

ESTIMATE SUMMARY

07:42:56

CONTID: C17671

ESTIMATE NO: 0006 FINL

SPEC YR: 2005

PCN: 17671-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 128.0 DAYS

TIME ALLOW: 11/19/201 FIXED COMPLETION DAT

I-70, WEST IDAHO SPRINGS BRG R

PERCENT TIME: 103.23

ORIG TIME ALLOW: 11/12/201 FIXED COMPLETION DAT

PROJECT NO: FBR 0703-357

I-70, WEST IDAHO SPRINGS BRG R

NAME OF ROAD:

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING 02/23/2011

DATE TIME STARTED 07/19/2010

DATE LET 06/24/2010

DATE WORK BEGAN

DATE AWARDED 06/30/2010

DATE TIME STOPPED 11/23/2010

DATE CONTRACT EXECUTED 07/19/2010

DATE ACCEPTED 11/23/2010

CENTENNIAL CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED 07/19/2010

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,453,212.45	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 1,524,680.50	NON-PARTICIPATING	1,452,607.49	273.20
PERCENT COMPLETE:	99.96%	TOTAL EARNINGS	1,452,607.49	273.20
FUNDS AVAILABLE:	\$ 604.96	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,452,607.49	273.20
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	22,870.21
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,452,607.49	23,143.41
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,452,607.49	23,143.41
		OTHER ADJUSTMENTS	0.00	0.00

			PAYMENT DUE	\$ 23,143.41

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	202-00008	*Tree Trimming	5.000	5.000		
			110.00000	5.000	0.00	550.00
0010	202-00090	*Removal of Delineator	17.000	17.000		
			53.00000	17.000	0.00	901.00
0015	202-00200	Removal of Sidewalk	74.000	74.000		
			9.00000	74.000	0.00	666.00
0020	202-00203	Removal of Curb and Gutter	478.000	478.000		
			3.40000	478.000	0.00	1,625.20
0025	202-00220	Removal of Asphalt Mat	71.000	71.000		
			27.00000	71.000	0.00	1,917.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	218.000	218.000		
			9.00000	218.000	0.00	1,962.00
0035	202-00810	*Removal of Ground Sign	4.000	4.000		
			80.00000	4.000	0.00	320.00
0040	202-01130	*Removal of Guardrail Type 3	405.000	405.000		
			2.70000	405.000	0.00	1,093.50
0045	202-01300	*Removal of End Anchorage	2.000	2.000		
			120.00000	2.000	0.00	240.00
0050	203-00060	Embankment Material (Complete In Place)	843.000	843.000		
			38.00000	843.000	0.00	32,034.00
0055	203-01500	Blading	12.000	12.000		
			120.00000	12.000	0.00	1,440.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01550	Dozing	0.000	0.000		
			140.00000	0.000	0.00	0.00
0065	203-01597	*Potholing	9.000	9.000		
			140.00000	9.000	0.00	1,260.00
0070	208-00002	*Erosion Log (12 Inch)	891.000	891.000		
			3.60000	891.000	0.00	3,207.60
0075	208-00034	*Gravel Bag	88.000	88.000		
			6.50000	88.000	0.00	572.00
0080	208-00045	Concrete Washout Structure	2.000	2.000		
			720.00000	2.000	0.00	1,440.00
0085	208-00070	Stabilized Construction Entrance	0.000	0.000		
			1,200.00000	0.000	0.00	0.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	3.000	3.000		
			37.00000	3.000	0.00	111.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	1.000	1.000		
			93.00000	1.000	0.00	93.00
0100	210-00427	*Reset Pipe Handrailing	93.000	93.000		
			7.50000	93.000	0.00	697.50
0105	210-00810	*Reset Ground Sign	9.000	9.000		
			80.00000	9.000	0.00	720.00
0110	210-01136	*Reset Guardrail Type 3 (Double)	172.000	172.000		
			14.00000	172.000	0.00	2,408.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	212-00006	*Seeding (Native)	0.500	0.500		
			ACRE	0.000	0.00	
			1,200.00000	0.500		600.00
0120	212-00032	*Soil Conditioning	0.500	0.500		
			ACRE	0.000	0.00	
			2,500.00000	0.500		1,250.00
0125	213-00002	*Mulching (Weed Free Hay)	0.500	0.500		
			ACRE	0.000	0.00	
			1,000.00000	0.500		500.00
0130	213-00061	*Mulch Tackifier	100.000	100.000		
			LB	0.000	0.00	
			4.10000	100.000		410.00
0135	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	91.000	91.000		
			SY	0.000	0.00	
			2.90000	91.000		263.90
0140	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			2,000.00000	1.000		2,000.00
0145	250-00110	*Health and Safety Officer	11.000	11.000		
			HOUR	0.000	0.00	
			110.00000	11.000		1,210.00
0150	250-00120	*Material Sampling and Delivery	5.000	5.000		
			EACH	0.000	0.00	
			98.00000	5.000		490.00
0155	250-00210	*Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			800.00000	0.000		0.00
0160	250-00220	*Hazardous Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
0165	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	105.140	105.140		
			TON	0.000	0.00	
			120.00000	105.140		12,616.80

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	983.000	983.000		
			TON	0.000	0.00	
			77.00000	983.000		75,691.00
0175	411-10255	*Emulsified Asphalt (Slow-Setting)	178.000	178.000		
			GAL	0.000	0.00	
			4.30000	178.000		765.40
0180	604-00550	Inlet Type D (Special)	1.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0185	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	563.000	563.000		
			LF	0.000	0.00	
			16.00000	563.000		9,008.00
0190	606-01340	*End Anchorage Type 3D	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0195	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0200	606-02005	*End Anchorage (Flared)	2.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00
0205	607-11580	Fence (Temporary)	237.000	237.000		
			LF	0.000	0.00	
			3.00000	237.000		711.00
0210	608-00006	*Concrete Sidewalk (6 Inch)	79.000	79.000		
			SY	0.000	0.00	
			49.00000	79.000		3,871.00
0215	608-00010	*Concrete Curb Ramp	8.000	8.000		
			SY	0.000	0.00	
			98.00000	8.000		784.00
0220	609-21010	*Curb and Gutter Type 2 (Section I-B)	207.000	207.000		
			LF	0.000	0.00	
			11.00000	207.000		2,277.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	609-21020	*Curb and Gutter Type 2 (Section II-B)	216.000	216.000		
			LF	0.000	0.00	
			12.00000	216.000		2,592.00
0230	612-00001	*Delineator (Type I)	2.000	2.000		
			EACH	0.000	0.00	
			46.00000	2.000		92.00
0235	612-00002	*Delineator (Type II)	16.000	16.000		
			EACH	0.000	0.00	
			46.00000	16.000		736.00
0240	612-00003	*Delineator (Type III)	2.000	2.000		
			EACH	0.000	0.00	
			46.00000	2.000		92.00
0245	614-00011	*Sign Panel (Class I)	37.000	37.000		
			SF	0.000	0.00	
			20.00000	37.000		740.00
0250	614-00012	*Sign Panel (Class II)	36.000	36.000		
			SF	0.000	0.00	
			24.00000	36.000		864.00
0255	614-01512	*Steel Sign Support (2-Inch Round)(Post)	0.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0260	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	3.000	3.000		
			EACH	0.000	0.00	
			51.00000	3.000		153.00
0265	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	69.000	69.000		
			LF	0.000	0.00	
			18.00000	69.000		1,242.00
0270	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	10.000	10.000		
			EACH	0.000	0.00	
			250.00000	10.000		2,500.00
0275	619-00007	Connect To Existing Waterline	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	619-06060	*6 Inch Ductile Iron Pipe	68.000	68.000		
			LF	0.000	0.00	
			400.00000	68.000		27,200.00
0285	619-10000	*Temporary Water Line	334.000	334.000		
			LF	0.000	0.00	
			130.00000	334.000		43,420.00
0290	619-10060	*6 Inch Welded Steel Pipe	126.000	126.000		
			LF	0.000	0.00	
			400.00000	126.000		50,400.00
0295	619-71508	1 Inch Air and Vacuum Valve	1.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
0300	619-73016	2 Inch Blow Off	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0305	619-75048	6 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0310	624-20301	Detour Drainage Pipe (Class 0)	1.000	1.000		
			L S	0.000	0.00	
			42,600.00000	1.000		42,600.00
0315	624-22024	24 Inch Drainage Pipe (Class 2)	40.000	40.000		
			LF	0.000	0.00	
			120.00000	40.000		4,800.00
0320	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			14,800.00000	1.000		14,800.00
0325	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			150,000.00000	1.000		150,000.00
0330	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	627-00005	*Epoxy Pavement Marking	19.000	19.000		
			GAL	0.000	0.00	
			82.00000	19.000		1,558.00
0340	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	9.000	9.000		
			GAL	0.000	0.00	
			51.00000	9.000		459.00
0345	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	28.000	28.000		
			SF	0.000	0.00	
			15.00000	28.000		420.00
0350	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	209.000	209.000		
			SF	0.000	0.00	
			11.00000	209.000		2,299.00
0355	630-00000	*Flagging	385.000	385.000		
			HOURL	0.000	0.00	
			22.00000	385.000		8,470.00
0360	630-00007	*Traffic Control Inspection	48.000	48.000		
			DAY	0.000	0.00	
			66.00000	48.000		3,168.00
0365	630-00012	*Traffic Control Management	56.000	56.000		
			DAY	0.000	0.00	
			460.00000	56.000		25,760.00
0370	630-80002	*Flashing Beacon (Solar)	2.000	2.000		
			EACH	0.000	0.00	
			510.00000	2.000		1,020.00
0375	630-80331	*Barricade (Type 3 F-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0380	630-80335	*Barricade (Type 3 M-A) (Temporary)	7.000	7.000		
			EACH	0.000	0.00	
			71.00000	7.000		497.00
0385	630-80336	*Barricade (Type 3 M-B) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-80341	*Construction Traffic Sign (Panel Size A)	1.000	1.000		
			EACH	0.000	0.00	
			51.00000	1.000		51.00
0395	630-80342	*Construction Traffic Sign (Panel Size B)	22.000	22.000		
			EACH	0.000	0.00	
			51.00000	22.000		1,122.00
0400	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	4.000		
			EACH	0.000	0.00	
			51.00000	4.000		204.00
0405	630-80344	*Construction Traffic Sign (Special)	277.000	277.000		
			SF	0.000	0.00	
			20.00000	277.000		5,540.00
0410	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
0415	630-80360	*Drum Channelizing Device	40.000	40.000		
			EACH	0.000	0.00	
			20.00000	40.000		800.00
0420	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			51.00000	0.000		0.00
0425	630-80370	Concrete Barrier (Temporary)	96.000	96.000		
			LF	0.000	0.00	
			26.00000	96.000		2,496.00
0430	630-80380	*Traffic Cone	31.000	31.000		
			EACH	0.000	0.00	
			5.00000	31.000		155.00
0435	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	700-70012	F/A Asphalt Pavement Incentive	0.000	-278.170		
			F A	0.000	0.00	
			1.00000	-278.170		-278.17
0450	700-70016	F/A Fuel Cost Adjustment	275.490	275.490		
			F A	0.000	0.00	
			1.00000	275.490		275.49
0455	700-70019	F/A Asphalt Cement Cost Adjustment	1,258.270	1,258.270		
			F A	0.000	0.00	
			1.00000	1,258.270		1,258.27
0460	700-70021	F/A On-The-Job Trainee	600.000	0.000		
			HOOR	273.200	273.20	
			1.00000	273.200		273.20
0465	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70025	F/A Quality Incentive Payment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70034	F/A Dispute Review Board	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70034	F/A Fish Habitat	718.490	718.490		
			F A	0.000	0.00	
			1.00000	718.490		718.49
0490	700-70035	F/A Transport of Waste	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0615	900-00014	Added Item (Lump Sum)/ Relocate Electric Service Pedestal / CO 002 / MCR Line 01	1.000	1.000		
			L S	0.000	0.00	
			2,150.20000	1.000		2,150.20
0620	900-00014	Added Item (Lump Sum)/ Relocate Electrical Line at Type D Inlet (Special)	1.000	1.000		
			L S	0.000	0.00	
			1,102.10000	1.000		1,102.10
0625	700-70035	F/A Added Item - Hazardous Waste Testing	890.560	890.560		
			F A	0.000	0.00	
			1.00000	890.560		890.56
			CAT 0200	CURRENT AMT \$	601,951.01 \$	273.20 \$
						601,346.04
CAT NO0300 STRUCTURE F-14-AZ						
0500	202-00495	Removal of Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			95,000.00000	1.000		95,000.00
0505	206-00000	Structure Excavation	144.000	144.000		
			CY	0.000	0.00	
			42.00000	144.000		6,048.00
0510	206-00065	Structure Backfill (Flow-Fill)	144.000	144.000		
			CY	0.000	0.00	
			140.00000	144.000		20,160.00
0515	206-00100	Structure Backfill (Class 1)	32.000	32.000		
			CY	0.000	0.00	
			88.00000	32.000		2,816.00
0520	206-00200	Structure Backfill (Class 2)	0.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0525	206-01750	Shoring	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0530	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	92.270	92.270		
			TON	0.000	0.00	
			77.00000	92.270		7,104.79

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-14-AZ						
0535	502-00100	*Drilling Hole to Facilitate Pile Driving	0.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0540	502-00460	Pile Tip	22.000	22.000		
			EACH	0.000	0.00	
			130.00000	22.000		2,860.00
0545	502-14117	Steel Piling (HP 14x117)	937.000	937.000		
			LF	0.000	0.00	
			77.00000	937.000		72,149.00
0550	506-00218	Riprap (18 Inch)	586.000	586.000		
			CY	0.000	0.00	
			50.00000	586.000		29,300.00
0555	515-00120	*Waterproofing (Membrane)	559.000	559.000		
			SY	0.000	0.00	
			13.00000	559.000		7,267.00
0560	515-00400	*Concrete Sealer	456.000	456.000		
			SY	0.000	0.00	
			6.50000	456.000		2,964.00
0565	601-03041	*Concrete Class D (Bridge) (Special)	155.000	155.000		
			CY	0.000	0.00	
			890.00000	155.000		137,950.00
0570	601-21000	*Precast Wall Segment (ABUTMENT)	2.000	2.000		
			EACH	0.000	0.00	
			20,000.00000	2.000		40,000.00
0575	601-21000	*Precast Wall Segment (WING WALL)	4.000	4.000		
			EACH	0.000	0.00	
			5,000.00000	4.000		20,000.00
0580	602-00020	*Reinforcing Steel (Epoxy Coated)	26,971.000	26,971.000		
			LB	0.000	0.00	
			0.75000	26,971.000		20,228.25
0585	606-11032	*Bridge Rail Type 10M (Special)	273.000	273.000		
			LF	0.000	0.00	
			190.00000	273.000		51,870.00

CONTID: C17671
 PCN: 17671-BID
 PROJECT: FBR 0703-357

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 02/23/2011
 07:42:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-14-AZ						
0590	613-01200	*2 Inch Electrical Conduit (Plastic)	470.000	470.000		
			LF	0.000	0.00	
			10.00000	470.000		4,700.00
0595	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	4,686.000	4,686.000		
			SF	0.000	0.00	
			53.00000	4,686.000		248,358.00
0595		MATERIAL ALLOWANCE Girders (10 Pieces)		0.000		
			SF	0.000	0.00	
			40.45000	0.000		0.00
0630	900-00012	Added Item (Foot)/ Piling Cut Offs	4.000	4.000		
			LF	0.000	0.00	
			61.60000	4.000		246.40
			CAT 0300	CURRENT AMT \$	819,021.44 \$	0.00 \$ 819,021.44
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0600	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,400.00000	1.000		20,400.00
0605	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,400.00000	1.000		11,400.00
0610	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			440.00000	1.000		440.00
			CAT 0400	CURRENT AMT \$	32,240.00 \$	0.00 \$ 32,240.00
PROJECT TOTAL			CURRENT AMT \$	1,453,212.45 \$	273.20 \$	1,452,607.48