

ESTIMATE SUMMARY

CONTID: C17692

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17692-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0

DAYS

TIME ALLOW:

35 WORK DAYS

SH 93 SIGNAL REBUILD

PERCENT TIME: 0.00

ORIG TIME ALLOW:

35 WORK DAYS

PROJECT NO:

C0931-028

SH 93 SIGNAL REBUILD

NAME OF ROAD:

093A

PROJECT COUNTIES:

BOULDER, REGION 4

CONTRACTOR:

W.L. CONTRACTORS, INC.

PAY PERIOD ENDING

08/03/2010

DATE TIME STARTED

07/26/2010

5920 LAMAR STREET

DATE LET

04/22/2010

DATE WORK BEGAN

DATE AWARDED

04/29/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/19/2010

DATE ACCEPTED

ARVADA

CO 80003

303-422-7985

DATE NOTICE TO PROCEED

07/26/2010

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 233,737.75	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 218,837.75	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.00%	TOTAL EARNINGS	0.00	0.00
FUNDS AVAILABLE:	\$ 233,737.75	STOCKPILED MATERIALS	17,800.00	17,800.00
		GROSS EARNINGS	17,800.00	17,800.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	17,800.00	17,800.00
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	17,800.00	17,800.00
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 17,800.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17692  
 PCN: 17692-BID  
 PROJECT: C0931-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/03/2010

06:34:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			1,050.00000	0.000		0.00
0010	202-00840	REMOVAL OF TRAFFIC SIGNAL POLE	4.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0015	202-00890	REMOVAL OF SPAN WIRE CABLE	425.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
0020	208-00002	EROSION LOG (12 INCH)	130.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
0025	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			991.00000	0.000		0.00
0030	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	4.000	0.000		
			HOOR	0.000	0.00	
			40.00000	0.000		0.00
0035	503-00036	DRILLED CAISSON (36 INCH)	30.000	0.000		
			LF	0.000	0.00	
			155.00000	0.000		0.00
0040	503-00042	DRILLED CAISSON (42 INCH)	42.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0045	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	390.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0050	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	800.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0055	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,050.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00

CONTID: C17692  
 PCN: 17692-BID  
 PROJECT: C0931-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 08/03/2010  
 06:34:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	70.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0065	613-10000	WIRING	1.000	0.000		
			L S	0.000	0.00	
			4,015.00000	0.000		0.00
0070	613-70400	LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0075	614-00011	SIGN PANEL (CLASS I)	45.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0080	614-70150	PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	8.000	0.000		
			EACH	0.000	0.00	
			608.00000	0.000		0.00
0085	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	10.000	0.000		
			EACH	0.000	0.00	
			665.00000	0.000		0.00
0090	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	8.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0095	614-72860	PEDESTRIAN PUSH BUTTON	8.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0100	614-72866	FIRE PREEMPTION UNIT AND TIMER	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0105	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	0.000		
			EACH	0.000	0.00	
			6,325.00000	0.000		0.00
0105		MATERIAL ALLOWANCE VIDEO CAMERA		0.000		
			EACH	4.000	17,800.00	
			4,450.00000	4.000		17,800.00

CONTID: C17692  
 PCN: 17692-BID  
 PROJECT: C0931-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 08/03/2010  
 06:34:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	614-81135	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			11,500.00000	0.000		0.00
0115	614-81155	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			13,325.00000	0.000		0.00
0120	614-81160	TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			15,750.00000	0.000		0.00
0125	614-86105	TELEMETRY (FIELD)	1.000	0.000		
			EACH	0.000	0.00	
			4,725.00000	0.000		0.00
0130	614-86246	CONTROLLER (TYPE 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			14,750.00000	0.000		0.00
0135	614-86800	UNINTERRUPTED POWER SUPPLY	1.000	0.000		
			EACH	0.000	0.00	
			5,501.00000	0.000		0.00
0140	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			4,193.00000	0.000		0.00
0145	627-30410	*PERFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	190.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0150	630-00000	*FLAGGING	200.000	0.000		
			HOUR	0.000	0.00	
			27.00000	0.000		0.00
0155	630-00003	*UNIFORMED TRAFFIC CONTROL	32.000	0.000		
			HOUR	0.000	0.00	
			18.50000	0.000		0.00
0160	630-00007	*TRAFFIC CONTROL INSPECTION	18.000	0.000		
			DAY	0.000	0.00	
			86.00000	0.000		0.00

CONTID: C17692  
 PCN: 17692-BID  
 PROJECT: C0931-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 08/03/2010  
 06:34:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	630-00012	*TRAFFIC CONTROL MANAGEMENT	35.000	0.000		
			DAY	0.000	0.00	
			542.00000	0.000		0.00
0170	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	26.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0175	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			495.00000	0.000		0.00
0180	630-80360	*DRUM CHANNELIZING DEVICE	50.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0185	630-80380	*TRAFFIC CONE	100.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0190	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0195	700-70010	F/A MINOR CONTRACT REVISIONS	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0200	700-70011	F/A PARTNERING	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0205	700-70016	F/A FUEL COST ADJUSTMENT	200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0210	700-70022	F/A OJT COLORADO TRAINING PROGRAM	200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70028	F/A ESB PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17692  
 PCN: 17692-BID  
 PROJECT: C0931-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 08/03/2010  
 06:34:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70380	F/A EROSION CONTROL	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	233,612.75 \$	17,800.00 \$ 17,800.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0235	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	125.00 \$	0.00 \$ 0.00
PROJECT TOTAL			CURRENT AMT \$	233,737.75 \$	17,800.00 \$	17,800.00