

ESTIMATE SUMMARY

CONTID: C17704

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17704-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 13.0 DAYS

TIME ALLOW:

77 WORK DAYS

I-70:MEDIAN BARRIER REPLACEMEN

PERCENT TIME: 16.88

ORIG TIME ALLOW:

77 WORK DAYS

PROJECT NO: IM0704-221

I-70:MEDIAN BARRIER REPLACEMENT

NAME OF ROAD: 070A

PROJECT COUNTIES: DENVER

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS INC AND SUBSIDIARY

PAY PERIOD ENDING

08/30/2010

DATE TIME STARTED

08/15/2010

1601 W. Belleview Ave.

DATE LET

06/10/2010

DATE WORK BEGAN

08/15/2010

DATE AWARDED

06/24/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED

07/20/2010

DATE ACCEPTED

Littleton

CO 80120

303-795-2582

DATE NOTICE TO PROCEED

08/15/2010

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,354,707.06 PARTICIPATING	\$ 79,954.06	\$ 79,954.06
AWARD PROJECT AMT:	\$ 2,834,922.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	2.38% TOTAL EARNINGS	79,954.06	79,954.06
FUNDS AVAILABLE:	\$ 3,274,753.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	79,954.06	79,954.06
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-2,398.62	-2,398.62
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	77,555.44	77,555.44
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	77,555.44	77,555.44
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 77,555.44

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	80,208.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0010	202-00805	REMOVAL OF OVERHEAD SIGN STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0015	202-00810	REMOVAL OF GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0020	202-00821	REMOVAL OF SIGN PANEL	5.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0025	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,144.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0030	202-01140	REMOVAL OF GUARDRAIL TYPE 4	100.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0035	202-01180	REMOVAL OF MEDIAN BARRIER	2,400.000	0.000		
			LF	935.000	23,375.00	
			25.00000	935.000		23,375.00
0040	202-04010	CLEAN INLET	4.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0045	203-01597	POTHOLING	50.000	0.000		
			HOOR	0.000	0.00	
			160.00000	0.000		0.00
0050	203-01620	SWEEPING	70.000	0.000		
			HOOR	0.000	0.00	
			115.00000	0.000		0.00
0055	208-00005	EROSION LOG	150.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00034	GRAVEL BAG	50.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0065	208-00045	CONCRETE WASHOUT STRUCTURE	6.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0070	208-00050	STORM DRAIN INLET PROTECTION	6.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0075	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	55.000	0.000		
			HOOR	0.000	0.00	
			50.00000	0.000		0.00
0080	208-00205	EROSION CONTROL SUPERVISOR	160.000	0.000		
			HOOR	0.000	0.00	
			70.00000	0.000		0.00
0085	304-06007	AGGREGATE BASE COURSE (CLASS 6)	673.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0090	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	2,540.000	0.000		
			TON	0.000	0.00	
			72.00000	0.000		0.00
0095	403-09221	STONE MATRIX ASPHALT (FIBERS)(ASPHALT)	11,854.000	0.000		
			TON	0.000	0.00	
			85.00000	0.000		0.00
0100	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	4,914.000	0.000		
			GAL	0.000	0.00	
			6.00000	0.000		0.00
0105	503-00042	*DRILLED CAISSON (42 INCH)	18.000	0.000		
			LF	0.000	0.00	
			360.00000	0.000		0.00
0110	503-00200	*CAISSON (SPECIAL)	60.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	503-00054	*DRILLED CAISSON (54 INCH)	97.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0120	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,363.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0125	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	2,400.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0130	606-01340	*END ANCHORAGE TYPE 3D	3.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0135	606-01370	*TRANSITION TYPE 3G	6.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0140	606-02003	*END ANCHORAGE (NONFLARED)	2.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0145	606-02005	*END ANCHORAGE (FLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0150	613-00206	2 INCH ELECTRICAL CONDUIT (BORED)	1,300.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0155	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	120.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0160	613-07023	PULL BOX (24"X36"X24")	3.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0165	613-50105	LIGHTING CONTROL CENTER (PEDESTAL ONLY)	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-00011	SIGN PANEL (CLASS I)	30.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0175	614-00012	SIGN PANEL (CLASS II)	172.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0180	614-00013	SIGN PANEL (CLASS III)	912.500	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0185	614-00200	STEEL SIGN POST (U-2)	8.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0190	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	70.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0195	614-10147	VARIABLE MESSAGE SIGN LED (OVERHEAD)	1.000	0.000		
			EACH	0.000	0.00	
			150,000.00000	0.000		0.00
0200	614-31800	MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0205	614-32400	MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0210	614-41800	MONOTUBE OVERHEAD SIGN BRIDGE (18 INCH DIAMETER)	2.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
0215	614-72740	BLANK OUT SIGN(LED)(SINGLE FACED)	1.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00
0220	614-72740	BLANK OUT SIGN(LED)(SINGLE FACED)	1.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0230	614-86105	TELEMETRY (FIELD)	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0235	614-87010	FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	900.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0240	614-87020	OPTICAL TRANSCEIVER	2.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0245	626-00000	MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			150,000.00000	0.000		0.00
0250	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0255	627-00005	*EPOXY PAVEMENT MARKING	170.000	0.000		
			GAL	0.000	0.00	
			50.00000	0.000		0.00
0260	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	987.000	0.000		
			GAL	24.000	864.00	
			36.00000	24.000		864.00
0265	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	8,108.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0270	630-00000	*FLAGGING	800.000	0.000		
			HOURL	0.000	0.00	
			25.00000	0.000		0.00
0275	630-00003	*UNIFORMED TRAFFIC CONTROL	800.000	0.000		
			HOURL	126.500	7,590.00	
			60.00000	126.500		7,590.00
0280	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	0.000		
			EACH	1.000	7,000.00	
			7,000.00000	1.000		7,000.00

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0285	630-00007	*TRAFFIC CONTROL INSPECTION	77.000	0.000		
			DAY	2.000	120.00	
			60.00000	2.000		120.00
0290	630-00012	*TRAFFIC CONTROL MANAGEMENT	77.000	0.000		
			DAY	9.000	5,130.00	
			570.00000	9.000		5,130.00
0295	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	2.000	1,200.00	
			600.00000	2.000		1,200.00
0300	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	12.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0305	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	67.000	0.000		
			EACH	10.000	600.00	
			60.00000	10.000		600.00
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	80.000	0.000		
			EACH	22.500	1,350.00	
			60.00000	22.500		1,350.00
0315	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0320	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
0325	630-80360	*DRUM CHANNELIZING DEVICE	100.000	0.000		
			EACH	7.500	187.50	
			25.00000	7.500		187.50
0330	630-80370	CONCRETE BARRIER (TEMPORARY)	6,200.000	0.000		
			LF	2,335.500	11,677.50	
			5.00000	2,335.500		11,677.50
0335	630-80375	CONCRETE BARRIER (TEMPORARY) (INSTALL ONLY)	200.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0340	630-80380	*TRAFFIC CONE	500.000	0.000		
			EACH	100.000	600.00	
			6.00000	100.000		600.00
0345	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000	0.000		
			EACH	0.500	5,000.00	
			10,000.00000	0.500		5,000.00
0350	700-70010	F/A MINOR CONTRACT REVISIONS	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70011	F/A PARTNERING	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70016	F/A FUEL COST ADJUSTMENT	43,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70021	F/A ON-THE-JOB TRAINEE	2,100.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70031	F/A INTERIM SURFACE REPAIR	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00



CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0395	700-70034	F/A OBTAIN POWER	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70035	F/A ADJUST UTILITIES	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70380	F/A EROSION CONTROL	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	630-85010	IMPACT ATTENUATOR (TEMPORARY) TRACC - CRASH CUSHION ATTENUATING TERMINAL	1.000	0.000		
			EACH	0.500	4,025.00	
			8,050.00000	0.500		4,025.00
0505	202-05030	SAWING ASPHALT MATERIAL (10 INCH) WORK COMPLETED BEFORE VECP WAS SUBMITTED	0.000	0.000		
			LF	0.000	0.00	
			4.75000	0.000		0.00
0510	606-00720	*GUARDRAIL TYPE 7 (STYLE CC) TYPE CC GUARDRAIL TO REPLACE TYPE CA	0.000	0.000		
			LF	0.000	0.00	
			60.42000	0.000		0.00
0515	900-00014	ADDED ITEM (LUMP SUM)/ INITIAL VECP PAYMENT	0.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0535	900-00006	ADDED ITEM (DOLLAR)/ SPLIT SHARED COST SAVINGS PAYMENT TO ACC UPON COMPLETION OF	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0550	202-00250	REMOVAL OF PAVEMENT MARKING REMOVAL OF PAVEMENT MARKING	2,542.000	0.000		
			SF	2,542.000	3,635.06	
			1.43000	2,542.000		3,635.06
			CAT 0200	CURRENT AMT	\$ 3,172,429.06 \$	73,354.06 \$
						73,354.06

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BARRIER UNDER STR E-17-HU & STR E-17-HT						
0425	202-00503	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	2.000	0.000		
			SY	0.000	0.00	
			800.00000	0.000		0.00
0430	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	118.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0435	202-01140	REMOVAL OF GUARDRAIL TYPE 4	118.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0440	202-01180	REMOVAL OF MEDIAN BARRIER	236.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0445	206-00000	STRUCTURE EXCAVATION	357.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0450	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	74.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
0455	206-00200	STRUCTURE BACKFILL (CLASS 2)	200.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
0460	518-00106	WATERSTOP (6 INCH)	261.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0465	601-03000	CONCRETE CLASS D	221.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0470	601-06100	CONCRETE (PATCHING)	18.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0475	602-00020	REINFORCING STEEL (EPOXY COATED)	13,780.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17704  
 PCN: 17704-BID  
 PROJECT: IM0704-221

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 08/30/2010  
 20:38:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BARRIER UNDER STR E-17-HU & STR E-17-HT						
0480	606-00705	*GUARDRAIL TYPE 7 (SPECIAL)	236.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	169,678.00 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION BID ITEMS						
0485	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	6,000.00	
			6,000.00000	1.000		6,000.00
0490	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0495	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	600.00	
			600.00000	1.000		600.00
			CAT 0400	CURRENT AMT \$	12,600.00 \$	6,600.00 \$ 6,600.00
PROJECT TOTAL			CURRENT AMT \$	3,354,707.06 \$	79,954.06 \$	79,954.06