

ESTIMATE SUMMARY

CONTID: C17718

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17718-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 78.0 DAYS

TIME ALLOW:

540 CALENDAR DAYS

US40:I-225 INTRCHNG PHASE 3 AN

PERCENT TIME: 14.44

ORIG TIME ALLOW:

540 CALENDAR DAYS

PROJECT NO: STU 2254-082

US40:I-225 INTRCHNG PHASE 3 AN

NAME OF ROAD: 225A

PROJECT COUNTIES: ADAMS, REGION 6

ARAPAHOE, REGION 6

CONTRACTOR:

SEMA CONSTRUCTION, INC.

PAY PERIOD ENDING 10/31/2011

DATE TIME STARTED 08/15/2011

7353 S. EAGLE STREET

DATE LET 05/12/2011

DATE WORK BEGAN 08/15/2011

DATE AWARDED 05/26/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/07/2011

DATE ACCEPTED

CENTENNIAL CO 80112-42 303/627-2600

DATE NOTICE TO PROCEED 08/15/2011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 12,100,500.44 PARTICIPATING	\$ 167,188.00	\$ 167,188.00
AWARD PROJECT AMT:	\$ 10,999,272.84 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.38% TOTAL EARNINGS	167,188.00	167,188.00
FUNDS AVAILABLE:	\$ 11,933,312.44 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	167,188.00	167,188.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-5,015.64	-5,015.64
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	162,172.36	162,172.36
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	162,172.36	162,172.36
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 162,172.36

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/08/2011

10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY PHASE 3						
0005	201-00000	Clearing and Grubbing	0.250	0.000		
			L S	0.000	0.00	
			60,700.00000	0.000		0.00
0010	202-00019	Removal of Inlet	2.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
0015	202-00024	Removal of Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0020	202-00033	Removal of Pipe	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0025	202-00200	Removal of Sidewalk	433.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0030	202-00203	Removal of Curb and Gutter	528.000	0.000		
			LF	0.000	0.00	
			2.80000	0.000		0.00
0035	202-00210	Removal of Concrete Pavement	1,329.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0040	202-00220	Removal of Asphalt Mat	104.000	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
0045	202-00240	*Removal of Asphalt Mat (Planing)	788.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0050	202-00250	*Removal of Pavement Marking	2,597.000	0.000		
			SF	70.000	91.00	
			1.30000	70.000		91.00
0055	202-00805	*Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			6,700.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0060	202-00810	*Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			71.00000	0.000		0.00
0065	202-00821	*Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0070	202-00895	Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0075	202-01140	Removal of Guardrail Type 4	1,297.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0080	202-01170	Removal of Guardrail Type 7	1,230.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0085	203-00060	Embankment Material (Complete In Place)	35.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0090	203-00100	Muck Excavation	200.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0095	203-01100	Proof Rolling	200.000	0.000		
			HOURL	0.000	0.00	
			76.00000	0.000		0.00
0100	203-01500	Blading	80.000	0.000		
			HOURL	0.000	0.00	
			93.00000	0.000		0.00
0105	203-01597	*Potholing	100.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0110	203-01622	*Sweeping (With Pickup Broom)	40.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0115	206-00000	Structure Excavation	35.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
0120	207-00205	Topsoil	300.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0125	208-00002	*Erosion Log (12 Inch)	2,470.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0130	208-00009	*Erosion Log (20 Inch)	100.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0135	208-00020	*Silt Fence	500.000	0.000		
			LF	0.000	0.00	
			0.95000	0.000		0.00
0140	208-00045	*Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0145	208-00050	*Storm Drain Inlet Protection	6.000	0.000		
			EACH	1.000	110.00	
			110.00000	1.000		110.00
0150	208-00070	*Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0155	208-00103	Removal and Disposal of Sediment (Labor)	200.000	0.000		
			HOUR	0.000	0.00	
			30.00000	0.000		0.00
0160	208-00105	Removal and Disposal of Sediment (Equipment)	260.000	0.000		
			HOUR	0.000	0.00	
			71.00000	0.000		0.00
0165	208-00300	Temporary Berms	200.000	0.000		
			LF	0.000	0.00	
			1.80000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0170	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			920.00000	0.000		0.00
0175	212-00006	*Seeding (Native)	1.000	0.000		
			ACRE	0.000	0.00	
			410.00000	0.000		0.00
0180	213-00003	*Mulching (Weed Free)	1.000	0.000		
			ACRE	0.000	0.00	
			410.00000	0.000		0.00
0185	213-00061	*Mulch Tackifier	200.000	0.000		
			LB	0.000	0.00	
			1.90000	0.000		0.00
0190	213-00100	*Soil Binder	1.000	0.000		
			ACRE	0.000	0.00	
			820.00000	0.000		0.00
0195	216-00041	*Soil Retention Blanket (Straw/Coconut)	100.000	0.000		
			SY	0.000	0.00	
			1.70000	0.000		0.00
0200	218-00000	Noxious Weed Management	0.250	0.000		
			L S	0.000	0.00	
			5,200.00000	0.000		0.00
0205	304-06000	Aggregate Base Course (Class 6)	777.000	0.000		
			TON	0.000	0.00	
			18.00000	0.000		0.00
0210	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			SY	0.000	0.00	
			130.00000	0.000		0.00
0215	412-01000	*Concrete Pavement (10 Inch)	3,697.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0220	518-00010	*Roadway Compression Joint Sealer	270.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0225	603-01180	18 Inch Reinforced Concrete Pipe	74.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0230	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0235	604-26010	Vane Grate Inlet (Double) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0240	604-26020	Vane Grate Inlet (Double) (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
0245	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0250	606-00710	Guardrail Type 7 (Style CA)	134.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0255	606-00720	Guardrail Type 7 (Style CC)	1,297.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0260	606-00740	Guardrail Type 7 (Style CE)	1,133.000	0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
0265	606-00741	Guardrail Type 7 (Style CE) (Special)	40.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0270	607-11525	*Fence (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			4.70000	0.000		0.00
0275	607-60620	*Road Closure Gate	1.000	0.000		
			EACH	0.000	0.00	
			10,200.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0280	608-00006	*Concrete Sidewalk (6 Inch)	433.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0285	609-21020	*Curb and Gutter Type 2 (Section II-B)	528.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0290	610-00030	*Median Cover Material (Concrete)	477.000	0.000		
			SF	0.000	0.00	
			5.50000	0.000		0.00
0295	612-00002	*Delineator (Type II)	1.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0300	612-00021	*Delineator (Type I) (Barrier)	9.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0305	612-00022	*Delineator (Type II) (Barrier)	7.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0310	613-00100	*1 Inch Electrical Conduit	150.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0315	613-00200	*2 Inch Electrical Conduit	1,160.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0320	613-00206	*2 Inch Electrical Conduit (Bored)	135.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0325	613-01200	*2 Inch Electrical Conduit (Plastic)	750.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0330	613-01300	*3 Inch Electrical Conduit (Plastic)	120.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0335	613-06000	*Meter Pole	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0340	613-07000	*Pull Box (Special)	2.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00
0345	613-07023	*Pull Box (24"x36"x24")	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0350	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			67,300.00000	0.000		0.00
0355	613-32400	*Light Standard Steel (40 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0360	613-40010	*Light Standard Foundation	5.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0365	613-50010	*Photoelectric Cell	1.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0370	613-70250	*Luminaire High Pressure Sodium (250 Watt)	8.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0375	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0380	614-00011	*Sign Panel (Class I)	133.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0385	614-00012	*Sign Panel (Class II)	107.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0390	614-00013	*Sign Panel (Class III)	474.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0395	614-00040	*Sign Post (Special)	12.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0400	614-01026	*Steel Sign Post (W 10x26)	36.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0405	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	6.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0410	614-03006	*Concrete Footing (Type 6)	2.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0415	614-10130	*Illuminated Sign	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0420	614-70216	*Traffic Signal Face (8-8)	2.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0425	614-70328	*Traffic Signal Face (12-8-8)	2.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
0430	614-70336	*Traffic Signal Face (12-12-12)	13.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0435	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			10,300.00000	0.000		0.00
0440	614-72866	*Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0445	614-72871	*Loop Detector Wire (Prefab) Special	250.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0450	614-72886	*Intersection Detection System (Camera)	3.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0455	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0460	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0465	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
0470	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0475	614-85003	Impact Attenuator (Low Maintenance)	1.000	0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
0480	614-86002	*Spread Spectrum Radio	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0485	614-86238	*Traffic Signal Controller (Solid State) (Full-Actuated)	1.000	0.000		
			EACH	0.000	0.00	
			6,100.00000	0.000		0.00
0490	614-86250	*Ramp Metering Controller	1.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
0495	614-86800	*Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			8,400.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY PHASE 3						
0500	614-87020	*Optical Transceiver	2.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0505	614-87325	*Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0510	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0515	614-87424	*Fiber Optic Cable (Single Mode) (24 Strands)	700.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0520	614-87660	*Video Decoder	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0525	614-87661	*Video Encoder	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0530	627-00005	*Epoxy Pavement Marking	51.000	0.000		
			GAL	0.000	0.00	
			84.00000	0.000		0.00
0535	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,525.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0540	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	272.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0545	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	530.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
			CAT 0200	CURRENT AMT \$	918,110.00 \$	201.00 \$
						201.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0550	201-00000	Clearing and Grubbing	0.750	0.000		
			L S	0.000	0.00	
			60,700.00000	0.000		0.00
0555	202-00015	Removal of Headwall	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0560	202-00019	Removal of Inlet	4.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
0565	202-00021	Removal of Manhole	2.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0570	202-00024	Removal of Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0575	202-00026	Removal of Slope and Ditch Paving	522.000	0.000		
			SY	0.000	0.00	
			4.70000	0.000		0.00
0580	202-00033	Removal of Pipe	6.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0585	202-00035	Removal of Pipe	914.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0590	202-00040	*Removal of Electrical Conduit	3,230.000	0.000		
			LF	0.000	0.00	
			3.20000	0.000		0.00
0595	202-00210	Removal of Concrete Pavement	8,844.000	0.000		
			SY	37.000	185.00	
			5.00000	37.000		185.00
0600	202-00220	Removal of Asphalt Mat	63.000	0.000		
			SY	50.800	1,676.40	
			33.00000	50.800		1,676.40

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0605	202-00250	*Removal of Pavement Marking	1,313.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0610	202-00805	*Removal of Overhead Sign Structure	2.000	0.000		
			EACH	0.000	0.00	
			6,700.00000	0.000		0.00
0615	202-00810	*Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			71.00000	0.000		0.00
0620	202-00821	*Removal of Sign Panel	5.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0625	202-00825	*Removal of Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0630	202-00827	*Removal of Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0635	202-00831	*Removal of Traffic Signal Head	2.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0640	202-00848	*Removal of Traffic Signal Controller and Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			810.00000	0.000		0.00
0645	202-00858	*Removal of Pedestal Pole	2.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0650	202-01140	Removal of Guardrail Type 4	679.000	0.000		
			LF	679.000	6,790.00	
			10.00000	679.000		6,790.00
0655	203-00040	Unclassified Excavation (Special)	475.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0660	203-00060	Embankment Material (Complete In Place)	2,968.000	0.000		
			CY	22.000	330.00	
			15.00000	22.000		330.00
0665	203-01100	Proof Rolling	200.000	0.000		
			HOOR	0.000	0.00	
			76.00000	0.000		0.00
0670	203-01500	Blading	160.000	0.000		
			HOOR	0.000	0.00	
			93.00000	0.000		0.00
0675	203-01597	*Potholing	100.000	0.000		
			HOOR	8.500	1,190.00	
			140.00000	8.500		1,190.00
0680	203-01622	*Sweeping (With Pickup Broom)	80.000	0.000		
			HOOR	0.000	0.00	
			170.00000	0.000		0.00
0685	206-00000	Structure Excavation	2,968.000	0.000		
			CY	22.000	99.00	
			4.50000	22.000		99.00
0690	207-00205	Topsoil	1,000.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0695	208-00002	*Erosion Log (12 Inch)	4,960.000	0.000		
			LF	460.000	1,380.00	
			3.00000	460.000		1,380.00
0700	208-00009	*Erosion Log (20 Inch)	100.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0705	208-00020	*Silt Fence	1,500.000	0.000		
			LF	0.000	0.00	
			0.95000	0.000		0.00
0710	208-00034	*Gravel Bag	50.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0715	208-00045	*Concrete Washout Structure	10.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0720	208-00050	*Storm Drain Inlet Protection	20.000	0.000		
			EACH	2.000	220.00	
			110.00000	2.000		220.00
0725	208-00070	*Vehicle Tracking Pad	6.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0730	208-00103	Removal and Disposal of Sediment (Labor)	500.000	0.000		
			HOUR	0.000	0.00	
			30.00000	0.000		0.00
0735	208-00105	Removal and Disposal of Sediment (Equipment)	300.000	0.000		
			HOUR	0.000	0.00	
			71.00000	0.000		0.00
0740	208-00300	Temporary Berms	267.000	0.000		
			LF	267.000	480.60	
			1.80000	267.000		480.60
0745	210-00848	*Reset Traffic Signal Controller and Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0750	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0755	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			920.00000	0.000		0.00
0760	212-00006	*Seeding (Native)	2.000	0.000		
			ACRE	0.000	0.00	
			410.00000	0.000		0.00
0765	213-00003	*Mulching (Weed Free)	2.000	0.000		
			ACRE	0.000	0.00	
			410.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0770	213-00061	*Mulch Tackifier	400.000	0.000		
			LB	0.000	0.00	
			1.90000	0.000		0.00
0775	213-00100	*Soil Binder	2.000	0.000		
			ACRE	0.000	0.00	
			820.00000	0.000		0.00
0780	216-00041	*Soil Retention Blanket (Straw/Coconut)	100.000	0.000		
			SY	0.000	0.00	
			1.70000	0.000		0.00
0785	218-00000	Noxious Weed Management	0.750	0.000		
			L S	0.000	0.00	
			5,200.00000	0.000		0.00
0790	304-06000	Aggregate Base Course (Class 6)	4,463.000	0.000		
			TON	0.000	0.00	
			18.00000	0.000		0.00
0795	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			SY	50.800	6,604.00	
			130.00000	50.800		6,604.00
0800	412-01000	*Concrete Pavement (10 Inch)	17,078.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0805	412-01200	*Concrete Pavement (12 Inch)	216.000	0.000		
			SY	0.000	0.00	
			53.00000	0.000		0.00
0810	420-00102	Geotextile (Erosion Control) (Class 1)	109.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
0815	503-00042	*Drilled Caisson (42 Inch)	20.000	0.000		
			LF	0.000	0.00	
			330.00000	0.000		0.00
0820	503-00048	*Drilled Caisson (48 Inch)	78.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0825	503-00054	*Drilled Caisson (54 Inch)	100.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
0830	506-00010	Riprap (Special)	53.000	0.000		
			CY	0.000	0.00	
			68.00000	0.000		0.00
0835	507-00000	Concrete Slope and Ditch Paving	13.000	0.000		
			CY	0.000	0.00	
			220.00000	0.000		0.00
0840	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	37.000	0.000		
			CY	0.000	0.00	
			370.00000	0.000		0.00
0845	514-00000	Pipe Railing	60.000	0.000		
			LF	0.000	0.00	
			93.00000	0.000		0.00
0850	601-01000	Concrete Class B	2.000	0.000		
			CY	0.000	0.00	
			330.00000	0.000		0.00
0855	601-03050	Concrete Class D (Wall)	77.000	0.000		
			CY	0.000	0.00	
			410.00000	0.000		0.00
0860	603-01180	18 Inch Reinforced Concrete Pipe	1,136.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0865	603-01240	24 Inch Reinforced Concrete Pipe	760.000	0.000		
			LF	111.000	4,662.00	
			42.00000	111.000		4,662.00
0870	603-01300	30 Inch Reinforced Concrete Pipe	1,800.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0875	603-01420	42 Inch Reinforced Concrete Pipe	281.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0880	603-05024	24 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	1.000	1,400.00	
			1,400.00000	1.000		1,400.00
0885	603-50018	18 Inch Plastic Pipe	38.000	0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
0890	604-00550	Inlet Type D (Special)	2.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0895	604-25000	Vane Grate Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			6,700.00000	0.000		0.00
0900	604-25015	Vane Grate Inlet (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0905	604-26005	Vane Grate Inlet (Double) (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0910	604-26010	Vane Grate Inlet (Double) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0915	604-26015	Vane Grate Inlet (Double) (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0920	604-30005	Manhole Slab Base (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0925	604-30010	Manhole Slab Base (10 Foot)	5.000	0.000		
			EACH	0.750	1,800.00	
			2,400.00000	0.750		1,800.00
0930	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0935	606-00720	Guardrail Type 7 (Style CC)	614.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0940	606-00730	Guardrail Type 7 (Style CD)	1,481.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0945	606-00740	Guardrail Type 7 (Style CE)	565.000	0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
0950	606-00900	Guardrail (Special)	236.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0955	607-11525	*Fence (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			4.70000	0.000		0.00
0960	609-21010	*Curb and Gutter Type 2 (Section I-B)	33.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0965	609-23000	*Gutter (Special)	271.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0970	609-24100	*Gutter Type 2 (Variable)	217.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0975	610-00030	*Median Cover Material (Concrete)	81.000	0.000		
			SF	0.000	0.00	
			5.50000	0.000		0.00
0980	612-00001	*Delineator (Type I)	14.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0985	612-00002	*Delineator (Type II)	5.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
0990	612-00021	*Delineator (Type I) (Barrier)	42.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0995	613-00200	*2 Inch Electrical Conduit	5,865.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
1000	613-00300	*3 Inch Electrical Conduit	280.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
1005	613-01200	*2 Inch Electrical Conduit (Plastic)	2,100.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1010	613-01300	*3 Inch Electrical Conduit (Plastic)	320.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
1015	613-06000	*Meter Pole	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
1020	613-07000	*Pull Box (Special)	3.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00
1025	613-07016	*Pull Box (16"x16"x6")	1.000	0.000		
			EACH	0.000	0.00	
			690.00000	0.000		0.00
1030	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1035	613-07026	*Pull Box (16"x24"x12") (See Plans for Actual Size)	3.000	0.000		
			EACH	0.000	0.00	
			760.00000	0.000		0.00
1040	613-07039	*Pull Box (30"x48"x18")	6.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
1045	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			67,300.00000	0.000		0.00
1050	613-32400	*Light Standard Steel (40 Foot)	15.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
1055	613-40010	*Light Standard Foundation	7.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
1060	613-50010	*Photoelectric Cell	1.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
1065	613-70250	*Luminaire High Pressure Sodium (250 Watt)	28.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
1070	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
1075	614-00011	*Sign Panel (Class I)	65.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
1080	614-00012	*Sign Panel (Class II)	207.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
1085	614-00013	*Sign Panel (Class III)	1,214.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
1090	614-00040	*Sign Post (Special)	18.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
1095	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
1100	614-10130	*Illuminated Sign	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
1105	614-31800	*Monotube Overhead Sign Cantilever (18 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			22,200.00000	0.000		0.00
1110	614-41400	*Monotube Overhead Sign Bridge (14 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			37,300.00000	0.000		0.00
1115	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			47,400.00000	0.000		0.00
1120	614-70216	*Traffic Signal Face (8-8)	2.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
1125	614-70328	*Traffic Signal Face (12-8-8)	2.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
1130	614-70336	*Traffic Signal Face (12-12-12)	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1135	614-70448	*Traffic Signal Face (12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
1140	614-72866	*Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
1145	614-72871	*Loop Detector Wire (Prefab) Special	330.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
1150	614-72886	*Intersection Detection System (Camera)	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
1155	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
1160	614-80000	*Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1165	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			13,500.00000	0.000		0.00
1170	614-84000	*Traffic Signal Pedestal Pole Steel	4.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
1175	614-85003	Impact Attenuator (Low Maintenance)	1.000	0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
1180	614-86250	*Ramp Metering Controller	1.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
1185	614-87020	*Optical Transceiver	2.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
1190	614-87325	*Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
1195	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
1200	614-87424	*Fiber Optic Cable (Single Mode) (24 Strands)	820.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
1205	627-00005	*Epoxy Pavement Marking	34.000	0.000		
			GAL	0.000	0.00	
			84.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY PHASE 4						
1210	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	3,014.000	0.000		
		SF		0.000	0.00	
			11.00000	0.000		0.00
1215	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	234.000	0.000		
		SF		0.000	0.00	
			14.00000	0.000		0.00
1220	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	288.000	0.000		
		SF		0.000	0.00	
			9.50000	0.000		0.00
			CAT 0201	CURRENT AMT	\$ 2,443,605.90 \$	26,817.00 \$ 26,817.00
CAT NO0203 ROADWAY PH 3 AND PH 4						
1225	203-00010	Unclassified Excavation (Complete In Place)	6,321.000	0.000		
		CY		0.000	0.00	
			11.00000	0.000		0.00
1230	208-00206	Erosion Control Supervisor	540.000	0.000		
		DAY		40.000	800.00	
			20.00000	40.000		800.00
1235	211-03005	Dewatering	1.000	0.000		
		L S		0.000	0.00	
			6,600.00000	0.000		0.00
1240	240-00000	Wildlife Biologist	20.000	0.000		
		HOUR		0.000	0.00	
			100.00000	0.000		0.00
1245	240-00010	Removal of Nests	20.000	0.000		
		HOUR		0.000	0.00	
			100.00000	0.000		0.00
1250	240-00020	Netting	100.000	0.000		
		SY		0.000	0.00	
			21.00000	0.000		0.00
1255	621-00450	*Detour Pavement	2,144.000	0.000		
		SY		0.000	0.00	
			28.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY PH 3 AND PH 4						
1260	625-00000	Construction Surveying	1.000	0.000		
			L S	0.050	2,460.00	
			49,200.00000	0.050		2,460.00
1265	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			491,642.38000	0.000		0.00
1270	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			6,300.00000	0.000		0.00
1275	627-00001	*Pavement Marking Paint	550.000	0.000		
			GAL	5.000	200.00	
			40.00000	5.000		200.00
1280	627-00032	*Raised Flexible Pavement Marker (Temporary)	354.000	0.000		
			EACH	0.000	0.00	
			6.50000	0.000		0.00
1285	630-00000	*Flagging	3,600.000	0.000		
			HOURL	56.000	1,288.00	
			23.00000	56.000		1,288.00
1290	630-00003	*Uniformed Traffic Control	400.000	0.000		
			HOURL	11.500	667.00	
			58.00000	11.500		667.00
1295	630-00004	*Traffic Control Vehicle	2.000	0.000		
			EACH	0.500	1,850.00	
			3,700.00000	0.500		1,850.00
1300	630-00007	*Traffic Control Inspection	172.000	0.000		
			DAY	7.000	539.00	
			77.00000	7.000		539.00
1305	630-00012	*Traffic Control Management	368.000	0.000		
			DAY	11.000	4,290.00	
			390.00000	11.000		4,290.00
1310	630-80001	*Flashing Beacon (Portable)	6.000	0.000		
			EACH	3.000	1,590.00	
			530.00000	3.000		1,590.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY PH 3 AND PH 4						
1315	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	2.000	220.00	
			110.00000	2.000		220.00
1320	630-80341	*Construction Traffic Sign (Panel Size A)	66.000	0.000		
			EACH	1.500	118.50	
			79.00000	1.500		118.50
1325	630-80342	*Construction Traffic Sign (Panel Size B)	86.000	0.000		
			EACH	20.000	1,580.00	
			79.00000	20.000		1,580.00
1330	630-80343	*Construction Traffic Sign (Panel Size C)	31.000	0.000		
			EACH	8.000	632.00	
			79.00000	8.000		632.00
1335	630-80344	*Construction Traffic Sign (Special)	49.000	0.000		
			SF	4.000	76.00	
			19.00000	4.000		76.00
1340	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	2.000	15,800.00	
			7,900.00000	2.000		15,800.00
1345	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	1.000	1,100.00	
			1,100.00000	1.000		1,100.00
1350	630-80360	*Drum Channelizing Device	200.000	0.000		
			EACH	69.500	1,459.50	
			21.00000	69.500		1,459.50
1355	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			69.00000	0.000		0.00
1360	630-80370	Concrete Barrier (Temporary)	5,000.000	0.000		
			LF	786.000	15,720.00	
			20.00000	786.000		15,720.00
1365	630-80380	*Traffic Cone	500.000	0.000		
			EACH	60.000	480.00	
			8.00000	60.000		480.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY PH 3 AND PH 4						
1370	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	8.000 EACH	0.000 0.000	0.00	0.00
			4,100.00000	0.000		0.00
1375	630-85010	*Impact Attenuator (Temporary) (Quadguard)	2.000 EACH	0.000 1.000	18,400.00	18,400.00
			18,400.00000	1.000		18,400.00
1380	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000 EACH	0.000 0.500	18,500.00	18,500.00
			37,000.00000	0.500		18,500.00
1385	630-86800	*Traffic Signal (Temporary)	1.000 L S	0.000 0.000	0.00	0.00
			6,200.00000	0.000		0.00
1390	700-70010	F/A Minor Contract Revisions	850,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
1395	700-70011	F/A Partnering	5,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
1400	700-70013	F/A Concrete Pavement Incentive	45,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
1405	700-70016	F/A Fuel Cost Adjustment	72,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
1410	700-70018	F/A Roadway Smoothness Incentive	14,157.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
1415	700-70019	F/A Asphalt Cement Cost Adjustment	2,700.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
1420	700-70021	F/A On-The-Job Trainee	2,000.000 HOUR	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0203 ROADWAY PH 3 AND PH 4							
1425	700-70022	F/A OJT Colorado Training Program	5,250.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1430	700-70028	F/A ESB Program	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1435	700-70082	F/A Furnish & Install Electrical Service	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1440	700-70225	F/A Telephone Interconnect (Adesta)	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1445	700-70380	F/A Erosion Control	20,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1450	700-70589	F/A Environmental Health & Safety Management	20,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0203	CURRENT AMT	\$ 2,408,405.38 \$	87,770.00 \$	87,770.00
CAT NO0300 STRUCTURE F-17-JK PHASE 3 I-225 over Colfax - widening							
1455	202-00495	*Removal of Portions of Present Structure	0.750	0.000			
			L S	0.000	0.00		
			35,300.00000	0.000		0.00	
1460	206-00000	Structure Excavation	413.000	0.000			
			CY	0.000	0.00		
			4.50000	0.000		0.00	
1465	206-00050	Structure Backfill (Special)	72.000	0.000			
			CY	0.000	0.00		
			160.00000	0.000		0.00	
1470	206-00065	Structure Backfill (Flow-Fill)	106.000	0.000			
			CY	0.000	0.00		
			80.00000	0.000		0.00	

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 29
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-17-JK PHASE 3 I-225 over Colfax - widening						
1475	206-00200	Structure Backfill (Class 2)	238.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
1480	502-00460	Pile Tip	6.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
1485	502-11253	*Steel Piling (HP 12x53)	338.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
1490	503-00042	*Drilled Caisson (42 Inch)	125.000	0.000		
			LF	0.000	0.00	
			330.00000	0.000		0.00
1495	507-00000	Concrete Slope and Ditch Paving	28.000	0.000		
			CY	0.000	0.00	
			220.00000	0.000		0.00
1500	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	29.000	0.000		
			CY	0.000	0.00	
			370.00000	0.000		0.00
1505	515-00400	*Concrete Sealer	330.000	0.000		
			SY	0.000	0.00	
			2.40000	0.000		0.00
1510	518-01004	Bridge Expansion Device (0-4 Inch)	278.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
1515	518-02010	Elastomeric Concrete End Dam	139.000	0.000		
			CF	0.000	0.00	
			180.00000	0.000		0.00
1520	601-03040	*Concrete Class D (Bridge)	245.000	0.000		
			CY	0.000	0.00	
			430.00000	0.000		0.00
1525	601-05000	*Concrete Class H	125.000	0.000		
			CY	0.000	0.00	
			670.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 30
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-17-JK PHASE 3 I-225 over Colfax - widening						
1530	601-40250	*Bridge Deck Finish (Sawed Grooves)	266.000	0.000		
			SY	0.000	0.00	
			3.70000	0.000		0.00
1535	601-40400	*Structural Concrete Stain	549.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
1540	602-00000	*Reinforcing Steel	2,645.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
1545	602-00020	*Reinforcing Steel (Epoxy Coated)	45,554.000	0.000		
			LB	0.000	0.00	
			0.79000	0.000		0.00
1550	603-50018	18 Inch Plastic Pipe	65.000	0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
1555	606-00900	Guardrail (Special)	180.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
1560	606-10705	*Bridge Rail Type 7 (Special)	258.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
1565	607-53137	*Fence Chain Link (Special) (36 Inch)	256.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1570	613-00075	*3/4 Inch Electrical Conduit	43.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
1575	613-00200	*2 Inch Electrical Conduit	532.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
1580	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 31
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-17-JK PHASE 3 I-225 over Colfax - widening						
1585	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	1,128.000	0.000		
			SF	0.000	0.00	
			61.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	559,604.11 \$	0.00 \$
CAT NO0301 STRUCTURE F-17-WS PHASE 4						
1590	202-00495	*Removal of Portions of Present Structure	0.250	0.000		
			L S	0.000	0.00	
			35,300.00000	0.000		0.00
1595	206-00000	Structure Excavation	1,107.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1600	206-00100	Structure Backfill (Class 1)	3,244.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
1605	206-00200	Structure Backfill (Class 2)	293.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
1610	206-00360	Mechanical Reinforcement of Soil	2,600.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1615	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	225.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
1620	502-11274	*Steel Piling (HP 12x74)	1,376.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
1625	503-00054	*Drilled Caisson (54 Inch)	198.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
1630	512-00101	Bearing Device (Type I)	16.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 32
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE F-17-WS PHASE 4						
1635	513-00600	Bridge Drain	2.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
1640	515-00120	*Waterproofing (Membrane)	1,388.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
1645	518-01004	Bridge Expansion Device (0-4 Inch)	190.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
1650	601-03040	*Concrete Class D (Bridge)	1,373.000	0.000		
			CY	0.000	0.00	
			430.00000	0.000		0.00
1655	601-40400	*Structural Concrete Stain	1,563.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
1660	602-00000	*Reinforcing Steel	20,380.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
1665	602-00020	*Reinforcing Steel (Epoxy Coated)	266,340.000	0.000		
			LB	0.000	0.00	
			0.79000	0.000		0.00
1670	606-10705	*Bridge Rail Type 7 (Special)	373.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
1675	607-53005	*Fence Chain Link (Special)	372.000	0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
1680	613-00100	*1 Inch Electrical Conduit	55.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
1685	613-00200	*2 Inch Electrical Conduit	788.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 33
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE F-17-WS PHASE 4						
1690	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
1695	618-10060	Precast Concrete U Girder (U60)(Pre-Tensioned)	696.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00
			CAT 0301	CURRENT AMT	\$ 1,513,760.60 \$	0.00 \$
CAT NO0302 RETAINING WALLS PHASE 3						
1700	206-00000	Structure Excavation	345.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1705	206-00100	Structure Backfill (Class 1)	280.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
1710	206-00360	Mechanical Reinforcement of Soil	175.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1715	504-04420	Precast Panel Facing	580.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
1720	601-03050	Concrete Class D (Wall)	41.000	0.000		
			CY	0.000	0.00	
			410.00000	0.000		0.00
1725	601-40400	*Structural Concrete Stain	150.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
1730	602-00020	*Reinforcing Steel (Epoxy Coated)	6,000.000	0.000		
			LB	0.000	0.00	
			0.79000	0.000		0.00
1735	606-10705	*Bridge Rail Type 7 (Special)	125.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 34
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RETAINING WALLS PHASE 3						
1740	613-00100	*1 Inch Electrical Conduit	4.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
1745	613-00200	*2 Inch Electrical Conduit	6.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	49,665.50 \$	0.00 \$
CAT NO0303 RETAINING WALLS PHASE 4						
1750	202-00021	Removal of Manhole	2.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
1755	202-00035	Removal of Pipe	1,687.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
1760	202-01020	Removal of Sound Barrier Fence	2,097.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1765	206-00000	Structure Excavation	20,330.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1770	206-00100	Structure Backfill (Class 1)	50,404.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
1775	206-00360	Mechanical Reinforcement of Soil	33,483.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1780	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			24,100.00000	0.000		0.00
1785	503-00024	*Drilled Caisson (24 Inch)	2,160.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 35
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RETAINING WALLS PHASE 4						
1790	503-00030	*Drilled Caisson (30 Inch)	2,130.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
1795	503-00054	*Drilled Caisson (54 Inch)	30.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
1800	504-04420	Precast Panel Facing	47,306.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
1805	601-03030	Concrete Class D (Box Culvert)	119.000	0.000		
			CY	0.000	0.00	
			380.00000	0.000		0.00
1810	601-03050	Concrete Class D (Wall)	1,899.000	0.000		
			CY	0.000	0.00	
			410.00000	0.000		0.00
1815	601-40400	*Structural Concrete Stain	8,887.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
1820	602-00000	*Reinforcing Steel	62,240.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
1825	602-00020	*Reinforcing Steel (Epoxy Coated)	247,455.000	0.000		
			LB	0.000	0.00	
			0.79000	0.000		0.00
1830	605-83002	Geocomposite Drain with Pipe	77.000	0.000		
			SY	0.000	0.00	
			36.00000	0.000		0.00
1835	606-00705	Guardrail Type 7 (Special)	282.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
1840	606-10700	*Bridge Rail Type 7	3,743.000	0.000		
			LF	0.000	0.00	
			82.00000	0.000		0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 36
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RETAINING WALLS PHASE 4						
1845	607-13064	Fence Masonry (Sound Barrier) (64 Inch)	510.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1850	607-13088	Fence Masonry (Sound Barrier)(88 Inch)	44.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1855	607-13096	Fence Masonry (Sound Barrier) (96 Inch)	56.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
1860	607-13104	Fence Masonry (Sound Barrier) (104 Inch)	112.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
1865	607-13112	Fence Masonry (Sound Barrier) (112 Inch)	44.000	0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
1870	607-13144	Fence Masonry (Sound Barrier) (144 Inch)	948.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
1875	607-53005	*Fence Chain Link (Special)	95.000	0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
1880	607-53137	*Fence Chain Link (Special) (36 Inch)	2,233.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1885	613-00100	*1 Inch Electrical Conduit	33.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
1890	613-00200	*2 Inch Electrical Conduit	2,055.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
			CAT 0303	CURRENT AMT	\$ 4,152,748.95 \$	0.00 \$
						0.00

CONTID: C17718
 PCN: 17718-BID
 PROJECT: STU 2254-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 37
 ESTIMATE RUN 11/08/2011
 10:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1895	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	33,300.00	
			33,300.00000	1.000		33,300.00
1900	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	18,000.00	
			18,000.00000	1.000		18,000.00
1905	620-00020	Sanitary Facility	3.000	0.000		
			EACH	1.000	1,100.00	
			1,100.00000	1.000		1,100.00
			CAT 0400	CURRENT AMT	\$ 54,600.00	\$ 52,400.00
			PROJECT TOTAL	CURRENT AMT	\$ 12,100,500.44	\$ 167,188.00
						\$ 167,188.00