

ESTIMATE SUMMARY

12:47:31

 CONTID: C17735 ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 17735-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 153.5 DAYS TIME ALLOW: 240 WORK DAYS
 US 50 BLUE CREEK WEST PERCENT TIME: 63.96 ORIG TIME ALLOW: 240 WORK DAYS

PROJECT NO: NH 050A-016
 US 50 BLUE CREEK WEST
 NAME OF ROAD: 050A
 PROJECT COUNTIES: GUNNISON

CONTRACTOR: SEMA CONSTRUCTION, INC.
 7353 S. EAGLE STREET
 CENTENNIAL CO 80112-42:303-627-2600

PAY PERIOD ENDING	12/20/2013	DATE TIME STARTED	04/08/2013
DATE LET	11/08/2012	DATE WORK BEGAN	04/08/2013
DATE AWARDED	11/30/2012	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	12/18/2012	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/08/2013		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 12,720,189.82 PARTICIPATING	\$ 8,295,559.82	\$ 118,349.03
AWARD PROJECT AMT: \$ 11,528,795.20 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 65.22% TOTAL EARNINGS	8,295,559.82	118,349.03
FUNDS AVAILABLE: \$ 4,424,630.00 STOCKPILED MATERIALS	79,526.04	0.00
	GROSS EARNINGS	118,349.03
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-172,931.93	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	8,202,153.93
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	8,202,153.93
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 118,349.03

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
0010	202-00015	Removal of Headwall	20.000	20.000		
			EACH	0.000	0.00	
			500.00000	20.000		10,000.00
0015	202-00021	Removal of Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0020	202-00033	Removal of Pipe	22.000	19.000		
			EACH	0.000	0.00	
			2,000.00000	19.000		38,000.00
0025	202-00090	*Removal of Delineator	94.000	94.000		
			EACH	0.000	0.00	
			5.50000	94.000		517.00
0030	202-00220	Removal of Asphalt Mat	383.000	383.000		
			SY	0.000	0.00	
			5.50000	383.000		2,106.50
0035	202-00240	*Removal of Asphalt Mat (Planing)	2,233.000	2,233.000		
			SY	0.000	0.00	
			7.50000	2,233.000		16,747.50
0040	202-00250	*Removal of Pavement Marking	8,000.000	2,598.000		
			SF	0.000	0.00	
			1.30000	2,598.000		3,377.40
0045	202-00500	*Removal of Portions of Present Structure	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0050	202-00810	*Removal of Ground Sign	12.000	4.000		
			EACH	8.000	440.00	
			55.00000	12.000		660.00
0055	202-00821	*Removal of Sign Panel	9.000	0.000		
			EACH	2.000	11.00	
			5.50000	2.000		11.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01000	*Removal of Fence	27,058.000	27,058.000		
			LF	0.000	0.00	
			0.30000	27,058.000		8,117.40
0065	202-01130	*Removal of Guardrail Type 3	4,328.000	1,413.000		
			LF	0.000	0.00	
			2.10000	1,413.000		2,967.30
0070	202-04001	Plug Culvert	4.000	4.000		
			EACH	0.000	0.00	
			500.00000	4.000		2,000.00
0075	202-04002	Clean Culvert	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0080	203-00060	*Embankment Material (Complete In Place)	155,478.000	148,455.000		
			CY	0.000	0.00	
			8.00000	148,455.000		1,187,640.00
0085	203-00100	Muck Excavation	2,665.000	2,665.000		
			CY	0.000	0.00	
			8.00000	2,665.000		21,320.00
0090	203-00850	*Expanded Polystyrene Fill (Complete In Place)	9,378.000	9,378.000		
			CY	0.000	0.00	
			65.00000	9,378.000		609,570.00
0095	203-01100	Proof Rolling	25.000	25.000		
			HOUR	0.000	0.00	
			85.00000	25.000		2,125.00
0100	203-01500	Blading	50.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0105	203-01510	Backhoe	50.000	2.500		
			HOUR	0.000	0.00	
			150.00000	2.500		375.00
0110	203-01550	Dozing	50.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01582	Truck (Dump)	50.000	0.000		
			93.00000	0.000	0.00	0.00
0120	203-01590	Front End Loader (Rubber Tire)	50.000	1.500		
			100.00000	3.000	150.00	300.00
0125	203-01597	Potholing	10.000	0.000		
			280.00000	0.000	0.00	0.00
0130	203-02330	Laborer	100.000	31.500		
			32.00000	33.000	48.00	1,056.00
0135	206-00000	Structure Excavation	12,444.000	9,963.000		
			5.00000	9,963.000	0.00	49,815.00
0140	206-00065	*Structure Backfill (Flow-Fill)	583.000	583.000		
			140.00000	583.000	0.00	81,620.00
0145	206-00505	*Filter Material (Special)	508.000	508.000		
			55.00000	508.000	0.00	27,940.00
0150	206-00520	*Filter Material (Class B)	0.000	0.000		
			50.00000	0.000	0.00	0.00
0155	208-00002	*Erosion Log (12 Inch)	25,000.000	19,169.000		
			3.70000	19,169.000	0.00	70,925.30
0160	208-00034	*Gravel Bag	220.000	0.000		
			4.60000	0.000	0.00	0.00
0165	208-00040	Check Dam	20.000	16.000		
			500.00000	16.000	0.00	8,000.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			830.00000	1.000		830.00
0175	208-00070	Vehicle Tracking Pad	2.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0180	208-00103	Removal and Disposal of Sediment (Labor)	1,000.000	638.500		
			HOUR	0.000	0.00	
			40.00000	638.500		25,540.00
0185	208-00105	Removal and Disposal of Sediment (Equipment)	1,000.000	294.000		
			HOUR	0.000	0.00	
			95.00000	294.000		27,930.00
0190	208-00206	Erosion Control Supervisor	180.000	142.000		
			DAY	8.000	40.00	
			5.00000	150.000		750.00
0195	208-00300	Temporary Berms	10,000.000	6,458.000		
			LF	0.000	0.00	
			1.10000	6,458.000		7,103.80
0200	208-00301	Temporary Diversion	2,440.000	1,934.000		
			LF	0.000	0.00	
			10.00000	1,934.000		19,340.00
0205	209-00600	*Dust Palliative (Magnesium Chloride)	9,000.000	5,810.000		
			GAL	0.000	0.00	
			0.70000	5,810.000		4,067.00
0210	210-00001	Reset Structure	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0215	210-00060	*Reset Marker	3.000	0.000		
			EACH	2.000	200.00	
			100.00000	2.000		200.00
0220	210-00090	*Reset Delineator	200.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00810	*Reset Ground Sign	27.000	0.000		
			EACH	26.000	5,460.00	
			210.00000	26.000		5,460.00
0230	210-01011	*Reset Gate	11.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0235	210-01025	*Reset Snow Fence	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0240	212-00006	*Seeding (Native)	40.000	39.900		
			ACRE	0.000	0.00	
			480.00000	39.900		19,152.00
0245	212-00032	*Soil Conditioning	40.000	39.900		
			ACRE	0.000	0.00	
			1,500.00000	39.900		59,850.00
0250	213-00012	*Spray-on Mulch Blanket	35.700	35.700		
			ACRE	0.000	0.00	
			1,700.00000	35.700		60,690.00
0255	216-00039	*Soil Retention Blanket (Straw)	9,360.000	8,853.000		
			SY	0.000	0.00	
			1.30000	8,853.000		11,508.90
0260	216-00041	*Soil Retention Blanket (Straw/Coconut)	16,345.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0265	240-00000	*Wildlife Biologist	26.000	26.000		
			HOUR	0.000	0.00	
			30.00000	26.000		780.00
0270	240-00010	Removal of Nests	8.000	8.000		
			HOUR	0.000	0.00	
			71.00000	8.000		568.00
0275	304-01005	*Aggregate Base Course (Class 1)	40,883.000	34,234.000		
			CY	0.000	0.00	
			25.00000	34,234.000		855,850.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	304-03005	*Aggregate Base Course (Class 3)	1,000.000	977.000		
			CY	0.000	0.00	
			30.00000	977.000		29,310.00
0285	304-06007	*Aggregate Base Course (Class 6)	19,161.000	13,548.000		
			CY	0.000	0.00	
			35.00000	13,548.000		474,180.00
0285		MATERIAL ALLOWANCE		5,613.000		
			CY	0.000	0.00	
			7.45000	5,613.000		41,816.85
0290	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	6,341.000	6,341.000		
			SY	0.000	0.00	
			0.70000	6,341.000		4,438.70
0295	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	26,254.000	26,254.000		
			SY	0.000	0.00	
			1.20000	26,254.000		31,504.80
0300	310-00614	*Full Depth Reclamation Of Hot Mix Asphalt Pavement (12-16")	9,033.000	9,033.000		
			SY	0.000	0.00	
			2.30000	9,033.000		20,775.90
0305	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	653.000	653.000		
			SY	0.000	0.00	
			81.00000	653.000		52,893.00
0310	403-34701	*Hot Mix Asphalt (Grading SX) (75)	30,866.000	11,040.110		
			TON	-11.010	-671.61	
			61.00000	11,029.100		672,775.10
0315	411-03342	*Asphalt Cement Performance Grade (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			830.00000	0.000		0.00
0320	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	0.000	701.790		
			TON	-701.790	-442,127.70	
			630.00000	0.000		0.00
0325	411-10255	*Emulsified Asphalt (Slow-Setting)	7,540.000	0.000		
			GAL	0.000	0.00	
			2.60000	0.000		0.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	411-10300	*Emulsified Asphalt (Prime Coat)	28,659.000	0.000		
			GAL	0.000	0.00	
			4.00000	0.000		0.00
0335	420-00112	Geotextile (Drainage) (Class 1)	100.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0340	420-00113	*Geotextile (Drainage) (Class 2)	6,125.000	6,125.000		
			SY	0.000	0.00	
			5.50000	6,125.000		33,687.50
0345	506-00212	Riprap (12 Inch)	450.000	252.000		
			CY	0.000	0.00	
			120.00000	252.000		30,240.00
0350	506-00218	Riprap (18 Inch)	2,500.000	441.000		
			CY	651.000	71,610.00	
			110.00000	1,092.000		120,120.00
0355	506-01020	Geogrid Reinforcement	21,022.000	19,343.000		
			SY	0.000	0.00	
			2.50000	19,343.000		48,357.50
0360	507-00350	Grouted Riprap Slope and Ditch Paving	532.000	0.000		
			CY	183.000	34,770.00	
			190.00000	183.000		34,770.00
0365	601-03000	*Concrete Class D	511.000	492.600		
			CY	0.000	0.00	
			360.00000	492.600		177,336.00
0370	601-03027	*Concrete Class D (Special)	22.600	22.600		
			CY	0.000	0.00	
			860.00000	22.600		19,436.00
0375	601-03030	*Concrete Class D (Box Culvert)	547.500	547.500		
			CY	0.000	0.00	
			590.00000	547.500		323,025.00
0380	602-00000	*Reinforcing Steel	102,203.000	102,203.000		
			LB	0.000	0.00	
			0.85000	102,203.000		86,872.55

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	603-50006	6 Inch Plastic Pipe	456.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0390	604-00505	Inlet Type D (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			2,300.00000	4.000		9,200.00
0395	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0400	605-00040	*4 Inch Perforated Pipe Underdrain	1,745.000	1,745.000		
			LF	0.000	0.00	
			5.50000	1,745.000		9,597.50
0405	605-00060	6 Inch Perforated Pipe Underdrain	3,500.000	1,365.000		
			LF	0.000	0.00	
			24.00000	1,365.000		32,760.00
0410	605-01030	*3 Inch Horizontal Drain	1,950.000	1,950.000		
			LF	0.000	0.00	
			40.00000	1,950.000		78,000.00
0415	605-82306	*6 Inch Drain Pipe	520.000	520.000		
			LF	0.000	0.00	
			17.00000	520.000		8,840.00
0420	605-83500	Geocomposite Underdrain	65.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0425	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,194.000	275.000		
			LF	0.000	0.00	
			16.00000	275.000		4,400.00
0425		MATERIAL ALLOWANCE Guardrail materials		2,918.916		
			LF	0.000	0.00	
			10.77000	2,918.916		31,436.73
0430	606-02005	*End Anchorage (Flared)	8.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430		MATERIAL ALLOWANCE Stockpiled end anchorages		6.000		
			EACH	0.000	0.00	
			1,045.41000	6.000		6,272.46
0435	607-00010	*Corner and Line Brace Post	128.000	128.000		
			EACH	0.000	0.00	
			190.00000	128.000		24,320.00
0440	607-00015	*End Post (Special)	30.000	30.000		
			EACH	0.000	0.00	
			220.00000	30.000		6,600.00
0445	607-11200	*Fence Combination Wire With Metal Posts	26,200.000	23,701.000		
			LF	0.000	0.00	
			2.00000	23,701.000		47,402.00
0450	607-11525	*Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			3.20000	0.000		0.00
0455	607-60112	*12 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			450.00000	1.000		450.00
0460	607-60114	*14 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			510.00000	1.000		510.00
0465	607-60116	*16 Foot Gate	2.000	2.000		
			EACH	0.000	0.00	
			630.00000	2.000		1,260.00
0470	612-00001	*Delineator (Type I)	235.000	155.000		
			EACH	0.000	0.00	
			16.00000	155.000		2,480.00
0475	612-00002	*Delineator (Type II)	11.000	8.000		
			EACH	0.000	0.00	
			16.00000	8.000		128.00
0480	612-00003	*Delineator (Type III)	63.000	55.000		
			EACH	0.000	0.00	
			16.00000	55.000		880.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	614-00011	*Sign Panel (Class I)	23.000	0.000		
			SF	23.000	368.00	
			16.00000	23.000		368.00
0490	614-00012	*Sign Panel (Class II)	97.000	0.000		
			SF	64.000	1,344.00	
			21.00000	64.000		1,344.00
0495	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	9.000	0.000		
			EACH	2.000	62.00	
			31.00000	2.000		62.00
0500	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	97.000	0.000		
			LF	97.000	3,007.00	
			31.00000	97.000		3,007.00
0505	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	31.000	0.000		
			EACH	31.000	3,410.00	
			110.00000	31.000		3,410.00
0510	624-20031	30 Inch Drainage Pipe (Class 0) (Complete In Place)	99.000	43.000		
			LF	0.000	0.00	
			190.00000	43.000		8,170.00
0515	624-20043	42 Inch Drainage Pipe (Class 0) (Complete In Place)	95.000	93.000		
			LF	0.000	0.00	
			250.00000	93.000		23,250.00
0520	624-29019	18 Inch Drainage Pipe (Class 9) (Complete In Place)	186.000	150.000		
			LF	0.000	0.00	
			150.00000	150.000		22,500.00
0525	624-29025	24 Inch Drainage Pipe (Class 9) (Complete In Place)	1,894.000	1,894.000		
			LF	0.000	0.00	
			190.00000	1,894.000		359,860.00
0530	624-29031	30 Inch Drainage Pipe (Class 9) (Complete In Place)	166.000	166.000		
			LF	0.000	0.00	
			180.00000	166.000		29,880.00
0535	624-29037	36 Inch Drainage Pipe (Class 9) (Complete In Place)	596.000	596.000		
			LF	0.000	0.00	
			220.00000	596.000		131,120.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0540	624-29061	60 Inch Drainage Pipe (Class 9) (Complete In Place)	150.000	150.000		
			LF	0.000	0.00	
			340.00000	150.000		51,000.00
0545	625-00000	Construction Surveying	1.000	0.700		
			L S	0.000	0.00	
			65,000.00000	0.700		45,500.00
0550	626-00000	*Mobilization	1.000	0.903		
			L S	0.000	0.00	
			1,150,000.00000	0.903		1,038,450.00
0555	626-01000	Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			5,000.00000	0.500		2,500.00
0560	627-00005	*Epoxy Pavement Marking	308.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
0565	627-00011	*Pavement Marking Paint (Waterborne)	1,232.000	255.000		
			GAL	0.000	0.00	
			33.00000	255.000		8,415.00
0570	630-00000	*Flagging	9,000.000	4,805.000		
			HOURL	81.500	1,630.00	
			20.00000	4,886.500		97,730.00
0575	630-00007	*Traffic Control Inspection	70.000	52.000		
			DAY	8.000	1,200.00	
			150.00000	60.000		9,000.00
0580	630-00012	*Traffic Control Management	180.000	147.000		
			DAY	8.000	4,000.00	
			500.00000	155.000		77,500.00
0585	630-80002	*Flashing Beacon (Solar)	4.000	2.000		
			EACH	0.000	0.00	
			850.00000	2.000		1,700.00
0590	630-80341	*Construction Traffic Sign (Panel Size A)	24.000	9.500		
			EACH	0.000	0.00	
			48.00000	9.500		456.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	630-80342	*Construction Traffic Sign (Panel Size B)	72.000	36.000		
			EACH	0.000	0.00	
			53.00000	36.000		1,908.00
0600	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			63.00000	0.000		0.00
0605	630-80344	*Construction Traffic Sign (Special)	210.000	105.000		
			SF	0.000	0.00	
			21.00000	105.000		2,205.00
0610	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	0.500		
			EACH	0.000	0.00	
			1,100.00000	0.500		550.00
0615	630-80359	*Portable Message Sign Panel	684.000	392.000		
			DAY	32.000	1,024.00	
			32.00000	424.000		13,568.00
0620	630-80360	*Drum Channelizing Device	400.000	142.000		
			EACH	0.000	0.00	
			16.00000	142.000		2,272.00
0625	630-80363	*Drum Channelizing Device (With Light) (Flashing)	29.000	14.500		
			EACH	0.000	0.00	
			16.00000	14.500		232.00
0630	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	40.000	8.500		
			EACH	0.000	0.00	
			16.00000	8.500		136.00
0635	630-80370	Concrete Barrier (Temporary)	888.000	444.000		
			LF	0.000	0.00	
			23.00000	444.000		10,212.00
0640	630-80380	*Traffic Cone	250.000	125.000		
			EACH	0.000	0.00	
			11.00000	125.000		1,375.00
0645	630-80510	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	630-85010	Impact Attenuator (Temporary)	3.000	1.500		
			EACH	0.000	0.00	
			15,500.00000	1.500		23,250.00
0655	700-70010	F/A Minor Contract Revisions	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0665	700-70012	F/A Asphalt Pavement Incentive	50,000.000	-77,517.350		
			F A	0.000	0.00	
			1.00000	-77,517.350		-77,517.35
0670	700-70016	F/A Fuel Cost Adjustment	10,000.000	-33,524.070		
			F A	6.590	6.59	
			1.00000	-33,517.480		-33,517.48
0675	700-70018	F/A Roadway Smoothness Incentive	89,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70019	F/A Asphalt Cement Cost Adjustment	100,000.000	16,122.900		
			F A	2.300	2.30	
			1.00000	16,125.200		16,125.20
0685	700-70021	F/A On-The-Job Trainee	3,840.000	588.000		
			HOOR	0.000	0.00	
			1.00000	588.000		588.00
0690	700-70034	F/A Disputes Review Board	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	206-00100	Str Bkfl (CL 1) ADDED BY MCR#1, CO#3	310.000	0.000		
			CY	0.000	0.00	
			49.16000	0.000		0.00
0715	206-00510	Filter Matl (CL A) Added by MCR #2, CO #4 to replace Filter Material (Class B)	2,743.000	2,743.000		
			CY	0.000	0.00	
			49.00000	2,743.000		134,407.00

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	900-00014	Added Item (Lump Sum)/ Added by MCR #3, CO #5	1.000	1.000		
			L S	0.000	0.00	
			8,390.00000	1.000		8,390.00
0725	403-34742	HMA (Gr SX)(75)(PG 64-22) Lightweight fill detour pavement	1,565.000	1,565.000		
			SY	0.000	0.00	
			9.75000	1,565.000		15,258.75
0730	900-00030	Erosion Control Liquidated Damages	-4,375.000	-7,000.000		
			DAY	0.000	0.00	
			1.00000	-7,000.000		-7,000.00
0735	411-03342	Asph Cem (PG 64-28) Added by CMO #2, CO #8	839.000	0.000		
			TON	0.000	0.00	
			815.00000	0.000		0.00
0740	411-03352	Asph Cem (PG 58-28) Added by CMO #2, CO #8	1,075.000	0.000		
			TON	701.030	431,133.45	
			615.00000	701.030		431,133.45
0745	625-00001	Const Surveying (Hour) Extra survey time	50.000	5.000		
			HOUR	0.000	0.00	
			100.00000	5.000		500.00
0750	900-00006	Added Item (Dollar)/ Price Reduction Filter Material (Special)	0.000	-9,480.970		
			DOL	0.000	0.00	
			1.00000	-9,480.970		-9,480.97
0755	624-20037	36 In Drainage Pipe (CL 0) (CIP) Station 444+26	54.000	54.000		
			LF	0.000	0.00	
			203.33000	54.000		10,979.82
0760	630-00001	Pilot Car Operation Added by MCR #6, CO #12	617.250	589.250		
			HOUR	28.000	1,232.00	
			44.00000	617.250		27,159.00
0765	630-80384	Tubular Marker Added by MCR #6, CO #12	163.000	81.500		
			EACH	0.000	0.00	
			16.50000	81.500		1,344.75
			CAT 0200	CURRENT AMT	\$ 12,673,789.82 \$	118,349.03 \$ 8,328,685.86

CONTID: C17735
 PCN: 17735-BID
 PROJECT: NH 050A-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 12/20/2013
 12:47:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0695	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			31,200.00000	1.000		31,200.00
0700	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			14,300.00000	1.000		14,300.00
0705	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
		CAT 0400	CURRENT AMT	\$ 46,400.00	\$ 0.00	\$ 46,400.00
		PROJECT TOTAL	CURRENT AMT	\$ 12,720,189.82	\$ 118,349.03	\$ 8,375,085.86