

ESTIMATE SUMMARY

12:22:55

CONTID: C17766

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 17766-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 124.0 DAYS

TIME ALLOW:

152 CALENDAR DAYS

I-70 WEST VAIL PASS IMPROVE-PH

PERCENT TIME: 81.58

ORIG TIME ALLOW:

108 CALENDAR DAYS

PROJECT NO: IM0702-303

I-70 WEST VAIL PASS IMPROVE-PH

NAME OF ROAD: 070A

PROJECT COUNTIES: EAGLE

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, INC.

PAY PERIOD ENDING 12/20/2011

DATE TIME STARTED 06/02/2011

4901 S. Windermere St

DATE LET 03/17/2011

DATE WORK BEGAN 06/06/2011

DATE AWARDED 03/29/2011

DATE TIME STOPPED 12/09/2011

DATE CONTRACT EXECUTED 04/13/2011

DATE ACCEPTED 12/09/2011

Littleton

CO 80120 303-795-2582

DATE NOTICE TO PROCEED 06/02/2011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 10,451,772.26 PARTICIPATING	\$ 10,309,704.48	\$ 289,938.40
AWARD PROJECT AMT:	\$ 8,967,234.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.64% TOTAL EARNINGS	10,309,704.48	289,938.40
FUNDS AVAILABLE:	\$ 142,067.78 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	10,309,704.48	289,938.40
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-134,508.51	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	10,175,195.97	289,938.40
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	10,175,195.97	289,938.40
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 289,938.40

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 12/20/2011

12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00035	Removal of Pipe	457.000	457.000		
			LF	0.000	0.00	
			25.00000	457.000		11,425.00
0010	202-00037	Removal of End Section	2.000	2.000		
			EACH	0.000	0.00	
			220.00000	2.000		440.00
0015	202-00220	Removal of Asphalt Mat	500.000	500.000		
			SY	0.000	0.00	
			7.00000	500.000		3,500.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	277,125.000	277,125.000		
			SY	0.000	0.00	
			1.50000	277,125.000		415,687.50
0025	202-00425	Removal of Bridge Railing	1,598.000	1,598.000		
			LF	0.000	0.00	
			26.00000	1,598.000		41,548.00
0030	202-00495	*Removal of Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			3,700.00000	1.000		3,700.00
0035	202-00504	Removal of Expansion Device	798.000	798.000		
			LF	0.000	0.00	
			125.00000	798.000		99,750.00
0040	202-00821	*Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			60.00000	1.000		60.00
0045	202-01140	*Removal of Guardrail Type 4	26,995.000	26,995.000		
			LF	0.000	0.00	
			8.00000	26,995.000		215,960.00
0050	202-01140	Removal of Guardrail Type 4 (Special) (Scalloped Wall)	3,067.000	3,067.000		
			LF	0.000	0.00	
			25.00000	3,067.000		76,675.00
0055	202-01170	Removal of Guardrail Type 7	460.000	460.000		
			LF	0.000	0.00	
			8.00000	460.000		3,680.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01300	*Removal of End Anchorage	24.000	24.000		
			EACH	0.000	0.00	
			330.00000	24.000		7,920.00
0065	202-04001	Plug Culvert	2.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0070	202-04002	Clean Culvert	6.000	6.000		
			EACH	0.000	0.00	
			7,000.00000	6.000		42,000.00
0075	202-04010	Clean Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0080	202-05026	Sawing Asphalt Material (6 Inch)	36,149.000	36,149.000		
			LF	0.000	0.00	
			2.00000	36,149.000		72,298.00
0085	202-05030	*Sawing Asphalt Material (10 Inch)	9,000.000	9,000.000		
			LF	0.000	0.00	
			2.00000	9,000.000		18,000.00
0090	203-00040	*Unclassified Excavation (Special) (Traction Sand Removal)	3,307.000	3,307.000		
			CY	0.000	0.00	
			8.00000	3,307.000		26,456.00
0095	203-00060	*Embankment Material (Complete In Place)	2,985.000	2,985.000		
			CY	0.000	0.00	
			16.00000	2,985.000		47,760.00
0100	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			108.00000	0.000		0.00
0105	203-01550	Dozing	47.000	17.000		
			HOURL	30.000	3,600.00	
			120.00000	47.000		5,640.00
0110	203-01582	Truck (Dump)	56.000	0.000		
			HOURL	56.000	5,320.00	
			95.00000	56.000		5,320.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01590	Front End Loader (Rubber Tire)	234.000	164.000		
			HOURLY	70.000	7,700.00	
			110.00000	234.000		25,740.00
0120	203-01597	Potholing	2.000	2.000		
			HOURLY	0.000	0.00	
			155.00000	2.000		310.00
0125	203-02330	Laborer	60.500	60.500		
			HOURLY	0.000	0.00	
			25.00000	60.500		1,512.50
0130	206-00000	Structure Excavation	1,435.000	1,435.000		
			CY	0.000	0.00	
			17.00000	1,435.000		24,395.00
0135	206-00520	*Filter Material (Class B)	289.000	289.000		
			CY	0.000	0.00	
			55.00000	289.000		15,895.00
0140	206-01750	Shoring	0.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0145	207-00205	Topsoil	3,115.000	3,115.000		
			CY	0.000	0.00	
			6.00000	3,115.000		18,690.00
0150	207-00210	Stockpile Topsoil	3,115.000	3,115.000		
			CY	0.000	0.00	
			4.00000	3,115.000		12,460.00
0155	208-00002	*Erosion Log (12 Inch)	20,713.000	18,913.000		
			LF	1,800.000	7,200.00	
			4.00000	20,713.000		82,852.00
0160	208-00020	*Silt Fence	1,493.000	1,493.000		
			LF	0.000	0.00	
			2.00000	1,493.000		2,986.00
0165	208-00045	*Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00070	*Vehicle Tracking Pad	3.000	3.000		
			EACH	0.000	0.00	
			2,100.00000	3.000		6,300.00
0175	208-00103	*Removal and Disposal of Sediment (Labor)	220.000	201.000		
			HOOR	0.000	0.00	
			35.00000	201.000		7,035.00
0180	208-00105	*Removal and Disposal of Sediment (Equipment)	25.000	8.000		
			HOOR	0.000	0.00	
			60.00000	8.000		480.00
0185	208-00206	Erosion Control Supervisor	110.000	99.000		
			DAY	11.000	1,210.00	
			110.00000	110.000		12,100.00
0190	210-00815	*Reset Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0195	210-04010	Adjust Manhole	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0200	210-04030	*Modify Guardrail	550.000	500.000		
			LF	50.000	800.00	
			16.00000	550.000		8,800.00
0205	212-00007	*Seeding (Native) (Hydraulic)	8.680	8.280		
			ACRE	0.400	312.00	
			780.00000	8.680		6,770.40
0210	212-00032	*Soil Conditioning	7.700	7.240		
			ACRE	0.460	690.00	
			1,500.00000	7.700		11,550.00
0215	213-00011	*Mulching (Hydraulic)	7.700	7.240		
			ACRE	0.460	920.00	
			2,000.00000	7.700		15,400.00
0220	213-00061	*Mulch Tackifier	565.000	470.000		
			LB	95.000	475.00	
			5.00000	565.000		2,825.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	213-00150	*Bonded Fiber Matrix	6.810	6.810		
			ACRE	0.000	0.00	
			4,800.00000	6.810		32,688.00
0230	216-00015	*Soil Retention Blanket (Excelsior)	1,024.000	1,024.000		
			SY	0.000	0.00	
			5.00000	1,024.000		5,120.00
0235	304-06007	*Aggregate Base Course (Class 6)	157.000	157.000		
			CY	0.000	0.00	
			58.00000	157.000		9,106.00
0240	304-07005	Aggregate Base Course (Class 7)	28.000	28.000		
			CY	0.000	0.00	
			63.00000	28.000		1,764.00
0245	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	365.000	115.000		
			SY	0.000	0.00	
			200.00000	115.000		23,000.00
0250	403-34701	*Hot Mix Asphalt (Grading SX) (75)	32,965.000	32,964.690		
			TON	0.000	0.00	
			53.00000	32,964.690		1,747,128.57
0255	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	1,892.000	1,891.070		
			TON	0.000	0.00	
			505.00000	1,891.070		954,990.35
0260	411-10255	*Emulsified Asphalt (Slow-Setting)	19,995.500	19,995.500		
			GAL	0.000	0.00	
			1.00000	19,995.500		19,995.50
0265	420-00000	Geomembrane	472.000	472.000		
			SY	0.000	0.00	
			3.00000	472.000		1,416.00
0270	420-00102	Geotextile (Erosion Control) (Class 1)	803.000	803.000		
			SY	0.000	0.00	
			3.00000	803.000		2,409.00
0275	420-00132	Geotextile (Separator) (Class 1)	360.000	332.000		
			SY	0.000	0.00	
			3.00000	332.000		996.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	506-00206	Riprap (6 Inch)	58.000	58.000		
			CY	0.000	0.00	
			100.00000	58.000		5,800.00
0285	506-00218	Riprap (18 Inch)	100.000	48.000		
			CY	0.000	0.00	
			100.00000	48.000		4,800.00
0290	509-08120	Temporary Bridge Deck	1,938.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0295	515-00400	Concrete Sealer	1,430.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0300	518-01004	Bridge Expansion Device (0-4 Inch)	798.000	798.000		
			LF	0.000	0.00	
			260.00000	798.000		207,480.00
0305	518-02010	Elastomeric Concrete End Dam	476.000	430.800		
			CF	44.500	12,460.00	
			280.00000	475.300		133,084.00
0310	519-03000	Thin Bonded Epoxy Overlay	520.000	520.000		
			SY	0.000	0.00	
			80.00000	520.000		41,600.00
0315	601-01000	Concrete Class B	0.000	0.000		
			CY	0.000	0.00	
			1,500.00000	0.000		0.00
0320	601-03000	Concrete Class D	17.500	12.000		
			CY	5.500	4,950.00	
			900.00000	17.500		15,750.00
0325	602-00000	Reinforcing Steel	189.000	189.000		
			LB	0.000	0.00	
			3.00000	189.000		567.00
0330	603-00025	Culvert Lining (24 Inch)(Special) (Cured-In-Place Pipe)	384.000	384.000		
			LF	0.000	0.00	
			190.00000	384.000		72,960.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	603-30024	24 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0340	603-61120	12 Inch Flexible Pipe (Special)	105.000	105.000		
			LF	0.000	0.00	
			130.00000	105.000		13,650.00
0345	603-61240	24 Inch Flexible Pipe (Special)	688.000	688.000		
			LF	0.000	0.00	
			140.00000	688.000		96,320.00
0350	604-00315	Inlet Type C (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0355	604-30005	Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,200.00000	2.000		6,400.00
0360	604-30010	Manhole Slab Base (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
0365	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0370	604-30020	Manhole Slab Base (20 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0375	605-82200	French Drain	635.000	635.000		
			LF	0.000	0.00	
			75.00000	635.000		47,625.00
0380	606-01370	*Transition Type 3G	35.000	23.000		
			EACH	12.000	14,400.00	
			1,200.00000	35.000		42,000.00
0385	606-01460	*Median Terminal	2.000	0.000		
			EACH	2.000	9,000.00	
			4,500.00000	2.000		9,000.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	606-02005	*End Anchorage (Flared)	24.000	18.000		
			EACH	6.000	12,000.00	
			2,000.00000	24.000		48,000.00
0395	606-10742	*Bridge Rail Type 7 (42")	1,608.000	1,608.000		
			LF	0.000	0.00	
			120.00000	1,608.000		192,960.00
0400	606-99999	*Guardrail Type 7 (Precast)	27,545.000	27,545.000		
			LF	0.000	0.00	
			65.00000	27,545.000		1,790,425.00
0400		MATERIAL ALLOWANCE Guardrail Type 7 (Precast)		0.000		
			LF	0.000	0.00	
			32.80000	0.000		0.00
0400		MATERIAL ALLOWANCE Guardrail Type 7 (Precast)		0.000		
			LF	0.000	0.00	
			30.87453	0.000		0.00
0405	606-99999	*Guardrail Type 7 (Precast) (Special) (Scalloped Wall)	3,080.000	3,080.000		
			LF	0.000	0.00	
			70.00000	3,080.000		215,600.00
0410	607-11525	Fence (Plastic)	238.000	238.000		
			LF	0.000	0.00	
			8.00000	238.000		1,904.00
0415	607-53160	*Fence Chain Link (60 Inch)	285.000	285.000		
			LF	0.000	0.00	
			55.00000	285.000		15,675.00
0420	609-60011	Curb Type 6 (Section M)	983.000	983.000		
			LF	0.000	0.00	
			18.00000	983.000		17,694.00
0425	612-00021	*Delineator (Type I) (Barrier)	732.000	732.000		
			EACH	0.000	0.00	
			16.00000	732.000		11,712.00
0430	612-00022	*Delineator (Type II) (Barrier)	856.000	856.000		
			EACH	0.000	0.00	
			19.00000	856.000		16,264.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	612-00075	*Reflector Strip (6 Inch)	11,000.000	8,655.000		
			EACH	0.000	0.00	
			14.00000	8,655.000		121,170.00
0440	614-00012	*Sign Panel (Class II)	160.000	148.000		
			SF	0.000	0.00	
			22.00000	148.000		3,256.00
0445	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	14.000	14.000		
			EACH	0.000	0.00	
			300.00000	14.000		4,200.00
0450	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0455	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			505,000.00000	1.000		505,000.00
0460	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0465	627-00001	*Pavement Marking Paint	2,000.000	1,957.000		
			GAL	0.000	0.00	
			30.00000	1,957.000		58,710.00
0470	627-00005	*Epoxy Pavement Marking	766.000	755.000		
			GAL	0.000	0.00	
			65.00000	755.000		49,075.00
0475	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	9,042.000	8,488.000		
			SF	0.000	0.00	
			11.00000	8,488.000		93,368.00
0480	630-00000	*Flagging	11,022.500	10,902.000		
			HOUR	120.500	3,253.50	
			27.00000	11,022.500		297,607.50
0485	630-00007	*Traffic Control Inspection	73.000	64.000		
			DAY	9.000	1,350.00	
			150.00000	73.000		10,950.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	630-00012	*Traffic Control Management	115.000	104.000		
			DAY	11.000	7,700.00	
			700.00000	115.000		80,500.00
0495	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0500	630-80341	*Construction Traffic Sign (Panel Size A)	50.000	39.600		
			EACH	4.400	176.00	
			40.00000	44.000		1,760.00
0505	630-80342	*Construction Traffic Sign (Panel Size B)	174.000	156.600		
			EACH	17.400	870.00	
			50.00000	174.000		8,700.00
0510	630-80343	*Construction Traffic Sign (Panel Size C)	70.000	63.000		
			EACH	7.000	490.00	
			70.00000	70.000		4,900.00
0515	630-80348	*Construction Information Sign	3.000	2.700		
			EACH	0.300	270.00	
			900.00000	3.000		2,700.00
0520	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.400	2,400.00	
			6,000.00000	4.000		24,000.00
0525	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	4.500		
			EACH	0.500	450.00	
			900.00000	5.000		4,500.00
0530	630-80360	*Drum Channelizing Device	100.000	90.000		
			EACH	10.000	250.00	
			25.00000	100.000		2,500.00
0535	630-80363	*Drum Channelizing Device (With Light) (Flashing)	100.000	90.000		
			EACH	10.000	370.00	
			37.00000	100.000		3,700.00
0540	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	100.000	90.000		
			EACH	10.000	500.00	
			50.00000	100.000		5,000.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	630-80367	*Portable Traffic Speed Monitor	2.000	1.800		
			EACH	0.200	880.00	
			4,400.00000	2.000		8,800.00
0550	630-80370	Concrete Barrier (Temporary)	4,300.000	3,586.500		
			LF	398.500	3,188.00	
			8.00000	3,985.000		31,880.00
0555	630-80380	*Traffic Cone	800.000	720.000		
			EACH	80.000	96.00	
			1.20000	800.000		960.00
0560	630-80390	*Channelizing Device (Special)	1,000.000	900.000		
			EACH	100.000	6,000.00	
			60.00000	1,000.000		60,000.00
0565	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0570	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	6.000	5.400		
			EACH	0.600	3,600.00	
			6,000.00000	6.000		36,000.00
0575	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70011	F/A Partnering	1,250.000	1,250.000		
			F A	0.000	0.00	
			1.00000	1,250.000		1,250.00
0585	700-70012	F/A Asphalt Pavement Incentive	322,123.890	322,123.890		
			F A	0.000	0.00	
			1.00000	322,123.890		322,123.89
0590	700-70014	F/A Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70016	F/A Fuel Cost Adjustment	9,360.880	9,360.880		
			F A	0.000	0.00	
			1.00000	9,360.880		9,360.88

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	700-70019	F/A Asphalt Cement Cost Adjustment	136,156.370	136,156.370		
			F A	0.000	0.00	
			1.00000	136,156.370		136,156.37
0605	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70023	F/A On-The-Job Trainee	3,200.000	2,416.800		
			F A	0.000	0.00	
			1.00000	2,416.800		2,416.80
0615	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	900-00012	Added Item (Foot)/ CMO # 2 precast type 7 (close scuppers) guardrail	18,400.000	18,400.000		
			LF	0.000	0.00	
			2.16000	18,400.000		39,744.00
0800	203-01620	Sweeping	30.000	30.000		
			HOOR	0.000	0.00	
			160.00000	30.000		4,800.00
0805	403-00721	Hot Mix Asphalt (Patching) (Asphalt) Type 7 Barrier	5,799.000	5,799.000		
			SY	0.000	0.00	
			29.00000	5,799.000		168,171.00
0810	614-80391	Rumble Strip (Grinding)(Asphalt)	133,125.000	133,125.000		
			LF	0.000	0.00	
			0.14000	133,125.000		18,637.50
0815	900-00006	Added Item (Dollar)/ Engineering Services CMO # 6	1.000	1.000		
			DOL	0.000	0.00	
			15,185.00000	1.000		15,185.00
0820	203-00000	Uncl Excav CMO # 6	2,175.000	2,175.000		
			CY	0.000	0.00	
			17.00000	2,175.000		36,975.00
0825	603-01185	18 In RCP (CIP) CMO # 6	896.000	894.000		
			LF	0.000	0.00	
			50.00000	894.000		44,700.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	603-01245	24 In RCP (CIP) CMO # 6	295.000	207.000		
			LF	88.000	5,632.00	
			64.00000	295.000		18,880.00
0835	603-05024	24 In RCES CMO # 6	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0840	604-00305	Inlet Ty C (5 Ft) CMO # 6	8.000	7.000		
			EACH	1.000	2,700.00	
			2,700.00000	8.000		21,600.00
0845	605-01020	2 In Hor Drain CMO # 6	1,793.000	1,793.000		
			LF	0.000	0.00	
			37.00000	1,793.000		66,341.00
0850	625-00001	Const Surveying (Hour) CMO # 6	50.000	0.000		
			HOUR	50.000	5,000.00	
			100.00000	50.000		5,000.00
0855	900-00006	Added Item (Dollar)/ Additional Overhead CMO # 6	2.000	1.000		
			DOL	1.000	32,945.00	
			32,945.00000	2.000		65,890.00
0860	900-00012	Added Item (Foot)/ Rockfall Fence	1,000.000	0.000		
			LF	1,000.000	100,000.00	
			100.00000	1,000.000		100,000.00
			CAT 0200	CURRENT AMT	\$ 9,837,827.04 \$	259,157.50 \$ 9,718,421.76
CAT NO0201 Traffic ITS						
0625	203-01597	Potholing	0.000	0.000		
			HOUR	0.000	0.00	
			155.00000	0.000		0.00
0630	206-00065	Structure Backfill (Flow-Fill)	0.000	0.000		
			CY	0.000	0.00	
			245.00000	0.000		0.00
0635	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Traffic ITS						
0640	210-00810	*Reset Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0645	304-06007	Aggregate Base Course (Class 6)	0.000	0.000		
			CY	0.000	0.00	
			58.00000	0.000		0.00
0650	403-34701	*Hot Mix Asphalt (Grading SX) (75)	584.940	584.940		
			TON	0.000	0.00	
			53.00000	584.940		31,001.82
0655	411-03352	Asphalt Cement Performance Grade (PG 58-28)	33.620	33.620		
			TON	0.000	0.00	
			505.00000	33.620		16,978.10
0660	411-10255	Emulsified Asphalt (Slow-Setting)	80.000	80.000		
			GAL	0.000	0.00	
			1.00000	80.000		80.00
0665	503-00048	*Drilled Caisson (48 Inch)	31.500	31.500		
			LF	0.000	0.00	
			500.00000	31.500		15,750.00
0670	503-00400	*Drilling and Logging Bores	31.000	31.000		
			LF	0.000	0.00	
			240.00000	31.000		7,440.00
0675	606-99999	Guardrail Type 7 (Precast)	121.000	121.000		
			LF	0.000	0.00	
			65.00000	121.000		7,865.00
0680	612-00260	*Location Marker (Fiber Optic)(Dome)	4.000	1.000		
			EACH	3.000	240.00	
			80.00000	4.000		320.00
0685	613-01200	*2 Inch Electrical Conduit (Plastic)	4,448.000	4,448.000		
			LF	0.000	0.00	
			12.00000	4,448.000		53,376.00
0690	613-06000	*Meter Pole	4.000	4.000		
			EACH	0.000	0.00	
			2,100.00000	4.000		8,400.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Traffic ITS						
0695	613-07023	*Pull Box (24"x36"x24")	9.000	9.000		
			EACH	0.000	0.00	
			1,000.00000	9.000		9,000.00
0700	613-10000	*Wiring	1.000	0.500		
			L S	0.500	15,500.00	
			31,000.00000	1.000		31,000.00
0705	614-00011	*Sign Panel (Class I)	1.500	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
0710	614-00612	*Steel Sign Post (W 6x12)	15.000	15.000		
			LF	0.000	0.00	
			77.00000	15.000		1,155.00
0715	614-03001	Concrete Footing (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0720	614-10147	*Variable Message Sign LED (Overhead)	1.000	1.000		
			EACH	0.000	0.00	
			170,000.00000	1.000		170,000.00
0725	614-10148	*Variable Message Sign LED (Speed Radar)	1.000	1.000		
			EACH	0.000	0.00	
			31,000.00000	1.000		31,000.00
0730	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			57,000.00000	1.000		57,000.00
0735	614-80010	*Travel Time Indicator	1.000	0.500		
			EACH	0.000	0.00	
			7,000.00000	0.500		3,500.00
0740	614-85130	*Impact Attenuator (Quadguard II)	2.000	1.000		
			EACH	1.000	28,000.90	
			28,000.90000	2.000		56,001.80
0745	614-86007	*Serial to IP Converter	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00

CONTID: C17766
 PCN: 17766-BID
 PROJECT: IM0702-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 12/20/2011
 12:22:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 Traffic ITS							
0750	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	2,081.000	1,250.000			
			LF	0.000	0.00		
			3.50000	1,250.000		4,375.00	
0755	614-87020	*Optical Transceiver	6.000	5.000			
			EACH	0.000	0.00		
			3,200.00000	5.000		16,000.00	
0760	614-87320	*Closed Circuit Television	2.000	2.000			
			EACH	0.000	0.00		
			5,500.00000	2.000		11,000.00	
0765	614-87325	*Closed Circuit Television Pole	2.000	2.000			
			EACH	0.000	0.00		
			2,600.00000	2.000		5,200.00	
0770	614-87660	*Video Decoder	2.000	2.000			
			EACH	0.000	0.00		
			7,000.00000	2.000		14,000.00	
0775	614-87661	*Video Encoder	2.000	2.000			
			EACH	0.000	0.00		
			7,000.00000	2.000		14,000.00	
			CAT 0201	CURRENT AMT \$	581,941.22 \$	43,740.90 \$	572,242.72
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0780	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
0785	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
0790	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			2,000.00000	1.000		2,000.00	
0865	620-00045	Liquidated Damages Liquidated Damages	4.000	0.000			
			DAY	-12,960.000	-12,960.00		
			1.00000	-12,960.000		-12,960.00	
			CAT 0400	CURRENT AMT \$	32,004.00 \$	-12,960.00 \$	19,040.00
PROJECT TOTAL			CURRENT AMT	\$ 10,451,772.26 \$	289,938.40 \$	\$ 10,309,704.48	