

ESTIMATE SUMMARY

CONTID: C17778R

ESTIMATE NO: 0016 PROG

SPEC YR: 2005

PCN: 17778R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: I-70 WILDLIFE FENCE IN EAGLE COUNTY  
 TIME CHARGED: 426.0 DAYS      TIME ALLOW: 11/12/201 FIXED COMPLETION DAT  
 PERCENT TIME: 69.27      ORIG TIME ALLOW: 8/30/2018 FIXED COMPLETION DAT

PROJECT NO: C0702-304  
 I-70 Game Fence-Eagle County  
 NAME OF ROAD: 070A  
 PROJECT COUNTIES: EAGLE

CONTRACTOR: KIRKLAND CONSTRUCTION, L.L.L.P.  
 P.O. BOX 580  
 RYE CO 81069 (719)489-3385

PAY PERIOD ENDING	05/30/2018	DATE TIME STARTED	03/08/2017
DATE LET	09/01/2016	DATE WORK BEGAN	03/08/2017
DATE AWARDED	09/13/2016	DATE TIME STOPPED	05/07/2018
DATE CONTRACT EXECUTED	09/28/2016	DATE ACCEPTED	05/07/2018
DATE NOTICE TO PROCEED	03/08/2017		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,905,806.65 PARTICIPATING	\$ 65,127.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,557,069.00 NON-PARTICIPATING	2,715,625.73	20,256.00
PERCENT COMPLETE: 95.70% TOTAL EARNINGS	2,780,752.73	20,256.00
FUNDS AVAILABLE: \$ 125,053.92 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,780,752.73
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-38,356.04	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,742,396.69
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,742,396.69
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 20,256.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2  
 ESTIMATE RUN 05/30/2018  
 10:24:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
0006	201-00000	Clear and Grub CMO #2	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0010	202-00008	Tree Trimming	5.000	5.000		
			HOURL	0.000	0.00	
			362.00000	5.000		1,810.00
0015	202-00010	Removal of Tree	32.000	32.000		
			EACH	0.000	0.00	
			460.00000	32.000		14,720.00
0020	202-01000	Removal of Fence	88,044.000	88,044.000		
			LF	0.000	0.00	
			1.50000	88,044.000		132,066.00
0025	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0030	203-01510	Backhoe	346.000	346.000		
			HOURL	0.000	0.00	
			145.00000	346.000		50,170.00
0035	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00
0040	203-01594	Combination Loader	0.000	0.000		
			HOURL	0.000	0.00	
			145.00000	0.000		0.00
0045	203-01597	Potholing	164.500	164.500		
			HOURL	0.000	0.00	
			280.00000	164.500		46,060.00
0050	203-02330	Laborer	500.000	500.000		
			HOURL	0.000	0.00	
			50.00000	500.000		25,000.00

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3  
 ESTIMATE RUN 05/30/2018  
 10:24:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0055	206-00000	Structure Excavation	314.000	314.000		
			CY	0.000	0.00	
			28.00000	314.000		8,792.00
0060	206-00200	Structure Backfill (Class 2)	1,565.000	1,421.900		
			CY	0.000	0.00	
			65.00000	1,421.900		92,423.50
0065	207-00205	Topsoil	170.000	166.450		
			CY	0.000	0.00	
			30.00000	166.450		4,993.50
0070	208-00002	Erosion Log Type 1 (12 Inch)	950.000	849.000		
			LF	0.000	0.00	
			7.30000	849.000		6,197.70
0075	208-00021	Silt Fence (Reinforced)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0080	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0085	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	5.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	5.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0100	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOURL	0.000	0.00	
			165.00000	0.000		0.00
0105	208-00107	Removal of Trash	10.000	5.000		
			HOURL	0.000	0.00	
			115.00000	5.000		575.00

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4  
 ESTIMATE RUN 05/30/2018  
 10:24:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0110	212-00006	Seeding (Native)	1.568	1.510		
			ACRE	0.000	0.00	
			5,200.00000	1.510		7,852.00
0115	212-00032	Soil Conditioning	1.568	1.510		
			ACRE	0.000	0.00	
			13,100.00000	1.510		19,781.00
0120	213-00003	Mulching (Weed Free)	1.568	1.510		
			ACRE	0.000	0.00	
			9,500.00000	1.510		14,345.00
0125	213-00061	Mulch Tackifier	343.290	272.000		
			LB	0.000	0.00	
			10.00000	272.000		2,720.00
0130	214-00220	Deciduous Tree (2 Inch Caliper)	0.000	0.000		
			EACH	0.000	0.00	
			658.00000	0.000		0.00
0135	240-00000	*Wildlife Biologist	10.000	6.500		
			HOURL	0.000	0.00	
			140.00000	6.500		910.00
0140	240-00010	*Removal of Nests	0.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0145	420-00300	Geotextile (Reinforcement)	459.000	442.000		
			SY	0.000	0.00	
			10.00000	442.000		4,420.00
0150	607-00000	Line Post	0.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0155	607-00005	End Post	20.000	20.000		
			EACH	0.000	0.00	
			200.00000	20.000		4,000.00
0160	607-00010	Corner and Line Brace Post	295.000	295.000		
			EACH	0.000	0.00	
			260.00000	295.000		76,700.00

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0200	ROADWAY				
0160		MATERIAL ALLOWANCE 6"x12' Posts		0.000		
			EACH	0.000	0.00	
			112.60000	0.000		0.00
0160		MATERIAL ALLOWANCE 6"x12' Posts		0.000		
			EACH	0.000	0.00	
			112.60000	0.000		0.00
0160		MATERIAL ALLOWANCE 6"x10' Posts		0.000		
			EACH	0.000	0.00	
			71.40000	0.000		0.00
0160		MATERIAL ALLOWANCE 6"x12' Posts		0.000		
			EACH	0.000	0.00	
			112.60000	0.000		0.00
0160		MATERIAL ALLOWANCE 6"x10' Posts		0.000		
			EACH	0.000	0.00	
			71.40000	0.000		0.00
0160		MATERIAL ALLOWANCE 6"x12' Posts		0.000		
			EACH	0.000	0.00	
			112.60000	0.000		0.00
0160		MATERIAL ALLOWANCE 6"x10' Posts		0.000		
			EACH	0.000	0.00	
			71.40000	0.000		0.00
0160		MATERIAL ALLOWANCE 6"x12' Posts		0.000		
			EACH	0.000	0.00	
			112.60000	0.000		0.00
0160		MATERIAL ALLOWANCE Corner and Line Br Post		0.000		
			EACH	0.000	0.00	
			112.60000	0.000		0.00
0165	607-11350	Fence Deer	115,000.000	104,994.000		
			LF	0.000	0.00	
			9.00000	104,994.000		944,946.00
0165		MATERIAL ALLOWANCE 12 1/2 GRN Game Fence		0.000		
			LF	0.000	0.00	
			1.23280	0.000		0.00

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0165		MATERIAL ALLOWANCE 9GA Wire		0.000		
			LB	0.000	0.00	
			7.68800	0.000		0.00
0165		MATERIAL ALLOWANCE Staples Double Barbee 1 3/4 MFG		0.000		
			LB	0.000	0.00	
			1.12440	0.000		0.00
0165		MATERIAL ALLOWANCE 5"x12' Posts		0.000		
			LF	0.000	0.00	
			0.99813	0.000		0.00
0165		MATERIAL ALLOWANCE 5"x12' Posts		0.000		
			LF	0.000	0.00	
			0.99813	0.000		0.00
0165		MATERIAL ALLOWANCE 5"x12' Posts		0.000		
			LF	0.000	0.00	
			0.99813	0.000		0.00
0165		MATERIAL ALLOWANCE 5"x12' Posts		0.000		
			LF	0.000	0.00	
			0.99813	0.000		0.00
0165		MATERIAL ALLOWANCE 5"x12' Posts		0.000		
			LF	0.000	0.00	
			0.99813	0.000		0.00
0170	607-11352	Fence Deer (Wire Mesh)	884.000	884.000		
			LF	0.000	0.00	
			7.50000	884.000		6,630.00
0175	607-11354	Fence Deer (Wooden Stays)	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0180	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0185	607-56001	Fence (Animal Protection)	0.000	0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7  
 ESTIMATE RUN 05/30/2018  
 10:24:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0190	607-60002	Game Ramp	26.000	26.000		
			EACH	0.000	0.00	
			11,000.00000	26.000		286,000.00
0195	614-00012	*Sign Panel (Class II)	0.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
0200	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	0.000	0.000		
			EACH	0.000	0.00	
			307.00000	0.000		0.00
0205	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0206	625-00000	Const Surveying CMO #2	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0210	625-00001	*Construction Surveying (Hourly)	100.000	72.500		
			HOOR	0.000	0.00	
			160.00000	72.500		11,600.00
0215	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			234,000.00000	1.000		234,000.00
0216	626-00000	Mobilization CMO #2	0.000	1.000		
			L S	0.000	0.00	
			5,850.00000	1.000		5,850.00
0220	626-01104	*Public Information Services (Tier IV)	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0221	626-01104	Public Info Services (Tier IV) CMO #2	1.000	1.000		
			L S	0.000	0.00	
			12,500.00000	1.000		12,500.00
0225	629-01001	*Survey Monument (Type 1)	20.000	20.000		
			EACH	0.000	0.00	
			160.00000	20.000		3,200.00

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8  
 ESTIMATE RUN 05/30/2018  
 10:24:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0230	629-01002	*Survey Monument (Type 2)	146.000	146.000		
			EACH	0.000	0.00	
			160.00000	146.000		23,360.00
0235	629-01110	*Locate Monuments	608.000	481.400		
			HOOR	126.600	20,256.00	
			160.00000	608.000		97,280.00
0240	630-00000	*Flagging	1,150.000	1,107.550		
			HOOR	0.000	0.00	
			37.00000	1,107.550		40,979.35
0245	630-00007	*Traffic Control Inspection	242.000	242.000		
			DAY	0.000	0.00	
			160.00000	242.000		38,720.00
0250	630-00012	*Traffic Control Management	190.000	177.000		
			DAY	0.000	0.00	
			1,000.00000	177.000		177,000.00
0255	630-80341	*Construction Traffic Sign (Panel Size A)	16.000	16.000		
			EACH	0.000	0.00	
			122.00000	16.000		1,952.00
0260	630-80342	*Construction Traffic Sign (Panel Size B)	27.000	27.000		
			EACH	0.000	0.00	
			185.00000	27.000		4,995.00
0265	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	8.000		
			EACH	0.000	0.00	
			250.00000	8.000		2,000.00
0270	630-80344	*Construction Traffic Sign (Special)	57.500	57.500		
			SF	0.000	0.00	
			37.00000	57.500		2,127.50
0275	630-80348	*Construction Information Sign	16.000	16.000		
			EACH	0.000	0.00	
			125.00000	16.000		2,000.00
0280	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9  
 ESTIMATE RUN 05/30/2018  
 10:24:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0285	630-80359	*Portable Message Sign Panel	40.000	20.000		
			DAY	0.000	0.00	
			50.00000	20.000		1,000.00
0290	630-80360	*Drum Channelizing Device	0.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0295	630-80367	*Portable Traffic Speed Monitor	0.000	0.000		
			EACH	0.000	0.00	
			8,200.00000	0.000		0.00
0300	630-80370	Concrete Barrier (Temporary)	530.000	530.000		
			LF	0.000	0.00	
			85.00000	530.000		45,050.00
0305	630-80380	*Traffic Cone	150.000	150.000		
			EACH	0.000	0.00	
			20.00000	150.000		3,000.00
0310	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0315	630-85041	*Mobile Attenuator	15.000	9.000		
			DAY	0.000	0.00	
			1,000.00000	9.000		9,000.00
0320	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70011	F/A Partnering	1,400.000	1,400.000		
			F A	0.000	0.00	
			1.00000	1,400.000		1,400.00
0330	700-70016	F/A Fuel Cost Adjustment	40.000	-8.670		
			F A	0.000	0.00	
			1.00000	-8.670		-8.67
0335	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17778R  
 PCN: 17778R-BID  
 PROJECT: C0702-304

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 10  
 ESTIMATE RUN 05/30/2018  
 10:24:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0340	700-70034	F/A Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0344	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	607-60000	Deer Gate Game Ramp Modifications	4.000	4.000		
			EACH	0.000	0.00	
			3,500.00000	4.000		14,000.00
0360	900-00006	Added Item (Dollar)/ Material Purchase	12,808.850	12,808.850		
			DOL	0.000	0.00	
			1.00000	12,808.850		12,808.85
-----						
		CAT 0200	CURRENT AMT	\$ 2,840,679.65 \$	20,256.00 \$	2,715,625.73
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0345	620-00002	Field Office (Class 2) (Special)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0346	620-00002	Field Office (CL 2) CMO #2	1.000	1.000		
			EACH	0.000	0.00	
			9,695.00000	1.000		9,695.00
0350	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0351	620-00020	Sanitary Facility CMO #2	1.000	1.000		
			EACH	0.000	0.00	
			4,432.00000	1.000		4,432.00
-----						
		CAT 0400	CURRENT AMT	\$ 65,127.00 \$	0.00 \$	65,127.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$ 2,905,806.65 \$	20,256.00 \$	2,780,752.73