

ESTIMATE SUMMARY

CONTID: C17783-ALT

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 17783-ALTBID3

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION: I-25:SANTA FE BRIDGES AND FLYO
 TIME CHARGED: 0.0 DAYS TIME ALLOW: 730 CALENDAR DAYS
 PERCENT TIME: 0.00 ORIG TIME ALLOW: 730 CALENDAR DAYS

PROJECT NO: BR0252-407
 I-25:SANTA FE BRIDGES AND FLYO
 NAME OF ROAD: 025A
 PROJECT COUNTIES: DENVER

CONTRACTOR: HAMON CONTRACTORS, INC.
 5670 FRANKLIN STREET
 DENVER CO 80216 303-297-0340

PAY PERIOD ENDING 10/25/2011 DATE TIME STARTED 04/11/2011
 DATE LET 01/20/2011 DATE WORK BEGAN 04/11/2011
 DATE AWARDED 02/28/2011 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/18/2011 DATE ACCEPTED
 DATE NOTICE TO PROCEED 04/11/2011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 38,501,143.63 PARTICIPATING	\$ 6,329,232.51	\$ 785,867.55
AWARD PROJECT AMT: \$ 32,088,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 16.44% TOTAL EARNINGS	6,329,232.51	785,867.55
FUNDS AVAILABLE: \$ 32,171,911.12 STOCKPILED MATERIALS	2,065,906.26	201,183.62
	GROSS EARNINGS	8,395,138.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-159,876.98	-23,576.03
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	8,235,261.79
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	8,235,261.79
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 963,475.14

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 11/02/2011

13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0005	201-00000	Clearing and Grubbing	0.850	0.680		
			L S	0.000	0.00	
			100,000.00000	0.680		68,000.00
0010	202-00010	*Removal of Tree	110.000	52.000		
			EACH	58.000	9,280.00	
			160.00000	110.000		17,600.00
0015	202-00011	*Tree Trimming	20.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0020	202-00019	Removal of Inlet	38.000	7.000		
			EACH	3.000	930.00	
			310.00000	10.000		3,100.00
0025	202-00021	Removal of Manhole	10.000	0.000		
			EACH	2.000	1,250.00	
			625.00000	2.000		1,250.00
0030	202-00035	Removal of Pipe	5,645.000	842.000		
			LF	473.000	7,568.00	
			16.00000	1,315.000		21,040.00
0035	202-00037	Removal of End Section	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0040	202-00165	Removal of Wall	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0045	202-00190	Removal of Concrete Median Cover Material	535.000	460.000		
			SY	0.000	0.00	
			3.00000	460.000		1,380.00
0050	202-00195	Removal of Median Cover	2,630.000	586.000		
			SY	0.000	0.00	
			3.50000	586.000		2,051.00
0055	202-00200	Removal of Sidewalk	55.000	16.300		
			SY	0.000	0.00	
			7.50000	16.300		122.25

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0060	202-00203	Removal of Curb and Gutter	10,134.000	3,233.000		
			LF	178.000	445.00	
			2.50000	3,411.000		8,527.50
0065	202-00206	Removal of Concrete Curb Ramp	20.000	14.600		
			SY	0.000	0.00	
			50.00000	14.600		730.00
0070	202-00210	Removal of Concrete Pavement	100.000	69.000		
			SY	15.000	1,500.00	
			100.00000	84.000		8,400.00
0075	202-00220	*Removal of Asphalt Mat	63,922.000	4,524.250		
			SY	985.000	5,910.00	
			6.00000	5,509.250		33,055.50
0080	202-00240	Removal of Asphalt Mat (Planing)	4,671.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0085	202-00250	*Removal of Pavement Marking	33,239.000	2,680.500		
			SF	1,829.000	1,646.10	
			0.90000	4,509.500		4,058.55
0090	202-00805	*Removal of Overhead Sign Structure	3.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0095	202-00810	*Removal of Ground Sign	57.000	16.000		
			EACH	1.000	165.00	
			165.00000	17.000		2,805.00
0100	202-00815	*Removal of Sign (Special)	6.000	3.000		
			EACH	0.000	0.00	
			1,467.00000	3.000		4,401.00
0105	202-00821	*Removal of Sign Panel	19.000	2.000		
			EACH	0.000	0.00	
			268.00000	2.000		536.00
0110	202-00825	*Removal of Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0115	202-00831	*Removal of Traffic Signal Head	7.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0120	202-00840	*Removal of Traffic Signal Pole	2.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0125	202-00895	*Removal of Impact Attenuator	2.000	0.500		
			EACH	0.500	600.00	
			1,200.00000	1.000		1,200.00
0130	202-00900	*Removal of Concrete Footing (Light Standard Foundation)	60.000	8.000		
			EACH	0.000	0.00	
			120.00000	8.000		960.00
0135	202-01130	*Removal of Guardrail Type 3	3,591.000	856.500		
			LF	150.000	285.00	
			1.90000	1,006.500		1,912.35
0140	202-01170	Removal of Guardrail Type 7	1,303.000	478.000		
			LF	0.000	0.00	
			15.00000	478.000		7,170.00
0145	202-01300	*Removal of End Anchorage	14.000	11.000		
			EACH	0.000	0.00	
			144.00000	11.000		1,584.00
0150	202-04001	Plug Culvert	3.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0155	202-04100	*Abandon Well	8.000	8.000		
			EACH	0.000	0.00	
			685.00000	8.000		5,480.00
0160	203-00010	Unclassified Excavation (Complete In Place)	147,851.000	8,373.000		
			CY	111.000	610.50	
			5.50000	8,484.000		46,662.00
0165	203-00710	Clay Plating (Complete In Place)	1,190.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0170	203-01500	Blading	240.000	2.000		
			HOURLY	0.000	0.00	
			100.00000	2.000		200.00
0175	203-01510	Backhoe	240.000	14.000		
			HOURLY	0.000	0.00	
			80.00000	14.000		1,120.00
0180	203-01597	Potholing	100.000	52.500		
			HOURLY	4.500	1,125.00	
			250.00000	57.000		14,250.00
0185	203-01620	Sweeping	240.000	46.000		
			HOURLY	25.500	7,650.00	
			300.00000	71.500		21,450.00
0190	206-00000	Structure Excavation	13,930.000	2,195.000		
			CY	3,346.000	20,076.00	
			6.00000	5,541.000		33,246.00
0195	206-00065	Structure Backfill (Flow-Fill)	22.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0200	206-00100	*Structure Backfill (Class 1)	39,963.000	4,425.000		
			CY	7,378.000	88,536.00	
			12.00000	11,803.000		141,636.00
0205	206-00200	Structure Backfill (Class 2)	12.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0210	206-00360	*Mechanical Reinforcement of Soil	25,164.000	2,880.000		
			CY	5,762.000	115,240.00	
			20.00000	8,642.000		172,840.00
0210		MATERIAL ALLOWANCE Mechaical Reinforcement of Soil		6,393.000		
			CY	-5,762.000	-56,237.12	
			9.76000	631.000		6,158.56
0215	206-00505	Filter Material (Special) ASTM C33 Sand	712.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0220	206-00530	Filter Material (Class C)	317.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
0225	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			110,000.00000	1.000		110,000.00
0230	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0235	206-01787	*Shoring (Area 7)	1.000	0.000		
			L S	0.000	0.00	
			35,000.00000	0.000		0.00
0240	208-00002	Erosion Log (12 Inch)	27,150.000	4,655.000		
			LF	564.000	1,410.00	
			2.50000	5,219.000		13,047.50
0245	208-00020	Silt Fence	8,168.000	170.000		
			LF	20.000	16.40	
			0.82000	190.000		155.80
0250	208-00034	Gravel Bag	1,949.000	1,347.000		
			LF	602.000	2,167.20	
			3.60000	1,949.000		7,016.40
0255	208-00040	Check Dam	68.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0260	208-00045	Concrete Washout Structure	18.000	5.000		
			EACH	0.000	0.00	
			475.00000	5.000		2,375.00
0265	208-00050	Storm Drain Inlet Protection	191.000	1.000		
			EACH	0.000	0.00	
			3.50000	1.000		3.50
0270	208-00070	Vehicle Tracking Pad Stabilized Construction Entrance	16.000	12.000		
			EACH	4.000	6,000.00	
			1,500.00000	16.000		24,000.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0275	208-00103	Removal and Disposal of Sediment (Labor)	800.000	180.000		
			HOURLY	135.500	3,523.00	
			26.00000	315.500		8,203.00
0280	208-00105	Removal and Disposal of Sediment (Equipment)	360.000	7.000		
			HOURLY	15.500	775.00	
			50.00000	22.500		1,125.00
0285	208-00205	Erosion Control Supervisor	600.000	132.000		
			HOURLY	44.000	440.00	
			10.00000	176.000		1,760.00
0290	208-00300	Temporary Berms	1,537.000	1,372.000		
			LF	165.000	660.00	
			4.00000	1,537.000		6,148.00
0295	210-00001	Reset Structure (Well)	1.000	0.000		
			EACH	0.000	0.00	
			2,995.00000	0.000		0.00
0300	210-00473	*Reset TV Cameras	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0305	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			832.00000	0.000		0.00
0310	210-00815	*Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0315	210-00820	*Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0320	210-00848	*Reset Traffic Signal Controller and Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0325	210-00910	*Reset Traffic Counter (Permanent)	4.000	0.000		
			EACH	0.000	0.00	
			445.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0330	210-04010	Adjust Manhole	6.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0335	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0340	210-04020	Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0345	212-00006	*Seeding (Native)	42.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0350	212-00048	*Soil Preparation (Special)	7.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0355	213-00004	*Mulching (Weed Free Straw)	42.000	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0360	213-00008	*Mulching (Wood Chip)	6.000	0.000		
			CF	0.000	0.00	
			35.00000	0.000		0.00
0365	213-00061	*Mulch Tackifier	8,400.000	5,450.000		
			LB	1,750.000	2,345.00	
			1.34000	7,200.000		9,648.00
0370	213-00100	*Soil Binder	29.000	0.000		
			ACRE	0.000	0.00	
			346.00000	0.000		0.00
0375	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			5,700.00000	0.000		0.00
0380	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	128.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0385	214-00230	*Deciduous Tree (3 Inch Caliper)	16.000	0.000		
			EACH	0.000	0.00	
			514.00000	0.000		0.00
0390	214-00506	*Evergreen Tree (6 Foot) (Ball and Burlap)	17.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0395	216-00030	*Soil Retention Blanket (Special)	9,525.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0400	216-00041	*Soil Retention Blanket (Straw/Coconut)	19,605.000	956.000		
			SY	0.000	0.00	
			1.96000	956.000		1,873.76
0405	217-00020	*Herbicide Treatment	120.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0410	240-00000	*Wildlife Biologist	80.000	0.000		
			HOURL	0.000	0.00	
			78.00000	0.000		0.00
0415	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.750	3,150.00	
			4,200.00000	0.750		3,150.00
0420	250-00050	*Monitoring Technician	1,000.000	223.900		
			HOURL	26.000	988.00	
			38.00000	249.900		9,496.20
0425	250-00110	*Health and Safety Officer	650.000	351.500		
			HOURL	159.750	8,307.00	
			52.00000	511.250		26,585.00
0430	304-06000	*Aggregate Base Course (Class 6)	43,336.000	533.980		
			TON	0.000	0.00	
			14.00000	533.980		7,475.72
0435	304-06007	Aggregate Base Course (Class 6)	6,197.000	1,543.700		
			CY	1,368.000	25,992.00	
			19.00000	2,911.700		55,322.30

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0440	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,675.000	580.180		
			TON	0.000	0.00	
			80.00000	580.180		46,414.40
0445	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	10,080.000	0.000		
			TON	0.000	0.00	
			47.60000	0.000		0.00
0450	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	3,747.000	0.000		
			TON	0.000	0.00	
			60.10000	0.000		0.00
0455	411-10255	*Emulsified Asphalt (Slow-Setting)	6,739.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0460	412-00800	*Concrete Pavement (8 Inch)	100.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0465	412-01300	*Concrete Pavement (13 Inch)	38,214.000	0.000		
			SY	0.000	0.00	
			45.60000	0.000		0.00
0470	503-00024	*Drilled Caisson (24 Inch)	7.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0475	503-00030	*Drilled Caisson (30 Inch)	72.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0480	503-00048	*Drilled Caisson (48 Inch)	29.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0485	503-00054	*Drilled Caisson (54 Inch)	200.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0490	504-04420	*Precast Panel Facing	4,429.000	0.000		
			SF	3,869.000	50,993.42	
			13.18000	3,869.000		50,993.42

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0490		MATERIAL ALLOWANCE Precast Panel facing		4,429.000		
			SF	-3,869.000	-27,315.14	
			7.06000	560.000		3,953.60
0495	506-00010	Riprap (Special)	205.000	0.000		
			CY	0.000	0.00	
			42.00000	0.000		0.00
0500	506-00030	Grouted Riprap	317.000	0.000		
			CY	0.000	0.00	
			135.00000	0.000		0.00
0505	507-00000	Concrete Slope and Ditch Paving	31.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
0510	601-03000	Concrete Class D	290.000	0.000		
			CY	0.000	0.00	
			325.00000	0.000		0.00
0515	602-00000	*Reinforcing Steel	29,530.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
0520	602-00020	*Reinforcing Steel (Epoxy Coated)	170.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
0525	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	2,399.000	337.000		
			LF	0.000	0.00	
			35.00000	337.000		11,795.00
0525		MATERIAL ALLOWANCE 18" RCP		2,007.000		
			LF	0.000	0.00	
			13.14000	2,007.000		26,371.98
0530	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,656.000	352.000		
			LF	46.000	2,208.00	
			48.00000	398.000		19,104.00
0530		MATERIAL ALLOWANCE 24" RCP		1,280.000		
			LF	-46.000	-882.28	
			19.18000	1,234.000		23,668.12

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0535	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	635.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0535		MATERIAL ALLOWANCE 30" RCP		608.000		
			LF	0.000	0.00	
			31.26000	608.000		19,006.08
0535		MATERIAL ALLOWANCE 30" RCP		639.935		
			LF	0.000	0.00	
			29.70000	639.935		19,006.07
0540	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	342.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0540		MATERIAL ALLOWANCE 48" RCP		341.991		
			LF	0.000	0.00	
			67.21000	341.991		22,985.22
0545	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical	324.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0545		MATERIAL ALLOWANCE 30"x19" Elliptical RCP		324.000		
			LF	0.000	0.00	
			31.49000	324.000		10,202.76
0550	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	230.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0555	603-02665	83X53 Inch Reinforced Concrete Pipe Elliptical	112.000	0.000		
			LF	0.000	0.00	
			210.00000	0.000		0.00
0555		MATERIAL ALLOWANCE 53"x83" Elliptical RCP		112.000		
			LF	0.000	0.00	
			194.67000	112.000		21,803.04
0560	603-05018	18 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0560		MATERIAL ALLOWANCE 18 " RCES		3.000		
			EACH	0.000	0.00	
			317.00000	3.000		951.00
0565	603-05024	24 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	1.000	2,300.00	
			2,300.00000	1.000		2,300.00
0565		MATERIAL ALLOWANCE 24" RCES		1.000		
			EACH	-1.000	-390.00	
			390.00000	0.000		0.00
0570	603-05030	30 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0570		MATERIAL ALLOWANCE 30" RCES		3.000		
			EACH	0.000	0.00	
			482.00000	3.000		1,446.00
0575	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0575		MATERIAL ALLOWANCE 30" x 19" RCES		1.000		
			EACH	0.000	0.00	
			329.00000	1.000		329.00
0580	603-50004	4 Inch Plastic Pipe Perforated	751.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0585	603-50015	15 Inch Plastic Pipe	637.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0590	604-00305	Inlet Type C (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0595	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0600	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0605	604-16005	Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0610	604-19000	Inlet Special	1.000	0.000		
			EACH	1.000	3,400.00	
			3,400.00000	1.000		3,400.00
0615	604-20000	Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0620	604-25011	Vane Grate Inlet Special (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0625	604-26005	Vane Grate Inlet (Double) (5 Foot)	10.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00
0630	604-26010	Vane Grate Inlet (Double) (10 Foot)	13.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0635	604-26015	Vane Grate Inlet (Double) (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0640	604-30005	Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0645	604-30010	Manhole Slab Base (10 Foot)	4.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
0650	604-30020	Manhole Slab Base (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0655	604-39005	Manhole Special (5 Foot)	3.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
0660	604-39010	Manhole Special (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0665	604-39015	Manhole Special (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,600.00000	0.000		0.00
0670	604-39020	Manhole Special (20 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0675	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,310.000	0.000		
			LF	0.000	0.00	
			13.40000	0.000		0.00
0680	606-00705	Guardrail Type 7 (Special)	8,709.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0685	606-00710	*Guardrail Type 7 (Style CA)	2,160.000	0.000		
			LF	0.000	0.00	
			39.00000	0.000		0.00
0690	606-00725	*Guardrail Type 7 (Style CC)(Concrete Glare Screen)	555.000	0.000		
			LF	0.000	0.00	
			91.50000	0.000		0.00
0695	606-00740	*Guardrail Type 7 (Style CE)	524.000	0.000		
			LF	0.000	0.00	
			87.10000	0.000		0.00
0700	606-00745	*Guardrail Type 7 (Style CE)(Concrete Glare Screen)	1,774.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0705	606-01340	*End Anchorage Type 3D	4.000	0.000		
			EACH	0.000	0.00	
			503.65000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0710	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,005.25000	0.000		0.00
0715	606-01380	*Transition Type 3H	3.000	0.000		
			EACH	0.000	0.00	
			534.40000	0.000		0.00
0720	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			1,816.90000	0.000		0.00
0725	609-21020	*Curb and Gutter Type 2 (Section II-B)	217.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0730	609-24006	*Gutter Type 2 (6 Foot)	128.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0735	612-00001	*Delineator (Type I)	76.000	0.000		
			EACH	0.000	0.00	
			26.55000	0.000		0.00
0740	612-00002	*Delineator (Type II)	14.000	0.000		
			EACH	0.000	0.00	
			22.19000	0.000		0.00
0745	612-00003	*Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			23.74000	0.000		0.00
0750	612-00021	*Delineator (Type I) (Barrier)	206.000	0.000		
			EACH	0.000	0.00	
			15.87000	0.000		0.00
0755	612-00022	*Delineator (Type II) (Barrier)	31.000	0.000		
			EACH	0.000	0.00	
			13.27000	0.000		0.00
0760	613-00200	*2 Inch Electrical Conduit	6,900.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0765	613-00300	*3 Inch Electrical Conduit	2,350.000	0.000		
			LF	0.000	0.00	
			9.10000	0.000		0.00
0770	613-01200	*2 Inch Electrical Conduit (Plastic)	3,590.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0775	613-01300	*3 Inch Electrical Conduit (Plastic)	3,290.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0780	613-07000	*Pull Box (Special)	3.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0785	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0790	613-07026	*Pull Box (16"x24"x12")	13.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0795	613-07039	*Pull Box (30"x48"x18")	7.000	0.000		
			EACH	0.000	0.00	
			1,165.00000	0.000		0.00
0800	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			83,600.00000	0.000		0.00
0805	613-32300	*Light Standard Steel (30 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0810	613-32400	*Light Standard Steel (40 Foot)	52.000	0.000		
			EACH	0.000	0.00	
			3,680.00000	0.000		0.00
0815	613-34700	*Light Standard Metal (70 Foot) (65 FT)	6.000	0.000		
			EACH	0.000	0.00	
			9,900.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0820	613-40010	*Light Standard Foundation (Temp Reset)	52.000	0.000		
			EACH	0.000	0.00	
			970.00000	0.000		0.00
0825	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			4,450.00000	0.000		0.00
0830	613-70250	*Luminaire High Pressure Sodium (250 Watt)	52.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00
0835	613-71000	*Luminaire High Pressure Sodium (1000 Watt)	16.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00
0840	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	15.000	0.000		
			EACH	0.000	0.00	
			3,125.33000	0.000		0.00
0845	614-00011	*Sign Panel (Class I)	283.000	0.000		
			SF	0.000	0.00	
			15.42000	0.000		0.00
0850	614-00012	*Sign Panel (Class II)	845.000	0.000		
			SF	0.000	0.00	
			22.17000	0.000		0.00
0855	614-00013	*Sign Panel (Class III)	3,468.000	0.000		
			SF	0.000	0.00	
			23.17000	0.000		0.00
0860	614-00040	*Sign Post (Special)	19.000	0.000		
			LF	0.000	0.00	
			93.00000	0.000		0.00
0865	614-00216	*Steel Sign Post (2x2 Inch Tubing)	492.000	0.000		
			LF	0.000	0.00	
			15.38000	0.000		0.00
0870	614-00818	*Steel Sign Post (W 8x18)	35.000	0.000		
			LF	0.000	0.00	
			49.26000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0875	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	36.000	0.000		
			EACH	0.000	0.00	
			439.00000	0.000		0.00
0880	614-03003	*Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,182.00000	0.000		0.00
0885	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0885		MATERIAL ALLOWANCE Monotube Overhead Sign Cant (24 In Dia)		0.000		
			EACH	1.000	25,400.00	
			25,400.00000	1.000		25,400.00
0890	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)	3.000	0.000		
			EACH	0.000	0.00	
			52,000.00000	0.000		0.00
0890		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (20 In Dia)		0.000		
			EACH	3.000	121,500.00	
			40,500.00000	3.000		121,500.00
0895	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			70,000.00000	0.000		0.00
0895		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (24 IN Dia)		0.000		
			EACH	1.000	57,800.00	
			57,800.00000	1.000		57,800.00
0900	614-70336	*Traffic Signal Face (12-12-12)	21.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0905	614-70448	*Traffic Signal Face (12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,180.00000	0.000		0.00
0910	614-72830	*Communications Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			11,400.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0915	614-72855	*Traffic Signal Controller Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			10,150.00000	0.000		0.00
0920	614-72875	*Loop Detector Wire	1,460.000	0.000		
			LF	0.000	0.00	
			3.30000	0.000		0.00
0925	614-80000	*Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			2,695.00000	0.000		0.00
0930	614-85001	Impact Attenuator	3.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0935	614-85312	*Traffic Signal Span Wire Pole (12 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
0940	614-85362	*Traffic Signal-Light Span Wire Pole (12 Inch)	3.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0945	614-85366	*Traffic Signal-Light Span Wire Pole (16 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			10,100.00000	0.000		0.00
0950	614-86238	*Traffic Signal Controller (Solid State) (Full-Actuated)	2.000	0.000		
			EACH	0.000	0.00	
			2,695.00000	0.000		0.00
0955	614-86800	*Uninterrupted Power Supply	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0960	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00
0965	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	475.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 21
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0970	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	2,100.000	0.000		
		LF		0.000	0.00	
			7.60000	0.000		0.00
0975	615-10048	48 Inch Automatic Drain Gate	1.000	0.000		
		EACH		0.000	0.00	
			11,000.00000	0.000		0.00
0980	621-00430	*Detour	7,194.000	1,116.700		
		SY		0.000	0.00	
			30.00000	1,116.700		33,501.00
0985	624-20301	Detour Drainage Pipe (Class 0)	1.000	0.150		
		L S		0.000	0.00	
			35,000.00000	0.150		5,250.00
0990	625-00000	Construction Surveying	0.340	0.039		
		L S		0.010	2,500.00	
			250,000.00000	0.049		12,250.00
0995	626-00000	*Mobilization	0.800	0.400		
		L S		0.000	0.00	
			2,000,000.00000	0.400		800,000.00
1000	626-01000	Public Information Services	1.000	0.650		
		L S		0.000	0.00	
			20,000.00000	0.650		13,000.00
1005	627-00001	*Pavement Marking Paint	378.000	16.240		
		GAL		16.000	480.00	
			30.00000	32.240		967.20
1010	627-00005	*Epoxy Pavement Marking	212.000	0.000		
		GAL		0.000	0.00	
			55.00000	0.000		0.00
1015	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	11,087.000	0.000		
		SF		0.000	0.00	
			9.25000	0.000		0.00
1020	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	570.000	0.000		
		SF		0.000	0.00	
			12.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 22
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1025	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	501.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1030	629-01001	Survey Monument (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
1035	629-01003	Survey Monument (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
1040	629-01005	Survey Monument (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
1045	630-00000	*Flagging	2,500.000	221.950		
			HOURL	87.900	87.90	
			1.00000	309.850		309.85
1050	630-00003	*Uniformed Traffic Control	1,540.000	19.350		
			HOURL	39.390	39.39	
			1.00000	58.740		58.74
1055	630-00004	*Traffic Control Vehicle	1.000	0.500		
			EACH	0.000	0.00	
			8,000.00000	0.500		4,000.00
1060	630-00007	*Traffic Control Inspection	153.000	8.250		
			DAY	1.980	1.98	
			1.00000	10.230		10.23
1065	630-00012	*Traffic Control Management	334.000	21.780		
			DAY	7.920	7.92	
			1.00000	29.700		29.70
1070	630-80001	*Flashing Beacon (Portable)	3.000	0.495		
			EACH	0.000	0.00	
			750.00000	0.495		371.25
1075	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.680	0.990		
			EACH	0.350	35.00	
			100.00000	1.340		134.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 23
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1080	630-80341	*Construction Traffic Sign (Panel Size A)	43.200	20.450		
			EACH	1.150	115.00	
			100.00000	21.600		2,160.00
1085	630-80342	*Construction Traffic Sign (Panel Size B)	27.800	12.600		
			EACH	1.300	182.00	
			140.00000	13.900		1,946.00
1090	630-80343	*Construction Traffic Sign (Panel Size C)	9.000	1.000		
			EACH	0.350	70.00	
			200.00000	1.350		270.00
1095	630-80344	*Construction Traffic Sign (Special)	383.000	44.650		
			SF	0.000	0.00	
			20.00000	44.650		893.00
1100	630-80355	*Portable Message Sign Panel	2.000	0.825		
			EACH	0.000	0.00	
			8,000.00000	0.825		6,600.00
1105	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.020	0.660		
			EACH	0.350	245.00	
			700.00000	1.010		707.00
1110	630-80360	*Drum Channelizing Device	92.000	28.850		
			EACH	0.000	0.00	
			40.00000	28.850		1,154.00
1115	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
1120	630-80370	Concrete Barrier (Temporary)	5,534.000	1,249.500		
			LF	172.000	6,880.00	
			40.00000	1,421.500		56,860.00
1125	630-80378	Glare Screen (Temporary)	1,134.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1130	630-80380	*Traffic Cone	167.000	49.500		
			EACH	0.000	0.00	
			13.00000	49.500		643.50

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 24
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1135	630-80384	*Tubular Marker	18.000	3.000		
			EACH	2.000	60.00	
			30.00000	5.000		150.00
1140	630-85010	*Impact Attenuator (Temporary)	12.000	0.665		
			EACH	0.000	0.00	
			2,500.00000	0.665		1,662.50
1145	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.330	0.500		
			EACH	0.000	0.00	
			8,000.00000	0.500		4,000.00
1150	630-86800	*Traffic Signal (Temporary)	1.000	0.000		
			L S	0.000	0.00	
			500.00000	0.000		0.00
1155	700-70010	F/A Minor Contract Revisions	4,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70011	F/A Partnering	17,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1165	700-70014	F/A Incentive Early Completion Incentive	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1170	700-70016	F/A Fuel Cost Adjustment	3,400.000	2,026.720		
			F A	765.740	765.74	
			1.00000	2,792.460		2,792.46
1175	700-70021	F/A On-The-Job Trainee	26,000.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
1180	700-70022	F/A OJT Colorado Training Program	3,400.000	0.000		
			F A	127.700	127.70	
			1.00000	127.700		127.70
1185	700-70028	F/A ESB Program	8,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 25
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1190	700-70031	F/A INTERIM SURFACE REPAIR	17,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1195	700-70034	F/A Obtain Street Permits from Denver	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70035	F/A UTC Officer Time	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	700-70036	Forced Accounts Provide Security Guard	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	700-70072	F/A Obtain Power from Xcel Energy Furnish and Install Electrical Services	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1215	700-70081	F/A Provide Dewatering	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1220	700-70310	F/A Landscaping Restoration	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70380	F/A Erosion Control	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70587	F/A Hazardous Waste Disposal Force Account	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1235	700-70589	F/A Environmental Health & Safety Management	34,000.000	8,992.260		
			F A	5,265.790	5,265.79	
			1.00000	14,258.050		14,258.05
2140	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	100.000	0.000		
			HOURL	0.000	0.00	
			195.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 26
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
2155	208-00107	Removal of Trash Removal of Trash, SMCO #6	500.000	125.000		
			HOURLY	55.500	8,991.00	
			162.00000	180.500		29,241.00
2160	900-00010	Added Item (Hour)/	81.000	73.500		
			HOURLY	7.500	750.00	
			100.00000	81.000		8,100.00
2170	619-50640	8 Inch Plastic Pipe 8 Inch Plastic Pipe (SMCO #8)	423.000	423.000		
			LF	0.000	0.00	
			55.96000	423.000		23,671.08
2175	900-00007	Added Item (Each)/ Mobilization (Special)(San.Sewer) (SMCO 8)	1.000	1.000		
			EACH	0.000	0.00	
			1,750.00000	1.000		1,750.00
2180	900-00007	Added Item (Each)/ Manhole (Special)(Type P) (SMCO #9)	3.000	0.000		
			EACH	0.000	0.00	
			35,316.17000	0.000		0.00
2185	603-01665	66 Inch Reinforced Concrete Pipe (Complete In Place) 66 Inch RCP (CIP (SMCO #9)	152.000	152.000		
			LF	0.000	0.00	
			255.57000	152.000		38,846.64
2190	900-00014	Added Item (Lump Sum)/ Modified Shoring for Area 4.	0.800	0.800		
			L S	0.000	0.00	
			20,065.00000	0.800		16,052.00
			CAT 0200	CURRENT AMT	\$ 16,862,889.10 \$	523,971.50 \$ 2,550,707.48
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1240	201-00000	Clearing and Grubbing	0.150	0.120		
			L S	0.000	0.00	
			100,000.00000	0.120		12,000.00
1245	202-00010	*Removal of Tree	109.000	51.000		
			EACH	0.000	0.00	
			160.00000	51.000		8,160.00
1250	202-00090	*Removal of Delineator	50.000	0.000		
			EACH	0.000	0.00	
			7.45000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 27
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1255	202-00190	Removal of Concrete Median Cover Material	235.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
1260	202-00203	Removal of Curb and Gutter	314.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
1265	202-00750	*Removal of Luminaire (BRIDGE)	2.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
1270	202-00895	*Removal of Impact Attenuator	2.000	0.500		
			EACH	0.000	0.00	
			1,200.00000	0.500		600.00
1275	202-01170	Removal of Guardrail Type 7	3,680.000	920.000		
			LF	0.000	0.00	
			15.00000	920.000		13,800.00
1280	203-01597	Potholing	100.000	5.500		
			HOURL	0.000	0.00	
			250.00000	5.500		1,375.00
1285	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1290	206-01783	*Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1295	412-01300	*Concrete Pavement (13 Inch)	4,246.000	0.000		
			SY	0.000	0.00	
			45.60000	0.000		0.00
1300	507-00000	Concrete Slope and Ditch Paving	17.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1305	621-00430	*Detour	14,387.000	2,267.300		
			SY	0.000	0.00	
			30.00000	2,267.300		68,019.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 28
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1310	625-00000	Construction Surveying	0.660	0.068		
			L S	0.000	0.00	
			250,000.00000	0.068		17,000.00
1315	626-00000	Mobilization	0.200	0.100		
			L S	0.000	0.00	
			2,000,000.00000	0.100		200,000.00
1320	627-00001	*Pavement Marking Paint	756.000	31.600		
			GAL	0.000	0.00	
			30.00000	31.600		948.00
1325	630-00000	*Flagging	5,000.000	448.550		
			HOUR	0.000	0.00	
			1.00000	448.550		448.55
1330	630-00003	*Uniformed Traffic Control	3,080.000	39.150		
			HOUR	0.000	0.00	
			1.00000	39.150		39.15
1335	630-00004	*Traffic Control Vehicle	1.000	0.500		
			EACH	0.000	0.00	
			8,000.00000	0.500		4,000.00
1340	630-00007	*Traffic Control Inspection	307.000	16.750		
			DAY	0.000	0.00	
			1.00000	16.750		16.75
1345	630-00012	*Traffic Control Management	666.000	44.220		
			DAY	0.000	0.00	
			1.00000	44.220		44.22
1350	630-80001	*Flashing Beacon (Portable)	5.000	1.005		
			EACH	0.000	0.00	
			750.00000	1.005		753.75
1355	630-80335	*Barricade (Type 3 M-A) (Temporary)	5.320	2.010		
			EACH	0.000	0.00	
			100.00000	2.010		201.00
1360	630-80341	*Construction Traffic Sign (Panel Size A)	87.800	41.550		
			EACH	0.000	0.00	
			100.00000	41.550		4,155.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 29
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1365	630-80342	*Construction Traffic Sign (Panel Size B)	57.200	25.900		
			EACH	0.000	0.00	
			140.00000	25.900		3,626.00
1370	630-80343	*Construction Traffic Sign (Panel Size C)	17.000	2.015		
			EACH	0.000	0.00	
			200.00000	2.015		403.00
1375	630-80344	*Construction Traffic Sign (Special)	268.000	90.350		
			SF	0.000	0.00	
			20.00000	90.350		1,807.00
1380	630-80355	*Portable Message Sign Panel	4.000	1.675		
			EACH	0.000	0.00	
			8,000.00000	1.675		13,400.00
1385	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.980	1.340		
			EACH	0.000	0.00	
			700.00000	1.340		938.00
1390	630-80360	*Drum Channelizing Device	183.000	58.650		
			EACH	0.000	0.00	
			40.00000	58.650		2,346.00
1395	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
1400	630-80370	Concrete Barrier (Temporary)	11,066.000	2,536.500		
			LF	0.000	0.00	
			40.00000	2,536.500		101,460.00
1405	630-80378	Glare Screen (Temporary)	2,266.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1410	630-80380	*Traffic Cone	333.000	100.500		
			EACH	0.000	0.00	
			13.00000	100.500		1,306.50
1415	630-80384	*Tubular Marker	20.000	6.000		
			EACH	0.000	0.00	
			30.00000	6.000		180.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 30
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1420	630-85010	*Impact Attenuator (Temporary)	18.000	1.335		
			EACH	0.000	0.00	
			2,500.00000	1.335		3,337.50
1425	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.670	0.500		
			EACH	0.000	0.00	
			8,000.00000	0.500		4,000.00
1430	700-70010	F/A Minor Contract Revisions	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1435	700-70011	F/A Partnering	33,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1440	700-70013	F/A Concrete Pavement Incentive	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1445	700-70014	F/A Incentive Early Completion Incentive	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1450	700-70016	F/A Fuel Cost Adjustment	6,600.000	3,934.200		
			F A	0.000	0.00	
			1.00000	3,934.200		3,934.20
1455	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1460	700-70019	F/A Asphalt Cement Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1465	700-70022	F/A OJT Colorado Training Program	6,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1470	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 31
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1475	700-70028	F/A ESB Program	16,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1480	700-70031	F/A INTERIM SURFACE REPAIR	33,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1485	700-70589	F/A Environmental Health & Safety Management	66,000.000	17,455.610		
			F A	0.000	0.00	
			1.00000	17,455.610		17,455.61
2165	900-00010	Added Item (Hour)/	8.000	8.000		
			HOOR	0.000	0.00	
			100.00000	8.000		800.00
			CAT 0250	CURRENT AMT \$	3,487,418.10 \$	0.00 \$ 486,554.23
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1490	206-00000	Structure Excavation	4,432.000	2,697.000		
			CY	150.000	900.00	
			6.00000	2,847.000		17,082.00
1495	206-00100	*Structure Backfill (Class 1)	342.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1500	206-00200	Structure Backfill (Class 2)	2,335.000	1,937.000		
			CY	245.000	3,185.00	
			13.00000	2,182.000		28,366.00
1505	206-00360	*Mechanical Reinforcement of Soil	342.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1510	206-01786	Shoring (Area 6)	1.000	0.700		
			L S	0.000	0.00	
			100,000.00000	0.700		70,000.00
1515	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,164.000	0.000		
			TON	0.000	0.00	
			82.75000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 32
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1520	503-00024	*Drilled Caisson (24 Inch)	108.000	0.000		
			LF	108.000	5,940.00	
			55.00000	108.000		5,940.00
1520		MATERIAL ALLOWANCE Reinforcing steel cage for 24" Caisson		108.000		
			LF	-108.000	-1,081.08	
			10.01000	0.000		0.00
1525	503-00036	*Drilled Caisson (36 Inch)	188.000	81.000		
			LF	107.000	10,700.00	
			100.00000	188.000		18,800.00
1525		MATERIAL ALLOWANCE Reinforcing Cage for 36" Caisson		26.000		
			LF	-26.000	-471.90	
			18.15000	0.000		0.00
1530	503-00048	*Drilled Caisson (48 Inch)	582.000	450.800		
			LF	84.000	14,280.00	
			170.00000	534.800		90,916.00
1530		MATERIAL ALLOWANCE Reinforcing Cage for 48" Caisson		0.000		
			LF	0.000	0.00	
			37.97000	0.000		0.00
1535	503-00072	*Drilled Caisson (72 Inch)	71.000	58.100		
			LF	0.000	0.00	
			600.00000	58.100		34,860.00
1535		MATERIAL ALLOWANCE Reinforcing Cage for 72" Caisson		12.900		
			LF	0.000	0.00	
			127.70000	12.900		1,647.33
1540	509-08100	*Provide Temporary Support (F-16-XR)	1.000	0.000		
			L S	0.200	120,000.00	
			600,000.00000	0.200		120,000.00
1545	512-00103	Bearing Device (Type III)	12.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
1545		MATERIAL ALLOWANCE Bearing Device (Type III)		0.000		
			EACH	12.000	52,224.00	
			4,352.00000	12.000		52,224.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 11/02/2011

13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1550	513-00600	Bridge Drain	10.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
1555	515-00120	*Waterproofing (Membrane)	7,181.000	0.000		
			SY	0.000	0.00	
			12.06000	0.000		0.00
1560	518-01004	Bridge Expansion Device (0-4 Inch)	72.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
1565	518-01012	Bridge Expansion Device (0-12 Inch)	72.000	0.000		
			LF	0.000	0.00	
			1,800.00000	0.000		0.00
1565		MATERIAL ALLOWANCE Bridge Expansion Device		72.000		
			LF	0.000	0.00	
			1,415.25000	72.000		101,898.00
1570	601-03040	Concrete Class D (Bridge)	3,031.000	487.280		
			CY	238.500	83,475.00	
			350.00000	725.780		254,023.00
1575	601-05050	Concrete Class S50	150.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1580	601-40302	*Structural Concrete Coating (Anti-Graffiti)	46,511.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1585	601-40400	*Structural Concrete Stain	16,225.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1590	602-00000	*Reinforcing Steel	37,770.000	30,805.730		
			LB	4,358.000	2,832.70	
			0.65000	35,163.730		22,856.42
1590		MATERIAL ALLOWANCE Reinforcing Steel - Ramp 1		0.000		
			LB	0.000	0.00	
			0.42500	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 34
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1595	602-00020	*Reinforcing Steel (Epoxy Coated)	785,260.000	117,183.460		
			LB	71,094.000	49,765.80	
			0.70000	188,277.460		131,794.22
1595		MATERIAL ALLOWANCE Reinf. Steel (Epoxy) - Ramp 1		0.000		
			LB	0.000	0.00	
			0.47500	0.000		0.00
1600	603-50015	15 Inch Plastic Pipe	163.000	0.000		
			LF	72.000	2,520.00	
			35.00000	72.000		2,520.00
1605	606-10700	*Bridge Rail Type 7	3,594.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1610	607-53137	*Fence Chain Link (Special) (36 Inch)	3,496.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1615	613-00100	*1 Inch Electrical Conduit	213.000	0.000		
			LF	0.000	0.00	
			9.10000	0.000		0.00
1620	613-00200	*2 Inch Electrical Conduit	9,177.000	53.000		
			LF	19.000	145.35	
			7.65000	72.000		550.80
1625	618-00002	Prestressing Steel Strand	16,666.000	0.000		
			MKFT	667.000	11,725.86	
			17.58000	667.000		11,725.86
1625		MATERIAL ALLOWANCE Prestressing Steel Strand		16,666.000		
			MKFT	-667.000	-9,684.84	
			14.52000	15,999.000		232,305.48
1630	618-00005	Prestressing Steel Bar	16,349.000	0.000		
			MKFT	0.000	0.00	
			17.58000	0.000		0.00
1635	618-06032	Prestressed Concrete Slab (Depth Less Than 6 Inches)	43,833.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")	SF	0.000 9,112.000	50,547.00	50,547.00
			5.54730	9,112.000		
1640	618-10372	*Precast Concrete U Girder (U72)(Curved) And Post-Tensioned	LF	3,439.000 0.000	0.00	0.00
			600.00000	0.000		0.00
1640		MATERIAL ALLOWANCE Precast Concrete U Girder	LF	510.000 0.000	0.00	235,676.10
			462.11000	510.000		
1640		MATERIAL ALLOWANCE Precast Concrete U Girder	LF	651.080 0.000	0.00	300,870.58
			462.11000	651.080		
1640		MATERIAL ALLOWANCE Precast Concrcte U Girder (U72)	LF	654.500 0.000	0.00	302,451.00
			462.11000	654.500		
2135	618-00000	Prestressing Steel Bar Prestress Steel Bar, CO #4	LB	0.000 0.000	0.00	0.00
			17.58000	0.000		
2145	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	HOUR	176.000 8.000	1,560.00	34,320.00
			195.00000	176.000		
			CAT 0300	CURRENT AMT	\$ 6,726,641.76 \$	398,562.89 \$ 2,121,373.79
CAT NO0301 BID ITEMS FOR F-16-DU WALLS(301)						
1645	206-00100	*Structure Backfill (Class 1)	CY	641.000 0.000	7,692.00	7,692.00
			12.00000	641.000		
1650	206-00360	*Mechanical Reinforcement of Soil	CY	435.000 0.000	8,700.00	8,700.00
			20.00000	435.000		
1650		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil	CY	435.000 -435.000	-709.05	0.00
			1.63000	0.000		

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 BID ITEMS FOR F-16-DU WALLS(301)							
1650		MATERIAL ALLOWANCE Mecahnical Reinforcement of Soil		435.000			
			CY	-435.000	-2,818.80		
				6.48000	0.000	0.00	
1655	304-06007	Aggregate Base Course (Class 6)	333.000	0.000			
			CY	333.000	6,327.00		
				19.00000	333.000	6,327.00	
1660	504-04420	*Precast Panel Facing	954.000	0.000			
			SF	954.000	12,573.72		
				13.18000	954.000	12,573.72	
1665	601-03050	Concrete Class D (Wall)	54.000	0.000			
			CY	0.000	0.00		
				350.00000	0.000	0.00	
1670	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,070.000	0.000			
			SF	0.000	0.00		
				0.85000	0.000	0.00	
1675	601-40400	*Structural Concrete Stain	230.000	0.000			
			SY	0.000	0.00		
				7.20000	0.000	0.00	
1680	602-00020	*Reinforcing Steel (Epoxy Coated)	8,335.000	0.000			
			LB	0.000	0.00		
				0.70000	0.000	0.00	
1685	606-10700	*Bridge Rail Type 7	164.000	0.000			
			LF	0.000	0.00		
				65.00000	0.000	0.00	
			CAT 0301	CURRENT AMT \$	74,102.72 \$	31,764.87 \$	35,292.72
CAT NO0302 BID ITEMS FOR F-16-DV WALL 3 (302)							
1690	206-00000	Structure Excavation	2,686.000	2,686.000			
			CY	0.000	0.00		
				6.00000	2,686.000	16,116.00	
1695	206-00100	*Structure Backfill (Class 1)	4,927.000	3,162.000			
			CY	0.000	0.00		
				12.00000	3,162.000	37,944.00	

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 37
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 BID ITEMS FOR F-16-DV WALL 3 (302)						
1700	206-00360	*Mechanical Reinforcement of Soil	4,251.000	3,004.000		
			CY	0.000	0.00	
			20.00000	3,004.000		60,080.00
1700		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		1,247.000		
			CY	0.000	0.00	
			1.63000	1,247.000		2,032.61
1700		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		1,247.000		
			CY	0.000	0.00	
			6.48000	1,247.000		8,080.56
1705	304-06007	Aggregate Base Course (Class 6)	858.000	629.000		
			CY	0.000	0.00	
			19.00000	629.000		11,951.00
1710	504-04420	*Precast Panel Facing	6,681.000	3,508.000		
			SF	0.000	0.00	
			13.18000	3,508.000		46,235.44
1710		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			11.20000	0.000		0.00
1715	601-03050	Concrete Class D (Wall)	106.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1720	601-40302	*Structural Concrete Coating (Anti-Graffiti)	8,985.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1725	601-40400	*Structural Concrete Stain	999.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1730	602-00020	*Reinforcing Steel (Epoxy Coated)	16,070.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1735	606-10700	*Bridge Rail Type 7	324.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 11/02/2011

13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 BID ITEMS FOR F-16-DV WALL 3 (302)						
1740	613-00200	*2 Inch Electrical Conduit	678.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0302	CURRENT AMT \$	354,043.33 \$	0.00 \$ 182,439.61
CAT NO0303 BID ITEMS FOR F-16-DS I-25 RAMP 2WALL(303)						
1745	202-00495	Removal of Portions of Present Structure F-16-DS	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1750	206-00000	Structure Excavation	3,908.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1755	206-00100	*Structure Backfill (Class 1)	10,238.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1760	206-00360	*Mechanical Reinforcement of Soil	8,313.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1760		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		8,313.000		
			CY	0.000	0.00	
			1.63000	8,313.000		13,550.19
1765	210-01000	*Reset Fence F-16-DS Wall	542.000	0.000		
			LF	0.000	0.00	
			12.55000	0.000		0.00
1770	304-06007	Aggregate Base Course (Class 6)	1,871.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
1775	504-04420	*Precast Panel Facing	19,489.000	0.000		
			SF	0.000	0.00	
			13.18000	0.000		0.00
1780	601-03050	Concrete Class D (Wall)	391.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 39
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 BID ITEMS FOR F-16-DS I-25 RAMP 2WALL(303)							
1785	601-40302	*Structural Concrete Coating (Anti-Graffiti)	27,266.000	0.000			
			SF	0.000	0.00		
			0.85000	0.000		0.00	
1790	601-40400	*Structural Concrete Stain	3,030.000	0.000			
			SY	0.000	0.00		
			7.20000	0.000		0.00	
1795	602-00020	*Reinforcing Steel (Epoxy Coated)	60,525.000	0.000			
			LB	0.000	0.00		
			0.70000	0.000		0.00	
1800	606-00730	*Guardrail Type 7 (Style CD)	891.000	0.000			
			LF	0.000	0.00		
			51.00000	0.000		0.00	
1805	606-10700	*Bridge Rail Type 7	1,151.000	0.000			
			LF	0.000	0.00		
			65.00000	0.000		0.00	
1810	607-53137	*Fence Chain Link (Special) (36 Inch)	508.000	0.000			
			LF	0.000	0.00		
			22.00000	0.000		0.00	
1815	613-00200	*2 Inch Electrical Conduit	2,311.000	0.000			
			LF	0.000	0.00		
			7.65000	0.000		0.00	
			CAT 0303	CURRENT AMT	\$ 1,000,100.87	\$ 0.00	13,550.19
CAT NO0304 BID ITEMS FOR F-16-DW WALL (non-be)							
1820	206-00000	Structure Excavation	7,598.000	1,077.000			
			CY	0.000	0.00		
			6.00000	1,077.000		6,462.00	
1825	206-00100	*Structure Backfill (Class 1)	31,005.000	5,562.000			
			CY	270.000	3,240.00		
			12.00000	5,832.000		69,984.00	
1830	206-00360	*Mechanical Reinforcement of Soil	17,603.000	3,365.000			
			CY	127.000	2,540.00		
			20.00000	3,492.000		69,840.00	

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 BID ITEMS FOR F-16-DW WALL (non-be)						
1830		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		14,238.000		
			CY	-127.000	-207.01	
			1.63000	14,111.000		23,000.93
1830		MATERIAL ALLOWANCE Mechanica Reinforcement of Soil		6,709.000		
			CY	-127.000	-822.96	
			6.48000	6,582.000		42,651.36
1835	304-06007	Aggregate Base Course (Class 6)	3,167.000	593.000		
			CY	0.000	0.00	
			19.00000	593.000		11,267.00
1840	504-04420	*Precast Panel Facing	22,266.000	2,982.000		
			SF	506.000	6,669.08	
			13.18000	3,488.000		45,971.84
1840		MATERIAL ALLOWANCE Precast Panel Facing		4,250.000		
			SF	-506.000	-5,667.20	
			11.20000	3,744.000		41,932.80
1840		MATERIAL ALLOWANCE Precast Panel Facing		19,284.000		
			SF	0.000	0.00	
			7.06000	19,284.000		136,145.04
1845	509-08100	Provide Temporary Support (F-16-DT)	0.830	0.170		
			L S	0.540	27,000.00	
			50,000.00000	0.710		35,500.00
1850	601-03050	Concrete Class D (Wall)	323.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1855	601-40302	*Structural Concrete Coating (Anti-Graffiti)	27,004.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1860	601-40400	*Structural Concrete Stain	3,000.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1865	602-00020	*Reinforcing Steel (Epoxy Coated)	49,497.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 41
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 BID ITEMS FOR F-16-DW WALL (non-be)						
1870	606-10700	*Bridge Rail Type 7	980.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1875	613-00200	*2 Inch Electrical Conduit	1,985.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0304	CURRENT AMT	\$ 1,435,983.43 \$	32,751.91 \$ 482,754.97
CAT NO0305 BID ITEMS FOR F-16-DX Wall (non-be)						
1880	206-00000	Structure Excavation	4,188.000	511.000		
			CY	0.000	0.00	
			6.00000	511.000		3,066.00
1885	206-00100	*Structure Backfill (Class 1)	13,231.000	3,316.000		
			CY	0.000	0.00	
			12.00000	3,316.000		39,792.00
1890	206-00360	*Mechanical Reinforcement of Soil	7,694.000	1,979.000		
			CY	0.000	0.00	
			20.00000	1,979.000		39,580.00
1890		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		5,715.000		
			CY	0.000	0.00	
			1.63000	5,715.000		9,315.45
1895	304-06007	Aggregate Base Course (Class 6)	1,625.000	445.000		
			CY	0.000	0.00	
			19.00000	445.000		8,455.00
1900	504-04420	*Precast Panel Facing	9,643.000	1,573.000		
			SF	0.000	0.00	
			13.18000	1,573.000		20,732.14
1900		MATERIAL ALLOWANCE Precast Panels		3,577.000		
			SF	0.000	0.00	
			11.20000	3,577.000		40,062.40
1900		MATERIAL ALLOWANCE Precast Panels		5,150.000		
			SF	0.000	0.00	
			11.20000	5,150.000		57,680.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 42
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 BID ITEMS FOR F-16-DX Wall (non-be)						
1905	601-03050	Concrete Class D (Wall)	151.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1910	601-40302	*Structural Concrete Coating (Anti-Graffiti)	12,835.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1915	601-40400	*Structural Concrete Stain	1,426.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1920	602-00020	*Reinforcing Steel (Epoxy Coated)	23,302.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1925	606-10700	*Bridge Rail Type 7	455.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1930	613-00200	*2 Inch Electrical Conduit	953.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0305	CURRENT AMT \$	622,953.54 \$	0.00 \$ 218,682.99
CAT NO0350 BID ITEMS FOR F-16-XS (350)(BE) I-25						
1935	202-00400	Removal of Bridge F-16-XS	2.000	0.000		
			EACH	0.000	0.00	
			150,000.00000	0.000		0.00
1940	503-00024	*Drilled Caisson (24 Inch)	346.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
1945	503-00036	*Drilled Caisson (36 Inch)	88.000	88.000		
			LF	0.000	0.00	
			100.00000	88.000		8,800.00
1950	512-00101	Bearing Device (Type I) (F-16-DW)	1.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 43
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BID ITEMS FOR F-16-XS (350)(BE) I-25						
1955	601-03050	Concrete Class D (Wall)	126.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1960	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,226.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1965	601-40400	*Structural Concrete Stain	247.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1970	602-00020	*Reinforcing Steel (Epoxy Coated)	12,185.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1975	621-00500	Temporary Bridge	1.000	0.000		
			L S	0.000	0.00	
			125,000.00000	0.000		0.00
1980	630-80370	Concrete Barrier (Temporary)	40.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
1985	631-10000	*Alternate Bridge Design and Construction F-16-XS I-25	1.000	0.284		
			L S	0.000	0.00	
			5,588,686.87000	0.284		1,871,187.07
1985		MATERIAL ALLOWANCE Rebar		0.000		
			L S	0.000	0.00	
			5,588,686.87000	0.000		0.00
2150	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	8.000	0.000		
			HOUR	0.000	0.00	
			195.00000	0.000		0.00
			CAT 0350	CURRENT AMT \$ 7,104,076.87 \$	0.00 \$	1,879,987.07
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)						
1990	206-00000	Structure Excavation	1,556.000	220.000		
			CY	0.000	0.00	
			6.00000	220.000		1,320.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 44
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)						
1995	206-00100	*Structure Backfill (Class 1)	6,351.000	1,140.000		
			CY	0.000	0.00	
			12.00000	1,140.000		13,680.00
2000	206-00360	*Mechanical Reinforcement of Soil	3,606.000	689.000		
			CY	0.000	0.00	
			20.00000	689.000		13,780.00
2000		MATERIAL ALLOWANCE Mechanical Reinforcment of Soil		2,917.000		
			CY	0.000	0.00	
			1.63000	2,917.000		4,754.71
2000		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		2,917.000		
			CY	0.000	0.00	
			6.48000	2,917.000		18,902.16
2005	304-06007	Aggregate Base Course (Class 6)	649.000	122.000		
			CY	0.000	0.00	
			19.00000	122.000		2,318.00
2010	504-04420	*Precast Panel Facing	4,559.000	611.000		
			SF	0.000	0.00	
			13.18000	611.000		8,052.98
2010		MATERIAL ALLOWANCE Precast Panel Facing		3,040.000		
			SF	0.000	0.00	
			7.06000	3,040.000		21,462.40
2015	509-08100	Provide Temporary Support (F-16-DT)	0.170	0.030		
			L S	0.000	0.00	
			50,000.00000	0.030		1,500.00
2020	601-03050	Concrete Class D (Wall)	66.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
2025	601-40302	*Structural Concrete Coating (Anti-Graffiti)	5,531.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
2030	601-40400	*Structural Concrete Stain	615.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 45
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)						
2035	602-00020	*Reinforcing Steel (Epoxy Coated)	10,138.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
2040	606-10700	*Bridge Rail Type 7	201.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
2045	613-00200	*2 Inch Electrical Conduit	406.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0351	CURRENT AMT \$	294,083.47 \$	0.00 \$
						85,770.25
CAT NO0352 BID ITEMS FOR F-16-DX I-25 WALL2(352)(BE)						
2050	206-00000	Structure Excavation	1,710.000	208.000		
			CY	0.000	0.00	
			6.00000	208.000		1,248.00
2055	206-00100	*Structure Backfill (Class 1)	5,404.000	1,354.000		
			CY	0.000	0.00	
			12.00000	1,354.000		16,248.00
2060	206-00360	*Mechanical Reinforcement of Soil	3,142.000	809.000		
			CY	0.000	0.00	
			20.00000	809.000		16,180.00
2060		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		2,333.000		
			CY	0.000	0.00	
			1.63000	2,333.000		3,802.79
2065	304-06007	Aggregate Base Course (Class 6)	664.000	181.000		
			CY	0.000	0.00	
			19.00000	181.000		3,439.00
2070	504-04420	*Precast Panel Facing	3,938.000	643.000		
			SF	0.000	0.00	
			13.18000	643.000		8,474.74
2070		MATERIAL ALLOWANCE Panel Facing		411.000		
			SF	0.000	0.00	
			10.54000	411.000		4,331.94

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 46
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 BID ITEMS FOR F-16-DX I-25 WALL2(352)(BE)						
2075	601-03050	Concrete Class D (Wall)	62.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
2080	601-40302	*Structural Concrete Coating (Anti-Graffiti)	5,243.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
2085	601-40400	*Structural Concrete Stain	583.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
2090	602-00020	*Reinforcing Steel (Epoxy Coated)	9,518.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
2095	606-10700	*Bridge Rail Type 7	186.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
2100	613-00200	*2 Inch Electrical Conduit	389.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0352	CURRENT AMT \$	254,549.44 \$	0.00 \$ 53,724.47
CAT NO0400 CONST. ENG. BID ITEMS (400)						
2105	620-00005	Field Office (Special)	0.340	0.340		
			EACH	0.000	0.00	
			125,000.00000	0.340		42,500.00
2110	620-00012	Field Laboratory (Class 2)	0.340	0.340		
			EACH	0.000	0.00	
			30,000.00000	0.340		10,200.00
2115	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
2130	900-00014	*Added Item (Lump Sum)/ Revision to Section 620, Field Office (Special), CO #2	0.340	0.340		
			L S	0.000	0.00	
			126,301.00000	0.340		42,942.34
			CAT 0400	CURRENT AMT \$	98,642.34 \$	0.00 \$ 98,642.34

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 47
 ESTIMATE RUN 11/02/2011
 13:52:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0450 CONST. ENG. BID ITEMS (450)(BE)						
2120	620-00005	Field Office (Special)	0.660	0.660		
			EACH	0.000	0.00	
			125,000.00000	0.660		82,500.00
2125	620-00012	Field Laboratory (Class 2)	0.660	0.660		
			EACH	0.000	0.00	
			30,000.00000	0.660		19,800.00
2131	900-00014	*Added Item (Lump Sum)/ CO #2 BE Item	0.660	0.660		
			L S	0.000	0.00	
			126,301.00000	0.660		83,358.66
			CAT 0450	CURRENT AMT	\$ 185,658.66	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 38,501,143.63	\$ 987,051.17
					\$ 8,395,138.77	