

ESTIMATE SUMMARY

08:44:28

CONTID: C17783-ALT

ESTIMATE NO: 0022 PROG

SPEC YR: 2005

PCN: 17783-ALTBID3

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0

DAYS

TIME ALLOW:

730 CALENDAR DAYS

I-25:SANTA FE BRIDGES AND FLYO

PERCENT TIME: 0.00

ORIG TIME ALLOW:

730 CALENDAR DAYS

PROJECT NO: BR0252-407

I-25:SANTA FE BRIDGES AND FLYO

NAME OF ROAD: 025A

PROJECT COUNTIES: DENVER

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING

04/26/2012

DATE TIME STARTED 04/11/2011

5670 FRANKLIN STREET

DATE LET

01/20/2011

DATE WORK BEGAN 04/11/2011

DATE AWARDED

02/28/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED

03/18/2011

DATE ACCEPTED

DENVER

CO 80216

303-297-0340

DATE NOTICE TO PROCEED

04/11/2011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 41,150,035.65 PARTICIPATING	\$ 17,051,531.82	\$ 1,527,937.79
AWARD PROJECT AMT:	\$ 32,088,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	41.44% TOTAL EARNINGS	17,051,531.82	1,527,937.79
FUNDS AVAILABLE:	\$ 24,098,503.83 STOCKPILED MATERIALS	1,792,077.12	-149.96
	GROSS EARNINGS	18,843,608.94	1,527,787.83
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-451,545.95	-21,838.13
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	18,392,062.99	1,505,949.70
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	18,392,062.99	1,505,949.70
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 1,505,949.70

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION  
 ESTIMATE NO: 0022

Page 2  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0005	201-00000	Clearing and Grubbing	0.850	0.723		
			L S	0.000	0.00	
			100,000.00000	0.723		72,300.00
0010	202-00010	*Removal of Tree	110.000	110.000		
			EACH	0.000	0.00	
			160.00000	110.000		17,600.00
0015	202-00011	*Tree Trimming	20.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0020	202-00019	Removal of Inlet	38.000	14.000		
			EACH	0.000	0.00	
			310.00000	14.000		4,340.00
0025	202-00021	Removal of Manhole	10.000	2.000		
			EACH	0.000	0.00	
			625.00000	2.000		1,250.00
0030	202-00035	Removal of Pipe	5,645.000	1,567.000		
			LF	0.000	0.00	
			16.00000	1,567.000		25,072.00
0035	202-00037	Removal of End Section	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0040	202-00165	Removal of Wall	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0045	202-00190	Removal of Concrete Median Cover Material	535.000	460.000		
			SY	0.000	0.00	
			3.00000	460.000		1,380.00
0050	202-00195	Removal of Median Cover	2,630.000	586.000		
			SY	0.000	0.00	
			3.50000	586.000		2,051.00
0055	202-00200	Removal of Sidewalk	55.000	16.300		
			SY	0.000	0.00	
			7.50000	16.300		122.25

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0060	202-00203	Removal of Curb and Gutter	10,134.000	3,684.000		
			LF	0.000	0.00	
			2.50000	3,684.000		9,210.00
0065	202-00206	Removal of Concrete Curb Ramp	20.000	14.600		
			SY	0.000	0.00	
			50.00000	14.600		730.00
0070	202-00210	Removal of Concrete Pavement	8,000.000	3,029.000		
			SY	0.000	0.00	
			100.00000	3,029.000		302,900.00
0075	202-00220	*Removal of Asphalt Mat	63,922.000	14,099.250		
			SY	0.000	0.00	
			6.00000	14,099.250		84,595.50
0080	202-00240	Removal of Asphalt Mat (Planing)	4,671.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0085	202-00250	*Removal of Pavement Marking	33,239.000	6,482.500		
			SF	0.000	0.00	
			0.90000	6,482.500		5,834.25
0090	202-00805	*Removal of Overhead Sign Structure	3.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0095	202-00810	*Removal of Ground Sign	57.000	17.000		
			EACH	0.000	0.00	
			165.00000	17.000		2,805.00
0100	202-00815	*Removal of Sign (Special)	6.000	3.000		
			EACH	0.000	0.00	
			1,467.00000	3.000		4,401.00
0105	202-00821	*Removal of Sign Panel	19.000	2.000		
			EACH	0.000	0.00	
			268.00000	2.000		536.00
0110	202-00825	*Removal of Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0115	202-00831	*Removal of Traffic Signal Head	7.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0120	202-00840	*Removal of Traffic Signal Pole	2.000	2.000		
			EACH	0.000	0.00	
			580.00000	2.000		1,160.00
0125	202-00895	*Removal of Impact Attenuator	2.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0130	202-00900	*Removal of Concrete Footing (Light Standard Foundation)	60.000	8.000		
			EACH	0.000	0.00	
			120.00000	8.000		960.00
0135	202-01130	*Removal of Guardrail Type 3	3,591.000	1,006.500		
			LF	0.000	0.00	
			1.90000	1,006.500		1,912.35
0140	202-01170	Removal of Guardrail Type 7	1,303.000	712.000		
			LF	0.000	0.00	
			15.00000	712.000		10,680.00
0145	202-01300	*Removal of End Anchorage	14.000	11.000		
			EACH	0.000	0.00	
			144.00000	11.000		1,584.00
0150	202-04001	Plug Culvert	3.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0155	202-04100	*Abandon Well	8.000	8.000		
			EACH	0.000	0.00	
			685.00000	8.000		5,480.00
0160	203-00010	*Unclassified Excavation (Complete In Place)	225,000.000	40,174.000		
			CY	0.000	0.00	
			5.50000	40,174.000		220,957.00
0165	203-00710	Clay Plating (Complete In Place)	1,190.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0170	203-01500	Blading	240.000	31.000		
			HOURLY	0.000	0.00	
			100.00000	31.000		3,100.00
0175	203-01510	Backhoe	240.000	25.500		
			HOURLY	0.000	0.00	
			80.00000	25.500		2,040.00
0180	203-01597	Potholing	100.000	63.000		
			HOURLY	0.000	0.00	
			250.00000	63.000		15,750.00
0185	203-01620	Sweeping	249.000	249.000		
			HOURLY	0.000	0.00	
			300.00000	249.000		74,700.00
0190	206-00000	Structure Excavation	13,930.000	10,507.000		
			CY	0.000	0.00	
			6.00000	10,507.000		63,042.00
0195	206-00065	Structure Backfill (Flow-Fill)	22.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0200	206-00100	*Structure Backfill (Class 1)	39,963.000	25,388.000		
			CY	0.000	0.00	
			12.00000	25,388.000		304,656.00
0205	206-00200	Structure Backfill (Class 2)	12.000	12.000		
			CY	0.000	0.00	
			13.00000	12.000		156.00
0210	206-00360	*Mechanical Reinforcement of Soil	25,164.000	16,206.000		
			CY	0.000	0.00	
			20.00000	16,206.000		324,120.00
0210		MATERIAL ALLOWANCE Mechaical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			9.76000	0.000		0.00
0215	206-00505	Filter Material (Special) ASTM C33 Sand	712.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 6  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0220	206-00530	Filter Material (Class C)	317.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
0225	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			110,000.00000	1.000		110,000.00
0230	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0235	206-01787	*Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0240	208-00002	Erosion Log (12 Inch)	27,150.000	6,743.000		
			LF	0.000	0.00	
			2.50000	6,743.000		16,857.50
0245	208-00020	Silt Fence	8,168.000	498.000		
			LF	0.000	0.00	
			0.82000	498.000		408.36
0250	208-00034	Gravel Bag	10,000.000	6,847.000		
			LF	0.000	0.00	
			3.60000	6,847.000		24,649.20
0255	208-00040	Check Dam	68.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0260	208-00045	Concrete Washout Structure	18.000	9.000		
			EACH	0.000	0.00	
			475.00000	9.000		4,275.00
0265	208-00050	Storm Drain Inlet Protection	191.000	1.000		
			EACH	0.000	0.00	
			3.50000	1.000		3.50
0270	208-00070	Vehicle Tracking Pad Stabilized Construction Entrance	45.000	33.500		
			EACH	0.000	0.00	
			1,500.00000	33.500		50,250.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 7  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0275	208-00103	Removal and Disposal of Sediment (Labor)	800.000	609.500		
			HOURLY	0.000	0.00	
			26.00000	609.500		15,847.00
0280	208-00105	Removal and Disposal of Sediment (Equipment)	360.000	165.000		
			HOURLY	0.000	0.00	
			50.00000	165.000		8,250.00
0285	208-00205	Erosion Control Supervisor	600.000	436.000		
			HOURLY	0.000	0.00	
			10.00000	436.000		4,360.00
0290	208-00300	Temporary Berms	5,280.000	3,590.000		
			LF	0.000	0.00	
			4.00000	3,590.000		14,360.00
0295	210-00001	Reset Structure (Well)	1.000	0.000		
			EACH	0.000	0.00	
			2,995.00000	0.000		0.00
0300	210-00473	*Reset TV Cameras	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0305	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			832.00000	0.000		0.00
0310	210-00815	*Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0315	210-00820	*Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0320	210-00848	*Reset Traffic Signal Controller and Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0325	210-00910	*Reset Traffic Counter (Permanent)	4.000	0.000		
			EACH	0.000	0.00	
			445.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0330	210-04010	Adjust Manhole	6.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0335	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0340	210-04020	Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0345	212-00006	*Seeding (Native)	42.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0350	212-00048	*Soil Preparation (Special)	7.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0355	213-00004	*Mulching (Weed Free Straw)	42.000	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0360	213-00008	*Mulching (Wood Chip)	6.000	0.000		
			CF	0.000	0.00	
			35.00000	0.000		0.00
0365	213-00061	*Mulch Tackifier	30,000.000	19,150.000		
			LB	0.000	0.00	
			1.34000	19,150.000		25,661.00
0370	213-00100	*Soil Binder	29.000	0.000		
			ACRE	0.000	0.00	
			346.00000	0.000		0.00
0375	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			5,700.00000	0.000		0.00
0380	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	128.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00



CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0385	214-00230	*Deciduous Tree (3 Inch Caliper)	16.000	0.000		
			EACH	0.000	0.00	
			514.00000	0.000		0.00
0390	214-00506	*Evergreen Tree (6 Foot) (Ball and Burlap)	17.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0395	216-00030	*Soil Retention Blanket (Special)	9,525.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0400	216-00041	*Soil Retention Blanket (Straw/Coconut)	19,605.000	1,494.000		
			SY	0.000	0.00	
			1.96000	1,494.000		2,928.24
0405	217-00020	*Herbicide Treatment	120.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0410	240-00000	*Wildlife Biologist	80.000	0.000		
			HOURL	0.000	0.00	
			78.00000	0.000		0.00
0415	250-00010	*Environmental Health and Safety Management	1.000	0.750		
			L S	0.000	0.00	
			4,200.00000	0.750		3,150.00
0420	250-00050	*Monitoring Technician	1,000.000	376.400		
			HOURL	0.000	0.00	
			38.00000	376.400		14,303.20
0425	250-00110	*Health and Safety Officer	876.650	876.650		
			HOURL	0.000	0.00	
			52.00000	876.650		45,585.80
0430	304-06000	*Aggregate Base Course (Class 6)	43,336.000	3,037.800		
			TON	0.000	0.00	
			14.00000	3,037.800		42,529.20
0435	304-06007	Aggregate Base Course (Class 6)	6,197.000	5,219.700		
			CY	0.000	0.00	
			19.00000	5,219.700		99,174.30

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 10  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0440	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,675.000	580.180		
			TON	0.000	0.00	
			80.00000	580.180		46,414.40
0445	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	10,080.000	568.980		
			TON	0.000	0.00	
			47.60000	568.980		27,083.45
0450	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	3,747.000	0.000		
			TON	0.000	0.00	
			60.10000	0.000		0.00
0455	411-10255	*Emulsified Asphalt (Slow-Setting)	6,739.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0460	412-00800	*Concrete Pavement (8 Inch)	100.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0465	412-01300	*Concrete Pavement (13 Inch)	38,214.000	2,719.000		
			SY	0.000	0.00	
			45.60000	2,719.000		123,986.40
0465		MATERIAL ALLOWANCE Concrete Pavement (13 Inch)		0.000		
			SY	0.000	0.00	
			45.60000	0.000		0.00
0465		MATERIAL ALLOWANCE Concrete Pavement (13 Inch)		35,494.999		
			SY	0.000	0.00	
			3.59700	35,494.999		127,675.51
0470	503-00024	*Drilled Caisson (24 Inch)	7.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0475	503-00030	*Drilled Caisson (30 Inch)	72.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0480	503-00048	*Drilled Caisson (48 Inch)	29.000	20.000		
			LF	0.000	0.00	
			170.00000	20.000		3,400.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0485	503-00054	*Drilled Caisson (54 Inch)	200.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0490	504-04420	*Precast Panel Facing	4,429.000	4,429.000		
			SF	0.000	0.00	
			13.18000	4,429.000		58,374.22
0490		MATERIAL ALLOWANCE Precast Panel facing		0.000		
			SF	0.000	0.00	
			7.06000	0.000		0.00
0495	506-00010	Riprap (Special)	205.000	23.000		
			CY	0.000	0.00	
			42.00000	23.000		966.00
0500	506-00030	Grouted Riprap	317.000	36.000		
			CY	0.000	0.00	
			135.00000	36.000		4,860.00
0505	507-00000	Concrete Slope and Ditch Paving	31.000	9.000		
			CY	0.000	0.00	
			250.00000	9.000		2,250.00
0510	601-03000	Concrete Class D	290.000	14.000		
			CY	0.000	0.00	
			325.00000	14.000		4,550.00
0515	602-00000	*Reinforcing Steel	29,530.000	651.000		
			LB	0.000	0.00	
			0.65000	651.000		423.15
0520	602-00020	*Reinforcing Steel (Epoxy Coated)	170.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
0525	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	2,399.000	1,042.000		
			LF	0.000	0.00	
			35.00000	1,042.000		36,470.00
0525		MATERIAL ALLOWANCE 18" RCP		1,302.000		
			LF	0.000	0.00	
			13.14000	1,302.000		17,108.28

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 12  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0530	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,656.000	720.000		
			LF	0.000	0.00	
			48.00000	720.000		34,560.00
0530		MATERIAL ALLOWANCE 24" RCP		912.000		
			LF	0.000	0.00	
			19.18000	912.000		17,492.16
0535	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	635.000	363.000		
			LF	0.000	0.00	
			85.00000	363.000		30,855.00
0535		MATERIAL ALLOWANCE 30" RCP		245.000		
			LF	0.000	0.00	
			31.26000	245.000		7,658.70
0535		MATERIAL ALLOWANCE 30" RCP		639.935		
			LF	0.000	0.00	
			29.70000	639.935		19,006.07
0540	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	342.000	84.000		
			LF	0.000	0.00	
			140.00000	84.000		11,760.00
0540		MATERIAL ALLOWANCE 48" RCP		257.993		
			LF	0.000	0.00	
			67.21000	257.993		17,339.71
0545	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical	324.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0545		MATERIAL ALLOWANCE 30"x19" Elliptical RCP		324.000		
			LF	0.000	0.00	
			31.49000	324.000		10,202.76
0550	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	230.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0555	603-02665	83X53 Inch Reinforced Concrete Pipe Elliptical	112.000	0.000		
			LF	0.000	0.00	
			210.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0555		MATERIAL ALLOWANCE 53"x83" Elliptical RCP		112.000		
			LF	0.000	0.00	
			194.67000	112.000		21,803.04
0560	603-05018	18 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0560		MATERIAL ALLOWANCE 18 " RCES		3.000		
			EACH	0.000	0.00	
			317.00000	3.000		951.00
0565	603-05024	24 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0565		MATERIAL ALLOWANCE 24" RCES		0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0570	603-05030	30 Inch Reinforced Concrete End Section	3.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0570		MATERIAL ALLOWANCE 30" RCES		2.000		
			EACH	0.000	0.00	
			482.00000	2.000		964.00
0575	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0575		MATERIAL ALLOWANCE 30" x 19" RCES		1.000		
			EACH	0.000	0.00	
			329.00000	1.000		329.00
0580	603-50004	4 Inch Plastic Pipe Perforated	751.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0585	603-50015	15 Inch Plastic Pipe	637.000	39.000		
			LF	0.000	0.00	
			35.00000	39.000		1,365.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0590	604-00305	Inlet Type C (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0595	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0600	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0605	604-16005	Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0610	604-19000	Inlet Special	1.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
0615	604-20000	Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0620	604-25011	Vane Grate Inlet Special (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0625	604-26005	Vane Grate Inlet (Double) (5 Foot)	10.000	3.000		
			EACH	0.000	0.00	
			3,700.00000	3.000		11,100.00
0630	604-26010	Vane Grate Inlet (Double) (10 Foot)	13.000	5.000		
			EACH	0.000	0.00	
			4,200.00000	5.000		21,000.00
0635	604-26015	Vane Grate Inlet (Double) (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0640	604-30005	Manhole Slab Base (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			2,200.00000	3.000		6,600.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 15  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0645	604-30010	Manhole Slab Base (10 Foot)	4.000	3.000		
			EACH	0.000	0.00	
			2,800.00000	3.000		8,400.00
0650	604-30020	Manhole Slab Base (20 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0655	604-39005	Manhole Special (5 Foot)	3.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
0660	604-39010	Manhole Special (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0665	604-39015	Manhole Special (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,600.00000	1.000		6,600.00
0670	604-39020	Manhole Special (20 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0675	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,310.000	0.000		
			LF	0.000	0.00	
			13.40000	0.000		0.00
0680	606-00705	Guardrail Type 7 (Special)	8,709.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0685	606-00710	*Guardrail Type 7 (Style CA)	2,160.000	0.000		
			LF	0.000	0.00	
			39.00000	0.000		0.00
0690	606-00725	*Guardrail Type 7 (Style CC)(Concrete Glare Screen)	555.000	0.000		
			LF	0.000	0.00	
			91.50000	0.000		0.00
0695	606-00740	*Guardrail Type 7 (Style CE)	524.000	0.000		
			LF	0.000	0.00	
			87.10000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 16  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0700	606-00745	*Guardrail Type 7 (Style CE)(Concrete Glare Screen)	1,774.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0705	606-01340	*End Anchorage Type 3D	4.000	0.000		
			EACH	0.000	0.00	
			503.65000	0.000		0.00
0710	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,005.25000	0.000		0.00
0715	606-01380	*Transition Type 3H	3.000	0.000		
			EACH	0.000	0.00	
			534.40000	0.000		0.00
0720	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			1,816.90000	0.000		0.00
0725	609-21020	*Curb and Gutter Type 2 (Section II-B)	217.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0730	609-24006	*Gutter Type 2 (6 Foot)	128.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0735	612-00001	*Delineator (Type I)	76.000	0.000		
			EACH	0.000	0.00	
			26.55000	0.000		0.00
0735		MATERIAL ALLOWANCE Delineator (Type 1)		0.000		
			EACH	0.000	0.00	
			26.55000	0.000		0.00
0735		MATERIAL ALLOWANCE Delineator (Type 1)		76.000		
			EACH	0.000	0.00	
			7.75000	76.000		589.00
0740	612-00002	*Delineator (Type II)	14.000	0.000		
			EACH	0.000	0.00	
			22.19000	0.000		0.00



CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0740		MATERIAL ALLOWANCE Delineator (Type I I)		0.000		
			EACH	0.000	0.00	
			22.19000	0.000		0.00
0740		MATERIAL ALLOWANCE Delineator (Type I I)		14.000		
			EACH	0.000	0.00	
			8.50000	14.000		119.00
0745	612-00003	*Delineator (Type III)		4.000		
			EACH	0.000	0.00	
			23.74000	0.000		0.00
0745		MATERIAL ALLOWANCE Delineator (Type I I I)		0.000		
			EACH	0.000	0.00	
			23.74000	0.000		0.00
0745		MATERIAL ALLOWANCE Delineator (Type I I I)		4.000		
			EACH	0.000	0.00	
			9.85000	4.000		39.40
0750	612-00021	*Delineator (Type I) (Barrier)		206.000		
			EACH	0.000	0.00	
			15.87000	0.000		0.00
0750		MATERIAL ALLOWANCE Delineator (Type I) (Barrier)		0.000		
			EACH	0.000	0.00	
			15.87000	0.000		0.00
0750		MATERIAL ALLOWANCE Delineator (Type I) (Barrier)		206.000		
			EACH	0.000	0.00	
			4.10000	206.000		844.60
0755	612-00022	*Delineator (Type II) (Barrier)		31.000		
			EACH	0.000	0.00	
			13.27000	0.000		0.00
0755		MATERIAL ALLOWANCE Delineator (Type I I) (Barrier)		0.000		
			EACH	0.000	0.00	
			13.27000	0.000		0.00
0755		MATERIAL ALLOWANCE Delineator (Type I I) (Barrier)		31.000		
			EACH	0.000	0.00	
			3.75000	31.000		116.25

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 18  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0760	613-00200	*2 Inch Electrical Conduit	6,900.000	34.000		
			LF	0.000	0.00	
			7.65000	34.000		260.10
0765	613-00300	*3 Inch Electrical Conduit	2,350.000	0.000		
			LF	0.000	0.00	
			9.10000	0.000		0.00
0770	613-01200	*2 Inch Electrical Conduit (Plastic)	3,590.000	244.000		
			LF	0.000	0.00	
			5.00000	244.000		1,220.00
0775	613-01300	*3 Inch Electrical Conduit (Plastic)	3,290.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0780	613-07000	*Pull Box (Special)	3.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0785	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0790	613-07026	*Pull Box (16"x24"x12")	13.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0795	613-07039	*Pull Box (30"x48"x18")	7.000	0.000		
			EACH	0.000	0.00	
			1,165.00000	0.000		0.00
0800	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			83,600.00000	0.000		0.00
0805	613-32300	*Light Standard Steel (30 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0805		MATERIAL ALLOWANCE Light Std Steel (30 Ft)		1.000		
			EACH	0.000	0.00	
			3,277.00000	1.000		3,277.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 19  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0810	613-32400	*Light Standard Steel (40 Foot)	52.000	0.000		
			EACH	0.000	0.00	
			3,680.00000	0.000		0.00
0810		MATERIAL ALLOWANCE Light Std Steel (40 Ft)		52.000		
			EACH	0.000	0.00	
			2,793.75000	52.000		145,275.00
0815	613-34700	*Light Standard Metal (70 Foot) (65 FT)	6.000	0.000		
			EACH	0.000	0.00	
			9,900.00000	0.000		0.00
0815		MATERIAL ALLOWANCE Light Std Metal (70 Ft)		6.000		
			EACH	0.000	0.00	
			8,181.00000	6.000		49,086.00
0820	613-40010	*Light Standard Foundation (Temp Reset)	52.000	0.000		
			EACH	0.000	0.00	
			970.00000	0.000		0.00
0825	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			4,450.00000	0.000		0.00
0830	613-70250	*Luminaire High Pressure Sodium (250 Watt)	52.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00
0835	613-71000	*Luminaire High Pressure Sodium (1000 Watt)	16.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00
0840	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	15.000	0.000		
			EACH	0.000	0.00	
			3,125.33000	0.000		0.00
0845	614-00011	*Sign Panel (Class I)	283.000	0.000		
			SF	0.000	0.00	
			15.42000	0.000		0.00
0845		MATERIAL ALLOWANCE Sign Panel (CL I)		0.000		
			SF	0.000	0.00	
			15.42000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0845		MATERIAL ALLOWANCE Sign Panel (CL I)		274.850		
			SF	0.000	0.00	
			7.95000	274.850		2,185.06
0850	614-00012	*Sign Panel (Class II)	845.000	0.000		
			SF	0.000	0.00	
			22.17000	0.000		0.00
0850		MATERIAL ALLOWANCE Sign Panel (CL I I)		0.000		
			SF	0.000	0.00	
			22.17000	0.000		0.00
0850		MATERIAL ALLOWANCE Sign Panel (CL I I)		845.000		
			SF	0.000	0.00	
			10.60000	845.000		8,957.00
0855	614-00013	*Sign Panel (Class III)	3,468.000	0.000		
			SF	0.000	0.00	
			23.17000	0.000		0.00
0855		MATERIAL ALLOWANCE Sign Panel (CL I I I)		0.000		
			SF	0.000	0.00	
			23.17000	0.000		0.00
0855		MATERIAL ALLOWANCE Sign Panel (CL I I I)		3,468.000		
			SF	0.000	0.00	
			16.75000	3,468.000		58,089.00
0860	614-00040	*Sign Post (Special)	19.000	0.000		
			LF	0.000	0.00	
			93.00000	0.000		0.00
0865	614-00216	*Steel Sign Post (2x2 Inch Tubing)	492.000	0.000		
			LF	0.000	0.00	
			15.38000	0.000		0.00
0870	614-00818	*Steel Sign Post (W 8x18)	35.000	0.000		
			LF	0.000	0.00	
			49.26000	0.000		0.00
0875	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	36.000	0.000		
			EACH	0.000	0.00	
			439.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0875		MATERIAL ALLOWANCE Steel Sign Supp (2.5"RoundSch80)(Pst&Slip)		0.000		
			EACH	0.000	0.00	
			439.00000	0.000		0.00
0875		MATERIAL ALLOWANCE Steel Sign Supp (2.5"RoundSch80)(Pst&Slip)		34.000		
			EACH	0.000	0.00	
			245.00000	34.000		8,330.00
0880	614-03003	*Concrete Footing (Type 3)		2.000		
			EACH	0.000	0.00	
			1,182.00000	0.000		0.00
0885	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)		1.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0885		MATERIAL ALLOWANCE Monotube Overhead Sign Cant (24 In Dia)		1.000		
			EACH	0.000	0.00	
			25,400.00000	1.000		25,400.00
0885		MATERIAL ALLOWANCE Monotube Overhead Sign Cant (24 In Dia)		1.000		
			EACH	0.000	0.00	
			919.48000	1.000		919.48
0890	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)		3.000		
			EACH	0.000	0.00	
			52,000.00000	0.000		0.00
0890		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (20 In Dia)		3.000		
			EACH	0.000	0.00	
			40,500.00000	3.000		121,500.00
0890		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (20 In Dia)		3.000		
			EACH	0.000	0.00	
			1,466.10000	3.000		4,398.30
0895	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)		1.000		
			EACH	0.000	0.00	
			70,000.00000	0.000		0.00
0895		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (24 IN Dia)		1.000		
			EACH	0.000	0.00	
			57,800.00000	1.000		57,800.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0895		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (24 IN Dia)		1.000		
			EACH	0.000	0.00	
			2,092.36000	1.000		2,092.36
0900	614-70336	*Traffic Signal Face (12-12-12)	21.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0905	614-70448	*Traffic Signal Face (12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,180.00000	0.000		0.00
0910	614-72830	*Communications Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			11,400.00000	0.000		0.00
0915	614-72855	*Traffic Signal Controller Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			10,150.00000	0.000		0.00
0920	614-72875	*Loop Detector Wire	1,460.000	0.000		
			LF	0.000	0.00	
			3.30000	0.000		0.00
0925	614-80000	*Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			2,695.00000	0.000		0.00
0930	614-85001	Impact Attenuator	3.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0935	614-85312	*Traffic Signal Span Wire Pole (12 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
0940	614-85362	*Traffic Signal-Light Span Wire Pole (12 Inch)	3.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0945	614-85366	*Traffic Signal-Light Span Wire Pole (16 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			10,100.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 23  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0950	614-86238	*Traffic Signal Controller (Solid State) (Full-Actuated)	2.000 EACH 2,695.00000	0.000 0.000 0.000	0.00 0.00	0.00
0955	614-86800	*Uninterrupted Power Supply	2.000 EACH 5,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0960	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000 EACH 7,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0965	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	475.000 LF 7.50000	0.000 0.000 0.000	0.00 0.00	0.00
0970	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	2,100.000 LF 7.60000	0.000 0.000 0.000	0.00 0.00	0.00
0975	615-10048	48 Inch Automatic Drain Gate	1.000 EACH 11,000.00000	1.000 0.000 1.000	0.00 0.00	11,000.00
0980	621-00430	*Detour	7,194.000 SY 30.00000	1,702.700 0.000 1,702.700	0.00 0.00	51,081.00
0985	624-20301	Detour Drainage Pipe (Class 0)	1.000 L S 35,000.00000	0.150 0.000 0.150	0.00 0.00	5,250.00
0990	625-00000	Construction Surveying	0.340 L S 250,000.00000	0.139 0.000 0.139	0.00 0.00	34,750.00
0995	626-00000	*Mobilization	0.800 L S 2,000,000.00000	0.480 0.320 0.800	640,000.00	1,600,000.00
1000	626-01000	Public Information Services	1.000 L S 20,000.00000	0.650 0.000 0.650	0.00	13,000.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 24  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1005	627-00001	*Pavement Marking Paint	378.000	57.640		
			GAL	0.000	0.00	
			30.00000	57.640		1,729.20
1010	627-00005	*Epoxy Pavement Marking	212.000	32.000		
			GAL	0.000	0.00	
			55.00000	32.000		1,760.00
1015	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	11,087.000	0.000		
			SF	0.000	0.00	
			9.25000	0.000		0.00
1020	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	570.000	116.000		
			SF	0.000	0.00	
			12.00000	116.000		1,392.00
1025	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	501.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1030	629-01001	Survey Monument (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
1035	629-01003	Survey Monument (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
1040	629-01005	Survey Monument (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
1045	630-00000	*Flagging	2,500.000	901.530		
			HOUR	0.000	0.00	
			1.00000	901.530		901.53
1050	630-00003	*Uniformed Traffic Control	1,540.000	139.900		
			HOUR	0.000	0.00	
			1.00000	139.900		139.90
1055	630-00004	*Traffic Control Vehicle	1.670	0.835		
			EACH	0.000	0.00	
			8,000.00000	0.835		6,680.00



CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 25  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1060	630-00007	*Traffic Control Inspection	153.000	29.220		
			DAY	0.000	0.00	
			1.00000	29.220		29.22
1065	630-00012	*Traffic Control Management	334.000	71.730		
			DAY	0.000	0.00	
			1.00000	71.730		71.73
1070	630-80001	*Flashing Beacon (Portable)	3.000	0.495		
			EACH	0.000	0.00	
			750.00000	0.495		371.25
1075	630-80335	*Barricade (Type 3 M-A) (Temporary)	7.000	3.500		
			EACH	0.000	0.00	
			100.00000	3.500		350.00
1080	630-80341	*Construction Traffic Sign (Panel Size A)	74.300	37.150		
			EACH	0.000	0.00	
			100.00000	37.150		3,715.00
1085	630-80342	*Construction Traffic Sign (Panel Size B)	42.320	21.160		
			EACH	0.000	0.00	
			140.00000	21.160		2,962.40
1090	630-80343	*Construction Traffic Sign (Panel Size C)	9.000	2.500		
			EACH	0.000	0.00	
			200.00000	2.500		500.00
1095	630-80344	*Construction Traffic Sign (Special)	383.000	44.650		
			SF	0.000	0.00	
			20.00000	44.650		893.00
1100	630-80355	*Portable Message Sign Panel	2.650	1.325		
			EACH	0.000	0.00	
			8,000.00000	1.325		10,600.00
1105	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.020	1.510		
			EACH	0.000	0.00	
			700.00000	1.510		1,057.00
1110	630-80360	*Drum Channelizing Device	92.000	32.480		
			EACH	0.000	0.00	
			40.00000	32.480		1,299.20

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 26  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1115	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
1120	630-80370	Concrete Barrier (Temporary)	5,534.000	2,281.165		
			LF	0.000	0.00	
			40.00000	2,281.165		91,246.60
1125	630-80378	Glare Screen (Temporary)	1,134.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1130	630-80380	*Traffic Cone	167.000	82.835		
			EACH	0.000	0.00	
			13.00000	82.835		1,076.86
1135	630-80384	*Tubular Marker	18.000	7.970		
			EACH	0.000	0.00	
			30.00000	7.970		239.10
1140	630-85010	*Impact Attenuator (Temporary)	12.000	1.500		
			EACH	0.000	0.00	
			2,500.00000	1.500		3,750.00
1145	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.330	0.500		
			EACH	0.000	0.00	
			8,000.00000	0.500		4,000.00
1150	630-86800	*Traffic Signal (Temporary)	1.000	0.000		
			L S	0.000	0.00	
			500.00000	0.000		0.00
1155	700-70010	F/A Minor Contract Revisions	4,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1165	700-70014	F/A Incentive Early Completion Incentive	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 27  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1170	700-70016	F/A Fuel Cost Adjustment	21,000.000	7,755.020		
			F A	0.000	0.00	
			1.00000	7,755.020		7,755.02
1175	700-70021	F/A On-The-Job Trainee	26,000.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
1180	700-70022	F/A OJT Colorado Training Program	3,400.000	1,477.900		
			F A	0.000	0.00	
			1.00000	1,477.900		1,477.90
1185	700-70028	F/A ESB Program	8,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70031	F/A INTERIM SURFACE REPAIR	17,000.000	335.670		
			F A	0.000	0.00	
			1.00000	335.670		335.67
1195	700-70034	F/A Obtain Street Permits from Denver	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70035	F/A UTC Officer Time	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	700-70036	Forced Accounts Provide Security Guard	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	700-70072	F/A Obtain Power from Xcel Energy Furnish and Install Electrical Services	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1215	700-70081	F/A Provide Dewatering	100,000.000	8,219.520		
			F A	0.000	0.00	
			1.00000	8,219.520		8,219.52
1220	700-70310	F/A Landscaping Restoration	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 28  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1225	700-70380	F/A Erosion Control	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70587	F/A Hazardous Waste Disposal Force Account	237,397.850	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1235	700-70589	*F/A Environmental Health & Safety Management	150,080.720	150,079.020		
			F A	0.000	0.00	
			1.00000	150,079.020		150,079.02
2140	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	277.500	237.000		
			HOURL	0.000	0.00	
			195.00000	237.000		46,215.00
2155	208-00107	Removal of Trash Removal of Trash, SMCO #6	500.000	369.000		
			HOURL	0.000	0.00	
			162.00000	369.000		59,778.00
2160	900-00010	Added Item (Hour)/	300.000	132.000		
			HOURL	0.000	0.00	
			100.00000	132.000		13,200.00
2170	619-50640	8 Inch Plastic Pipe 8 Inch Plastic Pipe (SMCO #8)	423.000	423.000		
			LF	0.000	0.00	
			55.96000	423.000		23,671.08
2175	900-00007	Added Item (Each)/ Mobilization (Special)(San.Sewer) (SMCO 8)	1.000	1.000		
			EACH	0.000	0.00	
			1,750.00000	1.000		1,750.00
2180	900-00007	Added Item (Each)/ Manhole (Special)(Type P) (SMCO #9)	3.000	0.000		
			EACH	0.000	0.00	
			35,316.17000	0.000		0.00
2185	603-01665	66 Inch Reinforced Concrete Pipe (Complete In Place) 66 Inch RCP (CIP (SMCO #9)	152.000	152.000		
			LF	0.000	0.00	
			255.57000	152.000		38,846.64
2190	900-00014	Added Item (Lump Sum)/ Modified Shoring for Area 4.	1.000	0.800		
			L S	0.000	0.00	
			20,065.00000	0.800		16,052.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 29  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
2195	619-06120	12 Inch Ductile Iron Pipe SMCO #12, Denver Waterline Relocation	253.000	253.000		
			LF	0.000	0.00	
			166.00000	253.000		41,998.00
2200	900-00007	Added Item (Each)/ 12" Water Valve, SMCO #12	1.000	1.000		
			EACH	0.000	0.00	
			1,880.85000	1.000		1,880.85
2210	250-00200	Material Handling (Stockpile) SMCO #14	250.000	101.000		
			CY	0.000	0.00	
			78.50000	101.000		7,928.50
2230	630-80368	Port Traf Speed Monitor SMCO #16 (Non-BE)	54.250	27.125		
			DAY	0.000	0.00	
			100.00000	27.125		2,712.50
2245	900-00007	Added Item (Each)/ Reset Structure (Inlet) SMCO #18	1.000	1.000		
			EACH	0.000	0.00	
			1,740.00000	1.000		1,740.00
2255	900-00007	Added Item (Each)/ Inlet Roadway Plate	2.000	2.000		
			EACH	0.000	0.00	
			5,540.00000	2.000		11,080.00
2260	900-00007	Added Item (Each)/ Mobilization (Detour Paving)(Special)	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
2265	900-00007	Added Item (Each)/ Mobilization(Stripping)(Special)	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
2270	900-00014	Added Item (Lump Sum)/ Detour Drainage Pipe (Class 0)(Special)	1.000	1.000		
			L S	0.000	0.00	
			19,950.00000	1.000		19,950.00
2275	900-00014	Added Item (Lump Sum)/ Subcontractor compensation (Engineering Cost)	1.000	1.000		
			L S	0.000	0.00	
			7,195.83000	1.000		7,195.83
2280	900-00014	Added Item (Lump Sum)/ Temporary Lighting (SMCO #22)	0.450	0.450		
			L S	0.000	0.00	
			22,785.00000	0.450		10,253.25

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 30  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
2290	900-00014	Added Item (Lump Sum)/ Relocate Fiber Optic Line (SMCO #23)	1.000	1.000		
			L S	0.000	0.00	
			9,650.00000	1.000		9,650.00
2295	612-00075	Reflector Strip (6 In) SMCO #24	563.000	563.000		
			EACH	0.000	0.00	
			42.25000	563.000		23,786.75
2300	604-00510	Inlet Ty D (10 Ft) SMCO #25	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
2305	900-00006	Added Item (Dollar)/ SMCO #26, Price Adjustments for Non-BE Items	0.000	-2,305.290		
			DOL	0.000	0.00	
			1.00000	-2,305.290		-2,305.29
			CAT 0200	CURRENT AMT	\$ 18,741,517.55 \$	640,000.00 \$ 5,682,457.28
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1240	201-00000	Clearing and Grubbing	0.150	0.128		
			L S	0.000	0.00	
			100,000.00000	0.128		12,800.00
1245	202-00010	*Removal of Tree	109.000	109.000		
			EACH	0.000	0.00	
			160.00000	109.000		17,440.00
1250	202-00090	*Removal of Delineator	50.000	0.000		
			EACH	0.000	0.00	
			7.45000	0.000		0.00
1255	202-00190	Removal of Concrete Median Cover Material	254.000	254.000		
			SY	0.000	0.00	
			3.00000	254.000		762.00
1260	202-00203	Removal of Curb and Gutter	314.000	125.000		
			LF	0.000	0.00	
			2.50000	125.000		312.50
1265	202-00750	*Removal of Luminaire (BRIDGE)	2.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 31  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1270	202-00895	*Removal of Impact Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
1275	202-01170	Removal of Guardrail Type 7	3,680.000	2,114.000		
			LF	0.000	0.00	
			15.00000	2,114.000		31,710.00
1280	203-01597	Potholing	100.000	5.500		
			HOOR	0.000	0.00	
			250.00000	5.500		1,375.00
1285	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1290	206-01783	*Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1295	412-01300	*Concrete Pavement (13 Inch)	4,246.000	0.000		
			SY	0.000	0.00	
			45.60000	0.000		0.00
1295		MATERIAL ALLOWANCE Conc Pvmt (13 In)		4,245.999		
			SY	0.000	0.00	
			3.59700	4,245.999		15,272.86
1300	507-00000	Concrete Slope and Ditch Paving	17.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1305	621-00430	*Detour	14,387.000	3,317.300		
			SY	0.000	0.00	
			30.00000	3,317.300		99,519.00
1310	625-00000	Construction Surveying	0.660	0.218		
			L S	0.040	10,000.00	
			250,000.00000	0.258		64,500.00
1315	626-00000	*Mobilization	0.200	0.120		
			L S	0.080	160,000.00	
			2,000,000.00000	0.200		400,000.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 32  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1320	627-00001	*Pavement Marking Paint	756.000	114.800		
			GAL	0.000	0.00	
			30.00000	114.800		3,444.00
1325	630-00000	*Flagging	5,000.000	1,584.140		
			HOURL	228.330	228.33	
			1.00000	1,812.470		1,812.47
1330	630-00003	*Uniformed Traffic Control	3,080.000	281.600		
			HOURL	0.000	0.00	
			1.00000	281.600		281.60
1335	630-00004	*Traffic Control Vehicle	2.330	1.165		
			EACH	0.000	0.00	
			8,000.00000	1.165		9,320.00
1340	630-00007	*Traffic Control Inspection	307.000	53.450		
			DAY	5.330	5.33	
			1.00000	58.780		58.78
1345	630-00012	*Traffic Control Management	666.000	128.950		
			DAY	15.320	15.32	
			1.00000	144.270		144.27
1350	630-80001	*Flashing Beacon (Portable)	5.000	1.005		
			EACH	0.000	0.00	
			750.00000	1.005		753.75
1355	630-80335	*Barricade (Type 3 M-A) (Temporary)	14.000	5.325		
			EACH	1.675	167.50	
			100.00000	7.000		700.00
1360	630-80341	*Construction Traffic Sign (Panel Size A)	150.700	72.000		
			EACH	3.350	335.00	
			100.00000	75.350		7,535.00
1365	630-80342	*Construction Traffic Sign (Panel Size B)	86.680	42.670		
			EACH	0.670	93.80	
			140.00000	43.340		6,067.60
1370	630-80343	*Construction Traffic Sign (Panel Size C)	17.000	5.015		
			EACH	0.000	0.00	
			200.00000	5.015		1,003.00



CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 33  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1375	630-80344	*Construction Traffic Sign (Special)	268.000	90.350		
			SF	0.000	0.00	
			20.00000	90.350		1,807.00
1380	630-80355	*Portable Message Sign Panel	5.350	2.675		
			EACH	0.000	0.00	
			8,000.00000	2.675		21,400.00
1385	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.980	2.990		
			EACH	0.000	0.00	
			700.00000	2.990		2,093.00
1390	630-80360	*Drum Channelizing Device	183.000	58.650		
			EACH	7.370	294.80	
			40.00000	66.020		2,640.80
1395	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
1400	630-80370	Concrete Barrier (Temporary)	11,066.000	4,035.835		
			LF	576.000	23,040.00	
			40.00000	4,611.835		184,473.40
1405	630-80378	Glare Screen (Temporary)	2,266.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1410	630-80380	*Traffic Cone	334.330	167.165		
			EACH	0.000	0.00	
			13.00000	167.165		2,173.15
1415	630-80384	*Tubular Marker	32.060	10.000		
			EACH	6.030	180.90	
			30.00000	16.030		480.90
1420	630-85010	*Impact Attenuator (Temporary)	18.000	3.000		
			EACH	0.000	0.00	
			2,500.00000	3.000		7,500.00
1425	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.670	0.500		
			EACH	0.000	0.00	
			8,000.00000	0.500		4,000.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 34  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1430	700-70010	F/A Minor Contract Revisions	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1435	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1440	700-70013	F/A Concrete Pavement Incentive	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1445	700-70014	F/A Incentive Early Completion Incentive	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1450	700-70016	F/A Fuel Cost Adjustment	20,000.000	13,027.950		
			F A	2,025.880	2,025.88	
			1.00000	15,053.830		15,053.83
1455	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1460	700-70019	F/A Asphalt Cement Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1465	700-70022	F/A OJT Colorado Training Program	6,600.000	2,478.440		
			F A	390.460	390.46	
			1.00000	2,868.900		2,868.90
1470	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1475	700-70028	F/A ESB Program	16,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1480	700-70031	F/A INTERIM SURFACE REPAIR	33,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 35  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1485	700-70589	*F/A Environmental Health & Safety Management	291,333.210	61,445.470		
			F A	229,884.440	229,884.44	
			1.00000	291,329.910		291,329.91
2165	900-00010	Added Item (Hour)/	75.000	20.000		
			HOUR	0.000	0.00	
			100.00000	20.000		2,000.00
2235	630-80368	Port Traf Speed Monitor SMCO #16 (BE)	108.750	44.035		
			DAY	10.340	1,034.00	
			100.00000	54.375		5,437.50
2285	900-00014	Added Item (Lump Sum)/ Temporary Lighting (SMCO 22)	0.450	0.375		
			L S	0.075	1,708.88	
			22,785.00000	0.450		10,253.25
			CAT 0250	CURRENT AMT \$	3,755,540.85 \$	429,404.64 \$ 1,230,723.47
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1490	206-00000	Structure Excavation	4,432.000	2,847.000		
			CY	0.000	0.00	
			6.00000	2,847.000		17,082.00
1495	206-00100	*Structure Backfill (Class 1)	342.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1500	206-00200	Structure Backfill (Class 2)	2,335.000	2,182.000		
			CY	0.000	0.00	
			13.00000	2,182.000		28,366.00
1505	206-00360	*Mechanical Reinforcement of Soil	342.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1510	206-01786	Shoring (Area 6)	1.000	0.900		
			L S	0.000	0.00	
			100,000.00000	0.900		90,000.00
1515	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,164.000	0.000		
			TON	0.000	0.00	
			82.75000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 36  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1520	503-00024	*Drilled Caisson (24 Inch)	108.000	108.000		
			LF	0.000	0.00	
			55.00000	108.000		5,940.00
1520		MATERIAL ALLOWANCE Reinforcing steel cage for 24" Caisson		0.000		
			LF	0.000	0.00	
			10.01000	0.000		0.00
1525	503-00036	*Drilled Caisson (36 Inch)	188.000	188.000		
			LF	0.000	0.00	
			100.00000	188.000		18,800.00
1525		MATERIAL ALLOWANCE Reinforcing Cage for 36" Caisson		0.000		
			LF	0.000	0.00	
			18.15000	0.000		0.00
1530	503-00048	*Drilled Caisson (48 Inch)	582.000	534.800		
			LF	0.000	0.00	
			170.00000	534.800		90,916.00
1530		MATERIAL ALLOWANCE Reinforcing Cage for 48" Caisson		0.000		
			LF	0.000	0.00	
			37.97000	0.000		0.00
1535	503-00072	*Drilled Caisson (72 Inch)	71.000	58.100		
			LF	0.000	0.00	
			600.00000	58.100		34,860.00
1535		MATERIAL ALLOWANCE Reinforcing Cage for 72" Caisson		12.900		
			LF	0.000	0.00	
			127.70000	12.900		1,647.33
1540	509-08100	*Provide Temporary Support (F-16-XR)	1.000	0.650		
			L S	0.000	0.00	
			600,000.00000	0.650		390,000.00
1545	512-00103	Bearing Device (Type III)	12.000	10.000		
			EACH	0.000	0.00	
			5,500.00000	10.000		55,000.00
1545		MATERIAL ALLOWANCE Bearing Device (Type III)		2.000		
			EACH	0.000	0.00	
			4,352.00000	2.000		8,704.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 37  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1550	513-00600	Bridge Drain	10.000	3.000		
			EACH	0.000	0.00	
			10,500.00000	3.000		31,500.00
1550		MATERIAL ALLOWANCE Bridge Drain		7.000		
			EACH	0.000	0.00	
			1,100.00000	7.000		7,700.00
1555	515-00120	*Waterproofing (Membrane)	7,181.000	0.000		
			SY	0.000	0.00	
			12.06000	0.000		0.00
1560	518-01004	Bridge Expansion Device (0-4 Inch)	72.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
1560		MATERIAL ALLOWANCE Br Expan Device (0-4 In)		72.000		
			LF	0.000	0.00	
			130.56000	72.000		9,400.32
1565	518-01012	Bridge Expansion Device (0-12 Inch)	72.000	0.000		
			LF	0.000	0.00	
			1,800.00000	0.000		0.00
1565		MATERIAL ALLOWANCE Bridge Expansion Device		72.000		
			LF	0.000	0.00	
			1,415.25000	72.000		101,898.00
1570	601-03040	*Concrete Class D (Bridge)	3,031.000	1,262.620		
			CY	0.000	0.00	
			350.00000	1,262.620		441,917.00
1575	601-05050	Concrete Class S50	150.000	148.100		
			CY	0.000	0.00	
			300.00000	148.100		44,430.00
1580	601-40302	*Structural Concrete Coating (Anti-Graffiti)	46,511.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1585	601-40400	*Structural Concrete Stain	16,225.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 38  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1590	602-00000	*Reinforcing Steel	37,770.000	35,163.730		
			LB	0.000	0.00	
			0.65000	35,163.730		22,856.42
1590		MATERIAL ALLOWANCE Reinforcing Steel - Ramp 1		0.000		
			LB	0.000	0.00	
			0.42500	0.000		0.00
1595	602-00020	*Reinforcing Steel (Epoxy Coated)	785,260.000	506,391.460		
			LB	0.000	0.00	
			0.70000	506,391.460		354,474.02
1595		MATERIAL ALLOWANCE Reinf. Steel (Epoxy) - Ramp 1		0.000		
			LB	0.000	0.00	
			0.47500	0.000		0.00
1595		MATERIAL ALLOWANCE Reinf. Steel (Epoxy) - Ramp 1		0.000		
			LB	0.000	0.00	
			0.47500	0.000		0.00
1600	603-50015	15 Inch Plastic Pipe	163.000	72.000		
			LF	0.000	0.00	
			35.00000	72.000		2,520.00
1605	606-10700	*Bridge Rail Type 7	3,594.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1605		MATERIAL ALLOWANCE Brdg Rail Type 7		1,230.000		
			LF	0.000	0.00	
			8.17600	1,230.000		10,056.48
1610	607-53137	*Fence Chain Link (Special) (36 Inch)	3,496.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1615	613-00100	*1 Inch Electrical Conduit	213.000	0.000		
			LF	0.000	0.00	
			9.10000	0.000		0.00
1620	613-00200	*2 Inch Electrical Conduit	9,177.000	80.000		
			LF	0.000	0.00	
			7.65000	80.000		612.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 39  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1625	618-00002	*Prestressing Steel Strand	16,666.000	8,568.900		
			MKFT	0.000	0.00	
			17.58000	8,568.900		150,641.26
1625		MATERIAL ALLOWANCE Prestressing Steel Strand		8,097.100		
			MKFT	0.000	0.00	
			14.52000	8,097.100		117,569.89
1630	618-00005	*Prestressing Steel Bar	16,349.000	0.000		
			MKFT	0.000	0.00	
			17.58000	0.000		0.00
1635	618-06032	Prestressed Concrete Slab (Depth Less Than 6 Inches)	43,833.000	36,041.000		
			SF	0.000	0.00	
			9.00000	36,041.000		324,369.00
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		0.000		
			SF	0.000	0.00	
			5.54730	0.000		0.00
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		0.000		
			SF	0.000	0.00	
			5.54730	0.000		0.00
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		1,926.000		
			SF	0.000	0.00	
			5.54730	1,926.000		10,684.10
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		2,633.660		
			SF	0.000	0.00	
			5.54730	2,633.660		14,609.70
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		3,260.000		
			SF	0.000	0.00	
			5.54730	3,260.000		18,084.20
1640	618-10372	*Precast Concrete U Girder (U72)(Curved) And Post-Tensioned	3,439.000	2,491.150		
			LF	0.000	0.00	
			600.00000	2,491.150		1,494,690.00
1640		MATERIAL ALLOWANCE Precast Concrete U Girder		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1640		MATERIAL ALLOWANCE Precast Concrete U Girder		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00
1640		MATERIAL ALLOWANCE Precast Concrcte U Girder (U72)		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00
1640		MATERIAL ALLOWANCE Precast Concrcte U Girder (U72)		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00
1640		MATERIAL ALLOWANCE Precast Concrcte U Girder (U72)		364.940		
			LF	0.000	0.00	
			462.11000	364.940		168,642.42
1640		MATERIAL ALLOWANCE Precast Concrcte U Girder (U72)		582.660		
			LF	0.000	0.00	
			462.11000	582.660		269,253.01
2135	618-00000	Prestressing Steel Bar Prestress Steel Bar, CO #4	11,217.000	11,217.000		
			LB	0.000	0.00	
			17.58000	11,217.000		197,194.86
2135		MATERIAL ALLOWANCE Prestress Steel Bar, CO #4		5,132.000		
			LB	0.000	0.00	
			2.38000	5,132.000		12,214.16
2145	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	176.000	176.000		
			HOOR	0.000	0.00	
			195.00000	176.000		34,320.00
2205	900-00014	Added Item (Lump Sum)/ SM Change Order #13, Additional Falsework Towers for F-16-XR	1.000	1.000		
			L S	0.000	0.00	
			212,319.00000	1.000		212,319.00
2215	250-00200	Material Handling (Stockpile) SMC0 #14	417.000	417.000		
			CY	0.000	0.00	
			78.50000	417.000		32,734.50



CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 41  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
2225	900-00014	Added Item (Lump Sum)/ Girder Modifications, F-16-XR, SMCO #15	1.000	1.000		
			L S	0.000	0.00	
			3,367.26000	1.000		3,367.26
			CAT 0300	CURRENT AMT \$ 7,172,257.38 \$	0.00 \$	4,829,372.93
CAT NO0301 BID ITEMS FOR F-16-DU WALLS(301)						
1645	206-00100	*Structure Backfill (Class 1)	641.000	641.000		
			CY	0.000	0.00	
			12.00000	641.000		7,692.00
1650	206-00360	*Mechanical Reinforcement of Soil	435.000	435.000		
			CY	0.000	0.00	
			20.00000	435.000		8,700.00
1650		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			1.63000	0.000		0.00
1650		MATERIAL ALLOWANCE Mecahnical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			6.48000	0.000		0.00
1655	304-06007	Aggregate Base Course (Class 6)	333.000	333.000		
			CY	0.000	0.00	
			19.00000	333.000		6,327.00
1660	504-04420	*Precast Panel Facing	954.000	954.000		
			SF	0.000	0.00	
			13.18000	954.000		12,573.72
1665	601-03050	Concrete Class D (Wall)	54.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1670	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,070.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1675	601-40400	*Structural Concrete Stain	230.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 42  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 BID ITEMS FOR F-16-DU WALLS(301)						
1680	602-00020	*Reinforcing Steel (Epoxy Coated)	8,335.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1685	606-10700	*Bridge Rail Type 7	164.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	74,102.72 \$	0.00 \$ 35,292.72
CAT NO0302 BID ITEMS FOR F-16-DV WALL 3 (302)						
1690	206-00000	Structure Excavation	2,686.000	2,686.000		
			CY	0.000	0.00	
			6.00000	2,686.000		16,116.00
1695	206-00100	*Structure Backfill (Class 1)	4,927.000	4,845.000		
			CY	0.000	0.00	
			12.00000	4,845.000		58,140.00
1700	206-00360	*Mechanical Reinforcement of Soil	4,251.000	4,192.000		
			CY	0.000	0.00	
			20.00000	4,192.000		83,840.00
1700		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		59.000		
			CY	0.000	0.00	
			1.63000	59.000		96.17
1700		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		59.000		
			CY	0.000	0.00	
			6.48000	59.000		382.32
1705	304-06007	Aggregate Base Course (Class 6)	858.000	858.000		
			CY	0.000	0.00	
			19.00000	858.000		16,302.00
1710	504-04420	*Precast Panel Facing	6,681.000	6,575.000		
			SF	0.000	0.00	
			13.18000	6,575.000		86,658.50
1710		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			11.20000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 43  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 BID ITEMS FOR F-16-DV WALL 3 (302)						
1715	601-03050	Concrete Class D (Wall)	106.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1720	601-40302	*Structural Concrete Coating (Anti-Graffiti)	8,985.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1725	601-40400	*Structural Concrete Stain	999.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1730	602-00020	*Reinforcing Steel (Epoxy Coated)	16,070.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1735	606-10700	*Bridge Rail Type 7	324.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1740	613-00200	*2 Inch Electrical Conduit	678.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0302	CURRENT AMT \$	354,043.33 \$	0.00 \$ 261,534.99
CAT NO0303 BID ITEMS FOR F-16-DS I-25 RAMP 2WALL(303)						
1745	202-00495	Removal of Portions of Present Structure F-16-DS	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1750	206-00000	Structure Excavation	3,908.000	1,767.000		
			CY	0.000	0.00	
			6.00000	1,767.000		10,602.00
1755	206-00100	*Structure Backfill (Class 1)	10,238.000	5,733.000		
			CY	0.000	0.00	
			12.00000	5,733.000		68,796.00
1760	206-00360	*Mechanical Reinforcement of Soil	8,313.000	4,655.000		
			CY	0.000	0.00	
			20.00000	4,655.000		93,100.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 BID ITEMS FOR F-16-DS I-25 RAMP 2WALL(303)						
1760		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		3,658.000		
			CY	0.000	0.00	
			1.63000	3,658.000		5,962.54
1765	210-01000	*Reset Fence F-16-DS Wall	542.000	0.000		
			LF	0.000	0.00	
			12.55000	0.000		0.00
1770	304-06007	Aggregate Base Course (Class 6)	1,871.000	843.000		
			CY	0.000	0.00	
			19.00000	843.000		16,017.00
1775	504-04420	*Precast Panel Facing	19,489.000	10,914.000		
			SF	0.000	0.00	
			13.18000	10,914.000		143,846.52
1780	601-03050	Concrete Class D (Wall)	391.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1785	601-40302	*Structural Concrete Coating (Anti-Graffiti)	27,266.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1790	601-40400	*Structural Concrete Stain	3,030.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1795	602-00020	*Reinforcing Steel (Epoxy Coated)	60,525.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1800	606-00730	*Guardrail Type 7 (Style CD)	891.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
1805	606-10700	*Bridge Rail Type 7	1,151.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1810	607-53137	*Fence Chain Link (Special) (36 Inch)	508.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 45  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 BID ITEMS FOR F-16-DS I-25 RAMP 2WALL(303)						
1815	613-00200	*2 Inch Electrical Conduit	2,311.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0303	CURRENT AMT \$ 1,000,100.87 \$	0.00 \$	338,324.06
CAT NO0304 BID ITEMS FOR F-16-DW WALL (non-be)						
1820	206-00000	Structure Excavation	7,598.000	2,911.000		
			CY	0.000	0.00	
			6.00000	2,911.000		17,466.00
1825	206-00100	*Structure Backfill (Class 1)	31,005.000	5,832.000		
			CY	0.000	0.00	
			12.00000	5,832.000		69,984.00
1830	206-00360	*Mechanical Reinforcement of Soil	17,603.000	3,492.000		
			CY	0.000	0.00	
			20.00000	3,492.000		69,840.00
1830		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		14,111.000		
			CY	0.000	0.00	
			1.63000	14,111.000		23,000.93
1830		MATERIAL ALLOWANCE Mechanica Reinforcement of Soil		6,582.000		
			CY	0.000	0.00	
			6.48000	6,582.000		42,651.36
1835	304-06007	Aggregate Base Course (Class 6)	3,167.000	593.000		
			CY	0.000	0.00	
			19.00000	593.000		11,267.00
1840	504-04420	*Precast Panel Facing	22,266.000	3,749.000		
			SF	0.000	0.00	
			13.18000	3,749.000		49,411.82
1840		MATERIAL ALLOWANCE Precast Panel Facing		3,483.000		
			SF	0.000	0.00	
			11.20000	3,483.000		39,009.60
1840		MATERIAL ALLOWANCE Precast Panel Facing		19,284.000		
			SF	0.000	0.00	
			7.06000	19,284.000		136,145.04

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 46  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 BID ITEMS FOR F-16-DW WALL (non-be)						
1845	509-08100	Provide Temporary Support (F-16-DT)	0.830	0.710		
			L S	0.000	0.00	
			50,000.00000	0.710		35,500.00
1850	601-03050	Concrete Class D (Wall)	323.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1855	601-40302	*Structural Concrete Coating (Anti-Graffiti)	27,004.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1860	601-40400	*Structural Concrete Stain	3,000.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1865	602-00020	*Reinforcing Steel (Epoxy Coated)	49,497.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1870	606-10700	*Bridge Rail Type 7	980.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1875	613-00200	*2 Inch Electrical Conduit	1,985.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0304	CURRENT AMT	\$ 1,435,983.43 \$	0.00 \$ 494,275.75
CAT NO0305 BID ITEMS FOR F-16-DX Wall (non-be)						
1880	206-00000	Structure Excavation	4,188.000	4,188.000		
			CY	0.000	0.00	
			6.00000	4,188.000		25,128.00
1885	206-00100	*Structure Backfill (Class 1)	13,231.000	12,747.000		
			CY	0.000	0.00	
			12.00000	12,747.000		152,964.00
1890	206-00360	*Mechanical Reinforcement of Soil	7,694.000	7,427.000		
			CY	0.000	0.00	
			20.00000	7,427.000		148,540.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 BID ITEMS FOR F-16-DX Wall (non-be)						
1890		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		267.000		
			CY	0.000	0.00	
			1.63000	267.000		435.21
1895	304-06007	Aggregate Base Course (Class 6)	1,625.000	1,625.000		
			CY	0.000	0.00	
			19.00000	1,625.000		30,875.00
1900	504-04420	*Precast Panel Facing	9,643.000	9,184.000		
			SF	0.000	0.00	
			13.18000	9,184.000		121,045.12
1900		MATERIAL ALLOWANCE Precast Panels		0.000		
			SF	0.000	0.00	
			11.20000	0.000		0.00
1900		MATERIAL ALLOWANCE Precast Panels		0.000		
			SF	0.000	0.00	
			11.20000	0.000		0.00
1900		MATERIAL ALLOWANCE Precast Panels Facing		459.000		
			SF	0.000	0.00	
			11.20000	459.000		5,140.80
1905	601-03050	Concrete Class D (Wall)	151.000	2.840		
			CY	0.000	0.00	
			350.00000	2.840		994.00
1910	601-40302	*Structural Concrete Coating (Anti-Graffiti)	12,835.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1915	601-40400	*Structural Concrete Stain	1,426.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1920	602-00020	*Reinforcing Steel (Epoxy Coated)	23,302.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1925	606-10700	*Bridge Rail Type 7	455.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN 05/10/2012

08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 BID ITEMS FOR F-16-DX Wall (non-be)						
1930	613-00200	*2 Inch Electrical Conduit	953.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0305	CURRENT AMT \$	622,953.54 \$	0.00 \$ 485,122.13
CAT NO0350 BID ITEMS FOR F-16-XS (350)(BE) I-25						
1935	202-00400	Removal of Bridge F-16-XS	2.000	0.000		
			EACH	0.000	0.00	
			150,000.00000	0.000		0.00
1940	503-00024	*Drilled Caisson (24 Inch)	346.000	265.000		
			LF	0.000	0.00	
			55.00000	265.000		14,575.00
1945	503-00036	*Drilled Caisson (36 Inch)	88.000	88.000		
			LF	0.000	0.00	
			100.00000	88.000		8,800.00
1950	512-00101	Bearing Device (Type I) (F-16-DW)	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
1955	601-03050	Concrete Class D (Wall)	126.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1960	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,226.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1965	601-40400	*Structural Concrete Stain	247.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1970	602-00020	*Reinforcing Steel (Epoxy Coated)	12,185.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1975	621-00500	Temporary Bridge	1.000	0.350		
			L S	0.150	18,750.00	
			125,000.00000	0.500		62,500.00



CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 49  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BID ITEMS FOR F-16-XS (350)(BE) I-25						
1980	630-80370	Concrete Barrier (Temporary)	40.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
1985	631-10000	*Alternate Bridge Design and Construction F-16-XS I-25	1.000	0.658		
			L S	0.065	428,264.65	
			5,588,686.87000	0.723		4,763,620.61
1985		MATERIAL ALLOWANCE Rebar		0.000		
			L S	0.000	0.00	
			5,588,686.87000	0.000		0.00
2150	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	20.000	20.000		
			HOUR	0.000	0.00	
			195.00000	20.000		3,900.00
2220	250-00200	Material Handling (Stockpile) SMC0 #14	155.000	155.000		
			CY	0.000	0.00	
			78.50000	155.000		12,167.50
2250	900-00007	Added Item (Each)/ Girder Access Door, SMC0 #19	8.000	8.000		
			EACH	0.000	0.00	
			3,291.00000	8.000		26,328.00
			CAT 0350	CURRENT AMT \$	7,144,912.37 \$	447,014.65 \$ 4,894,991.11
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)						
1990	206-00000	Structure Excavation	1,556.000	596.000		
			CY	0.000	0.00	
			6.00000	596.000		3,576.00
1995	206-00100	*Structure Backfill (Class 1)	6,351.000	1,195.000		
			CY	0.000	0.00	
			12.00000	1,195.000		14,340.00
2000	206-00360	*Mechanical Reinforcement of Soil	3,606.000	715.000		
			CY	0.000	0.00	
			20.00000	715.000		14,300.00
2000		MATERIAL ALLOWANCE Mechanical Reinforcment of Soil		2,891.000		
			CY	0.000	0.00	
			1.63000	2,891.000		4,712.33

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)						
2000		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		2,891.000		
			CY	0.000	0.00	
			6.48000	2,891.000		18,733.68
2005	304-06007	Aggregate Base Course (Class 6)	649.000	122.000		
			CY	0.000	0.00	
			19.00000	122.000		2,318.00
2010	504-04420	*Precast Panel Facing	4,559.000	769.000		
			SF	0.000	0.00	
			13.18000	769.000		10,135.42
2010		MATERIAL ALLOWANCE Precast Panel Facing		2,882.000		
			SF	0.000	0.00	
			7.06000	2,882.000		20,346.92
2015	509-08100	Provide Temporary Support (F-16-DT)	0.170	0.140		
			L S	0.000	0.00	
			50,000.00000	0.140		7,000.00
2020	601-03050	Concrete Class D (Wall)	66.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
2025	601-40302	*Structural Concrete Coating (Anti-Graffiti)	5,531.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
2030	601-40400	*Structural Concrete Stain	615.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
2035	602-00020	*Reinforcing Steel (Epoxy Coated)	10,138.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
2040	606-10700	*Bridge Rail Type 7	201.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
2045	613-00200	*2 Inch Electrical Conduit	406.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 51  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)						
2240	504-05000	Wire Mesh Facing	1,341.000	900.000		
			SF	441.000	5,159.70	
			11.70000	1,341.000		15,689.70
CAT 0351 CURRENT AMT \$ 309,773.17 \$ 5,159.70 \$ 111,152.05						
CAT NO0352 BID ITEMS FOR F-16-DX I-25 WALL2(352)(BE)						
2050	206-00000	Structure Excavation	1,710.000	1,710.000		
			CY	0.000	0.00	
			6.00000	1,710.000		10,260.00
2055	206-00100	*Structure Backfill (Class 1)	5,404.000	5,039.000		
			CY	167.000	2,004.00	
			12.00000	5,206.000		62,472.00
2060	206-00360	*Mechanical Reinforcement of Soil	3,142.000	2,942.000		
			CY	92.000	1,840.00	
			20.00000	3,034.000		60,680.00
2060		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		200.000		
			CY	-92.000	-149.96	
			1.63000	108.000		176.04
2065	304-06007	Aggregate Base Course (Class 6)	664.000	664.000		
			CY	0.000	0.00	
			19.00000	664.000		12,616.00
2070	504-04420	*Precast Panel Facing	3,938.000	3,592.000		
			SF	160.000	2,108.80	
			13.18000	3,752.000		49,451.36
2070		MATERIAL ALLOWANCE Panel Facing		0.000		
			SF	0.000	0.00	
			10.54000	0.000		0.00
2075	601-03050	Concrete Class D (Wall)	62.000	0.000		
			CY	1.160	406.00	
			350.00000	1.160		406.00
2080	601-40302	*Structural Concrete Coating (Anti-Graffiti)	5,243.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 52  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0352 BID ITEMS FOR F-16-DX I-25 WALL2(352)(BE)							
2085	601-40400	*Structural Concrete Stain	583.000	0.000			
			SY	0.000	0.00		
			7.20000	0.000		0.00	
2090	602-00020	*Reinforcing Steel (Epoxy Coated)	9,518.000	0.000			
			LB	0.000	0.00		
			0.70000	0.000		0.00	
2095	606-10700	*Bridge Rail Type 7	186.000	0.000			
			LF	0.000	0.00		
			65.00000	0.000		0.00	
2100	613-00200	*2 Inch Electrical Conduit	389.000	0.000			
			LF	0.000	0.00		
			7.65000	0.000		0.00	
			CAT 0352	CURRENT AMT \$	254,549.44 \$	6,208.84 \$	196,061.40
CAT NO0400 CONST. ENG. BID ITEMS (400)							
2105	620-00005	Field Office (Special)	0.340	0.340			
			EACH	0.000	0.00		
			125,000.00000	0.340		42,500.00	
2110	620-00012	Field Laboratory (Class 2)	0.340	0.340			
			EACH	0.000	0.00		
			30,000.00000	0.340		10,200.00	
2115	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			3,000.00000	1.000		3,000.00	
2130	900-00014	*Added Item (Lump Sum)/ Revision to Section 620, Field Office (Special), CO #2	0.340	0.340			
			L S	0.000	0.00		
			126,301.00000	0.340		42,942.34	
			CAT 0400	CURRENT AMT \$	98,642.34 \$	0.00 \$	98,642.34
CAT NO0450 CONST. ENG. BID ITEMS (450)(BE)							
2120	620-00005	Field Office (Special)	0.660	0.660			
			EACH	0.000	0.00		
			125,000.00000	0.660		82,500.00	
2125	620-00012	Field Laboratory (Class 2)	0.660	0.660			
			EACH	0.000	0.00		
			30,000.00000	0.660		19,800.00	

CONTID: C17783-ALT  
 PCN: 17783-ALTBID3  
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 53  
 ESTIMATE RUN 05/10/2012  
 08:44:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0450 CONST. ENG. BID ITEMS (450)(BE)						
2131	900-00014	*Added Item (Lump Sum)/ CO #2 BE Item	0.660	0.660		
			L S	0.000	0.00	
			126,301.00000	0.660		83,358.66
			CAT 0450	CURRENT AMT	\$ 185,658.66	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 41,150,035.65	\$ 1,527,787.83
					\$ 18,843,608.89	