

ESTIMATE SUMMARY

 CONTID: C17783-ALT ESTIMATE NO: 0034 PROG SPEC YR: 2005
 PCN: 17783-ALTBID3 COFRS REPORTING CATEGORY: 6 FACS REF NO:

 CONTRACT DESCRIPTION: I-25:SANTA FE BRIDGES AND FLYO
 TIME CHARGED: 165.0 DAYS TIME ALLOW: 730 CALENDAR DAYS
 PERCENT TIME: 22.60 ORIG TIME ALLOW: 730 CALENDAR DAYS

PROJECT NO: BR0252-407
 I-25:SANTA FE BRIDGES AND FLYO
 NAME OF ROAD: 025A
 PROJECT COUNTIES: DENVER

CONTRACTOR: HAMON CONTRACTORS, INC.
 5670 FRANKLIN STREET
 DENVER CO 80216 303-297-0340

PAY PERIOD ENDING	10/26/2012	DATE TIME STARTED	04/11/2011
DATE LET	01/20/2011	DATE WORK BEGAN	04/11/2011
DATE AWARDED	02/28/2011	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/18/2011	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/11/2011		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 41,960,991.96 PARTICIPATING	\$ 26,781,854.23	\$ 636,115.07
AWARD PROJECT AMT:	\$ 32,088,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	63.83% TOTAL EARNINGS	26,781,854.23	636,115.07
FUNDS AVAILABLE:	\$ 15,179,137.73 STOCKPILED MATERIALS	1,044,068.83	0.00
	GROSS EARNINGS	27,825,923.06	636,115.07
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-481,320.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	27,344,603.06	636,115.07
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	27,344,603.06	636,115.07
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
		PAYMENT DUE	\$ 636,115.07

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION
 ESTIMATE NO: 0034

Page 2
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0005	201-00000	Clearing and Grubbing	0.850	0.723		
			L S	0.000	0.00	
			100,000.00000	0.723		72,300.00
0010	202-00010	*Removal of Tree	110.000	110.000		
			EACH	0.000	0.00	
			160.00000	110.000		17,600.00
0015	202-00011	*Tree Trimming	10.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0020	202-00019	Removal of Inlet	38.000	25.000		
			EACH	0.000	0.00	
			310.00000	25.000		7,750.00
0025	202-00021	Removal of Manhole	12.000	3.000		
			EACH	0.000	0.00	
			625.00000	3.000		1,875.00
0030	202-00035	Removal of Pipe	6,087.000	2,058.000		
			LF	0.000	0.00	
			16.00000	2,058.000		32,928.00
0035	202-00037	Removal of End Section	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0040	202-00165	Removal of Wall	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0045	202-00190	Removal of Concrete Median Cover Material	535.000	460.000		
			SY	0.000	0.00	
			3.00000	460.000		1,380.00
0050	202-00195	Removal of Median Cover	2,630.000	1,059.000		
			SY	0.000	0.00	
			3.50000	1,059.000		3,706.50
0055	202-00200	Removal of Sidewalk	55.000	16.300		
			SY	0.000	0.00	
			7.50000	16.300		122.25

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 3
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0060	202-00203	Removal of Curb and Gutter	10,134.000	6,229.000		
			LF	0.000	0.00	
			2.50000	6,229.000		15,572.50
0065	202-00206	Removal of Concrete Curb Ramp	20.000	14.600		
			SY	0.000	0.00	
			50.00000	14.600		730.00
0070	202-00210	Removal of Concrete Pavement	12,000.000	7,906.000		
			SY	0.000	0.00	
			100.00000	7,906.000		790,600.00
0075	202-00220	*Removal of Asphalt Mat	64,144.000	40,589.250		
			SY	0.000	0.00	
			6.00000	40,589.250		243,535.50
0080	202-00240	Removal of Asphalt Mat (Planing)	4,671.000	174.000		
			SY	0.000	0.00	
			4.00000	174.000		696.00
0085	202-00250	*Removal of Pavement Marking	34,010.000	8,104.500		
			SF	0.000	0.00	
			0.90000	8,104.500		7,294.05
0090	202-00805	*Removal of Overhead Sign Structure	3.000	2.000		
			EACH	0.000	0.00	
			7,500.00000	2.000		15,000.00
0095	202-00810	*Removal of Ground Sign	57.000	21.000		
			EACH	0.000	0.00	
			165.00000	21.000		3,465.00
0100	202-00815	*Removal of Sign (Special)	6.000	6.000		
			EACH	0.000	0.00	
			1,467.00000	6.000		8,802.00
0105	202-00821	*Removal of Sign Panel	19.000	2.000		
			EACH	0.000	0.00	
			268.00000	2.000		536.00
0110	202-00825	*Removal of Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 4
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0115	202-00831	*Removal of Traffic Signal Head	7.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0120	202-00840	*Removal of Traffic Signal Pole	2.000	2.000		
			EACH	0.000	0.00	
			580.00000	2.000		1,160.00
0125	202-00895	*Removal of Impact Attenuator	2.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0130	202-00900	*Removal of Concrete Footing (Light Standard Foundation)	60.000	24.000		
			EACH	0.000	0.00	
			120.00000	24.000		2,880.00
0135	202-01130	*Removal of Guardrail Type 3	3,591.000	2,185.500		
			LF	0.000	0.00	
			1.90000	2,185.500		4,152.45
0140	202-01170	Removal of Guardrail Type 7	1,534.480	1,534.480		
			LF	0.000	0.00	
			15.00000	1,534.480		23,017.20
0145	202-01300	*Removal of End Anchorage	14.000	12.000		
			EACH	0.000	0.00	
			144.00000	12.000		1,728.00
0150	202-04001	Plug Culvert	3.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0155	202-04100	*Abandon Well	8.000	8.000		
			EACH	0.000	0.00	
			685.00000	8.000		5,480.00
0160	203-00010	*Unclassified Excavation (Complete In Place)	166,701.000	107,023.000		
			CY	0.000	0.00	
			5.50000	107,023.000		588,626.50
0165	203-00710	Clay Plating (Complete In Place)	822.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 5
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0170	203-01500	Blading	240.000	36.000		
			HOURLY	0.000	0.00	
			100.00000	36.000		3,600.00
0175	203-01510	Backhoe	240.000	36.000		
			HOURLY	0.000	0.00	
			80.00000	36.000		2,880.00
0180	203-01597	Potholing	250.000	165.250		
			HOURLY	0.000	0.00	
			250.00000	165.250		41,312.50
0185	203-01620	*Sweeping	750.000	214.500		
			HOURLY	0.000	0.00	
			300.00000	214.500		64,350.00
0190	206-00000	Structure Excavation	12,946.000	10,507.000		
			CY	0.000	0.00	
			6.00000	10,507.000		63,042.00
0195	206-00065	Structure Backfill (Flow-Fill)	500.000	10.000		
			CY	0.000	0.00	
			200.00000	10.000		2,000.00
0200	206-00100	*Structure Backfill (Class 1)	33,975.000	31,344.000		
			CY	0.000	0.00	
			12.00000	31,344.000		376,128.00
0205	206-00200	Structure Backfill (Class 2)	12.000	12.000		
			CY	0.000	0.00	
			13.00000	12.000		156.00
0210	206-00360	*Mechanical Reinforcement of Soil	22,436.000	19,963.000		
			CY	0.000	0.00	
			20.00000	19,963.000		399,260.00
0210		MATERIAL ALLOWANCE Mechaical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			9.76000	0.000		0.00
0210		MATERIAL ALLOWANCE Mechaical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			9.76000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0210		MATERIAL ALLOWANCE Mechaical Reinforcement of Soil		2,157.000		
			CY	0.000	0.00	
			9.76000	2,157.000		21,052.32
0215	206-00505	Filter Material (Special) ASTM C33 Sand	536.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
0220	206-00530	Filter Material (Class C)	317.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
0225	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			110,000.00000	1.000		110,000.00
0230	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0235	206-01787	*Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0240	208-00002	Erosion Log (12 Inch)	27,150.000	3,826.500		
			LF	0.000	0.00	
			2.50000	3,826.500		9,566.25
0245	208-00020	Silt Fence	8,168.000	289.000		
			LF	0.000	0.00	
			0.82000	289.000		236.98
0250	208-00034	Gravel Bag	15,000.000	4,929.500		
			LF	0.000	0.00	
			3.60000	4,929.500		17,746.20
0255	208-00040	Check Dam	68.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0260	208-00045	Concrete Washout Structure	26.000	7.000		
			EACH	0.000	0.00	
			475.00000	7.000		3,325.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 7
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0265	208-00050	Storm Drain Inlet Protection	191.000	0.500		
			EACH	0.000	0.00	
			3.50000	0.500		1.75
0270	208-00070	Vehicle Tracking Pad Stabilized Construction Entrance	60.000	23.250		
			EACH	0.000	0.00	
			1,500.00000	23.250		34,875.00
0275	208-00103	Removal and Disposal of Sediment (Labor)	1,500.000	460.500		
			hour	0.000	0.00	
			26.00000	460.500		11,973.00
0280	208-00105	Removal and Disposal of Sediment (Equipment)	1,500.000	128.750		
			hour	0.000	0.00	
			50.00000	128.750		6,437.50
0285	208-00205	Erosion Control Supervisor	1,500.000	350.000		
			hour	0.000	0.00	
			10.00000	350.000		3,500.00
0290	208-00300	Temporary Berms	10,000.000	3,658.500		
			LF	0.000	0.00	
			4.00000	3,658.500		14,634.00
0295	210-00001	Reset Structure (Well)	1.000	0.000		
			EACH	0.000	0.00	
			2,995.00000	0.000		0.00
0300	210-00473	*Reset TV Cameras	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0305	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			832.00000	0.000		0.00
0310	210-00815	*Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0315	210-00820	*Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 8
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0320	210-00848	*Reset Traffic Signal Controller and Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0325	210-00910	*Reset Traffic Counter (Permanent)	4.000	0.000		
			EACH	0.000	0.00	
			445.00000	0.000		0.00
0330	210-04010	Adjust Manhole	6.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0335	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0340	210-04020	Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0345	212-00006	*Seeding (Native)	42.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0350	212-00048	*Soil Preparation (Special)	7.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0355	213-00004	*Mulching (Weed Free Straw)	42.000	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0360	213-00008	*Mulching (Wood Chip)	6.000	0.000		
			CF	0.000	0.00	
			35.00000	0.000		0.00
0365	213-00061	*Mulch Tackifier	50,000.000	33,575.000		
			LB	0.000	0.00	
			1.34000	33,575.000		44,990.50
0370	213-00100	*Soil Binder	29.000	0.000		
			ACRE	0.000	0.00	
			346.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 9
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0375	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			5,700.00000	0.000		0.00
0380	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0385	214-00230	*Deciduous Tree (3 Inch Caliper)	16.000	0.000		
			EACH	0.000	0.00	
			514.00000	0.000		0.00
0390	214-00506	*Evergreen Tree (6 Foot) (Ball and Burlap)	17.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0395	216-00030	*Soil Retention Blanket (Special)	9,525.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0400	216-00041	*Soil Retention Blanket (Straw/Coconut)	19,605.000	1,494.000		
			SY	0.000	0.00	
			1.96000	1,494.000		2,928.24
0405	217-00020	*Herbicide Treatment	120.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0410	240-00000	*Wildlife Biologist	80.000	0.000		
			HOURL	0.000	0.00	
			78.00000	0.000		0.00
0415	250-00010	*Environmental Health and Safety Management	1.000	0.750		
			L S	0.000	0.00	
			4,200.00000	0.750		3,150.00
0420	250-00050	*Monitoring Technician	1,000.000	630.650		
			HOURL	0.000	0.00	
			38.00000	630.650		23,964.70
0425	250-00110	*Health and Safety Officer	2,000.000	1,076.650		
			HOURL	0.000	0.00	
			52.00000	1,076.650		55,985.80

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 10
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0430	304-06000	*Aggregate Base Course (Class 6)	28,576.000	8,794.310		
			TON	0.000	0.00	
			14.00000	8,794.310		123,120.34
0435	304-06007	Aggregate Base Course (Class 6)	5,697.000	5,219.700		
			CY	0.000	0.00	
			19.00000	5,219.700		99,174.30
0440	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,785.000	823.590		
			TON	0.000	0.00	
			80.00000	823.590		65,887.20
0445	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	10,080.000	4,408.580		
			TON	0.000	0.00	
			47.60000	4,408.580		209,848.41
0450	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	3,747.000	0.000		
			TON	0.000	0.00	
			60.10000	0.000		0.00
0455	411-10255	*Emulsified Asphalt (Slow-Setting)	6,739.000	174.000		
			GAL	0.000	0.00	
			2.00000	174.000		348.00
0460	412-00800	*Concrete Pavement (8 Inch)	100.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0465	412-01300	*Concrete Pavement (13 Inch)	38,214.000	12,853.000		
			SY	0.000	0.00	
			45.60000	12,853.000		586,096.80
0465		MATERIAL ALLOWANCE Concrete Pavement (13 Inch)		0.000		
			SY	0.000	0.00	
			45.60000	0.000		0.00
0465		MATERIAL ALLOWANCE Concrete Pavement (13 Inch)		0.000		
			SY	0.000	0.00	
			3.59700	0.000		0.00
0465		MATERIAL ALLOWANCE Concrete Pavement (13 Inch)		0.000		
			SY	0.000	0.00	
			7.19400	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0465		MATERIAL ALLOWANCE Concrete Pavement (13 Inch)		25,361.000		
			SY	0.000	0.00	
			4.81000	25,361.000		121,986.41
0470	503-00024	*Drilled Caisson (24 Inch)	7.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0475	503-00030	*Drilled Caisson (30 Inch)	72.000	18.000		
			LF	0.000	0.00	
			240.00000	18.000		4,320.00
0480	503-00048	*Drilled Caisson (48 Inch)	29.000	28.000		
			LF	0.000	0.00	
			170.00000	28.000		4,760.00
0485	503-00054	*Drilled Caisson (54 Inch)	200.000	50.000		
			LF	0.000	0.00	
			225.00000	50.000		11,250.00
0490	504-04420	*Precast Panel Facing	4,429.000	4,429.000		
			SF	0.000	0.00	
			13.18000	4,429.000		58,374.22
0490		MATERIAL ALLOWANCE Precast Panel facing		0.000		
			SF	0.000	0.00	
			7.06000	0.000		0.00
0495	506-00010	Riprap (Special)	292.000	23.000		
			CY	0.000	0.00	
			42.00000	23.000		966.00
0500	506-00030	Grouted Riprap	317.000	36.000		
			CY	0.000	0.00	
			135.00000	36.000		4,860.00
0505	507-00000	Concrete Slope and Ditch Paving	31.000	9.000		
			CY	0.000	0.00	
			250.00000	9.000		2,250.00
0510	601-03000	Concrete Class D	290.000	14.000		
			CY	0.000	0.00	
			325.00000	14.000		4,550.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 12
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0515	602-00000	*Reinforcing Steel	32,200.000	3,321.000		
			LB	0.000	0.00	
			0.65000	3,321.000		2,158.65
0520	602-00020	*Reinforcing Steel (Epoxy Coated)	170.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
0525	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	2,399.000	1,042.000		
			LF	0.000	0.00	
			35.00000	1,042.000		36,470.00
0525		MATERIAL ALLOWANCE 18" RCP		1,302.000		
			LF	0.000	0.00	
			13.14000	1,302.000		17,108.28
0530	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,656.000	720.000		
			LF	0.000	0.00	
			48.00000	720.000		34,560.00
0530		MATERIAL ALLOWANCE 24" RCP		912.000		
			LF	0.000	0.00	
			19.18000	912.000		17,492.16
0535	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	635.000	363.000		
			LF	0.000	0.00	
			85.00000	363.000		30,855.00
0535		MATERIAL ALLOWANCE 30" RCP		245.000		
			LF	0.000	0.00	
			31.26000	245.000		7,658.70
0535		MATERIAL ALLOWANCE 30" RCP		639.935		
			LF	0.000	0.00	
			29.70000	639.935		19,006.07
0540	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	342.000	342.000		
			LF	0.000	0.00	
			140.00000	342.000		47,880.00
0540		MATERIAL ALLOWANCE 48" RCP		0.000		
			LF	0.000	0.00	
			67.21000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 13
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0545	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical	324.000	304.000		
			LF	0.000	0.00	
			120.00000	304.000		36,480.00
0545		MATERIAL ALLOWANCE 30"x19" Elliptical RCP		20.000		
			LF	0.000	0.00	
			31.49000	20.000		629.80
0550	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	230.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0555	603-02665	83X53 Inch Reinforced Concrete Pipe Elliptical	112.000	112.000		
			LF	0.000	0.00	
			210.00000	112.000		23,520.00
0555		MATERIAL ALLOWANCE 53"x83" Elliptical RCP		0.000		
			LF	0.000	0.00	
			194.67000	0.000		0.00
0560	603-05018	18 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0560		MATERIAL ALLOWANCE 18 " RCES		3.000		
			EACH	0.000	0.00	
			317.00000	3.000		951.00
0565	603-05024	24 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0565		MATERIAL ALLOWANCE 24" RCES		0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0570	603-05030	30 Inch Reinforced Concrete End Section	3.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0570		MATERIAL ALLOWANCE 30" RCES		2.000		
			EACH	0.000	0.00	
			482.00000	2.000		964.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 14
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0575	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0575		MATERIAL ALLOWANCE 30" x 19" RCES		1.000		
			EACH	0.000	0.00	
			329.00000	1.000		329.00
0580	603-50004	4 Inch Plastic Pipe Perforated	503.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0585	603-50015	15 Inch Plastic Pipe	637.000	159.000		
			LF	0.000	0.00	
			35.00000	159.000		5,565.00
0590	604-00305	Inlet Type C (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0595	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0600	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0605	604-16005	Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0610	604-19000	Inlet Special	1.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
0615	604-20000	Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0620	604-25011	Vane Grate Inlet Special (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 15
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0625	604-26005	Vane Grate Inlet (Double) (5 Foot)	10.000	3.000		
			EACH	0.000	0.00	
			3,700.00000	3.000		11,100.00
0630	604-26010	Vane Grate Inlet (Double) (10 Foot)	13.000	5.000		
			EACH	0.000	0.00	
			4,200.00000	5.000		21,000.00
0635	604-26015	Vane Grate Inlet (Double) (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0640	604-30005	Manhole Slab Base (5 Foot)	4.000	3.000		
			EACH	0.000	0.00	
			2,200.00000	3.000		6,600.00
0645	604-30010	Manhole Slab Base (10 Foot)	6.000	5.000		
			EACH	0.000	0.00	
			2,800.00000	5.000		14,000.00
0650	604-30020	Manhole Slab Base (20 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0655	604-39005	Manhole Special (5 Foot)	4.000	3.000		
			EACH	0.000	0.00	
			3,400.00000	3.000		10,200.00
0660	604-39010	Manhole Special (10 Foot)	3.000	1.000		
			EACH	0.000	0.00	
			4,100.00000	1.000		4,100.00
0665	604-39015	Manhole Special (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,600.00000	1.000		6,600.00
0670	604-39020	Manhole Special (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0675	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,310.000	0.000		
			LF	0.000	0.00	
			13.40000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0675		MATERIAL ALLOWANCE Gdrail Ty 3 (6-3)		1,212.499		
			LF	0.000	0.00	
			4.97000	1,212.499		6,026.12
0680	606-00705	Guardrail Type 7 (Special)	8,709.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0685	606-00710	*Guardrail Type 7 (Style CA)	2,160.000	236.000		
			LF	0.000	0.00	
			39.00000	236.000		9,204.00
0690	606-00725	*Guardrail Type 7 (Style CC)(Concrete Glare Screen)	555.000	0.000		
			LF	0.000	0.00	
			91.50000	0.000		0.00
0695	606-00740	*Guardrail Type 7 (Style CE)	524.000	0.000		
			LF	0.000	0.00	
			87.10000	0.000		0.00
0700	606-00745	*Guardrail Type 7 (Style CE)(Concrete Glare Screen)	1,774.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0705	606-01340	*End Anchorage Type 3D	4.000	0.000		
			EACH	0.000	0.00	
			503.65000	0.000		0.00
0705		MATERIAL ALLOWANCE End Anchor Ty 3D		4.000		
			EACH	0.000	0.00	
			419.49000	4.000		1,677.96
0710	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,005.25000	0.000		0.00
0710		MATERIAL ALLOWANCE Transition Ty 3G		1.000		
			EACH	0.000	0.00	
			406.00000	1.000		406.00
0715	606-01380	*Transition Type 3H	3.000	0.000		
			EACH	0.000	0.00	
			534.40000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0715		MATERIAL ALLOWANCE Transition Ty 3H		3.000		
			EACH	0.000	0.00	
			306.23000	3.000		918.69
0720	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			1,816.90000	0.000		0.00
0720		MATERIAL ALLOWANCE End Anchor (Nonflared)		2.000		
			EACH	0.000	0.00	
			1,355.10000	2.000		2,710.20
0725	609-21020	*Curb and Gutter Type 2 (Section II-B)	217.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0730	609-24006	*Gutter Type 2 (6 Foot)	128.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0735	612-00001	*Delineator (Type I)	76.000	0.000		
			EACH	0.000	0.00	
			26.55000	0.000		0.00
0735		MATERIAL ALLOWANCE Delineator (Type 1)		0.000		
			EACH	0.000	0.00	
			26.55000	0.000		0.00
0735		MATERIAL ALLOWANCE Delineator (Type 1)		76.000		
			EACH	0.000	0.00	
			7.75000	76.000		589.00
0740	612-00002	*Delineator (Type II)	14.000	0.000		
			EACH	0.000	0.00	
			22.19000	0.000		0.00
0740		MATERIAL ALLOWANCE Delineator (Type I I)		0.000		
			EACH	0.000	0.00	
			22.19000	0.000		0.00
0740		MATERIAL ALLOWANCE Delineator (Type I I)		14.000		
			EACH	0.000	0.00	
			8.50000	14.000		119.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 18
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0745	612-00003	*Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			23.74000	0.000		0.00
0745		MATERIAL ALLOWANCE Delineator (Type I I I)		0.000		
			EACH	0.000	0.00	
			23.74000	0.000		0.00
0745		MATERIAL ALLOWANCE Delineator (Type I I I)		4.000		
			EACH	0.000	0.00	
			9.85000	4.000		39.40
0750	612-00021	*Delineator (Type I) (Barrier)	206.000	0.000		
			EACH	0.000	0.00	
			15.87000	0.000		0.00
0750		MATERIAL ALLOWANCE Delineator (Type I) (Barrier)		0.000		
			EACH	0.000	0.00	
			15.87000	0.000		0.00
0750		MATERIAL ALLOWANCE Delineator (Type I) (Barrier)		206.000		
			EACH	0.000	0.00	
			4.10000	206.000		844.60
0755	612-00022	*Delineator (Type II) (Barrier)	31.000	0.000		
			EACH	0.000	0.00	
			13.27000	0.000		0.00
0755		MATERIAL ALLOWANCE Delineator (Type I I) (Barrier)		0.000		
			EACH	0.000	0.00	
			13.27000	0.000		0.00
0755		MATERIAL ALLOWANCE Delineator (Type I I) (Barrier)		31.000		
			EACH	0.000	0.00	
			3.75000	31.000		116.25
0760	613-00200	*2 Inch Electrical Conduit	6,900.000	452.000		
			LF	0.000	0.00	
			7.65000	452.000		3,457.80
0765	613-00300	*3 Inch Electrical Conduit	2,350.000	790.000		
			LF	0.000	0.00	
			9.10000	790.000		7,189.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 19
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0770	613-01200	*2 Inch Electrical Conduit (Plastic)	3,590.000	2,105.000		
			LF	0.000	0.00	
			5.00000	2,105.000		10,525.00
0775	613-01300	*3 Inch Electrical Conduit (Plastic)	3,290.000	376.000		
			LF	0.000	0.00	
			6.50000	376.000		2,444.00
0780	613-07000	*Pull Box (Special)	3.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0785	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0790	613-07026	*Pull Box (16"x24"x12")	13.000	7.000		
			EACH	0.000	0.00	
			600.00000	7.000		4,200.00
0795	613-07039	*Pull Box (30"x48"x18")	7.000	0.000		
			EACH	0.000	0.00	
			1,165.00000	0.000		0.00
0800	613-10000	*Wiring	1.000	0.280		
			L S	0.000	0.00	
			83,600.00000	0.280		23,408.00
0805	613-32300	*Light Standard Steel (30 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0805		MATERIAL ALLOWANCE Light Std Steel (30 Ft)		1.000		
			EACH	0.000	0.00	
			3,277.00000	1.000		3,277.00
0810	613-32400	*Light Standard Steel (40 Foot)	52.000	13.000		
			EACH	0.000	0.00	
			3,680.00000	13.000		47,840.00
0810		MATERIAL ALLOWANCE Light Std Steel (40 Ft)		39.000		
			EACH	0.000	0.00	
			2,793.75000	39.000		108,956.25

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 20
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0815	613-34700	*Light Standard Metal (70 Foot) (65 FT)	6.000	2.000		
			EACH	0.000	0.00	
			9,900.00000	2.000		19,800.00
0815		MATERIAL ALLOWANCE Light Std Metal (70 Ft)		4.000		
			EACH	0.000	0.00	
			8,181.00000	4.000		32,724.00
0820	613-40010	*Light Standard Foundation (Temp Reset)	52.000	17.000		
			EACH	0.000	0.00	
			970.00000	17.000		16,490.00
0825	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			4,450.00000	0.000		0.00
0830	613-70250	*Luminaire High Pressure Sodium (250 Watt)	52.000	13.000		
			EACH	0.000	0.00	
			720.00000	13.000		9,360.00
0830		MATERIAL ALLOWANCE Lumin HPS (250 W)		39.000		
			EACH	0.000	0.00	
			451.25000	39.000		17,598.75
0835	613-71000	*Luminaire High Pressure Sodium (1000 Watt)	16.000	6.000		
			EACH	0.000	0.00	
			1,080.00000	6.000		6,480.00
0835		MATERIAL ALLOWANCE Lumin HPS (1000 W)		10.000		
			EACH	0.000	0.00	
			709.00000	10.000		7,090.00
0840	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	15.000	8.000		
			EACH	0.000	0.00	
			3,125.33000	8.000		25,002.64
0840		MATERIAL ALLOWANCE Lumin HPS (WT) (150 W)		7.000		
			EACH	0.000	0.00	
			981.18000	7.000		6,868.26
0845	614-00011	*Sign Panel (Class I)	300.000	24.500		
			SF	0.000	0.00	
			15.42000	24.500		377.79

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0845		MATERIAL ALLOWANCE Sign Panel (CL I)		0.000		
			SF	0.000	0.00	
			15.42000	0.000		0.00
0845		MATERIAL ALLOWANCE Sign Panel (CL I)		250.350		
			SF	0.000	0.00	
			7.95000	250.350		1,990.28
0850	614-00012	*Sign Panel (Class II)	845.000	48.000		
			SF	0.000	0.00	
			22.17000	48.000		1,064.16
0850		MATERIAL ALLOWANCE Sign Panel (CL I I)		0.000		
			SF	0.000	0.00	
			22.17000	0.000		0.00
0850		MATERIAL ALLOWANCE Sign Panel (CL I I)		797.000		
			SF	0.000	0.00	
			10.60000	797.000		8,448.20
0855	614-00013	*Sign Panel (Class III)	3,468.000	0.000		
			SF	0.000	0.00	
			23.17000	0.000		0.00
0855		MATERIAL ALLOWANCE Sign Panel (CL I I I)		0.000		
			SF	0.000	0.00	
			23.17000	0.000		0.00
0855		MATERIAL ALLOWANCE Sign Panel (CL I I I)		3,468.000		
			SF	0.000	0.00	
			16.75000	3,468.000		58,089.00
0860	614-00040	*Sign Post (Special)	19.000	0.000		
			LF	0.000	0.00	
			93.00000	0.000		0.00
0865	614-00216	*Steel Sign Post (2x2 Inch Tubing)	492.000	36.000		
			LF	0.000	0.00	
			15.38000	36.000		553.68
0870	614-00818	*Steel Sign Post (W 8x18)	35.000	0.000		
			LF	0.000	0.00	
			49.26000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 22
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0875	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	36.000 EACH	4.000 0.000	0.00	1,756.00
			439.00000	4.000		
0875		MATERIAL ALLOWANCE Steel Sign Supp (2.5"RoundSch80)(Pst&Slip)	439.00000 EACH	0.000 0.000	0.00	0.00
0875		MATERIAL ALLOWANCE Steel Sign Supp (2.5"RoundSch80)(Pst&Slip)	245.00000 EACH	30.000 0.000	0.00	7,350.00
			245.00000	30.000		
0880	614-03003	*Concrete Footing (Type 3)	2.000 EACH	0.000 0.000	0.00	0.00
			1,182.00000	0.000		
0885	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000 EACH	0.000 0.000	0.00	0.00
			30,000.00000	0.000		
0885		MATERIAL ALLOWANCE Monotube Overhead Sign Cant (24 In Dia)	25,400.00000 EACH	1.000 0.000	0.00	25,400.00
0885		MATERIAL ALLOWANCE Monotube Overhead Sign Cant (24 In Dia)	919.48000 EACH	1.000 0.000	0.00	919.48
			919.48000	1.000		
0890	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)	3.000 EACH	0.000 0.000	0.00	0.00
			52,000.00000	0.000		
0890		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (20 In Dia)	40,500.00000 EACH	3.000 0.000	0.00	121,500.00
0890		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (20 In Dia)	1,466.10000 EACH	3.000 0.000	0.00	4,398.30
			1,466.10000	3.000		
0895	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000 EACH	0.000 0.000	0.00	0.00
			70,000.00000	0.000		

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0895		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (24 IN Dia)		1.000		
			EACH	0.000	0.00	
			57,800.00000	1.000		57,800.00
0895		MATERIAL ALLOWANCE Monotub Overhead Sign Brdg (24 IN Dia)		1.000		
			EACH	0.000	0.00	
			2,092.36000	1.000		2,092.36
0900	614-70336	*Traffic Signal Face (12-12-12)	21.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0900		MATERIAL ALLOWANCE Traf Sig Face (12-12-12)		21.000		
			EACH	0.000	0.00	
			409.30000	21.000		8,595.30
0905	614-70448	*Traffic Signal Face (12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,180.00000	0.000		0.00
0905		MATERIAL ALLOWANCE Traf Sig Face (12-12-12-12)		1.000		
			EACH	0.000	0.00	
			634.40000	1.000		634.40
0910	614-72830	*Communications Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			11,400.00000	0.000		0.00
0915	614-72855	*Traffic Signal Controller Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			10,150.00000	0.000		0.00
0915		MATERIAL ALLOWANCE Traf Sig Ctrl Cabinet		2.000		
			EACH	0.000	0.00	
			7,500.00000	2.000		15,000.00
0920	614-72875	*Loop Detector Wire	1,460.000	0.000		
			LF	0.000	0.00	
			3.30000	0.000		0.00
0925	614-80000	*Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			2,695.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 24
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0930	614-85001	Impact Attenuator	3.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0935	614-85312	*Traffic Signal Span Wire Pole (12 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
0940	614-85362	*Traffic Signal-Light Span Wire Pole (12 Inch)	3.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0945	614-85366	*Traffic Signal-Light Span Wire Pole (16 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			10,100.00000	0.000		0.00
0950	614-86238	*Traffic Signal Controller (Solid State) (Full-Actuated)	2.000	0.000		
			EACH	0.000	0.00	
			2,695.00000	0.000		0.00
0950		MATERIAL ALLOWANCE Ctrler (S-S) (F-A) (8)		2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0955	614-86800	*Uninterrupted Power Supply	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0955		MATERIAL ALLOWANCE Uninterupted Power Supply		2.000		
			EACH	0.000	0.00	
			4,500.00000	2.000		9,000.00
0960	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00
0965	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	475.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
0970	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	2,100.000	0.000		
			LF	0.000	0.00	
			7.60000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 25
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
0975	615-10048	48 Inch Automatic Drain Gate	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0980	621-00430	*Detour	5,376.000	4,195.200		
			SY	0.000	0.00	
			30.00000	4,195.200		125,856.00
0985	624-20301	Detour Drainage Pipe (Class 0)	1.000	0.750		
			L S	0.000	0.00	
			35,000.00000	0.750		26,250.00
0990	625-00000	Construction Surveying	0.340	0.189		
			L S	0.000	0.00	
			250,000.00000	0.189		47,250.00
0995	626-00000	*Mobilization	0.800	0.800		
			L S	0.000	0.00	
			1,000,000.00000	0.800		1,600,000.00
1000	626-01000	Public Information Services	1.000	0.650		
			L S	0.000	0.00	
			20,000.00000	0.650		13,000.00
1005	627-00001	*Pavement Marking Paint	378.000	133.140		
			GAL	0.000	0.00	
			30.00000	133.140		3,994.20
1010	627-00005	*Epoxy Pavement Marking	212.000	32.000		
			GAL	0.000	0.00	
			55.00000	32.000		1,760.00
1015	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	11,087.000	0.000		
			SF	0.000	0.00	
			9.25000	0.000		0.00
1020	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	570.000	116.000		
			SF	0.000	0.00	
			12.00000	116.000		1,392.00
1025	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	501.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 26
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1030	629-01001	Survey Monument (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
1035	629-01003	Survey Monument (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
1040	629-01005	Survey Monument (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
1045	630-00000	*Flagging	2,500.000	1,339.020		
			HOUR	0.000	0.00	
			1.00000	1,339.020		1,339.02
1050	630-00003	*Uniformed Traffic Control	1,540.000	139.900		
			HOUR	0.000	0.00	
			1.00000	139.900		139.90
1055	630-00004	*Traffic Control Vehicle	1.670	0.835		
			EACH	0.000	0.00	
			8,000.00000	0.835		6,680.00
1060	630-00007	*Traffic Control Inspection	153.000	48.560		
			DAY	0.000	0.00	
			1.00000	48.560		48.56
1065	630-00012	*Traffic Control Management	334.000	113.410		
			DAY	0.000	0.00	
			1.00000	113.410		113.41
1070	630-80001	*Flashing Beacon (Portable)	3.000	0.495		
			EACH	0.000	0.00	
			750.00000	0.495		371.25
1075	630-80335	*Barricade (Type 3 M-A) (Temporary)	9.000	4.500		
			EACH	0.000	0.00	
			100.00000	4.500		450.00
1080	630-80341	*Construction Traffic Sign (Panel Size A)	100.000	45.750		
			EACH	0.000	0.00	
			100.00000	45.750		4,575.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 27
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1085	630-80342	*Construction Traffic Sign (Panel Size B)	60.000	24.460		
			EACH	0.000	0.00	
			140.00000	24.460		3,424.40
1090	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	4.830		
			EACH	0.000	0.00	
			200.00000	4.830		966.00
1095	630-80344	*Construction Traffic Sign (Special)	363.670	57.350		
			SF	0.000	0.00	
			20.00000	57.350		1,147.00
1100	630-80355	*Portable Message Sign Panel	2.670	1.325		
			EACH	0.000	0.00	
			8,000.00000	1.325		10,600.00
1105	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.020	1.510		
			EACH	0.000	0.00	
			700.00000	1.510		1,057.00
1110	630-80360	*Drum Channelizing Device	92.000	42.145		
			EACH	0.000	0.00	
			40.00000	42.145		1,685.80
1115	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
1120	630-80370	Concrete Barrier (Temporary)	6,858.670	3,412.830		
			LF	0.000	0.00	
			40.00000	3,412.830		136,513.20
1125	630-80378	Glare Screen (Temporary)	1,134.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1130	630-80380	*Traffic Cone	167.000	82.835		
			EACH	0.000	0.00	
			13.00000	82.835		1,076.86
1135	630-80384	*Tubular Marker	18.000	7.970		
			EACH	0.000	0.00	
			30.00000	7.970		239.10

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 28
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1140	630-85010	*Impact Attenuator (Temporary)	13.000	1.830		
			EACH	0.000	0.00	
			2,500.00000	1.830		4,575.00
1145	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.330	0.665		
			EACH	0.000	0.00	
			8,000.00000	0.665		5,320.00
1150	630-86800	*Traffic Signal (Temporary)	1.000	0.000		
			L S	0.000	0.00	
			500.00000	0.000		0.00
1155	700-70010	F/A Minor Contract Revisions	848,484.700	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1165	700-70014	F/A Incentive Early Completion Incentive	513,408.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1170	700-70016	F/A Fuel Cost Adjustment	25,000.000	13,634.890		
			F A	0.000	0.00	
			1.00000	13,634.890		13,634.89
1175	700-70021	F/A On-The-Job Trainee	26,000.000	7,498.000		
			HOOR	0.000	0.00	
			1.00000	7,498.000		7,498.00
1180	700-70022	F/A OJT Colorado Training Program	3,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	700-70028	F/A ESB Program	8,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70031	F/A INTERIM SURFACE REPAIR	17,000.000	335.670		
			F A	0.000	0.00	
			1.00000	335.670		335.67

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 29
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
1195	700-70034	F/A Obtain Street Permits from Denver	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70035	F/A UTC Officer Time	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	700-70036	Forced Accounts Provide Security Guard	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	700-70072	F/A Obtain Power from Xcel Energy Furnish and Install Electrical Services	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1215	700-70081	F/A Provide Dewatering	20,000.000	10,559.520		
			F A	0.000	0.00	
			1.00000	10,559.520		10,559.52
1220	700-70310	F/A Landscaping Restoration	10,000.000	1,266.950		
			F A	0.000	0.00	
			1.00000	1,266.950		1,266.95
1225	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70587	F/A Hazardous Waste Disposal Force Account	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1235	700-70589	*F/A Environmental Health & Safety Management	270,000.000	225,404.680		
			F A	0.000	0.00	
			1.00000	225,404.680		225,404.68
2140	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	333.000	253.500		
			HOURL	0.000	0.00	
			195.00000	253.500		49,432.50
2155	208-00107	Removal of Trash Removal of Trash, SMCO #6	750.000	551.000		
			HOURL	0.000	0.00	
			162.00000	551.000		89,262.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 31
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
2255	900-00007	Added Item (Each)/ Inlet Roadway Plate	2.000	2.000		
			EACH	0.000	0.00	
			5,540.00000	2.000		11,080.00
2260	900-00007	Added Item (Each)/ Mobilization (Detour Paving)(Special)	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
2265	900-00007	Added Item (Each)/ Mobilization(Stripping)(Special)	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
2270	900-00014	Added Item (Lump Sum)/ Detour Drainage Pipe (Class 0)(Special)	1.000	1.000		
			L S	0.000	0.00	
			19,950.00000	1.000		19,950.00
2275	900-00014	Added Item (Lump Sum)/ Subcontractor compensation (Engineering Cost)	1.000	1.000		
			L S	0.000	0.00	
			7,195.83000	1.000		7,195.83
2280	900-00014	Added Item (Lump Sum)/ Temporary Lighting (SMCO #22)	1.000	0.600		
			L S	0.000	0.00	
			22,785.00000	0.600		13,671.00
2290	900-00014	Added Item (Lump Sum)/ Relocate Fiber Optic Line (SMCO #23)	1.000	1.000		
			L S	0.000	0.00	
			9,650.00000	1.000		9,650.00
2295	612-00075	Reflector Strip (6 In) SMCO #24	2,000.000	1,753.000		
			EACH	0.000	0.00	
			42.25000	1,753.000		74,064.25
2300	604-00510	Inlet Ty D (10 Ft) SMCO #25	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
2305	900-00006	Added Item (Dollar)/ SMCO #26, Price Adjustments for Non-BE Items	-30,131.190	-30,131.190		
			DOL	0.000	0.00	
			1.00000	-30,131.190		-30,131.19
2310	700-70034	F/A Temporary Highway Lighting (SMCO #27)	30,000.000	15,712.220		
			F A	0.000	0.00	
			1.00000	15,712.220		15,712.22

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 32
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
2325	900-00004	Added Item (Cubic Yard)/ Excavate, dispose and replace subgrade (Non-Haz) (SMCO #29)	3,000.000	2,928.900		
			CY	0.000	0.00	
			63.00000	2,928.900		184,520.70
2330	420-00132	Geotextile (Separator) (CL 1) SMCO #29	7,500.000	6,483.000		
			SY	0.000	0.00	
			2.61000	6,483.000		16,920.63
2335	506-01020	Geogrid Reinforce SMCO #29	7,500.000	5,772.300		
			SY	0.000	0.00	
			3.21000	5,772.300		18,529.08
2350	214-00215	Deciduous Tree (1.5 In C) SMCO #30 - Overland Park Landscaping	81.000	81.000		
			EACH	0.000	0.00	
			780.00000	81.000		63,180.00
2355	214-00310	Deciduous Shrub (1 Gal) SMCO #30 - Overland Park Landscaping	90.000	90.000		
			EACH	0.000	0.00	
			160.00000	90.000		14,400.00
2360	900-00007	Added Item (Each)/ SMCO 30 - Overlnd Park Landscpg. Evergreen Tree (6')(B/B)(Sp)	53.000	53.000		
			EACH	0.000	0.00	
			800.00000	53.000		42,400.00
2365	214-00610	Evergreen Shrub (1 Gal) SMCO #30 - Overland Park Landscaping	0.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
2370	900-00014	Added Item (Lump Sum)/ SMCO # 30 - Overland Park Landscaping, Landcape Maint.(Spec.	1.000	0.083		
			L S	0.000	0.00	
			63,350.00000	0.083		5,258.05
2375	900-00004	Added Item (Cubic Yard)/ SMCO #31, Unit of Measurement change for ABC (Cl 6)	8,056.000	4,167.000		
			CY	0.000	0.00	
			25.20000	4,167.000		105,008.40
2380	900-00007	Added Item (Each)/ SMCO #32, Dowel Basket Assembly	188.000	122.000		
			EACH	0.000	0.00	
			118.58000	122.000		14,466.76
2390	206-00100	Str Bkfl (CL 1) SMCO #34, Str. Bkfl (Cl 1) - Retaining Wall, Ramp 4	72.000	0.000		
			CY	0.000	0.00	
			79.49000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 33
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS FOR F-16-XR (200) ROADWAY						
2395	601-03050	Conc CL D (Wall) SMCO #34, Concrete Class D Wall - Retaining Wall, Ramp 4	24.000	24.000		
			CY	0.000	0.00	
			477.09000	24.000		11,450.16
2400	607-53148	Fence CL (48 In) SMCO #34, Retaining Wall at Ramp 4	54.000	0.000		
			LF	0.000	0.00	
			42.80000	0.000		0.00
2405	609-24002	Gutter Ty 2 (2 Ft) SMCO #34, Retaining Wall at Ramp 4	56.000	0.000		
			LF	0.000	0.00	
			22.07000	0.000		0.00
2420	609-60011	Curb Ty 6 M SMCO #37, Curb and HMA Pad	765.000	765.000		
			LF	0.000	0.00	
			10.00000	765.000		7,650.00
2425	507-00400	Bitum S and D Pave (Asph) SMCO #37	12.800	12.800		
			TON	0.000	0.00	
			180.00000	12.800		2,304.00
2430	900-00007	Added Item (Each)/ SMCO #37, Mobilization for Curb Type 6M	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
2435	603-01155	15 In RCP (CIP) SMCO #38, 15 Inch RCP Bypass	276.000	276.000		
			LF	0.000	0.00	
			45.25000	276.000		12,489.00
2440	900-00007	Added Item (Each)/ SMCO #38, Mobilization for Patching	1.000	1.000		
			EACH	0.000	0.00	
			450.00000	1.000		450.00
			CAT 0200	CURRENT AMT	\$ 18,396,905.31 \$	0.00 \$10,418,512.29
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1240	201-00000	Clearing and Grubbing	0.150	0.128		
			L S	0.000	0.00	
			100,000.00000	0.128		12,800.00
1245	202-00010	*Removal of Tree	109.000	109.000		
			EACH	0.000	0.00	
			160.00000	109.000		17,440.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 34
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1250	202-00090	*Removal of Delineator	50.000	0.000		
			EACH	0.000	0.00	
			7.45000	0.000		0.00
1255	202-00190	Removal of Concrete Median Cover Material	254.000	254.000		
			SY	0.000	0.00	
			3.00000	254.000		762.00
1260	202-00203	Removal of Curb and Gutter	314.000	125.000		
			LF	0.000	0.00	
			2.50000	125.000		312.50
1265	202-00750	*Removal of Luminaire (BRIDGE)	2.000	1.000		
			EACH	0.000	0.00	
			275.00000	1.000		275.00
1270	202-00895	*Removal of Impact Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
1275	202-01170	Removal of Guardrail Type 7	3,680.000	2,851.520		
			LF	0.000	0.00	
			15.00000	2,851.520		42,772.80
1280	203-01597	Potholing	100.000	5.500		
			HOOR	1.000	250.00	
			250.00000	6.500		1,625.00
1285	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1290	206-01783	*Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1295	412-01300	*Concrete Pavement (13 Inch)	4,246.000	0.000		
			SY	0.000	0.00	
			45.60000	0.000		0.00
1295		MATERIAL ALLOWANCE Conc Pvmt (13 In)		0.000		
			SY	0.000	0.00	
			3.59700	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1295		MATERIAL ALLOWANCE Concrete Pavement (13 Inch)		0.000		
			SY	0.000	0.00	
			3.59700	0.000		0.00
1295		MATERIAL ALLOWANCE Concrete Pavement (13 Inch)		4,246.000		
			SY	0.000	0.00	
			4.81000	4,246.000		20,423.26
1300	507-00000	Concrete Slope and Ditch Paving		17.000	0.000	
			CY	0.000	0.00	
			250.00000	0.000		0.00
1305	621-00430	*Detour		15,025.000	8,172.800	
			SY	0.000	0.00	
			30.00000	8,172.800		245,184.00
1310	625-00000	Construction Surveying		0.660	0.348	
			L S	0.019	4,750.00	
			250,000.00000	0.367		91,750.00
1315	626-00000	*Mobilization		0.200	0.200	
			L S	0.000	0.00	
			2,000,000.00000	0.200		400,000.00
1320	627-00001	*Pavement Marking Paint		756.000	181.800	
			GAL	86.700	2,601.00	
			30.00000	268.500		8,055.00
1325	630-00000	*Flagging		5,000.000	2,618.140	
			HOURL	69.340	69.34	
			1.00000	2,687.480		2,687.48
1330	630-00003	*Uniformed Traffic Control		3,080.000	281.600	
			HOURL	0.000	0.00	
			1.00000	281.600		281.60
1335	630-00004	*Traffic Control Vehicle		2.330	1.165	
			EACH	0.000	0.00	
			8,000.00000	1.165		9,320.00
1340	630-00007	*Traffic Control Inspection		307.000	89.450	
			DAY	7.990	7.99	
			1.00000	97.440		97.44

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 36
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1345	630-00012	*Traffic Control Management	666.000	215.600		
			DAY	11.990	11.99	
			1.00000	227.590		227.59
1350	630-80001	*Flashing Beacon (Portable)	5.000	1.005		
			EACH	0.000	0.00	
			750.00000	1.005		753.75
1355	630-80335	*Barricade (Type 3 M-A) (Temporary)	15.330	7.665		
			EACH	0.000	0.00	
			100.00000	7.665		766.50
1360	630-80341	*Construction Traffic Sign (Panel Size A)	203.000	92.750		
			EACH	0.000	0.00	
			100.00000	92.750		9,275.00
1365	630-80342	*Construction Traffic Sign (Panel Size B)	120.000	50.040		
			EACH	0.000	0.00	
			140.00000	50.040		7,005.60
1370	630-80343	*Construction Traffic Sign (Panel Size C)	19.370	9.685		
			EACH	0.000	0.00	
			200.00000	9.685		1,937.00
1375	630-80344	*Construction Traffic Sign (Special)	347.000	116.150		
			SF	0.000	0.00	
			20.00000	116.150		2,323.00
1380	630-80355	*Portable Message Sign Panel	5.350	2.675		
			EACH	0.000	0.00	
			8,000.00000	2.675		21,400.00
1385	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	2.990		
			EACH	0.000	0.00	
			700.00000	2.990		2,093.00
1390	630-80360	*Drum Channelizing Device	183.000	85.355		
			EACH	0.000	0.00	
			40.00000	85.355		3,414.20
1395	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 37
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1400	630-80370	Concrete Barrier (Temporary)	13,750.340	6,875.170		
			LF	0.000	0.00	
			40.00000	6,875.170		275,006.80
1405	630-80378	Glare Screen (Temporary)	2,266.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1410	630-80380	*Traffic Cone	334.330	167.165		
			EACH	0.000	0.00	
			13.00000	167.165		2,173.15
1415	630-80384	*Tubular Marker	32.060	16.030		
			EACH	0.000	0.00	
			30.00000	16.030		480.90
1420	630-85010	*Impact Attenuator (Temporary)	18.000	3.335		
			EACH	0.335	837.50	
			2,500.00000	3.670		9,175.00
1425	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.670	0.835		
			EACH	0.000	0.00	
			8,000.00000	0.835		6,680.00
1430	700-70010	F/A Minor Contract Revisions	800,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1435	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1440	700-70013	F/A Concrete Pavement Incentive	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1445	700-70014	F/A Incentive Early Completion Incentive	128,352.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1450	700-70016	F/A Fuel Cost Adjustment	50,000.000	21,657.150		
			F A	4,810.570	4,810.57	
			1.00000	26,467.720		26,467.72

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 38
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
1455	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1460	700-70019	F/A Asphalt Cement Cost Adjustment	10,000.000	0.000		
			F A	6,362.770	6,362.77	
			1.00000	6,362.770		6,362.77
1465	700-70022	F/A OJT Colorado Training Program	6,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1470	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1475	700-70028	F/A ESB Program	16,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1480	700-70031	F/A INTERIM SURFACE REPAIR	33,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1485	700-70589	*F/A Environmental Health & Safety Management	540,000.000	437,550.300		
			F A	0.000	0.00	
			1.00000	437,550.300		437,550.30
2165	900-00010	Added Item (Hour)/	75.000	28.500		
			HOOR	12.000	1,200.00	
			100.00000	40.500		4,050.00
2235	630-80368	Port Traf Speed Monitor SMC0 #16 (BE)	260.000	104.905		
			DAY	10.005	1,000.50	
			100.00000	114.910		11,491.00
2285	900-00014	Added Item (Lump Sum)/ Temporary Lighting (SMCO 22)	1.000	0.600		
			L S	0.000	0.00	
			22,785.00000	0.600		13,671.00
2415	900-00006	Added Item (Dollar)/ SMC0 36, Price Adjustments for Bridge Enterprise Items	-180.000	-180.000		
			DOL	0.000	0.00	
			1.00000	-180.000		-180.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 39
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
2445	202-00210	Rem Conc Pavement BE Split of Bid Item	5,003.000	0.000		
			SY	2,100.000	210,000.00	
			100.00000	2,100.000		210,000.00
2450	203-01620	Sweeping BE Split of Bid Item	214.500	0.000		
			HOURL	214.500	64,350.00	
			300.00000	214.500		64,350.00
2455	208-00002	Erosion Log (12 In) BE Split of Bid Item	3,826.500	0.000		
			LF	3,826.500	9,566.25	
			2.50000	3,826.500		9,566.25
2460	208-00020	Silt Fence BE Split of Bid Item	289.000	0.000		
			LF	289.000	236.98	
			0.82000	289.000		236.98
2465	208-00034	Gravel Bag BE Split of Bid Item	4,929.500	0.000		
			LF	4,929.500	17,746.20	
			3.60000	4,929.500		17,746.20
2470	208-00040	Check Dam BE Split of Bid Item	0.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
2475	208-00045	Conc Washout Str BE Split of Bid Item	7.000	0.000		
			EACH	7.000	3,325.00	
			475.00000	7.000		3,325.00
2480	208-00050	Storm Drain Inlet Protection BE Split of Bid Item	0.500	0.000		
			EACH	0.500	1.75	
			3.50000	0.500		1.75
2485	208-00070	Vehicle Tracking Pad BE Split of Bid Item	23.500	0.000		
			EACH	23.500	35,250.00	
			1,500.00000	23.500		35,250.00
2490	208-00103	Removal and Disposal of Sediment (Labor) BE Split of Bid Item	460.500	0.000		
			HOURL	460.500	11,973.00	
			26.00000	460.500		11,973.00
2495	208-00105	Removal and Disposal of Sediment (Equip) BE Split of Bid Item	128.750	0.000		
			HOURL	128.750	6,437.50	
			50.00000	128.750		6,437.50

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 40
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS FOR F-16-XS (250) ROADWAY						
2500	208-00205	Erosion Control Supervisor BE Split of Bid Item	350.000	0.000		
			hour	350.000	3,500.00	
			10.00000	350.000		3,500.00
2505	208-00300	Temporary Berms BE Split of Bid Item	3,658.500	0.000		
			LF	3,658.500	14,634.00	
			4.00000	3,658.500		14,634.00
			CAT 0250	CURRENT AMT	\$ 4,655,966.47	\$ 398,922.34
					\$ 2,075,331.04	
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1490	206-00000	Structure Excavation	4,432.000	4,432.000		
			CY	0.000	0.00	
			6.00000	4,432.000		26,592.00
1495	206-00100	*Structure Backfill (Class 1)	342.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1500	206-00200	Structure Backfill (Class 2)	2,335.000	2,290.000		
			CY	0.000	0.00	
			13.00000	2,290.000		29,770.00
1505	206-00360	*Mechanical Reinforcement of Soil	342.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1510	206-01786	Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
1515	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,164.000	828.890		
			TON	0.000	0.00	
			82.75000	828.890		68,590.65
1520	503-00024	*Drilled Caisson (24 Inch)	108.000	108.000		
			LF	0.000	0.00	
			55.00000	108.000		5,940.00
1520		MATERIAL ALLOWANCE Reinforcing steel cage for 24" Caisson		0.000		
			LF	0.000	0.00	
			10.01000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 41
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1525	503-00036	*Drilled Caisson (36 Inch)	188.000	188.000		
			LF	0.000	0.00	
			100.00000	188.000		18,800.00
1525		MATERIAL ALLOWANCE Reinforcing Cage for 36" Caisson		0.000		
			LF	0.000	0.00	
			18.15000	0.000		0.00
1530	503-00048	*Drilled Caisson (48 Inch)	614.800	614.800		
			LF	0.000	0.00	
			170.00000	614.800		104,516.00
1530		MATERIAL ALLOWANCE Reinforcing Cage for 48" Caisson		0.000		
			LF	0.000	0.00	
			37.97000	0.000		0.00
1535	503-00072	*Drilled Caisson (72 Inch)	71.000	58.100		
			LF	0.000	0.00	
			600.00000	58.100		34,860.00
1535		MATERIAL ALLOWANCE Reinforcing Cage for 72" Caisson		12.900		
			LF	0.000	0.00	
			127.70000	12.900		1,647.33
1540	509-08100	*Provide Temporary Support (F-16-XR)	1.000	0.750		
			L S	0.000	0.00	
			600,000.00000	0.750		450,000.00
1545	512-00103	Bearing Device (Type III)	12.000	12.000		
			EACH	0.000	0.00	
			5,500.00000	12.000		66,000.00
1545		MATERIAL ALLOWANCE Bearing Device (Type III)		0.000		
			EACH	0.000	0.00	
			4,352.00000	0.000		0.00
1550	513-00600	Bridge Drain	10.000	8.000		
			EACH	0.000	0.00	
			10,500.00000	8.000		84,000.00
1550		MATERIAL ALLOWANCE Bridge Drain		2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 42
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1555	515-00120	*Waterproofing (Membrane)	7,181.000	4,904.000		
			SY	0.000	0.00	
			12.06000	4,904.000		59,142.24
1560	518-01004	Bridge Expansion Device (0-4 Inch)	72.000	36.000		
			LF	0.000	0.00	
			160.00000	36.000		5,760.00
1560		MATERIAL ALLOWANCE Br Expan Device (0-4 In)		36.000		
			LF	0.000	0.00	
			130.56000	36.000		4,700.16
1565	518-01012	Bridge Expansion Device (0-12 Inch)	72.000	36.000		
			LF	0.000	0.00	
			1,800.00000	36.000		64,800.00
1565		MATERIAL ALLOWANCE Bridge Expansion Device		36.000		
			LF	0.000	0.00	
			1,415.25000	36.000		50,949.00
1570	601-03040	*Concrete Class D (Bridge)	3,031.000	2,495.685		
			CY	0.000	0.00	
			350.00000	2,495.685		873,489.75
1575	601-05050	Concrete Class S50	187.800	150.000		
			CY	0.000	0.00	
			300.00000	150.000		45,000.00
1580	601-40302	*Structural Concrete Coating (Anti-Graffiti)	46,511.000	8,851.000		
			SF	0.000	0.00	
			0.85000	8,851.000		7,523.35
1585	601-40400	*Structural Concrete Stain	16,225.000	10,979.000		
			SY	0.000	0.00	
			7.20000	10,979.000		79,048.80
1590	602-00000	*Reinforcing Steel	39,521.730	39,521.730		
			LB	0.000	0.00	
			0.65000	39,521.730		25,689.12
1590		MATERIAL ALLOWANCE Reinforcing Steel - Ramp 1		0.000		
			LB	0.000	0.00	
			0.42500	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 43
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1595	602-00020	*Reinforcing Steel (Epoxy Coated)	840,000.000	785,260.000		
			LB	0.000	0.00	
			0.70000	785,260.000		549,682.00
1595		MATERIAL ALLOWANCE Reinf. Steel (Epoxy) - Ramp 1		0.000		
			LB	0.000	0.00	
			0.47500	0.000		0.00
1595		MATERIAL ALLOWANCE Reinf. Steel (Epoxy) - Ramp 1		0.000		
			LB	0.000	0.00	
			0.47500	0.000		0.00
1600	603-50015	15 Inch Plastic Pipe	163.000	72.000		
			LF	0.000	0.00	
			35.00000	72.000		2,520.00
1605	606-10700	*Bridge Rail Type 7	3,594.000	2,598.000		
			LF	0.000	0.00	
			65.00000	2,598.000		168,870.00
1605		MATERIAL ALLOWANCE Brdg Rail Type 7		0.000		
			LF	0.000	0.00	
			8.17600	0.000		0.00
1610	607-53137	*Fence Chain Link (Special) (36 Inch)	3,496.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1610		MATERIAL ALLOWANCE Fence CL (Spec)(36 In)		3,428.000		
			LF	0.000	0.00	
			11.28000	3,428.000		38,667.84
1615	613-00100	*1 Inch Electrical Conduit	385.000	385.000		
			LF	0.000	0.00	
			9.10000	385.000		3,503.50
1620	613-00200	*2 Inch Electrical Conduit	9,177.000	6,967.000		
			LF	0.000	0.00	
			7.65000	6,967.000		53,297.55
1625	618-00002	*Prestressing Steel Strand	16,666.000	12,696.300		
			MKFT	0.000	0.00	
			17.58000	12,696.300		223,200.95

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1625		MATERIAL ALLOWANCE Prestressing Steel Strand		3,969.700		
			MKFT	0.000	0.00	
			14.52000	3,969.700		57,640.04
1630	618-00005	*Prestressing Steel Bar	16,349.000	0.000		
			MKFT	0.000	0.00	
			17.58000	0.000		0.00
1635	618-06032	Prestressed Concrete Slab (Depth Less Than 6 Inches)	43,833.000	43,833.000		
			SF	0.000	0.00	
			9.00000	43,833.000		394,497.00
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		0.000		
			SF	0.000	0.00	
			5.54730	0.000		0.00
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		0.000		
			SF	0.000	0.00	
			5.54730	0.000		0.00
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		0.000		
			SF	0.000	0.00	
			5.54730	0.000		0.00
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		0.000		
			SF	0.000	0.00	
			5.54730	0.000		0.00
1635		MATERIAL ALLOWANCE Prestress Conc Slab (Depth Less Than 6")		27.660		
			SF	0.000	0.00	
			5.54730	27.660		153.44
1640	618-10372	*Precast Concrete U Girder (U72)(Curved) And Post-Tensioned	3,439.000	3,439.000		
			LF	0.000	0.00	
			600.00000	3,439.000		2,063,400.00
1640		MATERIAL ALLOWANCE Precast Concrete U Girder		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00
1640		MATERIAL ALLOWANCE Precast Concrete U Girder		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
1640		MATERIAL ALLOWANCE Precast Concrte U Girder (U72)		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00
1640		MATERIAL ALLOWANCE Precast Concrte U Girder (U72)		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00
1640		MATERIAL ALLOWANCE Precast Concrte U Girder (U72)		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00
1640		MATERIAL ALLOWANCE Precast Concrte U Girder (U72)		0.000		
			LF	0.000	0.00	
			462.11000	0.000		0.00
2135	618-00000	Prestressing Steel Bar Prestress Steel Bar, CO #4	16,349.000	16,349.000		
			LB	0.000	0.00	
			17.58000	16,349.000		287,415.42
2135		MATERIAL ALLOWANCE Prestress Steel Bar, CO #4		0.000		
			LB	0.000	0.00	
			2.38000	0.000		0.00
2145	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	200.000	180.000		
			HOUR	0.000	0.00	
			195.00000	180.000		35,100.00
2205	900-00014	Added Item (Lump Sum)/ SM Change Order #13, Additional Falsework Towers for F-16-XR	1.000	1.000		
			L S	0.000	0.00	
			212,319.00000	1.000		212,319.00
2215	250-00200	Material Handling (Stockpile) SMCO #14	600.000	417.000		
			CY	0.000	0.00	
			78.50000	417.000		32,734.50
2225	900-00014	Added Item (Lump Sum)/ Girder Modifications, F-16-XR, SMCO #15	1.000	1.000		
			L S	0.000	0.00	
			3,367.26000	1.000		3,367.26
2315	900-00012	Added Item (Foot)/ Concrete Joint Waterstop (SMCO #28)	2,200.000	1,460.000		
			LF	0.000	0.00	
			4.25000	1,460.000		6,205.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 46
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BID ITEMS FOR F-16-XR (300) FLYOVER						
2385	900-00007	Added Item (Each)/ SMCO #33, Install Bridge Drains, F-16-XR	10.000	7.000		
			EACH	0.000	0.00	
			925.00000	7.000		6,475.00
			CAT 0300	CURRENT AMT \$ 7,358,061.26 \$	0.00 \$	6,348,066.90
CAT NO0301 BID ITEMS FOR F-16-DU WALLS(301)						
1645	206-00100	*Structure Backfill (Class 1)	641.000	641.000		
			CY	0.000	0.00	
			12.00000	641.000		7,692.00
1650	206-00360	*Mechanical Reinforcement of Soil	435.000	435.000		
			CY	0.000	0.00	
			20.00000	435.000		8,700.00
1650		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			1.63000	0.000		0.00
1650		MATERIAL ALLOWANCE Mecahnical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			6.48000	0.000		0.00
1655	304-06007	Aggregate Base Course (Class 6)	333.000	333.000		
			CY	0.000	0.00	
			19.00000	333.000		6,327.00
1660	504-04420	*Precast Panel Facing	954.000	954.000		
			SF	0.000	0.00	
			13.18000	954.000		12,573.72
1665	601-03050	Concrete Class D (Wall)	54.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1670	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,070.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1675	601-40400	*Structural Concrete Stain	230.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 47
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 BID ITEMS FOR F-16-DU WALLS(301)						
1680	602-00020	*Reinforcing Steel (Epoxy Coated)	8,335.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1685	606-10700	*Bridge Rail Type 7	164.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	74,102.72 \$	0.00 \$ 35,292.72
CAT NO0302 BID ITEMS FOR F-16-DV WALL 3 (302)						
1690	206-00000	Structure Excavation	2,686.000	2,686.000		
			CY	0.000	0.00	
			6.00000	2,686.000		16,116.00
1695	206-00100	*Structure Backfill (Class 1)	4,927.000	4,927.000		
			CY	0.000	0.00	
			12.00000	4,927.000		59,124.00
1700	206-00360	*Mechanical Reinforcement of Soil	4,251.000	4,251.000		
			CY	0.000	0.00	
			20.00000	4,251.000		85,020.00
1700		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			1.63000	0.000		0.00
1700		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		0.000		
			CY	0.000	0.00	
			6.48000	0.000		0.00
1705	304-06007	Aggregate Base Course (Class 6)	858.000	858.000		
			CY	0.000	0.00	
			19.00000	858.000		16,302.00
1710	504-04420	*Precast Panel Facing	6,681.000	6,681.000		
			SF	0.000	0.00	
			13.18000	6,681.000		88,055.58
1710		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			11.20000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 48
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 BID ITEMS FOR F-16-DV WALL 3 (302)							
1715	601-03050	Concrete Class D (Wall)	119.000	119.000			
			CY	0.000	0.00		
			350.00000	119.000		41,650.00	
1720	601-40302	*Structural Concrete Coating (Anti-Graffiti)	8,985.000	0.000			
			SF	0.000	0.00		
			0.85000	0.000		0.00	
1725	601-40400	*Structural Concrete Stain	999.000	999.000			
			SY	0.000	0.00		
			7.20000	999.000		7,192.80	
1730	602-00020	*Reinforcing Steel (Epoxy Coated)	18,768.000	18,768.000			
			LB	0.000	0.00		
			0.70000	18,768.000		13,137.60	
1735	606-10700	*Bridge Rail Type 7	325.000	325.000			
			LF	0.000	0.00		
			65.00000	325.000		21,125.00	
1740	613-00200	*2 Inch Electrical Conduit	660.000	660.000			
			LF	0.000	0.00		
			7.65000	660.000		5,049.00	
			CAT 0302	CURRENT AMT \$	360,409.23 \$	0.00 \$	352,771.98
CAT NO0303 BID ITEMS FOR F-16-DS I-25 RAMP 2WALL(303)							
1745	202-00495	Removal of Portions of Present Structure F-16-DS	1.000	0.750			
			L S	0.000	0.00		
			15,000.00000	0.750		11,250.00	
1750	206-00000	Structure Excavation	3,908.000	2,810.000			
			CY	0.000	0.00		
			6.00000	2,810.000		16,860.00	
1755	206-00100	*Structure Backfill (Class 1)	10,238.000	5,733.000			
			CY	0.000	0.00		
			12.00000	5,733.000		68,796.00	
1760	206-00360	*Mechanical Reinforcement of Soil	8,313.000	4,655.000			
			CY	0.000	0.00		
			20.00000	4,655.000		93,100.00	

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 BID ITEMS FOR F-16-DS I-25 RAMP 2WALL(303)						
1760		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		3,658.000		
			CY	0.000	0.00	
			1.63000	3,658.000		5,962.54
1765	210-01000	*Reset Fence F-16-DS Wall	542.000	0.000		
			LF	0.000	0.00	
			12.55000	0.000		0.00
1770	304-06007	Aggregate Base Course (Class 6)	1,871.000	1,176.000		
			CY	0.000	0.00	
			19.00000	1,176.000		22,344.00
1775	504-04420	*Precast Panel Facing	19,489.000	11,522.000		
			SF	0.000	0.00	
			13.18000	11,522.000		151,859.96
1780	601-03050	Concrete Class D (Wall)	391.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1785	601-40302	*Structural Concrete Coating (Anti-Graffiti)	27,266.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1790	601-40400	*Structural Concrete Stain	3,030.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1795	602-00020	*Reinforcing Steel (Epoxy Coated)	60,525.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
1800	606-00730	*Guardrail Type 7 (Style CD)	891.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
1805	606-10700	*Bridge Rail Type 7	1,151.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1810	607-53137	*Fence Chain Link (Special) (36 Inch)	508.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 50
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 BID ITEMS FOR F-16-DS I-25 RAMP 2WALL(303)						
1815	613-00200	*2 Inch Electrical Conduit	2,311.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0303	CURRENT AMT \$ 1,000,100.87 \$	0.00 \$	370,172.50
CAT NO0304 BID ITEMS FOR F-16-DW WALL (non-be)						
1820	206-00000	Structure Excavation	7,598.000	6,026.000		
			CY	0.000	0.00	
			6.00000	6,026.000		36,156.00
1825	206-00100	*Structure Backfill (Class 1)	31,005.000	16,599.000		
			CY	0.000	0.00	
			12.00000	16,599.000		199,188.00
1830	206-00360	*Mechanical Reinforcement of Soil	17,603.000	9,845.000		
			CY	0.000	0.00	
			20.00000	9,845.000		196,900.00
1830		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		7,758.000		
			CY	0.000	0.00	
			1.63000	7,758.000		12,645.54
1830		MATERIAL ALLOWANCE Mechanica Reinforcement of Soil		229.000		
			CY	0.000	0.00	
			6.48000	229.000		1,483.92
1835	304-06007	Aggregate Base Course (Class 6)	3,167.000	1,663.000		
			CY	0.000	0.00	
			19.00000	1,663.000		31,597.00
1840	504-04420	*Precast Panel Facing	22,266.000	12,637.000		
			SF	0.000	0.00	
			13.18000	12,637.000		166,555.66
1840		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			11.20000	0.000		0.00
1840		MATERIAL ALLOWANCE Precast Panel Facing		13,879.000		
			SF	0.000	0.00	
			7.06000	13,879.000		97,985.74

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 51
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 BID ITEMS FOR F-16-DW WALL (non-be)						
1845	509-08100	Provide Temporary Support (F-16-DT)	0.830	0.710		
			L S	0.000	0.00	
			50,000.00000	0.710		35,500.00
1850	601-03050	Concrete Class D (Wall)	323.000	32.400		
			CY	0.000	0.00	
			350.00000	32.400		11,340.00
1855	601-40302	*Structural Concrete Coating (Anti-Graffiti)	27,004.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1860	601-40400	*Structural Concrete Stain	3,000.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1865	602-00020	*Reinforcing Steel (Epoxy Coated)	49,497.000	5,033.100		
			LB	0.000	0.00	
			0.70000	5,033.100		3,523.17
1870	606-10700	*Bridge Rail Type 7	980.000	91.300		
			LF	0.000	0.00	
			65.00000	91.300		5,934.50
1875	613-00200	*2 Inch Electrical Conduit	1,985.000	0.000		
			LF	0.000	0.00	
			7.65000	0.000		0.00
			CAT 0304	CURRENT AMT	\$ 1,435,983.43 \$	0.00 \$ 798,809.53
CAT NO0305 BID ITEMS FOR F-16-DX Wall (non-be)						
1880	206-00000	Structure Excavation	4,188.000	4,188.000		
			CY	0.000	0.00	
			6.00000	4,188.000		25,128.00
1885	206-00100	*Structure Backfill (Class 1)	13,231.000	13,082.000		
			CY	0.000	0.00	
			12.00000	13,082.000		156,984.00
1890	206-00360	*Mechanical Reinforcement of Soil	7,694.000	7,612.000		
			CY	0.000	0.00	
			20.00000	7,612.000		152,240.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 BID ITEMS FOR F-16-DX Wall (non-be)						
1890		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		82.000		
			CY	0.000	0.00	
			1.63000	82.000		133.66
1895	304-06007	Aggregate Base Course (Class 6)	1,625.000	1,625.000		
			CY	0.000	0.00	
			19.00000	1,625.000		30,875.00
1900	504-04420	*Precast Panel Facing	9,643.000	9,501.000		
			SF	0.000	0.00	
			13.18000	9,501.000		125,223.18
1900		MATERIAL ALLOWANCE Precast Panels		0.000		
			SF	0.000	0.00	
			11.20000	0.000		0.00
1900		MATERIAL ALLOWANCE Precast Panels		0.000		
			SF	0.000	0.00	
			11.20000	0.000		0.00
1900		MATERIAL ALLOWANCE Precast Panels Facing		142.000		
			SF	0.000	0.00	
			11.20000	142.000		1,590.40
1905	601-03050	Concrete Class D (Wall)	151.000	111.470		
			CY	0.000	0.00	
			350.00000	111.470		39,014.50
1910	601-40302	*Structural Concrete Coating (Anti-Graffiti)	12,835.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1915	601-40400	*Structural Concrete Stain	1,426.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1920	602-00020	*Reinforcing Steel (Epoxy Coated)	23,302.000	18,356.000		
			LB	0.000	0.00	
			0.70000	18,356.000		12,849.20
1925	606-10700	*Bridge Rail Type 7	455.000	71.000		
			LF	0.000	0.00	
			65.00000	71.000		4,615.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 53
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 BID ITEMS FOR F-16-DX Wall (non-be)						
1930	613-00200	*2 Inch Electrical Conduit	953.000	666.000		
			LF	0.000	0.00	
			7.65000	666.000		5,094.90
			CAT 0305	CURRENT AMT \$	622,953.54 \$	0.00 \$ 553,747.84
CAT NO0350 BID ITEMS FOR F-16-XS (350)(BE) I-25						
1935	202-00400	Removal of Bridge F-16-XS	2.000	1.000		
			EACH	0.000	0.00	
			150,000.00000	1.000		150,000.00
1940	503-00024	*Drilled Caisson (24 Inch)	346.000	265.000		
			LF	0.000	0.00	
			55.00000	265.000		14,575.00
1945	503-00036	*Drilled Caisson (36 Inch)	88.000	88.000		
			LF	0.000	0.00	
			100.00000	88.000		8,800.00
1950	512-00101	Bearing Device (Type I) (F-16-DW)	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
1955	601-03050	Concrete Class D (Wall)	126.000	58.370		
			CY	0.000	0.00	
			350.00000	58.370		20,429.50
1960	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,226.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1965	601-40400	*Structural Concrete Stain	247.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
1970	602-00020	*Reinforcing Steel (Epoxy Coated)	12,185.000	7,874.000		
			LB	0.000	0.00	
			0.70000	7,874.000		5,511.80
1975	621-00500	Temporary Bridge	1.000	0.500		
			L S	0.000	0.00	
			125,000.00000	0.500		62,500.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 54
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BID ITEMS FOR F-16-XS (350)(BE) I-25						
1980	630-80370	Concrete Barrier (Temporary)	40.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
1985	631-10000	*Alternate Bridge Design and Construction F-16-XS I-25	1.000	0.851		
			L S	0.036	237,192.73	
			5,588,686.87000	0.887		5,844,165.25
1985		MATERIAL ALLOWANCE Rebar		0.000		
			L S	0.000	0.00	
			5,588,686.87000	0.000		0.00
2150	900-00010	Added Item (Hour)/ Caisson Dewatering, Change Order 5	50.000	28.000		
			HOUR	0.000	0.00	
			195.00000	28.000		5,460.00
2220	250-00200	Material Handling (Stockpile) SMCO #14	200.000	155.000		
			CY	0.000	0.00	
			78.50000	155.000		12,167.50
2250	900-00007	Added Item (Each)/ Girder Access Door, SMCO #19	8.000	8.000		
			EACH	0.000	0.00	
			3,291.00000	8.000		26,328.00
2320	900-00012	Added Item (Foot)/ Concrete Joint Waterstop (SMCO #28)(BE)	867.000	867.000		
			LF	0.000	0.00	
			4.25000	867.000		3,684.75
			CAT 0350	CURRENT AMT	\$ 7,157,979.62 \$	237,192.73 \$ 6,156,721.80
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)						
1990	206-00000	Structure Excavation	1,556.000	1,234.000		
			CY	0.000	0.00	
			6.00000	1,234.000		7,404.00
1995	206-00100	*Structure Backfill (Class 1)	6,351.000	3,401.000		
			CY	0.000	0.00	
			12.00000	3,401.000		40,812.00
2000	206-00360	*Mechanical Reinforcement of Soil	3,606.000	2,016.000		
			CY	0.000	0.00	
			20.00000	2,016.000		40,320.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)						
2000		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		1,590.000		
			CY	0.000	0.00	
			1.63000	1,590.000		2,591.70
2000		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		1,590.000		
			CY	0.000	0.00	
			6.48000	1,590.000		10,303.20
2005	304-06007	Aggregate Base Course (Class 6)	649.000	342.000		
			CY	0.000	0.00	
			19.00000	342.000		6,498.00
2010	504-04420	*Precast Panel Facing	4,559.000	2,590.000		
			SF	0.000	0.00	
			13.18000	2,590.000		34,136.20
2010		MATERIAL ALLOWANCE Precast Panel Facing		1,061.000		
			SF	0.000	0.00	
			7.06000	1,061.000		7,490.66
2010		MATERIAL ALLOWANCE Precast Panel Facing		721.000		
			SF	0.000	0.00	
			7.06000	721.000		5,090.26
2015	509-08100	Provide Temporary Support (F-16-DT)	0.170	0.140		
			L S	0.000	0.00	
			50,000.00000	0.140		7,000.00
2020	601-03050	Concrete Class D (Wall)	66.000	6.600		
			CY	0.000	0.00	
			350.00000	6.600		2,310.00
2025	601-40302	*Structural Concrete Coating (Anti-Graffiti)	5,531.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
2030	601-40400	*Structural Concrete Stain	615.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
2035	602-00020	*Reinforcing Steel (Epoxy Coated)	10,138.000	1,030.900		
			LB	0.000	0.00	
			0.70000	1,030.900		721.63

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 56
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0351 BID ITEMS FOR F-16-DW I-25 WALL1(351)(BE)							
2040	606-10700	*Bridge Rail Type 7	201.000	18.700			
			LF	0.000	0.00		
			65.00000	18.700		1,215.50	
2045	613-00200	*2 Inch Electrical Conduit	406.000	240.000			
			LF	0.000	0.00		
			7.65000	240.000		1,836.00	
2240	504-05000	Wire Mesh Facing	4,718.000	2,866.000			
			SF	0.000	0.00		
			11.70000	2,866.000		33,532.20	
2410	900-00021	Added Item (Square Foot)/ SMC0 #35, Anchorhead Pourback gap filler	2,310.000	1,152.000			
			SF	0.000	0.00		
			4.50000	1,152.000		5,184.00	
			CAT 0351	CURRENT AMT \$	359,679.07 \$	0.00 \$	206,445.35
CAT NO0352 BID ITEMS FOR F-16-DX I-25 WALL2(352)(BE)							
2050	206-00000	Structure Excavation	1,710.000	1,710.000			
			CY	0.000	0.00		
			6.00000	1,710.000		10,260.00	
2055	206-00100	*Structure Backfill (Class 1)	5,404.000	5,343.000			
			CY	0.000	0.00		
			12.00000	5,343.000		64,116.00	
2060	206-00360	*Mechanical Reinforcement of Soil	3,142.000	3,109.000			
			CY	0.000	0.00		
			20.00000	3,109.000		62,180.00	
2060		MATERIAL ALLOWANCE Mechanical Reinforcement of Soil		33.000			
			CY	0.000	0.00		
			1.63000	33.000		53.79	
2065	304-06007	Aggregate Base Course (Class 6)	664.000	664.000			
			CY	0.000	0.00		
			19.00000	664.000		12,616.00	
2070	504-04420	*Precast Panel Facing	3,938.000	3,881.000			
			SF	0.000	0.00		
			13.18000	3,881.000		51,151.58	

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 BID ITEMS FOR F-16-DX I-25 WALL2(352)(BE)						
2070		MATERIAL ALLOWANCE Panel Facing		0.000		
			SF	0.000	0.00	
			10.54000	0.000		0.00
2075	601-03050	Concrete Class D (Wall)	62.000	45.730		
			CY	0.000	0.00	
			350.00000	45.730		16,005.50
2080	601-40302	*Structural Concrete Coating (Anti-Graffiti)	5,243.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
2085	601-40400	*Structural Concrete Stain	583.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
2090	602-00020	*Reinforcing Steel (Epoxy Coated)	9,518.000	7,498.000		
			LB	0.000	0.00	
			0.70000	7,498.000		5,248.60
2095	606-10700	*Bridge Rail Type 7	186.000	29.000		
			LF	0.000	0.00	
			65.00000	29.000		1,885.00
2100	613-00200	*2 Inch Electrical Conduit	389.000	292.000		
			LF	0.000	0.00	
			7.65000	292.000		2,233.80
			CAT 0352	CURRENT AMT \$	254,549.44 \$	0.00 \$ 225,750.27
CAT NO0400 CONST. ENG. BID ITEMS (400)						
2105	620-00005	Field Office (Special)	0.340	0.340		
			EACH	0.000	0.00	
			125,000.00000	0.340		42,500.00
2110	620-00012	Field Laboratory (Class 2)	0.340	0.340		
			EACH	0.000	0.00	
			30,000.00000	0.340		10,200.00
2115	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00

CONTID: C17783-ALT
 PCN: 17783-ALTBID3
 PROJECT: BR0252-407

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 58
 ESTIMATE RUN 11/08/2012
 10:34:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONST. ENG. BID ITEMS (400)						
2130	900-00014	*Added Item (Lump Sum)/ Revision to Section 620, Field Office (Special), CO #2	0.340	0.340		
			L S	0.000	0.00	
			126,301.00000	0.340		42,942.34
			CAT 0400	CURRENT AMT \$	98,642.34 \$	0.00 \$ 98,642.34
CAT NO0450 CONST. ENG. BID ITEMS (450)(BE)						
2120	620-00005	Field Office (Special)	0.660	0.660		
			EACH	0.000	0.00	
			125,000.00000	0.660		82,500.00
2125	620-00012	Field Laboratory (Class 2)	0.660	0.660		
			EACH	0.000	0.00	
			30,000.00000	0.660		19,800.00
2131	900-00014	*Added Item (Lump Sum)/ CO #2 BE Item	0.660	0.660		
			L S	0.000	0.00	
			126,301.00000	0.660		83,358.66
			CAT 0450	CURRENT AMT \$	185,658.66 \$	0.00 \$ 185,658.66
PROJECT TOTAL			CURRENT AMT	\$ 41,960,991.96 \$	636,115.07 \$	\$ 27,825,923.22