

ESTIMATE SUMMARY

19:31:53

 CONTID: C17810 ESTIMATE NO: 0007 PROG SPEC YR: 2005
 PCN: 17810-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 161.0 DAYS TIME ALLOW: 10/31/201 FIXED COMPLETION DAT
 EJMT FIRE SUPPRESSION SYSTEM PERCENT TIME: 21.73 ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DAT

PROJECT NO: NHPP0703-360
 EJMT FIRE SUPPRESSION SYSTEM

NAME OF ROAD:

PROJECT COUNTIES: CLEAR CREEK SUMMIT

CONTRACTOR:

BARNARD CONSTRUCTION COMPANY, INC.

701 GOLD AVENUE

BOZEMAN MT 59715-24 406-586-1995

PAY PERIOD ENDING	03/31/2015	DATE TIME STARTED	10/22/2014
DATE LET	09/29/2014	DATE WORK BEGAN	08/18/2014
DATE AWARDED	10/23/2014	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	08/18/2014	DATE ACCEPTED	
DATE NOTICE TO PROCEED	10/22/2014		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 19,485,000.00 PARTICIPATING	\$ 3,372,900.00	\$ 543,315.00
AWARD PROJECT AMT:	\$ 19,485,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	17.31% TOTAL EARNINGS	3,372,900.00	543,315.00
FUNDS AVAILABLE:	\$ 16,112,100.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,372,900.00	543,315.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-78,687.00	-16,299.45
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,294,213.00	527,015.55
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,294,213.00	527,015.55
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 527,015.55

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17810
 PCN: 17810-BID
 PROJECT: NHPP0703-360

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 06/10/2015

19:31:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	626-00100	Mobilization (without Autopay)	1.000	1.000		
			L S	0.000	0.00	
			750,000.00000	1.000		750,000.00
0010	631-00100	Highway Design & Construction	1.000	0.111		
			L S	0.029	543,315.00	
			18,735,000.00000	0.140		2,622,900.00

		CAT 0200	CURRENT AMT	\$ 19,485,000.00	\$ 543,315.00	\$ 3,372,900.00
		PROJECT TOTAL	CURRENT AMT	\$ 19,485,000.00	\$ 543,315.00	\$ 3,372,900.00