

ESTIMATE SUMMARY

CONTID: C17813

ESTIMATE NO: 0008 FINL

SPEC YR: 2005

PCN: 17813-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 207.0 DAYS

TIME ALLOW:

225 CALENDAR DAYS

I-70 GLENWOOD CANYON CONCRETE PHASE II

PERCENT TIME: 92.00

ORIG TIME ALLOW:

70 CALENDAR DAYS

PROJECT NO: IM 0702-305

I-70 GLENWOOD CANYON CONCRETE PHASE II

NAME OF ROAD: 070A

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

LAWSON CONSTRUCTION CO.

PAY PERIOD ENDING 03/22/2012

DATE TIME STARTED 04/20/2011

20 SO. SUNSET STREET

DATE LET 10/07/2010

DATE WORK BEGAN 04/20/2011

P.O. BOX 1318

DATE AWARDED 10/13/2010

DATE TIME STOPPED 11/12/2011

DATE CONTRACT EXECUTED 10/01/2010

DATE ACCEPTED 11/12/2011

LONGMONT CO 80501-584 303-444-8680

DATE NOTICE TO PROCEED 04/20/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,475,691.63	PARTICIPATING	\$ 2,628,566.92	\$ 0.00
AWARD PROJECT AMT:	\$ 2,501,868.20	NON-PARTICIPATING	847,124.74	1,855.71
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	3,475,691.66	1,855.71
FUNDS AVAILABLE:	\$ -0.03	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	3,475,691.66	1,855.71
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	37,528.02
		SECURITIES ENCUMBERED	0.00	-37,528.02
		NET EARNINGS	3,475,691.66	1,855.71
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	3,475,691.66	1,855.71
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 1,855.71

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00240	*Removal of Asphalt Mat (Planing)	31,773.000	31,773.000		
			SY	0.000	0.00	
			4.00000	31,773.000		127,092.00
0010	202-00250	*Removal of Pavement Marking	24,981.000	24,981.000		
			SF	0.000	0.00	
			2.00000	24,981.000		49,962.00
0015	202-00895	Removal of Impact Attenuator	0.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0020	202-01170	Removal of Guardrail Type 7	530.000	530.000		
			LF	0.000	0.00	
			20.00000	530.000		10,600.00
0025	203-00000	Unclassified Excavation	3,777.000	3,777.000		
			CY	0.000	0.00	
			11.00000	3,777.000		41,547.00
0030	203-00100	Muck Excavation	0.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
0035	203-01140	Rolling	8.000	8.000		
			HOURL	0.000	0.00	
			100.00000	8.000		800.00
0040	203-01500	Blading	8.000	8.000		
			HOURL	0.000	0.00	
			135.00000	8.000		1,080.00
0045	203-01582	Truck (Dump)	71.000	71.000		
			HOURL	0.000	0.00	
			75.00000	71.000		5,325.00
0050	203-01594	Combination Loader	53.500	53.500		
			HOURL	0.000	0.00	
			145.00000	53.500		7,757.50
0055	203-01622	Sweeping (With Pickup Broom)	108.500	108.500		
			HOURL	0.000	0.00	
			175.00000	108.500		18,987.50

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-02330	Laborer	8.000	8.000		
			HOURLY	0.000	0.00	
			40.00000	8.000		320.00
0065	208-00007	Erosion Log (8 Inch)	146.000	146.000		
			LF	0.000	0.00	
			5.00000	146.000		730.00
0070	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0075	208-00103	Removal and Disposal of Sediment (Labor)	4.000	4.000		
			HOURLY	0.000	0.00	
			50.00000	4.000		200.00
0080	208-00105	Removal and Disposal of Sediment (Equipment)	4.000	4.000		
			HOURLY	0.000	0.00	
			110.00000	4.000		440.00
0085	208-00206	Erosion Control Supervisor	68.000	68.000		
			DAY	0.000	0.00	
			250.00000	68.000		17,000.00
0090	210-01170	Reset Guardrail Type 7	530.000	530.000		
			LF	0.000	0.00	
			18.00000	530.000		9,540.00
0095	210-01300	Reset Impact Attenuator	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0100	304-03005	Aggregate Base Course (Class 3)	0.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0105	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	191.710	191.710		
			TON	0.000	0.00	
			180.00000	191.710		34,507.80
0110	412-01100	*Concrete Pavement (11 Inch)	27,740.000	27,740.000		
			SY	0.000	0.00	
			57.00000	27,740.000		1,581,180.00

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	601-03540	Concrete Class DT (Deck Topping)	0.000	0.000		
			CY	0.000	0.00	
			225.00000	0.000		0.00
0120	605-00060	6 Inch Perforated Pipe Underdrain	370.000	370.000		
			LF	0.000	0.00	
			30.00000	370.000		11,100.00
0125	613-01201	2 Inch Electrical Conduit (Plastic) (Special)	240.000	240.000		
			LF	0.000	0.00	
			20.00000	240.000		4,800.00
0130	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0135	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			180,000.00000	1.000		180,000.00
0140	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			22,000.00000	1.000		22,000.00
0145	627-00005	*Epoxy Pavement Marking	72.000	72.000		
			GAL	0.000	0.00	
			210.00000	72.000		15,120.00
0150	627-00011	*Pavement Marking Paint (Waterborne)	214.000	214.000		
			GAL	0.000	0.00	
			37.00000	214.000		7,918.00
0155	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,301.000	1,301.000		
			SF	0.000	0.00	
			16.80000	1,301.000		21,856.80
0160	630-00000	*Flagging	4,742.250	4,742.250		
			HOUR	0.000	0.00	
			22.00000	4,742.250		104,329.50
0165	630-00007	*Traffic Control Inspection	5.000	5.000		
			DAY	0.000	0.00	
			84.00000	5.000		420.00

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00012	*Traffic Control Management	75.000	75.000		
			DAY	0.000	0.00	
			580.00000	75.000		43,500.00
0175	630-80002	*Flashing Beacon (Solar)	16.000	16.000		
			EACH	0.000	0.00	
			210.00000	16.000		3,360.00
0180	630-80338	*Barricade (Type 3 M-D) (Temporary)	15.000	15.000		
			EACH	0.000	0.00	
			210.00000	15.000		3,150.00
0185	630-80341	*Construction Traffic Sign (Panel Size A)	86.000	86.000		
			EACH	0.000	0.00	
			42.00000	86.000		3,612.00
0190	630-80342	*Construction Traffic Sign (Panel Size B)	90.000	90.000		
			EACH	0.000	0.00	
			42.00000	90.000		3,780.00
0195	630-80343	*Construction Traffic Sign (Panel Size C)	67.000	67.000		
			EACH	0.000	0.00	
			42.00000	67.000		2,814.00
0200	630-80344	*Construction Traffic Sign (Special)	612.000	612.000		
			SF	0.000	0.00	
			10.50000	612.000		6,426.00
0205	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
			EACH	0.000	0.00	
			1,050.00000	3.000		3,150.00
0210	630-80359	*Portable Message Sign Panel	157.000	157.000		
			DAY	0.000	0.00	
			52.50000	157.000		8,242.50
0215	630-80360	*Drum Channelizing Device	340.000	340.000		
			EACH	0.000	0.00	
			15.75000	340.000		5,355.00
0220	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000	12.000		
			EACH	0.000	0.00	
			15.75000	12.000		189.00

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	10.000	10.000		
			EACH	0.000	0.00	
			15.75000	10.000		157.50
0230	630-80380	*Traffic Cone	454.000	454.000		
			EACH	0.000	0.00	
			10.50000	454.000		4,767.00
0235	630-80390	*Channelizing Device (Special)	30.000	30.000		
			EACH	0.000	0.00	
			15.75000	30.000		472.50
0240	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	11.000	11.000		
			EACH	0.000	0.00	
			1,600.00000	11.000		17,600.00
0245	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70011	F/A Partnering	1,250.000	1,250.000		
			F A	0.000	0.00	
			1.00000	1,250.000		1,250.00
0255	700-70016	F/A Fuel Cost Adjustment	9,317.600	9,317.600		
			F A	0.000	0.00	
			1.00000	9,317.600		9,317.60
0260	700-70018	F/A Roadway Smoothness Incentive	-6,087.630	-6,087.630		
			F A	0.000	0.00	
			1.00000	-6,087.630		-6,087.63
0265	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70023	F/A On-The-Job Trainee	710.400	710.400		
			F A	0.000	0.00	
			1.00000	710.400		710.40
0275	700-70025	F/A Quality Incentive Payment	65,709.400	65,709.400		
			F A	0.000	0.00	
			1.00000	65,709.400		65,709.40

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70034	F/A Field Lab Facility	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70034	F/A Incentive (Early Completion)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	202-05010	Sawing Concrete (10 Inch) CO-003	5,956.000	5,956.000		
			LF	0.000	0.00	
			5.49000	5,956.000		32,698.44
0315	626-00100	Mobilization (without Autopay) CO-003	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
0320	900-00005	Added Item (Day)/ CO-004 MCR LI No. 1 / Pickup w/ Radio (Traffic Control)	70.000	70.000		
			DAY	0.000	0.00	
			220.00000	70.000		15,400.00
0325	412-00700	Concrete Pavement (7 Inch) / CO-005	2,402.000	2,402.000		
			SY	0.000	0.00	
			36.27000	2,402.000		87,120.54
0330	210-04020	Modify Inlet / CO-006	15.000	15.000		
			EACH	0.000	0.00	
			1,500.00000	15.000		22,500.00
0445	700-70035	F/A CO-009 MCR LI No. 2 / CC Enterprises - Oversize Sign	459.540	459.540		
			F A	0.000	0.00	
			1.00000	459.540		459.54
CAT 0200			CURRENT AMT	\$ 2,626,766.89	\$ 0.00	\$ 2,626,766.89

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 BIKEPATH REPAIRS						
0335	201-00005	Removal of Debris / CO-007	1.000	1.000		
			L S	0.000	0.00	
			26,900.00000	1.000		26,900.00
0340	900-00003	Added Item (Cubic Foot)/ Foundation Void Grouting / CO-007	1,870.000	1,870.000		
			CF	0.000	0.00	
			13.65000	1,870.000		25,525.50
0345	626-00100	Mobilization (without Autopay) / CO-007	1.000	1.000		
			L S	0.000	0.00	
			68,050.00000	1.000		68,050.00
0350	630-85041	Mobile Attenuator / CO-007	32.000	32.000		
			DAY	0.000	0.00	
			480.00000	32.000		15,360.00
0355	700-70035	F/A Contractor Engineering / CO-007	55,379.310	53,523.600		
			F A	1,855.710	1,855.71	
			1.00000	55,379.310		55,379.31
0360	210-01000	Reset Fence / CO-007	140.000	140.000		
			LF	0.000	0.00	
			6.56000	140.000		918.40
0365	900-00012	*Added Item (Foot)/ Bikeway Rail and Post / CO-007	688.000	688.000		
			LF	0.000	0.00	
			99.00000	688.000		68,112.00
0365		MATERIAL ALLOWANCE Bikeway post and rail lumber		0.000		
			LF	0.000	0.00	
			13.06107	0.000		0.00
0370	900-00014	Added Item (Lump Sum)/ Cantilever Beam Repairs / CO-007	1.000	1.000		
			L S	0.000	0.00	
			6,400.00000	1.000		6,400.00
0375	630-00000	Flagging / CO-007	966.750	966.750		
			HOUR	0.000	0.00	
			22.00000	966.750		21,268.50
0380	630-00012	Traffic Control Management / CO-007	32.000	32.000		
			DAY	0.000	0.00	
			580.00000	32.000		18,560.00

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 BIKEPATH REPAIRS						
0390	608-00026	Conc Bikeway (6 In) / CO-008	473.000	473.000		
			SY	0.000	0.00	
			51.00000	473.000		24,123.00
0395	608-10000	Sidewalk Drain / CO-008	18.000	18.000		
			LF	0.000	0.00	
			250.00000	18.000		4,500.00
0400	900-00004	Added Item (Cubic Yard)/ Topsoil Embankment / CO-008	627.000	627.000		
			CY	0.000	0.00	
			127.87000	627.000		80,174.49
0405	900-00004	Added Item (Cubic Yard)/ Miscellaneous Concrete Fill / CO-008	757.000	757.000		
			CY	0.000	0.00	
			218.00000	757.000		165,026.00
0410	506-00236	*Riprap (36 Inch) / CO-008	1,103.000	1,103.000		
			CY	0.000	0.00	
			158.73000	1,103.000		175,079.19
0415	216-00015	Soil Reten Blanket (Excel) / CO-008	2,023.000	2,023.000		
			SY	0.000	0.00	
			3.50000	2,023.000		7,080.50
0420	601-03050	Conc CL D (Wall) / CO-008	45.000	45.000		
			CY	0.000	0.00	
			400.00000	45.000		18,000.00
0425	602-00020	Reinf Steel (Epoxy) / CO-008	2,300.000	2,300.000		
			LB	0.000	0.00	
			0.72000	2,300.000		1,656.00
0430	900-00022	Added Item (Square Yard)/ Concrete Cantilevered Sidewalk / CO-008	57.000	57.000		
			SY	0.000	0.00	
			828.35000	57.000		47,215.95
0435	212-00006	Seeding (Native) / CO-008	0.400	0.400		
			ACRE	0.000	0.00	
			700.00000	0.400		280.00
0440	900-00014	Added Item (Lump Sum)/ Bikeway Hardware Change / CO-008	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00

CONTID: C17813
 PCN: 17813-BID
 PROJECT: IM 0702-305

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 03/22/2012
 08:29:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 BIKEPATH REPAIRS						
0450	900-00024	Added Item (Ton)/ CO-009 MCR LI No. 3 - Rock Erosion Mattress	25.130	25.130		
			TON	0.000	0.00	
			130.00000	25.130		3,266.90
0455	202-00200	Rem Sidewalk CO-009 MCR LI No. 4	361.000	361.000		
			SY	0.000	0.00	
			9.00000	361.000		3,249.00
			CAT 0201	CURRENT AMT \$	847,124.74 \$	1,855.71 \$ 847,124.74
CAT NO0400 CONSTRUCTION ENGINEERING						
0305	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			900.00000	2.000		1,800.00
			CAT 0400	CURRENT AMT \$	1,800.00 \$	0.00 \$ 1,800.00
			PROJECT TOTAL	CURRENT AMT \$	3,475,691.63 \$	1,855.71 \$ 3,475,691.63