

ESTIMATE SUMMARY

CONTID: C17826

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17826-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:
SH 115 FLORENCE NORTH

TIME CHARGED: 10.0 DAYS TIME ALLOW: 140 WORK DAYS
PERCENT TIME: 7.14 ORIG TIME ALLOW: 140 WORK DAYS

PROJECT NO: ES21151-025
SH 115 FLORENCE NORTH

NAME OF ROAD:

PROJECT COUNTIES: FREMONT, REGION 2 EL PASO

CONTRACTOR:

ROCKY MOUNTAIN MATERIALS & ASPHALT, INC.
1910 RAND AVE.

PAY PERIOD ENDING 10/26/2010 DATE TIME STARTED 10/12/2010
DATE LET 09/02/2010 DATE WORK BEGAN 10/12/2010
DATE AWARDED 09/07/2010 DATE TIME STOPPED
DATE CONTRACT EXECUTED 09/10/2010 DATE ACCEPTED
DATE NOTICE TO PROCEED 10/12/2010

COLORADO SPRINGS CO 80905 719-473-3100

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,128,744.79 PARTICIPATING	\$ 22,481.61	\$ 22,481.61
AWARD PROJECT AMT:	\$ 3,899,982.32 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.44% TOTAL EARNINGS	22,481.61	22,481.61
FUNDS AVAILABLE:	\$ 5,106,263.18 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	22,481.61	22,481.61
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-674.45	-674.45
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	21,807.16	21,807.16
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	21,807.16	21,807.16
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 21,807.16

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 10/26/2010

08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00008	TREE TRIMMING	2.000	0.000		
			hour	0.000	0.00	
			318.00000	0.000		0.00
0010	202-00035	REMOVAL OF PIPE	25.000	0.000		
			LF	0.000	0.00	
			15.90000	0.000		0.00
0015	202-00090	*REMOVAL OF DELINEATOR	318.000	0.000		
			EACH	0.000	0.00	
			3.18000	0.000		0.00
0020	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	419,773.000	0.000		
			SY	0.000	0.00	
			0.89000	0.000		0.00
0025	202-00810	*REMOVAL OF GROUND SIGN	98.000	0.000		
			EACH	0.000	0.00	
			31.80000	0.000		0.00
0030	202-00821	*REMOVAL OF SIGN PANEL	11.000	0.000		
			EACH	0.000	0.00	
			21.20000	0.000		0.00
0035	202-01130	REMOVAL OF GUARDRAIL TYPE 3	9,949.000	0.000		
			LF	0.000	0.00	
			2.07000	0.000		0.00
0040	202-01300	REMOVAL OF END ANCHORAGE	50.000	0.000		
			EACH	0.000	0.00	
			121.90000	0.000		0.00
0045	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	1,552.000	0.000		
			CY	0.000	0.00	
			8.24000	0.000		0.00
0050	203-01510	BACKHOE	20.000	0.000		
			hour	0.000	0.00	
			90.92000	0.000		0.00
0055	203-01597	POTHOLING	50.000	0.000		
			hour	7.500	968.03	
			129.07000	7.500		968.03

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-02330	LABORER	70.000	0.000		
			HOOR	0.000	0.00	
			32.71000	0.000		0.00
0065	207-00205	TOPSOIL	800.000	0.000		
			CY	0.000	0.00	
			15.12000	0.000		0.00
0070	208-00002	EROSION LOG (12 INCH)	200.000	0.000		
			LF	0.000	0.00	
			4.03000	0.000		0.00
0075	208-00011	EROSION BALES (WEED FREE)	40.000	0.000		
			EACH	0.000	0.00	
			15.90000	0.000		0.00
0080	208-00020	SILT FENCE	13,000.000	0.000		
			LF	0.000	0.00	
			1.22000	0.000		0.00
0085	208-00034	GRAVEL BAG	50.000	0.000		
			LF	0.000	0.00	
			6.36000	0.000		0.00
0090	208-00045	CONCRETE WASHOUT STRUCTURE	4.000	0.000		
			EACH	0.000	0.00	
			583.00000	0.000		0.00
0095	208-00070	VEHICLE TRACKING PAD	4.000	0.000		
			EACH	0.000	0.00	
			1,208.15000	0.000		0.00
0100	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	20.000	0.000		
			HOOR	0.000	0.00	
			33.92000	0.000		0.00
0105	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	20.000	0.000		
			HOOR	0.000	0.00	
			87.45000	0.000		0.00
0110	208-00205	EROSION CONTROL SUPERVISOR	300.000	0.000		
			HOOR	0.000	0.00	
			47.70000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00815	*RESET SIGN PANEL	3.000	0.000		
			EACH	0.000	0.00	
			21.20000	0.000		0.00
0120	212-00006	SEEDING (NATIVE)	1.500	0.000		
			ACRE	0.000	0.00	
			689.00000	0.000		0.00
0125	212-00032	SOIL CONDITIONING	1.500	0.000		
			ACRE	0.000	0.00	
			980.50000	0.000		0.00
0130	213-00100	SOIL BINDER	1.500	0.000		
			ACRE	0.000	0.00	
			832.10000	0.000		0.00
0135	216-00021	SOIL RETENTION BLANKET (CLASS 1)	7,500.000	0.000		
			SY	0.000	0.00	
			1.84000	0.000		0.00
0140	304-09014	AGGREGATE BASE COURSE (SPECIAL)	500.000	0.000		
			TON	0.000	0.00	
			12.86000	0.000		0.00
0145	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	100.000	0.000		
			TON	0.000	0.00	
			122.24000	0.000		0.00
0150	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	59,696.000	0.000		
			TON	0.000	0.00	
			43.08000	0.000		0.00
0155	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	18,260.000	0.000		
			GAL	0.000	0.00	
			4.02000	0.000		0.00
0160	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	13,987.000	0.000		
			LF	0.000	0.00	
			12.77000	0.000		0.00
0165	606-00305	GUARDRAIL TYPE 3 (SPECIAL)	4,800.000	0.000		
			LF	0.000	0.00	
			13.67000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-01340	END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			625.40000	0.000		0.00
0175	606-01370	TRANSITION TYPE 3G	8.000	0.000		
			EACH	0.000	0.00	
			1,166.00000	0.000		0.00
0180	606-02003	END ANCHORAGE (NONFLARED)	42.000	0.000		
			EACH	0.000	0.00	
			1,738.40000	0.000		0.00
0185	606-02005	END ANCHORAGE (FLARED)	38.000	0.000		
			EACH	0.000	0.00	
			1,409.80000	0.000		0.00
0190	612-00001	*DELINEATOR (TYPE I)	382.000	0.000		
			EACH	0.000	0.00	
			15.90000	0.000		0.00
0195	612-00002	*DELINEATOR (TYPE II)	16.000	0.000		
			EACH	0.000	0.00	
			16.96000	0.000		0.00
0200	612-00003	*DELINEATOR (TYPE III)	87.000	0.000		
			EACH	0.000	0.00	
			18.02000	0.000		0.00
0205	614-00011	*SIGN PANEL (CLASS I)	278.000	0.000		
			SF	0.000	0.00	
			13.78000	0.000		0.00
0210	614-00012	*SIGN PANEL (CLASS II)	997.000	0.000		
			SF	0.000	0.00	
			14.84000	0.000		0.00
0215	614-00013	*SIGN PANEL (CLASS III)	40.000	0.000		
			SF	0.000	0.00	
			19.08000	0.000		0.00
0220	614-01503	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST AND SOCKET)	34.000	0.000		
			EACH	0.000	0.00	
			128.26000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-01573	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40)(POST & SLIPBASE	90.000	0.000		
			EACH	0.000	0.00	
			339.20000	0.000		0.00
0230	614-01583	*STEEL SIGN SUPPORT (2-1/2 IN ROUND SCH 80) (POST & SLIPBASE	7.000	0.000		
			EACH	0.000	0.00	
			381.60000	0.000		0.00
0235	614-80385	RUMBLE STRIP	111,781.000	0.000		
			LF	0.000	0.00	
			0.08000	0.000		0.00
0240	624-20018	18 INCH DRAINAGE PIPE (CLASS 0)	25.000	0.000		
			LF	0.000	0.00	
			49.82000	0.000		0.00
0245	625-00001	CONSTRUCTION SURVEYING (HOURLY)	160.000	0.000		
			hour	50.000	4,505.00	
			90.10000	50.000		4,505.00
0250	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			66,745.00000	0.000		0.00
0255	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			2,816.70000	0.000		0.00
0260	627-00005	EPOXY PAVEMENT MARKING	1,443.500	0.000		
			GAL	0.000	0.00	
			62.54000	0.000		0.00
0265	627-00011	PAVEMENT MARKING PAINT (WATERBORNE)	2,744.500	0.000		
			GAL	0.000	0.00	
			28.62000	0.000		0.00
0270	630-00000	*FLAGGING	2,200.000	0.000		
			hour	0.000	0.00	
			19.08000	0.000		0.00
0275	630-00001	*PILOT CAR OPERATION	630.000	0.000		
			hour	0.000	0.00	
			29.68000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-00007	*TRAFFIC CONTROL INSPECTION	60.000	0.000		
			DAY	0.000	0.00	
			90.10000	0.000		0.00
0285	630-00012	*TRAFFIC CONTROL MANAGEMENT	145.000	0.000		
			DAY	2.000	805.60	
			402.80000	2.000		805.60
0290	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	28.000	0.000		
			HOUR	0.000	0.00	
			44.01000	0.000		0.00
0295	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	8.000	0.000		
			EACH	0.000	0.00	
			21.20000	0.000		0.00
0300	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	48.000	0.000		
			EACH	1.000	37.10	
			37.10000	1.000		37.10
0305	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	112.000	0.000		
			EACH	3.000	254.40	
			84.80000	3.000		254.40
0310	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	16.000	0.000		
			EACH	0.000	0.00	
			50.88000	0.000		0.00
0315	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	312.000	0.000		
			SF	64.000	542.72	
			8.48000	64.000		542.72
0320	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			4,028.00000	0.000		0.00
0325	630-80360	*DRUM CHANNELIZING DEVICE	30.000	0.000		
			EACH	0.000	0.00	
			63.60000	0.000		0.00
0330	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	8.000	0.000		
			EACH	0.000	0.00	
			22.26000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	8.000	0.000		
			EACH	0.000	0.00	
			22.26000	0.000		0.00
0340	630-80370	*CONCRETE BARRIER (TEMPORARY)	600.000	0.000		
			LF	0.000	0.00	
			24.22000	0.000		0.00
0345	630-80380	*TRAFFIC CONE	500.000	0.000		
			EACH	2.500	26.50	
			10.60000	2.500		26.50
0350	630-80430	*RUMBLE STRIP (PORTABLE)	8.000	0.000		
			EACH	0.000	0.00	
			1,775.50000	0.000		0.00
0355	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			1,961.00000	0.000		0.00
0360	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70011	F/A PARTNERING	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70016	F/A FUEL COST ADJUSTMENT	55,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	230,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	136,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70023	F/A ON-THE-JOB TRAINEE	1,536.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70025	F/A QUALITY INCENTIVE PAYMENT	185,714.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70031	F/A INTERIM SURFACE REPAIR	36,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70380	F/A EROSION CONTROL	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 4,757,107.59 \$	7,139.35 \$
CAT NO0300 K-16-V (ARKANSAS RIVER)						
0420	202-00246	REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	648.000	0.000		
			SY	0.000	0.00	
			3.09000	0.000		0.00
0425	202-00453	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2)	130.000	0.000		
			SY	0.000	0.00	
			222.60000	0.000		0.00
0430	202-00460	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3)	3.000	0.000		
			SY	0.000	0.00	
			371.00000	0.000		0.00
0435	202-00504	REMOVAL OF EXPANSION DEVICE	27.700	0.000		
			LF	0.000	0.00	
			143.10000	0.000		0.00
0440	515-00120	WATERPROOFING (MEMBRANE)	648.000	0.000		
			SY	0.000	0.00	
			13.78000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 K-16-V (ARKANSAS RIVER)						
0445	518-01001	BRIDGE EXPANSION JOINT (ASPHALTIC PLUG)	55.400	0.000		
			LF	0.000	0.00	
			222.60000	0.000		0.00
0450	518-02100	POLYMER MORTAR END DAM	9.500	0.000		
			CF	0.000	0.00	
			530.00000	0.000		0.00
0455	518-03000	SAWING AND SEALING BRIDGE JOINT	27.700	0.000		
			LF	0.000	0.00	
			56.18000	0.000		0.00
0460	518-03100	RAPID CURE SILICONE JOINT SEAL	27.700	0.000		
			LF	0.000	0.00	
			28.62000	0.000		0.00
0465	601-03041	CONCRETE CLASS D (BRIDGE) (SPECIAL)	13.000	0.000		
			CY	0.000	0.00	
			1,664.20000	0.000		0.00
			CAT 0300	CURRENT AMT \$	86,297.23 \$	0.00 \$
CAT NO0301 K-16-CC (US 50)						
0470	202-00246	REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	1,162.000	0.000		
			SY	0.000	0.00	
			3.09000	0.000		0.00
0475	202-00425	REMOVAL OF BRIDGE RAILING	498.000	0.000		
			LF	0.000	0.00	
			4.51000	0.000		0.00
0480	202-00504	REMOVAL OF EXPANSION DEVICE	146.800	0.000		
			LF	0.000	0.00	
			143.10000	0.000		0.00
0485	515-00120	WATERPROOFING (MEMBRANE)	1,162.000	0.000		
			SY	0.000	0.00	
			13.78000	0.000		0.00
0490	518-02100	POLYMER MORTAR END DAM	30.800	0.000		
			CF	0.000	0.00	
			530.00000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 K-16-CC (US 50)						
0495	518-03100	RAPID CURE SILICONE JOINT SEAL	146.800	0.000		
			LF	0.000	0.00	
			28.62000	0.000		0.00
0500	606-11010	BRIDGE RAIL TYPE 10R	573.000	0.000		
			LF	0.000	0.00	
			73.94000	0.000		0.00
			CAT 0301	CURRENT AMT \$	105,749.04 \$	0.00 \$ 0.00
CAT NO0302 K-16-CH (BEAVER CREEK)						
0505	210-01001	MODIFY FENCE	320.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0510	509-00001	STRUCTURAL STEEL (GALVANIZED)	193.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0302	CURRENT AMT \$	4,335.69 \$	0.00 \$ 0.00
CAT NO0303 72" CMP (MM 20.84)						
0515	202-04002	CLEAN CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			7,738.00000	0.000		0.00
0520	420-00112	GEOTEXTILE (DRAINAGE) (CLASS 1)	26.700	0.000		
			SY	0.000	0.00	
			1.51000	0.000		0.00
0525	506-00212	RIPRAP (12 INCH)	17.800	0.000		
			CY	0.000	0.00	
			56.18000	0.000		0.00
0535	603-00048	CULVERT LINING (48 INCH)	99.000	0.000		
			LF	0.000	0.00	
			556.50000	0.000		0.00
0540	603-30048	48 INCH STEEL END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			1,378.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	66,627.82 \$	0.00 \$ 0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 60" CMP (MM 23.51)						
0545	202-04002	CLEAN CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			7,738.00000	0.000		0.00
0550	420-00112	GEOTEXTILE (DRAINAGE) (CLASS 1)	15.000	0.000		
			SY	0.000	0.00	
			1.51000	0.000		0.00
0555	506-00212	RIPRAP (12 INCH)	10.000	0.000		
			CY	0.000	0.00	
			56.18000	0.000		0.00
0565	603-00036	CULVERT LINING (36 INCH)	127.000	0.000		
			LF	0.000	0.00	
			243.80000	0.000		0.00
0570	603-30036	36 INCH STEEL END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			779.10000	0.000		0.00
			CAT 0304	CURRENT AMT \$	40,843.25 \$	0.00 \$ 0.00
CAT NO0305 J-17-I (RED CREEK)						
0575	210-01001	MODIFY FENCE	69.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0580	509-00001	STRUCTURAL STEEL (GALVANIZED)	64.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0305	CURRENT AMT \$	1,085.53 \$	0.00 \$ 0.00
CAT NO0306 J-17-AA (BIG TURKEY CREEK)						
0585	202-00504	REMOVAL OF EXPANSION DEVICE	74.000	0.000		
			LF	0.000	0.00	
			143.10000	0.000		0.00
0590	210-00410	MODIFY BRIDGE EXPANSION DEVICE	1.000	0.000		
			EACH	0.000	0.00	
			10,070.00000	0.000		0.00
0595	210-01001	MODIFY FENCE	299.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 J-17-AA (BIG TURKEY CREEK)						
0600	509-00001	STRUCTURAL STEEL (GALVANIZED)	184.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0306	CURRENT AMT \$	24,735.23 \$	0.00 \$ 0.00
CAT NO0308 J-17-A (LITTLE TURKEY CREEK)						
0605	202-00425	REMOVAL OF BRIDGE RAILING	188.000	0.000		
			LF	0.000	0.00	
			4.51000	0.000		0.00
0610	606-11010	BRIDGE RAIL TYPE 10R	188.000	0.000		
			LF	0.000	0.00	
			73.94000	0.000		0.00
			CAT 0308	CURRENT AMT \$	14,748.60 \$	0.00 \$ 0.00
CAT NO0309 J-17-AD (LITTLE FOUNTAIN CREEK)						
0615	210-01001	MODIFY FENCE	46.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0620	509-00001	STRUCTURAL STEEL (GALVANIZED)	120.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0309	CURRENT AMT \$	1,244.14 \$	0.00 \$ 0.00
CAT NO0310 J-17-AE (LITTLE FOUNTAIN CREEK)						
0625	210-01001	MODIFY FENCE	74.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0630	509-00001	STRUCTURAL STEEL (GALVANIZED)	83.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0310	CURRENT AMT \$	1,260.85 \$	0.00 \$ 0.00
CAT NO0311 J-17-AC (LITTLE FOUNTAIN CREEK)						
0635	210-01001	MODIFY FENCE	271.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0640	509-00001	STRUCTURAL STEEL (GALVANIZED)	341.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0311	CURRENT AMT \$	4,866.72 \$	0.00 \$ 0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 10/26/2010
 08:19:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0645	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	9,266.74	
			9,266.74000	1.000		9,266.74
0650	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.600	4,724.02	
			7,873.36000	0.600		4,724.02
0655	620-00020	SANITARY FACILITY	2.000	0.000		
			EACH	1.000	1,351.50	
			1,351.50000	1.000		1,351.50
			CAT 0400	CURRENT AMT	\$ 19,843.10	\$ 15,342.26
			PROJECT TOTAL	CURRENT AMT	\$ 5,128,744.79	\$ 22,481.61