

ESTIMATE SUMMARY

13:59:51

 CONTID: C17826 ESTIMATE NO: 0015 FINL SPEC YR: 2005
 PCN: 17826-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: SH 115 FLORENCE NORTH
 TIME CHARGED: 194.0 DAYS TIME ALLOW: 195 WORK DAYS
 PERCENT TIME: 99.49 ORIG TIME ALLOW: 140 WORK DAYS

PROJECT NO: ES21151-025
 SH 115 FLORENCE NORTH

NAME OF ROAD:

PROJECT COUNTIES: FREMONT, REGION 2 EL PASO

CONTRACTOR:

ROCKY MOUNTAIN MATERIALS AND ASPHALT, INC.
 1910 RAND AVE.
 COLORADO SPRINGS CO 80905

PAY PERIOD ENDING	09/30/2014	DATE TIME STARTED	10/12/2010
DATE LET	09/02/2010	DATE WORK BEGAN	10/12/2010
DATE AWARDED	09/07/2010	DATE TIME STOPPED	01/13/2012
DATE CONTRACT EXECUTED	09/10/2010	DATE ACCEPTED	01/13/2012
DATE NOTICE TO PROCEED	10/12/2010		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,305,608.66 PARTICIPATING	\$ 5,305,535.68	\$ 0.00
AWARD PROJECT AMT:	\$ 3,899,982.32 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	5,305,535.68	0.00
FUNDS AVAILABLE:	\$ 72.98 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,305,535.68	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	58,499.73
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	5,305,535.68	58,499.73
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,305,535.68	58,499.73
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 58,499.73

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 2
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00008	Tree Trimming	36.000	36.000		
			HOUR	0.000	0.00	
			318.00000	36.000		11,448.00
0010	202-00035	Removal of Pipe	36.000	36.000		
			LF	0.000	0.00	
			15.90000	36.000		572.40
0015	202-00090	*Removal of Delineator	0.000	0.000		
			EACH	0.000	0.00	
			3.18000	0.000		0.00
0020	202-00240	Removal of Asphalt Mat (Planing)	392,417.000	392,417.000		
			SY	0.000	0.00	
			0.89000	392,417.000		349,251.13
0025	202-00810	*Removal of Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			31.80000	0.000		0.00
0030	202-00821	*Removal of Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			21.20000	0.000		0.00
0035	202-01130	*Removal of Guardrail Type 3	8,689.000	8,689.000		
			LF	0.000	0.00	
			2.07000	8,689.000		17,986.23
0040	202-01300	*Removal of End Anchorage	44.000	44.000		
			EACH	0.000	0.00	
			121.90000	44.000		5,363.60
0045	203-00060	Embankment Material (Complete In Place)	605.000	605.000		
			CY	0.000	0.00	
			8.24000	605.000		4,985.20
0050	203-01510	Backhoe	198.000	198.000		
			HOUR	0.000	0.00	
			90.92000	198.000		18,002.16
0055	203-01597	Potholing	27.500	27.500		
			HOUR	0.000	0.00	
			129.07000	27.500		3,549.43

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 3
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-02330	Laborer	2.000	2.000		
			HOUR	0.000	0.00	
			32.71000	2.000		65.42
0065	207-00205	Topsoil	0.000	0.000		
			CY	0.000	0.00	
			15.12000	0.000		0.00
0070	208-00002	*Erosion Log (12 Inch)	264.000	264.000		
			LF	0.000	0.00	
			4.03000	264.000		1,063.92
0075	208-00011	*Erosion Bales (Weed Free)	4.000	4.000		
			EACH	0.000	0.00	
			15.90000	4.000		63.60
0080	208-00020	*Silt Fence	480.000	480.000		
			LF	0.000	0.00	
			1.22000	480.000		585.60
0085	208-00034	*Gravel Bag	0.000	0.000		
			LF	0.000	0.00	
			6.36000	0.000		0.00
0090	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			583.00000	1.000		583.00
0095	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,208.15000	2.000		2,416.30
0100	208-00103	Removal and Disposal of Sediment (Labor)	115.000	115.000		
			HOUR	0.000	0.00	
			33.92000	115.000		3,900.80
0105	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			87.45000	0.000		0.00
0110	208-00205	Erosion Control Supervisor	20.000	20.000		
			HOUR	0.000	0.00	
			47.70000	20.000		954.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 4
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00815	*Reset Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			21.20000	0.000		0.00
0120	212-00006	*Seeding (Native)	1.000	1.000		
			ACRE	0.000	0.00	
			689.00000	1.000		689.00
0125	212-00032	*Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			980.50000	0.000		0.00
0130	213-00100	*Soil Binder	0.000	0.000		
			ACRE	0.000	0.00	
			832.10000	0.000		0.00
0135	216-00021	*Soil Retention Blanket (Class 1)	9,611.000	9,611.000		
			SY	0.000	0.00	
			1.84000	9,611.000		17,684.24
0140	304-09014	Aggregate Base Course (Special)	0.000	0.000		
			TON	0.000	0.00	
			12.86000	0.000		0.00
0145	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,716.960	1,716.960		
			TON	0.000	0.00	
			122.24000	1,716.960		209,881.19
0150	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	61,974.520	61,974.520		
			TON	0.000	0.00	
			43.08000	61,974.520		2,669,862.32
0155	411-10255	Emulsified Asphalt (Slow-Setting)	19,993.000	19,993.000		
			GAL	0.000	0.00	
			4.02000	19,993.000		80,371.86
0160	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	15,640.000	15,640.000		
			LF	0.000	0.00	
			12.77000	15,640.000		199,722.80
0165	606-00305	*Guardrail Type 3 (Special)	4,600.000	4,600.000		
			LF	0.000	0.00	
			13.67000	4,600.000		62,882.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 5
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-01340	*End Anchorage Type 3D	0.000	0.000		
			EACH	0.000	0.00	
			625.40000	0.000		0.00
0175	606-01370	*Transition Type 3G	13.000	13.000		
			EACH	0.000	0.00	
			1,166.00000	13.000		15,158.00
0180	606-02003	*End Anchorage (Nonflared)	49.000	49.000		
			EACH	0.000	0.00	
			1,738.40000	49.000		85,181.60
0185	606-02005	*End Anchorage (Flared)	37.000	37.000		
			EACH	0.000	0.00	
			1,409.80000	37.000		52,162.60
0190	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			15.90000	0.000		0.00
0195	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			16.96000	0.000		0.00
0200	612-00003	*Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			18.02000	0.000		0.00
0205	614-00011	*Sign Panel (Class I)	0.000	0.000		
			SF	0.000	0.00	
			13.78000	0.000		0.00
0210	614-00012	*Sign Panel (Class II)	0.000	0.000		
			SF	0.000	0.00	
			14.84000	0.000		0.00
0215	614-00013	*Sign Panel (Class III)	0.000	0.000		
			SF	0.000	0.00	
			19.08000	0.000		0.00
0220	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	0.000	0.000		
			EACH	0.000	0.00	
			128.26000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 6
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	0.000 EACH 339.20000	0.000 0.000 0.000	0.00 0.00	0.00
0230	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	0.000 EACH 381.60000	0.000 0.000 0.000	0.00 0.00	0.00
0235	614-80385	*Rumble Strip	96,167.000 LF 0.08000	96,167.000 0.000 96,167.000	0.00 0.00	7,693.36
0240	624-20018	18 Inch Drainage Pipe (Class 0)	80.000 LF 49.82000	80.000 0.000 80.000	0.00 0.00	3,985.60
0245	625-00001	Construction Surveying (Hourly)	53.000 HOUR 90.10000	53.000 0.000 53.000	0.00 0.00	4,775.30
0250	626-00000	*Mobilization	1.000 L S 66,745.00000	1.000 0.000 1.000	0.00 0.00	66,745.00
0255	626-01000	Public Information Services	1.000 L S 2,816.70000	1.000 0.000 1.000	0.00 0.00	2,816.70
0260	627-00005	Epoxy Pavement Marking	1,060.000 GAL 62.54000	1,060.000 0.000 1,060.000	0.00 0.00	66,292.40
0265	627-00011	Pavement Marking Paint (Waterborne)	1,942.000 GAL 28.62000	1,942.000 0.000 1,942.000	0.00 0.00	55,580.04
0270	630-00000	*Flagging	4.000 HOUR 19.08000	4.000 0.000 4.000	0.00 0.00	76.32
0275	630-00001	*Pilot Car Operation	0.000 HOUR 29.68000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 7
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-00007	*Traffic Control Inspection	0.000	0.000		
			DAY	0.000	0.00	
			90.10000	0.000		0.00
0285	630-00012	*Traffic Control Management	7.000	7.000		
			DAY	0.000	0.00	
			402.80000	7.000		2,819.60
0290	630-00015	*Uniformed Traffic Control Coordination	0.000	0.000		
			HOUR	0.000	0.00	
			44.01000	0.000		0.00
0295	630-80335	*Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			21.20000	0.000		0.00
0300	630-80341	*Construction Traffic Sign (Panel Size A)	0.000	0.000		
			EACH	0.000	0.00	
			37.10000	0.000		0.00
0305	630-80342	*Construction Traffic Sign (Panel Size B)	0.000	0.000		
			EACH	0.000	0.00	
			84.80000	0.000		0.00
0310	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			50.88000	0.000		0.00
0315	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			8.48000	0.000		0.00
0320	630-80355	*Portable Message Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			4,028.00000	0.000		0.00
0325	630-80360	*Drum Channelizing Device	0.000	0.000		
			EACH	0.000	0.00	
			63.60000	0.000		0.00
0330	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			22.26000	0.000		0.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 8
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			22.26000	0.000		0.00
0340	630-80370	*Concrete Barrier (Temporary)	432.000	432.000		
			LF	0.000	0.00	
			24.22000	432.000		10,463.04
0345	630-80380	*Traffic Cone	0.000	0.000		
			EACH	0.000	0.00	
			10.60000	0.000		0.00
0350	630-80430	*Rumble Strip (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			1,775.50000	0.000		0.00
0355	630-85010	*Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			1,961.00000	0.000		0.00
0360	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70016	F/A Fuel Cost Adjustment	110,697.810	110,697.810		
			F A	0.000	0.00	
			1.00000	110,697.810		110,697.81
0375	700-70018	F/A Roadway Smoothness Incentive	87,112.540	87,112.540		
			F A	0.000	0.00	
			1.00000	87,112.540		87,112.54
0380	700-70019	F/A Asphalt Cement Cost Adjustment	322,799.600	322,799.600		
			F A	0.000	0.00	
			1.00000	322,799.600		322,799.60
0385	700-70022	F/A OJT Colorado Training Program	5,000.000	5,000.000		
			F A	0.000	0.00	
			1.00000	5,000.000		5,000.00

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 9
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70023	F/A On-The-Job Trainee	1,292.400	1,292.400		
			F A	0.000	0.00	
			1.00000	1,292.400		1,292.40
0395	700-70025	F/A Quality Incentive Payment	116,209.200	116,136.210		
			F A	0.000	0.00	
			1.00000	116,136.210		116,136.21
0400	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70380	*F/A Erosion Control	19,549.630	19,549.630		
			F A	0.000	0.00	
			1.00000	19,549.630		19,549.63
0700	603-10600	60 Inch Corrugated Steel Pipe Tezak CSP	20.000	20.000		
			LF	0.000	0.00	
			305.76000	20.000		6,115.20
0705	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) Flash Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			1,265.00000	2.000		2,530.00
0710	900-00006	Added Item (Dollar)/ End Sections and Ditch at MM 23.54	6,320.000	6,320.000		
			DOL	0.000	0.00	
			1.00000	6,320.000		6,320.00
0715	900-00006	Added Item (Dollar)/ End Sections and Pipe at MM 10.2	292.000	292.000		
			DOL	0.000	0.00	
			1.00000	292.000		292.00
0720	606-01395	Transition Type 3L Type L at Arkasas River Bridge	4.000	4.000		
			EACH	0.000	0.00	
			1,121.25000	4.000		4,485.00
1000	612-00001	*Delineator (Type I) Mountain Barricade Item	535.000	535.000		
			EACH	0.000	0.00	
			15.90000	535.000		8,506.50

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 10
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1005	612-00002	*Delineator (Type II) Mountain Barricade Item	57.000	57.000		
			EACH	0.000	0.00	
			16.96000	57.000		966.72
1010	612-00003	*Delineator (Type III) Mountain Barricade Item	241.000	241.000		
			EACH	0.000	0.00	
			18.02000	241.000		4,342.82
1015	614-00011	*Sign Panel (Class I) Mountain Barricade Item	289.000	289.000		
			SF	0.000	0.00	
			13.78000	289.000		3,982.42
1020	614-00012	*Sign Panel (Class II) Mountain Barricade Item	1,064.000	1,064.000		
			SF	0.000	0.00	
			14.84000	1,064.000		15,789.76
1025	614-00013	*Sign Panel (Class III) Mountain Barricade Item	40.000	40.000		
			SF	0.000	0.00	
			19.08000	40.000		763.20
1030	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket) Mountain Barricade Item	37.000	37.000		
			EACH	0.000	0.00	
			128.26000	37.000		4,745.62
1035	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase Mountain Barricade Item	96.000	96.000		
			EACH	0.000	0.00	
			339.20000	96.000		32,563.20
1040	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase Mountain Barricade Item	7.000	7.000		
			EACH	0.000	0.00	
			381.60000	7.000		2,671.20
1045	202-00810	*Removal of Ground Sign Mountain Barricade Item	108.000	108.000		
			EACH	0.000	0.00	
			31.80000	108.000		3,434.40
1050	202-00821	*Removal of Sign Panel Mountain Barricade Item	12.000	12.000		
			EACH	0.000	0.00	
			21.20000	12.000		254.40
1055	210-00815	*Reset Sign Panel Mountain Barricade Item	3.000	3.000		
			EACH	0.000	0.00	
			21.20000	3.000		63.60

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 11
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1060	630-00012	*Traffic Control Management Mountain Barricade Item	195.000	195.000		
			DAY	0.000	0.00	
			402.80000	195.000		78,546.00
1065	630-00015	*Uniformed Traffic Control Coordination Mountain Barricade Item	22.000	22.000		
			HOUR	0.000	0.00	
			44.01000	22.000		968.22
1070	630-80335	*Barricade (Type 3 M-A) (Temporary) Mountain Barricade Item	6.000	6.000		
			EACH	0.000	0.00	
			21.20000	6.000		127.20
1075	630-80341	*Construction Traffic Sign (Panel Size A) Mountain Barricade Item	10.000	10.000		
			EACH	0.000	0.00	
			37.10000	10.000		371.00
1080	630-80342	*Construction Traffic Sign (Panel Size B) Mountain Barricade Item	28.000	28.000		
			EACH	0.000	0.00	
			84.80000	28.000		2,374.40
1085	630-80343	*Construction Traffic Sign (Panel Size C) Mountain Barricade Item	24.000	24.000		
			EACH	0.000	0.00	
			50.88000	24.000		1,221.12
1090	630-80344	*Construction Traffic Sign (Special) Mountain Barricade Item	240.000	240.000		
			SF	0.000	0.00	
			8.48000	240.000		2,035.20
1095	630-80355	*Portable Message Sign Panel Mountain Barricade Item	4.000	4.000		
			EACH	0.000	0.00	
			4,028.00000	4.000		16,112.00
1100	630-80360	*Drum Channelizing Device Mountain Barricade Item	54.000	54.000		
			EACH	0.000	0.00	
			63.60000	54.000		3,434.40
1105	630-80363	*Drum Channelizing Device (With Light) (Flashing) Mountain Barricade Item	1.000	1.000		
			EACH	0.000	0.00	
			22.26000	1.000		22.26
1110	630-80364	*Drum Channelizing Device (With Light) (Steady Burn) Mountain Barricade Item	3.000	3.000		
			EACH	0.000	0.00	
			22.26000	3.000		66.78

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 12
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1120	630-80380	*Traffic Cone Mountain Barricade Item	213.000	213.000			
			EACH	0.000	0.00		
			10.60000	213.000		2,257.80	
1125	630-80430	*Rumble Strip (Portable) Mountain Barricade Item	8.000	8.000			
			EACH	0.000	0.00		
			1,775.50000	8.000		14,204.00	
1130	630-85010	*Impact Attenuator (Temporary) Mountain Barricade Item	0.000	0.000			
			EACH	0.000	0.00		
			1,961.00000	0.000		0.00	
1140	202-00090	*Removal of Delineator Mountain Barricade Item	330.000	330.000			
			EACH	0.000	0.00		
			3.18000	330.000		1,049.40	
1145	630-00000	*Flagging Mountain Barricade Item	2,826.000	2,826.000			
			HOUR	0.000	0.00		
			19.08000	2,826.000		53,920.08	
1150	630-00001	*Pilot Car Operation Mountain Barricade Item	0.000	0.000			
			HOUR	0.000	0.00		
			29.68000	0.000		0.00	
1155	630-00007	*Traffic Control Inspection Mountain Barricade Item	121.000	121.000			
			DAY	0.000	0.00		
			90.10000	121.000		10,902.10	
			CAT 0200	CURRENT AMT	\$ 4,983,732.94	\$ 0.00	\$ 4,983,659.95
CAT NO0300 K-16-V (Arkansas River)							
0420	202-00246	Removal of Asphalt Mat (Planing) (Special)	648.000	648.000			
			SY	0.000	0.00		
			3.09000	648.000		2,002.32	
0425	202-00453	Removal of Portions of Present Structure (Class 2)	127.000	127.000			
			SY	0.000	0.00		
			222.60000	127.000		28,270.20	
0430	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			371.00000	0.000		0.00	

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 13
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 K-16-V (Arkansas River)						
0435	202-00504	Removal of Expansion Device	27.700	27.700		
			LF	0.000	0.00	
			143.10000	27.700		3,963.87
0440	515-00120	Waterproofing (Membrane)	648.000	648.000		
			SY	0.000	0.00	
			13.78000	648.000		8,929.44
0445	518-01001	Bridge Expansion Joint (Asphaltic Plug)	181.100	181.100		
			LF	0.000	0.00	
			222.60000	181.100		40,312.86
0450	518-02100	Polymer Mortar End Dam	0.000	0.000		
			CF	0.000	0.00	
			530.00000	0.000		0.00
0455	518-03000	Sawing and Sealing Bridge Joint	76.700	76.700		
			LF	0.000	0.00	
			56.18000	76.700		4,309.01
0460	518-03100	Rapid Cure Silicone Joint Seal	0.000	0.000		
			LF	0.000	0.00	
			28.62000	0.000		0.00
0465	601-03041	Concrete Class D (Bridge) (Special)	10.300	10.300		
			CY	0.000	0.00	
			1,664.20000	10.300		17,141.26
			CAT 0300	CURRENT AMT \$	104,928.96 \$	0.00 \$ 104,928.96
CAT NO0301 K-16-CC (US 50)						
0470	202-00246	Removal of Asphalt Mat (Planing) (Special)	1,162.000	1,162.000		
			SY	0.000	0.00	
			3.09000	1,162.000		3,590.58
0475	202-00425	*Removal of Bridge Railing	573.000	573.000		
			LF	0.000	0.00	
			4.51000	573.000		2,584.23
0480	202-00504	Removal of Expansion Device	146.800	146.800		
			LF	0.000	0.00	
			143.10000	146.800		21,007.08

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

Page 14
 ESTIMATE RUN 09/30/2014
 13:59:51

ESTIMATE NO: 0015

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 K-16-CC (US 50)						
0485	515-00120	Waterproofing (Membrane)	1,162.000	1,162.000		
			SY	0.000	0.00	
			13.78000	1,162.000		16,012.36
0490	518-02100	Polymer Mortar End Dam	0.000	0.000		
			CF	0.000	0.00	
			530.00000	0.000		0.00
0495	518-03100	Rapid Cure Silicone Joint Seal	0.000	0.000		
			LF	0.000	0.00	
			28.62000	0.000		0.00
0500	606-11010	*Bridge Rail Type 10R	573.000	573.000		
			LF	0.000	0.00	
			73.94000	573.000		42,367.62
			CAT 0301	CURRENT AMT \$	85,561.87 \$	0.00 \$ 85,561.87
CAT NO0302 K-16-CH (Beaver Creek)						
0505	210-01001	*Modify Fence	0.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0510	509-00001	*Structural Steel (Galvanized)	0.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0302	CURRENT AMT \$	0.00 \$	0.00 \$ 0.00
CAT NO0303 72" CMP (MM 20.84)						
0515	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			7,738.00000	1.000		7,738.00
0520	420-00112	Geotextile (Drainage) (Class 1)	27.000	27.000		
			SY	0.000	0.00	
			1.51000	27.000		40.77
0525	506-00212	Riprap (12 Inch)	24.000	24.000		
			CY	0.000	0.00	
			56.18000	24.000		1,348.32
0535	603-00048	Culvert Lining (48 Inch)	100.500	100.500		
			LF	0.000	0.00	
			556.50000	100.500		55,928.25

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 15
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 72" CMP (MM 20.84)						
0540	603-30048	48 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,378.00000	2.000		2,756.00
CAT 0303 CURRENT AMT \$ 67,811.34 \$ 0.00 \$ 67,811.34						
CAT NO0304 60" CMP (MM 23.51)						
0545	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			7,738.00000	1.000		7,738.00
0550	420-00112	Geotextile (Drainage) (Class 1)	15.000	15.000		
			SY	0.000	0.00	
			1.51000	15.000		22.65
0555	506-00212	Riprap (12 Inch)	10.000	10.000		
			CY	0.000	0.00	
			56.18000	10.000		561.80
0565	603-00036	Culvert Lining (36 Inch)	0.000	0.000		
			LF	0.000	0.00	
			243.80000	0.000		0.00
0570	603-30036	36 Inch Steel End Section	0.000	0.000		
			EACH	0.000	0.00	
			779.10000	0.000		0.00
CAT 0304 CURRENT AMT \$ 8,322.45 \$ 0.00 \$ 8,322.45						
CAT NO0305 J-17-I (Red Creek)						
0575	210-01001	*Modify Fence	0.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0580	509-00001	*Structural Steel (Galvanized)	0.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
CAT 0305 CURRENT AMT \$ 0.00 \$ 0.00 \$ 0.00						
CAT NO0306 J-17-AA (Big Turkey Creek)						
0585	202-00504	Removal of Expansion Device	74.000	74.000		
			LF	0.000	0.00	
			143.10000	74.000		10,589.40

CONTID: C17826
 PCN: 17826-BID
 PROJECT: ES21151-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 16
 ESTIMATE RUN 09/30/2014
 13:59:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 J-17-AA (Big Turkey Creek)						
0590	210-00410	Modify Bridge Expansion Device	1.000	1.000		
			EACH	0.000	0.00	
			10,070.00000	1.000		10,070.00
0595	210-01001	*Modify Fence	0.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0600	509-00001	*Structural Steel (Galvanized)	0.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0306	CURRENT AMT \$	20,659.40 \$	0.00 \$ 20,659.40
CAT NO0308 J-17-A (Little Turkey Creek)						
0605	202-00425	*Removal of Bridge Railing	188.000	188.000		
			LF	0.000	0.00	
			4.51000	188.000		847.88
0610	606-11010	*Bridge Rail Type 10R	188.000	188.000		
			LF	0.000	0.00	
			73.94000	188.000		13,900.72
			CAT 0308	CURRENT AMT \$	14,748.60 \$	0.00 \$ 14,748.60
CAT NO0309 J-17-AD (Little Fountain Creek)						
0615	210-01001	*Modify Fence	0.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0620	509-00001	*Structural Steel (Galvanized)	0.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0309	CURRENT AMT \$	0.00 \$	0.00 \$ 0.00
CAT NO0310 J-17-AE (Little Fountain Creek)						
0625	210-01001	*Modify Fence	0.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
0630	509-00001	*Structural Steel (Galvanized)	0.000	0.000		
			LB	0.000	0.00	
			6.73000	0.000		0.00
			CAT 0310	CURRENT AMT \$	0.00 \$	0.00 \$ 0.00

