

ESTIMATE SUMMARY

11:49:36

CONTID: C17860

ESTIMATE NO: 0013 PROG

SPEC YR: 2005

PCN: 17860-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 427.0 DAYS

TIME ALLOW: 12/31/201 FIXED COMPLETION DAT

SH115 IMPROVEMENTS FT. CARSON

PERCENT TIME: 103.39

ORIG TIME ALLOW: 12/31/201 FIXED COMPLETION DAT

PROJECT NO: NH1151-026

SH115 IMPROVEMENTS FT. CARSON

NAME OF ROAD: 115A

PROJECT COUNTIES: EL PASO

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.

PAY PERIOD ENDING 01/14/2013

DATE TIME STARTED 11/15/2011

205 Tunnel Drive

DATE LET 10/06/2011

DATE WORK BEGAN 11/29/2011

DATE AWARDED 10/26/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/14/2011

DATE ACCEPTED

CANON CITY CO 81212 719-269-1173

DATE NOTICE TO PROCEED 11/15/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,211,247.09	PARTICIPATING	\$ 6,482,532.37	\$ 58,401.84
AWARD PROJECT AMT:	\$ 5,960,146.41	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	89.89%	TOTAL EARNINGS	6,482,532.37	58,401.84
FUNDS AVAILABLE:	\$ 728,714.72	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	6,482,532.37	58,401.84
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-89,402.20	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	6,393,130.17	58,401.84
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	6,393,130.17	58,401.84
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 58,401.84

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0005	201-00000	Clearing and Grubbing	1.000		1.000		
			L S		0.000	0.00	
				66,858.14000	1.000		66,858.14
0010	202-00010	Removal of Tree	75.000		75.000		
			EACH		0.000	0.00	
				260.28000	75.000		19,521.00
0015	202-00023	Removal of Embankment Protector Type 3	6.000		4.000		
			EACH		0.000	0.00	
				311.81000	4.000		1,247.24
0020	202-00026	Removal of Slope and Ditch Paving	857.000		857.000		
			SY		0.000	0.00	
				4.26000	857.000		3,650.82
0025	202-00035	Removal of Pipe	852.000		852.000		
			LF		0.000	0.00	
				13.72000	852.000		11,689.44
0030	202-00090	Removal of Delineator	27.000		27.000		
			EACH		0.000	0.00	
				17.65000	27.000		476.55
0035	202-00220	*Removal of Asphalt Mat	44,963.000		44,904.000		
			SY		0.000	0.00	
				2.10000	44,904.000		94,298.40
0040	202-00240	*Removal of Asphalt Mat (Planing)	6,572.000		6,572.000		
			SY		0.000	0.00	
				3.30000	6,572.000		21,687.60
0045	202-00250	*Removal of Pavement Marking	8,743.000		8,743.000		
			SF		0.000	0.00	
				1.17000	8,743.000		10,229.31
0050	202-00810	Removal of Ground Sign	21.000		21.000		
			EACH		0.000	0.00	
				52.96000	21.000		1,112.16
0055	202-00825	*Removal of Flashing Beacon	1.000		1.000		
			EACH		0.000	0.00	
				218.97000	1.000		218.97

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01000	*Removal of Fence	856.000	842.000		
			LF	0.000	0.00	
			1.22000	842.000		1,027.24
0065	202-01130	Removal of Guardrail Type 3	3,170.000	3,170.000		
			LF	0.000	0.00	
			2.56000	3,170.000		8,115.20
0070	202-01300	Removal of End Anchorage	14.000	14.000		
			EACH	0.000	0.00	
			178.33000	14.000		2,496.62
0075	202-04001	Plug Culvert	4.000	4.000		
			EACH	0.000	0.00	
			1,297.46000	4.000		5,189.84
0080	202-04002	Clean Culvert	4.000	2.000		
			EACH	0.000	0.00	
			926.43000	2.000		1,852.86
0085	203-00010	*Unclassified Excavation (Complete In Place)	317,369.000	317,369.000		
			CY	0.000	0.00	
			4.53000	317,369.000		1,437,681.57
0090	203-00062	*Embankment Material (Complete In Place) (Special) (R-60)	50,485.000	50,338.000		
			CY	0.000	0.00	
			8.38000	50,338.000		421,832.44
0090		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			8.38000	0.000		0.00
0091	203-00400	Rock Excav	3,500.000	3,500.000		
			CY	0.000	0.00	
			13.25000	3,500.000		46,375.00
0095	203-01100	Proof Rolling	40.000	13.000		
			HOURL	0.000	0.00	
			73.44000	13.000		954.72
0100	203-01500	Blading	30.000	26.000		
			HOURL	0.000	0.00	
			152.50000	26.000		3,965.00

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	203-01594	Combination Loader	50.000	4.000		
			HOOR	46.000	3,199.30	
			69.55000	50.000		3,477.50
0110	203-01597	Potholing	11.000	11.000		
			HOOR	0.000	0.00	
			130.28000	11.000		1,433.08
0115	206-00000	Structure Excavation	1,278.000	1,278.000		
			CY	0.000	0.00	
			5.88000	1,278.000		7,514.64
0120	206-00100	Structure Backfill (Class 1)	371.000	371.000		
			CY	0.000	0.00	
			24.04000	371.000		8,918.84
0125	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			5,746.16000	1.000		5,746.16
0130	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			5,264.34000	1.000		5,264.34
0135	207-00205	Topsoil	23,274.000	17,778.000		
			CY	0.000	0.00	
			6.30000	17,778.000		112,001.40
0140	208-00002	*Erosion Log (12 Inch)	7,500.000	6,520.000		
			LF	0.000	0.00	
			2.93000	6,520.000		19,103.60
0145	208-00020	*Silt Fence	5,000.000	4,396.000		
			LF	0.000	0.00	
			1.12000	4,396.000		4,923.52
0147	208-00033	Sediment Trap	4.000	4.000		
			EACH	0.000	0.00	
			435.00000	4.000		1,740.00
0150	208-00034	*Gravel Bag	369.000	369.000		
			LF	0.000	0.00	
			4.95000	369.000		1,826.55

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			275.58000	2.000		551.16
0160	208-00070	Vehicle Tracking Pad	11.000	11.000		
			EACH	0.000	0.00	
			1,004.14000	11.000		11,045.54
0165	208-00103	Removal and Disposal of Sediment (Labor)	119.000	118.500		
			HOOR	0.500	48.51	
			97.02000	119.000		11,545.38
0170	208-00105	Removal and Disposal of Sediment (Equipment)	104.000	103.500		
			HOOR	0.500	59.22	
			118.43000	104.000		12,316.72
0175	208-00106	Sweeping (Sediment Removal)	350.000	301.750		
			HOOR	0.250	15.00	
			59.98000	302.000		18,113.96
0180	208-00107	Removal of Trash	100.000	75.000		
			HOOR	0.000	0.00	
			54.36000	75.000		4,077.00
0185	208-00205	Erosion Control Supervisor	500.000	399.500		
			HOOR	4.500	230.18	
			51.15000	404.000		20,664.60
0186	900-00006	Added Item (Dollar)/ Erosion Control Liquidated Damaged Per 105 Dated 4/25/2012	-875.000	-875.000		
			DOL	0.000	0.00	
			1.00000	-875.000		-875.00
0190	210-00015	Reset End Section	1.000	0.000		
			EACH	0.000	0.00	
			447.39000	0.000		0.00
0195	210-00815	*Reset Sign Panel	5.000	3.000		
			EACH	2.000	218.96	
			109.48000	5.000		547.40
0200	210-01011	*Reset Gate	1.000	1.000		
			EACH	0.000	0.00	
			492.68000	1.000		492.68

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	210-01130	*Reset Guardrail Type 3	762.000	762.000		
			LF	0.000	0.00	
			5.90000	762.000		4,495.80
0210	210-01200	*Reset End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			446.57000	1.000		446.57
0215	210-02900	Relay Riprap	0.000	0.000		
			CY	0.000	0.00	
			75.02000	0.000		0.00
0220	212-00006	*Seeding (Native)	28.100	20.450		
			ACRE	4.450	1,769.59	
			397.66000	24.900		9,901.73
0225	212-00032	*Soil Conditioning	28.100	20.150		
			ACRE	4.450	11,450.21	
			2,573.08000	24.600		63,297.77
0230	213-00002	*Mulching (Weed Free Hay)	5.200	1.200		
			ACRE	4.000	2,020.20	
			505.05000	5.200		2,626.26
0235	213-00061	Mulch Tackifier	1,155.000	355.000		
			LB	800.000	1,872.00	
			2.34000	1,155.000		2,702.70
0240	213-00100	*Soil Binder	67.500	66.950		
			ACRE	0.550	292.40	
			531.63000	67.500		35,885.03
0245	214-00205	*Deciduous Tree (5 Gallon Container)	40.000	40.000		
			EACH	0.000	0.00	
			53.16000	40.000		2,126.40
0250	214-00450	*Evergreen Tree (5 Gallon Container)	35.000	35.000		
			EACH	0.000	0.00	
			58.48000	35.000		2,046.80
0255	216-00201	*Soil Retention Blanket (Straw-Coconut)	120,000.000	94,033.000		
			SY	2,344.000	2,906.56	
			1.24000	96,377.000		119,507.48

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	217-00000	Herbicide Treatment	10.000	0.000		
			SY	0.000	0.00	
			5.32000	0.000		0.00
0265	304-06000	Aggregate Base Course (Class 6)	23,540.160	23,540.160		
			TON	0.000	0.00	
			13.67000	23,540.160		321,793.99
0270	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	24,000.000	22,200.100		
			TON	0.000	0.00	
			52.46000	22,200.100		1,164,617.25
0275	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	8,091.970	8,091.970		
			TON	0.000	0.00	
			63.35000	8,091.970		512,626.30
0280	411-10255	*Emulsified Asphalt (Slow-Setting)	11,692.000	7,458.700		
			GAL	0.000	0.00	
			4.15000	7,458.700		30,953.61
0285	420-00112	Geotextile (Drainage) (Class 1)	3,188.000	3,188.000		
			SY	0.000	0.00	
			3.58000	3,188.000		11,413.04
0286	503-00018	Drilled Caisson (18 In)	8.000	8.000		
			LF	0.000	0.00	
			134.20000	8.000		1,073.60
0287	503-00036	Drilled Caisson (36 In)	38.000	38.000		
			LF	0.000	0.00	
			432.22000	38.000		16,424.36
0288	503-00048	Drilled Caisson (48 In)	42.000	42.000		
			LF	0.000	0.00	
			550.00000	42.000		23,100.00
0290	506-00212	Riprap (12 Inch)	1,354.000	1,354.000		
			CY	0.000	0.00	
			44.69000	1,354.000		60,510.26
0295	506-00218	Riprap (18 Inch)	135.000	130.000		
			CY	0.000	0.00	
			37.19000	130.000		4,834.70

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0297	506-01020	Geogrid Reinforce Tensar TX140	4,680.000	4,680.000		
			SY	0.000	0.00	
			5.72000	4,680.000		26,769.60
0300	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	250.000	152.500		
			CY	0.000	0.00	
			248.26000	152.500		37,859.65
0305	601-01025	*Concrete Class B (Miscellaneous)	76.700	48.500		
			CY	10.200	3,627.02	
			355.59000	58.700		20,873.13
0310	601-03030	*Concrete Class D (Box Culvert)	8.000	8.000		
			CY	0.000	0.00	
			428.20000	8.000		3,425.60
0311	900-00006	Added Item (Dollar)/ Price Reduction- low compressive strength Class D (Box)	-137.020	-137.020		
			DOL	0.000	0.00	
			1.00000	-137.020		-137.02
0315	601-03050	*Concrete Class D (Wall)	7.600	7.600		
			CY	0.000	0.00	
			390.41000	7.600		2,967.12
0320	602-00000	*Reinforcing Steel	2,977.000	2,977.000		
			LB	0.000	0.00	
			1.06000	2,977.000		3,155.62
0325	603-00060	*Culvert Lining (60 Inch)	333.000	333.000		
			LF	0.000	0.00	
			580.72000	333.000		193,379.76
0330	603-10360	36 Inch Corrugated Steel Pipe	78.000	78.000		
			LF	0.000	0.00	
			78.01000	78.000		6,084.78
0335	603-10900	90 Inch Corrugated Steel Pipe	152.000	152.000		
			LF	0.000	0.00	
			158.16000	152.000		24,040.32
0340	603-30024	24 Inch Steel End Section	3.000	3.000		
			EACH	0.000	0.00	
			449.27000	3.000		1,347.81

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0345	603-30036	36 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			795.84000	1.000		795.84
0350	604-00305	Inlet Type C (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			2,398.92000	3.000		7,196.76
0351	604-00350	Inlet Ty C (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			4,938.44000	1.000		4,938.44
0352	605-82200	French Drain	2,749.000	2,749.000		
			LF	0.000	0.00	
			62.76000	2,749.000		172,527.24
0355	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,500.000	3,500.000		
			LF	0.000	0.00	
			14.89000	3,500.000		52,115.00
0356	900-00007	Added Item (Each)/ Additional cost for 7' guardrail posts	125.000	125.000		
			EACH	0.000	0.00	
			16.94000	125.000		2,117.50
0360	606-02003	*End Anchorage (Nonflared)	10.000	10.000		
			EACH	0.000	0.00	
			1,775.64000	10.000		17,756.40
0365	607-00005	*End Post	1.000	0.000		
			EACH	0.000	0.00	
			182.88000	0.000		0.00
0370	607-00010	*Corner and Line Brace Post	5.000	5.000		
			EACH	0.000	0.00	
			228.60000	5.000		1,143.00
0375	607-01000	*Fence Barbed Wire with Metal Posts	825.000	825.000		
			LF	0.000	0.00	
			1.28000	825.000		1,056.00
0380	609-60011	*Curb Type 6 (Section M)	4,812.000	3,887.000		
			LF	0.000	0.00	
			5.85000	3,887.000		22,738.95

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	612-00001	*Delineator (Type I)	56.000	0.000		
			EACH	50.000	821.00	
			16.42000	50.000		821.00
0390	612-00002	*Delineator (Type II)	86.000	0.000		
			EACH	86.000	1,600.46	
			18.61000	86.000		1,600.46
0395	612-00003	*Delineator (Type III)	6.000	0.000		
			EACH	6.000	137.94	
			22.99000	6.000		137.94
0400	613-00206	*2 Inch Electrical Conduit (Bored)	1,610.000	0.000		
			LF	1,610.000	13,701.10	
			8.51000	1,610.000		13,701.10
0401	613-00306	3 In Elec Cond (Bored)	1,058.000	1,058.000		
			LF	0.000	0.00	
			15.68000	1,058.000		16,589.44
0405	613-01200	*2 Inch Electrical Conduit (Plastic)	3,190.000	1,645.000		
			LF	-473.000	-4,025.23	
			8.51000	1,172.000		9,973.72
0410	613-07034	*Pull Box (24"x36"x18")	12.000	4.000		
			EACH	6.000	2,870.82	
			478.47000	10.000		4,784.70
0411	613-07038	Pull Box (36"x48"x18")	1.000	1.000		
			EACH	-1.000	-808.22	
			808.22000	0.000		0.00
0415	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			4,784.65000	1.000		4,784.65
0416	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			37,633.23000	1.000		37,633.23
0420	613-32400	*Light Standard Steel (40 Foot)	4.000	0.000		
			EACH	2.000	3,987.22	
			1,993.61000	2.000		3,987.22

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	613-40010	*Light Standard Foundation	4.000	0.000		
			EACH	2.000	1,594.88	
			797.44000	2.000		1,594.88
0430	613-50100	*Lighting Control Center	3.000	0.000		
			EACH	1.000	1,594.88	
			1,594.88000	1.000		1,594.88
0435	613-70400	*Luminaire High Pressure Sodium (400 Watt)	6.000	4.000		
			EACH	2.000	614.56	
			307.28000	6.000		1,843.68
0440	614-00011	*Sign Panel (Class I)	264.000	122.000		
			SF	0.000	0.00	
			17.01000	122.000		2,075.22
0445	614-00012	*Sign Panel (Class II)	376.000	370.000		
			SF	0.000	0.00	
			19.14000	370.000		7,081.80
0450	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	6.000	6.000		
			EACH	0.000	0.00	
			159.49000	6.000		956.94
0455	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	25.000	25.000		
			EACH	0.000	0.00	
			345.56000	25.000		8,639.00
0460	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	4.000	2.000		
			EACH	2.000	850.60	
			425.30000	4.000		1,701.20
0461	614-70336	Traf Sig Face (12-12-12)	15.000	15.000		
			EACH	0.000	0.00	
			656.99000	15.000		9,854.85
0463	614-72887	Detect (Microwave Veh)	4.000	4.000		
			EACH	0.000	0.00	
			5,701.84000	4.000		22,807.36
0464	614-80000	Flash Beacon	2.000	2.000		
			EACH	0.000	0.00	
			2,563.70000	2.000		5,127.40

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	614-80385	*Rumble Strip	10,398.000	10,398.000		
			LF	0.000	0.00	
			0.79000	10,398.000		8,214.42
0466	614-81140	Sig-Light Pole Steel (1-40 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			17,029.65000	1.000		17,029.65
0467	614-81145	Sig-Light Pole Steel (1-45 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			17,095.20000	1.000		17,095.20
0468	614-81165	Sig-Light Pole Steel (1-65 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			25,640.85000	2.000		51,281.70
0469	614-86246	Ctrlrler (Ty 170E-HC11)	1.000	1.000		
			EACH	0.000	0.00	
			18,401.00000	1.000		18,401.00
0470	615-00030	Embankment Protector Type 3	6.000	6.000		
			EACH	0.000	0.00	
			360.81000	6.000		2,164.86
0475	624-20012	12 Inch Drainage Pipe (Class 0)	104.000	67.000		
			LF	0.000	0.00	
			30.67000	67.000		2,054.89
0480	624-20018	18 Inch Drainage Pipe (Class 0)	1,041.000	1,041.000		
			LF	0.000	0.00	
			29.63000	1,041.000		30,844.83
0485	624-20024	24 Inch Drainage Pipe (Class 0)	941.000	836.000		
			LF	0.000	0.00	
			39.02000	836.000		32,620.72
0490	625-00000	*Construction Surveying	1.000	0.540		
			L S	0.000	0.00	
			16,888.76000	0.540		9,119.93
0491	625-00001	Const Surveying (Hour)	5.000	5.000		
			HOOR	0.000	0.00	
			100.00000	5.000		500.00

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			195,025.59000	1.000		195,025.59
0500	627-00005	*Epoxy Pavement Marking	234.000	234.000		
			GAL	0.000	0.00	
			88.25000	234.000		20,650.50
0505	627-00011	*Pavement Marking Paint (Waterborne)	537.000	537.000		
			GAL	0.000	0.00	
			45.12000	537.000		24,229.44
0506	627-30329	Preform Plastic Pvmt Mkg (XS) (TY I)	260.000	260.000		
			SF	0.000	0.00	
			14.30000	260.000		3,718.00
0510	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	527.000	527.000		
			SF	0.000	0.00	
			13.82000	527.000		7,283.14
0515	629-01002	*Survey Monument (Type 2)	7.000	0.000		
			EACH	0.000	0.00	
			178.63000	0.000		0.00
0520	630-00000	*Flagging	4,000.000	3,756.750		
			HOUR	0.250	5.32	
			21.27000	3,757.000		79,911.39
0525	630-00007	*Traffic Control Inspection	157.000	141.000		
			DAY	16.000	1,190.88	
			74.43000	157.000		11,685.51
0530	630-00012	*Traffic Control Management	250.000	227.000		
			DAY	9.000	3,636.36	
			404.04000	236.000		95,353.44
0535	630-80001	*Flashing Beacon (Portable)	6.000	5.400		
			EACH	0.000	0.00	
			1,063.26000	5.400		5,741.60
0540	630-80336	*Barricade (Type 3 M-B) (Temporary)	10.000	9.000		
			EACH	0.000	0.00	
			186.07000	9.000		1,674.63

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	630-80341	*Construction Traffic Sign (Panel Size A)	29.000	26.100		
			EACH	0.000	0.00	
			37.21000	26.100		971.18
0550	630-80342	*Construction Traffic Sign (Panel Size B)	63.000	56.700		
			EACH	0.000	0.00	
			79.74000	56.700		4,521.26
0555	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			42.53000	0.000		0.00
0560	630-80344	*Construction Traffic Sign (Special)	98.000	88.200		
			SF	0.000	0.00	
			8.51000	88.200		750.58
0565	630-80355	*Portable Message Sign Panel	3.000	2.700		
			EACH	0.000	0.00	
			2,126.51000	2.700		5,741.58
0570	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.900		
			EACH	0.000	0.00	
			1,063.26000	0.900		956.93
0575	630-80360	*Drum Channelizing Device	326.000	293.400		
			EACH	0.000	0.00	
			69.11000	293.400		20,276.87
0580	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			69.11000	0.000		0.00
0585	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			69.11000	0.000		0.00
0590	630-80370	Concrete Barrier (Temporary)	7,540.000	6,786.000		
			LF	0.000	0.00	
			25.93000	6,786.000		175,960.98
0595	630-80380	*Traffic Cone	200.000	72.000		
			EACH	0.000	0.00	
			10.63000	72.000		765.36

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			2,126.51000	1.000		2,126.51
0605	630-85010	*Impact Attenuator (Temporary)	7.000	6.300		
			EACH	0.000	0.00	
			1,594.88000	6.300		10,047.74
0610	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			15,948.84000	0.000		0.00
0615	700-70010	F/A Minor Contract Revisions	40,282.580	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70012	F/A Asphalt Pavement Incentive	93,500.000	0.000		
			F A	-3,611.330	-3,611.33	
			1.00000	-3,611.330		-3,611.33
0630	700-70016	F/A Fuel Cost Adjustment	89,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	6,531.450	6,531.45	
			1.00000	6,531.450		6,531.45
0640	700-70019	F/A Asphalt Cement Cost Adjustment	115,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70021	F/A On-The-Job Trainee	3,840.000	3,840.000		
			HOOR	0.000	0.00	
			1.00000	3,840.000		3,840.00
0650	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17860
 PCN: 17860-BID
 PROJECT: NH1151-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 16
 ESTIMATE RUN 01/14/2013
 11:49:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2000	900-00014	Added Item (Lump Sum)/	1.000	1.000		
			L S	0.000	0.00	
			27,771.63000	1.000		27,771.63
			CAT 0200	CURRENT AMT	\$ 7,180,701.12 \$	58,401.84 \$ 6,451,986.19
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0660	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,192.65000	1.000		16,192.65
0665	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,068.81000	1.000		11,068.81
0670	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,284.51000	1.000		3,284.51
			CAT 0400	CURRENT AMT	\$ 30,545.97 \$	0.00 \$ 30,545.97
PROJECT TOTAL			CURRENT AMT	\$ 7,211,247.09 \$	58,401.84 \$	6,482,532.16