

ESTIMATE SUMMARY

13:34:10

-----  
 CONTID: C17866 ESTIMATE NO: 0008 PROG SPEC YR: 2005  
 PCN: 17866-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: 120TH AVE CONNECTION-PHASE II  
 TIME CHARGED: 114.5 DAYS TIME ALLOW: 625 WORK DAYS  
 PERCENT TIME: 18.32 ORIG TIME ALLOW: 625 WORK DAYS

PROJECT NO: STA1281-012  
 120TH AVE CONNECTION-PHASE II

NAME OF ROAD:

PROJECT COUNTIES: BROOMFIELD, REGION 6

CONTRACTOR:

JALISCO INTERNATIONAL, INC. PAY PERIOD ENDING 10/31/2015 DATE TIME STARTED 04/27/2015  
 6663 COLORADO BLVD. DATE LET 09/18/2014 DATE WORK BEGAN 04/27/2015  
 DATE AWARDED 10/27/2014 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 11/17/2014 DATE ACCEPTED  
 COMMERCE CITY CO 80022 (303)287-8905 DATE NOTICE TO PROCEED 04/27/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 23,216,403.45 PARTICIPATING	\$ 3,127,023.99	\$ 224,312.85
AWARD PROJECT AMT: \$ 21,384,504.95 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 13.47% TOTAL EARNINGS	3,127,023.99	224,312.85
FUNDS AVAILABLE: \$ 20,089,379.46 STOCKPILED MATERIALS	232,680.59	0.00
	GROSS EARNINGS 3,359,704.58	224,312.85
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-78,810.72	-6,729.39
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 3,280,893.86	217,583.46
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 3,280,893.86	217,583.46
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 217,583.46

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	*Clearing and Grubbing	7.200	3.600		
			ACRE	0.000	0.00	
			1,065.00000	3.600		3,834.00
0010	201-00005	*Removal of Debris	1.000	1.000		
			L S	0.000	0.00	
			16,000.00000	1.000		16,000.00
0015	202-00010	*Removal of Tree	165.000	165.000		
			EACH	0.000	0.00	
			265.00000	165.000		43,725.00
0020	202-00019	Removal of Inlet	12.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0025	202-00021	Removal of Manhole	19.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0030	202-00035	Removal of Pipe	12,498.000	696.000		
			LF	0.000	0.00	
			13.00000	696.000		9,048.00
0035	202-00090	*Removal of Delineator	26.000	13.000		
			EACH	0.000	0.00	
			5.25000	13.000		68.25
0040	202-00190	*Removal of Concrete Median Cover Material	1,825.000	1,313.000		
			SY	0.000	0.00	
			4.25000	1,313.000		5,580.25
0045	202-00200	*Removal of Sidewalk	548.000	0.000		
			SY	0.000	0.00	
			5.30000	0.000		0.00
0050	202-00202	*Removal of Gutter	30.000	28.000		
			LF	0.000	0.00	
			10.50000	28.000		294.00
0055	202-00203	*Removal of Curb and Gutter	6,844.000	3,811.000		
			LF	0.000	0.00	
			4.75000	3,811.000		18,102.25

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00206	*Removal of Concrete Curb Ramp	97.000	12.000		
			SY	0.000	0.00	
			8.50000	12.000		102.00
0065	202-00210	*Removal of Concrete Pavement	494.000	164.000		
			SY	0.000	0.00	
			16.00000	164.000		2,624.00
0070	202-00220	*Removal of Asphalt Mat	35,431.000	11,158.000		
			SY	0.000	0.00	
			3.70000	11,158.000		41,284.60
0075	202-00240	*Removal of Asphalt Mat (Planing)	9,038.000	0.000		
			SY	0.000	0.00	
			2.05000	0.000		0.00
0080	202-00250	*Removal of Pavement Marking	2,500.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
0085	202-00710	*Removal of Power Pole	1.000	1.000		
			EACH	0.000	0.00	
			265.00000	1.000		265.00
0090	202-00810	*Removal of Ground Sign	32.000	4.000		
			EACH	0.000	0.00	
			80.00000	4.000		320.00
0095	202-00821	*Removal of Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0100	202-01000	*Removal of Fence	2,313.000	879.000		
			LF	0.000	0.00	
			4.50000	879.000		3,955.50
0105	202-01130	*Removal of Guardrail Type 3	95.000	75.000		
			LF	0.000	0.00	
			8.50000	75.000		637.50
0110	202-04001	Plug Culvert	4.000	0.000		
			EACH	0.000	0.00	
			1,495.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04005	Clean Valve Box	21.000	2.000		
			EACH	0.000	0.00	
			158.00000	2.000		316.00
0120	203-00010	*Unclassified Excavation (Complete In Place)	273,236.000	41,850.000		
			CY	13,710.000	153,552.00	
			11.20000	55,560.000		622,272.00
0125	203-00060	Embankment Material (Complete In Place)	9,080.000	39.000		
			CY	0.000	0.00	
			8.00000	39.000		312.00
0130	203-00065	*Embankment Material (Complete In Place) (R20)	6,210.000	944.000		
			CY	0.000	0.00	
			10.65000	944.000		10,053.60
0135	203-00066	*Embankment Material (Complete In Place) (R40)	34,795.000	3,575.000		
			CY	0.000	0.00	
			17.00000	3,575.000		60,775.00
0140	203-00100	*Muck Excavation	500.000	0.000		
			CY	0.000	0.00	
			21.25000	0.000		0.00
0145	203-01100	*Proof Rolling	20.000	0.500		
			HOUR	2.000	212.00	
			106.00000	2.500		265.00
0150	203-01500	*Blading	8.000	2.000		
			HOUR	0.000	0.00	
			133.00000	2.000		266.00
0155	203-01597	*Potholing	160.000	60.000		
			HOUR	20.000	2,900.00	
			145.00000	80.000		11,600.00
0160	206-00000	Structure Excavation	9,080.000	39.000		
			CY	0.000	0.00	
			10.50000	39.000		409.50
0165	207-00205	*Topsoil	5,478.000	151.000		
			CY	0.000	0.00	
			16.00000	151.000		2,416.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00002	Erosion Log (12 Inch)	900.000	186.000		
			LF	0.000	0.00	
			5.35000	186.000		995.10
0175	208-00020	Silt Fence	21,000.000	3,135.000		
			LF	0.000	0.00	
			2.30000	3,135.000		7,210.50
0180	208-00035	Aggregate Bag	953.000	953.000		
			LF	0.000	0.00	
			8.50000	953.000		8,100.50
0185	208-00045	Concrete Washout Structure	10.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00
0190	208-00051	Storm Drain Inlet Protection (Type 1)	500.000	62.000		
			LF	0.000	0.00	
			25.00000	62.000		1,550.00
0195	208-00052	Storm Drain Inlet Protection (Type 2)	400.000	88.000		
			LF	0.000	0.00	
			42.00000	88.000		3,696.00
0200	208-00070	*Vehicle Tracking Pad	13.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0205	208-00103	Removal and Disposal of Sediment (Labor)	100.000	82.500		
			HOUR	16.000	768.00	
			48.00000	98.500		4,728.00
0210	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	22.000		
			HOUR	0.000	0.00	
			51.00000	22.000		1,122.00
0215	208-00106	*Sweeping (Sediment Removal)	200.000	25.000		
			HOUR	5.000	825.00	
			165.00000	30.000		4,950.00
0220	208-00107	Removal of Trash	100.000	0.000		
			HOUR	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00206	Erosion Control Supervisor	500.000	114.000		
			DAY	22.000	2,640.00	
			120.00000	136.000		16,320.00
0230	210-00815	*Reset Sign Panel	12.000	10.000		
			EACH	0.000	0.00	
			79.00000	10.000		790.00
0232	210-01000	Res Fence	320.000	260.000		
			LF	60.000	561.00	
			9.35000	320.000		2,992.00
0235	210-04010	*Adjust Manhole	20.000	1.000		
			EACH	0.000	0.00	
			530.00000	1.000		530.00
0240	210-04015	Modify Manhole	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0245	210-04050	*Adjust Valve Box	33.000	2.000		
			EACH	0.000	0.00	
			265.00000	2.000		530.00
0250	212-00006	Seeding (Native)	7.000	0.000		
			ACRE	0.000	0.00	
			705.00000	0.000		0.00
0255	212-00032	Soil Conditioning	7.000	0.000		
			ACRE	0.000	0.00	
			2,880.00000	0.000		0.00
0260	212-00047	Soil Preparation (Special)	1.440	0.000		
			ACRE	0.000	0.00	
			11,700.00000	0.000		0.00
0265	213-00002	Mulching (Weed Free Hay)	7.000	0.000		
			ACRE	0.000	0.00	
			690.00000	0.000		0.00
0270	213-00005	Mulching (Decorative)	4,094.000	0.000		
			CF	0.000	0.00	
			2.40000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	213-00008	Mulching (Wood Chip)	48.000	0.000		
			CF	0.000	0.00	
			10.70000	0.000		0.00
0280	213-00061	Mulch Tackifier	1,400.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0285	213-00065	Inorganic Mulch	692.000	0.000		
			CY	0.000	0.00	
			72.00000	0.000		0.00
0290	213-00070	Landscape Weed Barrier Fabric	6,360.000	0.000		
			SY	0.000	0.00	
			1.45000	0.000		0.00
0295	213-00150	Bonded Fiber Matrix	2.000	0.000		
			ACRE	0.000	0.00	
			3,320.00000	0.000		0.00
0300	213-00462	Metal Landscape Border (3/16 X 5-1/2 Inch)	2,571.000	0.000		
			LF	0.000	0.00	
			6.75000	0.000		0.00
0305	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			62,700.00000	0.000		0.00
0310	214-00220	Deciduous Tree (2 Inch Caliper)	103.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0315	214-00230	Deciduous Tree (3 Inch Caliper)	13.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0320	214-00350	Deciduous Shrub (5 Gallon Container)	876.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00
0325	214-00650	Evergreen Shrub (5 Gallon Container)	147.000	0.000		
			EACH	0.000	0.00	
			48.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	214-00908	Perennials (1 Quart Container)	6,441.000	0.000		
			EACH	0.000	0.00	
			9.50000	0.000		0.00
0335	214-00910	Perennials (1 Gallon Container)	643.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0340	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	750.000	0.000		
			SY	0.000	0.00	
			3.25000	0.000		0.00
0345	240-00000	*Wildlife Biologist	40.000	8.000		
			HOUR	0.000	0.00	
			46.50000	8.000		372.00
0350	240-00010	*Removal of Nests	24.000	0.000		
			HOUR	0.000	0.00	
			42.00000	0.000		0.00
0355	250-00010	*Environmental Health and Safety Management	1.000	0.500		
			L S	0.000	0.00	
			3,130.00000	0.500		1,565.00
0360	250-00050	*Monitoring Technician	300.000	224.500		
			HOUR	18.000	1,026.00	
			57.00000	242.500		13,822.50
0365	250-00110	*Health and Safety Officer	60.000	34.000		
			HOUR	5.000	400.00	
			80.00000	39.000		3,120.00
0370	304-06007	*Aggregate Base Course (Class 6)	8,402.000	672.000		
			CY	0.000	0.00	
			34.00000	672.000		22,848.00
0375	304-06008	*Aggregate Base Course (Class 6) (Special)	12.000	0.000		
			CY	0.000	0.00	
			53.25000	0.000		0.00
0380	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			TON	0.000	0.00	
			230.00000	0.000		0.00



CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,879.000	358.700		
			TON	0.000	0.00	
			85.00000	358.700		30,489.50
0390	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	2,474.000	313.800		
			TON	0.000	0.00	
			124.00000	313.800		38,911.20
0395	411-10255	*Emulsified Asphalt (Slow-Setting)	3,982.000	75.000		
			GAL	0.000	0.00	
			7.40000	75.000		555.00
0400	412-00900	*Concrete Pavement (9 Inch)	15,850.000	0.000		
			SY	0.000	0.00	
			52.00000	0.000		0.00
0405	412-01050	*Concrete Pavement (10-1/2 Inch)	9,129.000	0.000		
			SY	0.000	0.00	
			63.00000	0.000		0.00
0410	503-00036	*Drilled Caisson (36 Inch)	95.000	0.000		
			LF	0.000	0.00	
			205.00000	0.000		0.00
0415	503-00048	*Drilled Caisson (48 Inch)	42.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
0420	506-00209	*Riprap (9 Inch)	15.000	2.000		
			CY	0.000	0.00	
			107.00000	2.000		214.00
0425	506-00409	*Soil Riprap (9 Inch)	100.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0430	514-00000	Pipe Railing	140.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0435	601-01000	*Concrete Class B	80.000	0.000		
			CY	0.000	0.00	
			965.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	602-00000	*Reinforcing Steel	2,410.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
0445	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	2,719.000	177.000		
			LF	0.000	0.00	
			59.00000	177.000		10,443.00
0450	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,482.000	0.000		
			LF	32.000	2,432.00	
			76.00000	32.000		2,432.00
0455	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	819.000	0.000		
			LF	0.000	0.00	
			147.00000	0.000		0.00
0460	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	601.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0465	603-02425	53x34 Inch Reinforced Concrete Pipe Elliptical (Complete In	91.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
0470	603-02485	60x38 Inch Reinforced Concrete Pipe Elliptical (CIP)	1,912.000	0.000		
			LF	0.000	0.00	
			295.00000	0.000		0.00
0475	603-05018	18 Inch Reinforced Concrete End Section	4.000	2.000		
			EACH	0.000	0.00	
			1,085.00000	2.000		2,170.00
0480	603-05024	24 Inch Reinforced Concrete End Section	7.000	0.000		
			EACH	2.000	2,600.00	
			1,300.00000	2.000		2,600.00
0485	604-00305	*Inlet Type C (5 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			2,930.00000	0.000		0.00
0490	604-00310	*Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,275.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	604-00320	*Inlet Type C (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			12,600.00000	0.000		0.00
0500	604-00505	*Inlet Type D (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,825.00000	0.000		0.00
0505	604-00510	*Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,325.00000	0.000		0.00
0510	604-00511	*Inlet Type D (Special) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			11,250.00000	0.000		0.00
0515	604-13020	*Inlet Type 13 (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			13,750.00000	0.000		0.00
0520	604-19005	*Inlet Special (5 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			5,130.00000	0.000		0.00
0525	604-19110	*Inlet Type R L 5 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,400.00000	0.000		0.00
0530	604-19205	*Inlet Type R L 10 (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			4,950.00000	0.000		0.00
0535	604-19210	*Inlet Type R L 10 (10 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0540	604-19405	*Inlet Type R Special (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,950.00000	0.000		0.00
0545	604-19410	*Inlet Type R Special (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,660.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	604-19600	*Inlet (Sand Filter)	1.000	0.000		
			EACH	0.000	0.00	
			30,500.00000	0.000		0.00
0555	604-30005	Manhole Slab Base (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,675.00000	0.000		0.00
0560	604-30010	Manhole Slab Base (10 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			4,675.00000	0.000		0.00
0565	604-30015	Manhole Slab Base (15 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0570	604-30020	Manhole Slab Base (20 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			15,300.00000	0.000		0.00
0575	604-31015	*Manhole Box Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			15,350.00000	0.000		0.00
0580	604-39020	Manhole Special (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			26,800.00000	0.000		0.00
0585	605-00060	6 Inch Perforated Pipe Underdrain	7,648.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0590	605-82306	6 Inch Drain Pipe	642.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0595	607-11525	*Fence (Plastic)	2,000.000	410.000		
			LF	0.000	0.00	
			5.00000	410.000		2,050.00
0600	607-11672	*Fence Wood (Sound Barrier) (72 Inch)	200.000	0.000		
			LF	0.000	0.00	
			182.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	607-53172	*Fence Chain Link (72 Inch)	285.000	0.000		
			LF	0.000	0.00	
			24.50000	0.000		0.00
0610	608-00006	Concrete Sidewalk (6 Inch)	4,354.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0615	608-00010	Concrete Curb Ramp	184.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00
0620	609-20010	Curb Type 2 (Section B)	23.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0625	609-21010	Curb and Gutter Type 2 (Section I-B)	6,152.000	0.000		
			LF	0.000	0.00	
			16.50000	0.000		0.00
0630	609-21011	Curb and Gutter Type 2 (Section I-M)	277.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0635	609-21020	Curb and Gutter Type 2 (Section II-B)	6,259.000	0.000		
			LF	0.000	0.00	
			21.75000	0.000		0.00
0640	609-23000	Gutter (Special)	280.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0645	609-24002	Gutter Type 2 (2 Foot)	359.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0650	609-24003	Gutter Type 2 (3 Foot)	340.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0655	609-24004	Gutter Type 2 (4 Foot)	103.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	609-24006	Gutter Type 2 (6 Foot)	30.000	0.000		
			LF	0.000	0.00	
			76.00000	0.000		0.00
0665	609-24008	Gutter Type 2 (8 Foot)	171.000	0.000		
			LF	0.000	0.00	
			37.50000	0.000		0.00
0670	610-00024	Median Cover Material (4 Inch Patterned Concrete)	26,801.000	0.000		
			SF	0.000	0.00	
			7.25000	0.000		0.00
0675	612-00001	*Delineator (Type I)	45.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0680	612-00002	*Delineator (Type II)	54.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0685	612-00260	*Location Marker (Fiber Optic)(Dome)	8.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0690	613-00200	*2 Inch Electrical Conduit	10,700.000	0.000		
			LF	0.000	0.00	
			4.25000	0.000		0.00
0695	613-00206	*2 Inch Electrical Conduit (Bored)	8,430.000	0.000		
			LF	0.000	0.00	
			11.75000	0.000		0.00
0700	613-00306	*3 Inch Electrical Conduit (Bored)	1,620.000	0.000		
			LF	0.000	0.00	
			12.80000	0.000		0.00
0705	613-01200	*2 Inch Electrical Conduit (Plastic)	400.000	0.000		
			LF	0.000	0.00	
			20.25000	0.000		0.00
0710	613-01300	*3 Inch Electrical Conduit (Plastic)	400.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	613-07000	*Pull Box (Special)	7.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0720	613-07023	*Pull Box (24"x36"x24")	17.000	0.000		
			EACH	0.000	0.00	
			1,150.00000	0.000		0.00
0725	613-07034	*Pull Box (24"x36"x18")	8.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0730	613-07040	*Pull Box (30"x48"x24")	2.000	0.000		
			EACH	0.000	0.00	
			1,440.00000	0.000		0.00
0735	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			41,600.00000	0.000		0.00
0740	613-32350	*Light Standard Steel (35 Foot)	27.000	0.000		
			EACH	0.000	0.00	
			3,255.00000	0.000		0.00
0745	613-40010	*Light Standard Foundation	27.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0750	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0755	613-50210	Temporary Lighting	1.000	0.000		
			L S	0.000	0.00	
			32,000.00000	0.000		0.00
0760	613-70250	*Luminaire High Pressure Sodium (250 Watt)	34.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0765	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	4.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	614-00011	*Sign Panel (Class I)	273.000	0.000		
			SF	0.000	0.00	
			16.25000	0.000		0.00
0775	614-00012	*Sign Panel (Class II)	305.000	0.000		
			SF	0.000	0.00	
			23.25000	0.000		0.00
0780	614-00013	*Sign Panel (Class III)	194.000	0.000		
			SF	0.000	0.00	
			26.25000	0.000		0.00
0785	614-00216	*Steel Sign Post (2x2 Inch Tubing)	200.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0790	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	71.000	0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00
0795	614-70117	*Pedestrian Signal Face (16)	10.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0800	614-70336	*Traffic Signal Face (12-12-12)	31.000	0.000		
			EACH	0.000	0.00	
			690.00000	0.000		0.00
0805	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			1,065.00000	0.000		0.00
0810	614-72863	*Pedestrian Push Button Post Assembly	4.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0815	614-72871	*Loop Detector Wire (Prefab) Special	2,548.000	0.000		
			LF	0.000	0.00	
			3.20000	0.000		0.00
0820	614-72875	*Loop Detector Wire	1,092.000	0.000		
			LF	0.000	0.00	
			3.70000	0.000		0.00



CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	10.000 EACH 1,735.00000	0.000 0.000 0.000	0.00 0.00	0.00
0830	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	2.000 EACH 16,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0835	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	3.000 EACH 18,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
0840	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	2.000 EACH 24,550.00000	0.000 0.000 0.000	0.00 0.00	0.00
0845	614-84000	*Traffic Signal Pedestal Pole Steel	2.000 EACH 2,160.00000	0.000 0.000 0.000	0.00 0.00	0.00
0850	614-86246	*Controller (Type 170E-HC11)	2.000 EACH 29,350.00000	0.000 0.000 0.000	0.00 0.00	0.00
0855	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	400.000 LF 14.40000	0.000 0.000 0.000	0.00 0.00	0.00
0860	614-87320	*Closed Circuit Television	2.000 EACH 5,335.00000	0.000 0.000 0.000	0.00 0.00	0.00
0865	614-87350	*Test Fiber Optic Cable	2.000 L S 4,650.00000	0.000 0.000 0.000	0.00 0.00	0.00
0870	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands) Traffic and ITS Item	16,000.000 LF 4.80000	0.000 0.000 0.000	0.00 0.00	0.00
0875	614-87690	*Ethernet Switch	2.000 EACH 7,740.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0880	619-00000	Water Meter and Vault	3.000	0.000		
			EACH	0.000	0.00	
			2.60000	0.000		0.00
0885	619-50060	3/4 Inch Plastic Pipe	13,570.000	0.000		
			LF	0.000	0.00	
			0.70000	0.000		0.00
0890	619-50080	1 Inch Plastic Pipe	4,755.000	0.000		
			LF	0.000	0.00	
			1.60000	0.000		0.00
0895	619-50120	1-1/2 Inch Plastic Pipe	8,145.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0900	619-50160	2 Inch Plastic Pipe	390.000	0.000		
			LF	0.000	0.00	
			27.80000	0.000		0.00
0905	619-50320	4 Inch Plastic Pipe	1,220.000	0.000		
			LF	0.000	0.00	
			8.75000	0.000		0.00
0910	619-50325	4 Inch Plastic Pipe (Special)	240.000	0.000		
			LF	0.000	0.00	
			31.40000	0.000		0.00
0912	619-78042	5-1/4 In Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			7,576.00000	1.000		7,576.00
0913	619-06060	6 In Duct Iron Pipe	62.000	62.000		
			LF	0.000	0.00	
			90.00000	62.000		5,580.00
0915	621-00450	*Detour Pavement	13,606.000	5,344.000		
			SY	0.000	0.00	
			38.00000	5,344.000		203,072.00
0920	623-00162	Drip Emitter Tubing	4,420.000	0.000		
			LF	0.000	0.00	
			1.45000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0925	623-00164	Drip Emitter	1,340.000	0.000		
			EACH	0.000	0.00	
			1.35000	0.000		0.00
0930	623-00168	1 Inch Emitter Valve Assembly	18.000	0.000		
			EACH	0.000	0.00	
			365.00000	0.000		0.00
0935	623-00206	6 Inch Pop-Up Spray Sprinkler	219.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0940	623-00212	12 Inch Pop-Up Spray Sprinkler	50.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0945	623-01708	1 Inch Backflow Preventer	3.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0950	623-03108	1 Inch Automatic Control Valve	30.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0955	623-04000	Control Wire 24 Volt	134,660.000	0.000		
			LF	0.000	0.00	
			0.25000	0.000		0.00
0960	623-04008	1 Inch Quick-Coupler Valve	34.000	0.000		
			EACH	0.000	0.00	
			235.00000	0.000		0.00
0965	623-05012	1-1/2 Inch Gate Valve	40.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0970	623-07601	1 Inch Flow Sensor	3.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0975	623-08124	24 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			14,250.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 20  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0980	623-08136	36 Station Automatic Controller	1.000	0.000		
		EACH		0.000	0.00	
			15,820.00000	0.000		0.00
0985	623-08148	48 Station Automatic Controller	1.000	0.000		
		EACH		0.000	0.00	
			17,250.00000	0.000		0.00
0990	623-08200	Master Controller	3.000	0.000		
		EACH		0.000	0.00	
			1,610.00000	0.000		0.00
0995	625-00000	*Construction Surveying	1.000	0.083		
		L S		0.015	3,225.00	
			215,000.00000	0.098		21,070.00
0997	625-00001	Const Surveying (Hour)	39.000	19.000		
		HOURL		20.000	3,000.00	
			150.00000	39.000		5,850.00
1000	626-00000	*Mobilization	1.000	0.500		
		L S		0.000	0.00	
			1,000,000.00000	0.500		500,000.00
1005	626-01000	*Public Information Services	1.000	0.400		
		L S		0.000	0.00	
			51,500.00000	0.400		20,600.00
1010	627-00005	*Epoxy Pavement Marking	29.000	0.000		
		GAL		0.000	0.00	
			224.00000	0.000		0.00
1015	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	1,223.000	26.000		
		GAL		0.000	0.00	
			27.75000	26.000		721.50
1020	627-00070	*Preformed Thermoplastic Pavement Marking	1,168.000	0.000		
		SF		0.000	0.00	
			11.75000	0.000		0.00
1025	627-02001	*Preformed Plastic Pavement Marking (Type II)	4,371.000	0.000		
		SF		0.000	0.00	
			16.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1030	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	198.000	0.000		
		SF		0.000	0.00	
			16.00000	0.000		0.00
1035	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	2,025.000	0.000		
		SF		0.000	0.00	
			11.75000	0.000		0.00
1040	629-01001	*Survey Monument (Type 1)	35.000	0.000		
		EACH		0.000	0.00	
			126.00000	0.000		0.00
1045	629-01005	*Survey Monument (Type 5)	1.000	0.000		
		EACH		0.000	0.00	
			126.00000	0.000		0.00
1050	629-01006	*Survey Monument (Type 6)	12.000	0.000		
		EACH		0.000	0.00	
			127.00000	0.000		0.00
1055	629-01031	*Survey Monument (Type 3A)	1.000	0.000		
		EACH		0.000	0.00	
			1,900.00000	0.000		0.00
1060	629-01065	*Survey Monument (Type 5S)	2.000	0.000		
		EACH		0.000	0.00	
			126.00000	0.000		0.00
1065	630-00000	*Flagging	7,000.000	885.000		
		HOOR		363.000	8,349.00	
			23.00000	1,248.000		28,704.00
1070	630-00003	Uniformed Traffic Control	160.000	5.000		
		HOOR		0.000	0.00	
			58.00000	5.000		290.00
1075	630-00004	Traffic Control Vehicle	2.000	0.000		
		EACH		0.000	0.00	
			2,500.00000	0.000		0.00
1080	630-00007	Traffic Control Inspection	267.000	82.000		
		DAY		11.000	1,210.00	
			110.00000	93.000		10,230.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 22  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1085	630-00012	Traffic Control Management	625.000	78.000		
			DAY	17.000	11,475.00	
			675.00000	95.000		64,125.00
1090	630-80002	Flashing Beacon (Solar)	4.000	2.000		
			EACH	0.000	0.00	
			2,495.00000	2.000		4,990.00
1095	630-80335	Barricade (Type 3 M-A) (Temporary)	32.000	5.000		
			EACH	3.500	700.00	
			200.00000	8.500		1,700.00
1100	630-80341	Construction Traffic Sign (Panel Size A)	130.000	26.500		
			EACH	3.000	360.00	
			120.00000	29.500		3,540.00
1105	630-80342	Construction Traffic Sign (Panel Size B)	30.000	13.500		
			EACH	1.500	285.00	
			190.00000	15.000		2,850.00
1110	630-80344	Construction Traffic Sign (Special)	342.000	0.000		
			SF	29.625	711.00	
			24.00000	29.625		711.00
1115	630-80355	Portable Message Sign Panel	6.000	3.000		
			EACH	0.000	0.00	
			5,530.00000	3.000		16,590.00
1120	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	1.000		
			EACH	0.000	0.00	
			1,350.00000	1.000		1,350.00
1125	630-80360	Drum Channelizing Device	150.000	72.000		
			EACH	0.000	0.00	
			70.00000	72.000		5,040.00
1130	630-80363	Drum Channelizing Device (With Light) (Flashing)	40.000	0.000		
			EACH	0.000	0.00	
			76.00000	0.000		0.00
1135	630-80370	Concrete Barrier (Temporary)	840.000	102.000		
			LF	0.000	0.00	
			26.75000	102.000		2,728.50

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 23  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1140	630-80380	Traffic Cone	400.000	50.000		
			EACH	0.000	0.00	
			15.00000	50.000		750.00
1145	630-80384	Tubular Marker	150.000	0.000		
			EACH	0.000	0.00	
			51.75000	0.000		0.00
1150	630-85011	Impact Attenuator (Temporary)	410.000	0.000		
			DAY	0.000	0.00	
			43.00000	0.000		0.00
1155	630-85041	Mobile Attenuator	90.000	0.000		
			DAY	0.000	0.00	
			400.00000	0.000		0.00
1160	630-86800	*Traffic Signal (Temporary)	1.000	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00
1165	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			13,000.00000	0.000		0.00
1170	700-70010	F/A Minor Contract Revisions	1,282,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1175	700-70011	F/A Partnering	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1180	700-70012	F/A Asphalt Pavement Incentive	10,941.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	700-70013	F/A Concrete Pavement Incentive	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70016	F/A Fuel Cost Adjustment	130,000.000	-16,215.850		
			F A	-5,984.010	-5,984.01	
			1.00000	-22,199.860		-22,199.86

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 24  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1195	700-70018	F/A Roadway Smoothness Incentive	38,240.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70019	F/A Asphalt Cement Cost Adjustment	58,771.000	-3,572.180		
			F A	0.000	0.00	
			1.00000	-3,572.180		-3,572.18
1205	700-70021	F/A On-The-Job Trainee	5,760.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
1206	700-70021	F/A On-The-Job Trainee (Revised per specifications to \$2.00/hr)	236.500	236.500		
			HOOR	0.000	0.00	
			2.00000	236.500		473.00
1210	700-70034	F/A Landscape Restoration	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1215	700-70035	F/A Prairie Dog Management	10,000.000	108.900		
			F A	0.000	0.00	
			1.00000	108.900		108.90
1220	700-70060	F/A Adjust Utility	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70072	F/A Obtain Power from Xcel Energy	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70082	F/A Furnish & Install Electrical Service	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1235	700-70380	F/A Erosion Control	25,000.000	349.900		
			F A	0.000	0.00	
			1.00000	349.900		349.90
1240	700-70589	F/A Environmental Health & Safety Management	100,000.000	5,500.920		
			F A	0.000	0.00	
			1.00000	5,500.920		5,500.92



CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/16/2015

ESTIMATE NO: 0008

13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1245	700-70594	F/A DRB Standing Committee	20,000.000	1,400.000		
			F A	0.000	0.00	
			1.00000	1,400.000		1,400.00
			CAT 0200	CURRENT AMT	\$ 15,769,296.00 \$	191,246.99 \$ 1,935,760.43
CAT NO0201 BNSF RR (CDOT WORK)						
1250	202-01000	*Removal of Fence	2,209.000	440.000		
			LF	10.000	45.00	
			4.50000	450.000		2,025.00
1255	304-01000	*Aggregate Base Course (Class 1)	7,037.000	0.000		
			TON	1,737.940	33,020.86	
			19.00000	1,737.940		33,020.86
1260	607-52905	*End Post (Chain Link)	10.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
1260		MATERIAL ALLOWANCE End Post (Chain Link)		10.000		
			EACH	0.000	0.00	
			39.63000	10.000		396.30
1265	607-52910	*Corner and Line Brace Post (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00
1265		MATERIAL ALLOWANCE Corner and Line Brace Post (Chain Link)		2.000		
			EACH	0.000	0.00	
			39.63000	2.000		79.26
1270	607-53196	*Fence Chain Link (96 Inch)	2,123.000	0.000		
			LF	0.000	0.00	
			21.75000	0.000		0.00
1270		MATERIAL ALLOWANCE Fence Chain Link (96 Inch)		2,123.001		
			LF	0.000	0.00	
			6.21354	2,123.001		13,191.35
			CAT 0201	CURRENT AMT	\$ 192,888.75 \$	33,065.86 \$ 48,712.77
CAT NO0300 RR STR. E-16-YP						
1275	206-00000	*Structure Excavation	1,264.000	0.000		
			CY	0.000	0.00	
			10.50000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 26  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 RR STR. E-16-YP						
1280	206-00065	Structure Backfill (Flow-Fill)	241.000	0.000		
			CY	0.000	0.00	
			94.00000	0.000		0.00
1285	206-00200	*Structure Backfill (Class 2)	258.000	0.000		
			CY	0.000	0.00	
			10.65000	0.000		0.00
1290	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			155,000.00000	0.000		0.00
1295	503-00048	*Drilled Caisson (48 Inch)	1,136.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
1300	507-00100	Concrete Slope and Ditch Paving (Reinforced)	22.000	0.000		
			CY	0.000	0.00	
			540.00000	0.000		0.00
1305	509-00000	*Structural Steel	600.000	0.000		
			LB	0.000	0.00	
			13.00000	0.000		0.00
1310	512-00101	Bearing Device (Type I)	20.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
1315	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			18,500.00000	0.000		0.00
1320	514-00200	Pedestrian Railing (Steel)	290.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
1325	517-00100	Waterproofing (Railroad)	732.000	0.000		
			SY	0.000	0.00	
			170.00000	0.000		0.00
1330	518-00106	Waterstop (6 Inch)	106.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 27  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 RR STR. E-16-YP						
1335	601-03040	*Concrete Class D (Bridge)	568.000	0.000		
			CY	0.000	0.00	
			565.00000	0.000		0.00
1340	601-40400	Structural Concrete Stain	850.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1345	602-00020	*Reinforcing Steel (Epoxy Coated)	99,487.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
1350	613-00125	*1-1/4 Inch Electrical Conduit	2,496.000	0.000		
			LF	0.000	0.00	
			3.20000	0.000		0.00
1355	613-00150	*1-1/2 Inch Electrical Conduit	100.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1360	613-00200	*2 Inch Electrical Conduit	312.000	0.000		
			LF	0.000	0.00	
			4.25000	0.000		0.00
1365	613-00400	*4 Inch Electrical Conduit	624.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
1370	618-00005	Prestressing Steel Bar	86.000	0.000		
			MKFT	0.000	0.00	
			645.00000	0.000		0.00
1375	618-01996	*Prestressed Concrete Box (Depth Greater Than 48 Inches)	5,914.000	0.000		
			SF	0.000	0.00	
			115.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,945,395.20 \$	0.00 \$
CAT NO0301 RET. WALL E-16-CE						
1380	206-00000	*Structure Excavation	921.000	0.000		
			CY	0.000	0.00	
			10.50000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 28  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 RET. WALL E-16-CE						
1385	206-00100	*Structure Backfill (Class 1)	656.000	0.000		
			CY	0.000	0.00	
			23.50000	0.000		0.00
1390	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			10,400.00000	0.000		0.00
1395	503-00048	*Drilled Caisson (48 Inch)	528.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
1400	514-00200	Pedestrian Railing (Steel)	183.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
1405	518-00106	Waterstop (6 Inch)	20.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
1410	601-03050	*Concrete Class D (Wall)	306.000	0.000		
			CY	0.000	0.00	
			720.00000	0.000		0.00
1415	601-40400	Structural Concrete Stain	515.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1420	602-00020	*Reinforcing Steel (Epoxy Coated)	40,035.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
1425	606-10805	*Bridge Rail Type 8 (Special)	183.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	497,203.00 \$	0.00 \$
CAT NO0302 RET. WALL E-16-CG						
1430	206-00000	*Structure Excavation	1,665.000	587.000		
			CY	0.000	0.00	
			10.50000	587.000		6,163.50

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 29  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RET. WALL E-16-CG						
1435	206-00100	*Structure Backfill (Class 1)	205.000	0.000		
			CY	0.000	0.00	
			23.50000	0.000		0.00
1440	503-00024	*Drilled Caisson (24 Inch)	268.000	268.000		
			LF	0.000	0.00	
			130.00000	268.000		34,840.00
1445	503-00030	*Drilled Caisson (30 Inch)	600.000	600.000		
			LF	0.000	0.00	
			135.00000	600.000		81,000.00
1450	503-00036	*Drilled Caisson (36 Inch)	2,848.000	1,904.000		
			LF	0.000	0.00	
			205.00000	1,904.000		390,320.00
1450		MATERIAL ALLOWANCE Reinforcing Steel Cages		840.000		
			LF	0.000	0.00	
			86.26000	840.000		72,458.40
1455	503-00048	*Drilled Caisson (48 Inch)	1,008.000	432.000		
			LF	0.000	0.00	
			280.00000	432.000		120,960.00
1455		MATERIAL ALLOWANCE Reinforcing Steel Cages		576.000		
			LF	0.000	0.00	
			104.35000	576.000		60,105.60
1460	506-00206	*Riprap (6 Inch)	1.000	0.000		
			CY	0.000	0.00	
			215.00000	0.000		0.00
1465	514-00200	Pedestrian Railing (Steel)	546.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
1470	518-00106	Waterstop (6 Inch)	112.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
1475	601-03050	*Concrete Class D (Wall)	621.000	31.500		
			CY	0.000	0.00	
			720.00000	31.500		22,680.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 30  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RET. WALL E-16-CG						
1480	601-40400	Structural Concrete Stain	1,427.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1485	602-00020	*Reinforcing Steel (Epoxy Coated)	75,320.000	9,832.000		
			LB	0.000	0.00	
			0.90000	9,832.000		8,848.80
1490	606-10805	*Bridge Rail Type 8 (Special)	547.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1495	609-23000	Gutter (Special)	126.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$ 1,696,573.00 \$	0.00 \$	797,376.30
CAT NO0303 RET. WALL E-16-CF						
1500	206-00000	*Structure Excavation	2,692.000	0.000		
			CY	0.000	0.00	
			10.50000	0.000		0.00
1505	206-00100	*Structure Backfill (Class 1)	2,295.000	0.000		
			CY	0.000	0.00	
			23.50000	0.000		0.00
1510	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
1515	503-00048	*Drilled Caisson (48 Inch)	288.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
1515		MATERIAL ALLOWANCE Reinforcing Steel Cages		288.000		
			LF	0.000	0.00	
			104.35000	288.000		30,052.80
1520	514-00200	Pedestrian Railing (Steel)	522.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 31  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RET. WALL E-16-CF						
1525	518-00106	Waterstop (6 Inch)	102.000	0.000		
			LF	0.000	0.00	
				11.00000	0.000	0.00
1530	601-03050	*Concrete Class D (Wall)	844.000	0.000		
			CY	0.000	0.00	
				720.00000	0.000	0.00
1535	601-40400	Structural Concrete Stain	1,330.000	0.000		
			SY	0.000	0.00	
				10.00000	0.000	0.00
1540	602-00020	*Reinforcing Steel (Epoxy Coated)	109,295.000	0.000		
			LB	0.000	0.00	
				0.90000	0.000	0.00
1545	606-10805	*Bridge Rail Type 8 (Special)	522.000	0.000		
			LF	0.000	0.00	
				70.00000	0.000	0.00
			CAT 0303	CURRENT AMT	\$ 1,044,576.00 \$	0.00 \$ 30,052.80
CAT NO0304 RET. WALL E-16-CH						
1550	206-00000	*Structure Excavation	520.000	189.000		
			CY	0.000	0.00	
				10.50000	189.000	1,984.50
1555	206-00100	*Structure Backfill (Class 1)	90.000	0.000		
			CY	0.000	0.00	
				23.50000	0.000	0.00
1560	503-00024	*Drilled Caisson (24 Inch)	136.000	136.000		
			LF	0.000	0.00	
				130.00000	136.000	17,680.00
1565	503-00030	*Drilled Caisson (30 Inch)	416.000	416.000		
			LF	0.000	0.00	
				135.00000	416.000	56,160.00
1570	503-00036	*Drilled Caisson (36 Inch)	680.000	560.000		
			LF	0.000	0.00	
				205.00000	560.000	114,800.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 RET. WALL E-16-CH						
1570		MATERIAL ALLOWANCE Reinforcing Steel Cages		120.000		
			LF	0.000	0.00	
				86.26000	120.000	10,351.20
1575	503-00048	*Drilled Caisson (48 Inch)		336.000	0.000	
			LF	0.000	0.00	
				280.00000	0.000	0.00
1575		MATERIAL ALLOWANCE Reinforcing Steel Cages		336.000		
			LF	0.000	0.00	
				104.35000	336.000	35,061.60
1580	514-00200	Pedestrian Railing (Steel)		188.000	0.000	
			LF	0.000	0.00	
				215.00000	0.000	0.00
1585	518-00106	Waterstop (6 Inch)		31.000	0.000	
			LF	0.000	0.00	
				11.00000	0.000	0.00
1590	601-03050	*Concrete Class D (Wall)		193.000	22.000	
			CY	0.000	0.00	
				720.00000	22.000	15,840.00
1595	601-40400	Structural Concrete Stain		463.000	0.000	
			SY	0.000	0.00	
				10.00000	0.000	0.00
1600	602-00020	*Reinforcing Steel (Epoxy Coated)		24,075.000	5,121.000	
			LB	0.000	0.00	
				0.90000	5,121.000	4,608.90
1605	606-10805	*Bridge Rail Type 8 (Special)		189.000	0.000	
			LF	0.000	0.00	
				70.00000	0.000	0.00
			CAT 0304	CURRENT AMT \$	534,143.50 \$	0.00 \$
CAT NO0305 RET. WALL E-16-CP						
1610	206-00000	*Structure Excavation		290.000	0.000	
			CY	0.000	0.00	
				10.50000	0.000	0.00



CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 33  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 RET. WALL E-16-CP						
1615	206-00100	*Structure Backfill (Class 1)	95.000	0.000		
			CY	0.000	0.00	
			23.50000	0.000		0.00
1620	503-00024	*Drilled Caisson (24 Inch)	572.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
1625	507-00100	Concrete Slope and Ditch Paving (Reinforced)	25.000	0.000		
			CY	0.000	0.00	
			540.00000	0.000		0.00
1630	514-00000	Pipe Railing	238.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
1635	518-00106	Waterstop (6 Inch)	13.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
1640	601-03050	*Concrete Class D (Wall)	106.000	0.000		
			CY	0.000	0.00	
			720.00000	0.000		0.00
1645	601-40400	Structural Concrete Stain	319.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1650	602-00020	*Reinforcing Steel (Epoxy Coated)	14,610.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
1655	606-10805	*Bridge Rail Type 8 (Special)	240.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
			CAT 0305	CURRENT AMT \$	222,969.50 \$	0.00 \$
CAT NO0306 RET. WALL E-16-CO						
1660	206-00000	*Structure Excavation	342.000	0.000		
			CY	0.000	0.00	
			10.50000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 34  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 RET. WALL E-16-CO						
1665	206-00100	*Structure Backfill (Class 1)	233.000	0.000		
			CY	0.000	0.00	
			23.50000	0.000		0.00
1670	514-00200	Pedestrian Railing (Steel)	156.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
1675	518-00106	Waterstop (6 Inch)	12.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
1680	601-03050	*Concrete Class D (Wall)	112.000	0.000		
			CY	0.000	0.00	
			720.00000	0.000		0.00
1685	601-40400	Structural Concrete Stain	228.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1690	602-00020	*Reinforcing Steel (Epoxy Coated)	10,850.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
1695	606-10805	*Bridge Rail Type 8 (Special)	185.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
			CAT 0306	CURRENT AMT \$	148,373.50 \$	0.00 \$
CAT NO0307 RET. WALL E-16-CU						
1700	206-00000	*Structure Excavation	1,303.000	0.000		
			CY	0.000	0.00	
			10.50000	0.000		0.00
1705	206-00100	*Structure Backfill (Class 1)	939.000	0.000		
			CY	0.000	0.00	
			23.50000	0.000		0.00
1710	514-00200	Pedestrian Railing (Steel)	373.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 35  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 RET. WALL E-16-CU						
1715	518-00106	Waterstop (6 Inch)	50.000	0.000		
			LF	0.000	0.00	
				11.00000	0.000	0.00
1720	601-03050	*Concrete Class D (Wall)	412.000	0.000		
			CY	0.000	0.00	
				720.00000	0.000	0.00
1725	601-40400	Structural Concrete Stain	705.000	0.000		
			SY	0.000	0.00	
				10.00000	0.000	0.00
1730	602-00020	*Reinforcing Steel (Epoxy Coated)	40,210.000	0.000		
			LB	0.000	0.00	
				0.90000	0.000	0.00
1735	606-10805	*Bridge Rail Type 8 (Special)	373.000	0.000		
			LF	0.000	0.00	
				70.00000	0.000	0.00
			CAT 0307	CURRENT AMT \$	482,482.00 \$	0.00 \$
CAT NO0308 RET. WALL E-16-CS						
1740	206-00000	*Structure Excavation	885.000	104.000		
			CY	0.000	0.00	
				10.50000	104.000	1,092.00
1745	206-00100	*Structure Backfill (Class 1)	548.000	0.000		
			CY	0.000	0.00	
				23.50000	0.000	0.00
1750	206-01784	Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
				4,250.00000	0.000	0.00
1755	503-00024	*Drilled Caisson (24 Inch)	640.000	496.000		
			LF	0.000	0.00	
				130.00000	496.000	64,480.00
1755		MATERIAL ALLOWANCE Reinforcing Steel Cages		144.000		
			LF	0.000	0.00	
				26.87000	144.000	3,869.28

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 36  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0308 RET. WALL E-16-CS							
1760	503-00030	*Drilled Caisson (30 Inch)	196.000	0.000			
			LF	0.000	0.00		
			135.00000	0.000		0.00	
1760		MATERIAL ALLOWANCE Reinforcing Steel Cages		196.000			
			LF	0.000	0.00		
			36.30000	196.000		7,114.80	
1765	514-00200	Pedestrian Railing (Steel)	355.000	0.000			
			LF	0.000	0.00		
			215.00000	0.000		0.00	
1770	518-00106	Waterstop (6 Inch)	33.000	0.000			
			LF	0.000	0.00		
			11.00000	0.000		0.00	
1775	601-03050	*Concrete Class D (Wall)	272.000	0.000			
			CY	0.000	0.00		
			720.00000	0.000		0.00	
1780	601-40400	Structural Concrete Stain	577.000	0.000			
			SY	0.000	0.00		
			10.00000	0.000		0.00	
1785	602-00020	*Reinforcing Steel (Epoxy Coated)	31,605.000	0.000			
			LB	0.000	0.00		
			0.90000	0.000		0.00	
1790	606-10805	*Bridge Rail Type 8 (Special)	356.000	0.000			
			LF	0.000	0.00		
			70.00000	0.000		0.00	
			CAT 0308	CURRENT AMT \$	467,743.00 \$	0.00 \$	76,556.08
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1795	620-00005	Field Office (Special)	1.000	1.000			
			EACH	0.000	0.00		
			95,000.00000	1.000		95,000.00	
1800	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			110,000.00000	1.000		110,000.00	

CONTID: C17866  
 PCN: 17866-BID  
 PROJECT: STA1281-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 37  
 ESTIMATE RUN 11/16/2015  
 13:34:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1805	620-00020	Sanitary Facility	2.000	2.000			
			EACH	0.000	0.00		
			4,880.00000	2.000		9,760.00	
			CAT 0400	CURRENT AMT	\$ 214,760.00	\$ 0.00	\$ 214,760.00
			PROJECT TOTAL	CURRENT AMT	\$ 23,216,403.45	\$ 224,312.85	\$ 3,359,704.58