

ESTIMATE SUMMARY

 CONTID: C17881RC ESTIMATE NO: 0011 PROG SPEC YR: 2005
 PCN: 17881RC-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 175.0 DAYS TIME ALLOW: 328 CALENDAR DAYS
 SH13 GARCO RIO BLANCO HILL PERCENT TIME: 53.35 ORIG TIME ALLOW: 328 CALENDAR DAYS

PROJECT NO: NHPP0131-057
 SH13 GarCo RioBlanco Hill
 NAME OF ROAD:
 PROJECT COUNTIES: GARFIELD

CONTRACTOR:
 IHC Scott, Inc. PAY PERIOD ENDING 04/29/2023 DATE TIME STARTED 05/23/2022
 10303 E. DRY CREEK RD #300 DATE LET 12/23/2021 DATE WORK BEGAN 05/23/2022
 DATE AWARDED 01/20/2022 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 02/16/2022 DATE ACCEPTED
 ENGLEWOOD CO 80112 (303)790-9100 DATE NOTICE TO PROCEED 05/23/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 26,831,563.82 PARTICIPATING	\$ 6,614,275.73	\$ 325,752.15
AWARD PROJECT AMT: \$ 26,104,984.43 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 24.65% TOTAL EARNINGS	6,614,275.73	325,752.15
FUNDS AVAILABLE: \$ 20,217,288.09 STOCKPILED MATERIALS	143,295.85	0.00
	GROSS EARNINGS	325,752.15
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-180,387.38	-9,772.56
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	6,577,184.20
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	6,577,184.20
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 315,979.59

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.850		
			L S	0.050	4,782.88	
			95,657.66000	0.900		86,091.89
0010	202-00015	Removal of Headwall	1.000	0.000		
			EACH	0.000	0.00	
			1,105.17000	0.000		0.00
0015	202-00035	Removal of Pipe	1,979.000	986.000		
			LF	100.000	3,766.00	
			37.66000	1,086.000		40,898.76
0020	202-00240	Removal of Asphalt Mat (Planing)	561.000	32.000		
			SY	0.000	0.00	
			21.88000	32.000		700.16
0025	202-00250	Removal of Pavement Marking	27,379.000	0.000		
			SF	0.000	0.00	
			0.95000	0.000		0.00
0030	202-00810	Removal of Ground Sign	10.000	1.000		
			EACH	0.000	0.00	
			120.49000	1.000		120.49
0035	202-01000	Removal of Fence	33,180.000	28,694.000		
			LF	0.000	0.00	
			1.43000	28,694.000		41,032.42
0040	202-01035	Removal of Gate	9.000	9.000		
			EACH	0.000	0.00	
			286.69000	9.000		2,580.21
0045	202-01130	Removal of Guardrail Type 3	6,529.000	200.000		
			LF	354.000	2,311.62	
			6.53000	554.000		3,617.62
0050	202-01300	Removal of End Anchorage	16.000	0.000		
			EACH	1.000	308.14	
			308.14000	1.000		308.14
0055	203-00050	Unsuitable Material	10,000.000	5.000		
			CY	0.000	0.00	
			18.26000	5.000		91.30

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-00060	Embankment Material (Complete In Place)	179,450.000	94,000.000		
			CY	0.000	0.00	
			14.80000	94,000.000		1,391,200.00
0065	203-00062	Embankment Material (Complete In Place) (Special)	27,484.000	0.000		
			CY	0.000	0.00	
			25.86000	0.000		0.00
0070	203-01100	Proof Rolling	80.000	0.000		
			HOURL	0.000	0.00	
			125.49000	0.000		0.00
0075	203-01510	Backhoe	80.000	22.000		
			HOURL	0.000	0.00	
			128.73000	22.000		2,832.06
0080	203-01550	Dozing	520.000	10.000		
			HOURL	0.000	0.00	
			184.04000	10.000		1,840.40
0085	203-01597	Potholing	30.000	12.000		
			HOURL	0.000	0.00	
			420.49000	12.000		5,045.88
0090	206-00000	Structure Excavation	6,591.000	1,247.000		
			CY	0.000	0.00	
			6.22000	1,247.000		7,756.34
0095	206-00100	Structure Backfill (Class 1)	454.000	392.600		
			CY	0.000	0.00	
			46.29000	392.600		18,173.45
0100	206-00200	Structure Backfill (Class 2)	1,105.000	0.000		
			CY	0.000	0.00	
			37.69000	0.000		0.00
0105	206-00360	Mechanical Reinforcement of Soil	4,613.000	0.000		
			CY	0.000	0.00	
			43.60000	0.000		0.00
0105		MATERIAL ALLOWANCE Reinforcement Geotex		641.000		
			CY	0.000	0.00	
			15.71000	641.000		10,070.11

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	206-01783	Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00
0115	206-01784	Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
0120	206-01785	Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
0125	207-00700	Topsoil (Onsite)	41,000.000	20,500.000		
			CY	0.000	0.00	
			2.01000	20,500.000		41,205.00
0130	208-00002	Erosion Log Type 1 (12 Inch)	13,181.000	6,829.500		
			LF	1,144.000	5,639.92	
			4.93000	7,973.500		39,309.36
0135	208-00013	Erosion Log Type 1 (20 Inch)	7,548.000	846.000		
			LF	40.000	311.20	
			7.78000	886.000		6,893.08
0140	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	6.000	3.000		
			EACH	0.000	0.00	
			2,967.80000	3.000		8,903.40
0145	208-00075	Pre-fabricated Vehicle Tracking Pad	4.000	2.000		
			EACH	0.000	0.00	
			8,903.41000	2.000		17,806.82
0150	208-00103	Removal and Disposal of Sediment (Labor)	502.000	373.000		
			HOUR	129.000	8,385.00	
			65.00000	502.000		32,630.00
0155	208-00105	Removal and Disposal of Sediment (Equipment)	65.000	38.000		
			HOUR	12.000	1,440.00	
			120.00000	50.000		6,000.00
0160	208-00106	Sweeping (Sediment Removal)	159.000	133.000		
			HOUR	26.000	3,640.00	
			140.00000	159.000		22,260.00

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	208-00207	Erosion Control Management	56.000	47.000		
			DAY	4.000	779.44	
			194.86000	51.000		9,937.86
0170	209-00600	Dust Palliative (Magnesium Chloride)	22,500.000	2,000.000		
			GAL	0.000	0.00	
			0.33000	2,000.000		660.00
0175	210-00010	Reset Mailbox Structure	9.000	0.000		
			EACH	0.000	0.00	
			421.72000	0.000		0.00
0180	210-00475	Reset Closed Circuit Television Pole	1.000	1.000		
			EACH	0.000	0.00	
			6,626.49000	1.000		6,626.49
0185	210-00810	Reset Ground Sign	8.000	2.000		
			EACH	0.000	0.00	
			542.22000	2.000		1,084.44
0190	210-00875	Reset Surface Condition Analyser	1.000	1.000		
			EACH	0.000	0.00	
			7,699.24000	1.000		7,699.24
0195	210-01000	Reset Fence	762.000	690.000		
			LF	0.000	0.00	
			6.54000	690.000		4,512.60
0200	212-00700	Organic Fertilizer	11,844.000	0.000		
			LB	0.000	0.00	
			1.23000	0.000		0.00
0205	212-00702	Biotic Soil Amendments (Hydraulically Applied)	61,905.000	0.000		
			LB	0.000	0.00	
			1.19000	0.000		0.00
0210	212-00703	Humate	7,896.000	0.000		
			LB	0.000	0.00	
			1.49000	0.000		0.00
0215	212-00706	Seeding (Native) Drill	30.000	0.000		
			ACRE	0.000	0.00	
			961.28000	0.000		0.00

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	212-00707	Seeding (Native) Hydraulic	13.000	0.000		
			ACRE	0.000	0.00	
			1,487.37000	0.000		0.00
0225	212-00708	Seeding (Native) Broadcast	15.000	0.000		
			ACRE	0.000	0.00	
			1,712.15000	0.000		0.00
0230	213-00002	Mulching (Weed Free Hay)	20.000	0.000		
			ACRE	0.000	0.00	
			818.48000	0.000		0.00
0235	213-00012	Spray-on Mulch Blanket	9.000	0.000		
			ACRE	0.000	0.00	
			3,633.98000	0.000		0.00
0240	213-00061	Mulch Tackifier	4,050.000	0.000		
			LB	0.000	0.00	
			3.32000	0.000		0.00
0245	213-00150	Bonded Fiber Matrix	40.000	12.000		
			ACRE	0.000	0.00	
			3,299.45000	12.000		39,593.40
0250	216-00211	Soil Retention Blanket (Excelsior) (Biodegradable Class 1)	30,339.000	0.000		
			SY	0.000	0.00	
			3.35000	0.000		0.00
0255	216-00222	Soil Retention Blanket (Coconut) (Biodegradable Class 2)	20,285.000	0.000		
			SY	0.000	0.00	
			3.30000	0.000		0.00
0260	216-00301	Turf Reinforcement Mat (Class 1)	9,701.000	0.000		
			SY	0.000	0.00	
			5.45000	0.000		0.00
0265	216-00303	Turf Reinforcement Mat (Class 3)	841.000	0.000		
			SY	0.000	0.00	
			6.49000	0.000		0.00
0270	240-00000	Wildlife Biologist	220.000	26.750		
			HOUR	6.000	1,062.00	
			177.00000	32.750		5,796.75

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	240-00010	Removal of Nests	40.000	0.000		
			HOOR	0.000	0.00	
			175.00000	0.000		0.00
0280	304-01000	Aggregate Base Course (Class 1)	107,348.000	0.000		
			TON	0.000	0.00	
			20.56000	0.000		0.00
0285	304-06000	Aggregate Base Course (Class 6)	33,456.000	0.000		
			TON	0.000	0.00	
			21.05000	0.000		0.00
0290	310-00610	Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	68,062.000	0.000		
			SY	3,373.000	6,374.97	
			1.89000	3,373.000		6,374.97
0295	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	525.000	311.720		
			TON	210.710	73,263.87	
			347.70000	522.430		181,648.91
0300	403-34701	Hot Mix Asphalt (Grading SX) (75)	37,808.000	0.000		
			TON	0.000	0.00	
			90.16000	0.000		0.00
0305	411-03342	Asphalt Cement Performance Grade (PG 64-28)	712.000	0.000		
			TON	0.000	0.00	
			894.99000	0.000		0.00
0310	411-03352	Asphalt Cement Performance Grade (PG 58-28)	1,557.000	0.000		
			TON	0.000	0.00	
			690.77000	0.000		0.00
0315	411-10255	Emulsified Asphalt (Slow-Setting)	20,806.000	0.000		
			GAL	0.000	0.00	
			4.20000	0.000		0.00
0320	420-00112	Geotextile (Drainage) (Class 1)	1,292.000	732.000		
			SY	0.000	0.00	
			4.72000	732.000		3,455.04
0320		MATERIAL ALLOWANCE Drainage Geotex		268.000		
			SY	0.000	0.00	
			1.15000	268.000		308.20

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325	420-00132	Geotextile (Separator) (Class 1)	15,000.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0325		MATERIAL ALLOWANCE Separation Geotex		15,000.000		
			SY	0.000	0.00	
			0.63000	15,000.000		9,450.00
0330	420-00520	Geogrid Pavement Reinforcement	25,271.000	0.000		
			SY	0.000	0.00	
			3.74000	0.000		0.00
0330		MATERIAL ALLOWANCE Paving Grid		15,600.000		
			SY	0.000	0.00	
			1.90000	15,600.000		29,640.00
0335	504-03311	Retaining Wall (1)(Alternative Systems)	1.000	0.000		
			L S	0.000	0.00	
			221,270.72000	0.000		0.00
0340	504-03312	Retaining Wall (2)(Alternative Systems)	1.000	0.000		
			L S	0.000	0.00	
			329,327.94000	0.000		0.00
0345	504-05000	Wire Mesh Facing	4,565.000	0.000		
			SF	0.000	0.00	
			22.97000	0.000		0.00
0350	506-00209	Riprap (9 Inch)	411.000	146.800		
			CY	0.000	0.00	
			137.01000	146.800		20,113.07
0355	506-00212	Riprap (12 Inch)	294.000	98.000		
			CY	0.000	0.00	
			141.45000	98.000		13,862.10
0360	506-00218	Riprap (18 Inch)	139.000	28.000		
			CY	0.000	0.00	
			184.22000	28.000		5,158.16
0365	506-01020	Geogrid Reinforcement	48,812.000	444.000		
			SY	0.000	0.00	
			3.70000	444.000		1,642.80

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0365		MATERIAL ALLOWANCE Mech Subgrade Reinf		28,356.000		
			SY	0.000	0.00	
			1.80000	28,356.000		51,040.80
0370	507-00100	Concrete Slope and Ditch Paving (Reinforced)	2.000	0.000		
			CY	0.000	0.00	
			1,045.45000	0.000		0.00
0375	511-00020	Structural Precast Concrete Arch Unit (20 to 30 Feet)	102.000	0.000		
			LF	0.000	0.00	
			7,222.68000	0.000		0.00
0380	511-00040	Structural Precast Concrete Arch Unit (40 to 50 Feet)	0.000	0.000		
			LF	0.000	0.00	
			17,161.22000	0.000		0.00
0385	601-01000	Concrete Class B	296.000	0.000		
			CY	0.000	0.00	
			1,050.49000	0.000		0.00
0390	601-01025	Concrete Class B (Miscellaneous)	8.000	0.000		
			CY	0.000	0.00	
			2,398.53000	0.000		0.00
0395	601-03030	Concrete Class D (Box Culvert)	94.600	94.600		
			CY	0.000	0.00	
			913.20000	94.600		86,388.72
0400	602-00020	Reinforcing Steel (Epoxy Coated)	7,941.000	7,941.000		
			LB	0.000	0.00	
			2.46000	7,941.000		19,534.86
0405	603-10240	24 Inch Corrugated Steel Pipe	379.000	259.000		
			LF	0.000	0.00	
			215.68000	259.000		55,861.12
0410	603-10360	36 Inch Corrugated Steel Pipe	168.000	168.000		
			LF	0.000	0.00	
			250.76000	168.000		42,127.68
0415	603-30024	24 Inch Steel End Section	4.000	3.000		
			EACH	0.000	0.00	
			501.88000	3.000		1,505.64

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0420	603-30036	36 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,248.18000	2.000		2,496.36
0425	603-70604	6x4 Foot Concrete Box Culvert (Precast)	94.000	94.000		
			LF	0.000	0.00	
			1,396.73000	94.000		131,292.62
0430	603-71611	16 x 11 Foot Concrete Box Culvert (Precast)	76.000	76.000		
			LF	0.000	0.00	
			3,936.25000	76.000		299,155.00
0435	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,585.24000	1.000		4,585.24
0440	604-00505	Inlet Type D (5 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			5,393.03000	2.000		10,786.06
0445	604-00510	Inlet Type D (10 Foot)	3.000	2.000		
			EACH	1.000	7,148.41	
			7,148.41000	3.000		21,445.23
0450	604-00550	Inlet Type D (Special)	1.000	0.000		
			EACH	0.000	0.00	
			15,044.10000	0.000		0.00
0455	604-19010	Inlet Special (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			17,360.61000	0.000		0.00
0460	604-26015	Vane Grate Inlet (Double) (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			14,076.71000	0.000		0.00
0465	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			14,866.56000	0.000		0.00
0470	604-30020	Manhole Slab Base (20 Foot)	1.000	0.500		
			EACH	0.000	0.00	
			22,017.30000	0.500		11,008.65

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	605-00040	4 Inch Perforated Pipe Underdrain	1,188.000	0.000		
			LF	0.000	0.00	
			26.74000	0.000		0.00
0480	605-01020	2 Inch Horizontal Drain	3,638.000	0.000		
			LF	0.000	0.00	
			50.87000	0.000		0.00
0485	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	10,817.000	0.000		
			LF	0.000	0.00	
			41.07000	0.000		0.00
0490	606-00910	Guardrail Type 9 (Style CA)	1,862.000	0.000		
			LF	0.000	0.00	
			161.55000	0.000		0.00
0495	606-00931	Guardrail Type 9 (Style CD) (Special)	775.000	0.000		
			LF	0.000	0.00	
			263.96000	0.000		0.00
0500	606-01370	Transition Type 3G	8.000	0.000		
			EACH	0.000	0.00	
			3,960.27000	0.000		0.00
0505	606-01385	Transition Type 3J	2.000	0.000		
			EACH	0.000	0.00	
			2,221.73000	0.000		0.00
0510	606-01390	End Anchorage Type 3K	2.000	0.000		
			EACH	0.000	0.00	
			2,257.70000	0.000		0.00
0515	606-02003	End Anchorage (Nonflared)	28.000	0.000		
			EACH	0.000	0.00	
			4,041.80000	0.000		0.00
0520	606-02005	End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			4,262.42000	0.000		0.00
0525	607-00005	End Post	19.000	0.000		
			EACH	0.000	0.00	
			1,086.91000	0.000		0.00

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0530	607-00015	End Post (Special)	66.000	51.000		
			EACH	0.000	0.00	
			1,108.99000	51.000		56,558.49
0530		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	0.000	0.00	
			195.00000	0.000		0.00
0535	607-00020	Corner and Line Brace Post (Special)	127.000	83.000		
			EACH	0.000	0.00	
			1,649.80000	83.000		136,933.40
0540	607-11220	Fence Combination Wire With Metal Posts (Special)	1,121.000	0.000		
			LF	0.000	0.00	
			8.91000	0.000		0.00
0545	607-11360	Fence Deer (Special)	36,846.000	22,355.000		
			LF	0.000	0.00	
			18.86000	22,355.000		421,615.30
0545		MATERIAL ALLOWANCE Fence Post, Wood		0.000		
			LF	0.000	0.00	
			1.81000	0.000		0.00
0545		MATERIAL ALLOWANCE Woven Wire Fence		18,862.000		
			LF	0.000	0.00	
			1.98000	18,862.000		37,346.76
0550	607-11525	Fence (Plastic)	2,561.000	0.000		
			LF	0.000	0.00	
			4.33000	0.000		0.00
0555	607-60002	Game Ramp	14.000	0.000		
			EACH	0.000	0.00	
			13,187.74000	0.000		0.00
0555		MATERIAL ALLOWANCE No Test Required		14.000		
			EACH	0.000	0.00	
			388.57000	14.000		5,439.98
0560	607-60117	16 Foot Gate (Special)	15.000	9.000		
			EACH	0.000	0.00	
			1,999.95000	9.000		17,999.55

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0565	611-00017	16 Foot Deer Guard	2.000	0.000		
			EACH	0.000	0.00	
			31,679.24000	0.000		0.00
0570	612-00001	Delineator (Type I)	228.000	82.000		
			EACH	0.000	0.00	
			21.69000	82.000		1,778.58
0575	612-00002	Delineator (Type II)	44.000	0.000		
			EACH	0.000	0.00	
			24.10000	0.000		0.00
0580	612-00003	Delineator (Type III)	68.000	8.000		
			EACH	0.000	0.00	
			26.51000	8.000		212.08
0585	613-01200	2 Inch Electrical Conduit (Plastic)	300.000	300.000		
			LF	0.000	0.00	
			75.99000	300.000		22,797.00
0590	613-07023	Pull Box (24"x36"x24")	2.000	2.000		
			EACH	0.000	0.00	
			9,364.24000	2.000		18,728.48
0595	614-00011	Sign Panel (Class I)	11.000	0.000		
			SF	0.000	0.00	
			24.10000	0.000		0.00
0600	614-00012	Sign Panel (Class II)	113.000	0.000		
			SF	0.000	0.00	
			28.92000	0.000		0.00
0605	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	9.000	0.000		
			EACH	0.000	0.00	
			512.09000	0.000		0.00
0610	614-72893	Signal Cable	500.000	500.000		
			LF	0.000	0.00	
			11.17000	500.000		5,585.00
0615	614-80385	Rumble Strip	34,719.000	0.000		
			LF	0.000	0.00	
			0.30000	0.000		0.00

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0620	619-10727	72 Inch Welded Steel Pipe (Jacked)	271.000	271.000		
			LF	0.000	0.00	
			3,366.09000	271.000		912,210.39
0625	621-00450	Detour Pavement	1,331.000	0.000		
			SY	1,331.000	39,424.22	
			29.62000	1,331.000		39,424.22
0630	624-29019	18 Inch Drainage Pipe (Class 9) (Complete In Place)	106.000	80.000		
			LF	0.000	0.00	
			228.18000	80.000		18,254.40
0635	624-29025	24 Inch Drainage Pipe (Class 9) (Complete In Place)	776.000	776.000		
			LF	0.000	0.00	
			212.90000	776.000		165,210.40
0640	624-29031	30 Inch Drainage Pipe (Class 9) (Complete In Place)	9.000	0.000		
			LF	0.000	0.00	
			322.59000	0.000		0.00
0645	624-29037	36 Inch Drainage Pipe (Class 9) (Complete In Place)	490.000	482.000		
			LF	0.000	0.00	
			293.67000	482.000		141,548.94
0650	624-29043	42 Inch Drainage Pipe (Class 9) (Complete In Place)	197.000	197.000		
			LF	0.000	0.00	
			361.01000	197.000		71,118.97
0655	624-29055	54 Inch Drainage Pipe (Class 9) (Complete In Place)	201.000	0.000		
			LF	0.000	0.00	
			415.49000	0.000		0.00
0660	624-29061	60 Inch Drainage Pipe (Class 9) (Complete In Place)	31.000	0.000		
			LF	0.000	0.00	
			966.20000	0.000		0.00
0665	624-30025	24 Inch Drainage Pipe (Class 10) (Complete In Place)	186.000	186.000		
			LF	0.000	0.00	
			201.24000	186.000		37,430.64
0670	624-30043	42 Inch Drainage Pipe (Class 10) (Complete In Place)	354.000	0.000		
			LF	200.000	75,354.00	
			376.77000	200.000		75,354.00

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0675	624-30049	48 Inch Drainage Pipe (Class 10) (Complete In Place)	174.000	56.000		
			LF	96.000	41,295.36	
			430.16000	152.000		65,384.32
0680	624-49025	24 Inch Equivalent Drainage Pipe Elliptical (Class 9) (Compl	36.000	36.000		
			LF	0.000	0.00	
			408.69000	36.000		14,712.84
0685	625-00000	Construction Surveying	1.000	0.720		
			L S	0.000	0.00	
			185,784.59000	0.720		133,764.90
0690	626-00000	Mobilization	1.000	0.500		
			L S	0.000	0.00	
			1,202,726.05000	0.500		601,363.03
0695	626-01113	Public Information Management (Tier III)	322.000	227.000		
			DAY	27.000	1,987.20	
			73.60000	254.000		18,694.40
0700	627-00008	Modified Epoxy Pavement Marking	282.000	0.000		
			GAL	0.000	0.00	
			179.54000	0.000		0.00
0705	627-00013	Pavement Marking Paint (High Build)	1,784.000	17.000		
			GAL	0.000	0.00	
			71.09000	17.000		1,208.53
0710	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	232.000	0.000		
			SF	0.000	0.00	
			34.94000	0.000		0.00
0715	630-00000	Flagging	15,000.000	4,952.500		
			HOUR	498.250	18,101.42	
			36.33000	5,450.750		198,025.75
0720	630-00007	Traffic Control Inspection	82.000	41.000		
			DAY	2.000	726.52	
			363.26000	43.000		15,620.18
0725	630-00012	Traffic Control Management	246.000	133.000		
			DAY	11.000	19,118.33	
			1,738.03000	144.000		250,276.32

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0730	630-80001	Flashing Beacon (Portable)	4.000	1.000		
			EACH	0.000	0.00	
			1,816.30000	1.000		1,816.30
0735	630-80335	Barricade (Type 3 M-A) (Temporary)	6.000	3.000		
			EACH	0.000	0.00	
			484.34000	3.000		1,453.02
0740	630-80341	Construction Traffic Sign (Panel Size A)	63.000	29.000		
			EACH	2.500	272.45	
			108.98000	31.500		3,432.87
0745	630-80342	Construction Traffic Sign (Panel Size B)	16.000	7.000		
			EACH	1.000	145.31	
			145.31000	8.000		1,162.48
0750	630-80355	Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			13,924.95000	1.000		13,924.95
0755	630-80360	Drum Channelizing Device	1,500.000	72.500		
			EACH	0.000	0.00	
			36.33000	72.500		2,633.93
0760	630-80363	Drum Channelizing Device (With Light) (Flashing)	47.000	12.500		
			EACH	11.000	466.18	
			42.38000	23.500		995.93
0765	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	30.000	0.000		
			EACH	1.000	42.38	
			42.38000	1.000		42.38
0770	630-80370	Barrier (Temporary)	1,212.000	606.000		
			LF	0.000	0.00	
			40.42000	606.000		24,494.52
0775	630-80380	Traffic Cone	200.000	50.000		
			EACH	0.000	0.00	
			18.16000	50.000		908.00
0780	630-85010	Impact Attenuator (Temporary)	6.000	3.000		
			EACH	0.000	0.00	
			7,870.62000	3.000		23,611.86

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 17
 ESTIMATE RUN 05/09/2023
 14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0785	630-85020	Mobile Attenuator	1.000	0.500		
			EACH	0.000	0.00	
			60,543.22000	0.500		30,271.61
0790	630-86810	Traffic Signal (Temporary)	3.000	1.500		
			EACH	0.000	0.00	
			66,597.55000	1.500		99,896.33
0795	700-70010	F/A Minor Contract Revisions	700,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70016	F/A Fuel Cost Adjustment	38,081.420	37,963.030		
			F A	118.390	118.39	
			1.00000	38,081.420		38,081.42
0805	700-70018	F/A Roadway Smoothness Incentive	130,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0810	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70023	F/A On-The-Job Trainee	25,600.000	4,795.000		
			F A	0.000	0.00	
			1.00000	4,795.000		4,795.00
0820	700-70025	F/A Quality Incentive Payment	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70034	F/A PROJECT FIRST PROGRAM	10,000.000	2,000.000		
			F A	0.000	0.00	
			1.00000	2,000.000		2,000.00
0830	700-70035	F/A Rock Excavation	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70310	F/A Landscaping	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17881RC
 PCN: 17881RC-BID
 PROJECT: NHPP0131-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/09/2023

ESTIMATE NO: 0011

14:26:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0840	700-70380	F/A Erosion Control	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	630-80344	Const Traf Sign (Spec) SMCO #2 MCR LI No. 1	64.000	32.000		
			SF	0.000	0.00	
			33.00000	32.000		1,056.00
0870	605-00080	8 In PP Underdrain SMCO #2 MCR LI No. 2	180.000	180.000		
			LF	0.000	0.00	
			92.00000	180.000		16,560.00
0875	304-03005	ABC (CL 3) SMCO #4 MCR LI No. 3	398.000	398.000		
			CY	0.000	0.00	
			82.10000	398.000		32,675.80
0880	625-00001	Const Surveying (Hour) SMCO #5 MCR LI No. 4	12.000	12.000		
			HOUR	0.000	0.00	
			150.00000	12.000		1,800.00
0885	900-00012	Added Item (Foot)/ Structural Precast Concrete Unit (30 to 40 Feet)	68.000	0.000		
			LF	0.000	0.00	
			20,399.90000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 26,683,215.12 \$	316,265.21 \$ 6,659,368.15
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0850	620-00002	Field Office (Class 2)	1.000	0.560		
			EACH	0.070	4,643.13	
			66,330.44000	0.630		41,788.18
0855	620-00012	Field Laboratory (Class 2)	1.000	0.560		
			EACH	0.070	4,843.81	
			69,197.34000	0.630		43,594.32
0860	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			6,410.46000	2.000		12,820.92

			CAT 0400	CURRENT AMT	\$ 148,348.70 \$	9,486.94 \$ 98,203.42

			PROJECT TOTAL	CURRENT AMT	\$ 26,831,563.82 \$	325,752.15 \$ 6,757,571.57