

ESTIMATE SUMMARY

CONTID: C17889

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 17889-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 81.5 DAYS

TIME ALLOW:

87 WORK DAYS

SH88: ACCEL/DECEL & SIGNAL IMP

PERCENT TIME: 93.68

ORIG TIME ALLOW:

50 WORK DAYS

PROJECT NO: FSAR600-378

SH88: ACCEL/DECEL & SIGNAL IMP

NAME OF ROAD: 088B

PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING 07/01/2013

DATE TIME STARTED 08/20/2012

6663 COLORADO BLVD.

DATE LET 05/31/2012

DATE WORK BEGAN 08/20/2012

DATE AWARDED 06/06/2012

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/19/2012

DATE ACCEPTED

COMMERCE CITY CO 80022 303-287-8905

DATE NOTICE TO PROCEED 08/20/2012

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,540,151.90 PARTICIPATING	\$ 1,479,416.92	\$ 27,307.25
AWARD PROJECT AMT:	\$ 1,337,016.65 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	96.06% TOTAL EARNINGS	1,479,416.92	27,307.25
FUNDS AVAILABLE:	\$ 60,734.98 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,479,416.92	27,307.25
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-20,055.25	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,459,361.67	27,307.25
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,459,361.67	27,307.25
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 27,307.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0010	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			2,400.00000	1.000		2,400.00
0015	202-00010	Removal of Tree	7.000	7.000		
			EACH	0.000	0.00	
			300.00000	7.000		2,100.00
0020	202-00019	Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0025	202-00027	Removal of Riprap	6.000	6.000		
			SY	0.000	0.00	
			65.00000	6.000		390.00
0030	202-00090	*Removal of Delineator	1.000	1.000		
			EACH	0.000	0.00	
			7.50000	1.000		7.50
0035	202-00195	Removal of Median Cover	165.000	165.000		
			SY	0.000	0.00	
			10.50000	165.000		1,732.50
0040	202-00200	Removal of Sidewalk	671.000	671.000		
			SY	0.000	0.00	
			7.75000	671.000		5,200.25
0045	202-00203	Removal of Curb and Gutter	2,628.000	2,628.000		
			LF	0.000	0.00	
			5.35000	2,628.000		14,059.80
0050	202-00206	Removal of Concrete Curb Ramp	27.000	27.000		
			SY	0.000	0.00	
			16.00000	27.000		432.00
0055	202-00220	*Removal of Asphalt Mat	894.000	894.000		
			SY	0.000	0.00	
			13.75000	894.000		12,292.50

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	4,314.000	4,314.000		
			SF	0.000	0.00	
			1.60000	4,314.000		6,902.40
0065	202-00821	*Removal of Sign Panel	19.000	19.000		
			EACH	0.000	0.00	
			53.00000	19.000		1,007.00
0070	202-00827	*Removal of Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			107.00000	1.000		107.00
0075	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			11,460.00000	1.000		11,460.00
0080	203-00010	Unclassified Excavation (Complete In Place)	2,578.000	2,578.000		
			CY	0.000	0.00	
			17.50000	2,578.000		45,115.00
0085	203-00100	Muck Excavation	50.000	50.000		
			CY	0.000	0.00	
			16.00000	50.000		800.00
0090	203-00210	Borrow (Complete In Place)	848.000	848.000		
			CY	0.000	0.00	
			32.50000	848.000		27,560.00
0095	203-01597	*Potholing	103.000	99.000		
			HOURL	4.000	620.00	
			155.00000	103.000		15,965.00
0100	203-01622	Sweeping (With Pickup Broom)	6.000	6.000		
			HOURL	0.000	0.00	
			165.00000	6.000		990.00
0105	206-00000	Structure Excavation	605.000	605.000		
			CY	0.000	0.00	
			19.25000	605.000		11,646.25
0110	206-00100	Structure Backfill (Class 1)	466.000	466.000		
			CY	0.000	0.00	
			31.50000	466.000		14,679.00

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00007	Erosion Log (8 Inch)	1,151.000	1,151.000		
			LF	0.000	0.00	
			6.00000	1,151.000		6,906.00
0120	208-00034	Gravel Bag	181.000	181.000		
			LF	0.000	0.00	
			9.00000	181.000		1,629.00
0125	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			710.00000	2.000		1,420.00
0130	208-00206	Erosion Control Supervisor	86.000	86.000		
			DAY	0.000	0.00	
			97.00000	86.000		8,342.00
0135	210-00810	*Reset Ground Sign	6.000	6.000		
			EACH	0.000	0.00	
			160.00000	6.000		960.00
0140	210-00815	*Reset Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			160.00000	3.000		480.00
0145	210-00827	*Reset Pull Box	7.000	7.000		
			EACH	0.000	0.00	
			735.00000	7.000		5,145.00
0150	210-00866	*Reset Fire Preemption Unit and Timer	1.000	1.000		
			EACH	0.000	0.00	
			435.00000	1.000		435.00
0155	210-00890	*Reset Intersection Detection System (Camera)	1.000	1.000		
			EACH	0.000	0.00	
			755.00000	1.000		755.00
0160	210-04010	Adjust Manhole	1.000	1.000		
			EACH	0.000	0.00	
			935.00000	1.000		935.00
0165	210-04050	Adjust Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	212-00050	*Sod	12,000.000	0.000		
			SF	10,985.000	6,810.70	
			0.62000	10,985.000		6,810.70
0175	213-00005	*Mulching (Decorative)	408.000	408.000		
			CF	0.000	0.00	
			3.20000	408.000		1,305.60
0180	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	7.000	0.000		
			EACH	7.000	1,855.00	
			265.00000	7.000		1,855.00
0185	216-00041	*Soil Retention Blanket (Straw/Coconut)	1,822.000	1,822.000		
			SY	0.000	0.00	
			2.90000	1,822.000		5,283.80
0190	304-06000	Aggregate Base Course (Class 6)	957.070	957.070		
			TON	0.000	0.00	
			25.00000	957.070		23,926.75
0195	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	248.650	248.650		
			TON	0.000	0.00	
			135.00000	248.650		33,567.75
0200	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,527.790	1,527.790		
			TON	0.000	0.00	
			75.00000	1,527.790		114,584.25
0205	411-10255	*Emulsified Asphalt (Slow-Setting)	220.000	220.000		
			GAL	0.000	0.00	
			3.00000	220.000		660.00
0210	420-00000	Geomembrane	0.000	0.000		
			SY	0.000	0.00	
			7.60000	0.000		0.00
0215	420-00102	Geotextile (Erosion Control) (Class 1)	137.000	137.000		
			SY	0.000	0.00	
			3.00000	137.000		411.00
0220	420-00113	Geotextile (Drainage) (Class 2)	270.000	270.000		
			SY	0.000	0.00	
			3.80000	270.000		1,026.00

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	420-00132	Geotextile (Separator) (Class 1)	2,378.000	2,378.000		
			SY	0.000	0.00	
			3.25000	2,378.000		7,728.50
0230	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			290.00000	38.000		11,020.00
0235	503-00048	*Drilled Caisson (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			400.00000	42.000		16,800.00
0240	503-00054	*Drilled Caisson (54 Inch)	42.000	42.000		
			LF	0.000	0.00	
			460.00000	42.000		19,320.00
0245	601-03040	Concrete Class D (Bridge)	75.750	75.750		
			CY	0.000	0.00	
			490.00000	75.750		37,117.50
0250	601-40010	Masonry Wall	2,426.000	2,426.000		
			SF	0.000	0.00	
			31.00000	2,426.000		75,206.00
0250		MATERIAL ALLOWANCE Blocks for Masonary Walls		0.000		
			SF	0.000	0.00	
			14.87000	0.000		0.00
0255	601-40300	Structural Concrete Coating	89.000	89.000		
			SY	0.000	0.00	
			11.75000	89.000		1,045.75
0260	602-00020	Reinforcing Steel (Epoxy Coated)	3,312.000	3,312.000		
			LB	0.000	0.00	
			1.75000	3,312.000		5,796.00
0265	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	18.000	18.000		
			LF	0.000	0.00	
			170.00000	18.000		3,060.00
0270	604-19205	*Inlet Type R L 10 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,315.00000	2.000		10,630.00

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	604-19305	*Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,340.00000	1.000		6,340.00
0280	604-30005	Manhole Slab Base (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			2,310.00000	3.000		6,930.00
0285	606-00741	Guardrail Type 7 (Style CE) (Special)	60.000	60.000		
			LF	0.000	0.00	
			99.00000	60.000		5,940.00
0290	607-11525	Fence (Plastic)	721.000	721.000		
			LF	0.000	0.00	
			2.80000	721.000		2,018.80
0295	608-00006	Concrete Sidewalk (6 Inch)	632.000	632.000		
			SY	0.000	0.00	
			39.00000	632.000		24,648.00
0300	608-00010	Concrete Curb Ramp	37.000	37.000		
			SY	0.000	0.00	
			140.00000	37.000		5,180.00
0305	609-21010	Curb and Gutter Type 2 (Section I-B)	660.000	660.000		
			LF	0.000	0.00	
			18.50000	660.000		12,210.00
0310	609-21020	Curb and Gutter Type 2 (Section II-B)	1,898.000	1,898.000		
			LF	0.000	0.00	
			16.25000	1,898.000		30,842.50
0315	610-00020	Median Cover Material (Patterned Concrete)	1,670.000	1,670.000		
			SF	0.000	0.00	
			8.00000	1,670.000		13,360.00
0320	613-00200	*2 Inch Electrical Conduit	835.000	835.000		
			LF	0.000	0.00	
			10.75000	835.000		8,976.25
0325	613-00300	*3 Inch Electrical Conduit	274.000	274.000		
			LF	0.000	0.00	
			12.35000	274.000		3,383.90

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	613-00306	*3 Inch Electrical Conduit (Bored)	1,840.000	1,840.000		
			LF	0.000	0.00	
			13.15000	1,840.000		24,196.00
0335	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			15,500.00000	1.000		15,500.00
0340	613-70250	*Luminaire High Pressure Sodium (250 Watt)	6.000	6.000		
			EACH	0.000	0.00	
			440.00000	6.000		2,640.00
0345	614-00011	*Sign Panel (Class I)	60.000	60.000		
			SF	0.000	0.00	
			16.50000	60.000		990.00
0350	614-00012	*Sign Panel (Class II)	102.000	102.000		
			SF	0.000	0.00	
			23.50000	102.000		2,397.00
0355	614-00029	*Sign Panel (Class II) (Install Only)	16.000	16.000		
			EACH	0.000	0.00	
			7.50000	16.000		120.00
0360	614-00035	*Sign Panel (Special)	15.000	15.000		
			SF	0.000	0.00	
			16.50000	15.000		247.50
0365	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase (Special)	4.000	4.000		
			EACH	0.000	0.00	
			375.00000	4.000		1,500.00
0370	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	10.000	0.000		
			EACH	10.000	1,850.00	
			185.00000	10.000		1,850.00
0375	614-70150	*Pedestrian Signal Face (16) (Countdown)	26.000	26.000		
			EACH	0.000	0.00	
			565.00000	26.000		14,690.00
0380	614-70336	*Traffic Signal Face (12-12-12)	28.000	28.000		
			EACH	0.000	0.00	
			750.00000	28.000		21,000.00

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	614-70448	*Traffic Signal Face (12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			960.00000	4.000		3,840.00
0390	614-70560	*Traffic Signal Face (12-12-12-12-12)	3.000	3.000		
			EACH	0.000	0.00	
			1,060.00000	3.000		3,180.00
0395	614-72860	*Pedestrian Push Button	26.000	26.000		
			EACH	0.000	0.00	
			135.00000	26.000		3,510.00
0400	614-72875	*Loop Detector Wire	3,096.000	3,096.000		
			LF	0.000	0.00	
			2.70000	3,096.000		8,359.20
0405	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	6.000	6.000		
			EACH	0.000	0.00	
			1,720.00000	6.000		10,320.00
0410	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,650.00000	1.000		15,650.00
0415	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			16,060.00000	1.000		16,060.00
0420	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			22,020.00000	1.000		22,020.00
0425	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			22,060.00000	1.000		22,060.00
0430	614-81170	*Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			24,120.00000	1.000		24,120.00
0435	614-81175	*Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			24,400.00000	1.000		24,400.00

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	614-86246	*Controller (Type 170E-HC11)	2.000	2.000		
			EACH	0.000	0.00	
			13,400.00000	2.000		26,800.00
0445	614-86800	*Uninterrupted Power Supply	2.000	2.000		
			EACH	0.000	0.00	
			5,580.00000	2.000		11,160.00
0450	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			460.00000	1.000		460.00
0455	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	400.000	400.000		
			LF	0.000	0.00	
			5.10000	400.000		2,040.00
0460	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			6,100.00000	1.000		6,100.00
0465	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			74,000.00000	1.000		74,000.00
0470	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			1,600.00000	1.000		1,600.00
0475	627-00005	*Epoxy Pavement Marking	52.000	52.000		
			GAL	0.000	0.00	
			295.00000	52.000		15,340.00
0480	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	13.000	13.000		
			GAL	0.000	0.00	
			48.25000	13.000		627.25
0485	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	549.000	549.000		
			SF	0.000	0.00	
			12.85000	549.000		7,054.65
0490	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	6,616.000	6,616.000		
			SF	0.000	0.00	
			9.15000	6,616.000		60,536.40

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	629-01001	*Survey Monument (Type 1)	18.000	18.000		
			EACH	0.000	0.00	
			133.00000	18.000		2,394.00
0500	629-01005	*Survey Monument (Type 5)	1.000	1.000		
			EACH	0.000	0.00	
			133.00000	1.000		133.00
0505	629-01065	*Survey Monument (Type 5S)	1.000	1.000		
			EACH	0.000	0.00	
			133.00000	1.000		133.00
0510	630-00000	Flagging	898.500	886.000		
			HOUR	12.500	259.38	
			20.75000	898.500		18,643.88
0515	630-00003	Uniformed Traffic Control	69.000	69.000		
			HOUR	0.000	0.00	
			57.00000	69.000		3,933.00
0520	630-00005	Uniformed Traffic Control (Vehicle)	0.000	0.000		
			HOUR	0.000	0.00	
			15.50000	0.000		0.00
0521	630-00006	Uniformed Traf Ctrl (Vehicle)	69.000	69.000		
			HOUR	0.000	0.00	
			15.50000	69.000		1,069.50
0525	630-00007	Traffic Control Inspection	39.000	39.000		
			DAY	0.000	0.00	
			180.00000	39.000		7,020.00
0530	630-00012	Traffic Control Management	90.000	88.000		
			DAY	2.000	1,500.00	
			750.00000	90.000		67,500.00
0535	630-80335	Barricade (Type 3 M-A) (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			190.00000	0.900		171.00
0540	630-80341	Construction Traffic Sign (Panel Size A)	25.000	22.500		
			EACH	0.000	0.00	
			65.00000	22.500		1,462.50

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	630-80342	Construction Traffic Sign (Panel Size B)	43.000	38.700		
			EACH	0.000	0.00	
			185.00000	38.700		7,159.50
0550	630-80350	Vertical Panel	88.000	79.200		
			EACH	0.000	0.00	
			52.50000	79.200		4,158.00
0555	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.000	0.00	
			1,750.00000	3.600		6,300.00
0560	630-80359	Portable Message Sign Panel	63.000	63.000		
			DAY	0.000	0.00	
			73.00000	63.000		4,599.00
0565	630-80370	Concrete Barrier (Temporary)	1,728.000	1,555.200		
			LF	0.000	0.00	
			15.50000	1,555.200		24,105.60
0570	630-80380	Traffic Cone	182.000	163.800		
			EACH	0.000	0.00	
			12.50000	163.800		2,047.50
0575	630-85041	Mobile Attenuator	33.000	33.000		
			DAY	0.000	0.00	
			530.00000	33.000		17,490.00
0580	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70012	F/A Asphalt Pavement Incentive	5,000.000	-2,611.290		
			F A	0.000	0.00	
			1.00000	-2,611.290		-2,611.29
0595	700-70016	F/A Fuel Cost Adjustment	627.100	627.100		
			F A	0.000	0.00	
			1.00000	627.100		627.10

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	700-70019	F/A Asphalt Cement Cost Adjustment	1,896.010	1,896.010		
			F A	0.000	0.00	
			1.00000	1,896.010		1,896.01
0605	700-70021	F/A On-The-Job Trainee	653.000	640.000		
			HOOR	0.000	0.00	
			1.00000	640.000		640.00
0610	700-70060	F/A Adjust Utilities	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70082	F/A Furnish & Install Electrical Service	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70310	F/A Landscaping	33,742.860	16,894.160		
			F A	14,412.170	14,412.17	
			1.00000	31,306.330		31,306.33
0625	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	900-00006	Added Item (Dollar)/ Load restrictions	-320.000	-320.000		
			DOL	0.000	0.00	
			1.00000	-320.000		-320.00
0650	613-00206	2 In Elec Cond (Bored)	1,280.000	1,280.000		
			LF	0.000	0.00	
			15.40000	1,280.000		19,712.00
0655	900-00010	Added Item (Hour)/	15.500	15.500		
			HOOR	0.000	0.00	
			100.00000	15.500		1,550.00
0660	210-04020	Modify Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0665	202-00035	Rem Pipe	688.000	688.000		
			LF	0.000	0.00	
			18.00000	688.000		12,384.00

CONTID: C17889
 PCN: 17889-BID
 PROJECT: FSAR600-378

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 07/01/2013
 07:47:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0670	603-01185	18 In RCP (CIP) Replaced Steel Pipe with RCP Class III	520.000	520.000		
			LF	0.000	0.00	
			60.00000	520.000		31,200.00
0675	603-01245	24 In RCP (CIP)	168.000	168.000		
			LF	0.000	0.00	
			75.00000	168.000		12,600.00
0680	614-01585	Steel Sign Supp (2-1/2 In Rd 80) (Post)	114.000	114.000		
			LF	0.000	0.00	
			22.00000	114.000		2,508.00
			CAT 0200	CURRENT AMT	\$ 1,498,551.90 \$	27,307.25 \$ 1,437,816.88
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0630	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			24,000.00000	1.000		24,000.00
0635	620-00011	Field Laboratory (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			17,000.00000	1.000		17,000.00
0640	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
			CAT 0400	CURRENT AMT	\$ 41,600.00 \$	0.00 \$ 41,600.00
PROJECT TOTAL			CURRENT AMT	\$ 1,540,151.90 \$	27,307.25 \$	1,479,416.88