

ESTIMATE SUMMARY

14:41:07

CONTID: C17987

ESTIMATE NO: 0011 FINL

SPEC YR: 2005

PCN: 17987-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 146.5 DAYS

TIME ALLOW:

147 WORK DAYS

US 50 MANZANOLA TO ROCKY FORD

PERCENT TIME: 99.66

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: NH0504-063

US 50 MANZANOLA TO ROCKY FORD

NAME OF ROAD: 050B

PROJECT COUNTIES: OTERO

CONTRACTOR:

ROCKY MOUNTAIN MATERIALS AND ASPHALT, INC.

PAY PERIOD ENDING 04/15/2013

DATE TIME STARTED 04/11/2012

1910 RAND AVE.

DATE LET 03/08/2012

DATE WORK BEGAN

DATE AWARDED 03/14/2012

DATE TIME STOPPED 01/17/2013

DATE CONTRACT EXECUTED 03/27/2012

DATE ACCEPTED 01/17/2013

COLORADO SPRINGS CO 80905 719-473-3100

DATE NOTICE TO PROCEED 04/11/2012

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,721,319.88	PARTICIPATING	\$ 5,443,492.59	\$ 7,312.68
AWARD PROJECT AMT:	\$ 5,133,515.77	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	95.14%	TOTAL EARNINGS	5,443,492.59	7,312.68
FUNDS AVAILABLE:	\$ 277,827.29	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	5,443,492.59	7,312.68
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	77,002.74
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	5,443,492.59	84,315.42
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	5,443,492.59	84,315.42
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 84,315.42

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0005	202-00008	Tree Trimming	63.000		63.000		
			HOOR		0.000	0.00	
				169.31000	63.000		10,666.53
0010	202-00010	Removal of Tree	1.000		1.000		
			EACH		0.000	0.00	
				1,906.47000	1.000		1,906.47
0015	202-00031	Removal of Fire Hydrant	1.000		1.000		
			EACH		0.000	0.00	
				2,060.48000	1.000		2,060.48
0020	202-00200	Removal of Sidewalk	220.000		220.000		
			SY		0.000	0.00	
				4.88000	220.000		1,073.60
0025	202-00203	Removal of Curb and Gutter	612.000		611.000		
			LF		0.000	0.00	
				5.74000	611.000		3,507.14
0030	202-00240	*Removal of Asphalt Mat (Planing)	253,254.100		253,254.000		
			SY		0.000	0.00	
				1.10000	253,254.000		278,579.40
0035	203-00010	Unclassified Excavation (Complete In Place)	21,634.000		16,900.000		
			CY		0.000	0.00	
				9.39000	16,900.000		158,691.00
0040	203-01500	Blading	25.000		25.000		
			HOOR		0.000	0.00	
				124.69000	25.000		3,117.25
0045	208-00002	*Erosion Log (12 Inch)	194.000		194.000		
			LF		0.000	0.00	
				5.83000	194.000		1,131.02
0050	208-00011	*Erosion Bales (Weed Free)	0.000		0.000		
			EACH		0.000	0.00	
				13.64000	0.000		0.00
0055	208-00020	*Silt Fence	0.000		0.000		
			LF		0.000	0.00	
				1.28000	0.000		0.00

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00034	*Gravel Bag	1,511.000	1,511.000		
			LF	0.000	0.00	
			5.13000	1,511.000		7,751.43
0065	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,125.48000	1.000		1,125.48
0070	208-00051	*Storm Drain Inlet Protection (Type 1)	105.000	105.000		
			LF	0.000	0.00	
			8.38000	105.000		879.90
0071	208-00070	Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			1,442.76000	6.000		8,656.56
0075	208-00103	*Removal and Disposal of Sediment (Labor)	727.000	726.000		
			hour	0.000	0.00	
			44.38000	726.000		32,219.88
0080	208-00105	*Removal and Disposal of Sediment (Equipment)	265.000	265.000		
			hour	0.000	0.00	
			84.48000	265.000		22,387.20
0085	208-00106	Sweeping (Sediment Removal)	182.000	182.000		
			hour	0.000	0.00	
			145.89000	182.000		26,551.98
0090	208-00107	Removal of Trash	0.000	0.000		
			hour	0.000	0.00	
			94.82000	0.000		0.00
0095	208-00205	*Erosion Control Supervisor	345.000	345.000		
			hour	0.000	0.00	
			37.43000	345.000		12,913.35
0100	210-00011	Reset Mailbox Structure (Type 1)	13.000	13.000		
			EACH	0.000	0.00	
			347.79000	13.000		4,521.27
0105	210-00013	Reset Mailbox Structure (Type 3)	3.000	3.000		
			EACH	0.000	0.00	
			373.71000	3.000		1,121.13

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	210-04010	Adjust Manhole	8.000	8.000		
			EACH	0.000	0.00	
			486.79000	8.000		3,894.32
0115	210-04070	Adjust Well	0.000	0.000		
			EACH	0.000	0.00	
			293.62000	0.000		0.00
0120	212-00006	*Seeding (Native)	2.000	2.000		
			ACRE	0.000	0.00	
			925.06000	2.000		1,850.12
0125	212-00032	*Soil Conditioning	2.000	2.000		
			ACRE	0.000	0.00	
			1,550.67000	2.000		3,101.34
0130	213-00002	*Mulching (Weed Free Hay)	2.000	2.000		
			ACRE	0.000	0.00	
			309.07000	2.000		618.14
0135	304-06000	Aggregate Base Course (Class 6)	24,826.000	24,825.170		
			TON	0.000	0.00	
			13.85000	24,825.170		343,828.60
0140	304-09014	Aggregate Base Course (Special)	0.000	0.000		
			TON	0.000	0.00	
			17.43000	0.000		0.00
0145	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	41,490.070	41,490.070		
			TON	0.000	0.00	
			56.46000	41,490.070		2,342,529.35
0150	403-34861	Hot Mix Asphalt (Grading SX) (100) (PG 70-28)	3,509.000	3,508.250		
			TON	0.000	0.00	
			71.80000	3,508.250		251,892.35
0155	411-10255	Emulsified Asphalt (Slow-Setting)	23,080.000	21,433.000		
			GAL	1,647.000	7,312.68	
			4.44000	23,080.000		102,475.20
0156	506-01020	Geogrid Reinforce	14,595.000	14,594.000		
			SY	0.000	0.00	
			3.78000	14,594.000		55,165.32

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	607-11525	Fence (Plastic)	20.000	20.000		
			LF	0.000	0.00	
			10.69000	20.000		213.80
0165	608-00000	Concrete Sidewalk	137.000	136.000		
			SY	0.000	0.00	
			62.31000	136.000		8,474.16
0166	608-00006	Conc Sidewalk (6 In)	379.000	379.000		
			SY	0.000	0.00	
			42.55000	379.000		16,126.45
0170	608-00010	*Concrete Curb Ramp	140.000	140.000		
			SY	0.000	0.00	
			160.36000	140.000		22,450.40
0175	609-21020	*Curb and Gutter Type 2 (Section II-B)	786.000	786.000		
			LF	0.000	0.00	
			27.64000	786.000		21,725.04
0176	613-01400	4 In Elec Cond (P)	1,074.000	1,074.000		
			LF	0.000	0.00	
			11.21000	1,074.000		12,039.54
0180	614-80385	*Rumble Strip	72,948.000	72,948.000		
			LF	0.000	0.00	
			0.18000	72,948.000		13,130.64
0185	625-00000	*Construction Surveying	0.250	0.250		
			L S	0.000	0.00	
			16,939.75000	0.250		4,234.94
0190	625-00001	*Construction Surveying (Hourly)	16.000	0.000		
			HOUR	0.000	0.00	
			117.64000	0.000		0.00
0195	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			193,459.98000	1.000		193,459.98
0200	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			5,800.00000	1.000		5,800.00

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	627-00001	*Pavement Marking Paint	1,530.000	1,530.000		
			GAL	0.000	0.00	
			29.94000	1,530.000		45,808.20
0210	627-00005	*Epoxy Pavement Marking	864.000	864.000		
			GAL	0.000	0.00	
			68.18000	864.000		58,907.52
0215	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	96.000	96.000		
			SF	0.000	0.00	
			13.90000	96.000		1,334.40
0220	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,314.000	1,314.000		
			SF	0.000	0.00	
			11.76000	1,314.000		15,452.64
0225	629-01002	*Survey Monument (Type 2)	0.000	0.000		
			EACH	0.000	0.00	
			427.77000	0.000		0.00
0230	629-01005	*Survey Monument (Type 5)	3.000	3.000		
			EACH	0.000	0.00	
			320.83000	3.000		962.49
0235	630-00000	*Flagging	4,137.000	4,137.000		
			HOUR	0.000	0.00	
			23.53000	4,137.000		97,343.61
0240	630-00007	*Traffic Control Inspection	76.000	73.000		
			DAY	0.000	0.00	
			117.64000	73.000		8,587.72
0245	630-00012	*Traffic Control Management	146.000	146.000		
			DAY	0.000	0.00	
			657.70000	146.000		96,024.20
0250	630-80002	*Flashing Beacon (Solar)	2.000	2.000		
			EACH	0.000	0.00	
			802.07000	2.000		1,604.14
0255	630-80336	*Barricade (Type 3 M-B) (Temporary)	22.000	22.000		
			EACH	0.000	0.00	
			160.41000	22.000		3,529.02

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	630-80341	*Construction Traffic Sign (Panel Size A)	54.000	54.000		
			EACH	0.000	0.00	
			42.78000	54.000		2,310.12
0265	630-80342	*Construction Traffic Sign (Panel Size B)	142.000	142.000		
			EACH	0.000	0.00	
			53.47000	142.000		7,592.74
0270	630-80343	*Construction Traffic Sign (Panel Size C)	33.000	33.000		
			EACH	0.000	0.00	
			64.17000	33.000		2,117.61
0275	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			3,743.00000	4.000		14,972.00
0280	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	5.000		
			EACH	0.000	0.00	
			802.07000	5.000		4,010.35
0285	630-80360	*Drum Channelizing Device	471.000	471.000		
			EACH	0.000	0.00	
			16.04000	471.000		7,554.84
0290	630-80363	*Drum Channelizing Device (With Light) (Flashing)	48.000	48.000		
			EACH	0.000	0.00	
			26.74000	48.000		1,283.52
0295	630-80370	Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			62.03000	0.000		0.00
0300	630-80380	*Traffic Cone	1,685.000	925.000		
			EACH	0.000	0.00	
			6.42000	925.000		5,938.50
0301	900-00006	Added Item (Dollar)/ Lien Alert Traffic Control 8-14-12	0.000	0.000		
			DOL	0.000	0.00	
			47,498.87000	0.000		0.00
0305	700-70010	F/A Minor Contract Revisions	127,032.740	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0310	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70016	F/A Fuel Cost Adjustment	7,931.510	7,931.510		
			F A	0.000	0.00	
			1.00000	7,931.510		7,931.51
0320	700-70018	F/A Roadway Smoothness Incentive	190,139.370	190,139.370		
			F A	0.000	0.00	
			1.00000	190,139.370		190,139.37
0325	700-70019	F/A Asphalt Cement Cost Adjustment	-99,404.120	-99,404.120		
			F A	0.000	0.00	
			1.00000	-99,404.120		-99,404.12
0330	700-70021	F/A On-The-Job Trainee	2,401.000	2,401.000		
			HOOR	0.000	0.00	
			1.00000	2,401.000		2,401.00
0335	700-70025	F/A Quality Incentive Payment	61,529.170	61,529.170		
			F A	0.000	0.00	
			1.00000	61,529.170		61,529.17
0345	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 4,698,582.34	\$ 7,312.68
						\$ 4,519,801.31
CAT NO0210 ROADWAY SAFETY ITEMS						
0360	202-00090	*Removal of Delineator	481.000	243.000		
			EACH	0.000	0.00	
			3.06000	243.000		743.58

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 ROADWAY SAFETY ITEMS						
0365	202-00810	*Removal of Ground Sign	186.000	152.000		
			EACH	0.000	0.00	
			48.12000	152.000		7,314.24
0370	202-00821	*Removal of Sign Panel	9.000	9.000		
			EACH	0.000	0.00	
			26.74000	9.000		240.66
0375	202-01130	*Removal of Guardrail Type 3	3,000.000	3,000.000		
			LF	0.000	0.00	
			1.87000	3,000.000		5,610.00
0380	202-01300	*Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			171.11000	2.000		342.22
0385	210-04030	*Modify Guardrail	3,450.000	3,450.000		
			LF	0.000	0.00	
			5.80000	3,450.000		20,010.00
0390	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,000.000	3,000.000		
			LF	0.000	0.00	
			15.83000	3,000.000		47,490.00
0395	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			780.68000	1.000		780.68
0400	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,248.03000	2.000		2,496.06
0405	606-01380	*Transition Type 3H	4.000	4.000		
			EACH	0.000	0.00	
			673.74000	4.000		2,694.96
0410	606-01460	*Median Terminal	2.000	2.000		
			EACH	0.000	0.00	
			3,470.30000	2.000		6,940.60
0415	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			1,600.94000	1.000		1,600.94

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 ROADWAY SAFETY ITEMS						
0420	612-00001	*Delineator (Type I)	410.000	228.000		
			EACH	0.000	0.00	
			12.83000	228.000		2,925.24
0420		MATERIAL ALLOWANCE Delineator Type I		0.000		
			EACH	0.000	0.00	
			6.25000	0.000		0.00
0425	612-00002	*Delineator (Type II)	8.000	3.000		
			EACH	0.000	0.00	
			17.11000	3.000		51.33
0425		MATERIAL ALLOWANCE Delineator Type II		0.000		
			EACH	0.000	0.00	
			7.50000	0.000		0.00
0430	612-00003	*Delineator (Type III)	91.000	91.000		
			EACH	0.000	0.00	
			18.18000	91.000		1,654.38
0430		MATERIAL ALLOWANCE Delineator Type III		0.000		
			EACH	0.000	0.00	
			8.50000	0.000		0.00
0435	614-00011	*Sign Panel (Class I)	80.000	80.000		
			SF	0.000	0.00	
			16.04000	80.000		1,283.20
0435		MATERIAL ALLOWANCE Sign Panel (Class I)		0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0440	614-00012	*Sign Panel (Class II)	1,903.000	1,903.000		
			SF	0.000	0.00	
			17.65000	1,903.000		33,587.95
0440		MATERIAL ALLOWANCE Sign Panel (Class II)		0.000		
			SF	0.000	0.00	
			11.75000	0.000		0.00
0445	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	20.000	20.000		
			EACH	0.000	0.00	
			171.11000	20.000		3,422.20

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 ROADWAY SAFETY ITEMS						
0445		MATERIAL ALLOWANCE Steel Sign Support 2" Round P&S		0.000		
			EACH	0.000	0.00	
			38.50000	0.000		0.00
0450	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	153.000	153.000		
			EACH	0.000	0.00	
			301.58000	153.000		46,141.74
0450		MATERIAL ALLOWANCE Steel Sign Support 2.5" NP40 P&B 12'		0.000		
			EACH	0.000	0.00	
			157.00000	0.000		0.00
0450		MATERIAL ALLOWANCE Steel Sign Support 2.5" NP40 S&B 10'		0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0455	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	19.000	19.000		
			EACH	0.000	0.00	
			449.16000	19.000		8,534.04
0455		MATERIAL ALLOWANCE Steel Sign Support 2.5" Schd 80 P&B		0.000		
			EACH	0.000	0.00	
			208.00000	0.000		0.00
0460	625-00000	*Construction Surveying	0.250	0.250		
			L S	0.000	0.00	
			16,939.75000	0.250		4,234.94
			CAT 0210	CURRENT AMT \$	202,883.93 \$	0.00 \$
						198,098.96
CAT NO0220 ROADWAY OTHER (DRAINAGE WORK)						
0465	202-00019	Removal of Inlet	11.000	11.000		
			EACH	0.000	0.00	
			516.59000	11.000		5,682.49
0470	202-00026	Removal of Slope and Ditch Paving	1,313.000	1,312.000		
			SY	0.000	0.00	
			4.41000	1,312.000		5,785.92
0475	202-00033	Removal of Pipe	18.000	18.000		
			EACH	0.000	0.00	
			512.11000	18.000		9,217.98

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0220 ROADWAY OTHER (DRAINAGE WORK)						
0480	202-00037	Removal of End Section	6.000	2.000		
			EACH	0.000	0.00	
			178.19000	2.000		356.38
0485	202-00203	Removal of Curb and Gutter	300.000	16.000		
			LF	0.000	0.00	
			5.74000	16.000		91.84
0490	202-04002	Clean Culvert	13.000	0.000		
			EACH	0.000	0.00	
			909.01000	0.000		0.00
0495	206-00000	Structure Excavation	368.000	368.000		
			CY	0.000	0.00	
			28.03000	368.000		10,315.04
0500	206-00065	Structure Backfill (Flow-Fill)	500.000	440.000		
			CY	0.000	0.00	
			81.12000	440.000		35,692.80
0505	304-06000	Aggregate Base Course (Class 6)	158.900	158.900		
			TON	0.000	0.00	
			13.85000	158.900		2,200.77
0510	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	669.000	420.160		
			TON	0.000	0.00	
			136.25000	420.160		57,246.80
0515	506-00212	Riprap (12 Inch)	28.000	28.000		
			CY	0.000	0.00	
			65.15000	28.000		1,824.20
0520	507-00000	*Concrete Slope and Ditch Paving	300.000	251.000		
			CY	0.000	0.00	
			336.90000	251.000		84,561.90
0525	603-02185	23x14 Inch Reinforced Concrete Pipe (Complete In Place)	674.000	674.000		
			LF	0.000	0.00	
			167.95000	674.000		113,198.30
0530	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical	96.000	48.000		
			LF	0.000	0.00	
			193.09000	48.000		9,268.32

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0220 ROADWAY OTHER (DRAINAGE WORK)							
0535	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	4.000	3.000			
			EACH	0.000	0.00		
			1,072.71000	3.000		3,218.13	
0540	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	2.000	1.000			
			EACH	0.000	0.00		
			1,100.02000	1.000		1,100.02	
0545	603-10150	15 Inch Corrugated Steel Pipe	0.000	0.000			
			LF	0.000	0.00		
			30.70000	0.000		0.00	
0550	603-10180	18 Inch Corrugated Steel Pipe	368.000	358.000			
			LF	0.000	0.00		
			34.11000	358.000		12,211.38	
0555	603-10360	36 Inch Corrugated Steel Pipe	145.000	62.000			
			LF	0.000	0.00		
			46.62000	62.000		2,890.44	
0560	604-00305	*Inlet Type C (5 Foot)	11.000	11.000			
			EACH	0.000	0.00		
			2,686.38000	11.000		29,550.18	
0565	609-21020	*Curb and Gutter Type 2 (Section II-B)	300.000	111.000			
			LF	0.000	0.00		
			27.64000	111.000		3,068.04	
0570	625-00000	*Construction Surveying	0.500	0.500			
			L S	0.000	0.00		
			16,939.75000	0.500		8,469.88	
			CAT 0220	CURRENT AMT \$	486,270.59 \$	0.00 \$	395,950.81
CAT NO0300 STRUCTURES (REHAB)							
0575	202-00453	*Removal of Portions of Present Structure (Class 2)	0.000	0.000			
			SY	0.000	0.00		
			118.71000	0.000		0.00	
0576	202-00453	Rem Port Present Str (2) Hydro-demolition 3.75"	753.000	753.000			
			SY	0.000	0.00		
			217.35000	753.000		163,664.55	

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES (REHAB)						
0580	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			352.91000	0.000		0.00
0585	202-00504	*Removal of Expansion Device	107.000	107.000		
			LF	0.000	0.00	
			21.39000	107.000		2,288.73
0590	515-00120	*Waterproofing (Membrane)	723.000	723.000		
			SY	0.000	0.00	
			13.90000	723.000		10,049.70
0595	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	107.000	107.000		
			LF	0.000	0.00	
			136.89000	107.000		14,647.23
0600	601-03040	*Concrete Class D (Bridge)	17.300	17.300		
			CY	0.000	0.00	
			374.30000	17.300		6,475.39
0605	601-03041	*Concrete Class D (Bridge) (Special)	94.000	87.300		
			CY	0.000	0.00	
			588.19000	87.300		51,348.99
0610	602-00020	*Reinforcing Steel (Epoxy Coated)	4,554.180	4,554.000		
			LB	0.000	0.00	
			3.74000	4,554.000		17,031.96
			CAT 0300	CURRENT AMT \$	269,448.09 \$	0.00 \$ 265,506.55
CAT NO0310 STRUCTURES (SAFETY)						
0615	202-00425	*Removal of Bridge Railing	383.000	383.000		
			LF	0.000	0.00	
			7.55000	383.000		2,891.65
0620	606-11010	*Bridge Rail Type 10R	383.000	383.000		
			LF	0.000	0.00	
			93.56000	383.000		35,833.48
			CAT 0310	CURRENT AMT \$	38,725.13 \$	0.00 \$ 38,725.13
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0625	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,811.07000	1.000		11,811.07

CONTID: C17987
 PCN: 17987-BID
 PROJECT: NH0504-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 04/15/2013
 14:41:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0630	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,219.17000	1.000		12,219.17
0635	620-00015	Field Laboratory (State Furnished)	0.000	0.000		
			EACH	0.000	0.00	
			5,945.04000	0.000		0.00
0640	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,379.56000	1.000		1,379.56
			CAT 0400	CURRENT AMT	\$ 25,409.80	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 5,721,319.88	\$ 7,312.68
						\$ 5,443,492.56