

ESTIMATE SUMMARY

08:52:58

-----  
 CONTID: C18013 ESTIMATE NO: 0011 PROG SPEC YR: 2005  
 PCN: 18013-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: SH 120 BRIDGE OVER ARKANSAS & UPRR  
 TIME CHARGED: 156.0 DAYS TIME ALLOW: 230 WORK DAYS  
 PERCENT TIME: 67.83 ORIG TIME ALLOW: 250 WORK DAYS

PROJECT NO: FBR120A-010  
 SH 120 BRIDGE OVER ARKANSAS & UPRR  
 NAME OF ROAD: State Highway 120  
 PROJECT COUNTIES: FREMONT, REGION 2

CONTRACTOR: STRUCTURES, INC.  
 4 INVERNESS COURT E, SUITE 250  
 ENGLEWOOD CO 80112

PAY PERIOD ENDING	02/17/2014	DATE TIME STARTED	09/04/2012
DATE LET	06/28/2012	DATE WORK BEGAN	
DATE AWARDED	07/19/2012	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	08/07/2012	DATE ACCEPTED	
DATE NOTICE TO PROCEED	09/04/2012		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,393,743.84 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 3,753,203.29 NON-PARTICIPATING	3,145,709.12	510,472.65
PERCENT COMPLETE:	71.60% TOTAL EARNINGS	3,145,709.12	510,472.65
FUNDS AVAILABLE:	\$ 1,248,034.72 STOCKPILED MATERIALS	152,730.13	-199,424.95
	GROSS EARNINGS	3,298,439.25	311,047.70
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-56,298.05	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,242,141.20	311,047.70
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,242,141.20	311,047.70
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 311,047.70

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0250 ROADWAY						
0005	202-00010	Removal of Tree	22.000	22.000		
			EACH	0.000	0.00	
			690.00000	22.000		15,180.00
0010	202-00090	*Removal of Delineator	14.000	14.000		
			EACH	0.000	0.00	
			23.50000	14.000		329.00
0015	202-00810	*Removal of Ground Sign	24.000	21.000		
			EACH	0.000	0.00	
			62.00000	21.000		1,302.00
0020	202-00828	*Removal of Traffic Signal Equipment	1.000	0.700		
			L S	0.000	0.00	
			16,852.00000	0.700		11,796.40
0025	202-01000	Removal of Fence	220.000	220.000		
			LF	0.000	0.00	
			2.12000	220.000		466.40
0030	202-01130	*Removal of Guardrail Type 3	262.500	262.500		
			LF	0.000	0.00	
			2.89000	262.500		758.63
0035	203-00060	Embankment Material (Complete In Place)	3,900.000	3,798.400		
			CY	0.000	0.00	
			20.00000	3,798.400		75,968.00
0040	203-00400	Rock Excavation	324.000	324.000		
			CY	0.000	0.00	
			55.00000	324.000		17,820.00
0045	203-01500	Blading	75.000	32.000		
			HOUR	3.000	456.00	
			152.00000	35.000		5,320.00
0050	203-01510	Backhoe	75.000	64.000		
			HOUR	2.000	202.00	
			101.00000	66.000		6,666.00
0055	203-01594	Combination Loader	80.000	51.000		
			HOUR	0.000	0.00	
			138.00000	51.000		7,038.00

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0060	203-01620	Sweeping	125.000	94.000		
			HOUR	0.000	0.00	
			88.00000	94.000		8,272.00
0065	206-00000	Structure Excavation	140.100	140.100		
			CY	0.000	0.00	
			8.60000	140.100		1,204.86
0070	206-00100	Structure Backfill (Class 1)	48.000	48.000		
			CY	0.000	0.00	
			33.50000	48.000		1,608.00
0075	207-00205	Topsoil	350.000	0.000		
			CY	0.000	0.00	
			22.80000	0.000		0.00
0080	208-00002	*Erosion Log (12 Inch)	1,500.000	1,398.000		
			LF	0.000	0.00	
			8.00000	1,398.000		11,184.00
0085	208-00011	*Erosion Bales (Weed Free)	0.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0090	208-00020	*Silt Fence	3,000.000	2,652.000		
			LF	0.000	0.00	
			1.25000	2,652.000		3,315.00
0095	208-00045	Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			1,050.00000	1.000		1,050.00
0100	208-00070	*Vehicle Tracking Pad	5.000	4.000		
			EACH	0.000	0.00	
			2,100.00000	4.000		8,400.00
0105	208-00103	*Removal and Disposal of Sediment (Labor) (Labor & Equipment)	100.000	94.000		
			HOUR	0.000	0.00	
			47.25000	94.000		4,441.50
0110	208-00205	*Erosion Control Supervisor	275.000	240.000		
			HOUR	0.000	0.00	
			44.25000	240.000		10,620.00

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0115	210-00840	*Reset Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			3,150.00000	1.000		3,150.00
0120	212-00006	*Seeding (Native)	1.000	0.000		
			ACRE	0.000	0.00	
			630.00000	0.000		0.00
0125	212-00032	*Soil Conditioning	1.000	0.000		
			ACRE	0.000	0.00	
			5,722.00000	0.000		0.00
0130	213-00100	*Soil Binder	1.800	0.270		
			ACRE	0.000	0.00	
			593.00000	0.270		160.11
0135	214-00215	*Deciduous Tree (1.5 Inch Caliper)	8.000	0.000		
			EACH	0.000	0.00	
			262.50000	0.000		0.00
0140	216-00041	*Soil Retention Blanket (Straw/Coconut)	3,200.000	0.000		
			SY	0.000	0.00	
			2.36000	0.000		0.00
0145	240-00010	Removal of Nests	29.500	29.500		
			HOUR	0.000	0.00	
			32.00000	29.500		944.00
0150	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			8.20000	0.000		0.00
0155	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			3,150.00000	1.000		3,150.00
0160	304-06000	Aggregate Base Course (Class 6)	1,250.000	1,215.020		
			TON	0.000	0.00	
			19.00000	1,215.020		23,085.38
0165	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			145.00000	0.000		0.00

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0170	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	1,500.000	748.800		
			TON	0.000	0.00	
			103.00000	748.800		77,126.40
0175	411-10255	*Emulsified Asphalt (Slow-Setting)	185.000	185.000		
			GAL	0.000	0.00	
			3.33000	185.000		616.05
0180	506-00209	Riprap (9 Inch)	4.000	0.000		
			CY	0.000	0.00	
			61.00000	0.000		0.00
0185	601-03030	Concrete Class D (Box Culvert)	6.000	6.000		
			CY	0.000	0.00	
			480.50000	6.000		2,883.00
0190	601-03050	Concrete Class D (Wall)	21.000	21.000		
			CY	0.000	0.00	
			458.00000	21.000		9,618.00
0195	602-00020	*Reinforcing Steel (Epoxy Coated)	2,604.000	2,316.000		
			LB	0.000	0.00	
			0.97000	2,316.000		2,246.52
0200	603-61120	12 Inch Flexible Pipe	90.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0205	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	362.500	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0210	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			730.00000	0.000		0.00
0215	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,192.00000	0.000		0.00
0220	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			845.00000	0.000		0.00

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0225	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			892.00000	0.000		0.00
0230	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			184.00000	0.000		0.00
0235	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			1,465.00000	0.000		0.00
0240	607-11525	*Fence (Plastic)	571.000	571.000		
			LF	0.000	0.00	
			2.65000	571.000		1,513.15
0245	609-40010	Curb Type 4 (Section B)	160.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0250	612-00001	*Delineator (Type I)	14.000	0.000		
			EACH	0.000	0.00	
			34.00000	0.000		0.00
0255	612-00003	*Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0260	612-00070	Reflector Strip (4 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			148.00000	0.000		0.00
0265	614-00011	*Sign Panel (Class I)	63.650	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0270	614-00012	*Sign Panel (Class II)	21.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0275	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	5.000	0.000		
			EACH	0.000	0.00	
			144.00000	0.000		0.00

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0275		MATERIAL ALLOWANCE 2 Inch Sign Supp Stockpiled Material		5.000		
			EACH	0.000	0.00	
			77.28000	5.000		386.40
0280	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	6.000	0.000		
			EACH	0.000	0.00	
			384.00000	0.000		0.00
0280		MATERIAL ALLOWANCE 2 1/2 Inch Supp Stockpiled Materials		6.000		
			EACH	0.000	0.00	
			237.12333	6.000		1,422.74
0285	615-00030	Embankment Protector Type 3	4.000	0.000		
			EACH	0.000	0.00	
			1,060.00000	0.000		0.00
0290	625-00000	*Construction Surveying	1.000	0.900		
			L S	0.000	0.00	
			24,533.00000	0.900		22,079.70
0295	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			326,541.00000	1.000		326,541.00
0300	626-01000	Public Information Services	1.000	0.600		
			L S	0.200	1,745.20	
			8,726.00000	0.800		6,980.80
0305	627-00003	*Thermoplastic Pavement Marking (Inlaid)	165.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0310	627-00005	*Epoxy Pavement Marking	40.000	0.000		
			GAL	0.000	0.00	
			289.00000	0.000		0.00
0315	630-00000	*Flagging	374.250	346.250		
			HOOR	28.000	560.00	
			20.00000	374.250		7,485.00
0320	630-00007	*Traffic Control Inspection	415.000	382.000		
			DAY	33.000	2,244.00	
			68.00000	415.000		28,220.00

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0325	630-00012	*Traffic Control Management	85.000	29.000		
			DAY	3.000	1,104.00	
			368.00000	32.000		11,776.00
0330	630-80002	*Flashing Beacon (Solar)	2.000	1.000		
			EACH	0.000	0.00	
			918.00000	1.000		918.00
0335	630-80341	*Construction Traffic Sign (Panel Size A)	13.000	6.500		
			EACH	0.000	0.00	
			20.00000	6.500		130.00
0340	630-80342	*Construction Traffic Sign (Panel Size B)	23.000	11.500		
			EACH	0.000	0.00	
			20.00000	11.500		230.00
0345	630-80343	*Construction Traffic Sign (Panel Size C)	5.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0350	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			8,400.00000	1.000		8,400.00
0355	630-80360	*Drum Channelizing Device	58.000	29.000		
			EACH	0.000	0.00	
			10.00000	29.000		290.00
0360	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	4.000	2.000		
			EACH	0.000	0.00	
			10.00000	2.000		20.00
0365	630-80370	Concrete Barrier (Temporary)	1,404.000	506.000		
			LF	0.000	0.00	
			34.00000	506.000		17,204.00
0370	630-80380	*Traffic Cone	50.000	1.000		
			EACH	0.000	0.00	
			2.00000	1.000		2.00
0375	700-70010	F/A Minor Contract Revisions	162,412.100	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00



CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0380	700-70011	F/A Partnering	1,222.750	1,222.750		
			F A	0.000	0.00	
			1.00000	1,222.750		1,222.75
0385	700-70016	F/A Fuel Cost Adjustment	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70018	F/A Roadway Smoothness Incentive	7,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70019	F/A Asphalt Cement Cost Adjustment	15,000.000	1,140.160		
			F A	0.000	0.00	
			1.00000	1,140.160		1,140.16
0400	700-70021	F/A On-The-Job Trainee	1,400.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70025	F/A Quality Incentive Payment	2,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70042	F/A Railroad Flagging	351,115.300	183,965.390		
			F A	24,459.380	24,459.38	
			1.00000	208,424.770		208,424.77
0415	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70040	F/A Railroad (Relocate RR Signal Lines)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	603-10600	60 In CSP Minor Contract Revision #3	20.000	20.000		
			LF	0.000	0.00	
			250.78000	20.000		5,015.60
0605	603-30060	60 In SES Minor Contract Revision #3	1.000	1.000		
			EACH	0.000	0.00	
			3,674.83000	1.000		3,674.83

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0610	900-00014	Added Item (Lump Sum)/ Water Line Removal and Disposal	1.000	1.000		
		L S		0.000	0.00	
			2,320.00000	1.000		2,320.00
0615	202-00495	Rem Port Present Str Removal of Portions of Present Structure	1.000	1.000		
		L S		0.000	0.00	
			946.32000	1.000		946.32
0630	613-07034	Pull Box (24"x36"x18") Pull Box (24"x36"x18")	0.000	0.000		
		EACH		0.000	0.00	
			796.75000	0.000		0.00
			CAT 0250	CURRENT AMT	\$ 1,557,889.52 \$	30,770.58 \$ 972,062.47
CAT NO0350 STRUCTURES						
0425	202-00400	*Removal of Bridge (K-16-K)	1.000	0.970		
		EACH		0.000	0.00	
			266,600.00000	0.970		258,602.00
0430	202-00400	Removal of Bridge (Temporary Panel Truss)	1.000	1.000		
		EACH		0.000	0.00	
			75,915.00000	1.000		75,915.00
0435	203-00440	Rock Excavation (Special)	275.000	275.000		
		CY		0.000	0.00	
			80.50000	275.000		22,137.50
0440	206-00000	Structure Excavation	414.850	414.850		
		CY		0.000	0.00	
			8.60000	414.850		3,567.71
0445	206-00100	Structure Backfill (Class 1)	425.000	165.700		
		CY		0.000	0.00	
			33.50000	165.700		5,550.95
0450	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	360.000	0.000		
		TON		0.000	0.00	
			103.00000	0.000		0.00
0455	420-00102	Geotextile (Erosion Control) (Class 1)	2,000.000	500.000		
		SY		56.000	170.80	
			3.05000	556.000		1,695.80

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
0460	502-00100	Drilling Hole to Facilitate Pile Driving (24 Inch Drill)	0.000	0.000		
			LF	0.000	0.00	
			159.00000	0.000		0.00
0465	502-14117	*Steel Piling (HP 14x117)	0.000	0.000		
			LF	0.000	0.00	
			124.00000	0.000		0.00
0470	503-00048	*Drilled Caisson (48 Inch)	240.000	180.900		
			LF	35.000	28,490.00	
			814.00000	215.900		175,742.60
0475	503-00200	Caisson (Special) (72 Inch Pre-Drill)	0.000	0.000		
			LF	0.000	0.00	
			2,052.00000	0.000		0.00
0480	506-00224	Riprap (24 Inch)	1,300.000	468.000		
			CY	13.000	793.00	
			61.00000	481.000		29,341.00
0485	509-00000	Structural Steel	0.000	0.000		
			LB	0.000	0.00	
			1.77000	0.000		0.00
0490	509-90003	Paint Structural Steel	0.000	0.000		
			L S	0.000	0.00	
			74,941.00000	0.000		0.00
0495	512-00101	Bearing Device (Type I) (Fixed)	0.000	0.000		
			EACH	0.000	0.00	
			1,190.00000	0.000		0.00
0500	515-00120	*Waterproofing (Membrane)	2,002.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0505	518-01004	Bridge Expansion Device (0-4 Inch)	86.000	0.000		
			LF	0.000	0.00	
			164.00000	0.000		0.00
0510	518-03000	Sawing and Sealing Bridge Joint	80.000	0.000		
			LF	0.000	0.00	
			17.25000	0.000		0.00

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
0515	601-03040	*Concrete Class D (Bridge)	388.000	171.000		
			CY	60.800	24,806.40	
			408.00000	231.800		94,574.40
0520	602-00020	*Reinforcing Steel (Epoxy Coated)	42,000.000	15,529.000		
			LB	5,166.000	5,011.02	
			0.97000	20,695.000		20,074.15
0525	603-10300	30 Inch Corrugated Steel Pipe (Special)	60.000	0.000		
			LF	0.000	0.00	
			99.00000	0.000		0.00
0530	606-10700	*Bridge Rail Type 7 (Special)	903.000	411.500		
			LF	0.000	0.00	
			99.00000	411.500		40,738.50
0535	607-53173	*Fence Chain Link (Special) (72 Inch)	200.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0540	630-80370	Concrete Barrier (Temporary)	398.000	196.000		
			LF	0.000	0.00	
			34.00000	196.000		6,664.00
0560	206-00200	Str Bkfl (CL 2) Structure Backfill (Class 2)	389.840	389.840		
			CY	0.000	0.00	
			8.00000	389.840		3,118.72
0565	503-00024	Drilled Caisson (24 In) CMO #2 Str.# K-16-AL Value Engineering	308.750	308.750		
			LF	0.000	0.00	
			280.00000	308.750		86,450.00
0570	602-00000	Reinf Steel CMO #2 Str.# K-16-AL Value Engineering	39,339.686	22,693.686		
			LB	16,646.000	16,146.62	
			0.97000	39,339.686		38,159.50
0575	603-10360	36 In CSP CMO #2 Str.# K-16-AL Value Engineering	80.000	80.000		
			LF	0.000	0.00	
			92.50000	80.000		7,400.00
0580	618-10200	Precast Conc U Girder (Pre and Post-Ten) CMO #2 Str.# K-16-AL Value Engineering	818.000	409.000		
			LF	409.000	404,284.23	
			988.47000	818.000		808,568.46

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0350 STRUCTURES							
0580		MATERIAL ALLOWANCE Precast Conc U Girder Stockpiled Material		264.000			
			LF	-264.000	-157,105.25		
			595.09568	0.000		0.00	
0580		MATERIAL ALLOWANCE Precast Conc U Girder Stockpiled Material		145.000			
			LF	-145.000	-42,319.70		
			291.86000	0.000		0.00	
0585	618-06034	Prestress Conc Slab (Depth 6" Thru 13") CMO #2 Str.# K-16-AL Value Engineering	16,360.000	8,180.000			
			SF	0.000	0.00		
			34.25000	8,180.000		280,165.00	
0585		MATERIAL ALLOWANCE Prestress Conc Slab Stockpiled Material		8,180.000			
			SF	0.000	0.00		
			18.45000	8,180.000		150,921.00	
0590	900-00006	Added Item (Dollar)/ Design Services - Value Engineering	162,000.000	152,497.050			
			DOL	0.000	0.00		
			1.00000	152,497.050		152,497.05	
0595	900-00006	Added Item (Dollar)/ Value Engineering Savings	46,011.490	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0620	900-00006	Added Item (Dollar)/ CMO #8 - ACROW Bridge Replacement Parts	3,058.440	3,058.440			
			DOL	0.000	0.00		
			1.00000	3,058.440		3,058.44	
0625	613-01300	3 In Elec Cond (P) 3 Inch Electrical Conduit (Plastic)	412.000	412.000			
			LF	0.000	0.00		
			10.00000	412.000		4,120.00	
0635	900-00006	Added Item (Dollar)/ Union Pacific Rail Road Utility Delay	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0350	CURRENT AMT	\$ 2,778,539.32	\$ 280,277.12	\$ 2,269,061.78
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS							
0545	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			25,185.00000	1.000		25,185.00	

CONTID: C18013  
 PCN: 18013-BID  
 PROJECT: FBR120A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14  
 ESTIMATE RUN 02/17/2014  
 08:52:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
0550	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			29,742.00000	1.000		29,742.00
0555	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,388.00000	1.000		2,388.00
		CAT 0450	CURRENT AMT	\$ 57,315.00	\$ 0.00	\$ 57,315.00
		PROJECT TOTAL	CURRENT AMT	\$ 4,393,743.84	\$ 311,047.70	\$ 3,298,439.25