

ESTIMATE SUMMARY

CONTID: C18018A

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 18018A-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: I-70 PARACHUTE WEST INTERCHANGE
 TIME CHARGED: 327.0 DAYS TIME ALLOW: 2/8/2013 FIXED COMPLETION DATE
 PERCENT TIME: 100.00 ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DATE

PROJECT NO: IM 0702-310
 I-70 PARACHUTE WEST INTERCHANGE
 NAME OF ROAD: 070A
 PROJECT COUNTIES: GARFIELD

CONTRACTOR: SEMA CONSTRUCTION, INC.
 7353 S. EAGLE STREET
 CENTENNIAL CO 80112-42303-627-2600

PAY PERIOD ENDING 03/19/2013 DATE TIME STARTED 03/19/2012
 DATE LET 12/22/2011 DATE WORK BEGAN 03/19/2012
 DATE AWARDED 01/11/2012 DATE TIME STOPPED 02/08/2013
 DATE CONTRACT EXECUTED 01/23/2012 DATE ACCEPTED 02/08/2013
 DATE NOTICE TO PROCEED 03/19/2012

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 8,083,063.40 PARTICIPATING	\$ 7,864,661.56	\$ 322,773.64
AWARD PROJECT AMT:	\$ 8,146,412.95 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.30% TOTAL EARNINGS	7,864,661.56	322,773.64
FUNDS AVAILABLE:	\$ 218,401.84 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	7,864,661.56	322,773.64
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-122,196.19	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	7,742,465.37	322,773.64
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	7,742,465.37	322,773.64
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 322,773.64

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			98,900.00000	1.000		98,900.00
0010	202-00002	Removal of Structure (Special)	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0015	202-00027	Removal of Riprap	0.000	0.000		
			SY	0.000	0.00	
			38.00000	0.000		0.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	15,951.000	15,951.000		
			SY	0.000	0.00	
			2.00000	15,951.000		31,902.00
0025	202-00810	*Removal of Ground Sign	6.000	6.000		
			EACH	0.000	0.00	
			54.00000	6.000		324.00
0030	202-01000	*Removal of Fence	3,981.000	3,981.000		
			LF	0.000	0.00	
			1.70000	3,981.000		6,767.70
0035	202-01130	*Removal of Guardrail Type 3	4,462.000	4,462.000		
			LF	0.000	0.00	
			2.40000	4,462.000		10,708.80
0040	202-01300	*Removal of End Anchorage	10.000	10.000		
			EACH	0.000	0.00	
			160.00000	10.000		1,600.00
0045	203-00060	*Embankment Material (Complete In Place)	298,661.000	298,661.000		
			CY	0.000	0.00	
			5.55000	298,661.000		1,657,568.55
0050	203-00100	Muck Excavation	874.000	874.000		
			CY	0.000	0.00	
			16.00000	874.000		13,984.00
0055	203-01510	Backhoe	21.000	21.000		
			HOOR	0.000	0.00	
			150.00000	21.000		3,150.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01594	Combination Loader	8.000	8.000		
			HOURLY	0.000	0.00	
			76.00000	8.000		608.00
0065	203-01597	*Potholing	27.500	27.500		
			HOURLY	0.000	0.00	
			210.00000	27.500		5,775.00
0070	203-02330	Laborer	80.000	80.000		
			HOURLY	0.000	0.00	
			32.00000	80.000		2,560.00
0075	208-00009	*Erosion Log (20 Inch)	800.000	800.000		
			LF	0.000	0.00	
			7.00000	800.000		5,600.00
0080	208-00020	*Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			2.20000	0.000		0.00
0085	208-00045	*Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			740.00000	2.000		1,480.00
0090	208-00050	*Storm Drain Inlet Protection	18.000	18.000		
			EACH	0.000	0.00	
			210.00000	18.000		3,780.00
0095	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
0100	208-00103	Removal and Disposal of Sediment (Labor)	7.000	7.000		
			HOURLY	0.000	0.00	
			48.00000	7.000		336.00
0105	208-00105	Removal and Disposal of Sediment (Equipment)	9.000	9.000		
			HOURLY	0.000	0.00	
			97.00000	9.000		873.00
0110	208-00206	Erosion Control Supervisor	181.000	158.000		
			DAY	0.000	0.00	
			50.00000	158.000		7,900.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	209-00600	Dust Palliative (Magnesium Chloride)	0.000	0.000		
			GAL	0.000	0.00	
			0.85000	0.000		0.00
0120	210-04200	*Adjust Guardrail	4,298.000	4,298.000		
			LF	0.000	0.00	
			8.00000	4,298.000		34,384.00
0125	212-00006	*Seeding (Native)	29.800	21.400		
			ACRE	8.400	2,688.00	
			320.00000	29.800		9,536.00
0130	212-00032	*Soil Conditioning	29.800	0.000		
			ACRE	29.800	29,800.00	
			1,000.00000	29.800		29,800.00
0135	213-00004	*Mulching (Weed Free Straw)	18.400	13.500		
			ACRE	4.900	14,700.00	
			3,000.00000	18.400		55,200.00
0140	213-00012	*Spray-on Mulch Blanket	21.400	0.000		
			ACRE	11.400	13,680.00	
			1,200.00000	11.400		13,680.00
0145	216-00021	*Soil Retention Blanket (Class 1)	2,051.000	2,051.000		
			SY	0.000	0.00	
			2.00000	2,051.000		4,102.00
0150	217-00020	Herbicide Treatment	0.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00
0155	240-00000	*Wildlife Biologist	14.000	14.000		
			HOURL	0.000	0.00	
			90.00000	14.000		1,260.00
0160	240-00010	Removal of Nests	5.000	5.000		
			HOURL	0.000	0.00	
			75.00000	5.000		375.00
0165	304-02000	*Aggregate Base Course (Class 2)	0.000	0.000		
			TON	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	304-06000	*Aggregate Base Course (Class 6)	17,916.910	17,916.910		
			TON	0.000	0.00	
			21.00000	17,916.910		376,255.11
0175	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	23.950	23.950		
			TON	0.000	0.00	
			130.00000	23.950		3,113.50
0180	403-34801	*Hot Mix Asphalt (Grading SX) (100)	18,077.020	18,077.020		
			TON	0.000	0.00	
			43.00000	18,077.020		777,311.86
0185	411-03345	*Asphalt Cement Performance Grade (PG 76-28)	520.000	483.220		
			TON	0.000	0.00	
			850.00000	483.220		410,737.00
0190	411-03354	*Asphalt Cement Performance Grade (PG 64-22)	520.000	458.230		
			TON	0.000	0.00	
			610.00000	458.230		279,520.30
0195	411-10255	*Emulsified Asphalt (Slow-Setting)	8,388.000	1,083.000		
			GAL	827.000	3,390.70	
			4.10000	1,910.000		7,831.00
0200	412-01000	*Concrete Pavement (10 Inch)	7,972.000	7,731.000		
			SY	0.000	0.00	
			60.00000	7,731.000		463,860.00
0200		MATERIAL ALLOWANCE Dowel Bar Baskets		0.000		
			SY	0.000	0.00	
			3.92000	0.000		0.00
0205	412-01001	*Concrete Pavement (10 Inch) (Special)	1,021.000	1,021.000		
			SY	0.000	0.00	
			79.00000	1,021.000		80,659.00
0210	420-00132	Geotextile (Separator) (Class 1)	1,348.000	1,348.000		
			SY	0.000	0.00	
			2.50000	1,348.000		3,370.00
0215	420-00133	Geotextile (Separator) (Class 2)	30,595.000	30,595.000		
			SY	0.000	0.00	
			1.40000	30,595.000		42,833.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	506-00206	Riprap (6 Inch)	204.000	204.000		
			CY	0.000	0.00	
			81.00000	204.000		16,524.00
0225	506-00209	Riprap (9 Inch)	240.000	240.000		
			CY	0.000	0.00	
			88.00000	240.000		21,120.00
0230	506-00212	Riprap (12 Inch)	122.000	122.000		
			CY	0.000	0.00	
			100.00000	122.000		12,200.00
0235	507-00000	Concrete Slope and Ditch Paving	108.600	108.600		
			CY	0.000	0.00	
			660.00000	108.600		71,676.00
0240	601-03050	Concrete Class D (Wall)	37.000	37.000		
			CY	0.000	0.00	
			910.00000	37.000		33,670.00
0245	602-00020	*Reinforcing Steel (Epoxy Coated)	3,345.000	3,345.000		
			LB	0.000	0.00	
			1.10000	3,345.000		3,679.50
0250	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	210.000	210.000		
			LF	0.000	0.00	
			110.00000	210.000		23,100.00
0255	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	293.000	293.000		
			LF	0.000	0.00	
			100.00000	293.000		29,300.00
0260	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	217.000	217.000		
			LF	0.000	0.00	
			140.00000	217.000		30,380.00
0265	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	181.000	181.000		
			LF	0.000	0.00	
			180.00000	181.000		32,580.00
0270	603-05018	18 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			540.00000	4.000		2,160.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	603-05024	24 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			590.00000	4.000		2,360.00
0280	603-05036	36 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0285	603-05048	48 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,800.00000	2.000		3,600.00
0290	603-10180	18 Inch Corrugated Steel Pipe	347.000	347.000		
			LF	0.000	0.00	
			62.00000	347.000		21,514.00
0295	603-10480	48 Inch Corrugated Steel Pipe	88.000	88.000		
			LF	0.000	0.00	
			180.00000	88.000		15,840.00
0300	603-30048	48 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0305	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,552.000	1,552.000		
			LF	0.000	0.00	
			15.00000	1,552.000		23,280.00
0310	606-01340	*End Anchorage Type 3D	3.000	3.000		
			EACH	0.000	0.00	
			810.00000	3.000		2,430.00
0315	606-01370	*Transition Type 3G	4.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0320	606-02005	*End Anchorage (Flared)	11.000	11.000		
			EACH	0.000	0.00	
			1,600.00000	11.000		17,600.00
0325	607-00005	*End Post	3.000	3.000		
			EACH	0.000	0.00	
			440.00000	3.000		1,320.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	607-00020	*Corner and Line Brace Post (Special)	8.000	8.000		
			EACH	0.000	0.00	
			520.00000	8.000		4,160.00
0335	607-11350	*Fence Deer	1,954.000	1,954.000		
			LF	0.000	0.00	
			9.50000	1,954.000		18,563.00
0340	607-11525	*Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			2.30000	0.000		0.00
0345	607-60117	*16 Foot Gate (Special)	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0350	609-20010	*Curb Type 2 (Section B)	0.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0355	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,902.000	1,902.000		
			LF	0.000	0.00	
			19.00000	1,902.000		36,138.00
0360	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,566.000	2,566.000		
			LF	0.000	0.00	
			24.00000	2,566.000		61,584.00
0365	609-21110	*Curb and Gutter Type 2 (Section I-B) (Special)	854.000	854.000		
			LF	0.000	0.00	
			30.00000	854.000		25,620.00
0370	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	31,849.000	31,849.000		
			SF	0.000	0.00	
			6.50000	31,849.000		207,018.50
0375	612-00001	*Delineator (Type I)	185.000	185.000		
			EACH	0.000	0.00	
			16.00000	185.000		2,960.00
0380	612-00002	*Delineator (Type II)	56.000	56.000		
			EACH	0.000	0.00	
			18.00000	56.000		1,008.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	612-00003	*Delineator (Type III)	10.000	10.000		
			EACH	0.000	0.00	
			21.00000	10.000		210.00
0390	613-01200	*2 Inch Electrical Conduit (Plastic)	9,514.000	9,514.000		
			LF	0.000	0.00	
			8.00000	9,514.000		76,112.00
0395	613-01300	*3 Inch Electrical Conduit (Plastic)	642.000	642.000		
			LF	0.000	0.00	
			9.00000	642.000		5,778.00
0400	613-10000	*Wiring	1.000	0.000		
			L S	1.000	85,900.00	
			85,900.00000	1.000		85,900.00
0405	613-16000	*Luminaire (Special)	32.000	0.000		
			EACH	32.000	28,800.00	
			900.00000	32.000		28,800.00
0410	613-34250	*Light Standard Metal (25 Foot)	18.000	0.000		
			EACH	18.000	25,200.00	
			1,400.00000	18.000		25,200.00
0415	613-34400	*Light Standard Metal (40 Foot)	14.000	0.000		
			EACH	14.000	26,600.00	
			1,900.00000	14.000		26,600.00
0420	613-40000	*Concrete Foundation Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0425	613-40010	*Light Standard Foundation	32.000	1.000		
			EACH	31.000	37,200.00	
			1,200.00000	32.000		38,400.00
0430	613-50100	*Lighting Control Center	2.000	2.000		
			EACH	0.000	0.00	
			15,500.00000	2.000		31,000.00
0435	614-00011	*Sign Panel (Class I)	34.000	34.000		
			SF	0.000	0.00	
			15.00000	34.000		510.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	614-00012	*Sign Panel (Class II)	544.000	486.000		
			SF	0.000	0.00	
			19.00000	486.000		9,234.00
0445	614-00013	*Sign Panel (Class III)	1,491.000	1,491.000		
			SF	0.000	0.00	
			23.00000	1,491.000		34,293.00
0450	614-00818	*Steel Sign Post (W 8x18)	219.000	219.000		
			LF	0.000	0.00	
			46.00000	219.000		10,074.00
0455	614-01226	*Steel Sign Post (W 12x26)	243.000	243.000		
			LF	0.000	0.00	
			53.00000	243.000		12,879.00
0460	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	6.000	6.000		
			EACH	0.000	0.00	
			140.00000	6.000		840.00
0465	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	54.000	53.000		
			EACH	0.000	0.00	
			310.00000	53.000		16,430.00
0470	614-03003	*Concrete Footing (Type 3)	12.000	12.000		
			EACH	0.000	0.00	
			1,000.00000	12.000		12,000.00
0475	614-03007	*Concrete Footing (Type 7)	10.000	10.000		
			EACH	0.000	0.00	
			1,200.00000	10.000		12,000.00
0480	615-00030	Embankment Protector Type 3	4.000	4.000		
			EACH	0.000	0.00	
			760.00000	4.000		3,040.00
0485	615-00050	Embankment Protector Type 5	4.000	4.000		
			EACH	0.000	0.00	
			370.00000	4.000		1,480.00
0490	622-01025	Pond Lining	5,056.000	5,056.000		
			SY	0.000	0.00	
			4.10000	5,056.000		20,729.60

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			50,900.00000	1.000		50,900.00
0500	625-00001	*Construction Surveying (Hourly)	33.000	33.000		
			HOUR	0.000	0.00	
			140.00000	33.000		4,620.00
0505	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			650,000.00000	1.000		650,000.00
0510	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			15,500.00000	1.000		15,500.00
0515	627-00005	*Epoxy Pavement Marking	295.000	295.000		
			GAL	0.000	0.00	
			81.00000	295.000		23,895.00
0520	627-00011	*Pavement Marking Paint (Waterborne)	541.000	486.000		
			GAL	55.000	1,870.00	
			34.00000	541.000		18,394.00
0525	627-00070	*Preformed Thermoplastic Pavement Marking	63.000	63.000		
			SF	0.000	0.00	
			19.00000	63.000		1,197.00
0530	630-00000	*Flagging	7,000.000	6,218.500		
			HOUR	0.000	0.00	
			24.00000	6,218.500		149,244.00
0535	630-00007	*Traffic Control Inspection	51.000	51.000		
			DAY	0.000	0.00	
			41.00000	51.000		2,091.00
0540	630-00012	*Traffic Control Management	182.000	182.000		
			DAY	0.000	0.00	
			530.00000	182.000		96,460.00
0545	630-80341	*Construction Traffic Sign (Panel Size A)	58.000	48.600		
			EACH	5.400	59.40	
			11.00000	54.000		594.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	630-80342	*Construction Traffic Sign (Panel Size B)	57.000	51.300		
			EACH	5.700	62.70	
			11.00000	57.000		627.00
0555	630-80343	*Construction Traffic Sign (Panel Size C)	6.000	3.600		
			EACH	0.400	4.40	
			11.00000	4.000		44.00
0560	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.400	3,240.00	
			8,100.00000	4.000		32,400.00
0565	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.800		
			EACH	0.200	64.00	
			320.00000	2.000		640.00
0570	630-80360	*Drum Channelizing Device	133.000	119.700		
			EACH	13.300	425.60	
			32.00000	133.000		4,256.00
0575	630-80363	Drum Channelizing Device (With Light) (Flashing)	20.000	18.000		
			EACH	2.000	64.00	
			32.00000	20.000		640.00
0580	630-80370	Concrete Barrier (Temporary)	5,592.000	5,032.800		
			LF	559.200	16,216.80	
			29.00000	5,592.000		162,168.00
0585	630-80380	*Traffic Cone	500.000	315.000		
			EACH	35.000	38.50	
			1.10000	350.000		385.00
0590	630-85010	*Impact Attenuator (Temporary)	2.000	1.800		
			EACH	0.200	320.00	
			1,600.00000	2.000		3,200.00
0595	630-86800	*Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			7,300.00000	1.000		7,300.00
0600	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70012	F/A Asphalt Pavement Incentive	58,000.000	5,650.340		
			F A	0.000	0.00	
			1.00000	5,650.340		5,650.34
0615	700-70013	F/A Concrete Pavement Incentive	-56,195.860	-56,410.380		
			F A	0.000	0.00	
			1.00000	-56,410.380		-56,410.38
0620	700-70016	F/A Fuel Cost Adjustment	-7,442.760	-7,442.760		
			F A	0.000	0.00	
			1.00000	-7,442.760		-7,442.76
0625	700-70018	F/A Roadway Smoothness Incentive	3,787.430	3,787.430		
			F A	0.000	0.00	
			1.00000	3,787.430		3,787.43
0630	700-70019	F/A Asphalt Cement Cost Adjustment	-13,898.370	-22,061.070		
			F A	0.000	0.00	
			1.00000	-22,061.070		-22,061.07
0635	700-70023	F/A On-The-Job Trainee	4,480.000	3,057.000		
			F A	0.000	0.00	
			1.00000	3,057.000		3,057.00
0640	700-70072	F/A Obtain Power from Xcel Energy	14,151.910	14,151.910		
			F A	0.000	0.00	
			1.00000	14,151.910		14,151.91
0645	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0650	700-70593	F/A ROW Monumentation	15,000.000	0.000		
			F A	5,359.540	5,359.54	
			1.00000	5,359.540		5,359.54
0740	208-00300	Temporary Berms CO No. 2 MCR LI No.1	5,949.000	5,949.000		
			LF	0.000	0.00	
			1.75000	5,949.000		10,410.75

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0745	630-80344	Const Traf Sign (Spec) CO No.2 MCR LI No. 2	40.000	36.000		
			SF	4.000	100.00	
			25.00000	40.000		1,000.00
0750	603-10540	54 In CSP CMO No.3	146.000	146.000		
			LF	0.000	0.00	
			209.33000	146.000		30,562.18
0755	603-30054	54 In SES CMO No. 3	1.000	1.000		
			EACH	0.000	0.00	
			1,638.56000	1.000		1,638.56
0760	700-70034	F/A 48 Inch Corrugated Steel Pipe Return CMO No. 3	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	304-03005	ABC (CL 3) CMO No. 4	20,518.000	20,518.000		
			CY	0.000	0.00	
			26.93000	20,518.000		552,549.74
0770	202-04002	Clean Culvert CMO No. 5	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0775	900-00006	Added Item (Dollar)/ Concrete Class D (Wall) Price Reduction CO No. 7	-1,215.000	-1,215.000		
			DOL	0.000	0.00	
			1.00000	-1,215.000		-1,215.00
0780	900-00012	Added Item (Foot)/ Curb Type 2 (Section B) (Special) CO No. 8 MCR LI No. 3	675.000	675.000		
			LF	0.000	0.00	
			39.00000	675.000		26,325.00
0785	700-70034	F/A Aggregate Base Course (Class 6) CO No. 8 LI No. 4	0.000	0.000		
			F A	0.000	0.00	
			3,000.00000	0.000		0.00
0790	900-00014	Added Item (Lump Sum)/ Steel Piling Rehabilitation CO No. 8 LI No. 5	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0795	700-70034	F/A Aggregate Base Course (Class 6) CO No. 9 MCR LI No. 6	2,205.190	2,205.190		
			F A	0.000	0.00	
			1.00000	2,205.190		2,205.19

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0805	700-70034	F/A Light Standard Modifications CMO 12	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0810	606-01371	Transition Ty 3G (Spec) CMO 12	1.000	0.000		
			EACH	1.000	1,550.00	
			1,550.00000	1.000		1,550.00
0815	609-60011	Curb Ty 6 M CMO 12	848.000	0.000		
			LF	848.000	25,440.00	
			30.00000	848.000		25,440.00
			CAT 0200	CURRENT AMT	\$ 7,681,254.69 \$	322,773.64 \$ 7,462,852.85
CAT NO0300 G-04-BE						
0655	202-00026	Removal of Slope and Ditch Paving	532.000	532.000		
			SY	0.000	0.00	
			4.80000	532.000		2,553.60
0660	202-00240	*Removal of Asphalt Mat (Planing)	1,307.000	1,307.000		
			SY	0.000	0.00	
			2.00000	1,307.000		2,614.00
0665	202-00425	*Removal of Bridge Railing	744.000	744.000		
			LF	0.000	0.00	
			29.00000	744.000		21,576.00
0670	206-00065	Structure Backfill (Flow-Fill)	18.000	18.000		
			CY	0.000	0.00	
			160.00000	18.000		2,880.00
0675	403-34801	*Hot Mix Asphalt (Grading SX) (100)	237.710	237.710		
			TON	0.000	0.00	
			43.00000	237.710		10,221.53
0680	411-03345	*Asphalt Cement Performance Grade (PG 76-28)	12.360	12.360		
			TON	0.000	0.00	
			850.00000	12.360		10,506.00
0685	507-00100	Concrete Slope and Ditch Paving (Reinforced)	71.000	71.000		
			CY	0.000	0.00	
			700.00000	71.000		49,700.00

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 G-04-BE							
0690	515-00120	*Waterproofing (Membrane)	1,455.000	1,455.000			
			SY	0.000	0.00		
			22.00000	1,455.000		32,010.00	
0695	518-01004	Bridge Expansion Device (0-4 Inch)	68.000	68.000			
			LF	0.000	0.00		
			160.00000	68.000		10,880.00	
0700	601-03040	Concrete Class D (Bridge)	76.000	76.000			
			CY	0.000	0.00		
			530.00000	76.000		40,280.00	
0705	602-00020	*Reinforcing Steel (Epoxy Coated)	17,284.000	17,284.000			
			LB	0.000	0.00		
			1.10000	17,284.000		19,012.40	
0710	604-25000	Vane Grate Inlet Special	2.000	2.000			
			EACH	0.000	0.00		
			6,600.00000	2.000		13,200.00	
0715	606-11015	*Bridge Rail Type 10R (Special)	782.000	782.000			
			LF	0.000	0.00		
			170.00000	782.000		132,940.00	
0720	700-70034	F/A Bridge Deck Repair	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0800	601-40400	Struct Conc Stain CMO No. 11	342.000	342.000			
			SY	0.000	0.00		
			28.29000	342.000		9,675.18	
			CAT 0300	CURRENT AMT \$	358,048.71 \$	0.00 \$	358,048.71
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0725	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			27,500.00000	1.000		27,500.00	
0730	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			14,800.00000	1.000		14,800.00	

CONTID: C18018A
 PCN: 18018A-BID
 PROJECT: IM 0702-310

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 03/19/2013
 11:57:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0735	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			730.00000	2.000		1,460.00
			CAT 0400	CURRENT AMT	\$ 43,760.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 8,083,063.40	\$ 322,773.64
						\$ 7,864,661.56