

ESTIMATE SUMMARY

11:08:19

CONTID: C18029

ESTIMATE NO: 0005 FINL

SPEC YR: 2005

PCN: 18029-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 65.0 DAYS

TIME ALLOW:

65 WORK DAYS

SH45 RAISED MEDIAN AND GUARDRA

PERCENT TIME: 100.00

ORIG TIME ALLOW:

55 WORK DAYS

PROJECT NO: STA045A-009

SH45 RAISED MEDIAN AND GUARDRA

NAME OF ROAD: 045A

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

CRUZ CONSTRUCTION INCORPORATED

PAY PERIOD ENDING 06/27/2012

DATE TIME STARTED 04/18/2011

4850 GEIGER BLVD

DATE LET 02/10/2011

DATE WORK BEGAN

DATE AWARDED 02/28/2011

DATE TIME STOPPED 08/25/2011

DATE CONTRACT EXECUTED 03/15/2011

DATE ACCEPTED 08/25/2011

COLORADO SPRINGS CO 80915 719-596-9226

DATE NOTICE TO PROCEED 04/18/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,319,870.32	PARTICIPATING	\$ 1,319,730.33	\$ 23.86
AWARD PROJECT AMT:	\$ 1,224,218.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.99%	TOTAL EARNINGS	1,319,730.33	23.86
FUNDS AVAILABLE:	\$ 139.99	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,319,730.33	23.86
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	18,363.27
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,319,730.33	18,387.13
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,319,730.33	18,387.13
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 18,387.13

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00
0010	202-00090	Removal of Delineator	51.000	51.000		
			EACH	0.000	0.00	
			5.00000	51.000		255.00
0015	202-00195	*Removal of Median Cover	77.000	76.930		
			SY	0.070	0.98	
			14.00000	77.000		1,078.00
0020	202-00203	*Removal of Curb and Gutter	272.000	272.000		
			LF	0.000	0.00	
			7.00000	272.000		1,904.00
0025	202-00220	*Removal of Asphalt Mat	5,804.000	5,803.870		
			SY	0.130	1.04	
			8.00000	5,804.000		46,432.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	1,138.000	1,138.000		
			SY	0.000	0.00	
			6.00000	1,138.000		6,828.00
0035	202-00250	*Removal of Pavement Marking	865.000	865.000		
			SF	0.000	0.00	
			2.00000	865.000		1,730.00
0040	202-00504	*Removal of Expansion Device	116.500	116.500		
			LF	0.000	0.00	
			27.00000	116.500		3,145.50
0045	202-00810	Removal of Ground Sign	72.000	72.000		
			EACH	0.000	0.00	
			55.00000	72.000		3,960.00
0050	202-00821	Removal of Sign Panel	24.000	24.000		
			EACH	0.000	0.00	
			45.00000	24.000		1,080.00
0055	202-00831	*Removal of Traffic Signal Head	7.000	7.000		
			EACH	0.000	0.00	
			175.00000	7.000		1,225.00

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01130	Removal of Guardrail Type 3	1,301.000	1,301.000		
			LF	0.000	0.00	
			2.25000	1,301.000		2,927.25
0065	202-01300	Removal of End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			140.00000	3.000		420.00
0070	202-04002	*Clean Culvert	8.000	8.000		
			EACH	0.000	0.00	
			900.00000	8.000		7,200.00
0075	202-04010	*Clean Inlet	5.000	5.000		
			EACH	0.000	0.00	
			425.00000	5.000		2,125.00
0080	203-00010	*Unclassified Excavation (Complete In Place)	6,650.000	6,650.000		
			CY	0.000	0.00	
			9.50000	6,650.000		63,175.00
0085	203-00060	*Embankment Material (Complete In Place)	845.000	845.000		
			CY	0.000	0.00	
			10.50000	845.000		8,872.50
0090	207-00205	*Topsoil	3,395.000	3,395.000		
			CY	0.000	0.00	
			20.00000	3,395.000		67,900.00
0095	208-00002	*Erosion Log (12 Inch)	300.000	300.000		
			LF	0.000	0.00	
			3.50000	300.000		1,050.00
0100	208-00050	*Storm Drain Inlet Protection	15.000	15.000		
			EACH	0.000	0.00	
			130.00000	15.000		1,950.00
0105	208-00206	*Erosion Control Supervisor	65.000	65.000		
			DAY	0.000	0.00	
			175.00000	65.000		11,375.00
0110	210-00810	Reset Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			225.00000	1.000		225.00

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00815	Reset Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			140.00000	1.000		140.00
0120	210-00827	*Reset Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			265.00000	3.000		795.00
0125	210-02510	Relay Sprinkler System	1.000	1.000		
			L S	0.000	0.00	
			4,500.00000	1.000		4,500.00
0130	210-04020	*Modify Inlet	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0135	212-00006	*Seeding (Native)	6.000	6.000		
			ACRE	0.000	0.00	
			425.00000	6.000		2,550.00
0140	212-00032	*Soil Conditioning	6.000	6.000		
			ACRE	0.000	0.00	
			3,000.00000	6.000		18,000.00
0145	213-00012	*Spray-on Mulch Blanket	6.000	6.000		
			ACRE	0.000	0.00	
			3,500.00000	6.000		21,000.00
0150	213-00071	Vegetation Control Mat	1,818.000	1,818.000		
			SY	0.000	0.00	
			28.00000	1,818.000		50,904.00
0155	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	254.020	254.020		
			TON	0.000	0.00	
			200.00000	254.020		50,804.00
0160	509-00001	*Structural Steel (Galvanized)	358.000	358.000		
			LB	0.000	0.00	
			15.00000	358.000		5,370.00
0165	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	116.000	116.000		
			LF	0.000	0.00	
			185.00000	116.000		21,460.00

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	518-02100	*Polymer Mortar End Dam	43.500	43.500		
			CF	0.000	0.00	
			600.00000	43.500		26,100.00
0175	518-03000	*Sawing and Sealing Bridge Joint	163.000	163.000		
			LF	0.000	0.00	
			12.00000	163.000		1,956.00
0180	518-03110	*Preformed Silicone Joint Sealant	58.500	58.500		
			LF	0.000	0.00	
			60.00000	58.500		3,510.00
0185	601-01000	*Concrete Class B	124.000	124.000		
			CY	0.000	0.00	
			225.00000	124.000		27,900.00
0190	601-03540	*Concrete Class DT (Deck Topping)	0.000	0.000		
			CY	0.000	0.00	
			700.00000	0.000		0.00
0195	603-10240	*24 Inch Corrugated Steel Pipe	20.000	20.000		
			LF	0.000	0.00	
			100.00000	20.000		2,000.00
0200	603-30024	*24 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0205	606-00301	Guardrail Type 3 (6-3 Post Spacing)	1,630.000	1,630.000		
			LF	0.000	0.00	
			16.25000	1,630.000		26,487.50
0210	606-00350	Guardrail Type 3 (Double) (6-3 Post Spacing)	2,762.500	2,762.500		
			LF	0.000	0.00	
			19.25000	2,762.500		53,178.13
0215	606-00710	*Guardrail Type 7 (Style CA)	122.000	122.000		
			LF	0.000	0.00	
			37.00000	122.000		4,514.00
0220	606-00720	*Guardrail Type 7 (Style CC)	930.000	930.000		
			LF	0.000	0.00	
			48.00000	930.000		44,640.00

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	606-01340	End Anchorage Type 3D	2.000	2.000		
			EACH	0.000	0.00	
			725.00000	2.000		1,450.00
0230	606-01370	Transition Type 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,050.00000	4.000		4,200.00
0235	606-01380	Transition Type 3H	4.000	4.000		
			EACH	0.000	0.00	
			825.00000	4.000		3,300.00
0240	606-01460	Median Terminal	3.000	3.000		
			EACH	0.000	0.00	
			3,400.00000	3.000		10,200.00
0245	606-02003	End Anchorage (Nonflared)	4.000	4.000		
			EACH	0.000	0.00	
			1,700.00000	4.000		6,800.00
0250	606-20010	*Tensioned Cable Barrier	8,196.000	8,196.000		
			LF	0.000	0.00	
			8.00000	8,196.000		65,568.00
0255	606-21010	End Anchorage (Tensioned Cable Barrier)	4.000	4.000		
			EACH	0.000	0.00	
			3,800.00000	4.000		15,200.00
0260	608-00000	*Concrete Sidewalk	433.000	432.220		
			SY	0.780	21.84	
			28.00000	433.000		12,124.00
0265	609-21011	*Curb and Gutter Type 2 (Section I-M)	5,323.000	5,323.000		
			LF	0.000	0.00	
			11.00000	5,323.000		58,553.00
0270	609-21020	*Curb and Gutter Type 2 (Section II-B)	12.000	12.000		
			LF	0.000	0.00	
			25.00000	12.000		300.00
0275	610-00020	*Median Cover Material (Patterned Concrete)	27,116.190	27,116.190		
			SF	0.000	0.00	
			4.25000	27,116.190		115,243.81

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	612-00001	Delineator (Type I)	35.000	35.000		
			EACH	0.000	0.00	
			18.00000	35.000		630.00
0285	612-00002	Delineator (Type II)	10.000	10.000		
			EACH	0.000	0.00	
			20.00000	10.000		200.00
0290	612-00003	Delineator (Type III)	12.000	12.000		
			EACH	0.000	0.00	
			22.00000	12.000		264.00
0295	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	3.000		
			EACH	0.000	0.00	
			25.00000	3.000		75.00
0300	613-00200	*2 Inch Electrical Conduit	11,880.000	11,880.000		
			LF	0.000	0.00	
			4.25000	11,880.000		50,490.00
0305	613-07026	*Pull Box (16"x24"x12")	13.000	13.000		
			EACH	0.000	0.00	
			270.00000	13.000		3,510.00
0310	613-07040	*Pull Box (30"x48"x24")	8.000	8.000		
			EACH	0.000	0.00	
			575.00000	8.000		4,600.00
0315	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0320	613-32300	*Light Standard Steel (30 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0325	613-34402	*Light Standard Metal (40 Foot) (2 Arm)	9.000	9.000		
			EACH	0.000	0.00	
			2,900.00000	9.000		26,100.00
0330	613-40010	*Light Standard Foundation	10.000	10.000		
			EACH	0.000	0.00	
			700.00000	10.000		7,000.00

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	613-50100	*Lighting Control Center	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0340	613-70250	*Luminaire High Pressure Sodium (250 Watt)	18.000	18.000		
			EACH	0.000	0.00	
			200.00000	18.000		3,600.00
0345	614-00011	Sign Panel (Class I)	329.000	329.000		
			SF	0.000	0.00	
			17.00000	329.000		5,593.00
0350	614-00012	Sign Panel (Class II)	1,065.000	1,065.000		
			SF	0.000	0.00	
			17.45000	1,065.000		18,584.25
0355	614-00013	Sign Panel (Class III)	183.000	183.000		
			SF	0.000	0.00	
			33.00000	183.000		6,039.00
0360	614-00612	Steel Sign Post (W 6x12)	101.000	101.000		
			LF	0.000	0.00	
			55.00000	101.000		5,555.00
0365	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	27.000	27.000		
			EACH	0.000	0.00	
			100.00000	27.000		2,700.00
0370	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	58.000	58.000		
			EACH	0.000	0.00	
			350.00000	58.000		20,300.00
0375	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	18.000	18.000		
			EACH	0.000	0.00	
			200.00000	18.000		3,600.00
0380	614-03001	Concrete Footing (Type 1)	6.000	6.000		
			EACH	0.000	0.00	
			975.00000	6.000		5,850.00
0385	614-70448	*Traffic Signal Face (12-12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			650.00000	10.000		6,500.00

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-87320	*Closed Circuit Television	1.000	1.000		
			EACH	0.000	0.00	
			5,500.00000	1.000		5,500.00
0395	614-87401	*Fiber Optic Cable (Special)	2,350.000	2,350.000		
			LF	0.000	0.00	
			1.00000	2,350.000		2,350.00
0400	614-87424	*Fiber Optic Cable (Single Mode) (24 Strands)	325.000	325.000		
			LF	0.000	0.00	
			1.65000	325.000		536.25
0405	614-87506	*Splice Fiber Optic Cable (6 Strand)	18.000	18.000		
			EACH	0.000	0.00	
			550.00000	18.000		9,900.00
0410	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			7,000.00000	1.000		7,000.00
0415	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			95,000.00000	1.000		95,000.00
0420	627-00005	*Epoxy Pavement Marking	8.000	8.000		
			GAL	0.000	0.00	
			225.00000	8.000		1,800.00
0425	630-00000	*Flagging	8.000	8.000		
			HOOR	0.000	0.00	
			25.00000	8.000		200.00
0430	630-00007	*Traffic Control Inspection	31.000	30.000		
			DAY	0.000	0.00	
			50.00000	30.000		1,500.00
0435	630-00012	*Traffic Control Management	66.000	66.000		
			DAY	0.000	0.00	
			475.00000	66.000		31,350.00
0440	630-80335	*Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80341	*Construction Traffic Sign (Panel Size A)	21.000	21.000		
			EACH	0.000	0.00	
			40.00000	21.000		840.00
0450	630-80342	*Construction Traffic Sign (Panel Size B)	46.000	46.000		
			EACH	0.000	0.00	
			50.00000	46.000		2,300.00
0455	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0460	630-80344	*Construction Traffic Sign (Special)	32.000	32.000		
			SF	0.000	0.00	
			25.00000	32.000		800.00
0465	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0470	630-80360	*Drum Channelizing Device	85.000	83.000		
			EACH	0.000	0.00	
			45.00000	83.000		3,735.00
0475	630-80370	Concrete Barrier (Temporary)	900.000	900.000		
			LF	0.000	0.00	
			48.25000	900.000		43,425.00
0480	630-80380	*Traffic Cone	140.000	140.000		
			EACH	0.000	0.00	
			12.00000	140.000		1,680.00
0485	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0490	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			3,500.00000	4.000		14,000.00
0495	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18029
 PCN: 18029-BID
 PROJECT: STA045A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 06/27/2012
 11:08:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70190	F/A Electric Service	9,619.130	9,619.130		
			F A	0.000	0.00	
			1.00000	9,619.130		9,619.13
0555	700-70595	F/A DRB On-Demand Committee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2002	208-00070	Vehicle Tracking Pad Stabilized Construction Entrance	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
			CAT 0200	CURRENT AMT	\$ 1,318,670.32 \$	23.86 \$ 1,318,530.32
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0535	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
			CAT 0400	CURRENT AMT	\$ 1,200.00 \$	0.00 \$ 1,200.00
PROJECT TOTAL			CURRENT AMT	\$ 1,319,870.32 \$	23.86 \$	1,319,730.32