

ESTIMATE SUMMARY

CONTID: C18042

ESTIMATE NO: 0003 PROG

SPEC YR: 2005

PCN: 18042-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 52.0 DAYS

TIME ALLOW:

120 WORK DAYS

REGION 6 GUARDRAIL:

PERCENT TIME: 43.33

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO:

FSA R600-387

REGION 6 GUARDRAIL

NAME OF ROAD:

025A

PROJECT COUNTIES:

DENVER

JEFFERSON, REGION 6

ADAMS, REGION 6

CONTRACTOR:

ADARAND CONSTRUCTORS INCORPORATED

PAY PERIOD ENDING

01/25/2012

DATE TIME STARTED 08/29/2011

2720 E. Las Vegas St., Ste. 200

DATE LET

06/16/2011

DATE WORK BEGAN 08/29/2011

DATE AWARDED

06/22/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED

07/12/2011

DATE ACCEPTED

Colorado Springs

CO 80906

719/390-4000

DATE NOTICE TO PROCEED

08/29/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,037,463.26	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 2,005,984.16	NON-PARTICIPATING	284,717.42	33,736.07
PERCENT COMPLETE:	13.97%	TOTAL EARNINGS	284,717.42	33,736.07
FUNDS AVAILABLE:	\$ 1,752,745.84	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	284,717.42	33,736.07
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-6,892.27	-1,012.08
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	277,825.15	32,723.99
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	277,825.15	32,723.99
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 32,723.99

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18042
 PCN: 18042-BID
 PROJECT: FSA R600-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 02/07/2012
 14:51:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	0.100		
			L S	0.000	0.00	
			15,750.00000	0.100		1,575.00
0010	202-00008	*Tree Trimming	16.000	0.000		
			HOOR	0.000	0.00	
			105.00000	0.000		0.00
0015	202-00200	*Removal of Sidewalk	113.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
0020	202-00201	*Removal of Curb	512.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0025	202-00203	*Removal of Curb and Gutter	180.000	0.000		
			LF	0.000	0.00	
			4.75000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	133.000	0.000		
			SY	0.000	0.00	
			7.35000	0.000		0.00
0035	202-00900	*Removal of Concrete Footing	1.000	0.000		
			EACH	0.000	0.00	
			7,350.00000	0.000		0.00
0040	202-01000	Removal of Fence	390.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0045	202-01130	Removal of Guardrail Type 3	23,239.000	4,063.000		
			LF	0.000	0.00	
			2.15000	4,063.000		8,735.45
0050	202-01140	Removal of Guardrail Type 4	436.000	0.000		
			LF	0.000	0.00	
			4.27000	0.000		0.00
0055	202-01170	Removal of Guardrail Type 7	200.000	0.000		
			LF	0.000	0.00	
			6.36000	0.000		0.00

CONTID: C18042
 PCN: 18042-BID
 PROJECT: FSA R600-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 02/07/2012
 14:51:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01300	Removal of End Anchorage	110.000	15.000		
			EACH	0.000	0.00	
			280.00000	15.000		4,200.00
0065	203-00060	*Embankment Material (Complete In Place)	5,819.000	46.000		
			CY	1,740.900	31,075.07	
			17.85000	1,786.900		31,896.17
0070	203-01500	*Blading	130.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0075	203-01510	*Backhoe	130.000	0.000		
			HOURL	0.000	0.00	
			127.00000	0.000		0.00
0080	203-01597	Potholing	20.000	10.000		
			HOURL	0.000	0.00	
			145.00000	10.000		1,450.00
0085	203-01622	Sweeping (With Pickup Broom)	120.000	0.000		
			HOURL	0.000	0.00	
			89.25000	0.000		0.00
0090	208-00002	*Erosion Log (12 Inch)	9,530.000	380.000		
			LF	0.000	0.00	
			3.36000	380.000		1,276.80
0095	208-00020	*Silt Fence	209.000	0.000		
			LF	0.000	0.00	
			1.60000	0.000		0.00
0100	208-00034	*Gravel Bag	4,101.000	641.000		
			LF	48.000	228.00	
			4.75000	689.000		3,272.75
0105	208-00045	*Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
0110	208-00070	*Vehicle Tracking Pad	58.000	6.000		
			EACH	0.000	0.00	
			735.00000	6.000		4,410.00

CONTID: C18042
 PCN: 18042-BID
 PROJECT: FSA R600-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 02/07/2012
 14:51:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00103	*Removal and Disposal of Sediment (Labor)	53.000	0.000		
			HOOR	0.000	0.00	
			42.00000	0.000		0.00
0120	208-00206	*Erosion Control Supervisor	120.000	6.000		
			DAY	3.000	693.00	
			231.00000	9.000		2,079.00
0125	210-00810	Reset Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			455.00000	0.000		0.00
0130	210-01200	Reset End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			885.00000	4.000		3,540.00
0135	212-00006	*Seeding (Native)	8.300	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0140	212-00032	*Soil Conditioning	8.300	0.000		
			ACRE	0.000	0.00	
			3,435.00000	0.000		0.00
0145	213-00003	*Mulching (Weed Free)	8.300	0.000		
			ACRE	0.000	0.00	
			815.00000	0.000		0.00
0150	213-00061	*Mulch Tackifier	830.000	0.000		
			LB	0.000	0.00	
			2.10000	0.000		0.00
0155	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	87.000	0.000		
			SY	0.000	0.00	
			3.05000	0.000		0.00
0160	304-06000	*Aggregate Base Course (Class 6)	720.000	236.530		
			TON	0.000	0.00	
			27.30000	236.530		6,457.27
0165	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,371.000	38.870		
			TON	0.000	0.00	
			94.50000	38.870		3,673.22

CONTID: C18042
 PCN: 18042-BID
 PROJECT: FSA R600-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 02/07/2012
 14:51:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-00301	Guardrail Type 3 (6-3 Post Spacing)	29,089.000	4,300.000		
			LF	0.000	0.00	
			14.90000	4,300.000		64,070.00
0175	606-00350	Guardrail Type 3 (Double) (6-3 Post Spacing)	38.000	0.000		
			LF	0.000	0.00	
			27.27000	0.000		0.00
0180	606-00710	*Guardrail Type 7 (Style CA)	570.000	0.000		
			LF	0.000	0.00	
			44.10000	0.000		0.00
0185	606-01340	End Anchorage Type 3D	28.000	4.000		
			EACH	0.000	0.00	
			645.00000	4.000		2,580.00
0190	606-01370	Transition Type 3G	25.000	7.000		
			EACH	0.000	0.00	
			965.00000	7.000		6,755.00
0195	606-01380	Transition Type 3H	12.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
0200	606-01390	End Anchorage Type 3K	3.000	0.000		
			EACH	0.000	0.00	
			815.00000	0.000		0.00
0205	606-01460	Median Terminal	48.000	4.000		
			EACH	0.000	0.00	
			2,875.00000	4.000		11,500.00
0210	606-02003	End Anchorage (Nonflared)	26.000	11.000		
			EACH	0.000	0.00	
			1,900.00000	11.000		20,900.00
0215	606-02005	End Anchorage (Flared)	32.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0220	606-20014	Tensioned Cable Barrier (TL-4)	4,465.000	0.000		
			LF	0.000	0.00	
			10.07000	0.000		0.00

CONTID: C18042
 PCN: 18042-BID
 PROJECT: FSA R600-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 02/07/2012
 14:51:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	606-21010	End Anchorage (Tensioned Cable Barrier)	10.000	0.000		
			EACH	0.000	0.00	
			2,650.00000	0.000		0.00
0230	607-53196	Fence Chain Link (96 Inch)	390.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0235	608-00000	*Concrete Sidewalk	163.000	0.000		
			SY	0.000	0.00	
			31.50000	0.000		0.00
0240	609-21020	*Curb and Gutter Type 2 (Section II-B)	174.000	0.000		
			LF	0.000	0.00	
			13.65000	0.000		0.00
0245	609-24002	*Gutter Type 2 (2 Foot)	442.000	0.000		
			LF	0.000	0.00	
			16.80000	0.000		0.00
0250	609-60011	*Curb Type 6 (Section M)	674.000	0.000		
			LF	0.000	0.00	
			15.75000	0.000		0.00
0255	614-07000	Mask Sign Legend	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0260	614-85003	Impact Attenuator (Low Maintenance)	5.000	0.000		
			EACH	0.000	0.00	
			21,135.00000	0.000		0.00
0265	625-00000	*Construction Surveying	1.000	0.150		
			L S	0.000	0.00	
			19,505.00000	0.150		2,925.75
0270	626-00000	*Mobilization	1.000	0.500		
			L S	0.000	0.00	
			109,950.00000	0.500		54,975.00
0275	627-00005	*Epoxy Pavement Marking	10.000	0.000		
			GAL	0.000	0.00	
			420.00000	0.000		0.00

CONTID: C18042
 PCN: 18042-BID
 PROJECT: FSA R600-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 02/07/2012
 14:51:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	10.000	0.000		
			GAL	0.000	0.00	
			210.00000	0.000		0.00
0285	630-00000	*Flagging	152.000	152.000		
			HOURL	0.000	0.00	
			21.00000	152.000		3,192.00
0290	630-00003	*Uniformed Traffic Control	8.000	0.000		
			HOURL	0.000	0.00	
			57.75000	0.000		0.00
0295	630-00005	*Uniformed Traffic Control (Vehicle)	8.000	0.000		
			HOURL	0.000	0.00	
			21.00000	0.000		0.00
0300	630-00012	*Traffic Control Management	120.000	26.000		
			DAY	3.000	1,740.00	
			580.00000	29.000		16,820.00
0305	630-80001	*Flashing Beacon (Portable)	15.000	0.000		
			EACH	0.000	0.00	
			840.00000	0.000		0.00
0310	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0315	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	0.000		
			EACH	0.000	0.00	
			63.00000	0.000		0.00
0320	630-80342	*Construction Traffic Sign (Panel Size B)	128.000	14.000		
			EACH	0.000	0.00	
			63.00000	14.000		882.00
0325	630-80343	*Construction Traffic Sign (Panel Size C)	28.000	4.000		
			EACH	0.000	0.00	
			63.00000	4.000		252.00
0330	630-80355	*Portable Message Sign Panel	3.000	1.000		
			EACH	0.000	0.00	
			5,775.00000	1.000		5,775.00

CONTID: C18042
 PCN: 18042-BID
 PROJECT: FSA R600-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 02/07/2012
 14:51:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000 EACH 1,050.00000	1.000 0.000 1.000	0.00 0.00	1,050.00
0340	630-80360	*Drum Channelizing Device	125.000 EACH 21.00000	0.000 0.000 0.000	0.00 0.00	0.00
0345	630-80370	Concrete Barrier (Temporary)	500.000 LF 33.00000	0.000 0.000 0.000	0.00 0.00	0.00
0350	630-80380	*Traffic Cone	200.000 EACH 5.25000	100.000 0.000 100.000	0.00 0.00	525.00
0355	630-80384	*Tubular Marker	40.000 EACH 10.50000	0.000 0.000 0.000	0.00 0.00	0.00
0360	630-85010	*Impact Attenuator (Temporary)	2.000 EACH 2,730.00000	0.000 0.000 0.000	0.00 0.00	0.00
0365	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	3.000 EACH 19,950.00000	1.000 0.000 1.000	0.00 0.00	19,950.00
0370	700-70010	F/A Minor Contract Revisions	50,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0375	700-70011	F/A Partnering	500.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0380	700-70016	F/A Fuel Cost Adjustment	1,200.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0385	700-70022	F/A OJT Colorado Training Program	525.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C18042
 PCN: 18042-BID
 PROJECT: FSA R600-387

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 02/07/2012
 14:51:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70034	F/A	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,983,396.58	\$ 33,736.07
					\$ 284,717.41	
CAT NO0300 STRUCTURES						
0405	202-00425	Removal of Bridge Railing	426.000	0.000		
			LF	0.000	0.00	
			8.23000	0.000		0.00
0410	606-11010	Bridge Rail Type 10R	410.000	0.000		
			LF	0.000	0.00	
			92.27000	0.000		0.00
0415	606-11025	Bridge Rail Type 10H (Special)	38.000	0.000		
			LF	0.000	0.00	
			335.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 54,066.68	\$ 0.00
					\$ 0.00	
PROJECT TOTAL			CURRENT AMT	\$ 2,037,463.26	\$ 33,736.07	\$ 284,717.41