

ESTIMATE SUMMARY

CONTID: C18082

ESTIMATE NO: 0004 PROG

SPEC YR: 2005

PCN: 18082-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 52.5 DAYS

TIME ALLOW:

290 WORK DAYS

SH95 OVER UPRR-FBR

PERCENT TIME: 18.10

ORIG TIME ALLOW:

290 WORK DAYS

PROJECT NO:

FBR095A-011

SH95 OVER UPRR-FBR

NAME OF ROAD:

095A

PROJECT COUNTIES:

JEFFERSON, REGION 6

ADAMS, REGION 6

CONTRACTOR:

ZAK DIRT INCORPORATED

PAY PERIOD ENDING

08/15/2012

DATE TIME STARTED 05/29/2012

14290 HILLTOP RD.

DATE LET

03/01/2012

DATE WORK BEGAN

DATE AWARDED

03/22/2012

DATE TIME STOPPED

DATE CONTRACT EXECUTED

04/05/2012

DATE ACCEPTED

LONGMONT

CO 80504 970-535-4657

DATE NOTICE TO PROCEED

05/29/2012

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,926,661.93	PARTICIPATING	\$ 51,214.25	\$ 17,470.00
AWARD PROJECT AMT:	\$ 5,643,174.78	NON-PARTICIPATING	886,435.47	183,063.25
PERCENT COMPLETE:	13.54%	TOTAL EARNINGS	937,649.72	200,533.25
FUNDS AVAILABLE:	\$ 5,989,012.21	STOCKPILED MATERIALS	6,417.00	-31,000.00
		GROSS EARNINGS	944,066.72	169,533.25
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-23,194.49	-6,016.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	920,872.23	163,517.25
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	920,872.23	163,517.25
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 163,517.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

ESTIMATE RUN 08/15/2012

13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY (ARVADA)							
0005	608-00006	*Concrete Sidewalk (6 Inch)		2,184.000	0.000		
			SY		1,485.500	40,851.25	
				27.50000	1,485.500		40,851.25
0010	613-01100	*1 Inch Electrical Conduit (Plastic)		370.000	0.000		
			LF		0.000	0.00	
				7.75000	0.000		0.00
0015	613-01200	*2 Inch Electrical Conduit (Plastic)		3,500.000	1,536.000		
			LF		52.000	304.20	
				5.85000	1,588.000		9,289.80
0020	613-01300	*3 Inch Electrical Conduit (Plastic)		940.000	220.000		
			LF		56.000	495.60	
				8.85000	276.000		2,442.60
0025	613-10000	*Wiring		1.000	0.000		
			L S		0.500	15,500.00	
				31,000.00000	0.500		15,500.00
0025		MATERIAL ALLOWANCE Wiring			0.603		
			L S		-0.500	-15,500.00	
				31,000.00000	0.103		3,193.00
0030	613-13000	*Luminaire (LED)		17.000	0.000		
			EACH		0.000	0.00	
				1,300.00000	0.000		0.00
0035	613-34400	*Light Standard Metal (40 Foot)		15.000	0.000		
			EACH		0.000	0.00	
				1,800.00000	0.000		0.00
0040	613-34500	*Light Standard Metal (50 Foot)		2.000	0.000		
			EACH		0.000	0.00	
				2,300.00000	0.000		0.00
0045	613-40000	*Concrete Foundation Pad		1.000	1.000		
			EACH		0.000	0.00	
				625.00000	1.000		625.00
0050	613-40010	*Light Standard Foundation		17.000	0.000		
			EACH		15.000	10,200.00	
				680.00000	15.000		10,200.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY (ARVADA)							
0055	613-50100	*Lighting Control Center	1.000	1.000			
			EACH	0.000	0.00		
			11,000.00000	1.000		11,000.00	
0060	613-70150	*Luminaire High Pressure Sodium (150 Watt)	4.000	0.000			
			EACH	0.000	0.00		
			1,550.00000	0.000		0.00	
0065	626-00000	*Mobilization	0.200	0.100			
			L S	0.000	0.00		
			329,000.00000	0.100		32,900.00	
0070	700-70042	F/A Railroad Flagging	54,600.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	326,206.50 \$	51,851.05 \$	126,001.65
CAT NO0201 ROADWAY (RTD)							
0075	202-00828	*Removal of Traffic Signal Equipment	0.500	0.000			
			L S	0.000	0.00		
			4,900.00000	0.000		0.00	
0080	203-01597	*Potholing	20.000	10.000			
			HOURL	0.000	0.00		
			185.00000	10.000		1,850.00	
0085	206-00000	Structure Excavation	3,100.000	0.000			
			CY	0.000	0.00		
			12.50000	0.000		0.00	
0090	206-00100	Structure Backfill (Class 1)	100.000	0.000			
			CY	0.000	0.00		
			17.50000	0.000		0.00	
0095	210-00870	*Reset Coordination Unit	0.500	0.000			
			EACH	0.000	0.00		
			375.00000	0.000		0.00	
0100	304-06007	Aggregate Base Course (Class 6)	327.000	0.000			
			CY	327.000	8,011.50		
			24.50000	327.000		8,011.50	

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0105	412-01100	*Concrete Pavement (11 Inch)	566.000	0.000		
			SY	497.470	25,370.97	
			51.00000	497.470		25,370.97
0110	502-11489	*Steel Piling (HP 14x89)	280.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0115	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			205.00000	38.000		7,790.00
0120	504-04420	Precast Panel Facing	4,060.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0125	509-00000	Structural Steel	304.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0130	514-01010	Pedestrian Railing (Aluminum)	100.000	0.000		
			LF	0.000	0.00	
			510.00000	0.000		0.00
0135	601-03000	*Concrete Class D	3.100	0.000		
			CY	0.000	0.00	
			415.00000	0.000		0.00
0140	602-00000	Reinforcing Steel	359.000	0.000		
			LB	0.000	0.00	
			0.74000	0.000		0.00
0145	609-21023	*Curb and Gutter Type 2 (Section II-B) (Special)	553.000	0.000		
			LF	445.500	7,640.33	
			17.15000	445.500		7,640.33
0150	613-00206	*2 Inch Electrical Conduit (Bored)	637.500	637.500		
			LF	0.000	0.00	
			13.50000	637.500		8,606.25
0155	613-00306	*3 Inch Electrical Conduit (Bored)	655.000	655.000		
			LF	0.000	0.00	
			12.50000	655.000		8,187.50

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0160	613-01200	*2 Inch Electrical Conduit (Plastic)	60.000	60.000		
			LF	0.000	0.00	
			5.85000	60.000		351.00
0165	613-01300	*3 Inch Electrical Conduit (Plastic)	70.000	70.000		
			LF	0.000	0.00	
			8.85000	70.000		619.50
0170	613-07000	*Pull Box (Special)	2.000	0.000		
			EACH	2.000	700.00	
			350.00000	2.000		700.00
0175	613-07023	*Pull Box (24"x36"x24")	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0180	613-07034	*Pull Box (24"x36"x18")	2.000	0.000		
			EACH	1.000	770.00	
			770.00000	1.000		770.00
0185	613-07040	*Pull Box (30"x48"x24")	0.500	0.500		
			EACH	0.000	0.00	
			1,000.00000	0.500		500.00
0190	613-10000	*Wiring	0.500	0.000		
			L S	0.250	7,750.00	
			31,000.00000	0.250		7,750.00
0190		MATERIAL ALLOWANCE wiring		0.303		
			L S	-0.250	-7,750.00	
			31,000.00000	0.053		1,643.00
0195	613-70250	*Luminaire High Pressure Sodium (250 Watt)	1.500	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0200	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0205	614-70336	*Traffic Signal Face (12-12-12)	5.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 ROADWAY (RTD)							
0210	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	0.000			
			EACH	0.000	0.00		
			980.00000	0.000		0.00	
0215	614-72875	*Loop Detector Wire	1,092.000	0.000			
			LF	0.000	0.00		
			2.85000	0.000		0.00	
0220	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	2.000	0.000			
			EACH	0.000	0.00		
			565.00000	0.000		0.00	
0225	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.500	0.000			
			EACH	0.000	0.00		
			13,500.00000	0.000		0.00	
0230	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	0.500	0.000			
			EACH	0.000	0.00		
			15,000.00000	0.000		0.00	
0235	614-86246	*Controller (Type 170E-HC11)	0.500	0.000			
			EACH	0.500	8,250.00		
			16,500.00000	0.500		8,250.00	
0240	626-00000	Mobilization	0.250	0.125			
			L S	0.000	0.00		
			329,000.00000	0.125		41,125.00	
0245	641-10000	Shotcrete	451.000	0.000			
			SY	0.000	0.00		
			241.00000	0.000		0.00	
0250	700-70042	F/A Railroad Flagging	46,800.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0201	CURRENT AMT \$	604,532.56 \$	50,742.80 \$	130,765.05
CAT NO0202 ROADWAY (CDOT TRAFFIC)							
0255	202-00828	*Removal of Traffic Signal Equipment	0.500	0.000			
			L S	0.000	0.00		
			4,900.00000	0.000		0.00	

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY (CDOT TRAFFIC)						
0260	203-01597	*Potholing	20.000	10.000		
			185.00000	10.000	0.00	1,850.00
0265	210-00870	*Reset Coordination Unit	0.500	0.000		
			375.00000	0.000	0.00	0.00
0270	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			205.00000	38.000	0.00	7,790.00
0275	613-00206	*2 Inch Electrical Conduit (Bored)	637.500	637.500		
			13.50000	637.500	0.00	8,606.25
0280	613-00306	*3 Inch Electrical Conduit (Bored)	655.000	655.000		
			12.50000	655.000	0.00	8,187.50
0285	613-01200	*2 Inch Electrical Conduit (Plastic)	60.000	60.000		
			5.85000	60.000	0.00	351.00
0290	613-01300	*3 Inch Electrical Conduit (Plastic)	70.000	70.000		
			8.85000	70.000	0.00	619.50
0295	613-07000	*Pull Box (Special)	2.000	0.000		
			350.00000	2.000	700.00	700.00
0300	613-07023	*Pull Box (24"x36"x24")	2.000	2.000		
			800.00000	2.000	0.00	1,600.00
0305	613-07034	*Pull Box (24"x36"x18")	2.000	0.000		
			770.00000	1.000	770.00	770.00
0310	613-07040	*Pull Box (30"x48"x24")	0.500	0.500		
			1,000.00000	0.500	0.00	500.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 8
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY (CDOT TRAFFIC)						
0315	613-10000	*Wiring	0.500	0.000		
			L S	0.250	7,750.00	
			31,000.00000	0.250		7,750.00
0315		MATERIAL ALLOWANCE Wiring		0.301		
			L S	-0.250	-7,750.00	
			31,000.00000	0.051		1,581.00
0320	613-70250	*Luminaire High Pressure Sodium (250 Watt)	1.500	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0325	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0330	614-70336	*Traffic Signal Face (12-12-12)	5.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0335	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			980.00000	0.000		0.00
0340	614-72875	*Loop Detector Wire	1,092.000	0.000		
			LF	0.000	0.00	
			2.85000	0.000		0.00
0345	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	2.000	0.000		
			EACH	0.000	0.00	
			565.00000	0.000		0.00
0350	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.500	0.000		
			EACH	0.000	0.00	
			13,500.00000	0.000		0.00
0355	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	0.500	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 9
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY (CDOT TRAFFIC)						
0360	614-86246	*Controller (Type 170E-HC11)	0.500	0.000		
			EACH	0.500	8,250.00	
			16,500.00000	0.500		8,250.00
			CAT 0202	CURRENT AMT \$	101,493.95 \$	9,720.00 \$
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0365	202-00001	Removal of Structure	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0370	202-00010	Removal of Tree	7.000	7.000		
			EACH	0.000	0.00	
			375.00000	7.000		2,625.00
0375	202-00019	Removal of Inlet	7.000	6.000		
			EACH	0.000	0.00	
			650.00000	6.000		3,900.00
0380	202-00035	Removal of Pipe	344.000	279.000		
			LF	0.000	0.00	
			18.00000	279.000		5,022.00
0385	202-00037	Removal of End Section	3.000	2.000		
			EACH	0.000	0.00	
			150.00000	2.000		300.00
0390	202-00090	*Removal of Delineator	33.000	33.000		
			EACH	0.000	0.00	
			9.15000	33.000		301.95
0395	202-00195	Removal of Median Cover	1,374.000	1,374.000		
			SY	0.000	0.00	
			4.20000	1,374.000		5,770.80
0400	202-00200	Removal of Sidewalk	25.000	17.000		
			SY	0.000	0.00	
			10.70000	17.000		181.90
0405	202-00203	Removal of Curb and Gutter	7,838.000	5,161.000		
			LF	0.000	0.00	
			2.95000	5,161.000		15,224.95

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 10
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0410	202-00206	Removal of Concrete Curb Ramp	20.000	0.000		
			SY	0.000	0.00	
			13.25000	0.000		0.00
0415	202-00220	Removal of Asphalt Mat	4,864.000	2,688.000		
			SY	0.000	0.00	
			3.00000	2,688.000		8,064.00
0420	202-00240	*Removal of Asphalt Mat (Planing)	6,267.000	0.000		
			SY	0.000	0.00	
			1.65000	0.000		0.00
0425	202-00250	*Removal of Pavement Marking	1,000.000	146.500		
			SF	0.000	0.00	
			2.85000	146.500		417.53
0430	202-00810	*Removal of Ground Sign	8.000	8.000		
			EACH	0.000	0.00	
			80.00000	8.000		640.00
0435	202-01170	Removal of Guardrail Type 7	273.000	138.000		
			LF	0.000	0.00	
			9.60000	138.000		1,324.80
0440	202-01300	*Removal of End Anchorage	4.000	2.000		
			EACH	0.000	0.00	
			220.00000	2.000		440.00
0445	202-04002	*Clean Culvert	2.000	0.000		
			EACH	0.000	0.00	
			975.00000	0.000		0.00
0450	203-00010	Unclassified Excavation (Complete In Place)	2,513.000	1,000.000		
			CY	0.000	0.00	
			16.70000	1,000.000		16,700.00
0455	203-01500	Blading	300.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0460	203-01622	*Sweeping (With Pickup Broom)	500.000	17.000		
			HOURL	0.000	0.00	
			115.00000	17.000		1,955.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 11
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0465	206-00000	Structure Excavation	1,114.000	49.000		
			CY	0.000	0.00	
			12.50000	49.000		612.50
0470	207-00205	Topsoil	700.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0475	208-00002	*Erosion Log (12 Inch)	6,900.000	80.000		
			LF	0.000	0.00	
			3.85000	80.000		308.00
0480	208-00011	*Erosion Bales (Weed Free)	72.000	0.000		
			EACH	0.000	0.00	
			15.25000	0.000		0.00
0485	208-00020	*Silt Fence	11,620.000	2,300.000		
			LF	0.000	0.00	
			0.92000	2,300.000		2,116.00
0490	208-00034	*Gravel Bag	180.000	56.000		
			LF	0.000	0.00	
			6.05000	56.000		338.80
0495	208-00045	*Concrete Washout Structure	6.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0500	208-00051	*Storm Drain Inlet Protection (Type 1)	400.000	0.000		
			LF	0.000	0.00	
			6.05000	0.000		0.00
0505	208-00070	*Vehicle Tracking Pad	4.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
0510	208-00103	Removal and Disposal of Sediment (Labor)	500.000	90.250		
			HOUR	0.000	0.00	
			35.00000	90.250		3,158.75
0515	208-00105	Removal and Disposal of Sediment (Equipment)	300.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 12
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0520	208-00206	*Erosion Control Supervisor	390.000	43.000		
			DAY	0.000	0.00	
			75.00000	43.000		3,225.00
0525	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0530	210-00815	*Reset Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0535	210-01000	*Reset Fence	1,000.000	0.000		
			LF	0.000	0.00	
			5.60000	0.000		0.00
0540	210-01180	*Reset Guardrail (Special)	1,276.000	130.000		
			LF	0.000	0.00	
			10.75000	130.000		1,397.50
0545	210-04016	Modify Manhole (Special)	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0550	212-00006	*Seeding (Native)	1.000	0.000		
			ACRE	0.000	0.00	
			950.00000	0.000		0.00
0555	212-00100	Tree Retention and Protection	1.000	0.000		
			L S	0.000	0.00	
			1,525.00000	0.000		0.00
0560	213-00100	*Soil Binder	1.000	0.000		
			ACRE	0.000	0.00	
			760.00000	0.000		0.00
0565	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	7.000	0.000		
			EACH	0.000	0.00	
			245.00000	0.000		0.00
0570	216-00041	*Soil Retention Blanket (Straw/Coconut)	4,200.000	0.000		
			SY	0.000	0.00	
			1.45000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 13
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0575	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0580	250-00050	*Monitoring Technician	200.000	0.000		
			HOOR	0.000	0.00	
			62.50000	0.000		0.00
0585	250-00110	*Health and Safety Officer	100.000	0.000		
			HOOR	0.000	0.00	
			75.50000	0.000		0.00
0590	304-06007	Aggregate Base Course (Class 6)	2,511.000	0.000		
			CY	0.000	0.00	
			24.50000	0.000		0.00
0595	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	411.000	304.090		
			TON	0.000	0.00	
			86.00000	304.090		26,151.74
0600	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,012.000	0.000		
			TON	0.000	0.00	
			57.00000	0.000		0.00
0605	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,989.000	0.000		
			TON	0.000	0.00	
			70.00000	0.000		0.00
0610	411-10255	*Emulsified Asphalt (Slow-Setting)	1,200.000	37.000		
			GAL	0.000	0.00	
			5.00000	37.000		185.00
0615	420-00132	Geotextile (Separator) (Class 1)	6,600.000	1,200.000		
			SY	0.000	0.00	
			1.40000	1,200.000		1,680.00
0620	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	397.000	110.000		
			LF	0.000	0.00	
			69.00000	110.000		7,590.00
0625	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,496.000	74.000		
			LF	0.000	0.00	
			64.00000	74.000		4,736.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 14
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0630	603-10120	12 Inch Corrugated Steel Pipe	20.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0635	603-10180	18 Inch Corrugated Steel Pipe	10.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0640	603-50015	15 Inch Plastic Pipe	176.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0645	604-19110	*Inlet Type R L 5 (10 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00
0650	604-19205	*Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,700.00000	1.000		5,700.00
0655	604-19210	*Inlet Type R L 10 (10 Foot)	7.000	3.000		
			EACH	0.000	0.00	
			8,200.00000	3.000		24,600.00
0660	604-30000	Manhole Slab Base (Special)	2.000	0.000		
			EACH	0.000	0.00	
			33,000.00000	0.000		0.00
0665	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0670	604-30010	Manhole Slab Base (10 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0675	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	200.000	0.000		
			LF	0.000	0.00	
			19.30000	0.000		0.00
0680	606-01340	*End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 15
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0685	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00
0690	606-01380	*Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0695	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00
0700	607-52905	*End Post (Chain Link)	4.000	0.000		
			EACH	0.000	0.00	
			86.00000	0.000		0.00
0705	607-53142	*Fence Chain Link (42 Inch)	490.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00
0710	608-00010	*Concrete Curb Ramp	22.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00
0715	609-21010	*Curb and Gutter Type 2 (Section I-B)	3,809.000	0.000		
			LF	0.000	0.00	
			9.35000	0.000		0.00
0720	609-21020	*Curb and Gutter Type 2 (Section II-B)	3,309.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0725	610-00020	*Median Cover Material (Patterned Concrete)	12,148.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
0730	612-00001	*Delineator (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			25.25000	0.000		0.00
0735	612-00002	*Delineator (Type II)	25.000	0.000		
			EACH	0.000	0.00	
			25.25000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 16
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0740	612-00003	*Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			25.25000	0.000		0.00
0745	614-00011	*Sign Panel (Class I)	74.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0750	614-00012	*Sign Panel (Class II)	42.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0755	614-00216	*Steel Sign Post (2x2 Inch Tubing)	12.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0760	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	9.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0765	614-03003	*Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00
0770	625-00000	*Construction Surveying	1.000	0.100		
			L S	0.000	0.00	
			17,500.00000	0.100		1,750.00
0775	626-00000	*Mobilization	0.550	0.275		
			L S	0.000	0.00	
			329,000.00000	0.275		90,475.00
0780	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0785	627-00005	*Epoxy Pavement Marking	13.000	0.000		
			GAL	0.000	0.00	
			195.00000	0.000		0.00
0790	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	320.000	17.700		
			GAL	0.000	0.00	
			46.00000	17.700		814.20

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 17
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0795	627-01001	*Preformed Plastic Pavement Marking (Type I)	1,067.000	0.000		
			SF	0.000	0.00	
			11.75000	0.000		0.00
0800	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	1,320.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0805	630-00000	*Flagging	500.000	286.500		
			HOOR	0.000	0.00	
			30.00000	286.500		8,595.00
0810	630-00003	*Uniformed Traffic Control	200.000	20.500		
			HOOR	0.000	0.00	
			50.50000	20.500		1,035.25
0815	630-00005	*Uniformed Traffic Control (Vehicle)	0.000	0.000		
			HOOR	0.000	0.00	
			25.00000	0.000		0.00
0820	630-00007	*Traffic Control Inspection	220.000	30.000		
			DAY	0.000	0.00	
			300.00000	30.000		9,000.00
0825	630-00012	*Traffic Control Management	220.000	38.000		
			DAY	0.000	0.00	
			450.00000	38.000		17,100.00
0830	630-80001	*Flashing Beacon (Portable)	4.000	1.000		
			EACH	0.000	0.00	
			225.00000	1.000		225.00
0835	630-80335	*Barricade (Type 3 M-A) (Temporary)	12.000	1.500		
			EACH	0.000	0.00	
			51.00000	1.500		76.50
0840	630-80341	*Construction Traffic Sign (Panel Size A)	78.000	18.000		
			EACH	0.000	0.00	
			30.50000	18.000		549.00
0845	630-80342	*Construction Traffic Sign (Panel Size B)	74.000	17.500		
			EACH	0.000	0.00	
			31.00000	17.500		542.50

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 18
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0850	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	2.000		
			EACH	0.000	0.00	
			30.50000	2.000		61.00
0855	630-80344	*Construction Traffic Sign (Special)	200.000	32.000		
			SF	0.000	0.00	
			17.00000	32.000		544.00
0860	630-80355	*Portable Message Sign Panel	12.000	5.000		
			EACH	0.000	0.00	
			2,050.00000	5.000		10,250.00
0865	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0870	630-80360	*Drum Channelizing Device	350.000	54.000		
			EACH	0.000	0.00	
			5.00000	54.000		270.00
0875	630-80370	Concrete Barrier (Temporary)	1,200.000	430.000		
			LF	0.000	0.00	
			20.00000	430.000		8,600.00
0880	630-80380	*Traffic Cone	500.000	45.000		
			EACH	0.000	0.00	
			1.00000	45.000		45.00
0885	630-80384	*Tubular Marker	200.000	10.000		
			EACH	0.000	0.00	
			20.25000	10.000		202.50
0890	630-85010	*Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0895	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0900	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 19
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0905	700-70011	F/A Partnering	12,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70012	F/A Asphalt Pavement Incentive	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70013	F/A Concrete Pavement Incentive	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70016	F/A Fuel Cost Adjustment	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70019	F/A Asphalt Cement Cost Adjustment	48,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70022	F/A OJT Colorado Training Program	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70023	F/A On-The-Job Trainee	1,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70034	F/A Landscape Restoration	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70040	F/A Railroad Temporary Railroad Crossing	50,000.000	23,177.800		
			F A	0.000	0.00	
			1.00000	23,177.800		23,177.80
0955	700-70042	F/A Railroad Flagging	678,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 20
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0960	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70131	F/A Modify Items w/in Temporary Easements	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	630-00006	Uniformed Traf Ctrl (Vehicle)	20.500	20.500		
			HOUR	0.000	0.00	
			25.00000	20.500		512.50
			CAT 0250	CURRENT AMT \$	3,006,597.85 \$	0.00 \$ 328,292.47
CAT NO0300 STRUCTURE (ARVADA BRIDGE ENHANCEMENTS)						
0980	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	2,923.000	0.000		
			SF	0.000	0.00	
			55.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	160,765.00 \$	0.00 \$ 0.00
CAT NO0301 STRUCTURE (ARVADA WALL)						
0985	504-04420	*Precast Panel Facing	3,139.200	0.000		
			SF	2,487.800	57,219.40	
			23.00000	2,487.800		57,219.40
0990	601-03000	*Concrete Class D	136.400	0.000		
			CY	0.000	0.00	
			415.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	128,807.60 \$	57,219.40 \$ 57,219.40
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
0995	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			140,000.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 21
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1000	206-00000	Structure Excavation	1,065.000	0.000		
			CY	0.000	0.00	
			12.50000	0.000		0.00
1005	206-00100	Structure Backfill (Class 1)	1,298.000	0.000		
			CY	0.000	0.00	
			17.50000	0.000		0.00
1010	206-00200	Structure Backfill (Class 2)	169.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1015	206-00360	Mechanical Reinforcement of Soil	1,005.000	0.000		
			CY	0.000	0.00	
			29.50000	0.000		0.00
1020	206-01781	*Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
1025	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1030	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
1035	206-01784	Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			11,000.00000	0.000		0.00
1040	206-01785	Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
1045	206-01786	*Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
1050	206-01787	*Shoring (Area 7)	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 22
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1055	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	247.000	0.000		
			TON	0.000	0.00	
			96.00000	0.000		0.00
1060	503-00024	*Drilled Caisson (24 Inch)	2,032.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
1065	503-00054	*Drilled Caisson (54 Inch)	478.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
1070	507-00100	Concrete Slope and Ditch Paving (Reinforced)	37.000	0.000		
			CY	0.000	0.00	
			380.00000	0.000		0.00
1075	513-00600	Bridge Drain	4.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1080	515-00120	Waterproofing (Membrane)	1,250.000	0.000		
			SY	0.000	0.00	
			13.75000	0.000		0.00
1085	518-01004	Bridge Expansion Device (0-4 Inch)	170.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00
1090	601-03040	Concrete Class D (Bridge)	1,045.000	0.000		
			CY	0.000	0.00	
			365.00000	0.000		0.00
1095	602-00000	*Reinforcing Steel	101,649.000	0.000		
			LB	0.000	0.00	
			0.74000	0.000		0.00
1100	602-00020	*Reinforcing Steel (Epoxy Coated)	129,026.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
1105	606-10700	*Bridge Rail Type 7	505.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 23
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1110	607-53191	*Fence Chain Link (Special) (92 Inch)	355.000	0.000		
			LF	0.000	0.00	
			36.75000	0.000		0.00
1115	613-00100	*1 Inch Electrical Conduit	368.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
1120	613-00300	*3 Inch Electrical Conduit	1,389.000	0.000		
			LF	0.000	0.00	
			9.30000	0.000		0.00
1125	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	11,690.000	0.000		
			SF	0.000	0.00	
			55.00000	0.000		0.00
			CAT 0350	CURRENT AMT	\$ 2,056,233.67 \$	0.00 \$ 0.00
CAT NO0351 STRUCTURE (MSE WALLS-BRIDGE ENTERPRISE)						
1130	206-00000	Structure Excavation	2,421.000	2,070.000		
			CY	0.000	0.00	
			12.50000	2,070.000		25,875.00
1135	206-00100	*Structure Backfill (Class 1)	3,570.000	3,240.000		
			CY	0.000	0.00	
			17.50000	3,240.000		56,700.00
1140	206-00360	*Mechanical Reinforcement of Soil	1,985.000	1,810.000		
			CY	0.000	0.00	
			29.50000	1,810.000		53,395.00
1145	420-00000	*Geomembrane	1,683.000	1,460.000		
			SY	0.000	0.00	
			7.00000	1,460.000		10,220.00
1150	504-04420	*Precast Panel Facing	4,708.800	3,732.300		
			SF	0.000	0.00	
			23.00000	3,732.300		85,842.90
1155	601-03000	*Concrete Class D	204.600	0.000		
			CY	0.000	0.00	
			415.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 24
 ESTIMATE RUN 08/15/2012
 13:32:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 STRUCTURE (MSE WALLS-BRIDGE ENTERPRISE)						
1160	602-00020	*Reinforcing Steel (Epoxy Coated)	50,840.000	0.000		
			LB	0.000	0.00	
			0.96000	0.000		0.00
1165	607-53191	*Fence Chain Link (Special) (92 Inch)	848.000	0.000		
			LF	0.000	0.00	
			36.75000	0.000		0.00
1170	641-10000	Shotcrete	87.000	0.000		
			SY	0.000	0.00	
			241.00000	0.000		0.00
			CAT 0351	CURRENT AMT \$	457,224.80 \$	0.00 \$ 232,032.90
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS (CDOT/LA)						
1175	620-00002	Field Office (Class 2)	0.200	0.050		
			EACH	0.000	0.00	
			50,000.00000	0.050		2,500.00
1180	620-00012	Field Laboratory (Class 2)	0.200	0.050		
			EACH	0.000	0.00	
			30,000.00000	0.050		1,500.00
1185	620-00020	Sanitary Facility	0.200	0.050		
			EACH	0.000	0.00	
			4,800.00000	0.050		240.00
			CAT 0400	CURRENT AMT \$	16,960.00 \$	0.00 \$ 4,240.00
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS (BE)						
1190	620-00002	Field Office (Class 2)	0.800	0.200		
			EACH	0.000	0.00	
			50,000.00000	0.200		10,000.00
1195	620-00012	Field Laboratory (Class 2)	0.800	0.200		
			EACH	0.000	0.00	
			30,000.00000	0.200		6,000.00
1200	620-00020	Sanitary Facility	0.800	0.200		
			EACH	0.000	0.00	
			4,800.00000	0.200		960.00
			CAT 0450	CURRENT AMT \$	67,840.00 \$	0.00 \$ 16,960.00
PROJECT TOTAL			CURRENT AMT \$	6,926,661.93 \$	169,533.25 \$	944,066.72