

ESTIMATE SUMMARY

08:38:19

CONTID: C18082

ESTIMATE NO: 0024 PROG

SPEC YR: 2005

PCN: 18082-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:  
SH95 OVER UPRR-FBR

TIME CHARGED: 280.5 DAYS  
PERCENT TIME: 78.57

TIME ALLOW:  
ORIG TIME ALLOW:

357 WORK DAYS  
290 WORK DAYS

PROJECT NO: FBR095A-011

SH95 OVER UPRR-FBR

NAME OF ROAD: 095A

PROJECT COUNTIES: ADAMS, REGION 6

JEFFERSON, REGION 6

CONTRACTOR:

ZAK DIRT INCORPORATED  
14290 HILLTOP RD.

PAY PERIOD ENDING 08/26/2013

DATE TIME STARTED 05/29/2012

DATE LET 03/01/2012

DATE WORK BEGAN

DATE AWARDED 03/22/2012

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/05/2012

DATE ACCEPTED

LONGMONT CO 80504 970-535-4657

DATE NOTICE TO PROCEED 05/29/2012

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 6,942,706.49	PARTICIPATING	\$ 116,827.25	\$ 2,280.00
AWARD PROJECT AMT:	\$ 5,643,174.78	NON-PARTICIPATING	5,100,503.04	49,774.35
PERCENT COMPLETE:	75.15%	TOTAL EARNINGS	5,217,330.29	52,054.35
FUNDS AVAILABLE:	\$ 1,725,376.20	STOCKPILED MATERIALS	9,048.00	0.00
		GROSS EARNINGS	5,226,378.29	52,054.35
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-84,647.62	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	5,141,730.67	52,054.35
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	5,141,730.67	52,054.35
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 52,054.35

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 2  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY (ARVADA)						
0005	608-00006	*Concrete Sidewalk (6 Inch)	2,184.000	922.450		
			SY	-36.550	-1,005.13	
			27.50000	885.900		24,362.25
0010	613-01100	*1 Inch Electrical Conduit (Plastic)	370.000	30.000		
			LF	0.000	0.00	
			7.75000	30.000		232.50
0015	613-01200	*2 Inch Electrical Conduit (Plastic)	3,500.000	2,603.000		
			LF	0.000	0.00	
			5.85000	2,603.000		15,227.55
0020	613-01300	*3 Inch Electrical Conduit (Plastic)	940.000	276.000		
			LF	311.000	2,752.35	
			8.85000	587.000		5,194.95
0025	613-10000	*Wiring	1.000	0.700		
			L S	0.000	0.00	
			31,000.00000	0.700		21,700.00
0025		MATERIAL ALLOWANCE Wiring		0.000		
			L S	0.000	0.00	
			31,000.00000	0.000		0.00
0030	613-13000	*Luminaire (LED)	17.000	13.000		
			EACH	0.000	0.00	
			1,300.00000	13.000		16,900.00
0030		MATERIAL ALLOWANCE luminaire (led)		4.000		
			EACH	0.000	0.00	
			900.00000	4.000		3,600.00
0035	613-34400	*Light Standard Metal (40 Foot)	15.000	11.000		
			EACH	0.000	0.00	
			1,800.00000	11.000		19,800.00
0035		MATERIAL ALLOWANCE light std metal (40FT)		4.000		
			EACH	0.000	0.00	
			1,362.00000	4.000		5,448.00
0040	613-34500	*Light Standard Metal (50 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 3  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY (ARVADA)							
0045	613-40000	*Concrete Foundation Pad	2.000	2.000			
			EACH	0.000	0.00		
			625.00000	2.000		1,250.00	
0050	613-40010	*Light Standard Foundation	23.000	23.000			
			EACH	0.000	0.00		
			680.00000	23.000		15,640.00	
0050		MATERIAL ALLOWANCE light Std Foundation		0.000			
			EACH	0.000	0.00		
			352.00000	0.000		0.00	
0055	613-50100	*Lighting Control Center	1.000	1.000			
			EACH	0.000	0.00		
			11,000.00000	1.000		11,000.00	
0060	613-70150	*Luminaire High Pressure Sodium (150 Watt)	4.000	4.000			
			EACH	0.000	0.00		
			1,550.00000	4.000		6,200.00	
0060		MATERIAL ALLOWANCE Lumin.HPS (150 W }		0.000			
			EACH	0.000	0.00		
			425.50000	0.000		0.00	
0065	626-00000	*Mobilization	0.200	0.200			
			L S	0.000	0.00		
			329,000.00000	0.200		65,800.00	
0070	700-70042	F/A Railroad Flagging	35,910.000	21,292.730			
			F A	3,833.710	3,833.71		
			1.00000	25,126.440		25,126.44	
			CAT 0200	CURRENT AMT \$	312,221.50 \$	5,580.93 \$	242,081.69
CAT NO0201 ROADWAY (RTD)							
0075	202-00828	*Removal of Traffic Signal Equipment	0.000	0.000			
			L S	0.000	0.00		
			4,900.00000	0.000		0.00	
0080	203-01597	*Potholing	20.000	20.000			
			HOURL	0.000	0.00		
			185.00000	20.000		3,700.00	

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 4  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0085	206-00000	Structure Excavation	3,100.000	3,100.000		
			CY	0.000	0.00	
			12.50000	3,100.000		38,750.00
0090	206-00100	Structure Backfill (Class 1)	100.000	0.000		
			CY	100.000	1,750.00	
			17.50000	100.000		1,750.00
0095	210-00870	*Reset Coordination Unit	0.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0100	304-06007	Aggregate Base Course (Class 6)	327.000	327.000		
			CY	0.000	0.00	
			24.50000	327.000		8,011.50
0105	412-01100	*Concrete Pavement (11 Inch)	566.000	566.000		
			SY	0.000	0.00	
			51.00000	566.000		28,866.00
0110	502-11489	*Steel Piling (HP 14x89)	422.000	395.000		
			LF	0.000	0.00	
			115.00000	395.000		45,425.00
0115	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			205.00000	38.000		7,790.00
0120	504-04420	Precast Panel Facing	4,432.000	4,060.000		
			SF	372.000	8,556.00	
			23.00000	4,432.000		101,936.00
0125	509-00000	Structural Steel	2,032.000	2,032.000		
			LB	0.000	0.00	
			1.00000	2,032.000		2,032.00
0130	514-01010	Pedestrian Railing (Aluminum)	100.000	0.000		
			LF	60.000	30,600.00	
			510.00000	60.000		30,600.00
0135	601-03000	*Concrete Class D	3.100	0.000		
			CY	0.000	0.00	
			415.00000	0.000		0.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 5  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0140	602-00000	Reinforcing Steel	359.000	0.000		
			LB	0.000	0.00	
			0.74000	0.000		0.00
0145	609-21023	*Curb and Gutter Type 2 (Section II-B) (Special)	553.000	553.000		
			LF	0.000	0.00	
			17.15000	553.000		9,483.95
0150	613-00206	*2 Inch Electrical Conduit (Bored)	637.500	637.500		
			LF	0.000	0.00	
			13.50000	637.500		8,606.25
0155	613-00306	*3 Inch Electrical Conduit (Bored)	655.000	655.000		
			LF	0.000	0.00	
			12.50000	655.000		8,187.50
0160	613-01200	*2 Inch Electrical Conduit (Plastic)	60.000	60.000		
			LF	0.000	0.00	
			5.85000	60.000		351.00
0165	613-01300	*3 Inch Electrical Conduit (Plastic)	70.000	70.000		
			LF	0.000	0.00	
			8.85000	70.000		619.50
0170	613-07000	*Pull Box (Special)	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0175	613-07023	*Pull Box (24"x36"x24")	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0180	613-07034	*Pull Box (24"x36"x18")	2.000	2.000		
			EACH	0.000	0.00	
			770.00000	2.000		1,540.00
0185	613-07040	*Pull Box (30"x48"x24")	0.500	0.500		
			EACH	0.000	0.00	
			1,000.00000	0.500		500.00
0190	613-10000	*Wiring	0.500	0.500		
			L S	0.000	0.00	
			31,000.00000	0.500		15,500.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0190		MATERIAL ALLOWANCE wiring		0.000		
			L S	0.000	0.00	
			31,000.00000	0.000		0.00
0195	613-70250	*Luminaire High Pressure Sodium (250 Watt)	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0200	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0205	614-70336	*Traffic Signal Face (12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0210	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			980.00000	4.000		3,920.00
0215	614-72875	*Loop Detector Wire	1,330.000	980.000		
			LF	0.000	0.00	
			2.85000	980.000		2,793.00
0220	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	2.000	1.000		
			EACH	0.000	0.00	
			565.00000	1.000		565.00
0225	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			13,500.00000	1.000		13,500.00
0230	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0235	614-86246	*Controller (Type 170E-HC11)	0.500	0.500		
			EACH	0.000	0.00	
			16,500.00000	0.500		8,250.00
0240	626-00000	Mobilization	0.250	0.250		
			L S	0.000	0.00	
			329,000.00000	0.250		82,250.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 7  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0245	641-10000	Shotcrete	451.000	451.000		
			SY	0.000	0.00	
			241.00000	451.000		108,691.00
0250	700-70042	F/A Railroad Flagging	30,780.000	18,259.470		
			F A	3,286.040	3,286.04	
			1.00000	21,545.510		21,545.51
			CAT 0201	CURRENT AMT \$	613,767.36 \$	44,192.04 \$
						577,913.21
CAT NO0202 ROADWAY (CDOT TRAFFIC)						
0255	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			4,900.00000	1.000		4,900.00
0260	203-01597	*Potholing	22.000	18.000		
			HOUR	4.000	740.00	
			185.00000	22.000		4,070.00
0265	210-00870	*Reset Coordination Unit	1.000	1.000		
			EACH	0.000	0.00	
			375.00000	1.000		375.00
0270	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			205.00000	38.000		7,790.00
0275	613-00206	*2 Inch Electrical Conduit (Bored)	637.500	637.500		
			LF	0.000	0.00	
			13.50000	637.500		8,606.25
0280	613-00306	*3 Inch Electrical Conduit (Bored)	655.000	655.000		
			LF	0.000	0.00	
			12.50000	655.000		8,187.50
0285	613-01200	*2 Inch Electrical Conduit (Plastic)	60.000	60.000		
			LF	0.000	0.00	
			5.85000	60.000		351.00
0290	613-01300	*3 Inch Electrical Conduit (Plastic)	70.000	70.000		
			LF	0.000	0.00	
			8.85000	70.000		619.50

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 8  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY (CDOT TRAFFIC)						
0295	613-07000	*Pull Box (Special)	3.000	3.000		
			EACH	0.000	0.00	
			350.00000	3.000		1,050.00
0300	613-07023	*Pull Box (24"x36"x24")	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0305	613-07034	*Pull Box (24"x36"x18")	6.000	4.000		
			EACH	2.000	1,540.00	
			770.00000	6.000		4,620.00
0310	613-07040	*Pull Box (30"x48"x24")	0.500	0.500		
			EACH	0.000	0.00	
			1,000.00000	0.500		500.00
0315	613-10000	*Wiring	0.500	0.400		
			L S	0.000	0.00	
			31,000.00000	0.400		12,400.00
0315		MATERIAL ALLOWANCE Wiring		0.000		
			L S	0.000	0.00	
			31,000.00000	0.000		0.00
0320	613-70250	*Luminaire High Pressure Sodium (250 Watt)	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0325	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0330	614-70336	*Traffic Signal Face (12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0335	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			980.00000	4.000		3,920.00
0340	614-72875	*Loop Detector Wire	1,330.000	980.000		
			LF	0.000	0.00	
			2.85000	980.000		2,793.00



CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 9  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY (CDOT TRAFFIC)						
0345	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	1.000 EACH 565.00000	1.000 0.000 1.000	0.00	565.00
0350	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000 EACH 13,500.00000	2.000 0.000 2.000	0.00	27,000.00
0355	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	0.000 EACH 15,000.00000	0.000 0.000 0.000	0.00	0.00
0360	614-86246	*Controller (Type 170E-HC11)	0.500 EACH 16,500.00000	0.500 0.000 0.500	0.00	8,250.00
			CAT 0202	CURRENT AMT \$	107,444.75 \$	2,280.00 \$
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0365	202-00001	Removal of Structure	2.000 EACH 700.00000	2.000 0.000 2.000	0.00	1,400.00
0370	202-00010	Removal of Tree	7.000 EACH 375.00000	7.000 0.000 7.000	0.00	2,625.00
0375	202-00019	Removal of Inlet	8.000 EACH 650.00000	8.000 0.000 8.000	0.00	5,200.00
0380	202-00035	Removal of Pipe	347.000 LF 18.00000	347.000 0.000 347.000	0.00	6,246.00
0385	202-00037	Removal of End Section	3.000 EACH 150.00000	2.000 0.000 2.000	0.00	300.00
0390	202-00090	*Removal of Delineator	33.000 EACH 9.15000	33.000 0.000 33.000	0.00	301.95

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 10  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0395	202-00195	Removal of Median Cover	1,374.000	1,374.000		
			SY	0.000	0.00	
			4.20000	1,374.000		5,770.80
0400	202-00200	Removal of Sidewalk	42.000	42.000		
			SY	0.000	0.00	
			10.70000	42.000		449.40
0405	202-00203	Removal of Curb and Gutter	7,838.000	7,528.000		
			LF	0.000	0.00	
			2.95000	7,528.000		22,207.60
0410	202-00206	Removal of Concrete Curb Ramp	33.830	33.830		
			SY	0.000	0.00	
			13.25000	33.830		448.25
0415	202-00220	Removal of Asphalt Mat	5,580.000	5,580.000		
			SY	0.000	0.00	
			3.00000	5,580.000		16,740.00
0420	202-00240	*Removal of Asphalt Mat (Planing)	6,500.000	0.000		
			SY	0.000	0.00	
			1.65000	0.000		0.00
0425	202-00250	*Removal of Pavement Marking	1,000.000	515.500		
			SF	0.000	0.00	
			2.85000	515.500		1,469.18
0430	202-00810	*Removal of Ground Sign	8.000	8.000		
			EACH	0.000	0.00	
			80.00000	8.000		640.00
0435	202-01170	Removal of Guardrail Type 7	276.000	276.000		
			LF	0.000	0.00	
			9.60000	276.000		2,649.60
0440	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			220.00000	4.000		880.00
0445	202-04002	*Clean Culvert	2.000	0.000		
			EACH	0.000	0.00	
			975.00000	0.000		0.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 11  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0450	203-00010	Unclassified Excavation (Complete In Place)	3,084.000	1,571.000		
			CY	0.000	0.00	
			16.70000	1,571.000		26,235.70
0455	203-01500	Blading	200.000	24.000		
			HOUR	0.000	0.00	
			115.00000	24.000		2,760.00
0460	203-01622	*Sweeping (With Pickup Broom)	1,000.000	426.000		
			HOUR	0.000	0.00	
			115.00000	426.000		48,990.00
0465	206-00000	Structure Excavation	1,114.000	1,017.000		
			CY	0.000	0.00	
			12.50000	1,017.000		12,712.50
0470	207-00205	Topsoil	1,600.000	789.000		
			CY	0.000	0.00	
			19.00000	789.000		14,991.00
0475	208-00002	*Erosion Log (12 Inch)	6,900.000	1,480.000		
			LF	0.000	0.00	
			3.85000	1,480.000		5,698.00
0480	208-00011	*Erosion Bales (Weed Free)	72.000	60.000		
			EACH	0.000	0.00	
			15.25000	60.000		915.00
0485	208-00020	*Silt Fence	5,000.000	4,486.000		
			LF	0.000	0.00	
			0.92000	4,486.000		4,127.12
0490	208-00034	*Gravel Bag	757.000	757.000		
			LF	0.000	0.00	
			6.05000	757.000		4,579.85
0495	208-00045	*Concrete Washout Structure	3.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0500	208-00051	*Storm Drain Inlet Protection (Type 1)	100.000	0.000		
			LF	0.000	0.00	
			6.05000	0.000		0.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 12  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0505	208-00070	*Vehicle Tracking Pad	6.000	5.000		
			EACH	0.000	0.00	
			2,100.00000	5.000		10,500.00
0510	208-00103	Removal and Disposal of Sediment (Labor)	500.000	251.250		
			HOUR	0.000	0.00	
			35.00000	251.250		8,793.75
0515	208-00105	Removal and Disposal of Sediment (Equipment)	200.000	30.000		
			HOUR	0.000	0.00	
			75.00000	30.000		2,250.00
0520	208-00206	*Erosion Control Supervisor	390.000	297.000		
			DAY	0.000	0.00	
			75.00000	297.000		22,275.00
0525	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0530	210-00815	*Reset Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			31.00000	5.000		155.00
0535	210-01000	*Reset Fence	200.000	100.000		
			LF	0.000	0.00	
			5.60000	100.000		560.00
0540	210-01180	*Reset Guardrail (Special)	1,276.000	883.000		
			LF	0.000	0.00	
			10.75000	883.000		9,492.25
0545	210-04016	Modify Manhole (Special)	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0550	212-00006	*Seeding (Native)	5.000	2.444		
			ACRE	0.000	0.00	
			950.00000	2.444		2,321.80
0555	212-00100	Tree Retention and Protection	1.000	0.000		
			L S	0.000	0.00	
			1,525.00000	0.000		0.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 13  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0560	213-00100	*Soil Binder	3.000	1.278		
			ACRE	0.000	0.00	
			760.00000	1.278		971.28
0565	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	7.000	7.000		
			EACH	0.000	0.00	
			245.00000	7.000		1,715.00
0570	216-00041	*Soil Retention Blanket (Straw/Coconut)	4,200.000	2,810.000		
			SY	0.000	0.00	
			1.45000	2,810.000		4,074.50
0575	250-00010	*Environmental Health and Safety Management	0.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0580	250-00050	*Monitoring Technician	0.000	0.000		
			HOURL	0.000	0.00	
			62.50000	0.000		0.00
0585	250-00110	*Health and Safety Officer	0.000	0.000		
			HOURL	0.000	0.00	
			75.50000	0.000		0.00
0590	304-06007	Aggregate Base Course (Class 6)	2,511.000	1,137.000		
			CY	0.000	0.00	
			24.50000	1,137.000		27,856.50
0595	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	700.000	485.780		
			TON	0.000	0.00	
			86.00000	485.780		41,777.08
0600	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	3,000.000	1,038.720		
			TON	0.000	0.00	
			57.00000	1,038.720		59,207.04
0605	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,989.000	0.000		
			TON	0.000	0.00	
			70.00000	0.000		0.00
0610	411-10255	*Emulsified Asphalt (Slow-Setting)	600.000	129.500		
			GAL	0.000	0.00	
			5.00000	129.500		647.50

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 14  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0615	420-00132	Geotextile (Separator) (Class 1)	6,600.000	1,200.000		
			SY	0.000	0.00	
			1.40000	1,200.000		1,680.00
0620	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	397.000	261.000		
			LF	0.000	0.00	
			69.00000	261.000		18,009.00
0625	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,496.000	1,483.000		
			LF	0.000	0.00	
			64.00000	1,483.000		94,912.00
0630	603-10120	12 Inch Corrugated Steel Pipe	20.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0635	603-10180	18 Inch Corrugated Steel Pipe	10.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0640	603-50015	15 Inch Plastic Pipe	176.000	176.000		
			LF	0.000	0.00	
			55.00000	176.000		9,680.00
0645	604-19110	*Inlet Type R L 5 (10 Foot)	5.000	4.000		
			EACH	0.000	0.00	
			7,800.00000	4.000		31,200.00
0650	604-19205	*Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,700.00000	1.000		5,700.00
0655	604-19210	*Inlet Type R L 10 (10 Foot)	7.000	4.000		
			EACH	0.000	0.00	
			8,200.00000	4.000		32,800.00
0660	604-30000	Manhole Slab Base (Special)	0.000	0.000		
			EACH	0.000	0.00	
			33,000.00000	0.000		0.00
0661	604-30000	MH Slab Base (Spec) Up grade the Vortechs	2.000	2.000		
			EACH	0.000	0.00	
			43,121.10000	2.000		86,242.20

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 15  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0665	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0670	604-30010	Manhole Slab Base (10 Foot)	7.000	6.000		
			EACH	0.000	0.00	
			4,000.00000	6.000		24,000.00
0675	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	200.000	0.000		
			LF	0.000	0.00	
			19.30000	0.000		0.00
0680	606-01340	*End Anchorage Type 3D	2.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0685	606-01370	*Transition Type 3G	2.000	1.000		
			EACH	0.000	0.00	
			1,450.00000	1.000		1,450.00
0690	606-01380	*Transition Type 3H	2.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0695	606-02003	*End Anchorage (Nonflared)	2.000	1.000		
			EACH	0.000	0.00	
			1,850.00000	1.000		1,850.00
0700	607-52905	*End Post (Chain Link)	4.000	0.000		
			EACH	0.000	0.00	
			86.00000	0.000		0.00
0705	607-53142	*Fence Chain Link (42 Inch)	490.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00
0710	608-00010	*Concrete Curb Ramp	22.000	14.040		
			SY	0.000	0.00	
			125.00000	14.040		1,755.00
0715	609-21010	*Curb and Gutter Type 2 (Section I-B)	3,809.000	613.500		
			LF	0.000	0.00	
			9.35000	613.500		5,736.23

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 16  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0720	609-21020	*Curb and Gutter Type 2 (Section II-B)	3,309.000	1,502.000		
			LF	0.000	0.00	
			11.00000	1,502.000		16,522.00
0725	610-00020	*Median Cover Material (Patterned Concrete)	12,760.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
0730	612-00001	*Delineator (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			25.25000	0.000		0.00
0735	612-00002	*Delineator (Type II)	25.000	0.000		
			EACH	0.000	0.00	
			25.25000	0.000		0.00
0740	612-00003	*Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			25.25000	0.000		0.00
0745	614-00011	*Sign Panel (Class I)	74.000	27.500		
			SF	0.000	0.00	
			21.00000	27.500		577.50
0750	614-00012	*Sign Panel (Class II)	42.000	12.000		
			SF	0.000	0.00	
			28.00000	12.000		336.00
0755	614-00216	*Steel Sign Post (2x2 Inch Tubing)	12.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0760	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	9.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0765	614-03003	*Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00
0770	625-00000	*Construction Surveying	1.000	0.800		
			L S	0.000	0.00	
			17,500.00000	0.800		14,000.00



CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 17  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0775	626-00000	*Mobilization	0.550	0.550		
			L S	0.000	0.00	
			329,000.00000	0.550		180,950.00
0780	626-01000	Public Information Services	1.000	0.600		
			L S	0.000	0.00	
			5,000.00000	0.600		3,000.00
0785	627-00005	*Epoxy Pavement Marking	13.000	0.000		
			GAL	0.000	0.00	
			195.00000	0.000		0.00
0790	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	200.000	44.900		
			GAL	0.000	0.00	
			46.00000	44.900		2,065.40
0795	627-01001	*Preformed Plastic Pavement Marking (Type I)	1,067.000	0.000		
			SF	0.000	0.00	
			11.75000	0.000		0.00
0800	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	1,320.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0805	630-00000	*Flagging	2,500.000	1,791.000		
			HOUR	0.000	0.00	
			30.00000	1,791.000		53,730.00
0810	630-00003	*Uniformed Traffic Control	617.750	617.750		
			HOUR	0.000	0.00	
			50.50000	617.750		31,196.38
0815	630-00005	*Uniformed Traffic Control (Vehicle)	0.000	0.000		
			HOUR	0.000	0.00	
			25.00000	0.000		0.00
0820	630-00007	*Traffic Control Inspection	220.000	160.000		
			DAY	0.000	0.00	
			300.00000	160.000		48,000.00
0825	630-00012	*Traffic Control Management	365.000	279.000		
			DAY	0.000	0.00	
			450.00000	279.000		125,550.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 18  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0830	630-80001	*Flashing Beacon (Portable)	2.000	1.800		
			EACH	0.000	0.00	
			225.00000	1.800		405.00
0835	630-80335	*Barricade (Type 3 M-A) (Temporary)	13.000	11.700		
			EACH	0.000	0.00	
			51.00000	11.700		596.70
0840	630-80341	*Construction Traffic Sign (Panel Size A)	86.000	77.400		
			EACH	0.000	0.00	
			30.50000	77.400		2,360.70
0845	630-80342	*Construction Traffic Sign (Panel Size B)	74.000	49.500		
			EACH	0.000	0.00	
			31.00000	49.500		1,534.50
0850	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	3.600		
			EACH	0.000	0.00	
			30.50000	3.600		109.80
0855	630-80344	*Construction Traffic Sign (Special)	150.000	106.650		
			SF	0.000	0.00	
			17.00000	106.650		1,813.05
0860	630-80355	*Portable Message Sign Panel	10.000	9.000		
			EACH	0.000	0.00	
			2,050.00000	9.000		18,450.00
0865	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.800		
			EACH	0.000	0.00	
			500.00000	1.800		900.00
0870	630-80360	*Drum Channelizing Device	200.000	180.000		
			EACH	0.000	0.00	
			5.00000	180.000		900.00
0875	630-80370	Concrete Barrier (Temporary)	860.000	774.000		
			LF	0.000	0.00	
			20.00000	774.000		15,480.00
0880	630-80380	*Traffic Cone	200.000	81.000		
			EACH	0.000	0.00	
			1.00000	81.000		81.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 19  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0885	630-80384	*Tubular Marker	30.000	19.800		
			EACH	0.000	0.00	
			20.25000	19.800		400.95
0890	630-85010	*Impact Attenuator (Temporary)	2.000	1.800		
			EACH	0.000	0.00	
			2,500.00000	1.800		4,500.00
0895	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0900	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70012	F/A Asphalt Pavement Incentive	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70013	F/A Concrete Pavement Incentive	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70016	F/A Fuel Cost Adjustment	3,000.000	93.220		
			F A	0.000	0.00	
			1.00000	93.220		93.22
0925	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70019	F/A Asphalt Cement Cost Adjustment	48,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70022	F/A OJT Colorado Training Program	2,560.000	2,560.000		
			F A	0.000	0.00	
			1.00000	2,560.000		2,560.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 20  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0940	700-70023	F/A On-The-Job Trainee	1,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70034	F/A Landscape Restoration	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70040	F/A Railroad Temporary Railroad Crossing	23,177.800	23,177.800		
			F A	0.000	0.00	
			1.00000	23,177.800		23,177.80
0955	700-70042	F/A Railroad Flagging	446,310.000	291,996.200		
			F A	0.000	0.00	
			1.00000	291,996.200		291,996.20
0960	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70131	F/A Modify Items w/in Temporary Easements	10,000.000	2,164.660		
			F A	0.000	0.00	
			1.00000	2,164.660		2,164.66
0970	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	630-00006	Uniformed Traf Ctrl (Vehicle)	611.750	611.750		
			HOUR	0.000	0.00	
			25.00000	611.750		15,293.75
1210	900-00006	Added Item (Dollar)/ Subcontractor Lien	0.000	-6,837.640		
			DOL	0.000	0.00	
			1.00000	-6,837.640		-6,837.64

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 21  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
1215	900-00006	Added Item (Dollar)/ Subcontractor Lien for Brooklyn Sweeps	0.000	-680.000		
			DOL	0.000	0.00	
			1.00000	-680.000		-680.00
			CAT 0250	CURRENT AMT \$ 2,999,612.53 \$	0.00 \$	1,557,625.05
CAT NO0300 STRUCTURE (ARVADA BRIDGE ENHANCEMENTS)						
0980	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	2,923.000	2,923.000		
			SF	0.000	0.00	
			55.00000	2,923.000		160,765.00
0980		MATERIAL ALLOWANCE concrete box girders		0.000		
			SF	0.000	0.00	
			34.30000	0.000		0.00
0980		MATERIAL ALLOWANCE Prestress Conc. Box		0.000		
			SF	0.000	0.00	
			34.30000	0.000		0.00
			CAT 0300	CURRENT AMT \$ 160,765.00 \$	0.00 \$	160,765.00
CAT NO0301 STRUCTURE (ARVADA WALL)						
0985	504-04420	*Precast Panel Facing	3,487.000	3,486.540		
			SF	0.060	1.38	
			23.00000	3,486.600		80,191.80
0990	601-03000	*Concrete Class D	136.400	116.720		
			CY	0.000	0.00	
			415.00000	116.720		48,438.80
			CAT 0301	CURRENT AMT \$ 136,807.00 \$	1.38 \$	128,630.60
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
0995	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			140,000.00000	1.000		140,000.00
1000	206-00000	Structure Excavation	1,065.000	1,065.000		
			CY	0.000	0.00	
			12.50000	1,065.000		13,312.50
1005	206-00100	Structure Backfill (Class 1)	1,298.000	1,298.000		
			CY	0.000	0.00	
			17.50000	1,298.000		22,715.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 22  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1010	206-00200	Structure Backfill (Class 2)	169.000	169.000		
			CY	0.000	0.00	
			6.00000	169.000		1,014.00
1015	206-00360	Mechanical Reinforcement of Soil	1,005.000	1,005.000		
			CY	0.000	0.00	
			29.50000	1,005.000		29,647.50
1020	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			6,500.00000	1.000		6,500.00
1025	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
1030	206-01783	Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
1035	206-01784	Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
1040	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
1045	206-01786	*Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
1050	206-01787	*Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
1055	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	247.000	0.000		
			TON	0.000	0.00	
			96.00000	0.000		0.00
1060	503-00024	*Drilled Caisson (24 Inch)	2,127.000	2,066.500		
			LF	0.000	0.00	
			125.00000	2,066.500		258,312.50

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 23  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1065	503-00054	*Drilled Caisson (54 Inch)	420.000	420.000		
			LF	0.000	0.00	
			240.00000	420.000		100,800.00
1070	507-00100	Concrete Slope and Ditch Paving (Reinforced)	56.410	56.410		
			CY	0.000	0.00	
			380.00000	56.410		21,435.80
1075	513-00600	Bridge Drain	4.000	4.000		
			EACH	0.000	0.00	
			2,500.00000	4.000		10,000.00
1080	515-00120	Waterproofing (Membrane)	1,250.000	0.000		
			SY	0.000	0.00	
			13.75000	0.000		0.00
1085	518-01004	Bridge Expansion Device (0-4 Inch)	170.000	170.000		
			LF	0.000	0.00	
			185.00000	170.000		31,450.00
1090	601-03040	Concrete Class D (Bridge)	1,045.000	988.120		
			CY	0.000	0.00	
			365.00000	988.120		360,663.80
1095	602-00000	*Reinforcing Steel	99,721.000	99,721.000		
			LB	0.000	0.00	
			0.74000	99,721.000		73,793.54
1100	602-00020	*Reinforcing Steel (Epoxy Coated)	129,026.000	125,730.000		
			LB	0.000	0.00	
			0.96000	125,730.000		120,700.80
1105	606-10700	*Bridge Rail Type 7	505.000	251.000		
			LF	0.000	0.00	
			67.00000	251.000		16,817.00
1110	607-53191	*Fence Chain Link (Special) (92 Inch)	355.000	323.000		
			LF	0.000	0.00	
			36.75000	323.000		11,870.25
1115	613-00100	*1 Inch Electrical Conduit	368.000	190.000		
			LF	0.000	0.00	
			4.50000	190.000		855.00

CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 24  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1120	613-00300	*3 Inch Electrical Conduit	1,389.000	1,366.500		
			LF	0.000	0.00	
			9.30000	1,366.500		12,708.45
1125	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	11,690.000	11,690.000		
			SF	0.000	0.00	
			55.00000	11,690.000		642,950.00
1125		MATERIAL ALLOWANCE conc. Box Girders		0.000		
			SF	0.000	0.00	
			34.30000	0.000		0.00
1125		MATERIAL ALLOWANCE concrete box girders		0.000		
			SF	0.000	0.00	
			34.30000	0.000		0.00
			CAT 0350	CURRENT AMT \$ 2,060,137.75 \$	0.00 \$	1,968,546.14
CAT NO0351 STRUCTURE (MSE WALLS-BRIDGE ENTERPRISE)						
1130	206-00000	Structure Excavation	2,451.000	2,451.000		
			CY	0.000	0.00	
			12.50000	2,451.000		30,637.50
1135	206-00100	*Structure Backfill (Class 1)	3,660.000	3,660.000		
			CY	0.000	0.00	
			17.50000	3,660.000		64,050.00
1140	206-00360	*Mechanical Reinforcement of Soil	2,035.000	2,035.000		
			CY	0.000	0.00	
			29.50000	2,035.000		60,032.50
1145	420-00000	*Geomembrane	1,703.000	1,703.000		
			SY	0.000	0.00	
			7.00000	1,703.000		11,921.00
1150	504-04420	*Precast Panel Facing	4,964.400	4,964.400		
			SF	0.000	0.00	
			23.00000	4,964.400		114,181.20
1155	601-03000	*Concrete Class D	204.600	174.600		
			CY	0.000	0.00	
			415.00000	174.600		72,459.00



CONTID: C18082  
 PCN: 18082-BID  
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 25  
 ESTIMATE RUN 08/26/2013  
 08:38:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 STRUCTURE (MSE WALLS-BRIDGE ENTERPRISE)						
1160	602-00020	*Reinforcing Steel (Epoxy Coated)	50,840.000	43,500.000		
			LB	0.000	0.00	
			0.96000	43,500.000		41,760.00
1165	607-53191	*Fence Chain Link (Special) (92 Inch)	848.000	369.500		
			LF	0.000	0.00	
			36.75000	369.500		13,579.13
1170	641-10000	Shotcrete	89.000	89.000		
			SY	0.000	0.00	
			241.00000	89.000		21,449.00
			CAT 0351	CURRENT AMT \$	467,150.60 \$	0.00 \$ 430,069.33
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS (CDOT/LA)						
1175	620-00002	Field Office (Class 2)	0.200	0.200		
			EACH	0.000	0.00	
			50,000.00000	0.200		10,000.00
1180	620-00012	Field Laboratory (Class 2)	0.200	0.100		
			EACH	0.000	0.00	
			30,000.00000	0.100		3,000.00
1185	620-00020	Sanitary Facility	0.200	0.100		
			EACH	0.000	0.00	
			4,800.00000	0.100		480.00
			CAT 0400	CURRENT AMT \$	16,960.00 \$	0.00 \$ 13,480.00
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS (BE)						
1190	620-00002	Field Office (Class 2)	0.800	0.600		
			EACH	0.000	0.00	
			50,000.00000	0.600		30,000.00
1195	620-00012	Field Laboratory (Class 2)	0.800	0.400		
			EACH	0.000	0.00	
			30,000.00000	0.400		12,000.00
1200	620-00020	Sanitary Facility	0.800	0.400		
			EACH	0.000	0.00	
			4,800.00000	0.400		1,920.00
			CAT 0450	CURRENT AMT \$	67,840.00 \$	0.00 \$ 43,920.00
PROJECT TOTAL			CURRENT AMT \$	6,942,706.49 \$	52,054.35 \$	5,226,378.27