

ESTIMATE SUMMARY

11:13:19

 CONTID: C18082 ESTIMATE NO: 0028 PROG SPEC YR: 2005
 PCN: 18082-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: SH95 OVER UPRR-FBR
 TIME CHARGED: 340.5 DAYS TIME ALLOW: 357 WORK DAYS
 PERCENT TIME: 95.38 ORIG TIME ALLOW: 290 WORK DAYS

PROJECT NO: FBR095A-011
 SH95 OVER UPRR-FBR
 NAME OF ROAD: 095A
 PROJECT COUNTIES: ADAMS, REGION 6 JEFFERSON, REGION 6

CONTRACTOR: ZAK DIRT INCORPORATED
 14290 HILLTOP RD.
 LONGMONT CO 80504 970-535-4657
 PAY PERIOD ENDING 01/08/2014 DATE TIME STARTED 05/29/2012
 DATE LET 03/01/2012 DATE WORK BEGAN
 DATE AWARDED 03/22/2012 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 04/05/2012 DATE ACCEPTED
 DATE NOTICE TO PROCEED 05/29/2012

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,523,590.42 PARTICIPATING	\$ 123,914.55	\$ 0.00
AWARD PROJECT AMT: \$ 5,643,174.78 NON-PARTICIPATING	6,019,390.75	24,986.25
PERCENT COMPLETE: 94.17% TOTAL EARNINGS	6,143,305.30	24,986.25
FUNDS AVAILABLE: \$ 380,285.12 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 6,143,305.30	24,986.25
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-84,647.62	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 6,058,657.68	24,986.25
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 6,058,657.68	24,986.25
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 24,986.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 2
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY (ARVADA)						
0005	608-00006	*Concrete Sidewalk (6 Inch)	2,117.000	1,716.500		
			SY	400.500	11,013.75	
			27.50000	2,117.000		58,217.50
0010	613-01100	*1 Inch Electrical Conduit (Plastic)	30.000	30.000		
			LF	0.000	0.00	
			7.75000	30.000		232.50
0015	613-01200	*2 Inch Electrical Conduit (Plastic)	3,291.000	3,291.000		
			LF	0.000	0.00	
			5.85000	3,291.000		19,252.35
0020	613-01300	*3 Inch Electrical Conduit (Plastic)	587.000	587.000		
			LF	0.000	0.00	
			8.85000	587.000		5,194.95
0025	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			31,000.00000	1.000		31,000.00
0025		MATERIAL ALLOWANCE Wiring		0.000		
			L S	0.000	0.00	
			31,000.00000	0.000		0.00
0030	613-13000	*Luminaire (LED)	17.000	17.000		
			EACH	0.000	0.00	
			1,300.00000	17.000		22,100.00
0030		MATERIAL ALLOWANCE luminaire (led)		0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0035	613-34400	*Light Standard Metal (40 Foot)	15.000	15.000		
			EACH	0.000	0.00	
			1,800.00000	15.000		27,000.00
0035		MATERIAL ALLOWANCE light std metal (40FT)		0.000		
			EACH	0.000	0.00	
			1,362.00000	0.000		0.00
0040	613-34500	*Light Standard Metal (50 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 3
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY (ARVADA)							
0045	613-40000	*Concrete Foundation Pad	2.000	2.000			
			EACH	0.000	0.00		
			625.00000	2.000		1,250.00	
0050	613-40010	*Light Standard Foundation	23.000	23.000			
			EACH	0.000	0.00		
			680.00000	23.000		15,640.00	
0050		MATERIAL ALLOWANCE light Std Foundation		0.000			
			EACH	0.000	0.00		
			352.00000	0.000		0.00	
0055	613-50100	*Lighting Control Center	1.000	1.000			
			EACH	0.000	0.00		
			11,000.00000	1.000		11,000.00	
0060	613-70150	*Luminaire High Pressure Sodium (150 Watt)	4.000	4.000			
			EACH	0.000	0.00		
			1,550.00000	4.000		6,200.00	
0060		MATERIAL ALLOWANCE Lumin.HPS (150 W }		0.000			
			EACH	0.000	0.00		
			425.50000	0.000		0.00	
0065	626-00000	*Mobilization	0.200	0.200			
			L S	0.000	0.00		
			329,000.00000	0.200		65,800.00	
0070	700-70042	F/A Railroad Flagging	37,097.090	27,297.090			
			F A	0.000	0.00		
			1.00000	27,297.090		27,297.09	
			CAT 0200	CURRENT AMT \$	304,584.39 \$	11,013.75 \$	294,784.39
CAT NO0201 ROADWAY (RTD)							
0075	202-00828	*Removal of Traffic Signal Equipment	0.000	0.000			
			L S	0.000	0.00		
			4,900.00000	0.000		0.00	
0080	203-01597	*Potholing	20.000	20.000			
			HOURL	0.000	0.00		
			185.00000	20.000		3,700.00	

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 4
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0085	206-00000	Structure Excavation	3,100.000	3,100.000		
			CY	0.000	0.00	
			12.50000	3,100.000		38,750.00
0090	206-00100	Structure Backfill (Class 1)	100.000	100.000		
			CY	0.000	0.00	
			17.50000	100.000		1,750.00
0095	210-00870	*Reset Coordination Unit	0.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0100	304-06007	Aggregate Base Course (Class 6)	327.000	327.000		
			CY	0.000	0.00	
			24.50000	327.000		8,011.50
0105	412-01100	*Concrete Pavement (11 Inch)	566.000	566.000		
			SY	0.000	0.00	
			51.00000	566.000		28,866.00
0110	502-11489	*Steel Piling (HP 14x89)	275.000	153.500		
			LF	121.500	13,972.50	
			115.00000	275.000		31,625.00
0115	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			205.00000	38.000		7,790.00
0120	504-04420	Precast Panel Facing	4,432.000	4,432.000		
			SF	0.000	0.00	
			23.00000	4,432.000		101,936.00
0125	509-00000	Structural Steel	2,032.000	2,032.000		
			LB	0.000	0.00	
			1.00000	2,032.000		2,032.00
0130	514-01010	*Pedestrian Railing (Aluminum)	100.000	100.000		
			LF	0.000	0.00	
			510.00000	100.000		51,000.00
0135	601-03000	*Concrete Class D	0.000	0.000		
			CY	0.000	0.00	
			415.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 5
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0140	602-00000	Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			0.74000	0.000		0.00
0145	609-21023	*Curb and Gutter Type 2 (Section II-B) (Special)	553.000	553.000		
			LF	0.000	0.00	
			17.15000	553.000		9,483.95
0150	613-00206	*2 Inch Electrical Conduit (Bored)	637.500	637.500		
			LF	0.000	0.00	
			13.50000	637.500		8,606.25
0155	613-00306	*3 Inch Electrical Conduit (Bored)	655.000	655.000		
			LF	0.000	0.00	
			12.50000	655.000		8,187.50
0160	613-01200	*2 Inch Electrical Conduit (Plastic)	60.000	60.000		
			LF	0.000	0.00	
			5.85000	60.000		351.00
0165	613-01300	*3 Inch Electrical Conduit (Plastic)	70.000	70.000		
			LF	0.000	0.00	
			8.85000	70.000		619.50
0170	613-07000	*Pull Box (Special)	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0175	613-07023	*Pull Box (24"x36"x24")	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0180	613-07034	*Pull Box (24"x36"x18")	2.000	2.000		
			EACH	0.000	0.00	
			770.00000	2.000		1,540.00
0185	613-07040	*Pull Box (30"x48"x24")	0.500	0.500		
			EACH	0.000	0.00	
			1,000.00000	0.500		500.00
0190	613-10000	*Wiring	0.500	0.500		
			L S	0.000	0.00	
			31,000.00000	0.500		15,500.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0028

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0190		MATERIAL ALLOWANCE wiring		0.000		
			L S	0.000	0.00	
			31,000.00000	0.000		0.00
0195	613-70250	*Luminaire High Pressure Sodium (250 Watt)	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0200	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0205	614-70336	*Traffic Signal Face (12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0210	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			980.00000	4.000		3,920.00
0215	614-72875	*Loop Detector Wire	1,158.000	1,158.000		
			LF	0.000	0.00	
			2.85000	1,158.000		3,300.30
0220	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	1.000	1.000		
			EACH	0.000	0.00	
			565.00000	1.000		565.00
0225	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			13,500.00000	1.000		13,500.00
0230	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0235	614-86246	*Controller (Type 170E-HC11)	0.500	0.500		
			EACH	0.000	0.00	
			16,500.00000	0.500		8,250.00
0240	626-00000	Mobilization	0.250	0.250		
			L S	0.000	0.00	
			329,000.00000	0.250		82,250.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 7
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (RTD)						
0245	641-10000	Shotcrete	451.000	451.000		
			SY	0.000	0.00	
			241.00000	451.000		108,691.00
0250	700-70042	F/A Railroad Flagging	31,797.500	23,397.500		
			F A	0.000	0.00	
			1.00000	23,397.500		23,397.50
			CAT 0201	CURRENT AMT \$	595,272.50 \$	13,972.50 \$
						586,872.50
CAT NO0202 ROADWAY (CDOT TRAFFIC)						
0255	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			4,900.00000	1.000		4,900.00
0260	203-01597	*Potholing	22.000	22.000		
			HOURL	0.000	0.00	
			185.00000	22.000		4,070.00
0265	210-00870	*Reset Coordination Unit	1.000	1.000		
			EACH	0.000	0.00	
			375.00000	1.000		375.00
0270	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			205.00000	38.000		7,790.00
0275	613-00206	*2 Inch Electrical Conduit (Bored)	637.500	637.500		
			LF	0.000	0.00	
			13.50000	637.500		8,606.25
0280	613-00306	*3 Inch Electrical Conduit (Bored)	655.000	655.000		
			LF	0.000	0.00	
			12.50000	655.000		8,187.50
0285	613-01200	*2 Inch Electrical Conduit (Plastic)	60.000	60.000		
			LF	0.000	0.00	
			5.85000	60.000		351.00
0290	613-01300	*3 Inch Electrical Conduit (Plastic)	70.000	70.000		
			LF	0.000	0.00	
			8.85000	70.000		619.50

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 8
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY (CDOT TRAFFIC)						
0295	613-07000	*Pull Box (Special)	3.000	3.000		
			EACH	0.000	0.00	
			350.00000	3.000		1,050.00
0300	613-07023	*Pull Box (24"x36"x24")	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0305	613-07034	*Pull Box (24"x36"x18")	6.000	6.000		
			EACH	0.000	0.00	
			770.00000	6.000		4,620.00
0310	613-07040	*Pull Box (30"x48"x24")	0.500	0.500		
			EACH	0.000	0.00	
			1,000.00000	0.500		500.00
0315	613-10000	*Wiring	0.500	0.500		
			L S	0.000	0.00	
			31,000.00000	0.500		15,500.00
0315		MATERIAL ALLOWANCE Wiring		0.000		
			L S	0.000	0.00	
			31,000.00000	0.000		0.00
0320	613-70250	*Luminaire High Pressure Sodium (250 Watt)	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0325	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0330	614-70336	*Traffic Signal Face (12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0335	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			980.00000	4.000		3,920.00
0340	614-72875	*Loop Detector Wire	1,158.000	1,158.000		
			LF	0.000	0.00	
			2.85000	1,158.000		3,300.30

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 9
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 ROADWAY (CDOT TRAFFIC)							
0345	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	1.000 EACH 565.00000	1.000 0.000 1.000	0.00	565.00	
0350	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000 EACH 13,500.00000	2.000 0.000 2.000	0.00	27,000.00	
0355	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	0.000 EACH 15,000.00000	0.000 0.000 0.000	0.00	0.00	
0360	614-86246	*Controller (Type 170E-HC11)	0.500 EACH 16,500.00000	0.500 0.000 0.500	0.00	8,250.00	
			CAT 0202	CURRENT AMT \$	106,954.55 \$	0.00 \$	106,954.55
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)							
0365	202-00001	Removal of Structure	2.000 EACH 700.00000	2.000 0.000 2.000	0.00	1,400.00	
0370	202-00010	Removal of Tree	7.000 EACH 375.00000	7.000 0.000 7.000	0.00	2,625.00	
0375	202-00019	Removal of Inlet	8.000 EACH 650.00000	8.000 0.000 8.000	0.00	5,200.00	
0380	202-00035	Removal of Pipe	347.000 LF 18.00000	347.000 0.000 347.000	0.00	6,246.00	
0385	202-00037	Removal of End Section	2.000 EACH 150.00000	2.000 0.000 2.000	0.00	300.00	
0390	202-00090	*Removal of Delineator	36.000 EACH 9.15000	36.000 0.000 36.000	0.00	329.40	

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 10
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0395	202-00195	Removal of Median Cover	1,374.000	1,374.000		
			SY	0.000	0.00	
			4.20000	1,374.000		5,770.80
0400	202-00200	Removal of Sidewalk	82.000	82.000		
			SY	0.000	0.00	
			10.70000	82.000		877.40
0405	202-00203	Removal of Curb and Gutter	8,085.000	8,085.000		
			LF	0.000	0.00	
			2.95000	8,085.000		23,850.75
0410	202-00206	Removal of Concrete Curb Ramp	34.000	34.000		
			SY	0.000	0.00	
			13.25000	34.000		450.50
0415	202-00220	Removal of Asphalt Mat	6,851.200	6,851.200		
			SY	0.000	0.00	
			3.00000	6,851.200		20,553.60
0420	202-00240	*Removal of Asphalt Mat (Planing)	7,378.000	7,378.000		
			SY	0.000	0.00	
			1.65000	7,378.000		12,173.70
0425	202-00250	*Removal of Pavement Marking	516.000	515.500		
			SF	0.000	0.00	
			2.85000	515.500		1,469.18
0430	202-00810	*Removal of Ground Sign	11.000	11.000		
			EACH	0.000	0.00	
			80.00000	11.000		880.00
0435	202-01170	Removal of Guardrail Type 7	276.000	276.000		
			LF	0.000	0.00	
			9.60000	276.000		2,649.60
0440	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			220.00000	4.000		880.00
0445	202-04002	*Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			975.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 11
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0450	203-00010	Unclassified Excavation (Complete In Place)	3,084.000	3,084.000		
			CY	0.000	0.00	
			16.70000	3,084.000		51,502.80
0455	203-01500	Blading	61.400	61.400		
			HOOR	0.000	0.00	
			115.00000	61.400		7,061.00
0460	203-01622	*Sweeping (With Pickup Broom)	600.000	563.500		
			HOOR	0.000	0.00	
			115.00000	563.500		64,802.50
0465	206-00000	Structure Excavation	1,114.000	1,114.000		
			CY	0.000	0.00	
			12.50000	1,114.000		13,925.00
0470	207-00205	Topsoil	789.000	789.000		
			CY	0.000	0.00	
			19.00000	789.000		14,991.00
0475	208-00002	*Erosion Log (12 Inch)	1,480.000	1,480.000		
			LF	0.000	0.00	
			3.85000	1,480.000		5,698.00
0480	208-00011	*Erosion Bales (Weed Free)	68.000	68.000		
			EACH	0.000	0.00	
			15.25000	68.000		1,037.00
0485	208-00020	*Silt Fence	4,563.000	4,563.000		
			LF	0.000	0.00	
			0.92000	4,563.000		4,197.96
0490	208-00034	*Gravel Bag	897.000	897.000		
			LF	0.000	0.00	
			6.05000	897.000		5,426.85
0495	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0500	208-00051	*Storm Drain Inlet Protection (Type 1)	0.000	0.000		
			LF	0.000	0.00	
			6.05000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 12
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0505	208-00070	*Vehicle Tracking Pad	5.000	5.000		
			EACH	0.000	0.00	
			2,100.00000	5.000		10,500.00
0510	208-00103	Removal and Disposal of Sediment (Labor)	375.250	375.250		
			HOURL	0.000	0.00	
			35.00000	375.250		13,133.75
0515	208-00105	Removal and Disposal of Sediment (Equipment)	36.000	36.000		
			HOURL	0.000	0.00	
			75.00000	36.000		2,700.00
0520	208-00206	*Erosion Control Supervisor	390.000	363.000		
			DAY	0.000	0.00	
			75.00000	363.000		27,225.00
0525	210-00810	*Reset Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			425.00000	2.000		850.00
0530	210-00815	*Reset Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			31.00000	5.000		155.00
0535	210-01000	*Reset Fence	212.000	212.000		
			LF	0.000	0.00	
			5.60000	212.000		1,187.20
0540	210-01180	*Reset Guardrail (Special)	1,276.000	1,276.000		
			LF	0.000	0.00	
			10.75000	1,276.000		13,717.00
0545	210-04016	Modify Manhole (Special)	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0550	212-00006	*Seeding (Native)	5.000	4.544		
			ACRE	0.000	0.00	
			950.00000	4.544		4,316.80
0555	212-00100	Tree Retention and Protection	0.000	0.000		
			L S	0.000	0.00	
			1,525.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 13
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0560	213-00100	*Soil Binder	3.400	3.378		
			ACRE	0.000	0.00	
			760.00000	3.378		2,567.28
0565	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	7.000	7.000		
			EACH	0.000	0.00	
			245.00000	7.000		1,715.00
0570	216-00041	*Soil Retention Blanket (Straw/Coconut)	2,912.000	2,912.000		
			SY	0.000	0.00	
			1.45000	2,912.000		4,222.40
0575	250-00010	*Environmental Health and Safety Management	0.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0580	250-00050	*Monitoring Technician	0.000	0.000		
			HOURL	0.000	0.00	
			62.50000	0.000		0.00
0585	250-00110	*Health and Safety Officer	0.000	0.000		
			HOURL	0.000	0.00	
			75.50000	0.000		0.00
0590	304-06007	Aggregate Base Course (Class 6)	2,511.000	2,511.000		
			CY	0.000	0.00	
			24.50000	2,511.000		61,519.50
0595	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,014.650	1,014.650		
			TON	0.000	0.00	
			86.00000	1,014.650		87,259.90
0600	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,948.530	1,948.530		
			TON	0.000	0.00	
			57.00000	1,948.530		111,066.21
0605	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	2,199.170	2,199.170		
			TON	0.000	0.00	
			70.00000	2,199.170		153,941.90
0610	411-10255	*Emulsified Asphalt (Slow-Setting)	730.000	729.500		
			GAL	0.000	0.00	
			5.00000	729.500		3,647.50

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 14
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0615	420-00132	Geotextile (Separator) (Class 1)	4,199.000	4,199.000		
			SY	0.000	0.00	
			1.40000	4,199.000		5,878.60
0620	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	397.000	261.000		
			LF	0.000	0.00	
			69.00000	261.000		18,009.00
0625	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,496.000	1,483.000		
			LF	0.000	0.00	
			64.00000	1,483.000		94,912.00
0630	603-10120	12 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0635	603-10180	18 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0640	603-50015	15 Inch Plastic Pipe	221.000	221.000		
			LF	0.000	0.00	
			55.00000	221.000		12,155.00
0645	604-19110	*Inlet Type R L 5 (10 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			7,800.00000	5.000		39,000.00
0650	604-19205	*Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,700.00000	1.000		5,700.00
0655	604-19210	*Inlet Type R L 10 (10 Foot)	7.000	5.000		
			EACH	0.000	0.00	
			8,200.00000	5.000		41,000.00
0660	604-30000	Manhole Slab Base (Special)	0.000	0.000		
			EACH	0.000	0.00	
			33,000.00000	0.000		0.00
0661	604-30000	MH Slab Base (Spec) Up grade the Vortechs	2.000	2.000		
			EACH	0.000	0.00	
			43,121.10000	2.000		86,242.20

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 15
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0665	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0670	604-30010	Manhole Slab Base (10 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			4,000.00000	7.000		28,000.00
0675	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	64.000	14.000		
			LF	0.000	0.00	
			19.30000	14.000		270.20
0680	606-01340	*End Anchorage Type 3D	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0685	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,450.00000	2.000		2,900.00
0690	606-01380	*Transition Type 3H	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0695	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			1,850.00000	2.000		3,700.00
0700	607-52905	*End Post (Chain Link)	8.000	8.000		
			EACH	0.000	0.00	
			86.00000	8.000		688.00
0705	607-53142	*Fence Chain Link (42 Inch)	480.000	480.000		
			LF	0.000	0.00	
			15.50000	480.000		7,440.00
0710	608-00010	*Concrete Curb Ramp	30.000	30.000		
			SY	0.000	0.00	
			125.00000	30.000		3,750.00
0715	609-21010	*Curb and Gutter Type 2 (Section I-B)	3,818.000	3,818.000		
			LF	0.000	0.00	
			9.35000	3,818.000		35,698.30

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 16
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0720	609-21020	*Curb and Gutter Type 2 (Section II-B)	3,253.000	3,252.900		
			LF	0.000	0.00	
			11.00000	3,252.900		35,781.90
0725	610-00020	*Median Cover Material (Patterned Concrete)	12,697.000	12,697.000		
			SF	0.000	0.00	
			6.00000	12,697.000		76,182.00
0730	612-00001	*Delineator (Type I)	13.000	12.000		
			EACH	0.000	0.00	
			25.25000	12.000		303.00
0735	612-00002	*Delineator (Type II)	9.000	9.000		
			EACH	0.000	0.00	
			25.25000	9.000		227.25
0740	612-00003	*Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			25.25000	0.000		0.00
0745	614-00011	*Sign Panel (Class I)	67.000	66.500		
			SF	0.000	0.00	
			21.00000	66.500		1,396.50
0750	614-00012	*Sign Panel (Class II)	42.000	42.000		
			SF	0.000	0.00	
			28.00000	42.000		1,176.00
0755	614-00216	*Steel Sign Post (2x2 Inch Tubing)	0.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0760	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	11.000	11.000		
			EACH	0.000	0.00	
			550.00000	11.000		6,050.00
0765	614-03003	*Concrete Footing (Type 3)	0.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00
0770	625-00000	*Construction Surveying	1.000	0.800		
			L S	0.000	0.00	
			17,500.00000	0.800		14,000.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 17
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0775	626-00000	*Mobilization	0.550	0.550		
			L S	0.000	0.00	
			329,000.00000	0.550		180,950.00
0780	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0785	627-00005	*Epoxy Pavement Marking	20.000	20.000		
			GAL	0.000	0.00	
			195.00000	20.000		3,900.00
0790	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	68.000	68.000		
			GAL	0.000	0.00	
			46.00000	68.000		3,128.00
0795	627-01001	*Preformed Plastic Pavement Marking (Type I)	353.000	353.000		
			SF	0.000	0.00	
			11.75000	353.000		4,147.75
0800	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	770.000	770.000		
			SF	0.000	0.00	
			11.00000	770.000		8,470.00
0805	630-00000	*Flagging	2,249.000	2,248.500		
			HOUR	0.000	0.00	
			30.00000	2,248.500		67,455.00
0810	630-00003	*Uniformed Traffic Control	630.000	629.750		
			HOUR	0.000	0.00	
			50.50000	629.750		31,802.38
0815	630-00005	*Uniformed Traffic Control (Vehicle)	0.000	0.000		
			HOUR	0.000	0.00	
			25.00000	0.000		0.00
0820	630-00007	*Traffic Control Inspection	230.000	196.000		
			DAY	0.000	0.00	
			300.00000	196.000		58,800.00
0825	630-00012	*Traffic Control Management	375.000	355.000		
			DAY	0.000	0.00	
			450.00000	355.000		159,750.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 18
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0830	630-80001	*Flashing Beacon (Portable)	2.000	2.000		
			EACH	0.000	0.00	
			225.00000	2.000		450.00
0835	630-80335	*Barricade (Type 3 M-A) (Temporary)	13.000	13.000		
			EACH	0.000	0.00	
			51.00000	13.000		663.00
0840	630-80341	*Construction Traffic Sign (Panel Size A)	86.000	86.000		
			EACH	0.000	0.00	
			30.50000	86.000		2,623.00
0845	630-80342	*Construction Traffic Sign (Panel Size B)	55.000	55.000		
			EACH	0.000	0.00	
			31.00000	55.000		1,705.00
0850	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	4.000		
			EACH	0.000	0.00	
			30.50000	4.000		122.00
0855	630-80344	*Construction Traffic Sign (Special)	119.000	119.000		
			SF	0.000	0.00	
			17.00000	119.000		2,023.00
0860	630-80355	*Portable Message Sign Panel	10.000	10.000		
			EACH	0.000	0.00	
			2,050.00000	10.000		20,500.00
0865	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0870	630-80360	*Drum Channelizing Device	225.000	225.000		
			EACH	0.000	0.00	
			5.00000	225.000		1,125.00
0875	630-80370	Concrete Barrier (Temporary)	996.000	996.000		
			LF	0.000	0.00	
			20.00000	996.000		19,920.00
0880	630-80380	*Traffic Cone	90.000	90.000		
			EACH	0.000	0.00	
			1.00000	90.000		90.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 19
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0885	630-80384	*Tubular Marker	22.000	22.000		
			EACH	0.000	0.00	
			20.25000	22.000		445.50
0890	630-85010	*Impact Attenuator (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0895	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0900	700-70010	F/A Minor Contract Revisions	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70011	F/A Partnering	300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70012	F/A Asphalt Pavement Incentive	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70016	F/A Fuel Cost Adjustment	500.000	93.220		
			F A	0.000	0.00	
			1.00000	93.220		93.22
0925	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70019	F/A Asphalt Cement Cost Adjustment	48,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70022	F/A OJT Colorado Training Program	2,560.000	2,560.000		
			F A	0.000	0.00	
			1.00000	2,560.000		2,560.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 20
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0940	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70034	F/A Landscape Restoration	10,000.000	7,972.490		
			F A	0.000	0.00	
			1.00000	7,972.490		7,972.49
0950	700-70040	F/A Railroad Temporary Railroad Crossing	23,177.800	23,177.800		
			F A	0.000	0.00	
			1.00000	23,177.800		23,177.80
0955	700-70042	F/A Railroad Flagging	461,063.940	339,263.940		
			F A	0.000	0.00	
			1.00000	339,263.940		339,263.94
0960	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70131	F/A Modify Items w/in Temporary Easements	2,164.660	2,164.660		
			F A	0.000	0.00	
			1.00000	2,164.660		2,164.66
0970	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	630-00006	Uniformed Traf Ctrl (Vehicle)	623.750	623.750		
			HOUR	0.000	0.00	
			25.00000	623.750		15,593.75
1210	900-00006	Added Item (Dollar)/ Subcontractor Lien	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 21
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
1215	900-00006	Added Item (Dollar)/ Subcontractor Lien for Brooklyn Sweeps	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT \$ 2,610,534.52 \$	0.00 \$	2,253,427.92
CAT NO0300 STRUCTURE (ARVADA BRIDGE ENHANCEMENTS)						
0980	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	2,923.000	2,923.000		
			SF	0.000	0.00	
			55.00000	2,923.000		160,765.00
0980		MATERIAL ALLOWANCE concrete box girders		0.000		
			SF	0.000	0.00	
			34.30000	0.000		0.00
0980		MATERIAL ALLOWANCE Prestress Conc. Box		0.000		
			SF	0.000	0.00	
			34.30000	0.000		0.00
			CAT 0300	CURRENT AMT \$ 160,765.00 \$	0.00 \$	160,765.00
CAT NO0301 STRUCTURE (ARVADA WALL)						
0985	504-04420	*Precast Panel Facing	3,487.000	3,486.600		
			SF	0.000	0.00	
			23.00000	3,486.600		80,191.80
0990	601-03000	*Concrete Class D	135.000	134.120		
			CY	0.000	0.00	
			415.00000	134.120		55,659.80
			CAT 0301	CURRENT AMT \$ 136,226.00 \$	0.00 \$	135,851.60
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
0995	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			140,000.00000	1.000		140,000.00
1000	206-00000	Structure Excavation	1,065.000	1,065.000		
			CY	0.000	0.00	
			12.50000	1,065.000		13,312.50
1005	206-00100	Structure Backfill (Class 1)	1,298.000	1,298.000		
			CY	0.000	0.00	
			17.50000	1,298.000		22,715.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 22
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1010	206-00200	Structure Backfill (Class 2)	169.000	169.000		
			CY	0.000	0.00	
			6.00000	169.000		1,014.00
1015	206-00360	Mechanical Reinforcement of Soil	1,005.000	1,005.000		
			CY	0.000	0.00	
			29.50000	1,005.000		29,647.50
1020	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			6,500.00000	1.000		6,500.00
1025	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
1030	206-01783	Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
1035	206-01784	Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
1040	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
1045	206-01786	*Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
1050	206-01787	*Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
1055	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	259.660	259.660		
			TON	0.000	0.00	
			96.00000	259.660		24,927.36
1060	503-00024	*Drilled Caisson (24 Inch)	2,127.000	2,127.000		
			LF	0.000	0.00	
			125.00000	2,127.000		265,875.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 23
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1065	503-00054	*Drilled Caisson (54 Inch)	420.000	420.000		
			LF	0.000	0.00	
			240.00000	420.000		100,800.00
1070	507-00100	Concrete Slope and Ditch Paving (Reinforced)	56.410	56.410		
			CY	0.000	0.00	
			380.00000	56.410		21,435.80
1075	513-00600	Bridge Drain	4.000	4.000		
			EACH	0.000	0.00	
			2,500.00000	4.000		10,000.00
1080	515-00120	Waterproofing (Membrane)	1,500.000	1,500.000		
			SY	0.000	0.00	
			13.75000	1,500.000		20,625.00
1085	518-01004	Bridge Expansion Device (0-4 Inch)	170.000	170.000		
			LF	0.000	0.00	
			185.00000	170.000		31,450.00
1090	601-03040	Concrete Class D (Bridge)	1,049.500	1,049.500		
			CY	0.000	0.00	
			365.00000	1,049.500		383,067.50
1095	602-00000	*Reinforcing Steel	99,721.000	99,721.000		
			LB	0.000	0.00	
			0.74000	99,721.000		73,793.54
1100	602-00020	*Reinforcing Steel (Epoxy Coated)	129,026.000	125,730.000		
			LB	0.000	0.00	
			0.96000	125,730.000		120,700.80
1105	606-10700	*Bridge Rail Type 7	507.000	507.000		
			LF	0.000	0.00	
			67.00000	507.000		33,969.00
1110	607-53191	*Fence Chain Link (Special) (92 Inch)	355.000	355.000		
			LF	0.000	0.00	
			36.75000	355.000		13,046.25
1115	613-00100	*1 Inch Electrical Conduit	190.000	190.000		
			LF	0.000	0.00	
			4.50000	190.000		855.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 24
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-YD (BRIDGE ENTERPRISE)						
1120	613-00300	*3 Inch Electrical Conduit	1,367.000	1,367.000		
			LF	0.000	0.00	
			9.30000	1,367.000		12,713.10
1125	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	11,690.000	11,690.000		
			SF	0.000	0.00	
			55.00000	11,690.000		642,950.00
1125		MATERIAL ALLOWANCE conc. Box Girders		0.000		
			SF	0.000	0.00	
			34.30000	0.000		0.00
1125		MATERIAL ALLOWANCE concrete box girders		0.000		
			SF	0.000	0.00	
			34.30000	0.000		0.00
			CAT 0350	CURRENT AMT	\$ 2,065,561.51 \$	0.00 \$ 2,062,397.35
CAT NO0351 STRUCTURE (MSE WALLS-BRIDGE ENTERPRISE)						
1130	206-00000	Structure Excavation	2,451.000	2,451.000		
			CY	0.000	0.00	
			12.50000	2,451.000		30,637.50
1135	206-00100	*Structure Backfill (Class 1)	3,660.000	3,660.000		
			CY	0.000	0.00	
			17.50000	3,660.000		64,050.00
1140	206-00360	*Mechanical Reinforcement of Soil	2,035.000	2,035.000		
			CY	0.000	0.00	
			29.50000	2,035.000		60,032.50
1145	420-00000	*Geomembrane	1,703.000	1,703.000		
			SY	0.000	0.00	
			7.00000	1,703.000		11,921.00
1150	504-04420	*Precast Panel Facing	4,964.400	4,964.400		
			SF	0.000	0.00	
			23.00000	4,964.400		114,181.20
1155	601-03000	*Concrete Class D	200.600	200.600		
			CY	0.000	0.00	
			415.00000	200.600		83,249.00

CONTID: C18082
 PCN: 18082-BID
 PROJECT: FBR095A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0028

Page 25
 ESTIMATE RUN 01/08/2014
 11:13:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 STRUCTURE (MSE WALLS-BRIDGE ENTERPRISE)						
1160	602-00020	*Reinforcing Steel (Epoxy Coated)	45,000.000	43,500.000		
			LB	0.000	0.00	
			0.96000	43,500.000		41,760.00
1165	607-53191	*Fence Chain Link (Special) (92 Inch)	821.000	821.000		
			LF	0.000	0.00	
			36.75000	821.000		30,171.75
1170	641-10000	Shotcrete	89.000	89.000		
			SY	0.000	0.00	
			241.00000	89.000		21,449.00
			CAT 0351	CURRENT AMT \$	458,891.95 \$	0.00 \$ 457,451.95
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS (CDOT/LA)						
1175	620-00002	Field Office (Class 2)	0.200	0.200		
			EACH	0.000	0.00	
			50,000.00000	0.200		10,000.00
1180	620-00012	Field Laboratory (Class 2)	0.200	0.200		
			EACH	0.000	0.00	
			30,000.00000	0.200		6,000.00
1185	620-00020	Sanitary Facility	0.200	0.200		
			EACH	0.000	0.00	
			4,800.00000	0.200		960.00
			CAT 0400	CURRENT AMT \$	16,960.00 \$	0.00 \$ 16,960.00
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS (BE)						
1190	620-00002	Field Office (Class 2)	0.800	0.800		
			EACH	0.000	0.00	
			50,000.00000	0.800		40,000.00
1195	620-00012	Field Laboratory (Class 2)	0.800	0.800		
			EACH	0.000	0.00	
			30,000.00000	0.800		24,000.00
1200	620-00020	Sanitary Facility	0.800	0.800		
			EACH	0.000	0.00	
			4,800.00000	0.800		3,840.00
			CAT 0450	CURRENT AMT \$	67,840.00 \$	0.00 \$ 67,840.00
PROJECT TOTAL			CURRENT AMT	\$ 6,523,590.42 \$	24,986.25 \$	6,143,305.26