

ESTIMATE SUMMARY

CONTID: C18083

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 18083-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 93.0 DAYS

TIME ALLOW:

352 WORK DAYS

SH287 BRIDGE OVER COLFAX - FBR

PERCENT TIME: 26.42

ORIG TIME ALLOW:

352 WORK DAYS

PROJECT NO: FBR 2873-160

SH287 BRIDGE OVER COLFAX - FBR

NAME OF ROAD:

PROJECT COUNTIES: DENVER

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING 03/06/2012

DATE TIME STARTED 09/26/2011

6663 COLORADO BLVD.

DATE LET 07/28/2011

DATE WORK BEGAN 09/26/2011

DATE AWARDED 08/19/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 08/30/2011

DATE ACCEPTED

COMMERCE CITY CO 80022 303-287-8905

DATE NOTICE TO PROCEED 09/26/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,890,966.00	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 5,093,026.20	NON-PARTICIPATING	1,228,208.31	390,064.55
PERCENT COMPLETE:	20.85%	TOTAL EARNINGS	1,228,208.31	390,064.55
FUNDS AVAILABLE:	\$ 4,662,757.69	STOCKPILED MATERIALS	391,900.35	-112,334.14
		GROSS EARNINGS	1,620,108.66	277,730.41
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-33,246.25	-11,701.94
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,586,862.41	266,028.47
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,586,862.41	266,028.47
		OTHER ADJUSTMENTS	0.00	0.00

			PAYMENT DUE	\$ 266,028.47

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.900		
			L S	0.000	0.00	
			12,300.00000	0.900		11,070.00
0010	202-00019	Removal of Inlet	4.000	2.000		
			EACH	0.000	0.00	
			535.00000	2.000		1,070.00
0015	202-00021	Removal of Manhole	3.000	3.000		
			EACH	0.000	0.00	
			570.00000	3.000		1,710.00
0020	202-00035	Removal of Pipe	432.000	432.000		
			LF	0.000	0.00	
			19.50000	432.000		8,424.00
0025	202-00190	Removal of Concrete Median Cover Material	1,000.000	573.000		
			SY	0.000	0.00	
			8.00000	573.000		4,584.00
0030	202-00200	Removal of Sidewalk	1,346.000	678.000		
			SY	0.000	0.00	
			7.25000	678.000		4,915.50
0035	202-00203	Removal of Curb and Gutter	4,377.000	3,210.500		
			LF	0.000	0.00	
			4.50000	3,210.500		14,447.25
0040	202-00206	Removal of Concrete Curb Ramp	78.000	0.000		
			SY	0.000	0.00	
			11.50000	0.000		0.00
0045	202-00220	Removal of Asphalt Mat	9,952.000	1,269.000		
			SY	0.000	0.00	
			4.00000	1,269.000		5,076.00
0050	202-00240	Removal of Asphalt Mat (Planing)	15,213.000	0.000		
			SY	0.000	0.00	
			2.60000	0.000		0.00
0055	202-00250	*Removal of Pavement Marking	2,674.000	1,677.000		
			SF	0.000	0.00	
			1.65000	1,677.000		2,767.05

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0060	202-00705	*Removal of Light Standard Foundation	4.000	2.000		
			EACH	1.000	330.00	
			330.00000	3.000		990.00
0065	202-00800	Removal of Overpass Mounted Sign Bracket	2.000	1.000		
			EACH	0.000	0.00	
			1,290.00000	1.000		1,290.00
0070	202-00810	Removal of Ground Sign	12.000	3.000		
			EACH	0.000	0.00	
			90.00000	3.000		270.00
0075	202-00821	Removal of Sign Panel	3.000	2.000		
			EACH	0.000	0.00	
			90.00000	2.000		180.00
0080	202-00895	Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			1,315.00000	1.000		1,315.00
0085	202-01180	Removal of Median Barrier	168.000	80.000		
			LF	0.000	0.00	
			29.00000	80.000		2,320.00
0090	202-04001	Plug Culvert	3.000	0.000		
			EACH	0.000	0.00	
			3,755.00000	0.000		0.00
0095	202-04002	Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			1,370.00000	0.000		0.00
0100	203-00060	Embankment Material (Complete In Place)	8,545.000	5,679.000		
			CY	939.000	10,094.25	
			10.75000	6,618.000		71,143.50
0105	203-00100	Muck Excavation	1,000.000	0.000		
			CY	0.000	0.00	
			8.20000	0.000		0.00
0110	203-01100	Proof Rolling	20.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0115	203-01500	Blading	80.000	0.000		
			HOOR	0.000	0.00	
			180.00000	0.000		0.00
0120	203-01597	*Potholing	150.000	12.500		
			HOOR	0.000	0.00	
			190.00000	12.500		2,375.00
0125	203-01622	*Sweeping (With Pickup Broom)	300.000	26.000		
			HOOR	3.000	405.00	
			135.00000	29.000		3,915.00
0130	206-00000	Structure Excavation	5,947.000	5,006.000		
			CY	194.000	776.00	
			4.00000	5,200.000		20,800.00
0135	206-00100	Structure Backfill (Class 1)	438.000	408.000		
			CY	30.000	480.00	
			16.00000	438.000		7,008.00
0136	206-00200	Str Bkfl (CL 2) CO #02	730.000	471.000		
			CY	53.000	675.75	
			12.75000	524.000		6,681.00
0140	207-00205	Topsoil	1,450.000	0.000		
			CY	0.000	0.00	
			11.50000	0.000		0.00
0145	207-00210	Stockpile Topsoil	1,450.000	1,323.000		
			CY	79.000	395.00	
			5.00000	1,402.000		7,010.00
0150	208-00002	Erosion Log (12 Inch)	1,596.000	30.000		
			LF	0.000	0.00	
			4.50000	30.000		135.00
0155	208-00009	Erosion Log (20 Inch)	532.000	170.000		
			LF	0.000	0.00	
			6.80000	170.000		1,156.00
0160	208-00020	Silt Fence	2,272.000	827.000		
			LF	0.000	0.00	
			2.40000	827.000		1,984.80

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0165	208-00034	Gravel Bag	80.000	37.000		
			LF	0.000	0.00	
			12.80000	37.000		473.60
0170	208-00045	Concrete Washout Structure	8.000	2.000		
			EACH	1.000	1,100.00	
			1,100.00000	3.000		3,300.00
0175	208-00051	Storm Drain Inlet Protection (Type 1)	1,136.000	30.000		
			LF	0.000	0.00	
			7.00000	30.000		210.00
0180	208-00070	Vehicle Tracking Pad	8.000	5.000		
			EACH	0.000	0.00	
			1,190.00000	5.000		5,950.00
0185	208-00103	Removal and Disposal of Sediment (Labor)	80.000	47.000		
			HOUR	30.000	1,200.00	
			40.00000	77.000		3,080.00
0190	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	5.000		
			HOUR	2.000	100.00	
			50.00000	7.000		350.00
0195	208-00206	Erosion Control Supervisor	352.000	81.000		
			DAY	21.000	1,932.00	
			92.00000	102.000		9,384.00
0200	210-00815	Reset Sign Panel	3.000	1.000		
			EACH	0.000	0.00	
			155.00000	1.000		155.00
0205	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			705.00000	0.000		0.00
0210	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0215	210-04020	Modify Inlet	4.000	2.000		
			EACH	1.000	1,720.00	
			1,720.00000	3.000		5,160.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0220	212-00006	Seeding (Native)	9.100	0.000		
			ACRE	0.000	0.00	
			595.00000	0.000		0.00
0225	212-00032	Soil Conditioning	4.500	0.000		
			ACRE	0.000	0.00	
			85.00000	0.000		0.00
0230	213-00004	Mulching (Weed Free Straw)	9.100	0.000		
			ACRE	0.000	0.00	
			600.00000	0.000		0.00
0235	213-00061	Mulch Tackifier	1,820.000	0.000		
			LB	0.000	0.00	
			3.25000	0.000		0.00
0240	213-00100	Soil Binder	2.000	0.000		
			ACRE	0.000	0.00	
			910.00000	0.000		0.00
0245	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			13,700.00000	0.000		0.00
0250	214-00220	Deciduous Tree (2 Inch Caliper)	25.000	0.000		
			EACH	0.000	0.00	
			365.00000	0.000		0.00
0255	214-00506	Evergreen Tree (6 Foot) (Ball and Burlap)	12.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0260	216-00041	Soil Retention Blanket (Straw/Coconut)	1,715.000	0.000		
			SY	0.000	0.00	
			3.90000	0.000		0.00
0265	217-00020	Herbicide Treatment	80.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0270	250-00010	*Environmental Health and Safety Management	1.000	0.750		
			L S	0.000	0.00	
			3,120.00000	0.750		2,340.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0275	304-06007	Aggregate Base Course (Class 6)	1,408.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0280	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	350.000	98.670		
			TON	0.000	0.00	
			148.00000	98.670		14,603.16
0285	403-00800	Emergency Pothole Repair	20.000	0.000		
			TON	0.000	0.00	
			520.00000	0.000		0.00
0290	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	3,853.000	0.000		
			TON	0.000	0.00	
			95.00000	0.000		0.00
0295	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,712.000	0.000		
			TON	0.000	0.00	
			62.00000	0.000		0.00
0300	420-00102	Geotextile (Erosion Control) (Class 1)	80.000	0.000		
			SY	0.000	0.00	
			10.40000	0.000		0.00
0305	503-00042	*Drilled Caisson (42 Inch)	38.000	20.000		
			LF	0.000	0.00	
			380.00000	20.000		7,600.00
0310	506-00212	Riprap (12 Inch)	20.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0315	603-01180	18 Inch Reinforced Concrete Pipe	825.000	408.000		
			LF	96.000	4,608.00	
			48.00000	504.000		24,192.00
0320	603-01240	24 Inch Reinforced Concrete Pipe	410.000	276.000		
			LF	61.000	4,416.40	
			72.40000	337.000		24,398.80
0325	603-01360	36 Inch Reinforced Concrete Pipe	633.000	633.000		
			LF	0.000	0.00	
			96.00000	633.000		60,768.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0330	603-05018	18 Inch Reinforced Concrete End Section	4.000	1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00
0335	604-00305	*Inlet Type C (5 Foot)	3.000	0.000		
			EACH	3.000	6,000.00	
			2,000.00000	3.000		6,000.00
0340	604-13005	*Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,285.00000	0.000		0.00
0345	604-13010	*Inlet Type 13 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0350	604-13015	*Inlet Type 13 (15 Foot)	1.000	0.000		
			EACH	1.000	3,100.00	
			3,100.00000	1.000		3,100.00
0355	604-19405	*Inlet Type R Special (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,435.00000	0.000		0.00
0360	604-19410	*Inlet Type R Special (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,030.00000	0.000		0.00
0365	604-19415	*Inlet Type R Special (15 Foot)	1.000	0.000		
			EACH	1.000	6,690.00	
			6,690.00000	1.000		6,690.00
0370	604-39010	Manhole Special (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,395.00000	2.000		6,790.00
0375	604-39015	*Manhole Special (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			8,025.00000	2.000		16,050.00
0380	604-39025	Manhole Special (25 Foot)	0.500	0.500		
			EACH	0.000	0.00	
			7,325.00000	0.500		3,662.50

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0385	605-00041	4 Inch Perforated Pipe Underdrain (Special)	411.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0390	606-00710	Guardrail Type 7 (Style CA)	80.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0395	606-00730	Guardrail Type 7 (Style CD)	117.000	0.000		
			LF	0.000	0.00	
			89.00000	0.000		0.00
0400	607-11525	Fence (Plastic)	1,940.000	1,353.000		
			LF	40.000	132.00	
			3.30000	1,393.000		4,596.90
0405	608-00006	Concrete Sidewalk (6 Inch)	1,577.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00
0410	608-00010	Concrete Curb Ramp	96.000	0.000		
			SY	0.000	0.00	
			115.00000	0.000		0.00
0415	609-21010	Curb and Gutter Type 2 (Section I-B)	1,665.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0420	609-21020	Curb and Gutter Type 2 (Section II-B)	1,570.000	0.000		
			LF	0.000	0.00	
			13.50000	0.000		0.00
0425	609-21110	Curb and Gutter Type 2 (Section I-B) (Special)	590.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0430	609-24004	Gutter Type 2 (4 Foot)	402.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0435	610-00020	Median Cover Material (Patterned Concrete)	2,877.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0440	610-00030	Median Cover Material (Concrete)	3,813.000	0.000		
			SF	0.000	0.00	
			6.75000	0.000		0.00
0445	613-00306	*3 Inch Electrical Conduit (Bored)	655.000	0.000		
			LF	0.000	0.00	
			16.50000	0.000		0.00
0450	613-01200	*2 Inch Electrical Conduit (Plastic)	1,539.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0455	613-07050	*Pull Box (13"x24"x18") Deep	4.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0460	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			7,235.00000	0.000		0.00
0465	613-34300	*Light Standard Metal (30 Foot)	18.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0470	613-40010	*Light Standard Foundation	16.000	0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
0475	613-50010	*Photoelectric Cell	2.000	0.000		
			EACH	0.000	0.00	
			195.00000	0.000		0.00
0480	613-70250	*Luminaire High Pressure Sodium (250 Watt)	20.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0485	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	4.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0490	614-00011	Sign Panel (Class I)	16.000	0.000		
			SF	0.000	0.00	
			15.50000	0.000		0.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0495	614-00012	Sign Panel (Class II)	170.000	0.000		
			SF	0.000	0.00	
			22.75000	0.000		0.00
0500	614-00013	Sign Panel (Class III)	216.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0505	614-00040	Sign Post (Special)	8.000	0.000		
			LF	0.000	0.00	
			46.50000	0.000		0.00
0510	614-00216	Steel Sign Post (2x2 Inch Tubing)	177.000	0.000		
			LF	0.000	0.00	
			12.50000	0.000		0.00
0515	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			24,700.00000	0.000		0.00
0520	614-85001	Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			18,750.00000	0.000		0.00
0525	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,650.000	0.000		
			LF	0.000	0.00	
			3.10000	0.000		0.00
0530	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			1,165.00000	0.000		0.00
0535	621-00450	Detour Pavement	3,360.000	755.000		
			SY	0.000	0.00	
			28.50000	755.000		21,517.50
0540	625-00000	*Construction Surveying	1.000	0.300		
			L S	0.100	2,830.00	
			28,300.00000	0.400		11,320.00
0545	626-00000	*Mobilization	1.000	0.500		
			L S	0.000	0.00	
			240,000.00000	0.500		120,000.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0550	626-01000	Public Information Services	1.000	0.400		
			L S	0.000	0.00	
			4,600.00000	0.400		1,840.00
0555	627-00002	*Thermoplastic Pavement Marking	2,434.000	0.000		
			SF	0.000	0.00	
			7.50000	0.000		0.00
0560	627-00005	*Epoxy Pavement Marking	245.000	0.000		
			GAL	0.000	0.00	
			74.00000	0.000		0.00
0565	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	245.000	54.000		
			GAL	0.000	0.00	
			34.25000	54.000		1,849.50
0570	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	240.000	0.000		
			SF	0.000	0.00	
			15.50000	0.000		0.00
0575	629-01001	*Survey Monument (Type 1)	4.000	0.000		
			EACH	0.000	0.00	
			722.00000	0.000		0.00
0580	629-01031	*Survey Monument (Type 3A)	1.000	0.000		
			EACH	0.000	0.00	
			722.00000	0.000		0.00
0585	630-00000	Flagging	4,500.000	274.500		
			HOOR	114.000	2,280.00	
			20.00000	388.500		7,770.00
0590	630-00003	Uniformed Traffic Control	400.000	0.000		
			HOOR	0.000	0.00	
			14.00000	0.000		0.00
0591	630-00003	Uniformed Traf Ctrl	104.000	73.500		
			HOOR	30.500	1,372.50	
			45.00000	104.000		4,680.00
0595	630-00004	Traffic Control Vehicle	2.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0600	630-00007	Traffic Control Inspection	175.000	64.000		
			DAY	12.000	1,140.00	
			95.00000	76.000		7,220.00
0605	630-00012	Traffic Control Management	352.000	64.000		
			DAY	23.000	9,660.00	
			420.00000	87.000		36,540.00
0608	630-00015	Uniformed Traf Ctrl Coordination	70.000	55.500		
			HOOR	14.500	203.00	
			14.00000	70.000		980.00
0610	630-80001	Flashing Beacon (Portable)	4.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0615	630-80335	Barricade (Type 3 M-A) (Temporary)	17.000	6.500		
			EACH	2.000	370.00	
			185.00000	8.500		1,572.50
0620	630-80341	Construction Traffic Sign (Panel Size A)	84.000	35.500		
			EACH	0.000	0.00	
			60.00000	35.500		2,130.00
0625	630-80342	Construction Traffic Sign (Panel Size B)	72.000	21.500		
			EACH	14.500	2,320.00	
			160.00000	36.000		5,760.00
0630	630-80343	Construction Traffic Sign (Panel Size C)	8.000	4.000		
			EACH	0.000	0.00	
			185.00000	4.000		740.00
0635	630-80344	Construction Traffic Sign (Special)	333.000	156.500		
			SF	0.000	0.00	
			22.00000	156.500		3,443.00
0640	630-80355	Portable Message Sign Panel	4.000	1.500		
			EACH	0.500	3,150.00	
			6,300.00000	2.000		12,600.00
0645	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	3.000		
			EACH	-0.500	-450.00	
			900.00000	2.500		2,250.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0650	630-80359	Portable Message Sign Panel	25.000	0.000		
			DAY	0.000	0.00	
			145.00000	0.000		0.00
0655	630-80360	Drum Channelizing Device	150.000	58.500		
			EACH	0.000	0.00	
			52.00000	58.500		3,042.00
0660	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	35.000	0.000		
			EACH	0.000	0.00	
			82.00000	0.000		0.00
0665	630-80370	Concrete Barrier (Temporary)	3,382.000	882.000		
			LF	0.000	0.00	
			20.25000	882.000		17,860.50
0670	630-80380	Traffic Cone	300.000	100.000		
			EACH	0.000	0.00	
			10.00000	100.000		1,000.00
0675	630-85010	Impact Attenuator (Temporary)	19.000	3.500		
			EACH	0.000	0.00	
			1,900.00000	3.500		6,650.00
0680	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.500		
			EACH	0.000	0.00	
			14,500.00000	0.500		7,250.00
0685	700-70010	F/A Minor Contract Revisions	482,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70012	F/A Asphalt Pavement Incentive	16,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70016	F/A Fuel Cost Adjustment	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0705	700-70018	F/A Roadway Smoothness Incentive	9,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70019	F/A Asphalt Cement Cost Adjustment	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70021	F/A On-The-Job Trainee	6,144.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70022	F/A OJT Colorado Training Program	1,280.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70034	F/A Dispute Resolution Board	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70035	F/A Dewatering	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70082	F/A Furnish & Install Electrical Service	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70589	F/A Environmental Health & Safety Management	10,000.000	1,929.500		
			F A	0.000	0.00	
			1.00000	1,929.500		1,929.50

CAT 0250 CURRENT AMT \$ 3,550,966.55 \$ 67,029.90 \$ 677,335.56

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE ENHANCEMENTS							
0755	514-00201	Pedestrian Railing (Steel)(Special)	517.000	0.000			
			LF	0.000	0.00		
			180.00000	0.000		0.00	
0760	601-03040	Concrete Class D (Bridge)	53.000	0.000			
			CY	0.000	0.00		
			335.00000	0.000		0.00	
0765	602-00020	*Reinforcing Steel (Epoxy Coated)	10,790.000	0.000			
			LB	4,778.000	4,300.20		
			0.90000	4,778.000		4,300.20	
0770	606-11005	Bridge Rail Type 10 (Special)	517.000	0.000			
			LF	0.000	0.00		
			155.00000	0.000		0.00	
0775	618-00142	*Prestressed Concrete I (BT42)	210.000	0.000			
			LF	105.000	15,120.00		
			144.00000	105.000		15,120.00	
0775		MATERIAL ALLOWANCE Beam Diaphragms & Hardware		0.000			
			DOL	0.000	0.00		
			14,040.00000	0.000		0.00	
0775		MATERIAL ALLOWANCE Beam Diaphragms & Hardware Fix Req 1		0.000			
			LF	0.000	0.00		
			144.00000	0.000		0.00	
0775		MATERIAL ALLOWANCE Beam Diaphragms & Hardware Fix 3		210.000			
			LF	-105.000	-7,020.00		
			66.85714	105.000		7,020.00	
			CAT 0300	CURRENT AMT \$	230,901.00 \$	12,400.20 \$	26,440.20
CAT NO0350 STRUCTURE F-16-YQ							
0780	202-00400	Removal of Bridge	1.000	0.260			
			EACH	0.000	0.00		
			140,000.00000	0.260		36,400.00	
0785	206-00000	Structure Excavation	1,247.000	354.000			
			CY	0.000	0.00		
			4.00000	354.000		1,416.00	

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURE F-16-YQ						
0790	206-00100	Structure Backfill (Class 1)	1,254.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
0795	206-00200	Structure Backfill (Class 2)	224.000	0.000		
			CY	31.000	395.25	
			12.75000	31.000		395.25
0800	206-00360	Mechanical Reinforcement of Soil	1,254.000	0.000		
			CY	0.000	0.00	
			21.75000	0.000		0.00
0805	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			9,400.00000	1.000		9,400.00
0810	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			9,400.00000	1.000		9,400.00
0815	206-01783	*Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			9,400.00000	0.000		0.00
0820	206-01784	*Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			9,400.00000	0.000		0.00
0825	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	425.000	0.000		
			TON	0.000	0.00	
			95.00000	0.000		0.00
0830	502-00100	*Drilling Hole to Facilitate Pile Driving	172.000	0.000		
			LF	0.000	0.00	
			46.50000	0.000		0.00
0835	502-11274	*Steel Piling (HP 12x74)	1,370.000	644.000		
			LF	0.000	0.00	
			56.25000	644.000		36,225.00
0840	503-00048	*Drilled Caisson (48 Inch)	240.000	94.000		
			LF	0.000	0.00	
			330.00000	94.000		31,020.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURE F-16-YQ						
0845	507-00100	Concrete Slope and Ditch Paving (Reinforced)	136.000	0.000		
			CY	0.000	0.00	
			320.00000	0.000		0.00
0850	515-00120	*Waterproofing (Membrane)	2,618.000	0.000		
			SY	0.000	0.00	
			13.25000	0.000		0.00
0855	515-00400	Concrete Sealer	637.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0860	518-01004	Bridge Expansion Device (0-4 Inch)	227.000	0.000		
			LF	0.000	0.00	
			205.00000	0.000		0.00
0860		MATERIAL ALLOWANCE Bridge Expansion Device		0.000		
			LF	227.000	24,970.00	
			110.00000	227.000		24,970.00
0865	601-03040	Concrete Class D (Bridge)	1,496.000	75.000		
			CY	247.000	82,745.00	
			335.00000	322.000		107,870.00
0865		MATERIAL ALLOWANCE 3" Precast Deck Panel Request 1		0.000		
			CY	0.000	0.00	
			335.00000	0.000		0.00
0865		MATERIAL ALLOWANCE 3" Precast Deck Panel Req 1(fixed)		1,421.000		
			CY	-247.000	-8,113.88	
			32.84971	1,174.000		38,565.56
0870	601-40400	Structural Concrete Stain	1,113.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0875	602-00020	*Reinforcing Steel (Epoxy Coated)	324,160.000	21,762.000		
			LB	58,255.000	52,429.50	
			0.90000	80,017.000		72,015.30
0880	603-50015	15 Inch Plastic Pipe	668.000	234.000		
			LF	22.000	1,650.00	
			75.00000	256.000		19,200.00

CONTID: C18083
 PCN: 18083-BID
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 03/13/2012
 10:21:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURE F-16-YQ						
0885	613-00100	*1 Inch Electrical Conduit	147.000	22.000		
			LF	18.000	74.70	
			4.15000	40.000		166.00
0890	613-00200	*2 Inch Electrical Conduit	1,677.000	0.000		
			LF	0.000	0.00	
			4.70000	0.000		0.00
0895	618-00142	*Prestressed Concrete I (BT42)	4,193.000	0.000		
			LF	1,155.000	166,320.00	
			144.00000	1,155.000		166,320.00
0895		MATERIAL ALLOWANCE Girders		0.000		
			DOL	0.000	0.00	
			274,557.10000	0.000		0.00
0895		MATERIAL ALLOWANCE BT42 Girders 1st request fixed		0.000		
			LF	0.000	0.00	
			144.00000	0.000		0.00
0895		MATERIAL ALLOWANCE BT42 Girders 1st request fixed		0.000		
			LF	0.000	0.00	
			144.00000	0.000		0.00
0895		MATERIAL ALLOWANCE Girders Combined Req 1 fix		4,193.000		
			LF	-1,155.000	-122,170.26	
			105.77512	3,038.000		321,344.81
			CAT 0350	CURRENT AMT	\$ 2,027,473.45 \$	198,300.31 \$ 874,707.92
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
0900	620-00002	Field Office (Class 2)	1.000	0.500		
			EACH	0.000	0.00	
			40,000.00000	0.500		20,000.00
0905	620-00012	Field Laboratory (Class 2)	1.000	0.500		
			EACH	0.000	0.00	
			40,000.00000	0.500		20,000.00
0910	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,625.00000	1.000		1,625.00
			CAT 0450	CURRENT AMT	\$ 81,625.00 \$	0.00 \$ 41,625.00
PROJECT TOTAL			CURRENT AMT	\$ 5,890,966.00 \$	277,730.41 \$	1,620,108.68