

ESTIMATE SUMMARY

09:45:28

-----  
 CONTID: C18083 ESTIMATE NO: 0026 FINL SPEC YR: 2005  
 PCN: 18083-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: SH287 BRIDGE OVER COLFAX - FBR  
 TIME CHARGED: 337.0 DAYS TIME ALLOW: 352 WORK DAYS  
 PERCENT TIME: 95.74 ORIG TIME ALLOW: 352 WORK DAYS

PROJECT NO: FBR 2873-160  
 SH287 BRIDGE OVER COLFAX - FBR

NAME OF ROAD:

PROJECT COUNTIES: DENVER

CONTRACTOR:

JALISCO INTERNATIONAL, INC.  
 6663 COLORADO BLVD.

PAY PERIOD ENDING	04/03/2015	DATE TIME STARTED	09/26/2011
DATE LET	07/28/2011	DATE WORK BEGAN	09/26/2011
DATE AWARDED	08/19/2011	DATE TIME STOPPED	03/01/2015
DATE CONTRACT EXECUTED	08/30/2011	DATE ACCEPTED	03/01/2015
DATE NOTICE TO PROCEED	09/26/2011		

COMMERCE CITY CO 80022 303-287-8905

		CURRENT TOTAL	THIS ESTIMATE
		-----	-----
CURRENT PROJECT AMT:	\$ 5,091,951.43 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 5,093,026.20 NON-PARTICIPATING	5,091,951.43	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	5,091,951.43	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,091,951.43	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	15,000.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	5,091,951.43	15,000.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,091,951.43	15,000.00
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
		PAYMENT DUE	\$ 15,000.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 2  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0250 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			12,300.00000	1.000		12,300.00
0010	202-00019	Removal of Inlet	4.000	4.000		
			EACH	0.000	0.00	
			535.00000	4.000		2,140.00
0015	202-00021	Removal of Manhole	3.000	3.000		
			EACH	0.000	0.00	
			570.00000	3.000		1,710.00
0020	202-00035	Removal of Pipe	571.000	571.000		
			LF	0.000	0.00	
			19.50000	571.000		11,134.50
0025	202-00190	Removal of Concrete Median Cover Material	666.000	666.000		
			SY	0.000	0.00	
			8.00000	666.000		5,328.00
0030	202-00200	Removal of Sidewalk	1,465.000	1,465.000		
			SY	0.000	0.00	
			7.25000	1,465.000		10,621.25
0035	202-00203	Removal of Curb and Gutter	5,377.000	5,377.000		
			LF	0.000	0.00	
			4.50000	5,377.000		24,196.50
0040	202-00206	Removal of Concrete Curb Ramp	86.000	86.000		
			SY	0.000	0.00	
			11.50000	86.000		989.00
0045	202-00220	*Removal of Asphalt Mat	10,016.000	10,016.000		
			SY	0.000	0.00	
			4.00000	10,016.000		40,064.00
0050	202-00240	Removal of Asphalt Mat (Planing)	18,048.000	18,048.000		
			SY	0.000	0.00	
			2.60000	18,048.000		46,924.80
0055	202-00250	*Removal of Pavement Marking	2,101.000	2,101.000		
			SF	0.000	0.00	
			1.65000	2,101.000		3,466.65

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 3  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0060	202-00705	*Removal of Light Standard Foundation	3.000	3.000		
			EACH	0.000	0.00	
			330.00000	3.000		990.00
0065	202-00800	Removal of Overpass Mounted Sign Bracket	2.000	2.000		
			EACH	0.000	0.00	
			1,290.00000	2.000		2,580.00
0070	202-00810	Removal of Ground Sign	9.000	9.000		
			EACH	0.000	0.00	
			90.00000	9.000		810.00
0075	202-00821	Removal of Sign Panel	6.000	6.000		
			EACH	0.000	0.00	
			90.00000	6.000		540.00
0080	202-00895	Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			1,315.00000	1.000		1,315.00
0085	202-01180	Removal of Median Barrier	168.000	168.000		
			LF	0.000	0.00	
			29.00000	168.000		4,872.00
0090	202-04001	Plug Culvert	2.000	2.000		
			EACH	0.000	0.00	
			3,755.00000	2.000		7,510.00
0095	202-04002	Clean Culvert	2.000	2.000		
			EACH	0.000	0.00	
			1,370.00000	2.000		2,740.00
0100	203-00060	Embankment Material (Complete In Place)	9,300.000	9,300.000		
			CY	0.000	0.00	
			10.75000	9,300.000		99,975.00
0105	203-00100	Muck Excavation	1,411.000	1,411.000		
			CY	0.000	0.00	
			8.20000	1,411.000		11,570.20
0110	203-01100	Proof Rolling	8.000	8.000		
			HOUR	0.000	0.00	
			140.00000	8.000		1,120.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 4  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0115	203-01500	Blading	16.000	16.000		
			180.00000	16.000	0.00	2,880.00
0120	203-01597	*Potholing	38.000	38.000		
			190.00000	38.000	0.00	7,220.00
0125	203-01622	*Sweeping (With Pickup Broom)	70.500	70.500		
			135.00000	70.500	0.00	9,517.50
0130	206-00000	Structure Excavation	5,947.000	5,947.000		
			4.00000	5,947.000	0.00	23,788.00
0135	206-00100	Structure Backfill (Class 1)	521.000	521.000		
			16.00000	521.000	0.00	8,336.00
0136	206-00200	Str Bkfl (CL 2) CO #02	650.000	650.000		
			12.75000	650.000	0.00	8,287.50
0140	207-00205	Topsoil	1,668.000	1,668.000		
			11.50000	1,668.000	0.00	19,182.00
0145	207-00210	Stockpile Topsoil	1,643.000	1,643.000		
			5.00000	1,643.000	0.00	8,215.00
0150	208-00002	Erosion Log (12 Inch)	30.000	30.000		
			4.50000	30.000	0.00	135.00
0155	208-00009	Erosion Log (20 Inch)	356.000	356.000		
			6.80000	356.000	0.00	2,420.80
0160	208-00020	Silt Fence	1,907.000	1,907.000		
			2.40000	1,907.000	0.00	4,576.80

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 5  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0165	208-00034	Gravel Bag	249.000	249.000		
			LF	0.000	0.00	
			12.80000	249.000		3,187.20
0170	208-00045	Concrete Washout Structure	11.000	11.000		
			EACH	0.000	0.00	
			1,100.00000	11.000		12,100.00
0175	208-00051	Storm Drain Inlet Protection (Type 1)	105.000	105.000		
			LF	0.000	0.00	
			7.00000	105.000		735.00
0180	208-00070	Vehicle Tracking Pad	5.000	5.000		
			EACH	0.000	0.00	
			1,190.00000	5.000		5,950.00
0185	208-00103	Removal and Disposal of Sediment (Labor)	249.000	249.000		
			HOUR	0.000	0.00	
			40.00000	249.000		9,960.00
0190	208-00105	Removal and Disposal of Sediment (Equipment)	67.000	67.000		
			HOUR	0.000	0.00	
			50.00000	67.000		3,350.00
0195	208-00206	Erosion Control Supervisor	376.000	376.000		
			DAY	0.000	0.00	
			92.00000	376.000		34,592.00
0200	210-00815	Reset Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			155.00000	5.000		775.00
0205	210-04010	Adjust Manhole	2.000	2.000		
			EACH	0.000	0.00	
			705.00000	2.000		1,410.00
0210	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0215	210-04020	Modify Inlet	4.000	4.000		
			EACH	0.000	0.00	
			1,720.00000	4.000		6,880.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 6  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0220	212-00006	Seeding (Native)	6.900	6.900		
			ACRE	0.000	0.00	
			595.00000	6.900		4,105.50
0225	212-00032	Soil Conditioning	6.250	6.250		
			ACRE	0.000	0.00	
			85.00000	6.250		531.25
0230	213-00004	Mulching (Weed Free Straw)	6.900	6.900		
			ACRE	0.000	0.00	
			600.00000	6.900		4,140.00
0235	213-00061	Mulch Tackifier	1,374.000	1,374.000		
			LB	0.000	0.00	
			3.25000	1,374.000		4,465.50
0240	213-00100	Soil Binder	0.000	0.000		
			ACRE	0.000	0.00	
			910.00000	0.000		0.00
0245	214-00000	Landscape Maintenance	1.000	1.000		
			L S	0.000	0.00	
			13,700.00000	1.000		13,700.00
0250	214-00220	Deciduous Tree (2 Inch Caliper)	25.000	25.000		
			EACH	0.000	0.00	
			365.00000	25.000		9,125.00
0255	214-00506	Evergreen Tree (6 Foot) (Ball and Burlap)	12.000	12.000		
			EACH	0.000	0.00	
			62.00000	12.000		744.00
0260	216-00041	Soil Retention Blanket (Straw/Coconut)	1,390.000	1,390.000		
			SY	0.000	0.00	
			3.90000	1,390.000		5,421.00
0265	217-00020	Herbicide Treatment	42.000	42.000		
			HOUR	0.000	0.00	
			115.00000	42.000		4,830.00
0270	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			3,120.00000	1.000		3,120.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 7  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0275	304-06007	Aggregate Base Course (Class 6)	1,986.000	1,986.000		
			CY	0.000	0.00	
			30.00000	1,986.000		59,580.00
0280	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	283.280	283.280		
			TON	0.000	0.00	
			148.00000	283.280		41,925.44
0285	403-00800	Emergency Pothole Repair	0.000	0.000		
			TON	0.000	0.00	
			520.00000	0.000		0.00
0290	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	4,216.810	4,216.810		
			TON	0.000	0.00	
			95.00000	4,216.810		400,596.95
0295	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,848.030	2,848.030		
			TON	0.000	0.00	
			62.00000	2,848.030		176,577.86
0300	420-00102	Geotextile (Erosion Control) (Class 1)	80.000	80.000		
			SY	0.000	0.00	
			10.40000	80.000		832.00
0305	503-00042	*Drilled Caisson (42 Inch)	38.000	38.000		
			LF	0.000	0.00	
			380.00000	38.000		14,440.00
0310	506-00212	Riprap (12 Inch)	20.000	20.000		
			CY	0.000	0.00	
			75.00000	20.000		1,500.00
0315	603-01180	18 Inch Reinforced Concrete Pipe	831.000	831.000		
			LF	0.000	0.00	
			48.00000	831.000		39,888.00
0320	603-01240	24 Inch Reinforced Concrete Pipe	410.000	410.000		
			LF	0.000	0.00	
			72.40000	410.000		29,684.00
0325	603-01360	36 Inch Reinforced Concrete Pipe	633.000	633.000		
			LF	0.000	0.00	
			96.00000	633.000		60,768.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 8  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0330	603-05018	18 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			1,900.00000	4.000		7,600.00
0335	604-00305	*Inlet Type C (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00
0340	604-13005	*Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,285.00000	1.000		2,285.00
0345	604-13010	*Inlet Type 13 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0350	604-13015	*Inlet Type 13 (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
0355	604-19405	*Inlet Type R Special (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,435.00000	1.000		3,435.00
0360	604-19410	*Inlet Type R Special (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,030.00000	2.000		8,060.00
0365	604-19415	*Inlet Type R Special (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,690.00000	1.000		6,690.00
0370	604-39010	Manhole Special (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,395.00000	2.000		6,790.00
0375	604-39015	*Manhole Special (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			8,025.00000	2.000		16,050.00
0380	604-39025	Manhole Special (25 Foot)	0.500	0.500		
			EACH	0.000	0.00	
			7,325.00000	0.500		3,662.50



CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 9  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0385	605-00041	4 Inch Perforated Pipe Underdrain (Special)	411.000	411.000		
			LF	0.000	0.00	
			115.00000	411.000		47,265.00
0390	606-00710	Guardrail Type 7 (Style CA)	66.000	66.000		
			LF	0.000	0.00	
			125.00000	66.000		8,250.00
0395	606-00730	Guardrail Type 7 (Style CD)	117.000	117.000		
			LF	0.000	0.00	
			89.00000	117.000		10,413.00
0400	607-11525	Fence (Plastic)	1,393.000	1,393.000		
			LF	0.000	0.00	
			3.30000	1,393.000		4,596.90
0405	608-00006	Concrete Sidewalk (6 Inch)	1,677.000	1,677.000		
			SY	0.000	0.00	
			32.00000	1,677.000		53,664.00
0410	608-00010	Concrete Curb Ramp	96.000	96.000		
			SY	0.000	0.00	
			115.00000	96.000		11,040.00
0415	609-21010	Curb and Gutter Type 2 (Section I-B)	1,722.000	1,722.000		
			LF	0.000	0.00	
			13.00000	1,722.000		22,386.00
0420	609-21020	Curb and Gutter Type 2 (Section II-B)	1,893.000	1,893.000		
			LF	0.000	0.00	
			13.50000	1,893.000		25,555.50
0425	609-21110	Curb and Gutter Type 2 (Section I-B) (Special)	584.000	584.000		
			LF	0.000	0.00	
			22.00000	584.000		12,848.00
0430	609-24004	Gutter Type 2 (4 Foot)	650.000	650.000		
			LF	0.000	0.00	
			23.00000	650.000		14,950.00
0435	610-00020	Median Cover Material (Patterned Concrete)	2,877.000	2,877.000		
			SF	0.000	0.00	
			9.00000	2,877.000		25,893.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 10  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0440	610-00030	Median Cover Material (Concrete)	3,813.000	3,813.000		
			SF	0.000	0.00	
			6.75000	3,813.000		25,737.75
0445	613-00306	*3 Inch Electrical Conduit (Bored)	588.000	588.000		
			LF	0.000	0.00	
			16.50000	588.000		9,702.00
0450	613-01200	*2 Inch Electrical Conduit (Plastic)	1,938.000	1,938.000		
			LF	0.000	0.00	
			10.00000	1,938.000		19,380.00
0455	613-07050	*Pull Box (13"x24"x18") Deep	5.000	5.000		
			EACH	0.000	0.00	
			360.00000	5.000		1,800.00
0460	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			7,235.00000	1.000		7,235.00
0465	613-34300	Light Standard Metal (30 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0470	613-40010	*Light Standard Foundation	17.000	17.000		
			EACH	0.000	0.00	
			820.00000	17.000		13,940.00
0475	613-50010	*Photoelectric Cell	2.000	2.000		
			EACH	0.000	0.00	
			195.00000	2.000		390.00
0480	613-70250	Luminaire High Pressure Sodium (250 Watt)	0.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0485	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	4.000	4.000		
			EACH	0.000	0.00	
			400.00000	4.000		1,600.00
0490	614-00011	Sign Panel (Class I)	34.000	34.000		
			SF	0.000	0.00	
			15.50000	34.000		527.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 11  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0495	614-00012	Sign Panel (Class II)	249.000	249.000		
			SF	0.000	0.00	
			22.75000	249.000		5,664.75
0500	614-00013	Sign Panel (Class III)	216.000	216.000		
			SF	0.000	0.00	
			30.00000	216.000		6,480.00
0505	614-00040	Sign Post (Special)	8.000	8.000		
			LF	0.000	0.00	
			46.50000	8.000		372.00
0510	614-00216	Steel Sign Post (2x2 Inch Tubing)	105.000	105.000		
			LF	0.000	0.00	
			12.50000	105.000		1,312.50
0515	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	2.000	2.000		
			EACH	0.000	0.00	
			24,700.00000	2.000		49,400.00
0520	614-85001	Impact Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			18,750.00000	2.000		37,500.00
0520		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			10,596.00000	0.000		0.00
0525	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,600.000	1,600.000		
			LF	0.000	0.00	
			3.10000	1,600.000		4,960.00
0530	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			1,165.00000	1.000		1,165.00
0535	621-00450	Detour Pavement	3,127.000	3,127.000		
			SY	0.000	0.00	
			28.50000	3,127.000		89,119.50
0540	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			28,300.00000	1.000		28,300.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 12  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0545	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			240,000.00000	1.000		240,000.00
0550	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			4,600.00000	1.000		4,600.00
0555	627-00002	*Thermoplastic Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			7.50000	0.000		0.00
0560	627-00005	*Epoxy Pavement Marking	49.000	49.000		
			GAL	0.000	0.00	
			74.00000	49.000		3,626.00
0565	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	182.000	182.000		
			GAL	0.000	0.00	
			34.25000	182.000		6,233.50
0570	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	420.000	420.000		
			SF	0.000	0.00	
			15.50000	420.000		6,510.00
0575	629-01001	*Survey Monument (Type 1)	4.000	4.000		
			EACH	0.000	0.00	
			722.00000	4.000		2,888.00
0580	629-01031	*Survey Monument (Type 3A)	1.000	1.000		
			EACH	0.000	0.00	
			722.00000	1.000		722.00
0585	630-00000	Flagging	1,886.000	1,886.000		
			HOUR	0.000	0.00	
			20.00000	1,886.000		37,720.00
0590	630-00003	Uniformed Traffic Control	0.000	0.000		
			HOUR	0.000	0.00	
			14.00000	0.000		0.00
0591	630-00003	Uniformed Traf Ctrl	284.500	284.500		
			HOUR	0.000	0.00	
			45.00000	284.500		12,802.50

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 13  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0595	630-00004	Traffic Control Vehicle	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0600	630-00007	Traffic Control Inspection	346.000	346.000		
			DAY	0.000	0.00	
			95.00000	346.000		32,870.00
0605	630-00012	Traffic Control Management	322.000	322.000		
			DAY	0.000	0.00	
			420.00000	322.000		135,240.00
0608	630-00015	Uniformed Traf Ctrl Coordination	162.000	162.000		
			HOUR	0.000	0.00	
			14.00000	162.000		2,268.00
0610	630-80001	Flashing Beacon (Portable)	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0615	630-80335	Barricade (Type 3 M-A) (Temporary)	17.000	17.000		
			EACH	0.000	0.00	
			185.00000	17.000		3,145.00
0620	630-80341	Construction Traffic Sign (Panel Size A)	71.000	71.000		
			EACH	0.000	0.00	
			60.00000	71.000		4,260.00
0625	630-80342	Construction Traffic Sign (Panel Size B)	72.000	72.000		
			EACH	0.000	0.00	
			160.00000	72.000		11,520.00
0630	630-80343	Construction Traffic Sign (Panel Size C)	8.000	8.000		
			EACH	0.000	0.00	
			185.00000	8.000		1,480.00
0635	630-80344	Construction Traffic Sign (Special)	373.000	373.000		
			SF	0.000	0.00	
			22.00000	373.000		8,206.00
0640	630-80355	Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			6,300.00000	4.000		25,200.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 14  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0645	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000 EACH	5.000 0.000	0.00	4,500.00
			900.00000	5.000		
0650	630-80359	Portable Message Sign Panel	0.000 DAY	0.000 0.000	0.00	0.00
			145.00000	0.000		0.00
0655	630-80360	Drum Channelizing Device	128.000 EACH	128.000 0.000	0.00	6,656.00
			52.00000	128.000		
0660	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	0.000 EACH	0.000 0.000	0.00	0.00
			82.00000	0.000		0.00
0665	630-80370	Concrete Barrier (Temporary)	3,612.000 LF	3,612.000 0.000	0.00	73,143.00
			20.25000	3,612.000		
0670	630-80380	Traffic Cone	200.000 EACH	200.000 0.000	0.00	2,000.00
			10.00000	200.000		
0675	630-85010	Impact Attenuator (Temporary)	15.000 EACH	15.000 0.000	0.00	28,500.00
			1,900.00000	15.000		
0680	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000 EACH	1.000 0.000	0.00	14,500.00
			14,500.00000	1.000		
0685	700-70010	F/A Minor Contract Revisions	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0690	700-70011	F/A Partnering	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0695	700-70012	F/A Asphalt Pavement Incentive	16,658.850 F A	16,658.850 0.000	0.00	16,658.85
			1.00000	16,658.850		

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 15  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0700	700-70016	F/A Fuel Cost Adjustment	4,337.430	4,337.430		
			F A	0.000	0.00	
			1.00000	4,337.430		4,337.43
0705	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0717	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			2,000.00000	0.000		0.00
0720	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0721	700-70022	F/A OJT Colorado Training Program	542.400	542.400		
			F A	0.000	0.00	
			1.00000	542.400		542.40
0722	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			5,424.00000	0.000		0.00
0723	700-70023	F/A On-The-Job Trainee	2,828.800	2,828.800		
			F A	0.000	0.00	
			1.00000	2,828.800		2,828.80
0725	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70034	F/A Dispute Resolution Board	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 16  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0735	700-70035	F/A Dewatering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0737	700-70036	F/A Overweight Materials Load Penalties	-1,520.000	-1,520.000		
			F A	0.000	0.00	
			1.00000	-1,520.000		-1,520.00
0740	700-70082	F/A Furnish & Install Electrical Service	1,452.000	1,452.000		
			F A	0.000	0.00	
			1.00000	1,452.000		1,452.00
0745	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70589	F/A Environmental Health & Safety Management	2,724.250	2,724.250		
			F A	0.000	0.00	
			1.00000	2,724.250		2,724.25
			CAT 0250	CURRENT AMT	\$ 2,655,502.33	\$ 0.00
						\$ 2,655,502.33
CAT NO0300 STRUCTURE ENHANCEMENTS						
0755	514-00201	*Pedestrian Railing (Steel)(Special)	517.000	517.000		
			LF	0.000	0.00	
			180.00000	517.000		93,060.00
0755		MATERIAL ALLOWANCE Steel Matl for West Side Ped Railing Only		0.000		
			LF	0.000	0.00	
			23.33116	0.000		0.00
0755		MATERIAL ALLOWANCE Stockpile req for East Side Ped Rail		0.000		
			LF	0.000	0.00	
			18.64023	0.000		0.00
0760	601-03040	Concrete Class D (Bridge)	53.000	53.000		
			CY	0.000	0.00	
			335.00000	53.000		17,755.00
0765	602-00020	*Reinforcing Steel (Epoxy Coated)	10,790.000	10,790.000		
			LB	0.000	0.00	
			0.90000	10,790.000		9,711.00



CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 17  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE ENHANCEMENTS						
0770	606-11005	*Bridge Rail Type 10 (Special)	517.000	517.000		
			LF	0.000	0.00	
			155.00000	517.000		80,135.00
0770		MATERIAL ALLOWANCE Steel Matl for West side Rail Only		0.000		
			LF	0.000	0.00	
			19.82967	0.000		0.00
0772	613-34350	*Light Standard Metal (35 Foot) Denver Special Lighting Poles	18.000	18.000		
			EACH	0.000	0.00	
			3,316.50000	18.000		59,697.00
0772		MATERIAL ALLOWANCE Valmont Light poles		0.000		
			EACH	0.000	0.00	
			2,211.88000	0.000		0.00
0773	613-70250	*Luminaire High Pressure Sodium (250 Watt) Denver Special Luminaire	18.000	18.000		
			EACH	0.000	0.00	
			1,094.20000	18.000		19,695.60
0775	618-00142	*Prestressed Concrete I (BT42)	210.000	210.000		
			LF	0.000	0.00	
			144.00000	210.000		30,240.00
0775		MATERIAL ALLOWANCE Beam Diaphragms & Hardware		0.000		
			DOL	0.000	0.00	
			14,040.00000	0.000		0.00
0775		MATERIAL ALLOWANCE Beam Diaphragms & Hardware Fix Req 1		0.000		
			LF	0.000	0.00	
			144.00000	0.000		0.00
0775		MATERIAL ALLOWANCE Beam Diaphragms & Hardware Fix 3		0.000		
			LF	0.000	0.00	
			66.85714	0.000		0.00
			CAT 0300	CURRENT AMT \$	310,293.60 \$	0.00 \$ 310,293.60
CAT NO0350 STRUCTURE F-16-YQ						
0780	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			140,000.00000	1.000		140,000.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 18  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURE F-16-YQ						
0785	206-00000	Structure Excavation	1,247.000	1,247.000		
			CY	0.000	0.00	
			4.00000	1,247.000		4,988.00
0788	202-00002	Rem of Structure (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			2,400.00000	1.000		2,400.00
0790	206-00100	Structure Backfill (Class 1)	1,254.000	1,254.000		
			CY	0.000	0.00	
			16.00000	1,254.000		20,064.00
0795	206-00200	Structure Backfill (Class 2)	224.000	224.000		
			CY	0.000	0.00	
			12.75000	224.000		2,856.00
0800	206-00360	Mechanical Reinforcement of Soil	1,254.000	1,254.000		
			CY	0.000	0.00	
			21.75000	1,254.000		27,274.50
0805	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			9,400.00000	1.000		9,400.00
0810	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			9,400.00000	1.000		9,400.00
0815	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			9,400.00000	1.000		9,400.00
0820	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			9,400.00000	1.000		9,400.00
0825	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	425.000	425.000		
			TON	0.000	0.00	
			95.00000	425.000		40,375.00
0830	502-00100	*Drilling Hole to Facilitate Pile Driving	208.000	208.000		
			LF	0.000	0.00	
			46.50000	208.000		9,672.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 19  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURE F-16-YQ						
0835	502-11274	*Steel Piling (HP 12x74)	1,554.000	1,554.000		
			LF	0.000	0.00	
			56.25000	1,554.000		87,412.50
0840	503-00048	*Drilled Caisson (48 Inch)	249.000	249.000		
			LF	0.000	0.00	
			330.00000	249.000		82,170.00
0845	507-00100	Concrete Slope and Ditch Paving (Reinforced)	136.000	136.000		
			CY	0.000	0.00	
			320.00000	136.000		43,520.00
0850	515-00120	*Waterproofing (Membrane)	2,618.000	2,618.000		
			SY	0.000	0.00	
			13.25000	2,618.000		34,688.50
0855	515-00400	Concrete Sealer	637.000	637.000		
			SY	0.000	0.00	
			7.00000	637.000		4,459.00
0860	518-01004	Bridge Expansion Device (0-4 Inch)	227.000	227.000		
			LF	0.000	0.00	
			205.00000	227.000		46,535.00
0860		MATERIAL ALLOWANCE Bridge Expansion Device		0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0865	601-03040	Concrete Class D (Bridge)	1,496.000	1,496.000		
			CY	0.000	0.00	
			335.00000	1,496.000		501,160.00
0865		MATERIAL ALLOWANCE 3" Precast Deck Panel Request 1		0.000		
			CY	0.000	0.00	
			335.00000	0.000		0.00
0865		MATERIAL ALLOWANCE 3" Precast Deck Panel Req 1(fixed)		0.000		
			CY	0.000	0.00	
			32.84971	0.000		0.00
0870	601-40400	Structural Concrete Stain	1,113.000	1,113.000		
			SY	0.000	0.00	
			5.00000	1,113.000		5,565.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 20  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURE F-16-YQ						
0875	602-00020	*Reinforcing Steel (Epoxy Coated)	324,160.000	324,160.000		
			LB	0.000	0.00	
			0.90000	324,160.000		291,744.00
0880	603-50015	15 Inch Plastic Pipe	668.000	668.000		
			LF	0.000	0.00	
			75.00000	668.000		50,100.00
0885	613-00100	*1 Inch Electrical Conduit	76.000	76.000		
			LF	0.000	0.00	
			4.15000	76.000		315.40
0890	613-00200	*2 Inch Electrical Conduit	1,668.000	1,668.000		
			LF	0.000	0.00	
			4.70000	1,668.000		7,839.60
0895	618-00142	*Prestressed Concrete I (BT42)	4,193.000	4,193.000		
			LF	0.000	0.00	
			144.00000	4,193.000		603,792.00
0895		MATERIAL ALLOWANCE Girders		0.000		
			DOL	0.000	0.00	
			274,557.10000	0.000		0.00
0895		MATERIAL ALLOWANCE BT42 Girders 1st request fixed		0.000		
			LF	0.000	0.00	
			144.00000	0.000		0.00
0895		MATERIAL ALLOWANCE BT42 Girders 1st request fixed		0.000		
			LF	0.000	0.00	
			144.00000	0.000		0.00
0895		MATERIAL ALLOWANCE Girders Combined Req 1 fix		0.000		
			LF	0.000	0.00	
			105.77512	0.000		0.00
			CAT 0350	CURRENT AMT \$ 2,044,530.50 \$	0.00 \$	2,044,530.50
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
0900	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00

CONTID: C18083  
 PCN: 18083-BID  
 PROJECT: FBR 2873-160

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 21  
 ESTIMATE RUN 04/03/2015  
 09:45:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
0905	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0910	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,625.00000	1.000		1,625.00
		CAT 0450	CURRENT AMT	\$ 81,625.00	\$ 0.00	\$ 81,625.00
		PROJECT TOTAL	CURRENT AMT	\$ 5,091,951.43	\$ 0.00	\$ 5,091,951.43