

ESTIMATE SUMMARY

22:03:04

 CONTID: C18094 ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 18094-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 73.0 DAYS TIME ALLOW: 80 WORK DAYS
 REGION II VMS PROJECT PERCENT TIME: 91.25 ORIG TIME ALLOW: 80 WORK DAYS

PROJECT NO: FSA025A-014
 REGION II VMS PROJECT

NAME OF ROAD:

PROJECT COUNTIES: PUEBLO EL PASO
 FREMONT, REGION 2 OTHERS

CONTRACTOR:

COLLINS & HERMANN, INC PAY PERIOD ENDING 08/15/2013 DATE TIME STARTED 10/17/2011
 1215 DUNN ROAD DATE LET 07/14/2011 DATE WORK BEGAN
 DATE AWARDED 07/29/2011 DATE TIME STOPPED 10/15/2012
 DATE CONTRACT EXECUTED 08/12/2011 DATE ACCEPTED 10/15/2012
 ST. LOUIS MO 63138 314 869 8000 DATE NOTICE TO PROCEED 10/17/2011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,073,168.24 PARTICIPATING	\$ 1,925,411.62	\$ 0.00
AWARD PROJECT AMT: \$ 1,899,432.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 92.87% TOTAL EARNINGS	1,925,411.62	0.00
FUNDS AVAILABLE: \$ 147,756.62 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,000.00	26,491.48
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,923,411.62
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,923,411.62
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 26,491.48

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18094
 PCN: 18094-BID
 PROJECT: FSA025A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 08/15/2013
 22:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	*Removal of Structure	1.000	1.000		
			EACH	0.000	0.00	
			7,157.33000	1.000		7,157.33
0010	202-00037	*Removal of End Section	1.000	1.000		
			EACH	0.000	0.00	
			833.84000	1.000		833.84
0011	202-01300	Rem End Anchorage Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			532.50000	2.000		1,065.00
0015	202-00090	*Removal of Delineator	15.000	0.000		
			EACH	0.000	0.00	
			20.85000	0.000		0.00
0020	202-00810	*Removal of Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			250.15000	0.000		0.00
0025	202-00823	*Removal of Dynamic Message Sign	1.000	1.000		
			EACH	0.000	0.00	
			3,335.34000	1.000		3,335.34
0027	202-01130	Rem Gdrail Ty 3 Removal of Guardrail (Type 3)	100.000	100.000		
			LF	0.000	0.00	
			2.85000	100.000		285.00
0029	210-00015	Res End Section Reset End Section (Non-Flared)	2.000	2.000		
			EACH	0.000	0.00	
			893.75000	2.000		1,787.50
0030	210-00090	*Reset Delineator	2.000	0.000		
			EACH	0.000	0.00	
			20.85000	0.000		0.00
0035	210-00810	*Reset Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			250.15000	0.000		0.00
0040	210-00825	*Reset Flashing Beacon	1.000	1.000		
			EACH	0.000	0.00	
			1,883.91000	1.000		1,883.91

CONTID: C18094
 PCN: 18094-BID
 PROJECT: FSA025A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 08/15/2013
 22:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0045	210-00827	*Reset Pull Box	3.000	2.000		
			EACH	0.000	0.00	
			489.04000	2.000		978.08
0050	212-00006	Seeding (Native)	1.000	1.000		
			ACRE	0.000	0.00	
			1,111.45000	1.000		1,111.45
0055	213-00012	Spray-on Mulch Blanket	1.000	1.000		
			ACRE	0.000	0.00	
			5,001.52000	1.000		5,001.52
0060	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	301.000	249.270		
			TON	0.000	0.00	
			127.82000	249.270		31,861.69
0065	503-00042	*Drilled Caisson (42 Inch)	104.000	104.000		
			LF	0.000	0.00	
			561.28000	104.000		58,373.12
0070	503-00048	*Drilled Caisson (48 Inch)	145.000	145.000		
			LF	0.000	0.00	
			544.61000	145.000		78,968.45
0075	601-01000	*Concrete Class B	40.000	40.000		
			CY	0.000	0.00	
			436.40000	40.000		17,456.00
0080	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	4,260.000	4,113.000		
			LF	0.000	0.00	
			21.45000	4,113.000		88,223.85
0085	606-01340	*End Anchorage Type 3D	3.000	3.000		
			EACH	0.000	0.00	
			1,326.40000	3.000		3,979.20
0090	606-02003	*End Anchorage (Nonflared)	15.000	15.000		
			EACH	0.000	0.00	
			2,856.38000	15.000		42,845.70
0095	612-00001	*Delineator (Type I)	9.000	9.000		
			EACH	0.000	0.00	
			22.17000	9.000		199.53

CONTID: C18094
 PCN: 18094-BID
 PROJECT: FSA025A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 08/15/2013
 22:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0100	612-00003	*Delineator (Type III)	8.000	8.000		
			EACH	0.000	0.00	
			24.44000	8.000		195.52
0105	613-00206	*2 Inch Electrical Conduit (Bored)	6,095.000	6,095.000		
			LF	0.000	0.00	
			13.34000	6,095.000		81,307.30
0110	613-01200	*2 Inch Electrical Conduit (Plastic)	990.000	905.000		
			LF	0.000	0.00	
			9.45000	905.000		8,552.25
0115	613-07026	*Pull Box (16"x24"x12")	11.000	11.000		
			EACH	0.000	0.00	
			516.82000	11.000		5,685.02
0120	613-07039	*Pull Box (30"x48"x18")	7.000	7.000		
			EACH	0.000	0.00	
			1,283.72000	7.000		8,986.04
0125	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			33,343.47000	1.000		33,343.47
0130	614-00012	*Sign Panel (Class II)	18.000	0.000		
			SF	0.000	0.00	
			18.25000	0.000		0.00
0135	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	1.000	0.000		
			EACH	0.000	0.00	
			543.70000	0.000		0.00
0140	614-10123	*Variable Message Sign (Install Only)	3.000	3.000		
			EACH	0.000	0.00	
			5,364.31000	3.000		16,092.93
0145	614-10146	*Variable Message Sign (LED) (Ground Mounted)	3.000	3.000		
			EACH	0.000	0.00	
			97,828.20000	3.000		293,484.60
0150	614-10147	*Variable Message Sign LED (Overhead)	5.000	5.000		
			EACH	0.000	0.00	
			112,579.17000	5.000		562,895.85

CONTID: C18094
 PCN: 18094-BID
 PROJECT: FSA025A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 08/15/2013
 22:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	614-30205	*VMS Butterfly Support (Roadside)	6.000	6.000		
			EACH	0.000	0.00	
			22,451.21000	6.000		134,707.26
0160	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	5.000	5.000		
			EACH	0.000	0.00	
			39,862.53000	5.000		199,312.65
0165	614-86105	*Telemetry (Field)	6.000	6.000		
			EACH	0.000	0.00	
			1,298.17000	6.000		7,789.02
0170	614-87320	*Closed Circuit Television	1.000	1.000		
			EACH	0.000	0.00	
			5,598.92000	1.000		5,598.92
0175	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			2,111.75000	1.000		2,111.75
0180	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	2,836.000	2,836.000		
			LF	0.000	0.00	
			1.99000	2,836.000		5,643.64
0185	614-87506	*Splice Fiber Optic Cable (6 Strand)	8.000	8.000		
			EACH	0.000	0.00	
			305.65000	8.000		2,445.20
0190	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			6,647.77000	1.000		6,647.77
0195	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			102,225.40000	1.000		102,225.40
0200	627-00005	Epoxy Pavement Marking	36.000	0.000		
			GAL	0.000	0.00	
			444.58000	0.000		0.00
0205	630-00000	*Flagging	188.000	188.000		
			HOUR	0.000	0.00	
			27.79000	188.000		5,224.52

CONTID: C18094
 PCN: 18094-BID
 PROJECT: FSA025A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 08/15/2013
 22:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	630-00007	Traffic Control Inspection	32.000	1.000		
			DAY	0.000	0.00	
			55.57000	1.000		55.57
0215	630-00012	*Traffic Control Management	80.000	56.000		
			DAY	0.000	0.00	
			866.93000	56.000		48,548.08
0220	630-80341	*Construction Traffic Sign (Panel Size A)	10.000	1.000		
			EACH	0.000	0.00	
			55.57000	1.000		55.57
0225	630-80342	*Construction Traffic Sign (Panel Size B)	48.000	41.000		
			EACH	0.000	0.00	
			88.92000	41.000		3,645.72
0230	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	2.000		
			EACH	0.000	0.00	
			222.29000	2.000		444.58
0235	630-80360	*Drum Channelizing Device	75.000	10.000		
			EACH	0.000	0.00	
			11.11000	10.000		111.10
0240	630-80380	*Traffic Cone	150.000	110.000		
			EACH	0.000	0.00	
			5.56000	110.000		611.60
0245	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			1,934.57000	2.000		3,869.14
0250	700-70010	F/A Minor Contract Revisions	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70011	F/A Partnering	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18094
 PCN: 18094-BID
 PROJECT: FSA025A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 08/15/2013
 22:03:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	700-70190	F/A Electric Service	30,000.000	27,121.640		
			F A	0.000	0.00	
			1.00000	27,121.640		27,121.64
0270	700-70220	F/A Phone Service	8,000.000	758.000		
			F A	0.000	0.00	
			1.00000	758.000		758.00
2000	900-00014	Added Item (Lump Sum)/ Cost for Repairs to 2 VMS boards (Donated)	12,595.000	12,595.000		
			L S	0.000	0.00	
			1.00000	12,595.000		12,595.00
			CAT 0200	CURRENT AMT	\$ 2,073,168.24	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,073,168.24	\$ 0.00