

ESTIMATE SUMMARY

09:16:05

-----  
 CONTID: C18147 ESTIMATE NO: 0019 PROG SPEC YR: 2005  
 PCN: 18147-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 318.0 DAYS TIME ALLOW: 425 CALENDAR DAYS  
 SH88:CHERRY CREEK BRIDGE REP - PERCENT TIME: 74.82 ORIG TIME ALLOW: 425 CALENDAR DAYS

PROJECT NO: FBR088A-031  
 SH88:CHERRY CREEK BRIDGE REP -  
 NAME OF ROAD: 088B  
 PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:  
 SEMA CONSTRUCTION, INC. PAY PERIOD ENDING 03/09/2015 DATE TIME STARTED 11/06/2013  
 7353 S. EAGLE STREET DATE LET 09/12/2013 DATE WORK BEGAN  
 DATE AWARDED 10/03/2013 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 10/22/2013 DATE ACCEPTED  
 CENTENNIAL CO 80112-42:303-627-2600 DATE NOTICE TO PROCEED 11/06/2013

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 17,945,914.07 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 16,726,371.38 NON-PARTICIPATING	11,712,518.19	0.00
PERCENT COMPLETE: 65.27% TOTAL EARNINGS	11,712,518.19	0.00
FUNDS AVAILABLE: \$ 6,233,395.88 STOCKPILED MATERIALS	511,671.50	1,995.14
	GROSS EARNINGS 12,224,189.69	1,995.14
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-250,895.57	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 11,973,294.12	1,995.14
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 11,973,294.12	1,995.14
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 1,995.14

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 2  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY (18058)						
0005	202-00155	Removal of Wall	31.000	31.000		
			LF	0.000	0.00	
			52.00000	31.000		1,612.00
0010	208-00500	*Swale Protection Type 1	332.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0015	208-00502	*Swale Protection Type 2	232.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0020	208-00503	Swale Protection Type 3	195.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
0025	208-00504	*Swale Protection Type 4	693.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0030	208-00505	*Swale Protection Type 5	400.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0035	304-06000	Aggregate Base Course (Class 6)	858.000	854.130		
			TON	0.000	0.00	
			19.00000	854.130		16,228.47
0040	304-09014	Aggregate Base Course (Special)	2,452.000	0.000		
			TON	0.000	0.00	
			23.00000	0.000		0.00
0045	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	187.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0050	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	763.000	751.110		
			TON	0.000	0.00	
			65.00000	751.110		48,822.15
0055	411-10255	*Emulsified Asphalt (Slow-Setting)	200.000	200.000		
			GAL	0.000	0.00	
			2.50000	200.000		500.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 3  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (18058)						
0060	504-08255	*Masonry Landscape Wall (Dry Stack)	455.000	455.000		
			SF	0.000	0.00	
			32.00000	455.000		14,560.00
0065	506-00412	Soil Riprap (12 Inch)	1,093.000	0.000		
			CY	0.000	0.00	
			47.00000	0.000		0.00
0070	514-00200	Pedestrian Railing (Steel)	175.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0075	608-00005	*Concrete Sidewalk (Special)	1,996.000	800.000		
			SY	0.000	0.00	
			34.00000	800.000		27,200.00
0080	608-00006	*Concrete Sidewalk (6 Inch)	1,807.000	1,406.000		
			SY	0.000	0.00	
			25.00000	1,406.000		35,150.00
0085	608-00010	*Concrete Curb Ramp	16.000	0.000		
			SY	0.000	0.00	
			120.00000	0.000		0.00
0090	609-20010	*Curb Type 2 (Section B)	41.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0095	609-21010	*Curb and Gutter Type 2 (Section I-B)	162.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0100	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,049.000	1,049.000		
			LF	0.000	0.00	
			11.00000	1,049.000		11,539.00
0105	609-24008	*Gutter Type 2 (8 Foot)	181.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0110	610-00055	Median Cover Material (Stone)	4,715.000	3,811.000		
			SF	0.000	0.00	
			2.40000	3,811.000		9,146.40

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 4  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY (18058)							
0115	613-70150	*Luminaire High Pressure Sodium (150 Watt)	2.000	0.000			
			EACH	0.000	0.00		
			510.00000	0.000		0.00	
0115		MATERIAL ALLOWANCE HPS 150 Watt		0.000			
			EACH	2.000	1,995.14		
			997.57000	2.000		1,995.14	
0120	619-00000	Water Meter and Vault	1.000	1.000			
			EACH	0.000	0.00		
			5,300.00000	1.000		5,300.00	
0125	619-40160	2 Inch Copper Pipe	100.000	35.000			
			LF	0.000	0.00		
			41.00000	35.000		1,435.00	
0130	700-70010	F/A Minor Contract Revisions	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	509,270.00 \$	1,995.14 \$	173,488.16
CAT NO0250 BE ROADWAY							
0135	201-00000	*Clearing and Grubbing	1.000	1.000			
			L S	0.000	0.00		
			55,900.00000	1.000		55,900.00	
0140	202-00019	Removal of Inlet	3.000	3.000			
			EACH	0.000	0.00		
			690.00000	3.000		2,070.00	
0145	202-00021	Removal of Manhole	14.000	14.000			
			EACH	0.000	0.00		
			440.00000	14.000		6,160.00	
0150	202-00027	Removal of Riprap	1,277.000	1,277.000			
			SY	0.000	0.00		
			9.50000	1,277.000		12,131.50	
0155	202-00031	Removal of Fire Hydrant	1.000	1.000			
			EACH	0.000	0.00		
			1,100.00000	1.000		1,100.00	

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 5  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0160	202-00032	Removal of Valve	4.000	4.000		
			EACH	0.000	0.00	
			270.00000	4.000		1,080.00
0165	202-00035	Removal of Pipe	5,908.000	4,836.000		
			LF	0.000	0.00	
			17.00000	4,836.000		82,212.00
0170	202-00037	Removal of End Section	7.000	7.000		
			EACH	0.000	0.00	
			180.00000	7.000		1,260.00
0175	202-00090	*Removal of Delineator	8.000	6.000		
			EACH	0.000	0.00	
			13.00000	6.000		78.00
0180	202-00190	Removal of Concrete Median Cover Material	574.000	574.000		
			SY	0.000	0.00	
			9.50000	574.000		5,453.00
0185	202-00200	Removal of Sidewalk	572.000	554.000		
			SY	0.000	0.00	
			8.50000	554.000		4,709.00
0190	202-00202	Removal of Gutter	24.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0195	202-00203	Removal of Curb and Gutter	2,391.000	2,143.000		
			LF	0.000	0.00	
			5.50000	2,143.000		11,786.50
0200	202-00206	Removal of Concrete Curb Ramp	7.000	7.000		
			SY	0.000	0.00	
			60.00000	7.000		420.00
0205	202-00220	*Removal of Asphalt Mat	19,060.000	19,060.000		
			SY	0.000	0.00	
			4.30000	19,060.000		81,958.00
0210	202-00240	*Removal of Asphalt Mat (Planing)	40,869.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 6  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0215	202-00250	*Removal of Pavement Marking	11,491.000	11,491.000		
			SF	0.000	0.00	
			1.30000	11,491.000		14,938.30
0220	202-00700	*Removal of Light Standard	6.000	6.000		
			EACH	0.000	0.00	
			310.00000	6.000		1,860.00
0225	202-00810	*Removal of Ground Sign	19.000	3.000		
			EACH	0.000	0.00	
			82.00000	3.000		246.00
0230	202-00821	*Removal of Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			56.00000	0.000		0.00
0235	202-01000	*Removal of Fence	442.000	442.000		
			LF	0.000	0.00	
			3.10000	442.000		1,370.20
0240	202-01130	*Removal of Guardrail Type 3	25.000	25.000		
			LF	0.000	0.00	
			11.00000	25.000		275.00
0245	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			380.00000	4.000		1,520.00
0250	202-04002	*Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0255	202-04005	*Clean Valve Box	6.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0260	202-04100	Abandon Well	3.000	3.000		
			EACH	0.000	0.00	
			1,200.00000	3.000		3,600.00
0265	203-00010	*Unclassified Excavation (Complete In Place)	139,394.000	92,739.000		
			CY	0.000	0.00	
			6.58000	92,739.000		610,222.62

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 7  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0270	203-00100	Muck Excavation	1,200.000	476.000		
			CY	0.000	0.00	
			4.00000	476.000		1,904.00
0275	203-01500	Blading	60.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0280	203-01510	Backhoe	260.000	63.500		
			HOUR	0.000	0.00	
			160.00000	63.500		10,160.00
0285	203-01550	Dozing	160.000	54.000		
			HOUR	0.000	0.00	
			140.00000	54.000		7,560.00
0290	203-01590	Front End Loader (Rubber Tire)	100.000	15.000		
			HOUR	0.000	0.00	
			120.00000	15.000		1,800.00
0295	203-01594	Combination Loader	260.000	0.000		
			HOUR	0.000	0.00	
			95.00000	0.000		0.00
0300	203-01597	*Potholing	350.000	260.000		
			HOUR	0.000	0.00	
			180.00000	260.000		46,800.00
0305	203-01622	*Sweeping (With Pickup Broom)	200.000	90.000		
			HOUR	0.000	0.00	
			140.00000	90.000		12,600.00
0310	206-00510	Filter Material (Class A)	813.000	813.000		
			CY	0.000	0.00	
			46.00000	813.000		37,398.00
0315	207-00205	Topsoil	38,575.000	9,667.000		
			CY	0.000	0.00	
			6.00000	9,667.000		58,002.00
0320	208-00002	*Erosion Log (12 Inch)	9,377.000	9,377.000		
			LF	0.000	0.00	
			4.10000	9,377.000		38,445.70

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 8  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0325	208-00020	*Silt Fence	3,885.000	16.000		
			LF	0.000	0.00	
			1.30000	16.000		20.80
0330	208-00035	*Aggregate Bag	666.000	198.000		
			LF	0.000	0.00	
			7.50000	198.000		1,485.00
0335	208-00040	*Check Dam	8.000	8.000		
			EACH	0.000	0.00	
			490.00000	8.000		3,920.00
0340	208-00045	*Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			650.00000	3.000		1,950.00
0345	208-00051	*Storm Drain Inlet Protection (Type 1)	130.000	20.000		
			LF	0.000	0.00	
			7.50000	20.000		150.00
0350	208-00052	*Storm Drain Inlet Protection (Type 2)	88.000	88.000		
			LF	0.000	0.00	
			120.00000	88.000		10,560.00
0355	208-00070	Vehicle Tracking Pad	25.000	25.000		
			EACH	0.000	0.00	
			1,500.00000	25.000		37,500.00
0360	208-00103	Removal and Disposal of Sediment (Labor)	500.000	380.000		
			HOUR	0.000	0.00	
			41.00000	380.000		15,580.00
0365	208-00105	Removal and Disposal of Sediment (Equipment)	243.000	243.000		
			HOUR	0.000	0.00	
			95.00000	243.000		23,085.00
0370	208-00106	*Sweeping (Sediment Removal)	300.000	141.000		
			HOUR	0.000	0.00	
			140.00000	141.000		19,740.00
0375	208-00206	Erosion Control Supervisor	540.000	368.000		
			DAY	0.000	0.00	
			15.00000	368.000		5,520.00



CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 9  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0380	208-00400	Water Control	1.000	0.960		
			L S	0.000	0.00	
			15,600.00000	0.960		14,976.00
0385	208-00500	*Swale Protection Type 1	382.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0390	208-00504	*Swale Protection Type 4	130.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0395	208-00505	*Swale Protection Type 5	205.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0400	208-00506	Swale Protection Type 6	170.000	170.000		
			LF	0.000	0.00	
			100.00000	170.000		17,000.00
0405	208-00510	*Streambank Stabilization Type 1	260.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0410	208-00512	Streambank Stabilization Type 2	110.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0415	209-00100	*Water (Landscaping)	148.000	0.000		
			MGAL	0.000	0.00	
			170.00000	0.000		0.00
0420	209-00200	*Time-Released Water Product	4,100.000	0.000		
			EACH	0.000	0.00	
			4.90000	0.000		0.00
0425	210-00050	Reset Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			7,000.00000	2.000		14,000.00
0430	210-00810	*Reset Ground Sign	2.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 10  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0435	210-01000	*Reset Fence	130.000	10.000		
			LF	0.000	0.00	
			10.00000	10.000		100.00
0440	210-04010	Adjust Manhole	37.000	7.000		
			EACH	0.000	0.00	
			430.00000	7.000		3,010.00
0445	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0450	210-04050	Adjust Valve Box	14.000	8.000		
			EACH	0.000	0.00	
			480.00000	8.000		3,840.00
0455	211-03005	Dewatering	1.000	0.960		
			L S	0.000	0.00	
			20,000.00000	0.960		19,200.00
0460	212-00006	*Seeding (Native)	45.340	0.000		
			ACRE	0.000	0.00	
			660.00000	0.000		0.00
0465	212-00047	*Soil Preparation (Special)	45.340	0.000		
			ACRE	0.000	0.00	
			2,100.00000	0.000		0.00
0470	213-00003	*Mulching (Weed Free)	45.340	0.000		
			ACRE	0.000	0.00	
			460.00000	0.000		0.00
0475	213-00061	*Mulch Tackifier	28,800.000	7,500.000		
			LB	0.000	0.00	
			2.00000	7,500.000		15,000.00
0480	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			50,300.00000	0.000		0.00
0485	214-00201	*Deciduous Tree (Tubeling)	1,050.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 11  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0490	214-00301	*Deciduous Shrub (Tubeling)	3,050.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0495	214-00509	*Evergreen Tree (8 Foot) (Ball and Burlap) (Furnish Only)	49.000	40.000		
			EACH	0.000	0.00	
			290.00000	40.000		11,600.00
0500	216-00037	*Soil Retention Blanket (Coconut)	25,120.000	0.000		
			SY	0.000	0.00	
			2.10000	0.000		0.00
0505	217-00000	Herbicide Treatment	893.000	0.000		
			SY	0.000	0.00	
			0.30000	0.000		0.00
0510	217-00020	*Herbicide Treatment	122.000	122.000		
			HOUR	0.000	0.00	
			80.00000	122.000		9,760.00
0515	240-00000	*Wildlife Biologist	48.000	48.000		
			HOUR	0.000	0.00	
			73.00000	48.000		3,504.00
0520	240-00010	Removal of Nests	20.000	1.000		
			HOUR	0.000	0.00	
			81.00000	1.000		81.00
0525	304-01000	Aggregate Base Course (Class 1)	713.680	713.680		
			TON	0.000	0.00	
			23.00000	713.680		16,414.64
0530	304-06000	*Aggregate Base Course (Class 6)	12,946.000	2,597.080		
			TON	0.000	0.00	
			19.00000	2,597.080		49,344.52
0535	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	259.000	114.000		
			SY	0.000	0.00	
			74.00000	114.000		8,436.00
0540	403-00800	*Emergency Pothole Repair	50.000	13.320		
			TON	0.000	0.00	
			470.00000	13.320		6,260.40

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 12  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0545	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	3,850.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0550	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	6,000.000	3,906.030		
			TON	0.000	0.00	
			65.00000	3,906.030		253,891.95
0555	411-10255	*Emulsified Asphalt (Slow-Setting)	1,893.000	228.000		
			GAL	0.000	0.00	
			2.50000	228.000		570.00
0560	412-00600	*Concrete Pavement (6 Inch)	131.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0565	412-01100	*Concrete Pavement (11 Inch)	528.000	0.000		
			SY	0.000	0.00	
			70.00000	0.000		0.00
0570	420-00132	Geotextile (Separator) (Class 1)	5,581.000	5,581.000		
			SY	0.000	0.00	
			1.10000	5,581.000		6,139.10
0575	504-08255	*Masonry Landscape Wall (Dry Stack)	1,512.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00
0580	506-00212	Riprap (12 Inch)	91.000	39.000		
			CY	0.000	0.00	
			150.00000	39.000		5,850.00
0585	506-00224	Riprap (24 Inch)	1,432.000	1,017.000		
			CY	0.000	0.00	
			58.00000	1,017.000		58,986.00
0590	506-00412	Soil Riprap (12 Inch)	34.000	0.000		
			CY	0.000	0.00	
			47.00000	0.000		0.00
0595	506-00424	Soil Riprap (24 Inch)	1,481.000	907.000		
			CY	0.000	0.00	
			51.00000	907.000		46,257.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 13  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0600	601-01025	Concrete Class B (Miscellaneous)	115.000	115.000		
			CY	0.000	0.00	
			150.00000	115.000		17,250.00
0605	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,488.000	1,151.000		
			LF	0.000	0.00	
			63.00000	1,151.000		72,513.00
0610	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	422.000	245.000		
			LF	0.000	0.00	
			79.00000	245.000		19,355.00
0615	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	1,474.000	1,474.000		
			LF	0.000	0.00	
			79.00000	1,474.000		116,446.00
0620	603-05018	18 Inch Reinforced Concrete End Section (Special)	16.000	14.000		
			EACH	0.000	0.00	
			2,500.00000	14.000		35,000.00
0625	603-05024	24 Inch Reinforced Concrete End Section (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0630	603-05030	30 Inch Reinforced Concrete End Section (Special)	2.000	2.000		
			EACH	0.000	0.00	
			2,900.00000	2.000		5,800.00
0635	603-10120	12 Inch Corrugated Steel Pipe	42.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0640	603-30012	12 Inch Steel End Section	4.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0645	603-50018	18 Inch Plastic Pipe	64.000	32.000		
			LF	0.000	0.00	
			190.00000	32.000		6,080.00
0650	604-00305	Inlet Type C (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			2,300.00000	3.000		6,900.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 14  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0655	604-00315	Inlet Type C (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,300.00000	1.000		4,300.00
0660	604-16505	Inlet Type 16 (Double) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0665	604-16605	Inlet Type 16 (Triple) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,400.00000	1.000		5,400.00
0670	604-19205	Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
0675	604-19210	Inlet Type R L 10 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,800.00000	2.000		11,600.00
0680	604-19215	Inlet Type R L 10 (15 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			7,500.00000	5.000		37,500.00
0685	604-19305	Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
0690	604-30005	Manhole Slab Base (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00
0695	604-30010	Manhole Slab Base (10 Foot) (ACWWA)	6.000	4.000		
			EACH	0.000	0.00	
			2,300.00000	4.000		9,200.00
0700	604-30015	Manhole Slab Base (15 Foot)	14.000	14.000		
			EACH	0.000	0.00	
			3,200.00000	14.000		44,800.00
0705	604-39000	*Manhole Special (ACWWA)	8.000	8.000		
			EACH	0.000	0.00	
			7,900.00000	8.000		63,200.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 15  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0710	604-83121	21 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	1,486.000	1,486.000		
			LF	0.000	0.00	
			67.00000	1,486.000		99,562.00
0715	605-00040	4 Inch Perforated Pipe Underdrain	1,955.000	869.000		
			LF	0.000	0.00	
			11.00000	869.000		9,559.00
0720	605-00120	12 Inch Perforated Pipe Underdrain	150.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0725	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	207.000	82.000		
			LF	0.000	0.00	
			34.00000	82.000		2,788.00
0730	606-01370	*Transition Type 3G	2.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0735	606-02003	*End Anchorage (Nonflared)	2.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
0740	607-11525	*Fence (Plastic)	10,000.000	8,795.000		
			LF	0.000	0.00	
			2.70000	8,795.000		23,746.50
0745	607-11580	*Fence (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0750	608-00006	*Concrete Sidewalk (6 Inch)	1,963.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0755	608-00010	*Concrete Curb Ramp	34.000	0.000		
			SY	0.000	0.00	
			120.00000	0.000		0.00
0760	609-20010	*Curb Type 2 (Section B)	25.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 16  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0765	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,100.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0770	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,795.000	309.000		
			LF	0.000	0.00	
			11.00000	309.000		3,399.00
0775	609-24008	*Gutter Type 2 (8 Foot)	24.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0780	610-00030	*Median Cover Material (Concrete)	5,326.000	0.000		
			SF	0.000	0.00	
			3.60000	0.000		0.00
0785	610-00055	Median Cover Material (Stone)	1,035.000	875.000		
			SF	0.000	0.00	
			2.40000	875.000		2,100.00
0790	613-01075	*3/4 Inch Electrical Conduit (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0795	613-01100	*1 Inch Electrical Conduit (Plastic)	190.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0800	613-01200	*2 Inch Electrical Conduit (Plastic)	1,410.000	690.000		
			LF	0.000	0.00	
			8.00000	690.000		5,520.00
0805	613-01300	*3 Inch Electrical Conduit (Plastic)	1,068.000	1,068.000		
			LF	0.000	0.00	
			10.00000	1,068.000		10,680.00
0810	613-07023	*Pull Box (24"x36"x24")	6.000	6.000		
			EACH	0.000	0.00	
			920.00000	6.000		5,520.00
0815	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			5,100.00000	0.000		0.00



CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 17  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0820	613-34350	*Light Standard Metal (35 Foot)	14.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0820		MATERIAL ALLOWANCE Light Standards (35 Ft)		14.000		
			EACH	0.000	0.00	
			3,059.09000	14.000		42,827.26
0825	613-40010	*Light Standard Foundation	8.000	5.000		
			EACH	0.000	0.00	
			870.00000	5.000		4,350.00
0830	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			6,100.00000	0.000		0.00
0835	613-50150	*Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0840	613-70250	*Luminaire High Pressure Sodium (250 Watt)	14.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0840		MATERIAL ALLOWANCE Luminaire HPS (250 Watt)		14.000		
			EACH	0.000	0.00	
			997.57000	14.000		13,965.98
0845	614-00011	*Sign Panel (Class I)	109.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0850	614-00012	*Sign Panel (Class II)	103.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0855	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	12.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0860	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	9.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 18  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0865	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00
0870	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	13,820.000	4,600.000		
			LF	0.000	0.00	
			6.00000	4,600.000		27,600.00
0875	619-00007	Connect To Existing Waterline	4.000	4.000		
			EACH	0.000	0.00	
			3,600.00000	4.000		14,400.00
0880	619-06180	18 Inch Ductile Iron Pipe	1,457.000	1,422.000		
			LF	0.000	0.00	
			140.00000	1,422.000		199,080.00
0885	619-50800	10 Inch Plastic Pipe	666.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0890	619-50960	12 Inch Plastic Pipe	609.000	540.000		
			LF	0.000	0.00	
			68.00000	540.000		36,720.00
0895	619-73050	6 Inch Blow Off Valve and Vault (ACWWA)	1.000	1.000		
			EACH	0.000	0.00	
			7,200.00000	1.000		7,200.00
0900	619-76144	18 Inch Butterfly Valve	3.000	3.000		
			EACH	0.000	0.00	
			4,000.00000	3.000		12,000.00
0905	621-00450	*Detour Pavement	1,981.000	1,704.000		
			SY	0.000	0.00	
			45.00000	1,704.000		76,680.00
0910	625-00000	Construction Surveying	1.000	0.960		
			L S	0.000	0.00	
			106,800.00000	0.960		102,528.00
0915	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,436,465.36000	1.000		1,436,465.36

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 19  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0920	626-01000	*Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			24,100.00000	0.500		12,050.00
0925	627-00005	*Epoxy Pavement Marking	411.000	0.000		
			GAL	0.000	0.00	
			85.00000	0.000		0.00
0930	627-00007	*Epoxy Pavement Marking (Special)	111.000	0.000		
			GAL	0.000	0.00	
			220.00000	0.000		0.00
0935	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	590.000	590.000		
			GAL	0.000	0.00	
			33.00000	590.000		19,470.00
0940	627-01001	*Preformed Plastic Pavement Marking (Type I)	345.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0945	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	93.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0950	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	780.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0955	629-01001	Survey Monument (Type 1)	30.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0960	629-01006	Survey Monument (Type 6)	3.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0965	629-01011	Survey Monument (Type 1A)	2.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0970	630-00000	*Flagging	2,880.000	671.000		
			HOURL	0.000	0.00	
			25.00000	671.000		16,775.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 20  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0975	630-00003	*Uniformed Traffic Control	288.000	222.500		
			HOOR	0.000	0.00	
			72.00000	222.500		16,020.00
0980	630-00004	*Traffic Control Vehicle	2.000	1.000		
			EACH	0.000	0.00	
			260.00000	1.000		260.00
0985	630-00007	*Traffic Control Inspection	450.000	321.000		
			DAY	0.000	0.00	
			240.00000	321.000		77,040.00
0990	630-00012	*Traffic Control Management	300.000	153.000		
			DAY	0.000	0.00	
			310.00000	153.000		47,430.00
0995	630-80001	*Flashing Beacon (Portable)	14.000	1.000		
			EACH	0.000	0.00	
			5.00000	1.000		5.00
1000	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	4.000		
			EACH	0.000	0.00	
			100.00000	4.000		400.00
1005	630-80339	*Directional Barricade	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
1010	630-80341	*Construction Traffic Sign (Panel Size A)	31.000	15.500		
			EACH	0.000	0.00	
			21.00000	15.500		325.50
1015	630-80342	*Construction Traffic Sign (Panel Size B)	60.000	30.000		
			EACH	0.000	0.00	
			21.00000	30.000		630.00
1020	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	5.000		
			EACH	0.000	0.00	
			21.00000	5.000		105.00
1025	630-80344	*Construction Traffic Sign (Special)	151.000	75.500		
			SF	0.000	0.00	
			15.00000	75.500		1,132.50

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 21  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
1030	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
1035	630-80360	*Drum Channelizing Device	192.000	96.000		
			EACH	0.000	0.00	
			31.00000	96.000		2,976.00
1040	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000	2.000		
			EACH	0.000	0.00	
			31.00000	2.000		62.00
1045	630-80370	Concrete Barrier (Temporary)	3,612.000	1,806.000		
			LF	0.000	0.00	
			26.00000	1,806.000		46,956.00
1050	630-80380	*Traffic Cone	400.000	200.000		
			EACH	0.000	0.00	
			0.50000	200.000		100.00
1055	630-80384	*Tubular Marker	76.000	38.000		
			EACH	0.000	0.00	
			31.00000	38.000		1,178.00
1060	630-85011	*Impact Attenuator (Temporary)	2,000.000	427.500		
			DAY	0.000	0.00	
			1.00000	427.500		427.50
1065	630-85041	*Mobile Attenuator	150.000	57.000		
			DAY	0.000	0.00	
			100.00000	57.000		5,700.00
1070	630-86800	*Traffic Signal (Temporary)	1.000	0.960		
			L S	0.000	0.00	
			30,000.00000	0.960		28,800.00
1075	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70011	F/A Partnering	10,000.000	2,365.830		
			F A	0.000	0.00	
			1.00000	2,365.830		2,365.83

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 22  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
1085	700-70012	F/A Asphalt Pavement Incentive	38,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70016	F/A Fuel Cost Adjustment	121,000.000	-4,491.630		
			F A	0.000	0.00	
			1.00000	-4,491.630		-4,491.63
1095	700-70018	F/A Roadway Smoothness Incentive	30,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70019	F/A Asphalt Cement Cost Adjustment	110,000.000	-11,415.570		
			F A	0.000	0.00	
			1.00000	-11,415.570		-11,415.57
1105	700-70021	F/A On-The-Job Trainee	5,120.000	2,589.000		
			HOOR	0.000	0.00	
			1.00000	2,589.000		2,589.00
1110	700-70060	F/A Adjust Utilities	120,000.000	10,648.960		
			F A	0.000	0.00	
			1.00000	10,648.960		10,648.96
1115	700-70082	F/A Furnish & Install Electrical Service	11,410.190	11,410.190		
			F A	0.000	0.00	
			1.00000	11,410.190		11,410.19
1120	700-70155	F/A Pavement Surface Course Management	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70310	F/A Landscaping	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1130	700-70380	F/A Erosion Control	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70589	F/A Environmental Health & Safety Management	25,000.000	426.250		
			F A	0.000	0.00	
			1.00000	426.250		426.25

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 23  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
1140	700-70594	F/A DRB Standing Committee	50,000.000	9,275.000		
			F A	0.000	0.00	
			1.00000	9,275.000		9,275.00
1320	630-80415	*Advanced Warning Flashing or Sequencing Panel (C Type)	182.000	91.000		
			DAY	0.000	0.00	
			97.75000	91.000		8,895.25
1325	900-00010	Added Item (Hour)/ Additional Surveying hours for staking	0.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00
1330	601-01025	Conc CL B (Misc) Concrete (Class B) for Pipe Encasement	23.300	23.300		
			CY	0.000	0.00	
			398.61000	23.300		9,287.61
1335	900-00006	Added Item (Dollar)/ Drilled Shaft Casing Extension	111,362.970	79,544.990		
			DOL	0.000	0.00	
			1.00000	79,544.990		79,544.99
1340	900-00006	Added Item (Dollar)/ Concrete price reduction for out of spec. air	0.000	-234.600		
			DOL	0.000	0.00	
			1.00000	-234.600		-234.60
1345	900-00014	Added Item (Lump Sum)/ 6 Monitoring Wells	0.500	0.500		
			L S	0.000	0.00	
			5,049.04000	0.500		2,524.52
1355	613-00306	3 In Elec Cond (Bored)	400.000	400.000		
			LF	0.000	0.00	
			14.90000	400.000		5,960.00
1360	900-00014	Added Item (Lump Sum)/ Mobilization	1.000	1.000		
			L S	0.000	0.00	
			2,725.00000	1.000		2,725.00
1365	700-70081	F/A Provide Area Heaters	26,573.060	26,573.060		
			F A	0.000	0.00	
			1.00000	26,573.060		26,573.06
1370	900-00004	Added Item (Cubic Yard)/ 2015 Material Cost Increase	115.700	115.700		
			CY	0.000	0.00	
			5.00000	115.700		578.50

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 24  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
1375	900-00012	Added Item (Foot)/ Pile Cutoffs	179.600	179.600		
			LF	0.000	0.00	
			41.60000	179.600		7,471.36
			CAT 0250	CURRENT AMT \$ 8,622,128.63 \$	0.00 \$	4,857,512.55
CAT NO0350 STRUCTURES						
1145	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			305,200.00000	1.000		305,200.00
1150	206-00000	Structure Excavation	1,146.000	744.000		
			CY	0.000	0.00	
			22.00000	744.000		16,368.00
1155	206-00100	Structure Backfill (Class 1)	1,824.000	1,239.000		
			CY	0.000	0.00	
			32.00000	1,239.000		39,648.00
1160	206-00200	Structure Backfill (Class 2)	427.000	171.000		
			CY	0.000	0.00	
			30.00000	171.000		5,130.00
1165	206-00360	Mechanical Reinforcement of Soil	1,806.000	1,239.000		
			CY	0.000	0.00	
			16.00000	1,239.000		19,824.00
1170	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			65,800.00000	1.000		65,800.00
1175	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			20,800.00000	1.000		20,800.00
1180	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			65,800.00000	1.000		65,800.00
1185	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			20,800.00000	1.000		20,800.00



CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 25  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
1190	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,026.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
1195	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,538.000	1,252.310		
			TON	0.000	0.00	
			65.00000	1,252.310		81,400.15
1200	411-10255	*Emulsified Asphalt (Slow-Setting)	1,890.000	70.000		
			GAL	0.000	0.00	
			2.50000	70.000		175.00
1205	502-00460	Pile Tip	50.000	50.000		
			EACH	0.000	0.00	
			120.00000	50.000		6,000.00
1205		MATERIAL ALLOWANCE Pile Tips		0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
1210	502-11489	*Steel Piling (HP 14x89)	4,820.600	4,820.600		
			LF	0.000	0.00	
			52.00000	4,820.600		250,671.20
1210		MATERIAL ALLOWANCE Pile sticks		0.000		
			LF	0.000	0.00	
			35.56000	0.000		0.00
1215	503-00060	*Drilled Caisson (60 Inch)	3,675.000	3,466.000		
			LF	0.000	0.00	
			530.00000	3,466.000		1,836,980.00
1220	512-00103	Bearing Device (Type III)	34.000	24.000		
			EACH	0.000	0.00	
			4,000.00000	24.000		96,000.00
1225	513-00600	Bridge Drain	7.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
1230	514-00201	*Pedestrian Railing (Steel)(Special)	1,588.000	788.000		
			LF	0.000	0.00	
			140.00000	788.000		110,320.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 26  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
1235	515-00120	*Waterproofing (Membrane)	9,302.000	6,986.000		
			SY	0.000	0.00	
			14.00000	6,986.000		97,804.00
1240	518-01004	Bridge Expansion Device (0-4 Inch)	251.000	179.000		
			LF	0.000	0.00	
			200.00000	179.000		35,800.00
1245	601-03040	*Concrete Class D (Bridge)	5,270.000	3,782.640		
			CY	0.000	0.00	
			340.00000	3,782.640		1,286,097.60
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
1245		MATERIAL ALLOWANCE		46,721.700		
			CY	0.000	0.00	
			1.00000	46,721.700		46,721.70
1250	601-40300	*Structural Concrete Coating	4,119.000	198.000		
			SY	0.000	0.00	
			5.00000	198.000		990.00
1255	602-00000	*Reinforcing Steel	305,600.000	250,114.000		
			LB	0.000	0.00	
			0.72000	250,114.000		180,082.08
1260	602-00020	*Reinforcing Steel (Epoxy Coated)	985,900.000	698,702.000		
			LB	0.000	0.00	
			0.78000	698,702.000		544,987.56
1265	604-25000	Vane Grate Inlet Special	4.000	2.000		
			EACH	0.000	0.00	
			3,200.00000	2.000		6,400.00
1270	606-10705	Bridge Rail Type 7 (Special)	1,634.000	805.000		
			LF	0.000	0.00	
			110.00000	805.000		88,550.00
1275	613-00075	*3/4 Inch Electrical Conduit	1,634.000	751.000		
			LF	0.000	0.00	
			8.00000	751.000		6,008.00
1280	613-00100	*1 Inch Electrical Conduit	283.000	120.000		
			LF	0.000	0.00	
			8.00000	120.000		960.00
1285	613-00200	*2 Inch Electrical Conduit	3,267.000	1,502.000		
			LF	0.000	0.00	
			8.00000	1,502.000		12,016.00
1290	613-00300	*3 Inch Electrical Conduit	1,588.000	979.000		
			LF	0.000	0.00	
			10.00000	979.000		9,790.00
1295	613-16025	*Luminaire (Special) (LED) (Step Light)	76.000	0.000		
			EACH	0.000	0.00	
			710.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 28  
 ESTIMATE RUN 03/09/2015  
 09:16:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0350 STRUCTURES							
1300	618-00163	*Prestressed Concrete I (BT63)	12,617.000	8,940.000			
			LF	0.000	0.00		
			160.00000	8,940.000		1,430,400.00	
1300		MATERIAL ALLOWANCE Girders		0.000			
			LF	0.000	0.00		
			103.41494	0.000		0.00	
1300		MATERIAL ALLOWANCE Girders		0.000			
			LF	0.000	0.00		
			103.41494	0.000		0.00	
1300		MATERIAL ALLOWANCE Girders		0.000			
			LF	0.000	0.00		
			110.46000	0.000		0.00	
1300		MATERIAL ALLOWANCE Girders		0.000			
			LF	0.000	0.00		
			110.46000	0.000		0.00	
1300		MATERIAL ALLOWANCE Girders		3,677.000			
			LF	0.000	0.00		
			110.46000	3,677.000		406,161.42	
1350	900-00012	Added Item (Foot)/ Stay in Place Caisson casing	108.000	108.000			
			LF	0.000	0.00		
			240.78000	108.000		26,004.24	
			CAT 0350	CURRENT AMT	\$ 8,741,015.44	\$ 0.00	\$ 7,119,688.95
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS							
1305	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			44,100.00000	1.000		44,100.00	
1310	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			23,400.00000	1.000		23,400.00	
1315	620-00020	Sanitary Facility	4.000	4.000			
			EACH	0.000	0.00		
			1,500.00000	4.000		6,000.00	
			CAT 0450	CURRENT AMT	\$ 73,500.00	\$ 0.00	\$ 73,500.00
PROJECT TOTAL				CURRENT AMT	\$ 17,945,914.07	\$ 1,995.14	\$ 12,224,189.66