

ESTIMATE SUMMARY

14:54:20

-----  
 CONTID: C18147 ESTIMATE NO: 0030 PROG SPEC YR: 2005  
 PCN: 18147-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: SH88:CHERRY CREEK BRIDGE REP -  
 TIME CHARGED: 419.5 DAYS TIME ALLOW: 425 CALENDAR DAYS  
 PERCENT TIME: 98.71 ORIG TIME ALLOW: 425 CALENDAR DAYS

PROJECT NO: FBR088A-031  
 SH88:CHERRY CREEK BRIDGE REP -  
 NAME OF ROAD: 088B  
 PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR: SEMA CONSTRUCTION, INC.  
 7353 S. EAGLE STREET  
 CENTENNIAL CO 80112-427 (303)627-2600

PAY PERIOD ENDING	10/28/2015	DATE TIME STARTED	11/06/2013
DATE LET	09/12/2013	DATE WORK BEGAN	
DATE AWARDED	10/03/2013	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	10/22/2013	DATE ACCEPTED	
DATE NOTICE TO PROCEED	11/06/2013		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 16,704,479.95 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 16,726,371.38 NON-PARTICIPATING	16,513,480.22	295,341.73
PERCENT COMPLETE: 98.86% TOTAL EARNINGS	16,513,480.22	295,341.73
FUNDS AVAILABLE: \$ 190,999.73 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	16,513,480.22
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-250,895.57	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	16,262,584.65
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	16,262,584.65
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 295,341.73

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 2  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY (18058)						
0005	202-00155	Removal of Wall	31.000	31.000		
			LF	0.000	0.00	
			52.00000	31.000		1,612.00
0010	208-00500	*Swale Protection Type 1	344.000	344.000		
			LF	0.000	0.00	
			13.00000	344.000		4,472.00
0015	208-00502	*Swale Protection Type 2	270.000	270.000		
			LF	0.000	0.00	
			110.00000	270.000		29,700.00
0020	208-00503	Swale Protection Type 3	208.000	208.000		
			LF	0.000	0.00	
			96.00000	208.000		19,968.00
0025	208-00504	*Swale Protection Type 4	685.000	685.000		
			LF	0.000	0.00	
			22.00000	685.000		15,070.00
0030	208-00505	*Swale Protection Type 5	392.000	392.000		
			LF	0.000	0.00	
			26.00000	392.000		10,192.00
0035	304-06000	Aggregate Base Course (Class 6)	890.520	890.520		
			TON	0.000	0.00	
			19.00000	890.520		16,919.88
0040	304-09014	Aggregate Base Course (Special)	2,637.570	2,637.570		
			TON	0.000	0.00	
			23.00000	2,637.570		60,664.11
0045	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	240.850	240.850		
			TON	0.000	0.00	
			110.00000	240.850		26,493.50
0050	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	751.110	751.110		
			TON	0.000	0.00	
			65.00000	751.110		48,822.15
0055	411-10255	*Emulsified Asphalt (Slow-Setting)	200.000	200.000		
			GAL	0.000	0.00	
			2.50000	200.000		500.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 3  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (18058)						
0060	504-08255	*Masonry Landscape Wall (Dry Stack)	455.000	455.000		
			SF	0.000	0.00	
			32.00000	455.000		14,560.00
0065	506-00412	Soil Riprap (12 Inch)	1,093.000	1,093.000		
			CY	0.000	0.00	
			47.00000	1,093.000		51,371.00
0070	514-00200	Pedestrian Railing (Steel)	175.000	175.000		
			LF	0.000	0.00	
			110.00000	175.000		19,250.00
0075	608-00005	*Concrete Sidewalk (Special)	2,037.000	2,037.000		
			SY	0.000	0.00	
			34.00000	2,037.000		69,258.00
0080	608-00006	*Concrete Sidewalk (6 Inch)	1,902.000	1,902.000		
			SY	0.000	0.00	
			25.00000	1,902.000		47,550.00
0085	608-00010	*Concrete Curb Ramp	0.000	0.000		
			SY	0.000	0.00	
			120.00000	0.000		0.00
0090	609-20010	*Curb Type 2 (Section B)	38.000	38.000		
			LF	0.000	0.00	
			13.00000	38.000		494.00
0095	609-21010	*Curb and Gutter Type 2 (Section I-B)	88.000	88.000		
			LF	0.000	0.00	
			10.00000	88.000		880.00
0100	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,194.000	1,194.000		
			LF	0.000	0.00	
			11.00000	1,194.000		13,134.00
0105	609-24008	*Gutter Type 2 (8 Foot)	171.000	171.000		
			LF	0.000	0.00	
			25.00000	171.000		4,275.00
0110	610-00055	Median Cover Material (Stone)	5,687.000	5,687.000		
			SF	0.000	0.00	
			2.40000	5,687.000		13,648.80

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 4  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY (18058)							
0115	613-70150	*Luminaire High Pressure Sodium (150 Watt)	2.000	2.000			
			EACH	0.000	0.00		
			510.00000	2.000		1,020.00	
0115		MATERIAL ALLOWANCE HPS 150 Watt		0.000			
			EACH	0.000	0.00		
			997.57000	0.000		0.00	
0120	619-00000	Water Meter and Vault	1.000	1.000			
			EACH	0.000	0.00		
			5,300.00000	1.000		5,300.00	
0125	619-40160	2 Inch Copper Pipe	35.000	35.000			
			LF	0.000	0.00		
			41.00000	35.000		1,435.00	
0130	700-70010	F/A Minor Contract Revisions	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1380	900-00004	Added Item (Cubic Yard)/ Unclassified Excavation (Complete in Place)	4,102.000	4,102.000			
			CY	0.000	0.00		
			6.58000	4,102.000		26,991.16	
			CAT 0200	CURRENT AMT \$	503,580.60 \$	0.00 \$	503,580.60
CAT NO0250 BE ROADWAY							
0135	201-00000	*Clearing and Grubbing	1.000	1.000			
			L S	0.000	0.00		
			55,900.00000	1.000		55,900.00	
0140	202-00019	Removal of Inlet	3.000	3.000			
			EACH	0.000	0.00		
			690.00000	3.000		2,070.00	
0145	202-00021	Removal of Manhole	14.000	14.000			
			EACH	0.000	0.00		
			440.00000	14.000		6,160.00	
0150	202-00027	Removal of Riprap	1,277.000	1,277.000			
			SY	0.000	0.00		
			9.50000	1,277.000		12,131.50	

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 5  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0155	202-00031	Removal of Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0160	202-00032	Removal of Valve	4.000	4.000		
			EACH	0.000	0.00	
			270.00000	4.000		1,080.00
0165	202-00035	Removal of Pipe	5,382.000	5,382.000		
			LF	0.000	0.00	
			17.00000	5,382.000		91,494.00
0170	202-00037	Removal of End Section	7.000	7.000		
			EACH	0.000	0.00	
			180.00000	7.000		1,260.00
0175	202-00090	*Removal of Delineator	6.000	6.000		
			EACH	0.000	0.00	
			13.00000	6.000		78.00
0180	202-00190	Removal of Concrete Median Cover Material	574.000	574.000		
			SY	0.000	0.00	
			9.50000	574.000		5,453.00
0185	202-00200	Removal of Sidewalk	710.000	710.000		
			SY	0.000	0.00	
			8.50000	710.000		6,035.00
0190	202-00202	Removal of Gutter	0.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0195	202-00203	Removal of Curb and Gutter	2,205.000	2,205.000		
			LF	0.000	0.00	
			5.50000	2,205.000		12,127.50
0200	202-00206	Removal of Concrete Curb Ramp	9.000	9.000		
			SY	0.000	0.00	
			60.00000	9.000		540.00
0205	202-00220	*Removal of Asphalt Mat	19,097.000	19,097.000		
			SY	0.000	0.00	
			4.30000	19,097.000		82,117.10

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 6  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0210	202-00240	*Removal of Asphalt Mat (Planing)	31,326.000	31,326.000		
			SY	0.000	0.00	
			1.20000	31,326.000		37,591.20
0215	202-00250	*Removal of Pavement Marking	11,491.000	11,491.000		
			SF	0.000	0.00	
			1.30000	11,491.000		14,938.30
0220	202-00700	*Removal of Light Standard	6.000	6.000		
			EACH	0.000	0.00	
			310.00000	6.000		1,860.00
0225	202-00810	*Removal of Ground Sign	3.000	3.000		
			EACH	0.000	0.00	
			82.00000	3.000		246.00
0230	202-00821	*Removal of Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			56.00000	0.000		0.00
0235	202-01000	*Removal of Fence	442.000	442.000		
			LF	0.000	0.00	
			3.10000	442.000		1,370.20
0240	202-01130	*Removal of Guardrail Type 3	25.000	25.000		
			LF	0.000	0.00	
			11.00000	25.000		275.00
0245	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			380.00000	4.000		1,520.00
0250	202-04002	*Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0255	202-04005	*Clean Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0260	202-04100	Abandon Well	3.000	3.000		
			EACH	0.000	0.00	
			1,200.00000	3.000		3,600.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 7  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0265	203-00010	*Unclassified Excavation (Complete In Place)	139,394.000	139,394.000		
			CY	0.000	0.00	
			6.58000	139,394.000		917,212.52
0270	203-00100	Muck Excavation	476.000	476.000		
			CY	0.000	0.00	
			4.00000	476.000		1,904.00
0275	203-01500	Blading	25.000	0.000		
			HOURL	25.000	3,500.00	
			140.00000	25.000		3,500.00
0280	203-01510	Backhoe	89.000	63.500		
			HOURL	25.500	4,080.00	
			160.00000	89.000		14,240.00
0285	203-01550	Dozing	110.000	54.000		
			HOURL	56.000	7,840.00	
			140.00000	110.000		15,400.00
0290	203-01590	Front End Loader (Rubber Tire)	40.000	15.000		
			HOURL	25.000	3,000.00	
			120.00000	40.000		4,800.00
0295	203-01594	Combination Loader	0.000	0.000		
			HOURL	0.000	0.00	
			95.00000	0.000		0.00
0300	203-01597	*Potholing	350.000	271.000		
			HOURL	0.000	0.00	
			180.00000	271.000		48,780.00
0305	203-01622	*Sweeping (With Pickup Broom)	116.000	100.000		
			HOURL	16.000	2,240.00	
			140.00000	116.000		16,240.00
0310	206-00510	Filter Material (Class A)	813.000	813.000		
			CY	0.000	0.00	
			46.00000	813.000		37,398.00
0315	207-00205	Topsoil	38,271.000	36,574.000		
			CY	1,697.000	10,182.00	
			6.00000	38,271.000		229,626.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 8  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0320	208-00002	*Erosion Log (12 Inch)	15,373.000	13,433.000		
			LF	1,940.000	7,954.00	
			4.10000	15,373.000		63,029.30
0325	208-00020	*Silt Fence	153.000	153.000		
			LF	0.000	0.00	
			1.30000	153.000		198.90
0330	208-00035	*Aggregate Bag	276.000	276.000		
			LF	0.000	0.00	
			7.50000	276.000		2,070.00
0335	208-00040	*Check Dam	12.000	12.000		
			EACH	0.000	0.00	
			490.00000	12.000		5,880.00
0340	208-00045	*Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			650.00000	3.000		1,950.00
0345	208-00051	*Storm Drain Inlet Protection (Type 1)	20.000	20.000		
			LF	0.000	0.00	
			7.50000	20.000		150.00
0350	208-00052	*Storm Drain Inlet Protection (Type 2)	153.000	153.000		
			LF	0.000	0.00	
			120.00000	153.000		18,360.00
0355	208-00070	Vehicle Tracking Pad	28.000	28.000		
			EACH	0.000	0.00	
			1,500.00000	28.000		42,000.00
0360	208-00103	Removal and Disposal of Sediment (Labor)	603.000	563.500		
			HOUR	39.500	1,619.50	
			41.00000	603.000		24,723.00
0365	208-00105	Removal and Disposal of Sediment (Equipment)	318.000	309.500		
			HOUR	8.500	807.50	
			95.00000	318.000		30,210.00
0370	208-00106	*Sweeping (Sediment Removal)	221.000	214.500		
			HOUR	6.500	910.00	
			140.00000	221.000		30,940.00



CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 9  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0375	208-00206	Erosion Control Supervisor	532.000	484.000		
			DAY	48.000	720.00	
			15.00000	532.000		7,980.00
0380	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			15,600.00000	1.000		15,600.00
0385	208-00500	*Swale Protection Type 1	373.000	0.000		
			LF	373.000	4,849.00	
			13.00000	373.000		4,849.00
0390	208-00504	*Swale Protection Type 4	46.000	46.000		
			LF	0.000	0.00	
			22.00000	46.000		1,012.00
0395	208-00505	*Swale Protection Type 5	201.000	201.000		
			LF	0.000	0.00	
			26.00000	201.000		5,226.00
0400	208-00506	Swale Protection Type 6	170.000	170.000		
			LF	0.000	0.00	
			100.00000	170.000		17,000.00
0405	208-00510	*Streambank Stabilization Type 1	0.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0410	208-00512	Streambank Stabilization Type 2	410.000	410.000		
			LF	0.000	0.00	
			350.00000	410.000		143,500.00
0415	209-00100	*Water (Landscaping)	148.000	0.000		
			MGAL	0.000	0.00	
			170.00000	0.000		0.00
0420	209-00200	*Time-Released Water Product	4,100.000	0.000		
			EACH	0.000	0.00	
			4.90000	0.000		0.00
0425	210-00050	Reset Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			7,000.00000	2.000		14,000.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 10  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0430	210-00810	*Reset Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0435	210-01000	*Reset Fence	10.000	10.000		
			LF	0.000	0.00	
			10.00000	10.000		100.00
0440	210-04010	Adjust Manhole	39.000	17.000		
			EACH	22.000	9,460.00	
			430.00000	39.000		16,770.00
0445	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0450	210-04050	Adjust Valve Box	14.000	12.000		
			EACH	2.000	960.00	
			480.00000	14.000		6,720.00
0455	211-03005	Dewatering	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0460	212-00006	*Seeding (Native)	55.000	40.360		
			ACRE	11.040	7,286.40	
			660.00000	51.400		33,924.00
0465	212-00047	*Soil Preparation (Special)	55.000	40.360		
			ACRE	11.040	23,184.00	
			2,100.00000	51.400		107,940.00
0470	213-00003	*Mulching (Weed Free)	50.000	34.150		
			ACRE	11.040	5,078.40	
			460.00000	45.190		20,787.40
0475	213-00061	*Mulch Tackifier	19,000.000	15,830.000		
			LB	2,208.000	4,416.00	
			2.00000	18,038.000		36,076.00
0480	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			50,300.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 11  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0485	214-00201	*Deciduous Tree (Tubeling)	1,050.000	0.000		
			EACH	1,050.000	15,750.00	
			15.00000	1,050.000		15,750.00
0490	214-00301	*Deciduous Shrub (Tubeling)	3,050.000	0.000		
			EACH	3,050.000	45,750.00	
			15.00000	3,050.000		45,750.00
0495	214-00509	*Evergreen Tree (8 Foot) (Ball and Burlap) (Furnish Only)	40.000	40.000		
			EACH	0.000	0.00	
			290.00000	40.000		11,600.00
0500	216-00037	*Soil Retention Blanket (Coconut)	22,235.000	21,821.000		
			SY	414.000	869.40	
			2.10000	22,235.000		46,693.50
0505	217-00000	Herbicide Treatment	0.000	0.000		
			SY	0.000	0.00	
			0.30000	0.000		0.00
0510	217-00020	*Herbicide Treatment	225.000	122.000		
			SY	84.000	6,720.00	
			80.00000	206.000		16,480.00
0515	240-00000	*Wildlife Biologist	48.000	48.000		
			SY	0.000	0.00	
			73.00000	48.000		3,504.00
0520	240-00010	Removal of Nests	1.000	1.000		
			SY	0.000	0.00	
			81.00000	1.000		81.00
0525	304-01000	Aggregate Base Course (Class 1)	768.000	768.000		
			TON	0.000	0.00	
			23.00000	768.000		17,664.00
0530	304-06000	*Aggregate Base Course (Class 6)	7,837.470	7,837.470		
			TON	0.000	0.00	
			19.00000	7,837.470		148,911.93
0535	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	142.000	142.000		
			SY	0.000	0.00	
			74.00000	142.000		10,508.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 12  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0540	403-00800	*Emergency Pothole Repair	56.330	56.330		
			TON	0.000	0.00	
			470.00000	56.330		26,475.10
0545	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	3,958.960	3,958.960		
			TON	0.000	0.00	
			110.00000	3,958.960		435,485.60
0550	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	6,637.730	6,479.140		
			TON	158.590	10,308.35	
			65.00000	6,637.730		431,452.45
0555	411-10255	*Emulsified Asphalt (Slow-Setting)	1,637.000	1,637.000		
			GAL	0.000	0.00	
			2.50000	1,637.000		4,092.50
0560	412-00600	*Concrete Pavement (6 Inch)	33.000	33.000		
			SY	0.000	0.00	
			50.00000	33.000		1,650.00
0565	412-01100	*Concrete Pavement (11 Inch)	263.000	263.000		
			SY	0.000	0.00	
			70.00000	263.000		18,410.00
0570	420-00132	Geotextile (Separator) (Class 1)	9,796.000	9,796.000		
			SY	0.000	0.00	
			1.10000	9,796.000		10,775.60
0575	504-08255	*Masonry Landscape Wall (Dry Stack)	1,383.000	1,383.000		
			SF	0.000	0.00	
			32.00000	1,383.000		44,256.00
0580	506-00212	Riprap (12 Inch)	164.000	101.000		
			CY	63.000	9,450.00	
			150.00000	164.000		24,600.00
0585	506-00224	Riprap (24 Inch)	1,158.000	1,158.000		
			CY	0.000	0.00	
			58.00000	1,158.000		67,164.00
0590	506-00412	Soil Riprap (12 Inch)	34.000	0.000		
			CY	34.000	1,598.00	
			47.00000	34.000		1,598.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 13  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0595	506-00424	Soil Riprap (24 Inch)	1,481.000	1,481.000		
			CY	0.000	0.00	
			51.00000	1,481.000		75,531.00
0600	601-01025	Concrete Class B (Miscellaneous)	115.000	115.000		
			CY	0.000	0.00	
			150.00000	115.000		17,250.00
0605	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,391.000	1,391.000		
			LF	0.000	0.00	
			63.00000	1,391.000		87,633.00
0610	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	245.000	245.000		
			LF	0.000	0.00	
			79.00000	245.000		19,355.00
0615	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	1,474.000	1,474.000		
			LF	0.000	0.00	
			79.00000	1,474.000		116,446.00
0620	603-05018	18 Inch Reinforced Concrete End Section (Special)	16.000	16.000		
			EACH	0.000	0.00	
			2,500.00000	16.000		40,000.00
0625	603-05024	24 Inch Reinforced Concrete End Section (Special)	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0630	603-05030	30 Inch Reinforced Concrete End Section (Special)	2.000	2.000		
			EACH	0.000	0.00	
			2,900.00000	2.000		5,800.00
0635	603-10120	12 Inch Corrugated Steel Pipe	62.000	62.000		
			LF	0.000	0.00	
			51.00000	62.000		3,162.00
0640	603-30012	12 Inch Steel End Section	4.000	4.000		
			EACH	0.000	0.00	
			170.00000	4.000		680.00
0645	603-50018	18 Inch Plastic Pipe	64.000	64.000		
			LF	0.000	0.00	
			190.00000	64.000		12,160.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 14  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0650	604-00305	Inlet Type C (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			2,300.00000	3.000		6,900.00
0655	604-00315	Inlet Type C (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,300.00000	1.000		4,300.00
0660	604-16505	Inlet Type 16 (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0665	604-16605	Inlet Type 16 (Triple) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,400.00000	1.000		5,400.00
0670	604-19205	Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
0675	604-19210	Inlet Type R L 10 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,800.00000	2.000		11,600.00
0680	604-19215	Inlet Type R L 10 (15 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			7,500.00000	5.000		37,500.00
0685	604-19305	Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
0690	604-30005	Manhole Slab Base (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0695	604-30010	Manhole Slab Base (10 Foot) (ACWWA)	6.000	6.000		
			EACH	0.000	0.00	
			2,300.00000	6.000		13,800.00
0700	604-30015	Manhole Slab Base (15 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			3,200.00000	12.000		38,400.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 15  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0705	604-39000	*Manhole Special (ACWWA)	8.000	8.000		
			EACH	0.000	0.00	
			7,900.00000	8.000		63,200.00
0710	604-83121	21 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	1,486.000	1,486.000		
			LF	0.000	0.00	
			67.00000	1,486.000		99,562.00
0715	605-00040	4 Inch Perforated Pipe Underdrain	1,808.000	1,808.000		
			LF	0.000	0.00	
			11.00000	1,808.000		19,888.00
0720	605-00120	12 Inch Perforated Pipe Underdrain	150.000	150.000		
			LF	0.000	0.00	
			29.00000	150.000		4,350.00
0725	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	207.000	207.000		
			LF	0.000	0.00	
			34.00000	207.000		7,038.00
0730	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0735	606-02003	*End Anchorage (Nonflared)	3.000	3.000		
			EACH	0.000	0.00	
			2,100.00000	3.000		6,300.00
0740	607-11525	*Fence (Plastic)	10,019.000	9,699.000		
			LF	320.000	864.00	
			2.70000	10,019.000		27,051.30
0745	607-11580	*Fence (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0750	608-00006	*Concrete Sidewalk (6 Inch)	1,471.000	1,471.000		
			SY	0.000	0.00	
			25.00000	1,471.000		36,775.00
0755	608-00010	*Concrete Curb Ramp	25.000	25.000		
			SY	0.000	0.00	
			120.00000	25.000		3,000.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 16  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0760	609-20010	*Curb Type 2 (Section B)	25.000	25.000		
			LF	0.000	0.00	
			13.00000	25.000		325.00
0765	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,091.000	1,091.000		
			LF	0.000	0.00	
			10.00000	1,091.000		10,910.00
0770	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,708.000	1,708.000		
			LF	0.000	0.00	
			11.00000	1,708.000		18,788.00
0775	609-24008	*Gutter Type 2 (8 Foot)	24.000	24.000		
			LF	0.000	0.00	
			25.00000	24.000		600.00
0780	610-00030	*Median Cover Material (Concrete)	5,441.000	5,441.000		
			SF	0.000	0.00	
			3.60000	5,441.000		19,587.60
0785	610-00055	Median Cover Material (Stone)	2,794.000	875.000		
			SF	1,919.000	4,605.60	
			2.40000	2,794.000		6,705.60
0790	613-01075	*3/4 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0795	613-01100	*1 Inch Electrical Conduit (Plastic)	160.000	160.000		
			LF	0.000	0.00	
			6.00000	160.000		960.00
0800	613-01200	*2 Inch Electrical Conduit (Plastic)	1,210.000	1,210.000		
			LF	0.000	0.00	
			8.00000	1,210.000		9,680.00
0805	613-01300	*3 Inch Electrical Conduit (Plastic)	1,218.000	1,218.000		
			LF	0.000	0.00	
			10.00000	1,218.000		12,180.00
0810	613-07023	*Pull Box (24"x36"x24")	6.000	6.000		
			EACH	0.000	0.00	
			920.00000	6.000		5,520.00



CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 17  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0815	613-10000	*Wiring	1.000	0.000		
			L S	1.000	5,100.00	
			5,100.00000	1.000		5,100.00
0820	613-34350	*Light Standard Metal (35 Foot)	14.000	14.000		
			EACH	0.000	0.00	
			3,600.00000	14.000		50,400.00
0820		MATERIAL ALLOWANCE Light Standards (35 Ft)		0.000		
			EACH	0.000	0.00	
			3,059.09000	0.000		0.00
0825	613-40010	*Light Standard Foundation	8.000	8.000		
			EACH	0.000	0.00	
			870.00000	8.000		6,960.00
0830	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	1.000	6,100.00	
			6,100.00000	1.000		6,100.00
0835	613-50150	*Secondary Service Pedestal	1.000	0.000		
			EACH	1.000	1,100.00	
			1,100.00000	1.000		1,100.00
0840	613-70250	*Luminaire High Pressure Sodium (250 Watt)	14.000	14.000		
			EACH	0.000	0.00	
			1,300.00000	14.000		18,200.00
0840		MATERIAL ALLOWANCE Luminaire HPS (250 Watt)		0.000		
			EACH	0.000	0.00	
			997.57000	0.000		0.00
0845	614-00011	*Sign Panel (Class I)	109.000	57.340		
			SF	51.660	929.88	
			18.00000	109.000		1,962.00
0850	614-00012	*Sign Panel (Class II)	103.000	94.000		
			SF	9.000	189.00	
			21.00000	103.000		2,163.00
0855	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	12.000	7.000		
			EACH	5.000	850.00	
			170.00000	12.000		2,040.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 18  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0860	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	9.000 EACH 350.00000	8.000 1.000 9.000	350.00	3,150.00
0865	614-87350	*Test Fiber Optic Cable	1.000 L S 3,000.00000	1.000 0.000 1.000	0.00	3,000.00
0870	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	4,600.000 LF 6.00000	4,600.000 0.000 4,600.000	0.00	27,600.00
0875	619-00007	Connect To Existing Waterline	4.000 EACH 3,600.00000	4.000 0.000 4.000	0.00	14,400.00
0880	619-06180	18 Inch Ductile Iron Pipe	1,422.000 LF 140.00000	1,422.000 0.000 1,422.000	0.00	199,080.00
0885	619-50800	10 Inch Plastic Pipe	666.000 LF 120.00000	666.000 0.000 666.000	0.00	79,920.00
0890	619-50960	12 Inch Plastic Pipe	540.000 LF 68.00000	540.000 0.000 540.000	0.00	36,720.00
0895	619-73050	6 Inch Blow Off Valve and Vault (ACWWA)	1.000 EACH 7,200.00000	1.000 0.000 1.000	0.00	7,200.00
0900	619-76144	18 Inch Butterfly Valve	3.000 EACH 4,000.00000	3.000 0.000 3.000	0.00	12,000.00
0905	621-00450	*Detour Pavement	1,704.000 SY 45.00000	1,704.000 0.000 1,704.000	0.00	76,680.00
0910	625-00000	Construction Surveying	1.000 L S 106,800.00000	1.000 0.000 1.000	0.00	106,800.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 19  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0915	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,436,465.36000	1.000		1,436,465.36
0920	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			24,100.00000	1.000		24,100.00
0925	627-00005	*Epoxy Pavement Marking	0.000	0.000		
			GAL	0.000	0.00	
			85.00000	0.000		0.00
0930	627-00007	*Epoxy Pavement Marking (Special)	64.000	0.000		
			GAL	64.000	14,080.00	
			220.00000	64.000		14,080.00
0935	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	878.000	878.000		
			GAL	0.000	0.00	
			33.00000	878.000		28,974.00
0940	627-01001	*Preformed Plastic Pavement Marking (Type I)	1,662.000	1,494.000		
			SF	168.000	2,352.00	
			14.00000	1,662.000		23,268.00
0945	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	183.000	183.000		
			SF	0.000	0.00	
			20.00000	183.000		3,660.00
0950	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	970.000	830.000		
			SF	140.000	1,540.00	
			11.00000	970.000		10,670.00
0955	629-01001	Survey Monument (Type 1)	30.000	0.000		
			EACH	30.000	2,250.00	
			75.00000	30.000		2,250.00
0960	629-01006	Survey Monument (Type 6)	3.000	0.000		
			EACH	3.000	150.00	
			50.00000	3.000		150.00
0965	629-01011	Survey Monument (Type 1A)	2.000	0.000		
			EACH	2.000	1,300.00	
			650.00000	2.000		1,300.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 20  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0970	630-00000	*Flagging	952.000	952.000		
			25.00000	952.000		23,800.00
0975	630-00003	*Uniformed Traffic Control	390.000	377.500		
			72.00000	390.000		28,080.00
0980	630-00004	*Traffic Control Vehicle	3.000	1.800		
			260.00000	2.700	234.00	702.00
0985	630-00007	*Traffic Control Inspection	415.000	415.000		
			240.00000	415.000	0.00	99,600.00
0990	630-00012	*Traffic Control Management	233.000	218.000		
			310.00000	233.000	4,650.00	72,230.00
0995	630-80001	*Flashing Beacon (Portable)	2.000	1.800		
			5.00000	1.800	0.00	9.00
1000	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	7.200		
			100.00000	7.200	0.00	720.00
1005	630-80339	*Directional Barricade	0.000	0.000		
			100.00000	0.000	0.00	0.00
1010	630-80341	*Construction Traffic Sign (Panel Size A)	34.000	30.600		
			21.00000	30.600	0.00	642.60
1015	630-80342	*Construction Traffic Sign (Panel Size B)	75.000	67.500		
			21.00000	67.500	0.00	1,417.50
1020	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	9.000		
			21.00000	9.000	0.00	189.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 21  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
1025	630-80344	*Construction Traffic Sign (Special)	151.000	135.900		
			SF	0.000	0.00	
			15.00000	135.900		2,038.50
1030	630-80355	*Portable Message Sign Panel	3.000	2.700		
			EACH	0.000	0.00	
			3,100.00000	2.700		8,370.00
1035	630-80360	*Drum Channelizing Device	206.000	185.400		
			EACH	0.000	0.00	
			31.00000	185.400		5,747.40
1040	630-80363	*Drum Channelizing Device (With Light) (Flashing)	4.000	3.600		
			EACH	0.000	0.00	
			31.00000	3.600		111.60
1045	630-80370	Concrete Barrier (Temporary)	3,612.000	3,250.800		
			LF	0.000	0.00	
			26.00000	3,250.800		84,520.80
1050	630-80380	*Traffic Cone	400.000	360.000		
			EACH	0.000	0.00	
			0.50000	360.000		180.00
1055	630-80384	*Tubular Marker	76.000	68.400		
			EACH	0.000	0.00	
			31.00000	68.400		2,120.40
1060	630-85011	*Impact Attenuator (Temporary)	967.000	870.300		
			DAY	0.000	0.00	
			1.00000	870.300		870.30
1065	630-85041	*Mobile Attenuator	97.000	83.000		
			DAY	14.000	1,400.00	
			100.00000	97.000		9,700.00
1070	630-86800	*Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
1075	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 22  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
1080	700-70011	F/A Partnering	2,365.830	2,365.830		
			F A	0.000	0.00	
			1.00000	2,365.830		2,365.83
1085	700-70012	F/A Asphalt Pavement Incentive	-11,471.810	-11,471.810		
			F A	0.000	0.00	
			1.00000	-11,471.810		-11,471.81
1090	700-70016	F/A Fuel Cost Adjustment	-49,000.000	-48,732.500		
			F A	-551.930	-551.93	
			1.00000	-49,284.430		-49,284.43
1095	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70019	F/A Asphalt Cement Cost Adjustment	-111,533.220	-109,252.280		
			F A	-2,280.940	-2,280.94	
			1.00000	-111,533.220		-111,533.22
1105	700-70021	F/A On-The-Job Trainee	3,000.000	2,589.000		
			HOUR	0.000	0.00	
			1.00000	2,589.000		2,589.00
1110	700-70060	F/A Adjust Utilities	20,000.000	10,648.960		
			F A	0.000	0.00	
			1.00000	10,648.960		10,648.96
1115	700-70082	F/A Furnish & Install Electrical Service	11,410.190	11,410.190		
			F A	0.000	0.00	
			1.00000	11,410.190		11,410.19
1120	700-70155	F/A Pavement Surface Course Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70310	F/A Landscaping	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1130	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 23  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
1135	700-70589	F/A Environmental Health & Safety Management	426.250	426.250		
			F A	0.000	0.00	
			1.00000	426.250		426.25
1140	700-70594	F/A DRB Standing Committee	9,500.000	9,275.000		
			F A	0.000	0.00	
			1.00000	9,275.000		9,275.00
1320	630-80415	*Advanced Warning Flashing or Sequencing Panel (C Type)	288.000	246.600		
			DAY	12.600	1,231.65	
			97.75000	259.200		25,336.80
1325	900-00010	Added Item (Hour)/ Additional Surveying hours for staking	6.000	3.000		
			HOUR	3.000	300.00	
			100.00000	6.000		600.00
1330	601-01025	Conc CL B (Misc) Concrete (Class B) for Pipe Encasement	23.300	23.300		
			CY	0.000	0.00	
			398.61000	23.300		9,287.61
1335	900-00006	Added Item (Dollar)/ Drilled Shaft Casing Extension	111,362.990	111,362.990		
			DOL	0.000	0.00	
			1.00000	111,362.990		111,362.99
1340	900-00006	Added Item (Dollar)/ Concrete price reduction for out of spec. air	0.000	-234.600		
			DOL	0.000	0.00	
			1.00000	-234.600		-234.60
1345	900-00014	Added Item (Lump Sum)/ 6 Monitoring Wells	1.000	0.500		
			L S	0.500	2,524.52	
			5,049.04000	1.000		5,049.04
1355	613-00306	3 In Elec Cond (Bored)	400.000	400.000		
			LF	0.000	0.00	
			14.90000	400.000		5,960.00
1360	900-00014	Added Item (Lump Sum)/ Mobilization	1.000	1.000		
			L S	0.000	0.00	
			2,725.00000	1.000		2,725.00
1365	700-70081	F/A Provide Area Heaters	26,573.060	26,573.060		
			F A	0.000	0.00	
			1.00000	26,573.060		26,573.06

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 24  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
1370	900-00004	Added Item (Cubic Yard)/ 2015 Material Cost Increase	2,586.560	2,586.560		
			CY	0.000	0.00	
			5.00000	2,586.560		12,932.80
1375	900-00012	Added Item (Foot)/ Pile Cutoffs	214.000	213.700		
			LF	0.300	12.48	
			41.60000	214.000		8,902.40
1385	900-00014	Added Item (Lump Sum)/ Weed Mowing	1.000	1.000		
			L S	0.000	0.00	
			9,140.50000	1.000		9,140.50
1390	900-00001	Added Item (Acre)/ Additional Riparian Seed Mix	3.300	0.000		
			ACRE	3.300	2,637.72	
			799.31000	3.300		2,637.72
1395	900-00006	Added Item (Dollar)/ ABC (Class 6)	0.000	-356.000		
			DOL	0.000	0.00	
			1.00000	-356.000		-356.00
			CAT 0250	CURRENT AMT	\$ 7,405,516.42 \$	241,350.53 \$ 7,214,516.65
CAT NO0350 STRUCTURES						
1145	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			305,200.00000	1.000		305,200.00
1150	206-00000	Structure Excavation	1,146.000	1,146.000		
			CY	0.000	0.00	
			22.00000	1,146.000		25,212.00
1155	206-00100	Structure Backfill (Class 1)	1,825.000	1,825.000		
			CY	0.000	0.00	
			32.00000	1,825.000		58,400.00
1160	206-00200	Structure Backfill (Class 2)	427.000	427.000		
			CY	0.000	0.00	
			30.00000	427.000		12,810.00
1165	206-00360	Mechanical Reinforcement of Soil	1,806.000	1,806.000		
			CY	0.000	0.00	
			16.00000	1,806.000		28,896.00



CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 25  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
1170	206-01781	*Shoring (Area 1)	1.000	1.000		
		L S		0.000	0.00	
			65,800.00000	1.000		65,800.00
1175	206-01782	*Shoring (Area 2)	1.000	1.000		
		L S		0.000	0.00	
			20,800.00000	1.000		20,800.00
1180	206-01783	*Shoring (Area 3)	1.000	1.000		
		L S		0.000	0.00	
			65,800.00000	1.000		65,800.00
1185	206-01784	*Shoring (Area 4)	1.000	1.000		
		L S		0.000	0.00	
			20,800.00000	1.000		20,800.00
1190	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,053.400	1,053.400		
		TON		0.000	0.00	
			110.00000	1,053.400		115,874.00
1195	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,252.310	1,252.310		
		TON		0.000	0.00	
			65.00000	1,252.310		81,400.15
1200	411-10255	*Emulsified Asphalt (Slow-Setting)	727.000	727.000		
		GAL		0.000	0.00	
			2.50000	727.000		1,817.50
1205	502-00460	Pile Tip	60.000	60.000		
		EACH		0.000	0.00	
			120.00000	60.000		7,200.00
1205		MATERIAL ALLOWANCE Pile Tips		0.000		
		EACH		0.000	0.00	
			70.00000	0.000		0.00
1210	502-11489	*Steel Piling (HP 14x89)	5,700.000	5,699.400		
		LF		0.600	31.20	
			52.00000	5,700.000		296,400.00
1210		MATERIAL ALLOWANCE Pile sticks		0.000		
		LF		0.000	0.00	
			35.56000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 26  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
1215	503-00060	*Drilled Caisson (60 Inch)	3,571.000	3,571.000		
			LF	0.000	0.00	
			530.00000	3,571.000		1,892,630.00
1220	512-00103	Bearing Device (Type III)	34.000	34.000		
			EACH	0.000	0.00	
			4,000.00000	34.000		136,000.00
1225	513-00600	Bridge Drain	7.000	7.000		
			EACH	0.000	0.00	
			3,800.00000	7.000		26,600.00
1230	514-00201	*Pedestrian Railing (Steel)(Special)	1,588.000	1,588.000		
			LF	0.000	0.00	
			140.00000	1,588.000		222,320.00
1230		MATERIAL ALLOWANCE Pedestrian Hand Rail		0.000		
			LF	0.000	0.00	
			91.41000	0.000		0.00
1235	515-00120	*Waterproofing (Membrane)	9,359.000	9,359.000		
			SY	0.000	0.00	
			14.00000	9,359.000		131,026.00
1240	518-01004	Bridge Expansion Device (0-4 Inch)	251.000	251.000		
			LF	0.000	0.00	
			200.00000	251.000		50,200.00
1245	601-03040	*Concrete Class D (Bridge)	5,297.500	5,297.500		
			CY	0.000	0.00	
			340.00000	5,297.500		1,801,150.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0030

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY// UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
				1.00000	0.000	0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
				1.00000	0.000	0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
				1.00000	0.000	0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
				1.00000	0.000	0.00
1245		MATERIAL ALLOWANCE Deck Panels		0.000		
			DOL	0.000	0.00	
				1.00000	0.000	0.00
1245		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
				1.00000	0.000	0.00
1250	601-40300	*Structural Concrete Coating		4,694.000	4,694.000	
			SY	0.000	0.00	
				5.00000	4,694.000	23,470.00
1255	602-00000	*Reinforcing Steel		310,757.000	310,757.000	
			LB	0.000	0.00	
				0.72000	310,757.000	223,745.04
1260	602-00020	*Reinforcing Steel (Epoxy Coated)		985,900.000	985,900.000	
			LB	0.000	0.00	
				0.78000	985,900.000	769,002.00
1265	604-25000	Vane Grate Inlet Special		4.000	4.000	
			EACH	0.000	0.00	
				3,200.00000	4.000	12,800.00
1270	606-10705	Bridge Rail Type 7 (Special)		1,634.000	1,634.000	
			LF	0.000	0.00	
				110.00000	1,634.000	179,740.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 28  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
1275	613-00075	*3/4 Inch Electrical Conduit	1,201.000	1,201.000		
			LF	0.000	0.00	
			8.00000	1,201.000		9,608.00
1280	613-00100	*1 Inch Electrical Conduit	200.000	200.000		
			LF	0.000	0.00	
			8.00000	200.000		1,600.00
1285	613-00200	*2 Inch Electrical Conduit	2,526.000	2,526.000		
			LF	0.000	0.00	
			8.00000	2,526.000		20,208.00
1290	613-00300	*3 Inch Electrical Conduit	1,669.000	1,669.000		
			LF	0.000	0.00	
			10.00000	1,669.000		16,690.00
1295	613-16025	*Luminaire (Special) (LED) (Step Light)	76.000	0.000		
			EACH	76.000	53,960.00	
			710.00000	76.000		53,960.00
1300	618-00163	*Prestressed Concrete I (BT63)	12,617.000	12,617.000		
			LF	0.000	0.00	
			160.00000	12,617.000		2,018,720.00
1300		MATERIAL ALLOWANCE Girders		0.000		
			LF	0.000	0.00	
			103.41494	0.000		0.00
1300		MATERIAL ALLOWANCE Girders		0.000		
			LF	0.000	0.00	
			103.41494	0.000		0.00
1300		MATERIAL ALLOWANCE Girders		0.000		
			LF	0.000	0.00	
			110.46000	0.000		0.00
1300		MATERIAL ALLOWANCE Girders		0.000		
			LF	0.000	0.00	
			110.46000	0.000		0.00
1300		MATERIAL ALLOWANCE Girders		0.000		
			LF	0.000	0.00	
			110.46000	0.000		0.00

CONTID: C18147  
 PCN: 18147-BID  
 PROJECT: FBR088A-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0030

Page 29  
 ESTIMATE RUN 10/28/2015  
 14:54:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
1350	900-00012	Added Item (Foot)/ Stay in Place Caisson casing	108.000	108.000		
			LF	0.000	0.00	
			240.78000	108.000		26,004.24
			CAT 0350	CURRENT AMT	\$ 8,721,882.93	\$ 53,991.20 \$ 8,721,882.93
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
1305	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			44,100.00000	1.000		44,100.00
1310	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			23,400.00000	1.000		23,400.00
1315	620-00020	Sanitary Facility	4.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
			CAT 0450	CURRENT AMT	\$ 73,500.00	\$ 0.00 \$ 73,500.00
PROJECT TOTAL			CURRENT AMT	\$ 16,704,479.95	\$ 295,341.73	\$ 16,513,480.18