

ESTIMATE SUMMARY

11:08:51

CONTID: C18149

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 18149-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 147.0 DAYS TIME ALLOW: 8/28/2013 FIXED COMPLETION DAT

PECOS OVER I-70

PERCENT TIME: 49.49 ORIG TIME ALLOW: 8/1/2013 FIXED COMPLETION DAT

PROJECT NO: FBR0704-224
 PECOS OVER I-70
 NAME OF ROAD: 070A
 PROJECT COUNTIES: DENVER

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.
 7926 S. PLATTE CANYON RD

PAY PERIOD ENDING 03/31/2013 DATE TIME STARTED 11/05/2012
 DATE LET 09/26/2012 DATE WORK BEGAN
 DATE AWARDED 10/15/2012 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 11/02/2012 DATE ACCEPTED
 DATE NOTICE TO PROCEED 11/05/2012

LITTLETON CO 80128 303-979-9330

| | | CURRENT TOTAL | THIS ESTIMATE |
|----------------------|---------------------------------------|-----------------|-----------------|
| CURRENT PROJECT AMT: | \$ 18,474,343.06 PARTICIPATING | \$ 4,651,677.36 | \$ 1,584,744.59 |
| AWARD PROJECT AMT: | \$ 13,371,243.21 NON-PARTICIPATING | 74,206.00 | 0.00 |
| PERCENT COMPLETE: | 25.58% TOTAL EARNINGS | 4,725,883.36 | 1,584,744.59 |
| FUNDS AVAILABLE: | \$ 13,748,459.70 STOCKPILED MATERIALS | 0.00 | 0.00 |
| | GROSS EARNINGS | 4,725,883.36 | 1,584,744.59 |
| TOTAL CLAIMS: | \$ 0.00 RETAINAGE | -135,084.10 | -46,426.94 |
| | SECURITIES ENCUMBERED | 0.00 | 0.00 |
| | NET EARNINGS | 4,590,799.26 | 1,538,317.65 |
| | LIQUIDATED DAMAGES | 0.00 | 0.00 |
| | AUTOPAY ADJUSTMENT | 0.00 | 0.00 |
| | AMOUNT DUE | 4,590,799.26 | 1,538,317.65 |
| | OTHER ADJUSTMENTS | 0.00 | 0.00 |
| | PAYMENT DUE | | \$ 1,538,317.65 |

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0005 | 202-00190 | Removal of Concrete Median Cover Material | 758.000 | 85.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 8.96013 | 85.000 | | 761.61 |
| 0010 | 202-00828 | *Removal of Traffic Signal Equipment | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 13,107.00000 | 0.000 | | 0.00 |
| 0015 | 304-04000 | Aggregate Base Course (Class 4) | 1,243.000 | 926.970 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 22.61468 | 926.970 | | 20,963.13 |
| 0020 | 304-05000 | Aggregate Base Course (Class 5) | 2,072.000 | 509.280 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 17.94127 | 509.280 | | 9,137.13 |
| 0025 | 304-06000 | Aggregate Base Course (Class 6) | 5,305.000 | 1,914.060 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 23.30023 | 1,914.060 | | 44,598.04 |
| 0030 | 403-00720 | *Hot Mix Asphalt (Patching) (Asphalt) | 254.000 | 25.940 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 123.60000 | 25.940 | | 3,206.18 |
| 0035 | 403-33841 | *Hot Mix Asphalt (Grading S) (100) (PG 64-22) | 269.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 93.73000 | 0.000 | | 0.00 |
| 0040 | 403-34871 | *Hot Mix Asphalt (Grading SX) (100) (PG 76-28) | 512.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 124.37250 | 0.000 | | 0.00 |
| 0045 | 411-10251 | *Emulsified Asphalt (CSS-1) | 255.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 4.22300 | 0.000 | | 0.00 |
| 0050 | 412-00600 | *Concrete Pavement (6 Inch) | 299.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 39.45361 | 0.000 | | 0.00 |
| 0055 | 412-00800 | *Concrete Pavement (8 Inch) | 737.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 48.18528 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0060 | 412-01000 | *Concrete Pavement (10 Inch) | 140.000 | 64.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 61.90324 | 64.000 | | 3,961.81 |
| 0065 | 412-01150 | *Concrete Pavement (11-1/2 Inch) | 10,320.000 | 1,948.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 62.45894 | 1,948.000 | | 121,670.02 |
| 0070 | 412-01152 | *Concrete Pavement (11-1/2 Inch) (Fast Track) | 527.000 | 151.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 75.03600 | 151.000 | | 11,330.44 |
| 0075 | 503-00018 | Drilled Caisson (18 Inch) | 12.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 127.50000 | 0.000 | | 0.00 |
| 0080 | 503-00036 | *Drilled Caisson (36 Inch) | 36.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 239.31054 | 0.000 | | 0.00 |
| 0085 | 503-00048 | Drilled Caisson (48 Inch) | 31.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 665.39438 | 0.000 | | 0.00 |
| 0090 | 514-00201 | *Pedestrian Railing (Steel)(Special) | 200.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 117.08025 | 0.000 | | 0.00 |
| 0095 | 602-00000 | Reinforcing Steel | 1,661.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.75624 | 0.000 | | 0.00 |
| 0100 | 607-60266 | *16 Foot Gate Double (Chain Link) | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 797.07950 | 1.000 | | 797.08 |
| 0105 | 612-00260 | *Location Marker (Fiber Optic)(Dome) | 15.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 132.60000 | 0.000 | | 0.00 |
| 0110 | 613-00206 | *2 Inch Electrical Conduit (Bored) | 1,900.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.64800 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0115 | 613-00306 | *3 Inch Electrical Conduit (Bored) | 280.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.58400 | 0.000 | | 0.00 |
| 0120 | 613-01200 | *2 Inch Electrical Conduit (Plastic) | 2,000.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 8.16000 | 0.000 | | 0.00 |
| 0125 | 613-07023 | *Pull Box (24"x36"x24") 2 | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,438.20000 | 0.000 | | 0.00 |
| 0130 | 613-10000 | *Wiring | 0.330 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 58,344.00000 | 0.000 | | 0.00 |
| 0135 | 613-50105 | *Lighting Control Center (Pedestal Only) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,417.00000 | 0.000 | | 0.00 |
| 0140 | 614-10147 | *Variable Message Sign LED (Overhead) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,568.00000 | 0.000 | | 0.00 |
| 0145 | 614-31800 | *Monotube Overhead Sign Cantilever (18 Inch Diameter) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 32,459.62500 | 0.000 | | 0.00 |
| 0150 | 614-32000 | *Monotube Overhead Sign Cantilever (20 Inch Diameter) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 37,995.37500 | 0.000 | | 0.00 |
| 0155 | 614-32400 | *Monotube Overhead Sign Cantilever (24 Inch Diameter) | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 48,616.14000 | 0.000 | | 0.00 |
| 0160 | 614-70150 | *Pedestrian Signal Face (16) (Countdown) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 586.50000 | 0.000 | | 0.00 |
| 0165 | 614-70336 | *Traffic Signal Face (12-12-12) | 15.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 795.60000 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0170 | 614-72855 | *Traffic Signal Controller Cabinet | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 19,686.00000 | 0.000 | | 0.00 |
| 0175 | 614-72866 | *Fire Preemption Unit and Timer | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,212.60000 | 0.000 | | 0.00 |
| 0180 | 614-81150 | *Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26,214.00000 | 0.000 | | 0.00 |
| 0185 | 614-81155 | *Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26,662.80000 | 0.000 | | 0.00 |
| 0190 | 614-84100 | *Traffic Signal Pedestal Pole Aluminum | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,142.00000 | 0.000 | | 0.00 |
| 0195 | 614-86105 | *Telemetry (Field) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,120.00000 | 0.000 | | 0.00 |
| 0200 | 614-86239 | *Traffic Signal Controller (Solid State) (Full-Actuated) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,060.00000 | 0.000 | | 0.00 |
| 0205 | 614-87010 | *Fiber Optic Cable (Single Mode) (12 Fiber) | 2,000.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.65200 | 0.000 | | 0.00 |
| 0210 | 614-87020 | *Optical Transceiver | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,018.00000 | 0.000 | | 0.00 |
| 0215 | 614-87498 | *Fiber Optic Cable (Single Mode) (144 Strands) | 1,500.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.69200 | 0.000 | | 0.00 |
| | | | CAT 0200 | CURRENT AMT | \$ 1,732,111.18 \$ | 0.00 \$ 216,425.44 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0220 | 201-00000 | Clearing and Grubbing | 1.000 | 0.700 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 8,090.76909 | 0.700 | | 5,663.54 |
| 0225 | 202-00000 | Removal of Structures and Obstructions | 1.000 | 0.750 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 18,144.78297 | 0.750 | | 13,608.59 |
| 0230 | 202-00008 | Tree Trimming | 8.000 | 0.000 | | |
| | | | HOOR | 0.000 | 0.00 | |
| | | | 105.00000 | 0.000 | | 0.00 |
| 0235 | 202-00010 | Removal of Tree | 19.000 | 9.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 404.22597 | 9.000 | | 3,638.03 |
| 0240 | 202-00019 | *Removal of Inlet | 20.000 | 5.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 491.15931 | 5.000 | | 2,455.80 |
| 0245 | 202-00021 | *Removal of Manhole | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 792.98824 | 0.000 | | 0.00 |
| 0250 | 202-00031 | *Removal of Fire Hydrant | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,466.30000 | 0.000 | | 0.00 |
| 0255 | 202-00032 | *Removal of Valve | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 686.32000 | 0.000 | | 0.00 |
| 0260 | 202-00035 | Removal of Pipe | 1,847.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 17.52261 | 0.000 | | 0.00 |
| 0265 | 202-00090 | Removal of Delineator | 15.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5.10000 | 0.000 | | 0.00 |
| 0270 | 202-00200 | Removal of Sidewalk | 1,127.000 | 240.000 | | |
| | | | SY | 129.000 | 1,361.38 | |
| | | | 10.55336 | 369.000 | | 3,894.19 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0275 | 202-00203 | Removal of Curb and Gutter | 3,612.000 | 688.000 | | |
| | | | LF | 658.000 | 3,352.28 | |
| | | | 5.09465 | 1,346.000 | | 6,857.40 |
| 0280 | 202-00210 | *Removal of Concrete Pavement | 9,112.000 | 1,401.000 | | |
| | | | SY | 893.000 | 12,233.36 | |
| | | | 13.69917 | 2,294.000 | | 31,425.90 |
| 0285 | 202-00220 | *Removal of Asphalt Mat | 7,581.000 | 2,478.000 | | |
| | | | SY | 894.000 | 6,850.37 | |
| | | | 7.66261 | 3,372.000 | | 25,838.32 |
| 0290 | 202-00240 | Removal of Asphalt Mat (Planing) | 2,958.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 3.11969 | 0.000 | | 0.00 |
| 0295 | 202-00250 | *Removal of Pavement Marking | 9,501.000 | 1,094.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 1.51500 | 1,094.000 | | 1,657.41 |
| 0300 | 202-00700 | *Removal of Light Standard | 27.000 | 7.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 526.44331 | 7.000 | | 3,685.10 |
| 0305 | 202-00725 | *Removal of Existing Lighting System | 1.000 | 0.000 | | |
| | | | L S | 0.250 | 1,311.98 | |
| | | | 5,247.90000 | 0.250 | | 1,311.98 |
| 0310 | 202-00810 | Removal of Ground Sign | 40.000 | 0.000 | | |
| | | | EACH | 13.000 | 861.90 | |
| | | | 66.30000 | 13.000 | | 861.90 |
| 0315 | 202-00815 | Removal of Sign (Special) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 250.00000 | 0.000 | | 0.00 |
| 0320 | 202-00821 | Removal of Sign Panel | 9.000 | 9.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 65.00000 | 9.000 | | 585.00 |
| 0325 | 202-00823 | *Removal of Dynamic Message Sign | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,000.00000 | 1.000 | | 8,000.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0330 | 202-00827 | *Removal of Pull Box | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 104.04000 | 0.000 | | 0.00 |
| 0335 | 202-01000 | *Removal of Fence | 446.000 | 368.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.16150 | 368.000 | | 1,531.43 |
| 0340 | 202-01130 | *Removal of Guardrail Type 3 | 1,321.000 | 1,021.000 | | |
| | | | LF | 65.000 | 168.24 | |
| | | | 2.58825 | 1,086.000 | | 2,810.84 |
| 0345 | 202-01180 | Removal of Median Barrier | 3,030.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 16.06034 | 0.000 | | 0.00 |
| 0350 | 202-04001 | Plug Culvert | 5.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 738.36869 | 1.000 | | 738.37 |
| 0355 | 202-04005 | Clean Valve Box | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 162.59069 | 0.000 | | 0.00 |
| 0360 | 202-04010 | *Clean Inlet | 27.000 | 18.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 650.36274 | 18.000 | | 11,706.53 |
| 0365 | 203-00010 | Unclassified Excavation (Complete In Place) | 4,338.000 | 2,415.000 | | |
| | | | CY | 119.000 | 5,442.26 | |
| | | | 45.73325 | 2,534.000 | | 115,888.06 |
| 0370 | 203-00100 | Muck Excavation | 100.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 42.27497 | 0.000 | | 0.00 |
| 0375 | 203-01100 | Proof Rolling | 16.000 | 1.000 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 127.16593 | 1.000 | | 127.17 |
| 0380 | 203-01597 | *Potholing | 150.000 | 63.500 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 197.20897 | 63.500 | | 12,522.77 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0385 | 207-00205 | Topsoil | 1,600.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 37.48996 | 0.000 | | 0.00 |
| 0390 | 208-00002 | *Erosion Log (12 Inch) | 2,300.000 | 1,505.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.99345 | 1,505.000 | | 6,010.14 |
| 0395 | 208-00020 | *Silt Fence | 2,200.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.36485 | 0.000 | | 0.00 |
| 0400 | 208-00034 | *Gravel Bag | 2,848.500 | 2,848.500 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.16265 | 2,848.500 | | 3,311.81 |
| 0405 | 208-00040 | *Check Dam | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 473.14800 | 0.000 | | 0.00 |
| 0410 | 208-00045 | Concrete Washout Structure | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,398.50000 | 4.000 | | 9,594.00 |
| 0415 | 208-00050 | *Storm Drain Inlet Protection | 130.000 | 30.000 | | |
| | | | EACH | 17.000 | 2,114.00 | |
| | | | 124.35300 | 47.000 | | 5,844.59 |
| 0420 | 208-00060 | *Temporary Slope Drain | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 18.70350 | 0.000 | | 0.00 |
| 0425 | 208-00070 | Vehicle Tracking Pad | 11.000 | 6.000 | | |
| | | | EACH | 1.000 | 1,005.58 | |
| | | | 1,005.57702 | 7.000 | | 7,039.04 |
| 0430 | 208-00103 | Removal and Disposal of Sediment (Labor) | 90.000 | 6.000 | | |
| | | | HOOR | 5.000 | 625.56 | |
| | | | 125.11262 | 11.000 | | 1,376.24 |
| 0435 | 208-00105 | Removal and Disposal of Sediment (Equipment) | 90.000 | 4.000 | | |
| | | | HOOR | 3.000 | 204.60 | |
| | | | 68.20113 | 7.000 | | 477.41 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|-----------------------------|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0440 | 208-00106 | Sweeping (Sediment Removal) | 400.000 | 65.750 | | |
| | | | HOOR | 50.500 | 7,575.00 | |
| | | | 150.00000 | 116.250 | | 17,437.50 |
| 0445 | 208-00107 | Removal of Trash | 150.000 | 14.000 | | |
| | | | HOOR | 2.000 | 58.39 | |
| | | | 29.19375 | 16.000 | | 467.10 |
| 0450 | 208-00206 | Erosion Control Supervisor | 298.000 | 0.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 0.00010 | 0.000 | | 0.00 |
| 0455 | 208-00301 | Temporary Diversion | 1,400.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.30868 | 0.000 | | 0.00 |
| 0460 | 210-04010 | Adjust Manhole | 12.000 | 0.000 | | |
| | | | EACH | 2.000 | 1,541.42 | |
| | | | 770.71200 | 2.000 | | 1,541.42 |
| 0465 | 210-04015 | *Modify Manhole | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,145.97360 | 0.000 | | 0.00 |
| 0470 | 210-04020 | *Modify Inlet | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,168.41360 | 0.000 | | 0.00 |
| 0475 | 210-04050 | Adjust Valve Box | 14.000 | 0.000 | | |
| | | | EACH | 1.000 | 299.52 | |
| | | | 299.52300 | 1.000 | | 299.52 |
| 0480 | 212-00006 | *Seeding (Native) | 3.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 843.17400 | 0.000 | | 0.00 |
| 0485 | 213-00002 | *Mulching (Weed Free Hay) | 3.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 692.53500 | 0.000 | | 0.00 |
| 0490 | 213-00005 | *Mulching (Decorative) | 2,388.000 | 0.000 | | |
| | | | CF | 0.000 | 0.00 | |
| | | | 5.59727 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0495 | 213-00061 | *Mulch Tackifier | 600.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 2.42640 | 0.000 | | 0.00 |
| 0500 | 213-00067 | *Rock Mulch (Weed Free) | 576.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 3.04423 | 0.000 | | 0.00 |
| 0505 | 213-00100 | *Soil Binder | 3.000 | 0.500 | | |
| | | | ACRE | 0.720 | 465.14 | |
| | | | 646.02900 | 1.220 | | 788.16 |
| 0510 | 213-00700 | *Landscape Boulder | 36.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 785.54700 | 0.000 | | 0.00 |
| 0515 | 214-00000 | *Landscape Maintenance | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 513.58800 | 0.000 | | 0.00 |
| 0520 | 214-00205 | *Deciduous Tree (5 Gallon Container) | 19.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 440.79600 | 0.000 | | 0.00 |
| 0525 | 216-00042 | *Soil Retention Blanket (Biodegradable Straw/Coconut) | 14,325.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.66815 | 0.000 | | 0.00 |
| 0530 | 217-00020 | *Herbicide Treatment | 30.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 84.41850 | 0.000 | | 0.00 |
| 0535 | 250-00050 | Monitoring Technician | 40.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 98.00000 | 0.000 | | 0.00 |
| 0540 | 503-00042 | *Drilled Caisson (42 Inch) | 37.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 308.42882 | 0.000 | | 0.00 |
| 0545 | 503-00048 | Drilled Caisson (48 Inch) | 93.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 665.39438 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0550 | 503-00054 | Drilled Caisson (54 Inch) | 37.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 719.64750 | 0.000 | | 0.00 |
| 0555 | 506-00212 | Riprap (12 Inch) | 30.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 48.60306 | 0.000 | | 0.00 |
| 0560 | 507-00300 | *Grouted Rubble Slope and Ditch Paving | 171.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 849.99765 | 0.000 | | 0.00 |
| 0565 | 603-01185 | *18 Inch Reinforced Concrete Pipe (Complete In Place) | 1,307.000 | 557.000 | | |
| | | | LF | 92.000 | 5,836.85 | |
| | | | 63.44400 | 649.000 | | 41,175.16 |
| 0570 | 603-01245 | *24 Inch Reinforced Concrete Pipe (Complete In Place) | 1,246.000 | 528.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 81.77340 | 528.000 | | 43,176.36 |
| 0575 | 603-50003 | *3 Inch Plastic Pipe | 54.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 41.60580 | 0.000 | | 0.00 |
| 0580 | 604-00305 | *Inlet Type C (5 Foot) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,217.05960 | 1.000 | | 3,217.06 |
| 0585 | 604-00310 | *Inlet Type C (10 Foot) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,992.16780 | 0.000 | | 0.00 |
| 0590 | 604-13005 | *Inlet Type 13 (5 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,499.64040 | 0.000 | | 0.00 |
| 0595 | 604-13505 | *Inlet Type 13 (Double) (5 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,197.76480 | 0.000 | | 0.00 |
| 0600 | 604-16005 | *Inlet Type 16 (5 Foot) | 7.000 | 1.000 | | |
| | | | EACH | 2.000 | 6,815.64 | |
| | | | 3,407.82000 | 3.000 | | 10,223.46 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0605 | 604-19105 | *Inlet Type R L 5 (5 Foot) | 5.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,313.64120 | 1.000 | | 4,313.64 |
| 0610 | 604-19110 | *Inlet Type R L 5 (10 Foot) | 9.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,426.36720 | 3.000 | | 19,279.10 |
| 0615 | 604-19205 | *Inlet Type R L 10 (5 Foot) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,634.09240 | 1.000 | | 5,634.09 |
| 0620 | 604-19210 | *Inlet Type R L 10 (10 Foot) | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,294.31800 | 1.000 | | 6,294.32 |
| 0625 | 604-19405 | *Inlet Type R Special (5 Foot) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,839.08620 | 1.000 | | 3,839.09 |
| 0630 | 604-30000 | *Manhole Slab Base (Special) | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 13,913.74860 | 1.000 | | 13,913.75 |
| 0635 | 604-30005 | *Manhole Slab Base (5 Foot) | 3.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,877.89720 | 2.000 | | 7,755.79 |
| 0640 | 604-30010 | *Manhole Slab Base (10 Foot) | 8.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,354.46160 | 2.000 | | 8,708.92 |
| 0645 | 604-30015 | *Manhole Slab Base (15 Foot) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,318.21880 | 0.000 | | 0.00 |
| 0650 | 604-31000 | *Manhole Box Base (Special) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 10,684.04100 | 0.000 | | 0.00 |
| 0655 | 606-00301 | *Guardrail Type 3 (6-3 Post Spacing) | 1,438.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 15.42800 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|-----------------------------|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0660 | 606-00710 | Guardrail Type 7 (Style CA) | 1,994.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 74.53529 | 0.000 | | 0.00 |
| 0665 | 606-00740 | Guardrail Type 7 (Style CE) | 669.000 | 0.000 | | |
| | | | LF | 105.000 | 10,283.04 | |
| | | | 97.93370 | 105.000 | | 10,283.04 |
| 0670 | 606-01340 | *End Anchorage Type 3D | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 659.90225 | 0.000 | | 0.00 |
| 0675 | 606-01370 | *Transition Type 3G | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,046.16050 | 0.000 | | 0.00 |
| 0680 | 606-01385 | *Transition Type 3J | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 684.76975 | 0.000 | | 0.00 |
| 0685 | 606-02005 | *End Anchorage (Flared) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,529.70650 | 0.000 | | 0.00 |
| 0690 | 606-10700 | Bridge Rail Type 7 | 42.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 153.53152 | 0.000 | | 0.00 |
| 0695 | 607-11525 | *Fence (Plastic) | 4,410.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.84200 | 0.000 | | 0.00 |
| 0700 | 607-11530 | *Fence (Special) | 336.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 194.82925 | 0.000 | | 0.00 |
| 0705 | 607-11580 | *Fence (Temporary) | 1,700.000 | 621.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.82125 | 621.000 | | 2,994.00 |
| 0710 | 607-53172 | *Fence Chain Link (72 Inch) | 170.000 | 0.000 | | |
| | | | LF | 20.000 | 675.99 | |
| | | | 33.79950 | 20.000 | | 675.99 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0715 | 608-00000 | *Concrete Sidewalk | 1,072.000 | 151.000 | | |
| | | | SY | 178.000 | 7,217.92 | |
| | | | 40.55009 | 329.000 | | 13,340.98 |
| 0720 | 608-00006 | *Concrete Sidewalk (6 Inch) | 63.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 40.70099 | 0.000 | | 0.00 |
| 0725 | 608-00010 | *Concrete Curb Ramp | 170.000 | 12.000 | | |
| | | | SY | 21.000 | 3,179.45 | |
| | | | 151.40247 | 33.000 | | 4,996.28 |
| 0730 | 608-00100 | *Reinforced Grass/Concrete Porous Pavement | 399.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 158.87707 | 0.000 | | 0.00 |
| 0735 | 609-21010 | *Curb and Gutter Type 2 (Section I-B) | 2,731.000 | 0.000 | | |
| | | | LF | 205.000 | 3,145.59 | |
| | | | 15.34432 | 205.000 | | 3,145.59 |
| 0740 | 609-21020 | *Curb and Gutter Type 2 (Section II-B) | 2,555.000 | 277.000 | | |
| | | | LF | 578.000 | 9,496.00 | |
| | | | 16.42907 | 855.000 | | 14,046.85 |
| 0745 | 609-21021 | *Curb and Gutter Type 2 (Section II-M) | 1,638.000 | 630.000 | | |
| | | | LF | 430.000 | 7,989.42 | |
| | | | 18.58004 | 1,060.000 | | 19,694.84 |
| 0750 | 609-24004 | *Gutter Type 2 (4 Foot) | 104.000 | 104.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.44179 | 104.000 | | 2,957.95 |
| 0755 | 609-40130 | *Curb (Median) (Special) | 1,267.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 26.42591 | 0.000 | | 0.00 |
| 0760 | 610-00030 | *Median Cover Material (Concrete) | 11,313.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 6.05965 | 0.000 | | 0.00 |
| 0765 | 612-00001 | Delineator (Type I) | 61.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16.32000 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0770 | 612-00002 | Delineator (Type II) | 31.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 17.34000 | 0.000 | | 0.00 |
| 0775 | 612-00003 | Delineator (Type III) | 29.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 18.36000 | 0.000 | | 0.00 |
| 0780 | 613-00200 | *2 Inch Electrical Conduit | 6,440.000 | 3,505.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 7.14000 | 3,505.000 | | 25,025.70 |
| 0785 | 613-00206 | *2 Inch Electrical Conduit (Bored) | 1,265.000 | 1,265.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.64800 | 1,265.000 | | 15,999.72 |
| 0790 | 613-00300 | *3 Inch Electrical Conduit | 1,370.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.10000 | 0.000 | | 0.00 |
| 0795 | 613-00306 | *3 Inch Electrical Conduit (Bored) | 130.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.58400 | 0.000 | | 0.00 |
| 0800 | 613-01100 | *1 Inch Electrical Conduit (Plastic) | 300.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.08000 | 0.000 | | 0.00 |
| 0805 | 613-01200 | *2 Inch Electrical Conduit (Plastic) | 4,480.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 8.16000 | 0.000 | | 0.00 |
| 0810 | 613-01300 | *3 Inch Electrical Conduit (Plastic) | 690.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.40000 | 0.000 | | 0.00 |
| 0815 | 613-07018 | *Pull Box (18"x12"x8") | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 612.00000 | 0.000 | | 0.00 |
| 0820 | 613-07023 | *Pull Box (24"x36"x24") | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,438.20000 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0825 | 613-10000 | *Wiring | 0.670 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 58,344.00000 | 0.000 | | 0.00 |
| 0830 | 613-32350 | *Light Standard Steel (35 Foot) | 49.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,325.63640 | 0.000 | | 0.00 |
| 0835 | 613-40010 | *Light Standard Foundation | 49.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,305.60000 | 0.000 | | 0.00 |
| 0840 | 613-50150 | *Secondary Service Pedestal | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,713.20000 | 0.000 | | 0.00 |
| 0845 | 613-50210 | *Temporary Lighting | 1.000 | 0.500 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 47,328.00000 | 0.500 | | 23,664.00 |
| 0850 | 613-70150 | *Luminaire High Pressure Sodium (150 Watt) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,958.00000 | 0.000 | | 0.00 |
| 0855 | 613-70250 | *Luminaire High Pressure Sodium (250 Watt) | 41.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,017.51120 | 0.000 | | 0.00 |
| 0860 | 613-70400 | *Luminaire High Pressure Sodium (400 Watt) | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,275.00000 | 0.000 | | 0.00 |
| 0865 | 614-00011 | Sign Panel (Class I) | 163.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 16.32000 | 0.000 | | 0.00 |
| 0870 | 614-00012 | Sign Panel (Class II) | 818.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 21.42000 | 0.000 | | 0.00 |
| 0875 | 614-00013 | *Sign Panel (Class III) | 1,035.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 38.24700 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0880 | 614-00216 | Steel Sign Post (2x2 Inch Tubing) | 188.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.28000 | 0.000 | | 0.00 |
| 0885 | 614-01582 | Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase) | 671.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 38.76000 | 0.000 | | 0.00 |
| 0890 | 614-80385 | Rumble Strip | 242.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.75000 | 0.000 | | 0.00 |
| 0895 | 614-87010 | *Fiber Optic Cable (Single Mode) (12 Fiber) | 3,650.000 | 0.000 | | |
| | | | LF | 1,660.000 | 4,402.32 | |
| | | | 2.65200 | 1,660.000 | | 4,402.32 |
| 0900 | 614-87498 | Fiber Optic Cable (Single Mode) (144 Strands) | 1,955.000 | 0.000 | | |
| | | | LF | 1,955.000 | 9,172.86 | |
| | | | 4.69200 | 1,955.000 | | 9,172.86 |
| 0905 | 619-00007 | *Connect To Existing Waterline | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,408.68776 | 0.000 | | 0.00 |
| 0910 | 619-00008 | *12 Inch Waterline (Fittings) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,900.58358 | 0.000 | | 0.00 |
| 0915 | 619-06120 | *12 Inch Ductile Iron Pipe | 8.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 82.79526 | 0.000 | | 0.00 |
| 0920 | 619-10201 | *20 Inch Welded Steel Pipe (Special) | 26.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 919.71807 | 0.000 | | 0.00 |
| 0925 | 619-50480 | *6 Inch Plastic Pipe | 67.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 48.58698 | 0.000 | | 0.00 |
| 0930 | 619-50640 | *8 Inch Plastic Pipe | 65.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 39.94974 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0935 | 619-50960 | *12 Inch Plastic Pipe | 951.000 | 176.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 95.90142 | 176.000 | | 16,878.65 |
| 0940 | 619-50962 | *12 Inch Plastic Pipe (Fusible) | 207.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 219.31776 | 0.000 | | 0.00 |
| 0945 | 619-75048 | *6 Inch Gate Valve | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,517.82960 | 0.000 | | 0.00 |
| 0950 | 619-75064 | *8 Inch Gate Valve | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,905.40320 | 0.000 | | 0.00 |
| 0955 | 619-75096 | *12 Inch Gate Valve | 5.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,171.26988 | 1.000 | | 3,171.27 |
| 0960 | 619-78048 | *6 Inch Fire Hydrant | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,667.88714 | 0.000 | | 0.00 |
| 0965 | 619-79070 | *12 Inch Expansion Joint (Single Slip) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 12,322.89660 | 0.000 | | 0.00 |
| 0970 | 621-00450 | *Detour Pavement | 2,616.000 | 1,718.000 | | |
| | | | SY | 57.000 | 3,476.02 | |
| | | | 60.98280 | 1,775.000 | | 108,244.47 |
| 0975 | 622-00270 | Bollard | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 600.00000 | 0.000 | | 0.00 |
| 0980 | 623-09900 | *Sprinkler System | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 52,687.22592 | 0.000 | | 0.00 |
| 0985 | 625-00000 | Construction Surveying | 1.000 | 0.400 | | |
| | | | L S | 0.100 | 32,001.17 | |
| | | | 320,011.70780 | 0.500 | | 160,005.85 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 0990 | 626-00000 | *Mobilization | 1.000 | 0.500 | | |
| | | | L S | 0.100 | 37,180.00 | |
| | | | 371,800.04050 | 0.600 | | 223,080.02 |
| 0995 | 626-01000 | *Public Information Services | 1.000 | 0.450 | | |
| | | | L S | 0.050 | 1,684.02 | |
| | | | 33,680.33194 | 0.500 | | 16,840.17 |
| 1000 | 627-00005 | *Epoxy Pavement Marking | 73.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 111.10000 | 0.000 | | 0.00 |
| 1005 | 627-00011 | *Pavement Marking Paint (Waterborne) | 357.000 | 52.000 | | |
| | | | GAL | 6.000 | 193.92 | |
| | | | 32.32000 | 58.000 | | 1,874.56 |
| 1010 | 627-01010 | *Preformed Plastic Pavement Marking (Type I)(Inlaid) | 1,190.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 17.42250 | 0.000 | | 0.00 |
| 1015 | 627-02010 | *Preformed Plastic Pavement Marking (Type II) (Inlaid) | 5,980.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 11.36250 | 0.000 | | 0.00 |
| 1020 | 627-30324 | *Preformed Plastic Pavement Marking (Word-Symbol) (Type I) | 1,049.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 16.41250 | 0.000 | | 0.00 |
| 1025 | 627-30329 | *Preformed Plastic Pavement Marking (Xwalk-Stop Line) | 467.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 12.87750 | 0.000 | | 0.00 |
| 1030 | 627-30405 | *Preformed Thermoplastic Pavement Marking (Word-Symbol) | 100.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 17.67500 | 0.000 | | 0.00 |
| 1035 | 627-30410 | *Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) | 426.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 12.62500 | 0.000 | | 0.00 |
| 1040 | 629-01001 | *Survey Monument (Type 1) | 14.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 325.00000 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|-------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 1045 | 629-01031 | *Survey Monument (Type 3A) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,400.00000 | 0.000 | | 0.00 |
| 1050 | 629-01065 | *Survey Monument (Type 5S) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 575.00000 | 0.000 | | 0.00 |
| 1055 | 629-01110 | *Locate Monuments | 8.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 125.00000 | 0.000 | | 0.00 |
| 1060 | 630-00000 | *Flagging | 5,000.000 | 726.000 | | |
| | | | HOURL | 453.500 | 9,618.74 | |
| | | | 21.21000 | 1,179.500 | | 25,017.20 |
| 1065 | 630-00003 | *Uniformed Traffic Control | 1,000.000 | 12.000 | | |
| | | | HOURL | 17.250 | 1,219.58 | |
| | | | 70.70000 | 29.250 | | 2,067.98 |
| 1070 | 630-00007 | *Traffic Control Inspection | 83.000 | 35.000 | | |
| | | | DAY | 11.000 | 777.70 | |
| | | | 70.70000 | 46.000 | | 3,252.20 |
| 1075 | 630-00012 | *Traffic Control Management | 215.000 | 61.000 | | |
| | | | DAY | 32.000 | 15,352.00 | |
| | | | 479.75000 | 93.000 | | 44,616.75 |
| 1080 | 630-00025 | *Traffic Control Vehicle | 50.000 | 6.000 | | |
| | | | HOURL | 8.000 | 177.76 | |
| | | | 22.22000 | 14.000 | | 311.08 |
| 1085 | 630-00027 | *Rolling Roadblock | 10.000 | 0.500 | | |
| | | | DAY | 0.500 | 1,515.00 | |
| | | | 3,030.00000 | 1.000 | | 3,030.00 |
| 1090 | 630-80001 | *Flashing Beacon (Portable) | 9.000 | 3.000 | | |
| | | | EACH | 1.000 | 909.00 | |
| | | | 909.00000 | 4.000 | | 3,636.00 |
| 1095 | 630-80335 | *Barricade (Type 3 M-A) (Temporary) | 35.000 | 0.000 | | |
| | | | EACH | 4.500 | 181.80 | |
| | | | 40.40000 | 4.500 | | 181.80 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 22
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 1100 | 630-80341 | *Construction Traffic Sign (Panel Size A) | 297.000 | 17.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 20.20000 | 17.000 | | 343.40 |
| 1105 | 630-80342 | *Construction Traffic Sign (Panel Size B) | 119.000 | 37.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 30.30000 | 37.500 | | 1,136.25 |
| 1110 | 630-80343 | *Construction Traffic Sign (Panel Size C) | 39.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 35.35000 | 8.000 | | 282.80 |
| 1115 | 630-80344 | *Construction Traffic Sign (Special) | 1,323.000 | 53.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 19.19000 | 53.000 | | 1,017.07 |
| 1120 | 630-80355 | *Portable Message Sign Panel | 14.000 | 4.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,262.00000 | 4.500 | | 28,179.00 |
| 1125 | 630-80358 | *Advance Warning Flashing or Sequencing Arrow Panel (C Type) | 8.000 | 1.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 909.00000 | 1.500 | | 1,363.50 |
| 1130 | 630-80360 | *Drum Channelizing Device | 600.000 | 74.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 28.28000 | 74.500 | | 2,106.86 |
| 1135 | 630-80363 | *Drum Channelizing Device (With Light) (Flashing) | 20.000 | 1.000 | | |
| | | | EACH | 9.000 | 254.52 | |
| | | | 28.28000 | 10.000 | | 282.80 |
| 1140 | 630-80364 | *Drum Channelizing Device (With Light) (Steady Burn) | 50.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 28.28000 | 10.000 | | 282.80 |
| 1145 | 630-80370 | Concrete Barrier (Temporary) | 7,616.000 | 2,052.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.05014 | 2,052.000 | | 57,558.89 |
| 1150 | 630-80380 | *Traffic Cone | 200.000 | 88.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5.05000 | 88.500 | | 446.93 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 23
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 1155 | 630-80520 | *Mobile Pavement Marking Zone | 12.000 | 0.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 959.50000 | 0.000 | | 0.00 |
| 1160 | 630-85010 | *Impact Attenuator (Temporary) | 3.000 | 1.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,000.00000 | 1.500 | | 4,500.00 |
| 1165 | 630-85020 | *Mobile Attenuator | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 23,230.00000 | 1.000 | | 23,230.00 |
| 1170 | 630-86800 | *Traffic Signal (Temporary) | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 38,046.00000 | 1.000 | | 38,046.00 |
| 1175 | 700-70011 | F/A Partnering | 2,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1180 | 700-70012 | F/A Asphalt Pavement Incentive | 20,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1185 | 700-70016 | F/A Fuel Cost Adjustment | 50,000.000 | 311.290 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 311.290 | | 311.29 |
| 1190 | 700-70018 | F/A Roadway Smoothness Incentive | 5,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1195 | 700-70019 | F/A Asphalt Cement Cost Adjustment | 3,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1200 | 700-70020 | F/A On-The-Job Trainee | 5,120.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1205 | 700-70034 | F/A Concrete Pavement Grinding | 10,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 24
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 1210 | 700-70035 | F/A Interchange Closure Coordination and PI | 30,000.000 | 0.000 | | |
| | | | F A | 4,000.000 | 4,000.00 | |
| | | | 1.00000 | 4,000.000 | | 4,000.00 |
| 1215 | 700-70036 | Forced Accounts CMGC Fee (9%) | 1,466,721.000 | 236,662.620 | | |
| | | | F A | 172,949.150 | 172,949.15 | |
| | | | 1.00000 | 409,611.770 | | 409,611.77 |
| 1220 | 700-70380 | F/A Erosion Control | 60,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1225 | 700-70589 | F/A Environmental Health & Safety Management | 16,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1230 | 700-71000 | CMGC Overrun Pool | 250,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1235 | 700-71001 | CMGC Shared Rist Contig. Pool | 112,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1245 | 700-70034 | F/A Noise Mitigation | 10,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1250 | 700-70034 | F/A Contractor Indirects (Per GMP Negotiat) | 2,320,343.000 | 366,860.990 | | |
| | | | F A | 329,241.910 | 329,241.91 | |
| | | | 1.00000 | 696,102.900 | | 696,102.90 |
| 1255 | 700-70034 | F/A Work Added after GMP #3 | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1260 | 700-70082 | F/A Furnish & Install Electrical Service | 60,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 25
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------------|-----------|-------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0250 ROADWAY BE | | | | | | |
| 1265 | 700-70034 | F/A Bridge Roll In-SPMT Standby Fee | 146,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0250 | CURRENT AMT \$ 9,741,183.94 \$ | 724,418.35 \$ | 2,507,936.38 |
| CAT NO0350 E-16-YQ PECOS STRUCTURE BE | | | | | | |
| 1270 | 202-00026 | Removal of Slope and Ditch Paving | 1,036.000 | 952.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 13.28208 | 952.000 | | 12,644.54 |
| 1275 | 202-00400 | Removal of Bridge | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 248,587.49520 | 0.000 | | 0.00 |
| 1280 | 202-00425 | Removal of Bridge Railing | 42.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.33079 | 0.000 | | 0.00 |
| 1285 | 206-00000 | Structure Excavation | 4,295.000 | 4,295.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 34.48418 | 4,295.000 | | 148,109.55 |
| 1290 | 206-00065 | Structure Backfill (Flow-Fill) | 3,022.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 90.28532 | 0.000 | | 0.00 |
| 1295 | 206-00200 | Structure Backfill (Class 2) | 2,312.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 26.28241 | 0.000 | | 0.00 |
| 1300 | 206-01781 | *Shoring (Area 1) | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 90,874.43284 | 1.000 | | 90,874.43 |
| 1305 | 206-01782 | *Shoring (Area 2) | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 65,689.49057 | 1.000 | | 65,689.49 |
| 1310 | 206-01783 | *Shoring (Area 3) | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 31,659.47613 | 1.000 | | 31,659.48 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 26
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0350 E-16-YQ PECOS STRUCTURE BE | | | | | | |
| 1315 | 503-00030 | *Drilled Caisson (30 Inch) | 332.000 | 58.400 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 188.31834 | 58.400 | | 10,997.79 |
| 1320 | 503-00042 | *Drilled Caisson (42 Inch) | 908.000 | 241.500 | | |
| | | | LF | 664.500 | 204,950.95 | |
| | | | 308.42882 | 906.000 | | 279,436.51 |
| 1325 | 506-01020 | Geogrid Reinforcement | 6,230.000 | 4,372.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.69123 | 4,372.000 | | 11,766.06 |
| 1330 | 507-00100 | Concrete Slope and Ditch Paving (Reinforced) | 179.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 549.59391 | 0.000 | | 0.00 |
| 1335 | 512-00101 | Bearing Device (Type I) | 23.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,219.65357 | 0.000 | | 0.00 |
| 1340 | 513-00690 | Bridge Drain (Special) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,951.78460 | 0.000 | | 0.00 |
| 1345 | 518-01004 | Bridge Expansion Device (0-4 Inch) | 198.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 222.65138 | 0.000 | | 0.00 |
| 1350 | 519-03000 | Thin Bonded Epoxy Overlay | 1,109.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 37.82905 | 0.000 | | 0.00 |
| 1355 | 601-03040 | Concrete Class D (Bridge) | 1,417.000 | 0.000 | | |
| | | | CY | 198.000 | 89,926.85 | |
| | | | 454.17601 | 198.000 | | 89,926.85 |
| 1360 | 601-03050 | Concrete Class D (Wall) | 125.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 664.41274 | 0.000 | | 0.00 |
| 1365 | 601-05045 | Concrete Class S40 | 242.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 1,297.07158 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 27
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------------|-----------|------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0350 E-16-YQ PECOS STRUCTURE BE | | | | | | |
| 1370 | 601-40400 | *Structural Concrete Stain | 2,498.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 9.45000 | 0.000 | | 0.00 |
| 1375 | 602-00000 | *Reinforcing Steel | 148,786.000 | 0.000 | | |
| | | | LB | 103,173.000 | 78,023.55 | |
| | | | 0.75624 | 103,173.000 | | 78,023.55 |
| 1380 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 385,203.000 | 0.000 | | |
| | | | LB | 72,717.000 | 65,001.73 | |
| | | | 0.89390 | 72,717.000 | | 65,001.73 |
| 1385 | 604-39010 | *Manhole Special (10 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 23,561.47980 | 0.000 | | 0.00 |
| 1390 | 605-00060 | *6 Inch Perforated Pipe Underdrain | 215.000 | 0.000 | | |
| | | | LF | 112.000 | 3,132.46 | |
| | | | 27.96840 | 112.000 | | 3,132.46 |
| 1395 | 606-11032 | *Bridge Rail Type 10M (Special) | 432.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 192.17921 | 0.000 | | 0.00 |
| 1400 | 607-11530 | *Fence (Special) | 432.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 194.82925 | 0.000 | | 0.00 |
| 1405 | 613-00200 | *2 Inch Electrical Conduit | 1,012.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 7.14000 | 0.000 | | 0.00 |
| 1410 | 613-00300 | *3 Inch Electrical Conduit | 506.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.10000 | 0.000 | | 0.00 |
| 1415 | 618-00000 | *Prestressing Steel Bar | 2,473.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 2.59219 | 0.000 | | 0.00 |
| 1420 | 618-00002 | *Prestressing Steel Strand | 4,734.000 | 0.000 | | |
| | | | MKFT | 0.000 | 0.00 | |
| | | | 69.62567 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 28
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------------|-----------|--|---------------------------------------|---|--------------------------|----------------------------|
| CAT NO0350 E-16-YQ PECOS STRUCTURE BE | | | | | | |
| 1425 | 621-00520 | Temporary Abutment | 0.000 | 0.000 | | |
| | | | LS | 0.000 | 0.00 | |
| | | | 264,934.52380 | 0.000 | | 0.00 |
| 1430 | 631-20020 | Move Bridge (Roll) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,077,143.61500 | 0.000 | | 0.00 |
| 1515 | 601-05045 | Conc CL S40 Change Order 4 | 1,062.000 | 0.000 | | |
| | | | CY | 242.000 | 228,688.40 | |
| | | | 944.99340 | 242.000 | | 228,688.40 |
| 1520 | 900-00014 | Added Item (Lump Sum)/ Change Order 4 | 1.000 | 0.590 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 907,481.77000 | 0.590 | | 535,414.24 |
| 1525 | 900-00021 | Added Item (Square Foot)/ Additional Shoring | 820.000 | 820.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 22.31000 | 820.000 | | 18,294.20 |
| | | | CAT 0350 | CURRENT AMT | \$ 6,583,233.95 \$ | 669,723.94 \$ 1,669,659.28 |
| CAT NO0351 E-16-YZ PED STRUCTURE BE | | | | | | |
| 1435 | 206-00000 | Structure Excavation | 760.000 | 760.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 34.48418 | 760.000 | | 26,207.98 |
| 1440 | 206-00100 | Structure Backfill (Class 1) | 554.000 | 0.000 | | |
| | | | CY | 28.000 | 781.34 | |
| | | | 27.90491 | 28.000 | | 781.34 |
| 1445 | 503-00030 | *Drilled Caisson (30 Inch) | 240.000 | 0.000 | | |
| | | | LF | 240.000 | 45,196.40 | |
| | | | 188.31834 | 240.000 | | 45,196.40 |
| 1450 | 503-00036 | *Drilled Caisson (36 Inch) | 154.000 | 154.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 239.31054 | 154.000 | | 36,853.82 |
| 1455 | 513-00690 | Bridge Drain (Special) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,951.78460 | 0.000 | | 0.00 |

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 29
 ESTIMATE RUN 04/10/2013
 11:08:51

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT | |
|-------------------------------------|-----------|----------------------------------|--|---|--------------------------|----------------------|------------|
| CAT NO0351 E-16-YZ PED STRUCTURE BE | | | | | | | |
| 1460 | 518-00000 | Bridge Compression Joint Sealer | 24.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 244.46969 | 0.000 | | 0.00 | |
| 1465 | 601-03000 | Concrete Class D | 30.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 259.16443 | 0.000 | | 0.00 | |
| 1470 | 601-03040 | Concrete Class D (Bridge) | 283.000 | 0.000 | | | |
| | | | CY | 275.000 | 124,898.40 | | |
| | | | 454.17601 | 275.000 | | 124,898.40 | |
| 1475 | 601-40400 | Structural Concrete Stain | 190.000 | 0.000 | | | |
| | | | SY | 0.000 | 0.00 | | |
| | | | 9.45000 | 0.000 | | 0.00 | |
| 1480 | 602-00000 | *Reinforcing Steel | 7,120.000 | 0.000 | | | |
| | | | LB | 7,120.000 | 5,384.43 | | |
| | | | 0.75624 | 7,120.000 | | 5,384.43 | |
| 1485 | 602-00020 | Reinforcing Steel (Epoxy Coated) | 21,210.000 | 4,466.000 | | | |
| | | | LB | 16,044.000 | 14,341.73 | | |
| | | | 0.89390 | 20,510.000 | | 18,333.89 | |
| 1490 | 628-00001 | Bridge Girder and Deck Unit | 1.000 | 0.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 49,625.12750 | 0.000 | | 0.00 | |
| | | | CAT 0351 | CURRENT AMT \$ | 343,607.99 \$ | 190,602.30 \$ | 257,656.26 |
| CAT NO0450 CE BID ITEMS BE | | | | | | | |
| 1495 | 620-00002 | Field Office (Class 2) | 1.000 | 1.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 49,657.00000 | 1.000 | | 49,657.00 | |
| 1500 | 620-00012 | Field Laboratory (Class 2) | 1.000 | 1.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 22,689.00000 | 1.000 | | 22,689.00 | |
| 1505 | 620-00020 | Sanitary Facility | 2.000 | 2.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 930.00000 | 2.000 | | 1,860.00 | |
| | | | CAT 0450 | CURRENT AMT \$ | 74,206.00 \$ | 0.00 \$ | 74,206.00 |
| PROJECT TOTAL | | | CURRENT AMT | \$ 18,474,343.06 \$ | 1,584,744.59 \$ | 4,725,883.36 | |