

ESTIMATE SUMMARY

22:19:11

 CONTID: C18149 ESTIMATE NO: 0019 PROG SPEC YR: 2005
 PCN: 18149-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 346.0 DAYS TIME ALLOW: 10/2/2013 FIXED COMPLETION DATE:
 PECOS OVER I-70 PERCENT TIME: 104.22 ORIG TIME ALLOW: 8/1/2013 FIXED COMPLETION DATE:

PROJECT NO: FBR0704-224
 PECOS OVER I-70
 NAME OF ROAD: 070A
 PROJECT COUNTIES: DENVER

CONTRACTOR:
 KIEWIT INFRASTRUCTURE CO. PAY PERIOD ENDING 10/16/2013 DATE TIME STARTED 11/05/2012
 7926 S. PLATTE CANYON RD DATE LET 09/26/2012 DATE WORK BEGAN
 DATE AWARDED 10/15/2012 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 11/02/2012 DATE ACCEPTED
 LITTLETON CO 80128 303-979-9330 DATE NOTICE TO PROCEED 11/05/2012

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 18,420,709.55 PARTICIPATING	\$ 17,572,814.96	\$ 1,747,389.10
AWARD PROJECT AMT: \$ 13,371,243.21 NON-PARTICIPATING	74,206.00	0.00
PERCENT COMPLETE: 95.80% TOTAL EARNINGS	17,647,020.96	1,747,389.10
FUNDS AVAILABLE: \$ 773,688.59 STOCKPILED MATERIALS	0.00	-36,102.66
	GROSS EARNINGS	17,647,020.96
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-200,568.65	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	17,446,452.31
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	17,446,452.31
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,711,286.44

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 2
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00190	*Removal of Concrete Median Cover Material	758.000	758.000		
			SY	0.000	0.00	
			8.96013	758.000		6,791.78
0010	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			13,107.00000	1.000		13,107.00
0015	304-04000	Aggregate Base Course (Class 4)	1,196.650	1,196.650		
			TON	0.000	0.00	
			22.61468	1,196.650		27,061.86
0020	304-05000	Aggregate Base Course (Class 5)	2,072.000	890.490		
			TON	0.000	0.00	
			17.94127	890.490		15,976.52
0025	304-06000	Aggregate Base Course (Class 6)	7,089.350	7,089.350		
			TON	0.000	0.00	
			23.30023	7,089.350		165,183.49
0030	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	254.000	249.250		
			TON	0.000	0.00	
			123.60000	249.250		30,807.30
0035	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	366.220	366.220		
			TON	0.000	0.00	
			93.73000	366.220		34,325.80
0040	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	577.760	577.760		
			TON	0.000	0.00	
			124.37250	577.760		71,857.46
0045	411-10251	*Emulsified Asphalt (CSS-1)	255.000	0.000		
			GAL	0.000	0.00	
			4.22300	0.000		0.00
0050	412-00600	*Concrete Pavement (6 Inch)	408.000	351.000		
			SY	0.000	0.00	
			39.45361	351.000		13,848.22
0055	412-00800	*Concrete Pavement (8 Inch)	22.000	22.000		
			SY	0.000	0.00	
			48.18528	22.000		1,060.08

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 3
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	412-01000	*Concrete Pavement (10 Inch)	140.000	140.000		
			SY	0.000	0.00	
			61.90324	140.000		8,666.45
0065	412-01150	*Concrete Pavement (11-1/2 Inch)	10,320.000	9,251.000		
			SY	0.000	0.00	
			62.45894	9,251.000		577,807.65
0070	412-01152	*Concrete Pavement (11-1/2 Inch) (Fast Track)	569.000	569.000		
			SY	0.000	0.00	
			75.03600	569.000		42,695.48
0075	503-00018	Drilled Caisson (18 Inch)	12.000	12.000		
			LF	0.000	0.00	
			127.50000	12.000		1,530.00
0080	503-00036	*Drilled Caisson (36 Inch)	36.000	36.000		
			LF	0.000	0.00	
			239.31054	36.000		8,615.18
0085	503-00048	*Drilled Caisson (48 Inch)	31.000	31.000		
			LF	0.000	0.00	
			665.39438	31.000		20,627.23
0090	514-00201	*Pedestrian Railing (Steel)(Special)	210.000	210.000		
			LF	0.000	0.00	
			117.08025	210.000		24,586.85
0095	602-00000	Reinforcing Steel	1,661.000	975.000		
			LB	0.000	0.00	
			0.75624	975.000		737.33
0100	607-60266	*16 Foot Gate Double (Chain Link)	2.000	2.000		
			EACH	0.000	0.00	
			797.07950	2.000		1,594.16
0105	612-00260	*Location Marker (Fiber Optic)(Dome)	15.000	0.000		
			EACH	0.000	0.00	
			132.60000	0.000		0.00
0110	613-00206	*2 Inch Electrical Conduit (Bored)	1,900.000	1,900.000		
			LF	0.000	0.00	
			12.64800	1,900.000		24,031.20

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 4
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	613-00306	*3 Inch Electrical Conduit (Bored)	280.000	280.000		
			LF	0.000	0.00	
			19.58400	280.000		5,483.52
0120	613-01200	*2 Inch Electrical Conduit (Plastic)	2,000.000	2,000.000		
			LF	0.000	0.00	
			8.16000	2,000.000		16,320.00
0125	613-07023	*Pull Box (24"x36"x24") 2	4.000	0.000		
			EACH	0.000	0.00	
			1,438.20000	0.000		0.00
0130	613-10000	*Wiring	0.330	0.330		
			L S	0.000	0.00	
			58,344.00000	0.330		19,253.52
0135	613-50105	*Lighting Control Center (Pedestal Only)	1.000	0.000		
			EACH	0.000	0.00	
			3,417.00000	0.000		0.00
0140	614-10147	*Variable Message Sign LED (Overhead)	1.000	1.000		
			EACH	0.000	0.00	
			8,568.00000	1.000		8,568.00
0145	614-31800	*Monotube Overhead Sign Cantilever (18 Inch Diameter)	2.000	2.000		
			EACH	0.000	0.00	
			32,459.62500	2.000		64,919.25
0150	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			37,995.37500	1.000		37,995.38
0155	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	5.000	5.000		
			EACH	0.000	0.00	
			48,616.14000	5.000		243,080.70
0160	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	2.000		
			EACH	0.000	0.00	
			586.50000	2.000		1,173.00
0165	614-70336	*Traffic Signal Face (12-12-12)	15.000	8.000		
			EACH	0.000	0.00	
			795.60000	8.000		6,364.80

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 5
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-72855	*Traffic Signal Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			19,686.00000	2.000		39,372.00
0175	614-72866	*Fire Preemption Unit and Timer	2.000	1.000		
			EACH	0.000	0.00	
			4,212.60000	1.000		4,212.60
0180	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			26,214.00000	1.000		26,214.00
0185	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			26,662.80000	1.000		26,662.80
0190	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	1.000		
			EACH	0.000	0.00	
			2,142.00000	1.000		2,142.00
0195	614-86105	*Telemetry (Field)	2.000	1.000		
			EACH	0.000	0.00	
			6,120.00000	1.000		6,120.00
0200	614-86239	*Traffic Signal Controller (Solid State) (Full-Actuated)	2.000	1.000		
			EACH	0.000	0.00	
			3,060.00000	1.000		3,060.00
0205	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	2,000.000	2,000.000		
			LF	0.000	0.00	
			2.65200	2,000.000		5,304.00
0210	614-87020	*Optical Transceiver	4.000	4.000		
			EACH	0.000	0.00	
			6,018.00000	4.000		24,072.00
0215	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	1,500.000	1,500.000		
			LF	0.000	0.00	
			4.69200	1,500.000		7,038.00
			CAT 0200	CURRENT AMT	\$ 1,764,100.21	\$
					0.00	\$ 1,638,266.61

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 6
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0220	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			8,090.76909	1.000		8,090.77
0225	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			18,144.78297	1.000		18,144.78
0230	202-00008	Tree Trimming	0.000	0.000		
			HOOR	0.000	0.00	
			105.00000	0.000		0.00
0235	202-00010	Removal of Tree	9.000	9.000		
			EACH	0.000	0.00	
			404.22597	9.000		3,638.03
0240	202-00019	*Removal of Inlet	20.000	20.000		
			EACH	0.000	0.00	
			491.15931	20.000		9,823.19
0245	202-00021	*Removal of Manhole	6.000	6.000		
			EACH	0.000	0.00	
			792.98824	6.000		4,757.93
0250	202-00031	*Removal of Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			1,466.30000	2.000		2,932.60
0255	202-00032	*Removal of Valve	7.000	7.000		
			EACH	0.000	0.00	
			686.32000	7.000		4,804.24
0260	202-00035	Removal of Pipe	1,847.000	922.000		
			LF	0.000	0.00	
			17.52261	922.000		16,155.85
0265	202-00090	Removal of Delineator	15.000	15.000		
			EACH	0.000	0.00	
			5.10000	15.000		76.50
0270	202-00200	*Removal of Sidewalk	1,191.000	1,127.000		
			SY	64.000	675.42	
			10.55336	1,191.000		12,569.05

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 7
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0275	202-00203	*Removal of Curb and Gutter	3,629.000	3,629.000		
			LF	0.000	0.00	
			5.09465	3,629.000		18,488.48
0280	202-00210	*Removal of Concrete Pavement	9,191.000	9,123.000		
			SY	0.000	0.00	
			13.69917	9,123.000		124,977.53
0285	202-00220	*Removal of Asphalt Mat	7,581.000	7,412.000		
			SY	0.000	0.00	
			7.66261	7,412.000		56,795.27
0290	202-00240	Removal of Asphalt Mat (Planing)	2,958.000	2,820.000		
			SY	0.000	0.00	
			3.11969	2,820.000		8,797.53
0295	202-00250	*Removal of Pavement Marking	2,492.000	2,090.000		
			SF	402.000	609.03	
			1.51500	2,492.000		3,775.38
0300	202-00700	*Removal of Light Standard	27.000	22.000		
			EACH	5.000	2,632.22	
			526.44331	27.000		14,213.97
0305	202-00725	*Removal of Existing Lighting System	1.000	1.000		
			L S	0.000	0.00	
			5,247.90000	1.000		5,247.90
0310	202-00810	Removal of Ground Sign	40.000	33.000		
			EACH	7.000	464.10	
			66.30000	40.000		2,652.00
0315	202-00815	Removal of Sign (Special)	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0320	202-00821	Removal of Sign Panel	9.000	3.000		
			EACH	2.000	130.00	
			65.00000	5.000		325.00
0325	202-00823	*Removal of Dynamic Message Sign	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 8
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0330	202-00827	*Removal of Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			104.04000	2.000		208.08
0335	202-01000	*Removal of Fence	446.000	446.000		
			LF	0.000	0.00	
			4.16150	446.000		1,856.03
0340	202-01130	*Removal of Guardrail Type 3	1,602.000	1,321.000		
			LF	281.000	727.30	
			2.58825	1,602.000		4,146.38
0345	202-01180	Removal of Median Barrier	3,030.000	3,030.000		
			LF	0.000	0.00	
			16.06034	3,030.000		48,662.83
0350	202-04001	Plug Culvert	1.000	1.000		
			EACH	0.000	0.00	
			738.36869	1.000		738.37
0355	202-04005	Clean Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			162.59069	0.000		0.00
0360	202-04010	*Clean Inlet	19.000	19.000		
			EACH	0.000	0.00	
			650.36274	19.000		12,356.89
0365	203-00010	Unclassified Excavation (Complete In Place)	4,338.000	4,338.000		
			CY	0.000	0.00	
			45.73325	4,338.000		198,390.84
0370	203-00100	Muck Excavation	0.000	0.000		
			CY	0.000	0.00	
			42.27497	0.000		0.00
0375	203-01100	Proof Rolling	16.000	1.000		
			HOUR	0.000	0.00	
			127.16593	1.000		127.17
0380	203-01597	*Potholing	156.500	139.500		
			HOUR	17.000	3,352.55	
			197.20897	156.500		30,863.20

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 9
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0385	207-00205	Topsoil	1,600.000	47.000		
			CY	1,319.000	49,449.26	
			37.48996	1,366.000		51,211.29
0390	208-00002	*Erosion Log (12 Inch)	2,300.000	2,185.000		
			LF	0.000	0.00	
			3.99345	2,185.000		8,725.69
0395	208-00020	*Silt Fence	312.000	312.000		
			LF	0.000	0.00	
			1.36485	312.000		425.83
0400	208-00034	*Gravel Bag	3,093.500	3,093.500		
			LF	0.000	0.00	
			1.16265	3,093.500		3,596.66
0405	208-00040	*Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			473.14800	0.000		0.00
0410	208-00045	Concrete Washout Structure	4.000	4.000		
			EACH	0.000	0.00	
			2,398.50000	4.000		9,594.00
0415	208-00050	*Storm Drain Inlet Protection	81.000	59.000		
			EACH	22.000	2,735.77	
			124.35300	81.000		10,072.59
0420	208-00060	*Temporary Slope Drain	0.000	0.000		
			LF	0.000	0.00	
			18.70350	0.000		0.00
0425	208-00070	Vehicle Tracking Pad	11.000	8.000		
			EACH	3.000	3,016.73	
			1,005.57702	11.000		11,061.35
0430	208-00103	Removal and Disposal of Sediment (Labor)	367.400	303.100		
			HOUR	64.300	8,044.74	
			125.11262	367.400		45,966.38
0435	208-00105	Removal and Disposal of Sediment (Equipment)	90.000	54.500		
			HOUR	12.000	818.41	
			68.20113	66.500		4,535.38

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 10
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0440	208-00106	Sweeping (Sediment Removal)	481.750	345.000		
			150.00000	481.750	20,512.50	72,262.50
				136.750		
0445	208-00107	Removal of Trash	229.000	102.000		
			29.19375	229.000	3,707.61	6,685.37
				127.000		
0450	208-00206	Erosion Control Supervisor	0.000	0.000		
			0.00010	0.000	0.00	0.00
				0.000		
0455	208-00301	Temporary Diversion	0.000	0.000		
			4.30868	0.000	0.00	0.00
				0.000		
0460	210-04010	Adjust Manhole	12.000	12.000		
			770.71200	12.000	0.00	9,248.54
				0.000		
0465	210-04015	*Modify Manhole	4.000	4.000		
			4,145.97360	4.000	0.00	16,583.89
				0.000		
0470	210-04020	*Modify Inlet	5.000	2.000		
			4,168.41360	4.000	8,336.83	16,673.65
				2.000		
0475	210-04050	Adjust Valve Box	14.000	14.000		
			299.52300	14.000	0.00	4,193.32
				0.000		
0480	212-00006	*Seeding (Native)	3.000	0.700		
			843.17400	0.700	0.00	590.22
				0.000		
0485	213-00002	*Mulching (Weed Free Hay)	3.000	0.000		
			692.53500	0.000	0.00	0.00
				0.000		
0490	213-00005	*Mulching (Decorative)	0.000	0.000		
			5.59727	0.000	0.00	0.00
				0.000		

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 11
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0495	213-00061	*Mulch Tackifier	600.000	0.000		
			LB	0.000	0.00	
			2.42640	0.000		0.00
0500	213-00067	*Rock Mulch (Weed Free)	953.000	0.000		
			SF	953.000	2,901.15	
			3.04423	953.000		2,901.15
0505	213-00100	*Soil Binder	7.430	7.430		
			ACRE	0.000	0.00	
			646.02900	7.430		4,800.00
0510	213-00700	*Landscape Boulder	0.000	0.000		
			EACH	0.000	0.00	
			785.54700	0.000		0.00
0515	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			513.58800	0.000		0.00
0520	214-00205	*Deciduous Tree (5 Gallon Container)	19.000	0.000		
			EACH	0.000	0.00	
			440.79600	0.000		0.00
0525	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	14,325.000	0.000		
			SY	0.000	0.00	
			1.66815	0.000		0.00
0530	217-00020	*Herbicide Treatment	30.000	0.000		
			HOURL	0.000	0.00	
			84.41850	0.000		0.00
0535	250-00050	Monitoring Technician	5.000	0.000		
			HOURL	0.000	0.00	
			98.00000	0.000		0.00
0540	503-00042	*Drilled Caisson (42 Inch)	37.000	36.100		
			LF	0.000	0.00	
			308.42882	36.100		11,134.28
0545	503-00048	Drilled Caisson (48 Inch)	105.000	104.900		
			LF	0.000	0.00	
			665.39438	104.900		69,799.87

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 12
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0550	503-00054	*Drilled Caisson (54 Inch)	41.000	40.700		
			LF	0.000	0.00	
			719.64750	40.700		29,289.65
0555	506-00212	Riprap (12 Inch)	30.000	0.000		
			CY	7.000	340.22	
			48.60306	7.000		340.22
0560	507-00300	*Grouted Rubble Slope and Ditch Paving	0.000	0.000		
			CY	0.000	0.00	
			849.99765	0.000		0.00
0565	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	1,229.000	1,229.000		
			LF	0.000	0.00	
			63.44400	1,229.000		77,972.68
0570	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	1,242.000	1,242.000		
			LF	0.000	0.00	
			81.77340	1,242.000		101,562.56
0575	603-50003	*3 Inch Plastic Pipe	54.000	0.000		
			LF	0.000	0.00	
			41.60580	0.000		0.00
0580	604-00305	*Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,217.05960	1.000		3,217.06
0585	604-00310	*Inlet Type C (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			3,992.16780	0.000		0.00
0590	604-13005	*Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,499.64040	1.000		3,499.64
0595	604-13505	*Inlet Type 13 (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,197.76480	1.000		6,197.76
0600	604-16005	*Inlet Type 16 (5 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			3,407.82000	5.000		17,039.10

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 13
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0605	604-19105	*Inlet Type R L 5 (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			4,313.64120	4.000		17,254.56
0610	604-19110	*Inlet Type R L 5 (10 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			6,426.36720	9.000		57,837.30
0615	604-19205	*Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,634.09240	1.000		5,634.09
0620	604-19210	*Inlet Type R L 10 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,294.31800	2.000		12,588.64
0625	604-19405	*Inlet Type R Special (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,839.08620	1.000		3,839.09
0630	604-30000	*Manhole Slab Base (Special)	2.000	2.000		
			EACH	0.000	0.00	
			13,913.74860	2.000		27,827.50
0635	604-30005	*Manhole Slab Base (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			3,877.89720	3.000		11,633.69
0640	604-30010	*Manhole Slab Base (10 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			4,354.46160	7.000		30,481.23
0645	604-30015	*Manhole Slab Base (15 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			5,318.21880	0.000		0.00
0650	604-31000	*Manhole Box Base (Special)	1.000	1.000		
			EACH	0.000	0.00	
			10,684.04100	1.000		10,684.04
0655	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,463.000	482.000		
			LF	762.000	11,756.14	
			15.42800	1,244.000		19,192.43

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 14
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0660	606-00710	Guardrail Type 7 (Style CA)	2,341.000	0.000		
			LF	2,341.000	174,487.11	
			74.53529	2,341.000		174,487.11
0665	606-00740	Guardrail Type 7 (Style CE)	669.000	105.000		
			LF	564.000	55,234.61	
			97.93370	669.000		65,517.65
0670	606-01340	*End Anchorage Type 3D	6.000	5.000		
			EACH	1.000	659.90	
			659.90225	6.000		3,959.41
0675	606-01370	*Transition Type 3G	5.000	3.000		
			EACH	2.000	2,092.32	
			1,046.16050	5.000		5,230.80
0680	606-01385	*Transition Type 3J	1.000	1.000		
			EACH	0.000	0.00	
			684.76975	1.000		684.77
0685	606-02005	*End Anchorage (Flared)	4.000	2.000		
			EACH	2.000	3,059.41	
			1,529.70650	4.000		6,118.83
0690	606-10700	Bridge Rail Type 7	0.000	0.000		
			LF	0.000	0.00	
			153.53152	0.000		0.00
0695	607-11525	*Fence (Plastic)	707.000	707.000		
			LF	0.000	0.00	
			2.84200	707.000		2,009.29
0700	607-11530	*Fence (Special)	326.000	326.000		
			LF	0.000	0.00	
			194.82925	326.000		63,514.34
0705	607-11580	*Fence (Temporary)	3,921.000	3,921.000		
			LF	0.000	0.00	
			4.82125	3,921.000		18,904.12
0710	607-53172	*Fence Chain Link (72 Inch)	702.000	147.000		
			LF	555.000	18,758.72	
			33.79950	702.000		23,727.25

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 15
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0715	608-00000	*Concrete Sidewalk	1,151.000	1,151.000		
			SY	0.000	0.00	
			40.55009	1,151.000		46,673.15
0720	608-00006	*Concrete Sidewalk (6 Inch)	172.000	45.000		
			SY	0.000	0.00	
			40.70099	45.000		1,831.54
0725	608-00010	*Concrete Curb Ramp	179.000	137.000		
			SY	0.000	0.00	
			151.40247	137.000		20,742.14
0730	608-00100	*Reinforced Grass/Concrete Porous Pavement	0.000	0.000		
			SY	0.000	0.00	
			158.87707	0.000		0.00
0735	609-21010	*Curb and Gutter Type 2 (Section I-B)	3,003.000	3,003.000		
			LF	0.000	0.00	
			15.34432	3,003.000		46,078.99
0740	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,789.000	2,663.000		
			LF	126.000	2,070.06	
			16.42907	2,789.000		45,820.68
0745	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,638.000	1,404.000		
			LF	0.000	0.00	
			18.58004	1,404.000		26,086.38
0750	609-24004	*Gutter Type 2 (4 Foot)	110.000	110.000		
			LF	0.000	0.00	
			28.44179	110.000		3,128.60
0755	609-40130	*Curb (Median) (Special)	1,280.000	1,280.000		
			LF	0.000	0.00	
			26.42591	1,280.000		33,825.16
0760	610-00030	*Median Cover Material (Concrete)	11,806.000	0.000		
			SF	11,806.000	71,540.23	
			6.05965	11,806.000		71,540.23
0765	612-00001	*Delineator (Type I)	61.000	0.000		
			EACH	0.000	0.00	
			16.32000	0.000		0.00

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 16
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0770	612-00002	*Delineator (Type II)	31.000	0.000		
			EACH	0.000	0.00	
			17.34000	0.000		0.00
0775	612-00003	*Delineator (Type III)	29.000	0.000		
			EACH	0.000	0.00	
			18.36000	0.000		0.00
0780	613-00200	*2 Inch Electrical Conduit	6,440.000	3,505.000		
			LF	2,935.000	20,955.90	
			7.14000	6,440.000		45,981.60
0785	613-00206	*2 Inch Electrical Conduit (Bored)	1,265.000	1,265.000		
			LF	0.000	0.00	
			12.64800	1,265.000		15,999.72
0790	613-00300	*3 Inch Electrical Conduit	1,370.000	0.000		
			LF	1,370.000	6,987.00	
			5.10000	1,370.000		6,987.00
0795	613-00306	*3 Inch Electrical Conduit (Bored)	130.000	0.000		
			LF	130.000	2,545.92	
			19.58400	130.000		2,545.92
0800	613-01100	*1 Inch Electrical Conduit (Plastic)	256.000	256.000		
			LF	0.000	0.00	
			4.08000	256.000		1,044.48
0805	613-01200	*2 Inch Electrical Conduit (Plastic)	4,480.000	1,438.000		
			LF	3,042.000	24,822.72	
			8.16000	4,480.000		36,556.80
0810	613-01300	*3 Inch Electrical Conduit (Plastic)	690.000	0.000		
			LF	690.000	14,076.00	
			20.40000	690.000		14,076.00
0815	613-07018	*Pull Box (18"x12"x8")	7.000	6.000		
			EACH	1.000	612.00	
			612.00000	7.000		4,284.00
0820	613-07023	*Pull Box (24"x36"x24")	8.000	1.000		
			EACH	7.000	10,067.40	
			1,438.20000	8.000		11,505.60

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 17
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0825	613-10000	*Wiring	0.670	0.540		
			L S	0.000	0.00	
			58,344.00000	0.540		31,505.76
0830	613-32350	*Light Standard Steel (35 Foot)	49.000	36.000		
			EACH	13.000	56,233.27	
			4,325.63640	49.000		211,956.18
0830		MATERIAL ALLOWANCE 25-Galv_and_24-Green_Light_Std		13.000		
			EACH	-13.000	-36,102.66	
			2,777.12801	0.000		0.00
0835	613-40010	*Light Standard Foundation	49.000	37.000		
			EACH	12.000	15,667.20	
			1,305.60000	49.000		63,974.40
0840	613-50150	*Secondary Service Pedestal	2.000	0.000		
			EACH	0.000	0.00	
			2,713.20000	0.000		0.00
0845	613-50210	*Temporary Lighting	1.000	1.000		
			L S	0.000	0.00	
			47,328.00000	1.000		47,328.00
0850	613-70150	*Luminaire High Pressure Sodium (150 Watt)	4.000	0.000		
			EACH	4.000	11,832.00	
			2,958.00000	4.000		11,832.00
0855	613-70250	*Luminaire High Pressure Sodium (250 Watt)	41.000	29.000		
			EACH	11.000	11,192.62	
			1,017.51120	40.000		40,700.45
0860	613-70400	*Luminaire High Pressure Sodium (400 Watt)	10.000	10.000		
			EACH	0.000	0.00	
			1,275.00000	10.000		12,750.00
0865	614-00011	*Sign Panel (Class I)	195.000	162.000		
			SF	33.000	538.56	
			16.32000	195.000		3,182.40
0870	614-00012	*Sign Panel (Class II)	858.000	628.750		
			SF	168.250	3,603.92	
			21.42000	797.000		17,071.74

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 18
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0875	614-00013	*Sign Panel (Class III)	1,035.000	857.000		
			SF	10.000	382.47	
			38.24700	867.000		33,160.15
0880	614-00216	*Steel Sign Post (2x2 Inch Tubing)	188.000	188.000		
			LF	0.000	0.00	
			14.28000	188.000		2,684.64
0885	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	671.000	570.000		
			LF	101.000	3,914.76	
			38.76000	671.000		26,007.96
0890	614-80385	Rumble Strip	173.000	0.000		
			LF	173.000	129.75	
			0.75000	173.000		129.75
0895	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	3,650.000	1,660.000		
			LF	1,990.000	5,277.48	
			2.65200	3,650.000		9,679.80
0900	614-87498	Fiber Optic Cable (Single Mode) (144 Strands)	1,955.000	1,955.000		
			LF	0.000	0.00	
			4.69200	1,955.000		9,172.86
0905	619-00007	*Connect To Existing Waterline	4.000	4.000		
			EACH	0.000	0.00	
			2,408.68776	4.000		9,634.75
0910	619-00008	*12 Inch Waterline (Fittings)	4.000	4.000		
			EACH	0.000	0.00	
			1,900.58358	4.000		7,602.33
0915	619-06120	*12 Inch Ductile Iron Pipe	8.000	8.000		
			LF	0.000	0.00	
			82.79526	8.000		662.36
0920	619-10201	*20 Inch Welded Steel Pipe (Special)	26.000	26.000		
			LF	0.000	0.00	
			919.71807	26.000		23,912.67
0925	619-50480	*6 Inch Plastic Pipe	67.000	67.000		
			LF	0.000	0.00	
			48.58698	67.000		3,255.33

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 19
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0930	619-50640	*8 Inch Plastic Pipe	65.000	65.000		
			LF	0.000	0.00	
			39.94974	65.000		2,596.73
0935	619-50960	*12 Inch Plastic Pipe	951.000	951.000		
			LF	0.000	0.00	
			95.90142	951.000		91,202.25
0940	619-50962	*12 Inch Plastic Pipe (Fusible)	207.000	207.000		
			LF	0.000	0.00	
			219.31776	207.000		45,398.78
0945	619-75048	*6 Inch Gate Valve	3.000	3.000		
			EACH	0.000	0.00	
			1,517.82960	3.000		4,553.49
0950	619-75064	*8 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			1,905.40320	2.000		3,810.81
0955	619-75096	*12 Inch Gate Valve	5.000	5.000		
			EACH	0.000	0.00	
			3,171.26988	5.000		15,856.35
0960	619-78048	*6 Inch Fire Hydrant	3.000	2.000		
			EACH	1.000	4,667.89	
			4,667.88714	3.000		14,003.66
0965	619-79070	*12 Inch Expansion Joint (Single Slip)	1.000	1.000		
			EACH	0.000	0.00	
			12,322.89660	1.000		12,322.90
0970	621-00450	*Detour Pavement	2,260.000	2,260.000		
			SY	0.000	0.00	
			60.98280	2,260.000		137,821.13
0975	622-00270	Bollard	2.000	0.000		
			EACH	2.000	1,200.00	
			600.00000	2.000		1,200.00
0980	623-09900	*Sprinkler System	1.000	0.320		
			L S	0.180	9,483.70	
			52,687.22592	0.500		26,343.61

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 20
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
0985	625-00000	Construction Surveying	1.000	0.950		
			L S	0.000	0.00	
			320,011.70780	0.950		304,011.12
0990	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			371,800.04050	1.000		371,800.04
0995	626-01000	*Public Information Services	1.000	0.950		
			L S	0.000	0.00	
			33,680.33194	0.950		31,996.32
1000	627-00005	*Epoxy Pavement Marking	73.000	41.000		
			GAL	9.000	999.90	
			111.10000	50.000		5,555.00
1005	627-00011	*Pavement Marking Paint (Waterborne)	120.000	102.000		
			GAL	0.000	0.00	
			32.32000	102.000		3,296.64
1010	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,190.000	340.000		
			SF	347.000	6,045.61	
			17.42250	687.000		11,969.26
1015	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	5,980.000	3,712.000		
			SF	504.000	5,726.70	
			11.36250	4,216.000		47,904.30
1020	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	1,049.000	0.000		
			SF	0.000	0.00	
			16.41250	0.000		0.00
1025	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	467.000	0.000		
			SF	8.000	103.02	
			12.87750	8.000		103.02
1030	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,541.000	1,521.000		
			SF	20.000	353.50	
			17.67500	1,541.000		27,237.18
1035	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	749.000	749.000		
			SF	0.000	0.00	
			12.62500	749.000		9,456.13

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 21
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
1040	629-01001	*Survey Monument (Type 1)	14.000	0.000		
			EACH	14.000	4,550.00	
			325.00000	14.000		4,550.00
1045	629-01031	*Survey Monument (Type 3A)	1.000	0.000		
			EACH	1.000	2,400.00	
			2,400.00000	1.000		2,400.00
1050	629-01065	*Survey Monument (Type 5S)	1.000	0.000		
			EACH	1.000	575.00	
			575.00000	1.000		575.00
1055	629-01110	*Locate Monuments	8.000	0.000		
			HOURL	8.000	1,000.00	
			125.00000	8.000		1,000.00
1060	630-00000	*Flagging	5,826.000	5,173.500		
			HOURL	652.500	13,839.53	
			21.21000	5,826.000		123,569.46
1065	630-00003	*Uniformed Traffic Control	574.750	514.750		
			HOURL	60.000	4,242.00	
			70.70000	574.750		40,634.82
1070	630-00007	*Traffic Control Inspection	90.000	72.000		
			DAY	3.000	212.10	
			70.70000	75.000		5,302.50
1075	630-00012	*Traffic Control Management	252.000	227.000		
			DAY	25.000	11,993.75	
			479.75000	252.000		120,897.00
1080	630-00025	*Traffic Control Vehicle	50.000	42.300		
			HOURL	0.000	0.00	
			22.22000	42.300		939.91
1085	630-00027	*Rolling Roadblock	2.000	1.800		
			DAY	0.000	0.00	
			3,030.00000	1.800		5,454.00
1090	630-80001	*Flashing Beacon (Portable)	10.000	9.000		
			EACH	0.000	0.00	
			909.00000	9.000		8,181.00

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 22
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
1095	630-80335	*Barricade (Type 3 M-A) (Temporary)	35.000	31.500		
			EACH	0.000	0.00	
			40.40000	31.500		1,272.60
1100	630-80341	*Construction Traffic Sign (Panel Size A)	274.000	246.600		
			EACH	0.000	0.00	
			20.20000	246.600		4,981.32
1105	630-80342	*Construction Traffic Sign (Panel Size B)	209.000	188.100		
			EACH	0.000	0.00	
			30.30000	188.100		5,699.43
1110	630-80343	*Construction Traffic Sign (Panel Size C)	21.000	18.900		
			EACH	0.000	0.00	
			35.35000	18.900		668.12
1115	630-80344	*Construction Traffic Sign (Special)	603.000	542.700		
			SF	0.000	0.00	
			19.19000	542.700		10,414.41
1120	630-80355	*Portable Message Sign Panel	14.000	12.600		
			EACH	0.000	0.00	
			6,262.00000	12.600		78,901.20
1125	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	7.200		
			EACH	0.000	0.00	
			909.00000	7.200		6,544.80
1130	630-80360	*Drum Channelizing Device	714.000	642.600		
			EACH	0.000	0.00	
			28.28000	642.600		18,172.73
1135	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	18.000		
			EACH	0.000	0.00	
			28.28000	18.000		509.04
1140	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	18.000		
			EACH	0.000	0.00	
			28.28000	18.000		509.04
1145	630-80370	Concrete Barrier (Temporary)	6,312.000	5,680.800		
			LF	0.000	0.00	
			28.05014	5,680.800		159,347.24

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 23
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
1150	630-80380	*Traffic Cone	777.000	699.300		
			EACH	0.000	0.00	
			5.05000	699.300		3,531.47
1155	630-80520	*Mobile Pavement Marking Zone	2.000	0.000		
			DAY	0.000	0.00	
			959.50000	0.000		0.00
1160	630-85010	*Impact Attenuator (Temporary)	3.000	2.700		
			EACH	0.000	0.00	
			3,000.00000	2.700		8,100.00
1165	630-85020	*Mobile Attenuator	2.000	1.800		
			EACH	0.000	0.00	
			23,230.00000	1.800		41,814.00
1170	630-86800	*Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			38,046.00000	1.000		38,046.00
1175	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1180	700-70012	F/A Asphalt Pavement Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	700-70016	F/A Fuel Cost Adjustment	900.000	718.210		
			F A	0.000	0.00	
			1.00000	718.210		718.21
1190	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1195	700-70019	F/A Asphalt Cement Cost Adjustment	3,000.000	1,658.940		
			F A	0.000	0.00	
			1.00000	1,658.940		1,658.94
1200	700-70020	F/A On-The-Job Trainee	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 24
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
1205	700-70034	F/A Concrete Pavement Grinding	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	700-70035	F/A Interchange Closure Coordination and PI	21,986.740	14,023.110		
			F A	7,963.630	7,963.63	
			1.00000	21,986.740		21,986.74
1215	700-70036	Forced Accounts CMGC Fee (9%)	1,478,566.680	1,254,740.640		
			F A	191,279.060	191,279.06	
			1.00000	1,446,019.700		1,446,019.70
1220	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-71000	CMGC Overrun Pool	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1235	700-71001	CMGC Shared Rist Contig. Pool	56,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1245	700-70034	F/A Noise Mitigation	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1250	700-70034	F/A Contractor Indirects (Per GMP Negotiat)	2,320,343.000	2,061,563.870		
			F A	119,558.550	119,558.55	
			1.00000	2,181,122.420		2,181,122.42
1255	700-70034	F/A Work Added after GMP #3	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1260	700-70082	F/A Furnish & Install Electrical Service	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 25
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
1265	700-70034	F/A Bridge Roll In-SPMT Standby Fee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1530	604-16505	Inlet Ty 16 (D) (5 Ft) Type 16 Double (5 foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,717.50000	1.000		4,717.50
1535	603-01155	15 In RCP (CIP) 15 inch RCP(CIP)	122.000	122.000		
			LF	0.000	0.00	
			50.21460	122.000		6,126.18
1540	700-70021	F/A On-The-Job Trainee	2,584.000	2,584.000		
			HOUR	0.000	0.00	
			2.00000	2,584.000		5,168.00
1545	604-16010	Inlet Ty 16 (10 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			5,313.43000	2.000		10,626.86
1555	700-70034	F/A	1,943.520	1,943.520		
			F A	0.000	0.00	
			1.00000	1,943.520		1,943.52
1560	700-70034	F/A	2,492.910	2,492.910		
			F A	0.000	0.00	
			1.00000	2,492.910		2,492.91
1565	700-70034	F/A	2,641.420	2,641.420		
			F A	0.000	0.00	
			1.00000	2,641.420		2,641.42
1570	627-30105	Pvmt Mkg Paint (WS)	969.000	969.000		
			SF	0.000	0.00	
			6.06000	969.000		5,872.14
1580	900-00014	Added Item (Lump Sum)/ Temporary Pedestrian Signal	0.000	0.000		
			L S	0.000	0.00	
			13,445.97000	0.000		0.00
1585	614-86710	Traffic Sig Equip HAWK System	1.000	0.800		
			L S	0.200	12,874.43	
			64,372.14000	1.000		64,372.14

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 26
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
1590	206-00000	Str Excav	21.000	21.000		
			CY	0.000	0.00	
			31.07000	21.000		652.47
1595	206-00100	Str Bkfl (CL 1)	21.000	21.000		
			CY	0.000	0.00	
			126.54000	21.000		2,657.34
1600	601-03050	Conc CL D (Wall)	7.000	7.000		
			CY	0.000	0.00	
			1,789.68000	7.000		12,527.76
1605	412-01155	Conc Pvmt (11-1/2 In) (Spec)	79.000	75.000		
			SY	0.000	0.00	
			152.10000	75.000		11,407.50
1610	900-00010	Added Item (Hour)/ Impact Attenuator Temporary(Truck Mounted Attenuator)	37.000	37.000		
			HOUR	0.000	0.00	
			56.99000	37.000		2,108.63
1615	700-70034	F/A Denver Water Thrust Block Change	3,825.430	3,825.430		
			F A	0.000	0.00	
			1.00000	3,825.430		3,825.43
1620	700-70034	F/A Dewatering Costs	124,978.260	124,978.260		
			F A	0.000	0.00	
			1.00000	124,978.260		124,978.26
1625	601-03055	Conc CL D (Wall) (Spec) Roundabout Walls	106.000	44.000		
			CY	62.000	66,890.56	
			1,078.88000	106.000		114,361.28
1630	601-13001	Str Conc Stain (Special) Wall Lettering Stain	2.000	0.000		
			SY	2.000	1,050.00	
			525.00000	2.000		1,050.00
1635	601-40302	Struct Conc Coating (Anti-Graf)	3,614.000	0.000		
			SF	2,256.000	5,076.00	
			2.25000	2,256.000		5,076.00
1640	900-00021	Added Item (Square Foot)/ Grouted Rubble Slope and Ditch Paving(4 Inch)	13,447.000	0.000		
			SF	13,299.000	223,290.21	
			16.79000	13,299.000		223,290.21

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 27
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
1645	900-00021	Added Item (Square Foot)/ Grouted Rubble Slope and Ditch Paving(6 Inch)	8,229.000	0.000		
			SF	7,865.000	148,176.60	
				18.84000	7,865.000	148,176.60
1650	412-00801	Conc Pvmnt (8 In) (Spec) Black Truck Apron	737.000	698.000		
			SY	0.000	0.00	
				132.65000	698.000	92,589.70
1655	609-21900	C and G Ty 2 (Spec) Fire truck Access(4 inch)	17.000	17.000		
			LF	0.000	0.00	
				18.58000	17.000	315.86
1660	609-40011	Curb Ty 4 M Reinforced curb	94.000	34.000		
			LF	60.000	4,743.60	
				79.06000	94.000	7,431.64
1665	900-00006	Added Item (Dollar)/ Additional Testing	1,644.000	0.000		
			DOL	0.000	0.00	
				1.00000	0.000	0.00
1670	900-00006	Added Item (Dollar)/ Additional Overhead	101,193.000	25,298.000		
			DOL	75,895.000	75,895.00	
				1.00000	101,193.000	101,193.00
1675	700-70034	F/A Abandoned Vault	1,187.540	1,187.540		
			F A	0.000	0.00	
				1.00000	1,187.540	1,187.54
1680	700-70034	F/A Waterline Tie-In	3,147.220	3,147.220		
			F A	0.000	0.00	
				1.00000	3,147.220	3,147.22
1690	700-70037	F/A Contaminated Soil	6,264.490	6,264.490		
			F A	0.000	0.00	
				1.00000	6,264.490	6,264.49
1700	900-00010	Added Item (Hour)/	30.000	30.000		
			HOUR	0.000	0.00	
				100.00000	30.000	3,000.00

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/16/2013

ESTIMATE NO: 0019

22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY BE						
1705	900-00021	Added Item (Square Foot)/ Fine Grading for Grouted Rubble	21,676.000	0.000		
			SF	21,164.000	13,544.96	
			0.64000	21,164.000		13,544.96
			CAT 0250	CURRENT AMT \$	9,840,148.76 \$	1,538,583.95 \$ 9,277,790.47
CAT NO0350 E-16-YQ PECOS STRUCTURE BE						
1270	202-00026	Removal of Slope and Ditch Paving	952.000	952.000		
			SY	0.000	0.00	
			13.28208	952.000		12,644.54
1275	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			248,587.49520	1.000		248,587.50
1280	202-00425	Removal of Bridge Railing	0.000	0.000		
			LF	0.000	0.00	
			30.33079	0.000		0.00
1285	206-00000	Structure Excavation	4,295.000	4,295.000		
			CY	0.000	0.00	
			34.48418	4,295.000		148,109.55
1290	206-00065	Structure Backfill (Flow-Fill)	3,022.000	3,022.000		
			CY	0.000	0.00	
			90.28532	3,022.000		272,842.24
1295	206-00200	Structure Backfill (Class 2)	2,312.000	2,312.000		
			CY	0.000	0.00	
			26.28241	2,312.000		60,764.93
1300	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			90,874.43284	1.000		90,874.43
1305	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			65,689.49057	1.000		65,689.49
1310	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			31,659.47613	1.000		31,659.48

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 29
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 E-16-YQ PECOS STRUCTURE BE						
1315	503-00030	*Drilled Caisson (30 Inch)	451.400	451.400		
			LF	0.000	0.00	
			188.31834	451.400		85,006.90
1320	503-00042	*Drilled Caisson (42 Inch)	1,023.000	1,023.000		
			LF	0.000	0.00	
			308.42882	1,023.000		315,522.68
1325	506-01020	Geogrid Reinforcement	5,172.000	5,172.000		
			SY	0.000	0.00	
			2.69123	5,172.000		13,919.04
1330	507-00100	Concrete Slope and Ditch Paving (Reinforced)	212.000	0.000		
			CY	212.000	116,513.91	
			549.59391	212.000		116,513.91
1335	512-00101	Bearing Device (Type I)	23.000	23.000		
			EACH	0.000	0.00	
			1,219.65357	23.000		28,052.03
1340	513-00690	Bridge Drain (Special)	4.000	4.000		
			EACH	0.000	0.00	
			1,951.78460	4.000		7,807.14
1345	518-01004	Bridge Expansion Device (0-4 Inch)	205.000	198.000		
			LF	7.000	1,558.56	
			222.65138	205.000		45,643.53
1350	519-03000	*Thin Bonded Epoxy Overlay	1,109.000	1,109.000		
			SY	0.000	0.00	
			37.82905	1,109.000		41,952.42
1355	601-03040	*Concrete Class D (Bridge)	1,417.000	1,415.000		
			CY	2.000	908.35	
			454.17601	1,417.000		643,567.41
1360	601-03050	Concrete Class D (Wall)	125.000	124.000		
			CY	1.000	664.41	
			664.41274	125.000		83,051.59
1365	601-05045	Concrete Class S40	0.000	0.000		
			CY	0.000	0.00	
			1,297.07158	0.000		0.00

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 30
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 E-16-YQ PECOS STRUCTURE BE						
1370	601-40400	*Structural Concrete Stain	3,511.000	2,166.000		
			SY	1,345.000	12,710.25	
			9.45000	3,511.000		33,178.95
1375	602-00000	*Reinforcing Steel	158,438.000	157,054.000		
			LB	0.000	0.00	
			0.75624	157,054.000		118,770.52
1380	602-00020	*Reinforcing Steel (Epoxy Coated)	385,203.000	334,709.000		
			LB	0.000	0.00	
			0.89390	334,709.000		299,196.38
1385	604-39010	*Manhole Special (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			23,561.47980	1.000		23,561.48
1390	605-00060	*6 Inch Perforated Pipe Underdrain	215.000	112.000		
			LF	42.000	1,174.67	
			27.96840	154.000		4,307.13
1395	606-11032	*Bridge Rail Type 10M (Special)	438.000	438.000		
			LF	0.000	0.00	
			192.17921	438.000		84,174.49
1400	607-11530	*Fence (Special)	432.000	419.000		
			LF	0.000	0.00	
			194.82925	419.000		81,633.46
1405	613-00200	*2 Inch Electrical Conduit	1,012.000	872.000		
			LF	0.000	0.00	
			7.14000	872.000		6,226.08
1410	613-00300	*3 Inch Electrical Conduit	506.000	436.000		
			LF	0.000	0.00	
			5.10000	436.000		2,223.60
1415	618-00000	*Prestressing Steel Bar	2,473.000	2,473.000		
			LB	0.000	0.00	
			2.59219	2,473.000		6,410.49
1420	618-00002	*Prestressing Steel Strand	4,734.000	4,437.000		
			MKFT	297.000	20,678.82	
			69.62567	4,734.000		329,607.92

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 31
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0350 E-16-YQ PECOS STRUCTURE BE							
1425	621-00520	Temporary Abutment	0.000	0.000			
			LS	0.000	0.00		
			264,934.52380	0.000		0.00	
1430	631-20020	*Move Bridge (Roll)	1.000	1.000			
			L S	0.000	0.00		
			1,077,143.61500	1.000		1,077,143.62	
1515	601-05045	*Concrete Class S40 Change Order 4	1,062.000	1,042.500			
			CY	19.500	18,427.37		
			944.99340	1,062.000		1,003,582.99	
1520	900-00014	*Added Item (Lump Sum)/ Change Order 4	1.000	1.000			
			L S	0.000	0.00		
			907,481.77000	1.000		907,481.77	
1525	900-00021	Added Item (Square Foot)/ Additional Shoring	820.000	820.000			
			SF	0.000	0.00		
			22.31000	820.000		18,294.20	
1550	641-10000	Shotcrete	203.000	203.000			
			SY	0.000	0.00		
			109.80000	203.000		22,289.40	
1575	900-00014	Added Item (Lump Sum)/ Rubbed Concrete Finish	1.000	1.000			
			L S	0.000	0.00		
			9,904.00000	1.000		9,904.00	
1685	900-00006	Added Item (Dollar)/ Lien for Ready Mixed Concrete	0.000	-32,784.250			
			DOL	0.000	0.00		
			1.00000	-32,784.250		-32,784.25	
1695	900-00006	Added Item (Dollar)/	0.000	-933.890			
			DOL	0.000	0.00		
			1.00000	-933.890		-933.89	
			CAT 0350	CURRENT AMT \$	6,391,973.96 \$	172,636.34 \$	6,306,477.15
CAT NO0351 E-16-YZ PED STRUCTURE BE							
1435	206-00000	Structure Excavation	760.000	760.000			
			CY	0.000	0.00		
			34.48418	760.000		26,207.98	

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 32
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 E-16-YZ PED STRUCTURE BE						
1440	206-00100	Structure Backfill (Class 1)	554.000	554.000		
			CY	0.000	0.00	
			27.90491	554.000		15,459.32
1445	503-00030	*Drilled Caisson (30 Inch)	293.000	293.000		
			LF	0.000	0.00	
			188.31834	293.000		55,177.27
1450	503-00036	*Drilled Caisson (36 Inch)	154.000	154.000		
			LF	0.000	0.00	
			239.31054	154.000		36,853.82
1455	513-00690	Bridge Drain (Special)	1.000	1.000		
			EACH	0.000	0.00	
			1,951.78460	1.000		1,951.78
1460	518-00000	Bridge Compression Joint Sealer	20.000	20.000		
			LF	0.000	0.00	
			244.46969	20.000		4,889.39
1465	601-03000	Concrete Class D	16.000	16.000		
			CY	0.000	0.00	
			259.16443	16.000		4,146.63
1470	601-03040	Concrete Class D (Bridge)	283.000	283.000		
			CY	0.000	0.00	
			454.17601	283.000		128,531.81
1475	601-40400	Structural Concrete Stain	197.000	190.000		
			SY	7.000	66.15	
			9.45000	197.000		1,861.65
1480	602-00000	*Reinforcing Steel	7,120.000	7,120.000		
			LB	0.000	0.00	
			0.75624	7,120.000		5,384.43
1485	602-00020	Reinforcing Steel (Epoxy Coated)	22,588.000	22,588.000		
			LB	0.000	0.00	
			0.89390	22,588.000		20,191.41

CONTID: C18149
 PCN: 18149-BID
 PROJECT: FBR0704-224

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 33
 ESTIMATE RUN 10/16/2013
 22:19:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 E-16-YZ PED STRUCTURE BE						
1490	628-00001	Bridge Girder and Deck Unit	1.000	1.000		
			EACH	0.000	0.00	
			49,625.12750	1.000		49,625.13
CAT 0351 CURRENT AMT \$ 350,280.62 \$ 66.15 \$ 350,280.62						
CAT NO0450 CE BID ITEMS BE						
1495	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			49,657.00000	1.000		49,657.00
1500	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,689.00000	1.000		22,689.00
1505	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			930.00000	2.000		1,860.00
CAT 0450 CURRENT AMT \$ 74,206.00 \$ 0.00 \$ 74,206.00						
PROJECT TOTAL CURRENT AMT \$ 18,420,709.55 \$ 1,711,286.44 \$ 17,647,020.85						