

ESTIMATE SUMMARY

07:33:34

 CONTID: C18152 ESTIMATE NO: 0007 PROG SPEC YR: 2005
 PCN: 18152-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 138.0 DAYS TIME ALLOW: 159 CALENDAR DAYS
 PEORIA ST:OVER I-76 - FBR PERCENT TIME: 86.79 ORIG TIME ALLOW: 159 CALENDAR DAYS

PROJECT NO: FBR0761-210
 PEORIA ST:OVER I-76 - FBR
 NAME OF ROAD: 076A
 PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR: ZAK DIRT INCORPORATED
 14290 HILLTOP RD.
 LONGMONT CO 80504

PAY PERIOD ENDING	08/01/2014	DATE TIME STARTED	06/24/2013
DATE LET	05/23/2013	DATE WORK BEGAN	07/24/2013
DATE AWARDED	06/06/2013	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	06/24/2013	DATE ACCEPTED	
DATE NOTICE TO PROCEED	06/24/2013		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,986,762.48 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 2,741,777.20 NON-PARTICIPATING	2,631,332.88	0.00
PERCENT COMPLETE:	88.10% TOTAL EARNINGS	2,631,332.88	0.00
FUNDS AVAILABLE:	\$ 355,429.60 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,631,332.88	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-10,000.00	31,126.66
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,621,332.88	31,126.66
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,621,332.88	31,126.66
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 31,126.66

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0005	201-00001	Clearing and Grubbing	3.000	3.000		
			ACRE	0.000	0.00	
			550.00000	3.000		1,650.00
0010	202-00026	Removal of Slope and Ditch Paving	92.000	92.000		
			SY	0.000	0.00	
			6.00000	92.000		552.00
0015	202-00080	Removal of Guard Post	41.000	41.000		
			EACH	0.000	0.00	
			3.25000	41.000		133.25
0020	202-00201	Removal of Curb	2,167.000	2,167.000		
			LF	0.000	0.00	
			1.00000	2,167.000		2,167.00
0025	202-00220	*Removal of Asphalt Mat	2,659.000	2,659.000		
			SY	0.000	0.00	
			4.30000	2,659.000		11,433.70
0030	202-00810	*Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			115.00000	1.000		115.00
0035	202-01000	*Removal of Fence	1,607.000	1,607.000		
			LF	0.000	0.00	
			1.00000	1,607.000		1,607.00
0040	202-01130	*Removal of Guardrail Type 3	983.000	983.000		
			LF	0.000	0.00	
			2.35000	983.000		2,310.05
0045	202-01140	Removal of Guardrail Type 4	566.000	566.000		
			LF	0.000	0.00	
			10.00000	566.000		5,660.00
0050	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			195.00000	4.000		780.00
0055	203-00060	*Embankment Material (Complete In Place)	11,026.000	11,026.000		
			CY	0.000	0.00	
			8.50000	11,026.000		93,721.00

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0060	203-01500	Blading	200.000	0.000		
			85.00000	0.000	0.00	0.00
0065	203-01510	Backhoe	200.000	0.000		
			93.00000	0.000	0.00	0.00
0070	203-01550	Dozing	100.000	28.000		
			95.00000	28.000	0.00	2,660.00
0075	203-01597	*Potholing	20.000	14.000		
			195.00000	14.000	0.00	2,730.00
0080	203-02330	Laborer	26.500	26.500		
			28.50000	26.500	0.00	755.25
0085	206-00360	Mechanical Reinforcement of Soil	690.000	0.000		
			20.00000	0.000	0.00	0.00
0090	206-00530	Filter Material (Class C)	49.000	49.000		
			36.00000	49.000	0.00	1,764.00
0095	207-00205	Topsoil	2,836.000	1,590.000		
			7.00000	1,590.000	0.00	11,130.00
0100	208-00020	*Silt Fence	3,021.000	3,021.000		
			1.15000	3,021.000	0.00	3,474.15
0105	208-00040	*Check Dam	20.000	3.000		
			300.00000	3.000	0.00	900.00
0110	208-00045	*Concrete Washout Structure	5.000	5.000		
			625.00000	5.000	0.00	3,125.00

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0115	208-00070	*Vehicle Tracking Pad	6.000	4.000		
			EACH	0.000	0.00	
			1,800.00000	4.000		7,200.00
0120	208-00103	*Removal and Disposal of Sediment (Labor)	50.000	0.000		
			HOURL	0.000	0.00	
			40.00000	0.000		0.00
0125	208-00105	*Removal and Disposal of Sediment (Equipment)	50.000	0.000		
			HOURL	0.000	0.00	
			90.00000	0.000		0.00
0130	208-00106	*Sweeping (Sediment Removal)	100.000	9.000		
			HOURL	0.000	0.00	
			40.00000	9.000		360.00
0135	208-00206	*Erosion Control Supervisor	159.000	84.000		
			DAY	0.000	0.00	
			90.00000	84.000		7,560.00
0140	210-00810	*Reset Ground Sign	4.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0145	210-01000	*Reset Fence	421.000	0.000		
			LF	0.000	0.00	
			3.40000	0.000		0.00
0150	212-00006	*Seeding (Native)	6.700	6.700		
			ACRE	0.000	0.00	
			780.00000	6.700		5,226.00
0155	212-00032	*Soil Conditioning	4.700	4.700		
			ACRE	0.000	0.00	
			2,400.00000	4.700		11,280.00
0160	213-00003	*Mulching (Weed Free)	2.700	2.700		
			ACRE	0.000	0.00	
			760.00000	2.700		2,052.00
0165	213-00061	*Mulch Tackifier	540.000	540.000		
			LB	0.000	0.00	
			3.05000	540.000		1,647.00

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0170	213-00100	*Soil Binder	5.000	0.000		
			ACRE	0.000	0.00	
			760.00000	0.000		0.00
0175	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			3,700.00000	0.000		0.00
0180	216-00201	*Soil Retention Blanket (Straw-Coconut)	9,600.000	9,540.000		
			SY	0.000	0.00	
			1.95000	9,540.000		18,603.00
0185	217-00000	*Herbicide Treatment	17,000.000	510.000		
			SY	0.000	0.00	
			0.11000	510.000		56.10
0190	240-00000	Wildlife Biologist	88.000	85.000		
			HOUR	0.000	0.00	
			63.00000	85.000		5,355.00
0195	240-00100	*Prairie Dog Management	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00
0200	250-00050	*Monitoring Technician	15.000	0.000		
			HOUR	0.000	0.00	
			60.00000	0.000		0.00
0205	250-00110	*Health and Safety Officer	0.000	0.000		
			HOUR	0.000	0.00	
			88.00000	0.000		0.00
0210	304-06007	Aggregate Base Course (Class 6)	575.100	425.100		
			CY	0.000	0.00	
			32.00000	425.100		13,603.20
0215	403-09210	*Stone Matrix Asphalt	715.810	715.810		
			TON	0.000	0.00	
			103.00000	715.810		73,728.43
0220	403-33741	*Hot Mix Asphalt (Grading S) (75) (PG 64-22)	977.800	977.800		
			TON	0.000	0.00	
			63.00000	977.800		61,601.40

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0225	411-10255	*Emulsified Asphalt (Slow-Setting)	615.000	615.000		
			GAL	0.000	0.00	
			2.85000	615.000		1,752.75
0230	420-00113	Geotextile (Drainage) (Class 2)	41.100	41.100		
			SY	0.000	0.00	
			15.00000	41.100		616.50
0235	506-00209	Riprap (9 Inch)	27.400	27.400		
			CY	0.000	0.00	
			115.00000	27.400		3,151.00
0240	507-00000	*Concrete Slope and Ditch Paving	72.700	72.700		
			CY	0.000	0.00	
			335.00000	72.700		24,354.50
0245	604-00506	Inlet Type D (Special) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0250	604-19105	Inlet Type R L 5 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,500.00000	1.000		5,500.00
0255	604-19110	Inlet Type R L 5 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,900.00000	1.000		6,900.00
0260	604-19205	Inlet Type R L 10 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,500.00000	2.000		13,000.00
0265	604-19210	Inlet Type R L 10 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			7,800.00000	2.000		15,600.00
0270	604-25000	Vane Grate Inlet Special	4.000	4.000		
			EACH	0.000	0.00	
			4,200.00000	4.000		16,800.00
0275	604-30005	Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0280	604-30010	Manhole Slab Base (10 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			3,900.00000	7.000		27,300.00
0285	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	2,138.000	2,138.000		
			LF	0.000	0.00	
			16.60000	2,138.000		35,490.80
0290	606-01370	*Transition Type 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,025.00000	4.000		4,100.00
0295	606-01460	*Median Terminal	2.000	2.000		
			EACH	0.000	0.00	
			3,100.00000	2.000		6,200.00
0300	606-02003	*End Anchorage (Nonflared)	4.000	4.000		
			EACH	0.000	0.00	
			1,700.00000	4.000		6,800.00
0305	607-01100	*Fence Barbed Wire With Treated Wooden Posts	1,586.000	1,586.000		
			LF	0.000	0.00	
			4.50000	1,586.000		7,137.00
0310	607-11525	*Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0315	607-11580	*Fence (Temporary)	411.000	0.000		
			LF	0.000	0.00	
			3.45000	0.000		0.00
0320	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,426.000	1,423.000		
			LF	0.000	0.00	
			18.00000	1,423.000		25,614.00
0325	610-00055	Median Cover Material (Stone)	4,693.000	4,588.000		
			SF	0.000	0.00	
			2.25000	4,588.000		10,323.00
0330	612-00003	*Delineator (Type III)	4.000	4.000		
			EACH	0.000	0.00	
			35.00000	4.000		140.00

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0335	614-00011	*Sign Panel (Class I)	10.300	10.200		
			SF	0.000	0.00	
			22.00000	10.200		224.40
0340	614-00216	*Steel Sign Post (2x2 Inch Tubing)	50.000	30.000		
			LF	0.000	0.00	
			25.00000	30.000		750.00
0345	624-27016	15 Inch Drainage Pipe (Class 7) (Complete In Place)	229.000	211.000		
			LF	0.000	0.00	
			60.00000	211.000		12,660.00
0350	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	998.000	990.000		
			LF	0.000	0.00	
			55.00000	990.000		54,450.00
0355	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			13,000.00000	1.000		13,000.00
0360	625-00001	*Construction Surveying (Hourly)	24.000	4.000		
			HOOR	0.000	0.00	
			85.00000	4.000		340.00
0365	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			98,700.00000	1.000		98,700.00
0370	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0375	627-00001	*Pavement Marking Paint	16.000	0.000		
			GAL	0.000	0.00	
			130.00000	0.000		0.00
0380	627-00005	*Epoxy Pavement Marking	23.000	23.000		
			GAL	0.000	0.00	
			220.00000	23.000		5,060.00
0385	630-00007	*Traffic Control Inspection	130.000	100.000		
			DAY	0.000	0.00	
			140.00000	100.000		14,000.00

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0390	630-00012	*Traffic Control Management	39.000	39.000		
			DAY	0.000	0.00	
			900.00000	39.000		35,100.00
0391	630-00003	Uniformed Traf Ctrl Uniform Traffic Control	143.000	143.000		
			HOUR	0.000	0.00	
			55.00000	143.000		7,865.00
0395	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	10.000		
			EACH	0.000	0.00	
			250.00000	10.000		2,500.00
0400	630-80341	*Construction Traffic Sign (Panel Size A)	191.000	156.000		
			EACH	0.000	0.00	
			10.00000	156.000		1,560.00
0405	630-80342	*Construction Traffic Sign (Panel Size B)	52.000	36.000		
			EACH	0.000	0.00	
			20.00000	36.000		720.00
0410	630-80343	*Construction Traffic Sign (Panel Size C)	14.000	9.000		
			EACH	0.000	0.00	
			35.00000	9.000		315.00
0415	630-80355	*Portable Message Sign Panel	8.000	4.000		
			EACH	0.000	0.00	
			525.00000	4.000		2,100.00
0420	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			550.00000	2.000		1,100.00
0425	630-80360	*Drum Channelizing Device	122.000	122.000		
			EACH	0.000	0.00	
			21.00000	122.000		2,562.00
0430	630-80370	Concrete Barrier (Temporary)	4,520.000	4,200.000		
			LF	0.000	0.00	
			13.00000	4,200.000		54,600.00
0435	630-80380	*Traffic Cone	200.000	60.000		
			EACH	0.000	0.00	
			0.26000	60.000		15.60

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0440	630-85011	*Impact Attenuator (Temporary)	228.000	228.000		
			DAY	0.000	0.00	
			5.10000	228.000		1,162.80
0441	630-85041	Mobile Attenuator Mobile Attenuator	35.000	35.000		
			DAY	0.000	0.00	
			357.00000	35.000		12,495.00
0445	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			6,500.00000	1.000		6,500.00
0450	700-70010	F/A Minor Contract Revisions	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0451	900-00006	Added Item (Dollar)/ Working Time Limitation	0.000	-7,050.000		
			DOL	0.000	0.00	
			1.00000	-7,050.000		-7,050.00
0455	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70012	F/A Asphalt Pavement Incentive	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70014	F/A Incentive	82,000.000	82,000.000		
			F A	0.000	0.00	
			1.00000	82,000.000		82,000.00
0470	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70018	F/A Roadway Smoothness Incentive	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70019	F/A Asphalt Cement Cost Adjustment	14,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BID ITEMS (BRIDGE ENTERPRISE)						
0485	700-70021	F/A On-The-Job Trainee	1,920.000	940.250		
			HOOR	0.000	0.00	
			1.00000	940.250		940.25
0490	700-70025	F/A Quality Incentive Payment	14,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70035	F/A Muck Excavation	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70074	F/A Obtain Power from	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70082	F/A Furnish & Install Electrical Service	10,000.000	4,200.000		
			F A	0.000	0.00	
			1.00000	4,200.000		4,200.00
0510	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT	\$ 1,290,243.98 \$	0.00 \$ 994,489.13
CAT NO0350 STRUCTURES (E-17-GF) (BRIDGE ENTERPRISE)						
0520	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			102,000.00000	1.000		102,000.00
0525	202-00425	Removal of Bridge Railing	475.000	475.000		
			LF	0.000	0.00	
			5.00000	475.000		2,375.00
0530	206-00000	Structure Excavation	1,010.000	1,010.000		
			CY	0.000	0.00	
			14.00000	1,010.000		14,140.00
0535	206-00100	Structure Backfill (Class 1)	690.000	0.000		
			CY	0.000	0.00	
			39.00000	0.000		0.00

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES (E-17-GF) (BRIDGE ENTERPRISE)						
0540	206-00200	Structure Backfill (Class 2)	400.000	400.000		
			CY	0.000	0.00	
			9.00000	400.000		3,600.00
0541	206-00065	Str Bkfl (Flow-Fill) Flowfill	576.000	576.000		
			CY	0.000	0.00	
			87.90000	576.000		50,630.40
0545	502-00460	*Pile Tip	24.000	22.000		
			EACH	0.000	0.00	
			150.00000	22.000		3,300.00
0550	502-11274	*Steel Piling (HP 12x74)	1,580.000	1,448.000		
			LF	0.000	0.00	
			60.00000	1,448.000		86,880.00
0555	503-00054	*Drilled Caisson (54 Inch)	235.500	235.500		
			LF	0.000	0.00	
			560.00000	235.500		131,880.00
0560	515-00120	*Waterproofing (Membrane)	1,451.000	1,451.000		
			SY	0.000	0.00	
			13.70000	1,451.000		19,878.70
0565	518-01004	Bridge Expansion Device (0-4 Inch)	105.000	105.000		
			LF	0.000	0.00	
			250.00000	105.000		26,250.00
0570	601-03040	Concrete Class D (Bridge)	611.000	611.000		
			CY	0.000	0.00	
			370.00000	611.000		226,070.00
0575	601-40300	*Structural Concrete Coating	1,565.000	1,565.000		
			SY	0.000	0.00	
			9.00000	1,565.000		14,085.00
0580	602-00000	*Reinforcing Steel	33,915.000	0.000		
			LB	0.000	0.00	
			0.69000	0.000		0.00
0585	602-00020	*Reinforcing Steel (Epoxy Coated)	160,045.000	160,045.000		
			LB	0.000	0.00	
			0.90000	160,045.000		144,040.50

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES (E-17-GF) (BRIDGE ENTERPRISE)						
0590	606-10700	*Bridge Rail Type 7	706.000	706.000		
			LF	0.000	0.00	
			75.00000	706.000		52,950.00
0595	607-53137	*Fence Chain Link (Special) (36 Inch)	653.000	652.000		
			LF	0.000	0.00	
			26.50000	652.000		17,278.00
0600	613-00075	*3/4 Inch Electrical Conduit	140.000	140.000		
			LF	0.000	0.00	
			33.25000	140.000		4,655.00
0605	613-00200	*2 Inch Electrical Conduit	1,419.000	1,413.000		
			LF	0.000	0.00	
			11.15000	1,413.000		15,754.95
0610	613-01200	*2 Inch Electrical Conduit (Plastic)	607.000	607.000		
			LF	0.000	0.00	
			6.60000	607.000		4,006.20
0615	613-07026	*Pull Box (16"x24"x12")	1.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0620	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			4,500.00000	1.000		4,500.00
0625	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	4.000	4.000		
			EACH	0.000	0.00	
			2,000.00000	4.000		8,000.00
0630	618-01996	*Prestressed Concrete Box (Depth Greater Than 48 Inches)	10,870.000	10,870.000		
			SF	0.000	0.00	
			61.00000	10,870.000		663,070.00
0630		MATERIAL ALLOWANCE Prestress Conc Box Girder		0.000		
			SF	0.000	0.00	
			61.00000	0.000		0.00
			CAT 0350	CURRENT AMT \$ 1,655,018.50 \$	0.00 \$	1,595,343.75

CONTID: C18152
 PCN: 18152-BID
 PROJECT: FBR0761-210

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 08/01/2014
 07:33:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS (BE)						
0635	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			24,000.00000	1.000		24,000.00
0640	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0645	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
		CAT 0450	CURRENT AMT	\$ 41,500.00	\$ 0.00	\$ 41,500.00
		PROJECT TOTAL	CURRENT AMT	\$ 2,986,762.48	\$ 0.00	\$ 2,631,332.88