

ESTIMATE SUMMARY

10:51:55

-----  
 CONTID: C18154 ESTIMATE NO: 0020 PROG SPEC YR: 2005  
 PCN: 18154-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 370.0 DAYS TIME ALLOW: 452 WORK DAYS  
 US6:OVER SHERIDAN BLVD BR REP PERCENT TIME: 81.86 ORIG TIME ALLOW: 452 WORK DAYS

PROJECT NO: FBR-006A-049  
 US6:OVER SHERIDAN BLVD BR REP  
 NAME OF ROAD: 006G  
 PROJECT COUNTIES: DENVER JEFFERSON, REGION 6

CONTRACTOR: EDWARD KRAEMER AND SONS INCORPORATED  
 ONE PLAIN VIEW RD  
 PLAIN WI 53577 608-546-2311

PAY PERIOD ENDING	01/13/2014	DATE TIME STARTED	01/10/2012
DATE LET	11/17/2011	DATE WORK BEGAN	01/10/2012
DATE AWARDED	12/16/2011	DATE TIME STOPPED	08/02/2013
DATE CONTRACT EXECUTED	01/05/2012	DATE ACCEPTED	08/02/2013
DATE NOTICE TO PROCEED	01/10/2012		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 10,026,133.68 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 8,823,250.01 NON-PARTICIPATING	10,018,633.79	34,161.29
PERCENT COMPLETE:	99.93% TOTAL EARNINGS	10,018,633.79	34,161.29
FUNDS AVAILABLE:	\$ 7,499.89 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	10,018,633.79	34,161.29
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-10,000.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	10,008,633.79	34,161.29
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	10,008,633.79	34,161.29
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 34,161.29

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 2  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0250 BE ROADWAY						
0005	201-00001	*Clearing and Grubbing	2.590	2.590		
			ACRE	0.000	0.00	
			2,515.18000	2.590		6,514.32
0010	202-00010	*Removal of Tree	0.000	0.000		
			EACH	0.000	0.00	
			1,006.07000	0.000		0.00
0015	202-00011	Tree Trimming	0.000	0.000		
			EACH	0.000	0.00	
			501.02000	0.000		0.00
0020	202-00019	*Removal of Inlet	12.000	12.000		
			EACH	0.000	0.00	
			774.68000	12.000		9,296.16
0025	202-00026	*Removal of Slope and Ditch Paving	2,076.000	2,076.000		
			SY	0.000	0.00	
			7.04000	2,076.000		14,615.04
0030	202-00035	*Removal of Pipe	475.000	475.000		
			LF	0.000	0.00	
			20.12000	475.000		9,557.00
0035	202-00037	*Removal of End Section	0.000	0.000		
			EACH	0.000	0.00	
			251.52000	0.000		0.00
0040	202-00090	*Removal of Delineator	13.000	13.000		
			EACH	0.000	0.00	
			5.03000	13.000		65.39
0045	202-00195	*Removal of Median Cover	1,350.000	1,350.000		
			SY	0.000	0.00	
			5.03000	1,350.000		6,790.50
0050	202-00200	*Removal of Sidewalk	226.000	226.000		
			SY	0.000	0.00	
			5.03000	226.000		1,136.78
0055	202-00203	*Removal of Curb and Gutter	2,284.000	2,284.000		
			LF	0.000	0.00	
			5.03000	2,284.000		11,488.52

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 3  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0060	202-00206	*Removal of Concrete Curb Ramp	71.000	71.000		
			SY	0.000	0.00	
			7.04000	71.000		499.84
0065	202-00210	*Removal of Concrete Pavement	8,236.000	8,236.000		
			SY	0.000	0.00	
			5.53000	8,236.000		45,545.08
0070	202-00220	*Removal of Asphalt Mat	17,041.000	17,041.000		
			SY	0.000	0.00	
			3.90000	17,041.000		66,459.90
0075	202-00240	*Removal of Asphalt Mat (Planing)	36,184.000	36,184.000		
			SY	0.000	0.00	
			1.61000	36,184.000		58,256.24
0080	202-00250	*Removal of Pavement Marking	28,125.000	28,125.000		
			SF	0.000	0.00	
			3.17000	28,125.000		89,156.25
0085	202-00810	*Removal of Ground Sign	22.000	22.000		
			EACH	0.000	0.00	
			85.52000	22.000		1,881.44
0090	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			3,018.22000	1.000		3,018.22
0095	202-00895	Removal of Impact Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			3,826.80000	2.000		7,653.60
0100	202-00900	*Removal of Concrete Footing	2.000	2.000		
			EACH	0.000	0.00	
			201.21000	2.000		402.42
0101	202-01000	Rem Fence	182.000	182.000		
			LF	0.000	0.00	
			2.30000	182.000		418.60
0105	202-01130	Removal of Guardrail Type 3	1,789.000	1,789.000		
			LF	0.000	0.00	
			4.02000	1,789.000		7,191.78

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 4  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0110	202-01170	*Removal of Guardrail Type 7	2,103.000	2,103.000		
			LF	0.000	0.00	
			15.09000	2,103.000		31,734.27
0115	202-05150	Sandblasting	0.000	0.000		
			SF	0.000	0.00	
			0.13000	0.000		0.00
0120	203-00060	*Embankment Material (Complete In Place)	16,706.000	16,706.000		
			CY	0.000	0.00	
			12.07000	16,706.000		201,641.42
0121	900-00004	Added Item (Cubic Yard)/ Embankment Material (Removal & Disposal)	4,795.000	4,795.000		
			CY	0.000	0.00	
			8.15000	4,795.000		39,079.25
0125	203-00100	*Muck Excavation	50.000	50.000		
			CY	0.000	0.00	
			20.12000	50.000		1,006.00
0130	203-01510	*Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			100.61000	0.000		0.00
0135	203-01594	*Combination Loader	30.000	30.000		
			HOURL	0.000	0.00	
			100.61000	30.000		3,018.30
0140	203-01597	*Potholing	154.000	154.000		
			HOURL	0.000	0.00	
			147.44000	154.000		22,705.76
0145	203-01622	*Sweeping (With Pickup Broom)	110.000	110.000		
			HOURL	0.000	0.00	
			130.79000	110.000		14,386.90
0150	206-00000	*Structure Excavation	63.000	63.000		
			CY	0.000	0.00	
			9.05000	63.000		570.15
0155	206-00200	*Structure Backfill (Class 2)	108.000	108.000		
			CY	0.000	0.00	
			10.06000	108.000		1,086.48

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 5  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0160	206-00510	*Filter Material (Class A)	13.000	13.000		
			CY	0.000	0.00	
			60.36000	13.000		784.68
0165	207-00205	*Topsoil	1,551.000	1,551.000		
			CY	0.000	0.00	
			17.10000	1,551.000		26,522.10
0170	208-00002	*Erosion Log (12 Inch)	1,740.000	1,740.000		
			LF	0.000	0.00	
			5.03000	1,740.000		8,752.20
0175	208-00020	*Silt Fence	1,603.000	1,603.000		
			LF	0.000	0.00	
			1.01000	1,603.000		1,619.03
0180	208-00033	*Sediment Trap	0.000	0.000		
			EACH	0.000	0.00	
			1,006.07000	0.000		0.00
0185	208-00034	*Gravel Bag	2,460.000	2,460.000		
			LF	0.000	0.00	
			3.52000	2,460.000		8,659.20
0190	208-00040	*Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			301.82000	0.000		0.00
0195	208-00045	*Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			955.77000	3.000		2,867.31
0199	208-00050	Storm Drain Inlet Protection (Dandy Bags)	6.000	6.000		
			EACH	0.000	0.00	
			168.00000	6.000		1,008.00
0200	208-00051	*Storm Drain Inlet Protection (Type 1)	203.000	203.000		
			LF	0.000	0.00	
			4.28000	203.000		868.84
0205	208-00052	*Storm Drain Inlet Protection (Type 2)	0.000	0.000		
			LF	0.000	0.00	
			6.54000	0.000		0.00

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 6  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0210	208-00070	*Vehicle Tracking Pad	11.000	11.000		
			EACH	0.000	0.00	
			1,408.50000	11.000		15,493.50
0215	208-00103	*Removal and Disposal of Sediment (Labor)	752.000	752.000		
			HOOR	0.000	0.00	
			30.18000	752.000		22,695.36
0220	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOOR	0.000	0.00	
			65.39000	0.000		0.00
0225	208-00106	*Sweeping (Sediment Removal)	175.000	175.000		
			HOOR	0.000	0.00	
			100.61000	175.000		17,606.75
0230	208-00206	Erosion Control Supervisor	374.000	374.000		
			DAY	0.000	0.00	
			62.30000	374.000		23,300.20
0235	208-00400	Water Control	0.000	0.000		
			L S	0.000	0.00	
			5,080.99000	0.000		0.00
0240	209-00200	*Time-Released Water Product	0.000	0.000		
			EACH	0.000	0.00	
			51.25000	0.000		0.00
0245	210-00001	*Reset Structure	0.000	0.000		
			EACH	0.000	0.00	
			1,207.29000	0.000		0.00
0250	210-00473	*Reset TV Cameras	1.000	1.000		
			EACH	0.000	0.00	
			1,609.72000	1.000		1,609.72
0255	210-00855	*Reset Traffic Signal Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			1,810.93000	2.000		3,621.86
0260	210-00866	*Reset Fire Preemption Unit and Timer	6.000	6.000		
			EACH	0.000	0.00	
			1,207.29000	6.000		7,243.74

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 7  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0262	210-01011	Res Gate	1.000	1.000		
			EACH	0.000	0.00	
			230.00000	1.000		230.00
0264	900-00006	Added Item (Dollar)/ Erosion Control Modifications	900.190	900.190		
			DOL	0.000	0.00	
			1.00000	900.190		900.19
0265	212-00006	*Seeding (Native)	2.400	2.400		
			ACRE	0.000	0.00	
			679.10000	2.400		1,629.84
0270	212-00009	*Seeding (Temporary)	0.000	0.000		
			ACRE	0.000	0.00	
			704.25000	0.000		0.00
0271	212-00032	Soil Conditioning	0.400	0.400		
			ACRE	0.000	0.00	
			345.00000	0.400		138.00
0275	213-00003	*Mulching (Weed Free)	0.400	0.400		
			ACRE	0.000	0.00	
			628.80000	0.400		251.52
0280	213-00061	*Mulch Tackifier	80.000	80.000		
			LB	0.000	0.00	
			2.26000	80.000		180.80
0285	213-00100	*Soil Binder	3.500	3.500		
			ACRE	0.000	0.00	
			830.01000	3.500		2,905.04
0290	214-00220	*Deciduous Tree (2 Inch Caliper)	0.000	0.000		
			EACH	0.000	0.00	
			201.21000	0.000		0.00
0295	216-00030	*Soil Retention Blanket (Special)	2,054.000	2,054.000		
			SY	0.000	0.00	
			4.98000	2,054.000		10,228.92
0300	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	10,185.000	10,185.000		
			SY	0.000	0.00	
			1.41000	10,185.000		14,360.85

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 8  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0305	304-06007	*Aggregate Base Course (Class 6)	4,523.000	4,523.000		
			CY	0.000	0.00	
			21.63000	4,523.000		97,832.49
0309	700-70032	F/A Emergency Repair (Potholes)	2,901.030	2,901.030		
			F A	0.000	0.00	
			1.00000	2,901.030		2,901.03
0310	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,205.290	1,205.290		
			TON	0.000	0.00	
			89.94000	1,205.290		108,403.78
0311	700-70036	F/A Detour Paving Width Modification	5,324.680	5,324.680		
			F A	0.000	0.00	
			1.00000	5,324.680		5,324.68
0315	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	3,339.880	3,339.880		
			TON	0.000	0.00	
			90.50000	3,339.880		302,259.14
0320	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	6,776.250	6,776.250		
			TON	0.000	0.00	
			50.50000	6,776.250		342,200.63
0325	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	3,784.920	3,784.920		
			TON	0.000	0.00	
			66.10000	3,784.920		250,183.21
0330	420-00113	*Geotextile (Drainage) (Class 2)	291.000	291.000		
			SY	0.000	0.00	
			5.03000	291.000		1,463.73
0335	503-00036	*Drilled Caisson (36 Inch)	62.000	62.000		
			LF	0.000	0.00	
			171.03000	62.000		10,603.86
0340	503-00048	*Drilled Caisson (48 Inch)	34.000	34.000		
			LF	0.000	0.00	
			359.39000	34.000		12,219.26
0345	503-00054	*Drilled Caisson (54 Inch)	49.000	49.000		
			LF	0.000	0.00	
			294.58000	49.000		14,434.42



CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 9  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0350	506-00209	*Riprap (9 Inch)	96.000	96.000		
			CY	0.000	0.00	
			45.27000	96.000		4,345.92
0351	900-00014	Added Item (Lump Sum)/ Stormwater Drainage Modifications	1.000	1.000		
			L S	0.000	0.00	
			10,468.81000	1.000		10,468.81
0355	506-00237	*Riprap (36 Inch) (Special)	69.000	69.000		
			CY	0.000	0.00	
			75.46000	69.000		5,206.74
0360	506-00412	*Soil Riprap (12 Inch)	29.000	29.000		
			CY	0.000	0.00	
			50.30000	29.000		1,458.70
0361	507-00100	Conc S and D Pave (Reinf)	11.700	11.700		
			CY	0.000	0.00	
			266.61000	11.700		3,119.34
0365	601-03000	*Concrete Class D	31.100	31.100		
			CY	0.000	0.00	
			450.00000	31.100		13,995.00
0366	601-10310	*Fly Ash Slurry	36.000	36.000		
			CY	0.000	0.00	
			86.25000	36.000		3,105.00
0367	700-70036	F/A Apron Head Walls	2,676.680	2,676.680		
			F A	0.000	0.00	
			1.00000	2,676.680		2,676.68
0368	700-70034	F/A Flash-Filll Abandoned 24 Inch RCP	1,547.300	1,547.300		
			F A	0.000	0.00	
			1.00000	1,547.300		1,547.30
0370	602-00000	*Reinforcing Steel	1,203.000	1,203.000		
			LB	0.000	0.00	
			0.80000	1,203.000		962.40
0375	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	386.000	386.000		
			LF	0.000	0.00	
			58.35000	386.000		22,523.10

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 10  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0380	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	1,141.000	1,141.000		
			LF	0.000	0.00	
			62.38000	1,141.000		71,175.58
0381	700-70131	F/A Modify Storm Sewer	8,796.930	8,796.930		
			F A	0.000	0.00	
			1.00000	8,796.930		8,796.93
0385	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	300.000	300.000		
			LF	0.000	0.00	
			82.50000	300.000		24,750.00
0389	603-02240	30x19 In RCP	60.000	60.000		
			LF	0.000	0.00	
			115.00000	60.000		6,900.00
0390	603-02305	*38x24 Inch Reinforced Concrete Pipe Elliptical	249.000	249.000		
			LF	0.000	0.00	
			95.58000	249.000		23,799.42
0395	603-05030	*30 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,031.22000	1.000		1,031.22
0400	604-00305	*Inlet Type C (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			2,012.15000	3.000		6,036.45
0405	604-00310	*Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,877.37000	1.000		2,877.37
0410	604-00505	*Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,018.22000	1.000		3,018.22
0415	604-16005	*Inlet Type 16 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,716.40000	1.000		2,716.40
0420	604-16605	*Inlet Type 16 (Triple) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,438.86000	1.000		6,438.86

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 11  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0425	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,829.15000	1.000		4,829.15
0430	604-19305	*Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,885.52000	1.000		5,885.52
0435	604-20000	*Outlet Structure	1.000	1.000		
			EACH	0.000	0.00	
			5,533.40000	1.000		5,533.40
0440	604-30005	*Manhole Slab Base (5 Foot)	10.000	10.000		
			EACH	0.000	0.00	
			2,213.36000	10.000		22,133.60
0445	604-30010	*Manhole Slab Base (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,817.00000	2.000		5,634.00
0446	700-70034	F/A CDS Unit Installation	27,837.660	27,837.660		
			F A	0.000	0.00	
			1.00000	27,837.660		27,837.66
0450	606-00710	*Guardrail Type 7 (Style CA)	1,900.000	1,900.000		
			LF	0.000	0.00	
			51.64000	1,900.000		98,116.00
0455	607-53160	*Fence Chain Link (60 Inch)	0.000	0.000		
			LF	0.000	0.00	
			20.62000	0.000		0.00
0456	607-53172	Fence CL (72 In)	182.000	182.000		
			LF	0.000	0.00	
			27.60000	182.000		5,023.20
0460	608-00006	*Concrete Sidewalk (6 Inch)	441.000	441.000		
			SY	0.000	0.00	
			31.28000	441.000		13,794.48
0465	608-00010	*Concrete Curb Ramp	114.000	114.000		
			SY	0.000	0.00	
			105.11000	114.000		11,982.54

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 12  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0470	608-00015	*Detectable Warnings	233.000	233.000		
			SF	0.000	0.00	
			50.76000	233.000		11,827.08
0475	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,077.000	1,077.000		
			LF	0.000	0.00	
			15.12000	1,077.000		16,284.24
0480	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,182.000	1,182.000		
			LF	0.000	0.00	
			16.66000	1,182.000		19,692.12
0481	900-00006	Added Item (Dollar)/ Additional Mobilization (Plaza Construction)	1,500.000	0.000		
			DOL	1,500.000	1,500.00	
			1.00000	1,500.000		1,500.00
0485	610-00024	*Median Cover Material (4 Inch Patterned Concrete)	13,965.000	13,965.000		
			SF	0.000	0.00	
			4.67000	13,965.000		65,216.55
0486	612-00001	Delin (Ty I)	54.000	54.000		
			EACH	0.000	0.00	
			19.60000	54.000		1,058.40
0487	612-00002	Delin (Ty II)	15.000	15.000		
			EACH	0.000	0.00	
			22.40000	15.000		336.00
0488	612-00003	Delin (Ty III)	8.000	8.000		
			EACH	0.000	0.00	
			25.20000	8.000		201.60
0490	612-00260	*Location Marker (Fiber Optic)(Dome)	12.000	12.000		
			EACH	0.000	0.00	
			100.61000	12.000		1,207.32
0495	613-00200	*2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			4.02000	0.000		0.00
0500	613-00206	*2 Inch Electrical Conduit (Bored)	10,832.000	10,832.000		
			LF	0.000	0.00	
			7.04000	10,832.000		76,257.28

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 13  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0505	613-00306	*3 Inch Electrical Conduit (Bored)	1,551.000	1,551.000		
			LF	0.000	0.00	
			8.05000	1,551.000		12,485.55
0510	613-01200	*2 Inch Electrical Conduit (Plastic)	2,110.000	2,110.000		
			LF	0.000	0.00	
			7.04000	2,110.000		14,854.40
0515	613-01300	*3 Inch Electrical Conduit (Plastic)	367.000	367.000		
			LF	0.000	0.00	
			8.05000	367.000		2,954.35
0520	613-07000	*Pull Box (Special)	16.000	16.000		
			EACH	0.000	0.00	
			301.82000	16.000		4,829.12
0525	613-07038	*Pull Box (36"x48"x18")	8.000	8.000		
			EACH	0.000	0.00	
			1,006.07000	8.000		8,048.56
0530	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			11,569.83000	1.000		11,569.83
0535	613-32350	*Light Standard Steel (35 Foot)	11.000	11.000		
			EACH	0.000	0.00	
			3,219.43000	11.000		35,413.73
0535		MATERIAL ALLOWANCE Light Standard (35 Ft)		0.000		
			EACH	0.000	0.00	
			2,336.22000	0.000		0.00
0535		MATERIAL ALLOWANCE Light Standard (35 Ft)		0.000		
			EACH	0.000	0.00	
			2,736.52000	0.000		0.00
0535		MATERIAL ALLOWANCE Light Standard (35 Ft.)		0.000		
			EACH	0.000	0.00	
			2,736.52000	0.000		0.00
0540	613-32352	*Light Standard Steel (35 Foot) (2-Arm)	1.000	1.000		
			EACH	0.000	0.00	
			3,219.43000	1.000		3,219.43

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 14  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0545	613-32400	*Light Standard Steel (40 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,219.43000	1.000		3,219.43
0545		MATERIAL ALLOWANCE Light Standard (40 Ft)		0.000		
			EACH	0.000	0.00	
			2,736.52000	0.000		0.00
0550	613-40010	*Light Standard Foundation	9.000	9.000		
			EACH	0.000	0.00	
			603.64000	9.000		5,432.76
0550		MATERIAL ALLOWANCE Light Standard Foundation		0.000		
			EACH	0.000	0.00	
			333.65000	0.000		0.00
0555	613-50105	*Lighting Control Center (Pedestal Only)	2.000	2.000		
			EACH	0.000	0.00	
			1,509.11000	2.000		3,018.22
0556	700-70034	F/A CCD Fiber and Meter Pedestals	14,954.000	14,954.000		
			F A	0.000	0.00	
			1.00000	14,954.000		14,954.00
0560	613-70250	*Luminaire High Pressure Sodium (250 Watt)	9.000	9.000		
			EACH	0.000	0.00	
			402.43000	9.000		3,621.87
0560		MATERIAL ALLOWANCE Luminaires		0.000		
			EACH	0.000	0.00	
			342.06000	0.000		0.00
0565	613-70400	*Luminaire High Pressure Sodium (400 Watt)	8.000	8.000		
			EACH	0.000	0.00	
			402.43000	8.000		3,219.44
0570	614-00011	*Sign Panel (Class I)	272.000	272.000		
			SF	0.000	0.00	
			15.09000	272.000		4,104.48
0575	614-00012	*Sign Panel (Class II)	152.000	152.000		
			SF	0.000	0.00	
			22.13000	152.000		3,363.76

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 15  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0580	614-00013	*Sign Panel (Class III)	350.000	350.000		
			SF	0.000	0.00	
			30.18000	350.000		10,563.00
0585	614-00216	*Steel Sign Post (2x2 Inch Tubing)	0.000	0.000		
			LF	0.000	0.00	
			12.07000	0.000		0.00
0590	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	21.000	21.000		
			EACH	0.000	0.00	
			352.13000	21.000		7,394.73
0595	614-41800	Monotube Overhead Sign Bridge (18 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			45,000.00000	1.000		45,000.00
0600	614-70150	*Pedestrian Signal Face (16) (Countdown)	12.000	12.000		
			EACH	0.000	0.00	
			603.64000	12.000		7,243.68
0600		MATERIAL ALLOWANCE Pedestrian Signal Face		0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
0605	614-70336	*Traffic Signal Face (12-12-12)	30.000	30.000		
			EACH	0.000	0.00	
			603.64000	30.000		18,109.20
0605		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12)		0.000		
			EACH	0.000	0.00	
			370.67000	0.000		0.00
0610	614-70560	*Traffic Signal Face (12-12-12-12-12)	0.000	0.000		
			EACH	0.000	0.00	
			804.86000	0.000		0.00
0611	900-00006	Added Item (Dollar)/ (Install Red Turn Arrow)	1.000	1.000		
			DOL	0.000	0.00	
			2,379.99000	1.000		2,379.99
0615	614-72832	*Communications Cabinet (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			11,066.79000	2.000		22,133.58

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0020

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0615		MATERIAL ALLOWANCE Communication Cabinet		0.000		
			EACH	0.000	0.00	
			1,175.00000	0.000		0.00
0615		MATERIAL ALLOWANCE Uninterrupted Power Supply		0.000		
			EACH	0.000	0.00	
			2,640.00000	0.000		0.00
0620	614-72855	*Traffic Signal Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			20,121.45000	2.000		40,242.90
0620		MATERIAL ALLOWANCE Bull Dog Latching		0.000		
			EACH	0.000	0.00	
			444.00000	0.000		0.00
0621	614-72860	Ped Push Button	2.000	2.000		
			EACH	0.000	0.00	
			411.08000	2.000		822.16
0622	614-72862	Ped Push Button (Spec)	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0623	614-72862	Ped Push Button (Spec)	2.000	2.000		
			EACH	0.000	0.00	
			316.20000	2.000		632.40
0625	614-72884	*Traffic Signal Vehicle Detector (Micro Wave Type)	2.000	2.000		
			EACH	0.000	0.00	
			7,545.54000	2.000		15,091.08
0625		MATERIAL ALLOWANCE Wavetronix SmartSensor HD		0.000		
			EACH	0.000	0.00	
			6,413.71000	0.000		0.00
0630	614-72886	*Intersection Detection System (Camera)	0.000	0.000		
			EACH	0.000	0.00	
			5,533.40000	0.000		0.00
0631	614-72886	Intersection Detect Sys (Camera) (FLIR)	4.000	4.000		
			EACH	0.000	0.00	
			6,519.98000	4.000		26,079.92



CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0631		MATERIAL ALLOWANCE Flir Camera		0.000		
			EACH	0.000	0.00	
			5,541.98000	0.000		0.00
0635	614-72900	*Wireless Magnetometer Vehicle Detection system	2.000	2.000		
			EACH	0.000	0.00	
			6,036.44000	2.000		12,072.88
0636	614-72900	WL Magnet Vehicle Det Sys (Sensor Only)	1.000	1.000		
			EACH	0.000	0.00	
			1,168.49000	1.000		1,168.49
0640	614-80010	*Travel Time Indicator	2.000	2.000		
			EACH	0.000	0.00	
			6,036.44000	2.000		12,072.88
0645	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,493.51000	1.000		15,493.51
0645		MATERIAL ALLOWANCE Signal Pole (MA 35 Ft)		0.000		
			EACH	0.000	0.00	
			13,169.48000	0.000		0.00
0650	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			16,097.16000	1.000		16,097.16
0650		MATERIAL ALLOWANCE Signal Pole (MA 40 Ft)		0.000		
			EACH	0.000	0.00	
			13,682.59000	0.000		0.00
0655	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			19,115.38000	2.000		38,230.76
0655		MATERIAL ALLOWANCE Signal Pole (MA 50 Ft)		0.000		
			EACH	0.000	0.00	
			16,248.07000	0.000		0.00
0660	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			23,139.66000	2.000		46,279.32

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0020

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0660		MATERIAL ALLOWANCE Signal Pole (MA 60 Ft)		0.000		
			EACH	0.000	0.00	
			19,668.71000	0.000		0.00
0661	700-70060	F/A Adjust Traffic Signal Equipment	1,943.830	1,943.830		
			F A	0.000	0.00	
			1.00000	1,943.830		1,943.83
0665	614-84100	*Traffic Signal Pedestal Pole Aluminum	1.000	1.000		
			EACH	0.000	0.00	
			1,006.07000	1.000		1,006.07
0670	614-85003	Impact Attenuator (Low Maintenance)	2.000	2.000		
			EACH	0.000	0.00	
			25,000.00000	2.000		50,000.00
0675	614-86105	*Telemetry (Field)	2.000	2.000		
			EACH	0.000	0.00	
			3,018.22000	2.000		6,036.44
0680	614-86239	*Traffic Signal Controller (Solid State) (Full-Actuated)	2.000	2.000		
			EACH	0.000	0.00	
			3,521.26000	2.000		7,042.52
0685	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	5,470.000	5,470.000		
			LF	0.000	0.00	
			2.01000	5,470.000		10,994.70
0690	614-87020	*Optical Transceiver	4.000	4.000		
			EACH	0.000	0.00	
			2,515.18000	4.000		10,060.72
0690		MATERIAL ALLOWANCE Optical Transceiver		0.000		
			EACH	0.000	0.00	
			2,080.00000	0.000		0.00
0695	614-87320	*Closed Circuit Television	1.000	1.000		
			EACH	0.000	0.00	
			4,024.29000	1.000		4,024.29
0700	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	2,758.000	2,758.000		
			LF	0.000	0.00	
			3.02000	2,758.000		8,329.16

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 19  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0705	621-00450	*Detour Pavement	3,202.000	3,202.000		
			SY	0.000	0.00	
			32.35000	3,202.000		103,584.70
0710	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			38,632.18000	1.000		38,632.18
0715	625-00001	*Construction Surveying (Hourly)	61.000	61.000		
			HOUR	0.000	0.00	
			95.58000	61.000		5,830.38
0720	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			800,969.36000	1.000		800,969.36
0725	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0730	627-00005	*Epoxy Pavement Marking	41.000	41.000		
			GAL	0.000	0.00	
			172.64000	41.000		7,078.24
0735	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	649.000	649.000		
			GAL	0.000	0.00	
			36.83000	649.000		23,902.67
0736	900-00006	Added Item (Dollar)/ Temporary Striping Mobilization	600.000	600.000		
			DOL	0.000	0.00	
			1.00000	600.000		600.00
0740	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,717.000	3,717.000		
			SF	0.000	0.00	
			10.93000	3,717.000		40,626.81
0745	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	367.000	367.000		
			SF	0.000	0.00	
			14.96000	367.000		5,490.32
0750	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	1,638.000	1,638.000		
			SF	0.000	0.00	
			10.36000	1,638.000		16,969.68

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 20  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0755	630-00000	*Flagging	8,722.000	8,722.000		
			HOUR	0.000	0.00	
			21.20000	8,722.000		184,906.40
0760	630-00003	*Uniformed Traffic Control	1,172.000	1,172.000		
			HOUR	0.000	0.00	
			50.48000	1,172.000		59,162.56
0765	630-00004	*Traffic Control Vehicle	2.000	2.000		
			EACH	0.000	0.00	
			3,028.88000	2.000		6,057.76
0770	630-00007	*Traffic Control Inspection	194.000	194.000		
			DAY	0.000	0.00	
			60.00000	194.000		11,640.00
0775	630-00012	*Traffic Control Management	356.000	356.000		
			DAY	0.000	0.00	
			400.00000	356.000		142,400.00
0780	630-80001	*Flashing Beacon (Portable)	5.000	5.000		
			EACH	0.000	0.00	
			302.89000	5.000		1,514.45
0785	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			100.96000	4.000		403.84
0790	630-80341	*Construction Traffic Sign (Panel Size A)	49.000	49.000		
			EACH	0.000	0.00	
			25.24000	49.000		1,236.76
0795	630-80342	*Construction Traffic Sign (Panel Size B)	103.000	103.000		
			EACH	0.000	0.00	
			25.24000	103.000		2,599.72
0800	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	12.000		
			EACH	0.000	0.00	
			25.24000	12.000		302.88
0805	630-80344	*Construction Traffic Sign (Special)	80.000	80.000		
			SF	0.000	0.00	
			25.24000	80.000		2,019.20

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 21  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0810	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			3,000.00000	4.000		12,000.00
0815	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			1,312.52000	4.000		5,250.08
0820	630-80360	*Drum Channelizing Device	269.000	269.000		
			EACH	0.000	0.00	
			20.19000	269.000		5,431.11
0825	630-80370	Concrete Barrier (Temporary)	8,390.000	8,390.000		
			LF	0.000	0.00	
			25.00000	8,390.000		209,750.00
0826	700-70090	F/A Reset Concrete Barrier (Temporary)	3,074.200	3,074.200		
			F A	0.000	0.00	
			1.00000	3,074.200		3,074.20
0830	630-80380	*Traffic Cone	450.000	450.000		
			EACH	0.000	0.00	
			7.07000	450.000		3,181.50
0835	630-85010	*Impact Attenuator (Temporary)	7.000	7.000		
			EACH	0.000	0.00	
			3,028.88000	7.000		21,202.16
0840	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			25,240.68000	1.000		25,240.68
0845	630-86810	*Traffic Signal (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			6,036.43000	0.000		0.00
0846	900-00007	Added Item (Each)/ Adjust Water Line	3.000	3.000		
			EACH	0.000	0.00	
			1,947.68000	3.000		5,843.04
0850	700-70010	F/A Minor Contract Revisions	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 22  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0855	700-70012	F/A Asphalt Pavement Incentive	15,095.650	15,095.650		
			F A	0.000	0.00	
			1.00000	15,095.650		15,095.65
0860	700-70016	F/A Fuel Cost Adjustment	1,167.120	1,167.120		
			F A	0.000	0.00	
			1.00000	1,167.120		1,167.12
0865	700-70018	F/A Roadway Smoothness Incentive	-5,865.360	-5,865.360		
			F A	0.000	0.00	
			1.00000	-5,865.360		-5,865.36
0870	700-70019	F/A Asphalt Cement Cost Adjustment	-7,784.660	-7,784.660		
			F A	0.000	0.00	
			1.00000	-7,784.660		-7,784.66
0875	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0876	700-70021	F/A On-The-Job Trainee (Revised Reimbursement)	1,425.500	1,425.500		
			HOURL	0.000	0.00	
			2.00000	1,425.500		2,851.00
0880	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0885	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	700-70380	F/A Erosion Control	27,789.950	27,789.950		
			F A	0.000	0.00	
			1.00000	27,789.950		27,789.95
0891	900-00006	Added Item (Dollar)/ Subcontractor/Supplier Lien-SiteMgr Only	0.000	-31,650.000		
			DOL	31,650.000	31,650.00	
			1.00000	0.000		0.00
0894	900-00006	Added Item (Dollar)/ Additional Insurance Cost	4,833.890	4,833.890		
			DOL	0.000	0.00	
			1.00000	4,833.890		4,833.89

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 23  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0895	700-70589	*F/A Environmental Health & Safety Management	501,966.140	500,954.850		
			F A	1,011.290	1,011.29	
			1.00000	501,966.140		501,966.14
0896	900-00014	Added Item (Lump Sum)/ Temporary Pedestrian Detour	1.000	1.000		
			L S	0.000	0.00	
			36,794.25000	1.000		36,794.25
0897	900-00006	Added Item (Dollar)/ Noise Ordinance	18,857.750	18,857.750		
			DOL	0.000	0.00	
			1.00000	18,857.750		18,857.75
0898	900-00014	Added Item (Lump Sum)/ Compensable Delay	1.000	1.000		
			L S	0.000	0.00	
			16,445.09000	1.000		16,445.09
0899	700-70036	F/A Emergency Pipe Repair	28,919.190	28,919.190		
			F A	0.000	0.00	
			1.00000	28,919.190		28,919.19
0961	502-11274	Steel Pile (HP 12x74) Cutoffs 10' or less	71.000	71.000		
			LF	0.000	0.00	
			52.00000	71.000		3,692.00
			CAT 0250	CURRENT AMT	\$ 5,577,796.06 \$	34,161.29 \$ 5,570,296.06
CAT NO0350 BE STRUCTURE F-16-XQ						
0900	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			142,963.21000	1.000		142,963.21
0901	700-70032	F/A Emergency Repair Existing Pier Cap	1.000	1.000		
			F A	0.000	0.00	
			6,449.71000	1.000		6,449.71
0905	206-00000	*Structure Excavation	1,852.000	1,852.000		
			CY	0.000	0.00	
			9.05000	1,852.000		16,760.60
0910	206-00100	*Structure Backfill (Class 1)	1,154.000	1,154.000		
			CY	0.000	0.00	
			15.00000	1,154.000		17,310.00

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 24  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BE STRUCTURE F-16-XQ						
0915	206-00200	*Structure Backfill (Class 2)	0.000	0.000		
			CY	0.000	0.00	
			10.06000	0.000		0.00
0920	206-00360	*Mechanical Reinforcement of Soil	1,222.000	1,222.000		
			CY	0.000	0.00	
			21.13000	1,222.000		25,820.86
0925	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			22,375.06000	1.000		22,375.06
0930	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			22,375.06000	1.000		22,375.06
0935	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			23,625.97000	1.000		23,625.97
0940	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			23,625.97000	1.000		23,625.97
0945	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			90.50000	0.000		0.00
0950	502-00460	Pile Tip	16.000	16.000		
			EACH	0.000	0.00	
			238.16000	16.000		3,810.56
0950		MATERIAL ALLOWANCE Pile Tip		0.000		
			EACH	0.000	0.00	
			68.00000	0.000		0.00
0950		MATERIAL ALLOWANCE Steel Piling (HP 12 X 74)		0.000		
			LF	0.000	0.00	
			35.14000	0.000		0.00
0955	502-02000	Dynamic Load Testing	0.000	0.000		
			L S	0.000	0.00	
			100.00000	0.000		0.00



CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 25  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BE STRUCTURE F-16-XQ						
0960	502-11274	Steel Piling (HP 12x74)	682.000	682.000		
			LF	0.000	0.00	
			65.00000	682.000		44,330.00
0960		MATERIAL ALLOWANCE Steel Piling (HP 12 x 74)		0.000		
			LF	0.000	0.00	
			35.14000	0.000		0.00
0965	503-00048	*Drilled Caisson (48 Inch)	412.000	412.000		
			LF	0.000	0.00	
			359.39000	412.000		148,068.68
0970	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	138.200	138.200		
			CY	0.000	0.00	
			266.61000	138.200		36,845.50
0975	515-00120	*Waterproofing (Membrane)	3,463.000	3,463.000		
			SY	0.000	0.00	
			13.08000	3,463.000		45,296.04
0976	700-70034	F/A Waterproof Deck	2,605.350	2,605.350		
			F A	0.000	0.00	
			1.00000	2,605.350		2,605.35
0980	518-01004	Bridge Expansion Device (0-4 Inch)	244.000	244.000		
			LF	0.000	0.00	
			205.34000	244.000		50,102.96
0981	700-70131	F/A Modify Expansion Joint Cover Plate	1.000	1.000		
			F A	0.000	0.00	
			217.30000	1.000		217.30
0985	601-03040	*Concrete Class D (Bridge)	1,654.700	1,654.700		
			CY	0.000	0.00	
			425.00000	1,654.700		703,247.50
0986	601-03040	Conc CL D (Bridge) Superstructure - Precast Panels	87.340	87.340		
			CY	0.000	0.00	
			425.00000	87.340		37,119.50
0986		MATERIAL ALLOWANCE Precast Deck Panels		0.000		
			CY	0.000	0.00	
			425.00000	0.000		0.00

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 26  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BE STRUCTURE F-16-XQ						
0987	900-00006	Added Item (Dollar)/ Concrete Class D (Bridge)(Price Reduction)	-272.000	-272.000		
			DOL	0.000	0.00	
			1.00000	-272.000		-272.00
0990	601-40300	*Structural Concrete Coating	3,579.000	3,579.000		
			SY	0.000	0.00	
			8.61000	3,579.000		30,815.19
0995	602-00000	*Reinforcing Steel	8,201.000	8,201.000		
			LB	0.000	0.00	
			0.80000	8,201.000		6,560.80
1000	602-00020	*Reinforcing Steel (Epoxy Coated)	390,420.000	390,420.000		
			LB	0.000	0.00	
			0.90000	390,420.000		351,378.00
1005	603-50015	*15 Inch Plastic Pipe	79.000	79.000		
			LF	0.000	0.00	
			65.39000	79.000		5,165.81
1010	604-25000	*Vane Grate Inlet Special	2.000	2.000		
			EACH	0.000	0.00	
			4,024.29000	2.000		8,048.58
1015	606-00720	*Guardrail Type 7 (Style CC)	258.000	258.000		
			LF	0.000	0.00	
			52.64000	258.000		13,581.12
1020	606-10700	*Bridge Rail Type 7	471.000	471.000		
			LF	0.000	0.00	
			61.48000	471.000		28,957.08
1021	606-10705	Brdg Rail Ty 7 (Spec)	28.000	28.000		
			LF	0.000	0.00	
			73.87000	28.000		2,068.36
1025	607-53137	*Fence Chain Link (Special) (36 Inch)	404.000	404.000		
			LF	0.000	0.00	
			29.18000	404.000		11,788.72
1025		MATERIAL ALLOWANCE 36 Inch Chain Link Fence Fabric		0.000		
			LF	0.000	0.00	
			17.14000	0.000		0.00

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 27  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0350 BE STRUCTURE F-16-XQ							
1030	613-00100	*1 Inch Electrical Conduit	421.000	421.000			
			LF	0.000	0.00		
			12.07000	421.000		5,081.47	
1035	613-00200	*2 Inch Electrical Conduit	1,106.000	1,106.000			
			LF	0.000	0.00		
			4.02000	1,106.000		4,446.12	
1040	613-70150	*Luminaire High Pressure Sodium (150 Watt)	12.000	12.000			
			EACH	0.000	0.00		
			1,810.93000	12.000		21,731.16	
1045	618-00163	*Prestressed Concrete I (BT63)	4,270.000	4,270.000			
			LF	0.000	0.00		
			175.00000	4,270.000		747,250.00	
1045		MATERIAL ALLOWANCE Prestressed Concrete (BT63)		0.000			
			LF	0.000	0.00		
			99.95000	0.000		0.00	
1045		MATERIAL ALLOWANCE Prestressed Concrete (BT63)		0.000			
			LF	0.000	0.00		
			99.95000	0.000		0.00	
1050	621-00500	*Temporary Bridge	1.000	1.000			
			L S	0.000	0.00		
			234,510.86000	1.000		234,510.86	
			CAT 0350	CURRENT AMT	\$ 2,844,061.10	\$ 0.00	\$ 2,844,061.10
CAT NO0351 BE RETAINING WALLS							
1055	202-00155	*Removal of Wall	475.000	475.000			
			LF	0.000	0.00		
			25.15000	475.000		11,946.25	
1060	206-00000	*Structure Excavation	12,160.000	12,160.000			
			CY	0.000	0.00		
			9.05000	12,160.000		110,048.00	
1065	206-00100	*Structure Backfill (Class 1)	12,460.000	12,460.000			
			CY	0.000	0.00		
			15.00000	12,460.000		186,900.00	

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 28  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BE RETAINING WALLS						
1066	700-70034	F/A Retaining Wall Level Slab Preparation	6,045.710	6,045.710		
			F A	0.000	0.00	
			1.00000	6,045.710		6,045.71
1070	206-00360	*Mechanical Reinforcement of Soil	7,445.000	7,445.000		
			CY	0.000	0.00	
			21.13000	7,445.000		157,312.85
1075	420-00000	*Geomembrane	4,770.000	4,770.000		
			SY	0.000	0.00	
			7.04000	4,770.000		33,580.80
1080	503-00018	*Drilled Caisson (18 Inch)	190.000	190.000		
			LF	0.000	0.00	
			83.45000	190.000		15,855.50
1085	504-04420	*Precast Panel Facing	20,856.000	20,856.000		
			SF	0.000	0.00	
			10.14000	20,856.000		211,479.84
1085		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
1085		MATERIAL ALLOWANCE Precast Panel Facing / Reinforcing Straps		0.000		
			SF	0.000	0.00	
			3.30000	0.000		0.00
1086	518-00100	Waterstop	1,602.000	1,602.000		
			LF	0.000	0.00	
			2.87000	1,602.000		4,597.74
1090	601-03000	*Concrete Class D	747.100	747.100		
			CY	0.000	0.00	
			450.00000	747.100		336,195.00
1095	601-40300	*Structural Concrete Coating	4,219.000	4,219.000		
			SY	0.000	0.00	
			8.61000	4,219.000		36,325.59
1100	602-00020	*Reinforcing Steel (Epoxy Coated)	99,825.000	99,825.000		
			LB	0.000	0.00	
			0.90000	99,825.000		89,842.50

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 29  
 ESTIMATE RUN 01/13/2014  
 10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BE RETAINING WALLS						
1105	606-00740	*Guardrail Type 7 (Style CE)	429.000	429.000		
			LF	0.000	0.00	
			84.44000	429.000		36,224.76
1106	606-00741	Gdrail Ty 7 (Sty CE) (Spec)	218.000	218.000		
			LF	0.000	0.00	
			123.00000	218.000		26,814.00
1107	700-70034	F/A Remove and Replace Guardrail Type 7 (Style CE)	15,705.670	15,705.670		
			F A	0.000	0.00	
			1.00000	15,705.670		15,705.67
1110	606-10700	*Bridge Rail Type 7	1,393.000	1,393.000		
			LF	0.000	0.00	
			61.48000	1,393.000		85,641.64
1111	606-10705	Brdg Rail Ty 7 (Spec) (Rail Anchoring Slab)	230.000	230.000		
			LF	0.000	0.00	
			66.03000	230.000		15,186.90
1115	607-14000	Fence Composite (Sound Barrier)	0.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
1116	700-70036	F/A Fence Composite (Sound Barrier)	130,838.880	130,838.880		
			F A	0.000	0.00	
			1.00000	130,838.880		130,838.88
1120	613-00100	*1 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			12.07000	0.000		0.00
1125	613-00200	*2 Inch Electrical Conduit	3,597.000	3,597.000		
			LF	0.000	0.00	
			4.02000	3,597.000		14,459.94
			CAT 0351	CURRENT AMT	\$ 1,525,001.57 \$	0.00 \$ 1,525,001.57
CAT NO0450 BE CONSTRUCTION ENGINEERING BID ITEMS						
1130	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			71,451.55000	1.000		71,451.55

CONTID: C18154  
 PCN: 18154-BID  
 PROJECT: FBR-006A-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/13/2014

ESTIMATE NO: 0020

10:51:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0450 BE CONSTRUCTION ENGINEERING BID ITEMS						
1135	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			7,692.01000	1.000		7,692.01
1140	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			131.39000	1.000		131.39
		CAT 0450	CURRENT AMT	\$ 79,274.95	\$ 0.00	\$ 79,274.95
		PROJECT TOTAL	CURRENT AMT	\$ 10,026,133.68	\$ 34,161.29	\$ 10,018,633.68