

ESTIMATE SUMMARY

 CONTID: C18155-COMBO ESTIMATE NO: 0003 PROG SPEC YR: 2005
 PCN: 18155-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 34.0 DAYS TIME ALLOW: 265 WORK DAYS
 US 50 # GRANADA EAST AND WEST PERCENT TIME: 12.83 ORIG TIME ALLOW: 265 WORK DAYS

PROJECT NO: FBR0505-045
 US 50 # GRANADA EAST AND WEST
 NAME OF ROAD: 050B
 PROJECT COUNTIES: PROWERS

CONTRACTOR: DONDLINGER & SONS CONSTRUCTION
 P.O. BOX 398
 WICHITA KS 67201 316-945-0555

PAY PERIOD ENDING	04/25/2015	DATE TIME STARTED	10/02/2014
DATE LET	07/17/2014	DATE WORK BEGAN	
DATE AWARDED	09/03/2014	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	10/01/2014	DATE ACCEPTED	
DATE NOTICE TO PROCEED	10/02/2014		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,431,345.65 PARTICIPATING	\$ 23,750.00	\$ 0.00
AWARD PROJECT AMT: \$ 9,963,671.07 NON-PARTICIPATING	877,356.62	315,998.92
PERCENT COMPLETE: 16.59% TOTAL EARNINGS	901,106.62	315,998.92
FUNDS AVAILABLE: \$ 4,530,239.03 STOCKPILED MATERIALS	407,709.15	402,089.15
	GROSS EARNINGS	1,308,815.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-21,003.20	-6,464.97
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,287,812.57
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,287,812.57
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 711,623.10

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 0250 BE ROADWAY						
0005	202-00023	Removal of Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0010	202-00025	Removal of Ditch Lining	1,298.000	1,298.000		
			LF	0.000	0.00	
			2.50000	1,298.000		3,245.00
0015	202-00240	*Removal of Asphalt Mat (Planing)	5,244.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0020	202-00250	*Removal of Pavement Marking	450.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0025	202-00810	*Removal of Ground Sign	30.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0030	202-01000	*Removal of Fence	788.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0035	202-01130	*Removal of Guardrail Type 3	2,360.000	0.000		
			LF	0.000	0.00	
			3.67000	0.000		0.00
0040	203-00060	*Embankment Material (Complete In Place)	34,902.000	0.000		
			CY	10,000.000	120,000.00	
			12.00000	10,000.000		120,000.00
0045	203-01100	Proof Rolling	40.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00
0050	203-01500	Blading	50.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0055	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 BE ROADWAY						
0060	203-01597	Potholing	4.000	0.000		
			HOUR	0.000	0.00	
			750.00000	0.000		0.00
0065	207-00205	Topsoil	6,575.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0070	208-00003	*Erosion Log (18 Inch)	8,000.000	1,136.000		
			LF	0.000	0.00	
			6.35000	1,136.000		7,213.60
0075	208-00021	*Silt Fence (Reinforced)	9,300.000	0.000		
			LF	0.000	0.00	
			4.25000	0.000		0.00
0080	208-00045	Concrete Washout Structure	3.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0085	208-00070	Vehicle Tracking Pad	3.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOUR	0.000	0.00	
			50.00000	0.000		0.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOUR	0.000	0.00	
			55.00000	0.000		0.00
0100	208-00205	*Erosion Control Supervisor	230.000	112.000		
			HOUR	118.000	8,850.00	
			75.00000	230.000		17,250.00
0105	212-00006	*Seeding (Native)	15.000	0.000		
			ACRE	0.000	0.00	
			885.00000	0.000		0.00
0110	212-00032	*Soil Conditioning	15.000	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 BE ROADWAY						
0115	213-00002	*Mulching (Weed Free Hay)	30.000	0.000		
			ACRE	0.000	0.00	
			795.00000	0.000		0.00
0120	213-00061	*Mulch Tackifier	6,000.000	0.000		
			LB	0.000	0.00	
			2.95000	0.000		0.00
0125	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	1,300.000	0.000		
			SY	0.000	0.00	
			3.10000	0.000		0.00
0130	240-00010	*Removal of Nests	16.000	1.000		
			HOUR	0.000	0.00	
			69.00000	1.000		69.00
0135	240-00020	*Netting	1,000.000	299.000		
			SY	0.000	0.00	
			7.90000	299.000		2,362.10
0140	304-06007	Aggregate Base Course (Class 6)	1,819.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0145	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	186.000	0.000		
			TON	0.000	0.00	
			300.00000	0.000		0.00
0150	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	750.000	0.000		
			TON	0.000	0.00	
			138.00000	0.000		0.00
0155	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	750.000	0.000		
			TON	0.000	0.00	
			148.00000	0.000		0.00
0160	411-10255	*Emulsified Asphalt (Slow-Setting)	2,345.000	0.000		
			GAL	0.000	0.00	
			7.00000	0.000		0.00
0165	420-00113	Geotextile (Drainage) (Class 2)	63.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 BE ROADWAY						
0170	506-00212	Riprap (12 Inch)	31.000 CY	0.000 0.000	0.00	0.00
			140.00000	0.000		0.00
0175	507-00400	Bituminous Slope and Ditch Paving (Asphalt)	3.000 TON	0.000 0.000	0.00	0.00
			600.00000	0.000		0.00
0180	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	15.000 LF	0.000 0.000	0.00	0.00
			95.00000	0.000		0.00
0185	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	2.000 EACH	0.000 0.000	0.00	0.00
			550.00000	0.000		0.00
0190	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	4,163.000 LF	0.000 0.000	0.00	0.00
			17.67000	0.000		0.00
0195	606-01370	*Transition Type 3G	4.000 EACH	0.000 0.000	0.00	0.00
			1,285.00000	0.000		0.00
0200	606-01385	*Transition Type 3J	1.000 EACH	0.000 0.000	0.00	0.00
			1,247.00000	0.000		0.00
0205	606-01390	*End Anchorage Type 3K	1.000 EACH	0.000 0.000	0.00	0.00
			895.00000	0.000		0.00
0210	606-02005	*End Anchorage (Flared)	7.000 EACH	0.000 0.000	0.00	0.00
			1,510.00000	0.000		0.00
0215	607-00005	*End Post	4.000 EACH	0.000 0.000	0.00	0.00
			195.00000	0.000		0.00
0220	607-00010	*Corner and Line Brace Post	5.000 EACH	0.000 0.000	0.00	0.00
			210.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 BE ROADWAY						
0225	607-01000	*Fence Barbed Wire with Metal Posts	2,728.000	0.000		
			LF	0.000	0.00	
			2.87000	0.000		0.00
0230	609-60011	*Curb Type 6 (Section M)	1,406.000	0.000		
			LF	0.000	0.00	
			8.90000	0.000		0.00
0235	612-00001	*Delineator (Type I)	25.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0240	612-00003	*Delineator (Type III)	17.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0245	612-00081	*Delineator (Post Mounted)(Type I)	87.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0250	614-00011	*Sign Panel (Class I)	11.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0255	614-00012	*Sign Panel (Class II)	56.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0260	614-00029	*Sign Panel (Class II) (Install Only)	4.000	2.000		
			EACH	0.000	0.00	
			50.00000	2.000		100.00
0265	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	8.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0270	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	66.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0275	614-80391	*Rumble Strip (Grinding)(Asphalt)	6,201.000	0.000		
			LF	0.000	0.00	
			0.50000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 BE ROADWAY						
0280	615-00030	Embankment Protector Type 3	2.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0285	615-00050	Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0290	619-50320	4 Inch Plastic Pipe	110.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0295	621-00450	*Detour Pavement	2,310.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0300	624-20300	Detour Drainage Pipe (Class 0)	50.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0305	624-29016	15 Inch Drainage Pipe (Class 9) (Complete In Place)	124.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0310	624-29025	24 Inch Drainage Pipe (Class 9) (Complete In Place)	123.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0315	624-29037	36 Inch Drainage Pipe (Class 9) (Complete In Place)	185.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0320	625-00000	*Construction Surveying	1.000	0.160		
			L S	0.000	0.00	
			58,000.00000	0.160		9,280.00
0325	626-00000	*Mobilization	0.600	0.150		
			L S	0.150	100,500.00	
			670,000.00000	0.300		201,000.00
0330	626-01000	*Public Information Services	1.000	0.250		
			L S	0.150	2,400.00	
			16,000.00000	0.400		6,400.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 BE ROADWAY						
0335	627-00005	*Epoxy Pavement Marking	85.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0340	627-00011	*Pavement Marking Paint (Waterborne)	17.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0345	630-00000	*Flagging	5,025.000	12.000		
			HOUR	219.500	5,048.50	
			23.00000	231.500		5,324.50
0350	630-00007	*Traffic Control Inspection	71.000	11.000		
			DAY	5.000	1,250.00	
			250.00000	16.000		4,000.00
0355	630-00012	*Traffic Control Management	178.000	8.000		
			DAY	12.000	7,200.00	
			600.00000	20.000		12,000.00
0360	630-80001	*Flashing Beacon (Portable)	3.000	0.500		
			EACH	0.000	0.00	
			1,200.00000	0.500		600.00
0365	630-80335	*Barricade (Type 3 M-A) (Temporary)	9.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0370	630-80341	*Construction Traffic Sign (Panel Size A)	16.000	1.500		
			EACH	0.000	0.00	
			88.00000	1.500		132.00
0375	630-80342	*Construction Traffic Sign (Panel Size B)	48.000	7.500		
			EACH	0.000	0.00	
			100.00000	7.500		750.00
0380	630-80355	*Portable Message Sign Panel	3.000	0.500		
			EACH	0.000	0.00	
			12,000.00000	0.500		6,000.00
0385	630-80360	*Drum Channelizing Device	42.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 BE ROADWAY						
0390	630-80370	*Concrete Barrier (Temporary)	2,020.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0395	630-80380	*Traffic Cone	40.000	0.000		
			EACH	0.000	0.00	
			25.83000	0.000		0.00
0400	630-85011	*Impact Attenuator (Temporary)	80.000	0.000		
			DAY	0.000	0.00	
			150.00000	0.000		0.00
0405	700-70010	F/A Minor Contract Revisions	201,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70011	F/A Partnering	3,000.000	750.000		
			F A	0.000	0.00	
			1.00000	750.000		750.00
0415	700-70016	F/A Fuel Cost Adjustment	12,000.000	0.000		
			F A	-5,929.830	-5,929.83	
			1.00000	-5,929.830		-5,929.83
0420	700-70018	F/A Roadway Smoothness Incentive	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70019	F/A Asphalt Cement Cost Adjustment	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70021	F/A On-The-Job Trainee	2,304.000	0.000		
			HOUR	320.000	320.00	
			1.00000	320.000		320.00
0435	700-70025	F/A Quality Incentive Payment	21,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70031	F/A INTERIM SURFACE REPAIR	2,102.880	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/06/2015

ESTIMATE NO: 0003

14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 BE ROADWAY						
0445	700-70594	F/A DRB Standing Committee	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT \$	2,710,487.55 \$	239,638.67 \$ 397,866.37
CAT NO0351 0351 BE STRUCTURE L-27-V						
0450	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			85,000.00000	0.000		0.00
0455	206-00000	Structure Excavation	650.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0460	206-00100	Structure Backfill (Class 1)	146.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0465	420-00112	Geotextile (Drainage) (Class 1)	300.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0470	506-00212	Riprap (12 Inch)	153.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
0475	601-03030	Concrete Class D (Box Culvert)	331.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0480	602-00020	*Reinforcing Steel (Epoxy Coated)	86,010.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
			CAT 0351	CURRENT AMT \$	368,232.50 \$	0.00 \$ 0.00
CAT NO0352 0352 BE STRUCTURE L-28-AS						
0485	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			85,000.00000	0.000		0.00
0490	206-00000	Structure Excavation	48.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 0352 BE STRUCTURE L-28-AS						
0495	206-00100	Structure Backfill (Class 1)	718.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0500	206-00200	Structure Backfill (Class 2)	305.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0505	206-00360	Mechanical Reinforcement of Soil	718.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0510	206-00520	Filter Material (Class B)	38.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0515	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	288.000	0.000		
			TON	0.000	0.00	
			148.00000	0.000		0.00
0520	420-00113	Geotextile (Drainage) (Class 2)	100.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0525	502-00100	Drilling Hole to Facilitate Pile Driving	70.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0530	502-00460	Pile Tip	14.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0530		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	14.000	1,474.20	
			105.30000	14.000		1,474.20
0535	502-11489	Steel Piling (HP 14x89)	1,257.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0535		MATERIAL ALLOWANCE Steel Str Pile		0.000		
			LF	1,257.000	51,976.95	
			41.35000	1,257.000		51,976.95

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 0352 BE STRUCTURE L-28-AS						
0540	503-00072	*Drilled Caisson (72 Inch)	443.000	443.000		
			LF	0.000	0.00	
			910.00000	443.000		403,130.00
0540		MATERIAL ALLOWANCE Sonic Testing Pipe		0.000		
			LF	0.000	0.00	
			27.06000	0.000		0.00
0545	506-00212	Riprap (12 Inch)	39.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
0550	507-00100	Concrete Slope and Ditch Paving (Reinforced)	143.000	0.000		
			CY	0.000	0.00	
			515.00000	0.000		0.00
0555	513-00690	Bridge Drain (Special)	1.000	0.000		
			EACH	0.000	0.00	
			8,600.00000	0.000		0.00
0555		MATERIAL ALLOWANCE Bridge Drain Special		1.000		
			EACH	0.000	0.00	
			5,620.00000	1.000		5,620.00
0560	515-00120	*Waterproofing (Membrane)	1,770.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0565	518-01004	Bridge Expansion Device (0-4 Inch)	97.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0570	601-03040	*Concrete Class D (Bridge)	951.000	0.000		
			CY	89.700	35,431.50	
			395.00000	89.700		35,431.50
0575	601-40400	*Structural Concrete Stain	3,413.000	0.000		
			SY	0.000	0.00	
			11.70000	0.000		0.00
0580	602-00020	*Reinforcing Steel (Epoxy Coated)	236,048.000	0.000		
			LB	32,743.000	40,928.75	
			1.25000	32,743.000		40,928.75

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0352 0352 BE STRUCTURE L-28-AS							
0585	604-25000	Vane Grate Inlet Special	2.000	0.000			
			EACH	0.000	0.00		
			5,000.00000	0.000		0.00	
0590	606-10700	*Bridge Rail Type 7	729.000	0.000			
			LF	0.000	0.00		
			100.00000	0.000		0.00	
0595	607-53191	*Fence Chain Link (Special) (92 Inch)	646.000	0.000			
			LF	0.000	0.00		
			89.50000	0.000		0.00	
0600	613-00200	*2 Inch Electrical Conduit	745.000	0.000			
			LF	0.000	0.00		
			6.50000	0.000		0.00	
0605	618-00184	*Prestressed Concrete I (BT84)	2,230.000	0.000			
			LF	0.000	0.00		
			285.00000	0.000		0.00	
0605		MATERIAL ALLOWANCE Prestress Box Girder		0.000			
			LF	2,229.999	348,638.00		
			156.34000	2,229.999		348,638.04	
0610	624-29016	15 Inch Drainage Pipe (Class 9) (Complete In Place)	15.000	0.000			
			LF	0.000	0.00		
			85.00000	0.000		0.00	
			CAT 0352	CURRENT AMT	\$ 2,325,375.60	\$ 478,449.40	\$ 887,199.44
CAT NO0450 0450 BE CONSTRUCTION ENGINEERING							
0615	620-00002	Field Office (Class 2)	0.250	0.250			
			EACH	0.000	0.00		
			55,000.00000	0.250		13,750.00	
0620	620-00012	Field Laboratory (Class 2)	0.250	0.250			
			EACH	0.000	0.00		
			40,000.00000	0.250		10,000.00	
0625	620-00020	Sanitary Facility	0.500	0.000			
			EACH	0.000	0.00		
			7,000.00000	0.000		0.00	
			CAT 0450	CURRENT AMT	\$ 27,250.00	\$ 0.00	\$ 23,750.00
PROJECT TOTAL			CURRENT AMT	\$ 5,431,345.65	\$ 718,088.07	\$ 1,308,815.81	

ESTIMATE SUMMARY

CONTID: C18155-COMBO

ESTIMATE NO: 0003 PROG

SPEC YR: 2005

PCN: 18925-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 34.0 DAYS

TIME ALLOW:

265 WORK DAYS

US 50 # GRANADA EAST AND WEST

PERCENT TIME: 12.83

ORIG TIME ALLOW:

265 WORK DAYS

PROJECT NO:

BR050A-021

US 50 # GRANADA EAST AND WEST

NAME OF ROAD:

PROJECT COUNTIES:

PROWERS

CONTRACTOR:

DONDLINGER & SONS CONSTRUCTION

PAY PERIOD ENDING

04/25/2015

DATE TIME STARTED 10/02/2014

P.O. BOX 398

DATE LET

07/17/2014

DATE WORK BEGAN

DATE AWARDED

09/03/2014

DATE TIME STOPPED

DATE CONTRACT EXECUTED

10/01/2014

DATE ACCEPTED

WICHITA

KS 67201

316-945-0555

DATE NOTICE TO PROCEED

10/02/2014

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,956,470.22	PARTICIPATING	\$ 504,458.78	\$ 338,704.78
AWARD PROJECT AMT:	\$ 9,963,671.07	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	10.18%	TOTAL EARNINGS	504,458.78	338,704.78
FUNDS AVAILABLE:	\$ 4,452,011.44	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	504,458.78	338,704.78
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-11,113.76	-8,151.14
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	493,345.02	330,553.64
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	493,345.02	330,553.64
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 330,553.64

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18155-COMBO
 PCN: 18925-BID
 PROJECT: BR050A-021

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	15.000	12.000		
			ACRE	0.000	0.00	
			400.00000	12.000		4,800.00
0010	202-00090	*Removal of Delineator	63.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0015	202-00240	*Removal of Asphalt Mat (Planing)	12,280.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0020	202-00810	*Removal of Ground Sign	6.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0025	202-01130	*Removal of Guardrail Type 3	1,072.000	0.000		
			LF	0.000	0.00	
			3.67000	0.000		0.00
0030	203-00060	*Embankment Material (Complete In Place)	221,614.000	0.000		
			CY	22,196.000	266,352.00	
			12.00000	22,196.000		266,352.00
0035	212-00006	*Seeding (Native)	15.000	0.000		
			ACRE	0.000	0.00	
			885.00000	0.000		0.00
0040	212-00032	*Soil Conditioning	15.000	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00
0045	213-00002	*Mulching (Weed Free Hay)	30.000	0.000		
			ACRE	0.000	0.00	
			795.00000	0.000		0.00
0050	213-00061	*Mulch Tackifier	6,000.000	0.000		
			LB	0.000	0.00	
			2.95000	0.000		0.00
0055	304-06007	Aggregate Base Course (Class 6)	4,598.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18925-BID
 PROJECT: BR050A-021

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	33.000	0.000		
			TON	0.000	0.00	
			300.00000	0.000		0.00
0065	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	1,887.000	0.000		
			TON	0.000	0.00	
			138.00000	0.000		0.00
0070	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	2,055.000	0.000		
			TON	0.000	0.00	
			148.00000	0.000		0.00
0075	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	838.000	0.000		
			LF	0.000	0.00	
			17.67000	0.000		0.00
0080	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			1,247.00000	0.000		0.00
0085	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			895.00000	0.000		0.00
0090	606-02005	*End Anchorage (Flared)	3.000	0.000		
			EACH	0.000	0.00	
			1,510.00000	0.000		0.00
0095	609-60011	*Curb Type 6 (Section M)	400.000	0.000		
			LF	0.000	0.00	
			8.90000	0.000		0.00
0100	614-00012	*Sign Panel (Class II)	23.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0105	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	22.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0110	626-00000	*Mobilization	0.400	0.100		
			L S	0.100	67,000.00	
			670,000.00000	0.200		134,000.00

CONTID: C18155-COMBO
 PCN: 18925-BID
 PROJECT: BR050A-021

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	630-00000	*Flagging	2,475.000	8.000		
			HOUR	154.000	3,542.00	
			23.00000	162.000		3,726.00
0120	630-00007	*Traffic Control Inspection	35.000	8.000		
			DAY	3.000	750.00	
			250.00000	11.000		2,750.00
0125	630-00012	*Traffic Control Management	87.000	6.000		
			DAY	8.000	4,800.00	
			600.00000	14.000		8,400.00
0130	630-80001	*Flashing Beacon (Portable)	1.000	0.500		
			EACH	0.000	0.00	
			1,200.00000	0.500		600.00
0135	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0140	630-80341	*Construction Traffic Sign (Panel Size A)	8.000	2.500		
			EACH	0.000	0.00	
			88.00000	2.500		220.00
0145	630-80342	*Construction Traffic Sign (Panel Size B)	23.000	6.000		
			EACH	0.000	0.00	
			100.00000	6.000		600.00
0150	630-80355	*Portable Message Sign Panel	1.000	0.500		
			EACH	0.000	0.00	
			12,000.00000	0.500		6,000.00
0155	630-80360	*Drum Channelizing Device	21.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0160	630-80380	*Traffic Cone	20.000	0.000		
			EACH	0.000	0.00	
			25.83000	0.000		0.00
0165	700-70010	F/A Minor Contract Revisions	99,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18925-BID
 PROJECT: BR050A-021

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	700-70011	F/A Partnering	2,000.000	750.000		
			F A	0.000	0.00	
			1.00000	750.000		750.00
0175	700-70016	F/A Fuel Cost Adjustment	8,000.000	0.000		
			F A	-3,953.220	-3,953.22	
			1.00000	-3,953.220		-3,953.22
0180	700-70018	F/A Roadway Smoothness Incentive	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0185	700-70019	F/A Asphalt Cement Cost Adjustment	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0190	700-70021	F/A On-The-Job Trainee	1,536.000	0.000		
			HOURL	214.000	214.00	
			1.00000	214.000		214.00
0195	700-70025	F/A Quality Incentive Payment	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0200	700-70031	F/A INTERIM SURFACE REPAIR	1,401.920	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0205	700-70034	F/A Utility Relocation	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0210	700-70594	F/A DRB Standing Committee	2,000.000	1,750.000		
			F A	0.000	0.00	
			1.00000	1,750.000		1,750.00
			CAT 0200	CURRENT AMT	\$ 4,190,374.22 \$	338,704.78 \$ 426,208.78
CAT NO0300 0300 STRUCTURE L-27-Z						
0215	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			85,000.00000	0.000		0.00

CONTID: C18155-COMBO
 PCN: 18925-BID
 PROJECT: BR050A-021

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 05/06/2015
 14:45:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURE L-27-Z						
0220	206-00000	Structure Excavation	2,266.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0225	206-00100	Structure Backfill (Class 1)	734.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0230	206-00505	Filter Material (Special)	402.000	0.000		
			CY	0.000	0.00	
			85.00000	0.000		0.00
0235	304-06007	Aggregate Base Course (Class 6)	381.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0240	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	84.000	0.000		
			TON	0.000	0.00	
			138.00000	0.000		0.00
0245	506-01020	Geogrid Reinforcement	482.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0250	601-03030	Concrete Class D (Box Culvert)	661.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0255	602-00020	*Reinforcing Steel (Epoxy Coated)	141,616.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
			CAT 0300	CURRENT AMT \$	684,346.00 \$	0.00 \$
CAT NO0352 0352 BE STRUCTURE L-28-AS						
0530		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	14.000	1,474.20	
			105.30000	14.000		1,474.20
0535		MATERIAL ALLOWANCE Steel Str Pile		0.000		
			LF	1,257.000	51,976.95	
			41.35000	1,257.000		51,976.95

CONTID: C18155-COMBO
 PCN: 18155-BID
 PROJECT: FBR0505-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0003

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 0352 BE STRUCTURE L-28-AS						
0540		MATERIAL ALLOWANCE Sonic Testing Pipe		0.000		
			LF	0.000	0.00	
			27.06000	0.000		0.00
0555		MATERIAL ALLOWANCE Bridge Drain Special		1.000		
			EACH	0.000	0.00	
			5,620.00000	1.000		5,620.00
0605		MATERIAL ALLOWANCE Prestress Box Girder		0.000		
			LF	2,229.999	348,638.00	
			156.34000	2,229.999		348,638.04
			CAT 0352	CURRENT AMT \$	0.00 \$	402,089.15 \$
CAT NO0400 0400 CONSTRUCTION ENGINEERING						
0260	620-00002	Field Office (Class 2)		0.750		
			EACH	0.000	0.00	
			55,000.00000	0.750		41,250.00
0265	620-00012	Field Laboratory (Class 2)		0.750		
			EACH	0.000	0.00	
			40,000.00000	0.750		30,000.00
0270	620-00020	Sanitary Facility		1.500		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
			CAT 0400	CURRENT AMT \$	81,750.00 \$	0.00 \$
			PROJECT TOTAL	CURRENT AMT \$	4,956,470.22 \$	740,793.93 \$
						912,167.97