

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 Roadway						
0005	201-00000	*Clearing and Grubbing	1.000	0.100		
			L S	0.350	5,424.30	
			15,498.00000	0.450		6,974.10
0010	202-00001	Removal of Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0015	202-00002	Removal of Structure (Special)	62.000	10.000		
			EACH	0.000	0.00	
			422.67000	10.000		4,226.70
0020	202-00010	*Removal of Tree	132.000	69.000		
			EACH	31.000	24,273.00	
			783.00000	100.000		78,300.00
0025	202-00019	*Removal of Inlet	4.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0030	202-00021	*Removal of Manhole	6.000	2.000		
			EACH	1.000	1,350.00	
			1,350.00000	3.000		4,050.00
0035	202-00035	*Removal of Pipe	2,581.000	134.000		
			LF	135.000	7,770.60	
			57.56000	269.000		15,483.64
0040	202-00080	Removal of Guard Post	11.000	7.000		
			EACH	0.000	0.00	
			274.44000	7.000		1,921.08
0045	202-00155	Removal of Wall	2,189.000	349.000		
			LF	315.500	17,021.23	
			53.95000	664.500		35,849.78
0050	202-00155	Removal of Wall	288.000	0.000		
			LF	258.000	13,919.10	
			53.95000	258.000		13,919.10
0055	202-00200	*Removal of Sidewalk	906.000	132.500		
			SY	157.000	2,687.84	
			17.12000	289.500		4,956.24

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0060	202-00202	*Removal of Gutter	127.000	0.000		
			LF	0.000	0.00	
			19.70000	0.000		0.00
0065	202-00203	*Removal of Curb and Gutter	3,000.000	1,071.000		
			LF	705.000	5,900.85	
			8.37000	1,776.000		14,865.12
0070	202-00207	*Removal of Brick Pavers	1,616.000	330.020		
			SY	511.450	8,505.41	
			16.63000	841.470		13,993.65
0075	202-00210	*Removal of Concrete Pavement	4,702.000	57.530		
			SY	56.730	857.76	
			15.12000	114.260		1,727.61
0080	202-00220	*Removal of Asphalt Mat	21,405.000	162.500		
			SY	2,210.610	24,825.15	
			11.23000	2,373.110		26,650.03
0085	202-00250	Removal of Pavement Marking	2,000.000	142.000		
			SF	0.000	0.00	
			2.97000	142.000		421.74
0090	202-00300	Removal Of Building(s)	4.000	3.000		
			L S	0.000	0.00	
			17,982.00000	3.000		53,946.00
0095	202-00420	Removal of Pedestrian Rail	102.000	0.000		
			LF	102.000	1,377.00	
			13.50000	102.000		1,377.00
0100	202-00700	*Removal of Light Standard	5.000	0.000		
			EACH	0.000	0.00	
			633.00000	0.000		0.00
0105	202-00827	*Removal of Pull Box	3.000	1.000		
			EACH	0.000	0.00	
			194.77000	1.000		194.77
0110	202-01000	*Removal of Fence	84.000	80.000		
			LF	0.000	0.00	
			8.80000	80.000		704.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0115	202-01170	Removal of Guardrail Type 7	2,760.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
0120	203-00010	*Unclassified Excavation (Complete In Place)	16,010.000	0.000		
			CY	62.000	1,847.60	
			29.80000	62.000		1,847.60
0125	203-00060	*Embankment Material (Complete In Place)	18,706.000	0.000		
			CY	0.000	0.00	
			15.01000	0.000		0.00
0130	203-00100	*Muck Excavation	33.330	0.000		
			CY	0.000	0.00	
			46.33000	0.000		0.00
0135	203-00510	Rock Fill (Special)	13,512.000	491.200		
			CY	0.000	0.00	
			55.63000	491.200		27,325.46
0140	203-01500	*Blading	100.000	0.000		
			HOURL	10.000	1,663.20	
			166.32000	10.000		1,663.20
0145	203-01510	*Backhoe	100.000	0.000		
			HOURL	27.500	4,573.80	
			166.32000	27.500		4,573.80
0150	203-01550	*Dozing	100.000	1.000		
			HOURL	0.000	0.00	
			120.96000	1.000		120.96
0155	203-01594	*Combination Loader	16.000	0.000		
			HOURL	10.000	1,274.40	
			127.44000	10.000		1,274.40
0160	203-01597	*Potholing	80.000	8.000		
			HOURL	33.000	7,912.08	
			239.76000	41.000		9,830.16
0165	206-00066	*Structure Backfill (Flowable Fly Ash)	182.000	0.000		
			CY	12.000	2,656.80	
			221.40000	12.000		2,656.80

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0170	207-00205	*Topsoil	170.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0175	208-00002	Erosion Log (12 Inch)	10,000.000	0.000		
			LF	0.000	0.00	
			3.76000	0.000		0.00
0180	208-00020	Silt Fence	500.000	0.000		
			LF	0.000	0.00	
			1.83000	0.000		0.00
0185	208-00035	Aggregate Bag	1,500.000	723.000		
			LF	49.000	158.76	
			3.24000	772.000		2,501.28
0190	208-00040	Check Dam	40.000	0.000		
			EACH	0.000	0.00	
			105.84000	0.000		0.00
0195	208-00045	Concrete Washout Structure	4.000	2.000		
			EACH	0.000	0.00	
			10,265.64000	2.000		20,531.28
0200	208-00051	Storm Drain Inlet Protection (Type 1)	1,000.000	0.000		
			LF	0.000	0.00	
			4.32000	0.000		0.00
0205	208-00052	Storm Drain Inlet Protection (Type 2)	500.000	0.000		
			LF	0.000	0.00	
			4.32000	0.000		0.00
0210	208-00070	*Vehicle Tracking Pad	4.000	2.000		
			EACH	0.000	0.00	
			1,063.80000	2.000		2,127.60
0215	208-00103	Removal and Disposal of Sediment (Labor)	500.000	38.000		
			HOUR	3.000	111.24	
			37.08000	41.000		1,520.28
0220	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	7.000		
			HOUR	0.000	0.00	
			94.88000	7.000		664.16

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0225	208-00106	Sweeping (Sediment Removal)	1,000.000	21.500		
			HOOR	0.000	0.00	
			150.66000	21.500		3,239.19
0230	208-00206	Erosion Control Supervisor	670.000	36.000		
			DAY	25.000	8,100.00	
			324.00000	61.000		19,764.00
0235	208-00300	Temporary Berms	2,000.000	0.000		
			LF	0.000	0.00	
			2.56000	0.000		0.00
0240	210-00001	Reset Structure	1.000	0.500		
			EACH	0.000	0.00	
			26,570.64000	0.500		13,285.32
0245	210-00750	*Reset Light Standard	4.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
0250	210-00810	Reset Ground Sign Wayfinding ST-A1	1.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0255	210-00810	Reset Ground Sign Messages Wayfinding ST-A1	1.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0260	210-01050	*Reset Chain Link Fence	296.000	0.000		
			LF	0.000	0.00	
			34.45000	0.000		0.00
0265	210-01130	*Reset Guardrail Type 3	111.000	0.000		
			LF	0.000	0.00	
			18.90000	0.000		0.00
0270	210-01170	Reset Guardrail Type 7	2,760.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00
0275	210-04010	*Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0280	210-04015	*Modify Manhole	5.000	0.000		
			EACH	0.000	0.00	
			311.04000	0.000		0.00
0285	210-04020	*Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			1,420.20000	0.000		0.00
0290	210-04050	*Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0295	212-00006	Seeding (Native)	3.270	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0300	212-00022	Seeding (Riparian)	0.200	0.000		
			ACRE	0.000	0.00	
			1,609.20000	0.000		0.00
0305	212-00032	Soil Conditioning	3.400	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0310	213-00002	Mulching (Weed Free Hay)	3.300	0.000		
			ACRE	0.000	0.00	
			937.44000	0.000		0.00
0315	213-00005	Mulching (Decorative)	60.000	0.000		
			CF	0.000	0.00	
			9.72000	0.000		0.00
0320	213-00008	Mulching (Wood Chip)	3,275.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0325	213-00012	Spray-on Mulch Blanket	2.000	0.000		
			ACRE	0.000	0.00	
			2,970.00000	0.000		0.00
0330	213-00061	Mulch Tackifier	607.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0335	213-00500	Tree Grate	2.000	0.000		
			EACH	0.000	0.00	
			3,780.00000	0.000		0.00
0340	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			15,660.00000	0.000		0.00
0345	214-00201	Deciduous Tree (Tubeling)	75.000	0.000		
			EACH	0.000	0.00	
			9.61000	0.000		0.00
0350	214-00225	Deciduous Tree (2.5 Inch Caliper)	2.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0355	214-01010	Brush Layer Cutting	70.000	0.000		
			EACH	0.000	0.00	
			3.24000	0.000		0.00
0360	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	8,000.000	0.000		
			SY	0.000	0.00	
			2.21000	0.000		0.00
0365	240-00000	Wildlife Biologist	175.000	0.000		
			HOURL	0.000	0.00	
			102.60000	0.000		0.00
0370	240-00010	Removal of Nests	125.000	0.000		
			HOURL	0.000	0.00	
			132.89000	0.000		0.00
0375	240-00020	Netting	3,000.000	0.000		
			SY	0.000	0.00	
			10.94000	0.000		0.00
0380	304-06000	*Aggregate Base Course (Class 6)	5,736.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0385	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	184.000	0.000		
			TON	0.000	0.00	
			243.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0390	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	793.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
0395	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	804.000	0.000		
			TON	0.000	0.00	
			109.08000	0.000		0.00
0400	412-00600	Concrete Pavement (6 Inch)	218.000	0.000		
			SY	0.000	0.00	
			77.72000	0.000		0.00
0405	412-00800	Concrete Pavement (8 Inch)	4,970.000	0.000		
			SY	0.000	0.00	
			124.03000	0.000		0.00
0410	412-00801	Concrete Pavement (8 Inch) (Special)	796.000	0.000		
			SY	0.000	0.00	
			163.07000	0.000		0.00
0415	412-01000	Concrete Pavement (10 Inch)	7,609.000	0.000		
			SY	0.000	0.00	
			133.38000	0.000		0.00
0420	412-01001	Concrete Pavement (10 Inch) (Special)	166.000	0.000		
			SY	0.000	0.00	
			166.65000	0.000		0.00
0425	420-00113	Geotextile (Drainage) (Class 2)	145.000	0.000		
			SY	0.000	0.00	
			5.40000	0.000		0.00
0430	420-00200	Geotextile (Weed Barrier)	64.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0435	506-00036	*Grouted Riprap (36 Inch) (Special)	69.000	0.000		
			CY	56.560	13,194.32	
			233.28000	56.560		13,194.32
0440	506-00210	Riprap (9 Inch)	2,837.000	0.000		
			TON	0.000	0.00	
			66.33000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0445	506-00226	Riprap (24 Inch)	842.000	0.000		
			TON	0.000	0.00	
			80.60000	0.000		0.00
0450	507-00000	Concrete Slope and Ditch Paving	0.300	0.000		
			CY	0.000	0.00	
			9,937.08000	0.000		0.00
0455	514-00100	Hand Rail	27.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
0460	601-01000	Concrete Class B	12.000	0.000		
			CY	0.000	0.00	
			1,386.70000	0.000		0.00
0465	601-21010	Precast Concrete Unit	8.000	0.000		
			CY	0.000	0.00	
			7,560.00000	0.000		0.00
0470	601-40002	Masonry Veneer (Brick)	210.000	0.000		
			SF	0.000	0.00	
			40.87000	0.000		0.00
0475	601-40007	Cut Stone Veneer (Ashler)	1,242.000	0.000		
			SF	0.000	0.00	
			60.33000	0.000		0.00
0480	602-00000	Reinforcing Steel	6,042.000	0.000		
			LB	201.000	187.25	
			0.93160	201.000		187.25
0485	603-01125	*12 Inch Reinforced Concrete Pipe (Complete In Place)	254.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
0490	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	1,209.000	0.000		
			LF	0.000	0.00	
			109.35000	0.000		0.00
0495	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	2,717.000	0.000		
			LF	709.990	245,294.45	
			345.49000	709.990		245,294.45

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0500	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	203.000	0.000		
		LF		0.000	0.00	
			186.84000	0.000		0.00
0505	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	168.000	0.000		
		LF		0.000	0.00	
			312.12000	0.000		0.00
0510	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	416.000	0.000		
		LF		224.000	62,173.44	
			277.56000	224.000		62,173.44
0515	603-02185	*23x14 Inch Reinforced Concrete Pipe (Complete In Place)	87.000	0.000		
		LF		0.000	0.00	
			155.52000	0.000		0.00
0520	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	340.000	0.000		
		LF		0.000	0.00	
			193.32000	0.000		0.00
0525	603-02270	*34x22 Inch Reinforced Concrete Pipe Elliptical	61.000	0.000		
		LF		0.000	0.00	
			189.00000	0.000		0.00
0530	603-05024	*24 Inch Reinforced Concrete End Section	2.000	0.000		
		EACH		0.000	0.00	
			1,526.04000	0.000		0.00
0535	603-05042	*42 Inch Reinforced Concrete End Section	1.000	0.000		
		EACH		1.000	3,108.24	
			3,108.24000	1.000		3,108.24
0540	603-50006	*6 Inch Plastic Pipe	184.000	0.000		
		LF		0.000	0.00	
			12.96000	0.000		0.00
0545	603-50006	*6 Inch Plastic Pipe Sanitary	25.000	0.000		
		LF		0.000	0.00	
			109.08000	0.000		0.00
0550	603-50012	*12 Inch Plastic Pipe	61.000	0.000		
		LF		0.000	0.00	
			68.96000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0555	604-00305	*Inlet Type C (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			5,292.00000	0.000		0.00
0560	604-00310	*Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,428.16000	0.000		0.00
0565	604-13005	*Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,076.00000	0.000		0.00
0570	604-13010	*Inlet Type 13 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,013.60000	0.000		0.00
0575	604-16005	*Inlet Type 16 (5 Foot)	9.000	0.000		
			EACH	0.000	0.00	
			6,053.40000	0.000		0.00
0580	604-19005	Inlet Special (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			5,594.40000	0.000		0.00
0585	604-19105	*Inlet Type R L 5 (5 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			7,111.80000	0.000		0.00
0590	604-19110	*Inlet Type R L 5 (10 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			11,735.28000	0.000		0.00
0595	604-19115	*Inlet Type R L 5 (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			13,643.64000	0.000		0.00
0600	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			16,394.40000	0.000		0.00
0605	604-19305	*Inlet Type R L 15 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			15,444.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0610	604-19310	*Inlet Type R L 15 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			21,222.00000	0.000		0.00
0615	604-19710	*Inlet Special (Trench Drain) (10 Inch Width)	640.000	0.000		
			LF	0.000	0.00	
			83.70000	0.000		0.00
0620	604-25005	*Vane Grate Inlet (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,865.40000	0.000		0.00
0625	604-25006	*Vane Grate Inlet Special (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,865.40000	0.000		0.00
0630	604-25010	*Vane Grate Inlet (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			14,320.80000	0.000		0.00
0635	604-30000	*Manhole Slab Base (Special)	2.000	0.000		
			EACH	1.000	53,886.60	
			53,886.60000	1.000		53,886.60
0640	604-30005	*Manhole Slab Base (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			5,194.80000	0.000		0.00
0645	604-30010	*Manhole Slab Base (10 Foot)	16.000	0.000		
			EACH	3.000	25,132.68	
			8,377.56000	3.000		25,132.68
0650	604-30015	*Manhole Slab Base (15 Foot)	5.000	0.000		
			EACH	2.000	21,114.00	
			10,557.00000	2.000		21,114.00
0655	604-30020	*Manhole Slab Base (20 Foot)	7.000	0.000		
			EACH	4.000	34,149.60	
			8,537.40000	4.000		34,149.60
0660	604-31015	*Manhole Box Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			11,761.20000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0665	604-39000	Manhole Special	2.000	0.000		
			EACH	0.000	0.00	
			8,724.89000	0.000		0.00
0670	604-39011	*Manhole Special (10 Foot) (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			5,132.20000	0.000		0.00
0675	604-39025	*Manhole Special (25 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			30,018.60000	0.000		0.00
0680	604-39030	*Manhole Special (30 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			34,095.60000	0.000		0.00
0685	604-39050	Manhole (Traffic Management System)	1.000	0.000		
			EACH	0.000	0.00	
			4,308.75000	0.000		0.00
0690	607-11525	*Fence (Plastic)	3,500.000	0.000		
			LF	0.000	0.00	
			4.48000	0.000		0.00
0695	607-11580	*Fence (Temporary)	174.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00
0700	608-00000	Concrete Sidewalk	404.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
0705	608-00005	Concrete Sidewalk (Special)	2,940.000	0.000		
			SY	0.000	0.00	
			60.61000	0.000		0.00
0710	608-00010	Concrete Curb Ramp	30.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00
0715	608-00012	Curb Ramp (Special)	29.000	0.000		
			SY	0.000	0.00	
			88.74000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 15
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0720	608-00015	Detectable Warnings	516.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
0725	608-00050	Brick Pavers	18,409.000	0.000		
			SF	0.000	0.00	
			32.02000	0.000		0.00
0730	608-00060	Stone Pavers	2,521.000	0.000		
			SF	0.000	0.00	
			40.05000	0.000		0.00
0735	608-01000	*Bituminous Sidewalk	20.000	0.000		
			TON	0.000	0.00	
			243.00000	0.000		0.00
0740	609-20010	Curb Type 2 (Section B)	25.000	0.000		
			LF	0.000	0.00	
			34.62000	0.000		0.00
0745	609-21010	Curb and Gutter Type 2 (Section I-B)	2,124.000	0.000		
			LF	0.000	0.00	
			34.47000	0.000		0.00
0750	609-21020	Curb and Gutter Type 2 (Section II-B)	416.000	0.000		
			LF	0.000	0.00	
			38.85000	0.000		0.00
0755	609-21023	Curb and Gutter Type 2 (Section II-B) (Special)	430.000	0.000		
			LF	0.000	0.00	
			38.79000	0.000		0.00
0760	609-24000	Gutter Type 2 (Special)	55.000	0.000		
			LF	0.000	0.00	
			55.74000	0.000		0.00
0765	609-24002	Gutter Type 2 (2 Foot)	52.000	0.000		
			LF	0.000	0.00	
			23.38000	0.000		0.00
0770	609-40010	Curb Type 4 (Section B)	183.000	0.000		
			LF	0.000	0.00	
			21.57000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 16
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0775	613-00200	2 Inch Electrical Conduit	1,246.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
0780	613-00400	4 Inch Electrical Conduit	5,741.000	0.000		
			LF	0.000	0.00	
			18.94000	0.000		0.00
0785	613-00600	6 Inch Electrical Conduit	112.000	0.000		
			LF	0.000	0.00	
			51.51000	0.000		0.00
0790	613-01075	*3/4 Inch Electrical Conduit (Plastic)	305.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0795	613-01100	*1 Inch Electrical Conduit (Plastic)	120.000	0.000		
			LF	0.000	0.00	
			3.79000	0.000		0.00
0800	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	45.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
0805	613-01200	2 Inch Electrical Conduit (Plastic)	1,100.000	0.000		
			LF	24.000	259.68	
			10.82000	24.000		259.68
0810	613-01300	3 Inch Electrical Conduit (Plastic)	290.000	0.000		
			LF	0.000	0.00	
			7.03000	0.000		0.00
0815	613-07001	*Type One Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0820	613-07002	Type Two Pull Box	9.000	0.000		
			EACH	0.000	0.00	
			481.52000	0.000		0.00
0825	613-08000	*Vault (Install Only)	6.000	0.000		
			EACH	0.000	0.00	
			6,893.78000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 17
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0830	613-16000	Luminaire (Special)	179.000	0.000		
			EACH	0.000	0.00	
			2,692.22000	0.000		0.00
0835	613-20000	*Light Standard and Luminaire (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			349.50000	0.000		0.00
0840	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			916.50000	0.000		0.00
0845	613-40010	Light Standard Foundation	7.000	0.000		
			EACH	0.000	0.00	
			1,175.11000	0.000		0.00
0850	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			32,581.81000	0.000		0.00
0855	613-50130	*4-Plex Receptacle (With Back Box and Cover)	17.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0860	614-00012	*Sign Panel (Class II)	24.000	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
0865	614-00013	*Sign Panel (Class III)	95.000	0.000		
			SF	0.000	0.00	
			41.04000	0.000		0.00
0870	614-00025	*Sign Panel (Class I) (Install Only)	6.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0875	614-00037	Sign Panel (Special) ST-G Ped-Bike Directional	2.000	0.000		
			EACH	0.000	0.00	
			2,311.20000	0.000		0.00
0880	614-00041	*Sign Post (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,026.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 18
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0885	614-00041	Sign Post (Special) 4 Inch Square - Length A	1.000	0.000		
			EACH	0.000	0.00	
			475.20000	0.000		0.00
0890	614-00041	Sign Post (Special) 4 Inch Square - Length B	2.000	0.000		
			EACH	0.000	0.00	
			669.60000	0.000		0.00
0895	614-00041	Sign Post (Special) 3 Inch Round - Length A	3.000	0.000		
			EACH	0.000	0.00	
			55.08000	0.000		0.00
0900	614-00041	Sign Post (Special) Bracket - Break Safe AS4 4 Inch Rectangu	1.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0905	614-00041	Sign Post (Special) Bracket - 3 Inch Round Base	4.000	0.000		
			EACH	0.000	0.00	
			432.00000	0.000		0.00
0910	614-41400	*Monotube Overhead Sign Bridge (14 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			40,716.00000	0.000		0.00
0915	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,000.000	0.000		
			LF	0.000	0.00	
			2.06000	0.000		0.00
0920	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			17,772.78000	0.000		0.00
0925	619-00002	*Water Service	17.000	0.000		
			EACH	0.000	0.00	
			4,228.20000	0.000		0.00
0930	619-00007	*Connect To Existing Waterline	13.000	0.000		
			EACH	2.000	3,931.20	
			1,965.60000	2.000		3,931.20
0935	619-06060	*6 Inch Ductile Iron Pipe	32.000	0.000		
			LF	0.000	0.00	
			187.92000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 19
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0940	619-06080	*8 Inch Ductile Iron Pipe	905.000	0.000		
			LF	7.000	2,464.56	
			352.08000	7.000		2,464.56
0945	619-06100	*10 Inch Ductile Iron Pipe	55.000	0.000		
			LF	0.000	0.00	
			251.64000	0.000		0.00
0950	619-06120	*12 Inch Ductile Iron Pipe	1,070.000	0.000		
			LF	0.000	0.00	
			178.20000	0.000		0.00
0955	619-06160	*16 Inch Ductile Iron Pipe	831.000	0.000		
			LF	0.000	0.00	
			298.08000	0.000		0.00
0955		MATERIAL ALLOWANCE		127.000		
			LF	0.000	0.00	
			61.40000	127.000		7,797.80
0960	619-10160	*16 Inch Welded Steel Pipe	38.000	0.000		
			LF	0.000	0.00	
			631.78000	0.000		0.00
0960		MATERIAL ALLOWANCE		38.000		
			LF	0.000	0.00	
			73.68000	38.000		2,799.84
0965	619-10200	*20 Inch Welded Steel Pipe	131.000	0.000		
			LF	0.000	0.00	
			87.48000	0.000		0.00
0965		MATERIAL ALLOWANCE		131.000		
			LF	0.000	0.00	
			62.61000	131.000		8,201.91
0970	619-10240	*24 Inch Welded Steel Pipe	81.000	0.000		
			LF	0.000	0.00	
			132.84000	0.000		0.00
0970		MATERIAL ALLOWANCE		81.000		
			LF	0.000	0.00	
			121.60000	81.000		9,849.60

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 20
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0975	619-50060	3/4 Inch Plastic Pipe	340.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0980	619-50120	1-1/2 Inch Plastic Pipe	840.000	0.000		
			LF	0.000	0.00	
			8.64000	0.000		0.00
0985	619-50160	2 Inch Plastic Pipe	716.000	0.000		
			LF	0.000	0.00	
			10.80000	0.000		0.00
0990	619-50200	2-1/2 Inch Plastic Pipe	62.000	0.000		
			LF	0.000	0.00	
			11.34000	0.000		0.00
0995	619-50240	3 Inch Plastic Pipe	540.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00
1000	619-50320	4 Inch Plastic Pipe	1,040.000	0.000		
			LF	0.000	0.00	
			16.20000	0.000		0.00
1005	619-71516	*2 Inch Air and Vacuum Valve	2.000	0.000		
			EACH	0.000	0.00	
			4,833.00000	0.000		0.00
1010	619-75000	*Cast Iron Valve Box	23.000	0.000		
			EACH	0.000	0.00	
			990.36000	0.000		0.00
1015	619-75048	*6 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			1,585.44000	0.000		0.00
1020	619-75064	*8 Inch Gate Valve	11.000	0.000		
			EACH	2.000	4,397.76	
			2,198.88000	2.000		4,397.76
1025	619-76120	*12 Inch Butterfly Valve	3.000	0.000		
			EACH	0.000	0.00	
			2,958.12000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 21
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1030	619-76128	*16 Inch Butterfly Valve	8.000	0.000		
			EACH	0.000	0.00	
			4,596.45000	0.000		0.00
1035	621-00450	*Detour Pavement	3,600.000	452.600		
			SY	0.000	0.00	
			69.52000	452.600		31,464.75
1040	621-00500	*Temporary Bridge	1.000	0.900		
			L S	0.000	0.00	
			418,999.56000	0.900		377,099.60
1045	623-00156	Irrigation Bubbler	4.000	0.000		
			EACH	0.000	0.00	
			12.96000	0.000		0.00
1050	623-01708	1 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
			598.32000	0.000		0.00
1055	623-03108	1 Inch Automatic Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			152.27000	0.000		0.00
1060	623-04008	1 Inch Quick-Coupler Valve	8.000	0.000		
			EACH	0.000	0.00	
			142.56000	0.000		0.00
1065	623-05012	1-1/2 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1070	623-06900	Valve Box	11.000	0.000		
			EACH	0.000	0.00	
			58.32000	0.000		0.00
1075	623-08108	8 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			3,119.04000	0.000		0.00
1080	625-00000	*Construction Surveying	1.000	0.276		
			L S	0.138	45,119.64	
			326,953.94000	0.414		135,358.93

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 22
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1085	625-00001	Construction Surveying (Hourly)	66.670	0.000		
			162.00000	16.250	2,632.50	2,632.50
				16.250		
1090	626-00100	*Mobilization (without Autopay) 18158	1.000	0.140		
			9,685,475.73000	0.210	2,033,949.90	3,389,916.51
				0.350		
1095	626-01000	Public Information Services	1.000	0.103		
			479,520.00000	0.045	21,578.40	70,968.96
				0.148		
1100	627-00005	Epoxy Pavement Marking	22.000	0.000		
			162.00000	0.000	0.00	0.00
				0.000		
1105	627-00011	Pavement Marking Paint (Waterborne)	80.000	5.000		
			81.00000	0.000	0.00	405.00
				5.000		
1110	630-00000	*Flagging	14,000.000	1,829.250		
			27.97000	1,412.250	39,500.63	90,664.76
				3,241.500		
1115	630-00007	*Traffic Control Inspection	265.000	7.000		
			194.40000	2.000	388.80	1,749.60
				9.000		
1120	630-00012	*Traffic Control Management	650.000	51.000		
			1,188.00000	44.000	52,272.00	112,860.00
				95.000		
1125	630-00040	*Traffic Incident Management Plan Development	1.000	0.000		
			5,184.00000	0.000	0.00	0.00
				0.000		
1130	630-00041	*Traffic Incident Management Plan Implementation	24.000	0.000		
			729.00000	0.000	0.00	0.00
				0.000		
1135	630-80001	*Flashing Beacon (Portable)	15.000	0.000		
			162.00000	0.000	0.00	0.00
				0.000		

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 23
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1140	630-80002	*Flashing Beacon (Solar)	16.000	4.000		
			EACH	0.000	0.00	
			810.00000	4.000		3,240.00
1145	630-80335	*Barricade (Type 3 M-A) (Temporary)	20.000	3.500		
			EACH	6.500	1,404.00	
			216.00000	10.000		2,160.00
1150	630-80341	*Construction Traffic Sign (Panel Size A)	175.000	40.000		
			EACH	26.000	1,404.00	
			54.00000	66.000		3,564.00
1155	630-80342	*Construction Traffic Sign (Panel Size B)	147.000	53.500		
			EACH	20.000	1,080.00	
			54.00000	73.500		3,969.00
1160	630-80343	*Construction Traffic Sign (Panel Size C)	107.000	53.500		
			EACH	0.000	0.00	
			54.00000	53.500		2,889.00
1165	630-80344	*Construction Traffic Sign (Special)	1,000.000	113.500		
			SF	70.750	1,375.38	
			19.44000	184.250		3,581.82
1170	630-80350	*Vertical Panel	200.000	0.500		
			EACH	0.000	0.00	
			54.00000	0.500		27.00
1175	630-80355	*Portable Message Sign Panel	10.000	0.500		
			EACH	1.500	1,620.00	
			1,080.00000	2.000		2,160.00
1180	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	2.000		
			EACH	0.000	0.00	
			162.00000	2.000		324.00
1185	630-80360	*Drum Channelizing Device	200.000	39.000		
			EACH	11.000	594.00	
			54.00000	50.000		2,700.00
1190	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 24
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1195	630-80370	Concrete Barrier (Temporary)	3,740.000	155.500		
			LF	132.000	8,613.00	
			65.25000	287.500		18,759.38
1200	630-80380	*Traffic Cone	385.000	105.000		
			EACH	87.500	472.50	
			5.40000	192.500		1,039.50
1205	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	5.000	0.500		
			EACH	0.000	0.00	
			3,672.00000	0.500		1,836.00
1210	630-85041	*Mobile Attenuator	40.000	5.000		
			DAY	1.000	756.00	
			756.00000	6.000		4,536.00
1215	630-86810	*Traffic Signal (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			18,304.08000	0.000		0.00
1220	700-70002	F/A ANTICIPATED CMO Railing	700,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70010	F/A Minor Contract Revisions	1,310,999.990	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70011	F/A Partnering	15,000.000	9,347.760		
			F A	0.000	0.00	
			1.00000	9,347.760		9,347.76
1235	700-70012	F/A Asphalt Pavement Incentive	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1240	700-70013	F/A Concrete Pavement Incentive	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1245	700-70014	F/A Incentive Lane Rental	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 25
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1250	700-70016	F/A Fuel Cost Adjustment	13,000.000	-138.930		
			F A	-260.250	-260.25	
			1.00000	-399.180		-399.18
1255	700-70018	F/A Roadway Smoothness Incentive	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1260	700-70019	F/A Asphalt Cement Cost Adjustment	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1265	700-70082	F/A Furnish & Install Electrical Service	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1270	700-70195	F/A Utilities and Maintenance of Field Facilities	30,000.000	115.000		
			F A	17,588.640	17,588.64	
			1.00000	17,703.640		17,703.64
1275	700-70310	F/A Landscaping	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1280	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	962.960	962.96	
			1.00000	962.960		962.96
1285	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1290	700-71000	CMGC Overrun Pool	330,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT	\$ 26,962,339.95 \$	2,842,556.00 \$ 5,187,350.47
CAT NO0251 Detour						
1295	202-00010	*Removal of Tree	6.000	0.000		
			EACH	0.000	0.00	
			783.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 26
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1300	202-00035	*Removal of Pipe	13.000	0.000		
			LF	0.000	0.00	
			57.56000	0.000		0.00
1305	202-00200	*Removal of Sidewalk	367.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00
1310	202-00202	*Removal of Gutter	118.000	0.000		
			LF	0.000	0.00	
			19.70000	0.000		0.00
1315	202-00203	*Removal of Curb and Gutter	1,065.000	0.000		
			LF	0.000	0.00	
			8.37000	0.000		0.00
1320	202-00206	*Removal of Concrete Curb Ramp	25.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1325	202-00210	*Removal of Concrete Pavement	1,776.000	0.000		
			SY	0.000	0.00	
			15.12000	0.000		0.00
1330	202-00220	*Removal of Asphalt Mat	9,203.000	0.000		
			SY	0.000	0.00	
			11.23000	0.000		0.00
1335	202-00240	*Removal of Asphalt Mat (Planing)	17,426.000	0.000		
			SY	0.000	0.00	
			2.69000	0.000		0.00
1340	202-00250	Removal of Pavement Marking	605.000	0.000		
			SF	0.000	0.00	
			2.97000	0.000		0.00
1345	202-00700	*Removal of Light Standard	6.000	0.000		
			EACH	0.000	0.00	
			633.00000	0.000		0.00
1350	202-00810	*Removal of Ground Sign	16.000	0.000		
			EACH	0.000	0.00	
			48.60000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 27
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00251 Detour						
1355	202-00895	Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			1,620.00000	0.000		0.00
1360	202-01000	*Removal of Fence	18.000	0.000		
			LF	0.000	0.00	
			8.80000	0.000		0.00
1365	202-01130	*Removal of Guardrail Type 3	184.000	0.000		
			LF	137.000	428.81	
			3.13000	137.000		428.81
1370	202-01170	Removal of Guardrail Type 7	75.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
1375	202-04002	*Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			777.60000	0.000		0.00
1380	203-00010	*Unclassified Excavation (Complete In Place)	13,537.000	0.000		
			CY	0.000	0.00	
			29.80000	0.000		0.00
1385	203-00060	*Embankment Material (Complete In Place)	9,599.000	0.000		
			CY	0.000	0.00	
			15.01000	0.000		0.00
1390	203-01500	*Blading	8.000	0.000		
			HOURL	0.000	0.00	
			166.32000	0.000		0.00
1395	203-01510	*Backhoe	8.000	0.000		
			HOURL	0.000	0.00	
			166.32000	0.000		0.00
1400	203-01550	*Dozing	8.000	0.000		
			HOURL	0.000	0.00	
			120.96000	0.000		0.00
1405	203-01594	*Combination Loader	8.000	0.000		
			HOURL	0.000	0.00	
			127.44000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 28
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1410	203-01597	*Potholing	60.000	0.000		
			HOURLY	0.000	0.00	
			239.76000	0.000		0.00
1415	208-00050	Storm Drain Inlet Protection	21.000	13.000		
			EACH	8.000	1,460.16	
			182.52000	21.000		3,832.92
1420	210-00007	*Reset Wheel Stop	5.000	0.000		
			EACH	0.000	0.00	
			23.76000	0.000		0.00
1425	210-00050	*Reset Fire Hydrant	1.000	0.500		
			EACH	0.000	0.00	
			9,666.00000	0.500		4,833.00
1430	210-00750	*Reset Light Standard	4.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
1435	210-00815	*Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
1440	210-00840	*Reset Traffic Signal Pole	1.000	0.000		
			EACH	0.000	0.00	
			2,759.24000	0.000		0.00
1445	210-00855	*Reset Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			4,230.84000	0.000		0.00
1450	210-01130	*Reset Guardrail Type 3	260.000	0.000		
			LF	0.000	0.00	
			18.90000	0.000		0.00
1455	210-04010	*Adjust Manhole	24.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00
1460	210-04020	*Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,420.20000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 29
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1465	210-04050	*Adjust Valve Box	15.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
1470	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
1475	213-00008	Mulching (Wood Chip)	240.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
1480	214-00230	Deciduous Tree (3 Inch Caliper)	5.000	0.000		
			EACH	0.000	0.00	
			415.80000	0.000		0.00
1485	304-06000	*Aggregate Base Course (Class 6)	2,107.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
1490	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	557.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
1495	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	6,141.000	0.000		
			TON	0.000	0.00	
			109.08000	0.000		0.00
1500	411-10255	*Emulsified Asphalt (Slow-Setting)	3,245.000	0.000		
			GAL	0.000	0.00	
			2.70000	0.000		0.00
1505	412-00801	Concrete Pavement (8 Inch) (Special)	28.000	0.000		
			SY	0.000	0.00	
			163.07000	0.000		0.00
1510	503-00036	*Drilled Caisson (36 Inch)	15.000	0.000		
			LF	0.000	0.00	
			554.89000	0.000		0.00
1515	506-00209	*Riprap (9 Inch)	22.000	0.000		
			CY	0.000	0.00	
			145.80000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 30
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1520	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	37.000	0.000		
		LF		0.000	0.00	
			109.35000	0.000		0.00
1525	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	13.000	0.000		
		LF		0.000	0.00	
			345.49000	0.000		0.00
1530	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	10.000	0.000		
		LF		0.000	0.00	
			186.84000	0.000		0.00
1535	603-05030	*30 Inch Reinforced Concrete End Section	1.000	0.000		
		EACH		0.000	0.00	
			1,866.24000	0.000		0.00
1540	604-00505	*Inlet Type D (5 Foot)	1.000	0.000		
		EACH		0.000	0.00	
			6,453.00000	0.000		0.00
1545	604-19000	*Inlet Special	1.000	0.000		
		EACH		0.000	0.00	
			5,594.40000	0.000		0.00
1550	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	0.000		
		EACH		0.000	0.00	
			7,111.80000	0.000		0.00
1555	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	101.000	0.000		
		LF		0.000	0.00	
			20.36000	0.000		0.00
1560	606-01340	*End Anchorage Type 3D	3.000	0.000		
		EACH		0.000	0.00	
			2,171.55000	0.000		0.00
1565	606-01370	*Transition Type 3G	4.000	0.000		
		EACH		0.000	0.00	
			1,582.52000	0.000		0.00
1570	606-01385	*Transition Type 3J	1.000	0.000		
		EACH		0.000	0.00	
			1,015.85000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 31
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1575	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			2,788.99000	0.000		0.00
1580	608-00000	Concrete Sidewalk	194.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
1585	608-00010	Concrete Curb Ramp	49.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00
1590	608-00015	Detectable Warnings	75.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
1595	608-01000	*Bituminous Sidewalk	45.000	0.000		
			TON	0.000	0.00	
			243.00000	0.000		0.00
1600	609-21010	Curb and Gutter Type 2 (Section I-B)	138.000	0.000		
			LF	0.000	0.00	
			34.47000	0.000		0.00
1605	609-21020	Curb and Gutter Type 2 (Section II-B)	832.000	0.000		
			LF	0.000	0.00	
			38.85000	0.000		0.00
1610	609-24006	Gutter Type 2 (6 Foot)	118.000	0.000		
			LF	0.000	0.00	
			58.86000	0.000		0.00
1615	609-60011	Curb Type 6 (Section M)	734.000	0.000		
			LF	0.000	0.00	
			20.97000	0.000		0.00
1620	613-00202	2 Inch Electrical Conduit (Jacked) (Install Only)	410.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
1625	613-00300	3 Inch Electrical Conduit	700.000	0.000		
			LF	0.000	0.00	
			12.98000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 32
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1630	613-07050	*Pull Box (13"x24"x18") Deep	4.000	0.000		
			EACH	0.000	0.00	
			481.52000	0.000		0.00
1635	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			46,834.30000	0.000		0.00
1640	614-00011	*Sign Panel (Class I)	432.000	0.000		
			SF	0.000	0.00	
			28.08000	0.000		0.00
1645	614-00012	*Sign Panel (Class II)	491.000	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
1650	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	33.000	0.000		
			EACH	0.000	0.00	
			124.20000	0.000		0.00
1655	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	56.000	0.000		
			EACH	0.000	0.00	
			248.40000	0.000		0.00
1660	614-70150	*Pedestrian Signal Face (16) (Countdown)	3.000	0.000		
			EACH	0.000	0.00	
			551.85000	0.000		0.00
1665	614-70336	*Traffic Signal Face (12-12-12)	13.000	0.000		
			EACH	0.000	0.00	
			762.85000	0.000		0.00
1670	614-70560	*Traffic Signal Face (12-12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,290.89000	0.000		0.00
1675	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			27,397.68000	0.000		0.00
1680	614-72858	*Pedestal Pole (3 Foot 6 Inch)	1.000	0.000		
			EACH	0.000	0.00	
			1,683.68000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 33
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1685	614-72860	*Pedestrian Push Button	3.000	0.000		
			EACH	0.000	0.00	
			223.99000	0.000		0.00
1690	614-72890	*Span Wire Cable	130.000	0.000		
			LF	0.000	0.00	
			19.48000	0.000		0.00
1695	614-79858	*Pedestal Pole (3 Foot 6 Inch) (Furnish Only)	1.000	0.000		
			EACH	0.000	0.00	
			1,097.20000	0.000		0.00
1700	614-85316	*Traffic Signal Span Wire Pole (16 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			12,728.23000	0.000		0.00
1705	619-00002	*Water Service	1.000	0.000		
			EACH	0.000	0.00	
			4,228.20000	0.000		0.00
1710	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			326,953.94000	0.000		0.00
1715	627-00005	Epoxy Pavement Marking	225.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
1720	627-00011	Pavement Marking Paint (Waterborne)	87.000	0.000		
			GAL	0.000	0.00	
			81.00000	0.000		0.00
1725	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	93.000	0.000		
			SF	0.000	0.00	
			25.92000	0.000		0.00
1730	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	994.000	0.000		
			SF	0.000	0.00	
			15.12000	0.000		0.00
1735	630-00000	*Flagging	1,270.000	0.000		
			HOURL	0.000	0.00	
			27.97000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 34
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1740	630-00007	*Traffic Control Inspection	125.000	0.000		
			DAY	0.000	0.00	
			194.40000	0.000		0.00
1745	630-00012	*Traffic Control Management	45.000	0.000		
			DAY	0.000	0.00	
			1,188.00000	0.000		0.00
1750	630-80335	*Barricade (Type 3 M-A) (Temporary)	5.000	0.000		
			EACH	0.000	0.00	
			216.00000	0.000		0.00
1755	630-80338	*Barricade (Type 3 M-D) (Temporary)	13.000	0.000		
			EACH	0.000	0.00	
			216.00000	0.000		0.00
1760	630-80341	*Construction Traffic Sign (Panel Size A)	101.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1765	630-80342	*Construction Traffic Sign (Panel Size B)	85.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1770	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1775	630-80344	*Construction Traffic Sign (Special)	90.000	0.000		
			SF	0.000	0.00	
			19.44000	0.000		0.00
1780	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			162.00000	0.000		0.00
1785	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	172.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1790	630-80365	*Portable Message Sign Panel (State Furnished)	10.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 35
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1795	630-80370	Concrete Barrier (Temporary)	75.000	0.000		
			LF	0.000	0.00	
			65.25000	0.000		0.00
1800	630-85011	*Impact Attenuator (Temporary)	180.000	0.000		
			DAY	0.000	0.00	
			27.00000	0.000		0.00
1805	630-86810	*Traffic Signal (Temporary)	3.000	0.000		
			EACH	0.000	0.00	
			18,304.08000	0.000		0.00
			CAT 0251	CURRENT AMT	\$ 2,596,535.08 \$	1,888.97 \$ 9,094.73
CAT NO0350 STR F-07-A						
1810	202-00027	Removal of Riprap	54.000	0.000		
			SY	0.000	0.00	
			24.52000	0.000		0.00
1815	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			709,322.43000	0.000		0.00
1820	206-00000	Structure Excavation	2,265.000	831.000		
			CY	348.000	14,535.96	
			41.77000	1,179.000		49,246.83
1825	206-00050	*Structure Backfill (Special)	88.000	0.000		
			CY	0.000	0.00	
			78.83000	0.000		0.00
1830	206-00100	Structure Backfill (Class 1)	2,316.000	0.000		
			CY	0.000	0.00	
			65.14000	0.000		0.00
1835	206-00200	Structure Backfill (Class 2)	1,108.000	0.000		
			CY	0.000	0.00	
			35.68000	0.000		0.00
1840	206-00360	*Mechanical Reinforcement of Soil	1,586.000	0.000		
			CY	0.000	0.00	
			34.47000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 36
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1845	206-01781	*Shoring (Area 1)	1.000	1.000		
		L S		0.000	0.00	
			60,647.79000	1.000		60,647.79
1850	206-01782	Shoring (Area 2)	1.000	0.000		
		L S		0.000	0.00	
			228,548.80000	0.000		0.00
1855	206-01783	*Shoring (Area 3)	1.000	1.000		
		L S		0.000	0.00	
			201,988.08000	1.000		201,988.08
1860	206-01784	*Shoring (Area 4)	1.000	0.000		
		L S		0.000	0.00	
			52,032.87000	0.000		0.00
1865	206-01785	*Shoring (Area 5)	1.000	0.000		
		L S		0.000	0.00	
			25,223.89000	0.000		0.00
1870	208-00400	Water Control	1.000	0.500		
		L S		0.000	0.00	
			1,303,028.01000	0.500		651,514.01
1875	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	93.000	0.000		
		TON		0.000	0.00	
			108.87000	0.000		0.00
1880	420-00102	Geotextile (Erosion Control) (Class 1)	808.000	0.000		
		SY		0.000	0.00	
			6.72000	0.000		0.00
1885	503-00060	*Drilled Caisson (60 Inch)	120.000	10.270		
		LF		109.730	179,940.74	
			1,639.85000	120.000		196,782.00
1890	503-00078	*Drilled Caisson (78 Inch)	710.000	55.690		
		LF		342.310	1,164,103.89	
			3,400.73000	398.000		1,353,490.54
1895	503-00300	*Caisson Load Test	1.000	0.500		
		EACH		0.500	78,300.00	
			156,600.00000	1.000		156,600.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 37
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1900	504-05000	*Wire Mesh Facing	2,649.000	0.000		
			SF	0.000	0.00	
			8.83000	0.000		0.00
1905	506-00224	Riprap (24 Inch)	1,548.000	0.000		
			CY	0.000	0.00	
			153.05000	0.000		0.00
1910	506-01100	Concrete Block Revetment	198.000	0.000		
			SY	0.000	0.00	
			1,363.64000	0.000		0.00
1915	509-00000	*Structural Steel	2,256,130.000	0.000		
			LB	0.000	0.00	
			0.21434	0.000		0.00
1920	512-00101	Bearing Device (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			3,452.00000	0.000		0.00
1925	512-00102	Bearing Device (Type II)	6.000	0.000		
			EACH	0.000	0.00	
			2,854.12000	0.000		0.00
1930	512-00103	Bearing Device (Type III)	21.000	0.000		
			EACH	0.000	0.00	
			7,262.47000	0.000		0.00
1935	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			32,055.26000	0.000		0.00
1940	515-00400	*Concrete Sealer	11,219.000	0.000		
			SY	0.000	0.00	
			14.58000	0.000		0.00
1945	518-01004	Bridge Expansion Device (0-4 Inch)	125.000	0.000		
			LF	0.000	0.00	
			321.45000	0.000		0.00
1950	518-01009	Bridge Expansion Device (0-9 Inch)	55.000	0.000		
			LF	0.000	0.00	
			1,897.54000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 38
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1955	518-02030	Polyester Concrete End Dam	308.000	0.000		
			CF	0.000	0.00	
			181.48000	0.000		0.00
1960	601-03040	Concrete Class D (Bridge)	3,948.000	0.000		
			CY	0.000	0.00	
			989.36000	0.000		0.00
1965	601-40002	Masonry Veneer (Brick)	1,605.000	0.000		
			SF	0.000	0.00	
			40.87000	0.000		0.00
1970	601-40005	Cut Stone Veneer	9,223.000	0.000		
			SF	0.000	0.00	
			55.88000	0.000		0.00
1975	601-40400	*Structural Concrete Stain	122.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
1980	602-00000	Reinforcing Steel	216,480.000	0.000		
			LB	0.000	0.00	
			0.93160	0.000		0.00
1985	602-00020	Reinforcing Steel (Epoxy Coated)	764,953.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
1990	604-19000	*Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			5,594.40000	0.000		0.00
1995	606-10705	Bridge Rail Type 7 (Special)	2,045.000	0.000		
			LF	0.000	0.00	
			207.96000	0.000		0.00
2000	613-00050	1/2 Inch Electrical Conduit	40.000	0.000		
			LF	0.000	0.00	
			4.87000	0.000		0.00
2005	613-00075	*3/4 Inch Electrical Conduit	640.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 39
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
2010	613-00100	1 Inch Electrical Conduit	155.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
2015	613-00201	2 Inch Electrical Conduit (Jacked)	2,737.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
2020	613-00300	3 Inch Electrical Conduit	1,683.000	0.000		
			LF	0.000	0.00	
			12.98000	0.000		0.00
			CAT 0350	CURRENT AMT	\$ 13,352,279.54	\$ 1,436,880.59
					\$ 2,670,269.25	
CAT NO0351 7th St Bridge						
2025	202-00246	*Removal of Asphalt Mat (Planing) (Special)	573.000	0.000		
			SY	0.000	0.00	
			34.45000	0.000		0.00
2030	202-00425	Removal of Bridge Railing	16.000	0.000		
			LF	0.000	0.00	
			312.03000	0.000		0.00
2035	202-00453	Removal of Portions of Present Structure (Class 2)	29.000	0.000		
			SY	0.000	0.00	
			169.63000	0.000		0.00
2040	202-05100	Sandblasting Reinforcing Steel	29.000	0.000		
			SY	0.000	0.00	
			28.02000	0.000		0.00
2045	420-00510	Geotextile (Crack Reduction) (High Density)	110.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
2050	515-00120	*Waterproofing (Membrane)	581.000	0.000		
			SY	0.000	0.00	
			22.68000	0.000		0.00
2055	515-00410	*Concrete Sealer (Calcium Nitrite)	29.000	0.000		
			SY	0.000	0.00	
			34.02000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 40
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00351 7th St Bridge						
2060	601-03540	Concrete Class DT (Deck Topping)	4.000	0.000		
			CY	0.000	0.00	
			5,234.17000	0.000		0.00
2065	602-00020	Reinforcing Steel (Epoxy Coated)	1,000.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
2070	606-11015	Bridge Rail Type 10R (Special)	16.000	0.000		
			LF	0.000	0.00	
			1,215.83000	0.000		0.00
			CAT 0351	CURRENT AMT \$	86,864.30 \$	0.00 \$
CAT N00352 Walls/Pedestrian Underpass						
2075	206-00000	Structure Excavation	5,329.000	0.000		
			CY	1,145.000	47,826.65	
			41.77000	1,145.000		47,826.65
2080	206-00100	Structure Backfill (Class 1)	4,195.000	0.000		
			CY	0.000	0.00	
			65.14000	0.000		0.00
2085	206-00360	*Mechanical Reinforcement of Soil	525.000	0.000		
			CY	0.000	0.00	
			34.47000	0.000		0.00
2090	206-01790	*Shoring (Area 10)	1.000	0.000		
			L S	0.000	0.00	
			15,882.48000	0.000		0.00
2095	206-01791	*Shoring (Area 11)	1.000	0.140		
			L S	0.000	0.00	
			146,507.45000	0.140		20,511.04
2100	206-01792	*Shoring (Area 12)	1.000	0.000		
			L S	0.000	0.00	
			31,447.00000	0.000		0.00
2105	206-01793	*Shoring (Area 13)	1.000	0.000		
			L S	0.000	0.00	
			34,982.02000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 41
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2110	502-00400	End Plate	50.000	0.000		
			EACH	0.000	0.00	
			189.06000	0.000		0.00
2115	502-11274	*Steel Piling (HP 12x74)	338.000	156.000		
			LF	182.000	50,663.34	
			278.37000	338.000		94,089.06
2120	502-11489	*Steel Piling (HP 14x89)	1,597.000	0.000		
			LF	0.000	0.00	
			282.10000	0.000		0.00
2125	504-05000	*Wire Mesh Facing	1,560.000	0.000		
			SF	0.000	0.00	
			8.83000	0.000		0.00
2130	506-00206	*Riprap (6 Inch)	1.000	0.000		
			CY	0.000	0.00	
			149.04000	0.000		0.00
2135	515-00400	*Concrete Sealer	990.000	0.000		
			SY	0.000	0.00	
			14.58000	0.000		0.00
2140	518-00100	Waterstop	495.000	0.000		
			LF	0.000	0.00	
			16.16000	0.000		0.00
2145	601-03000	Concrete Class D	612.000	0.000		
			CY	1.300	948.82	
			729.86000	1.300		948.82
2150	601-03050	Concrete Class D (Wall)	1,095.000	0.000		
			CY	0.000	0.00	
			765.98000	0.000		0.00
2155	601-40002	Masonry Veneer (Brick)	815.000	0.000		
			SF	0.000	0.00	
			40.87000	0.000		0.00
2160	601-40007	Cut Stone Veneer (Ashler)	11,576.000	0.000		
			SF	0.000	0.00	
			60.33000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 42
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2165	601-40400	*Structural Concrete Stain	604.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
2170	602-00000	Reinforcing Steel	284,766.000	0.000		
			LB	0.000	0.00	
			0.93160	0.000		0.00
2175	602-00020	Reinforcing Steel (Epoxy Coated)	26,519.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
2180	605-83002	*Geocomposite Drain with Pipe	1,151.000	0.000		
			SY	0.000	0.00	
			22.03000	0.000		0.00
2185	605-83580	*8 Inch Pipe Underdrain	10.000	0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00
2190	606-10705	Bridge Rail Type 7 (Special)	956.000	0.000		
			LF	0.000	0.00	
			207.96000	0.000		0.00
2195	609-24002	Gutter Type 2 (2 Foot)	194.000	0.000		
			LF	0.000	0.00	
			23.38000	0.000		0.00
2200	613-01075	*3/4 Inch Electrical Conduit (Plastic)	133.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
2205	613-01100	*1 Inch Electrical Conduit (Plastic)	466.000	0.000		
			LF	0.000	0.00	
			3.79000	0.000		0.00
2210	613-01200	2 Inch Electrical Conduit (Plastic)	416.000	0.000		
			LF	0.000	0.00	
			10.82000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 43
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2215	613-01300	3 Inch Electrical Conduit (Plastic)	194.000	0.000		
			LF	0.000	0.00	
			7.03000	0.000		0.00
			CAT 0352	CURRENT AMT	\$ 3,890,727.92 \$	99,438.81 \$ 163,375.57
CAT NO0450 Construction Engineering						
2220	620-00005	Field Office (Special)	1.000	0.400		
			EACH	0.020	4,049.74	
			202,487.09000	0.420		85,044.58
2225	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			8,796.60000	2.000		17,593.20
			CAT 0450	CURRENT AMT	\$ 220,080.29 \$	4,049.74 \$ 102,637.78
PROJECT TOTAL			CURRENT AMT	\$ 47,108,827.08 \$	4,384,814.11 \$	8,132,727.80

ESTIMATE SUMMARY

CONTID: C18158-COMBO ESTIMATE NO: 0003 PROG SPEC YR: 2005
 PCN: 20588-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GRAND AVENUE BRIDGE (F-0) TIME CHARGED: 75.0 DAYS TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT
 PERCENT TIME: 8.26 ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT

PROJECT NO: NHPP0063-050
 US 6 WEST GLENWOOD

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture PAY PERIOD ENDING 03/19/2016 DATE TIME STARTED 01/05/2016
 585 West Beach Street DATE LET 12/01/2015 DATE WORK BEGAN 01/05/2016
 DATE AWARDED 12/17/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/05/2016 DATE ACCEPTED
 Watsonville CA 95076 (831)724-1011 DATE NOTICE TO PROCEED 01/05/2016

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,264,250.19 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 63,377,492.21 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.00% TOTAL EARNINGS	0.00	0.00
FUNDS AVAILABLE:	\$ 1,264,250.19 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	0.00	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	0.00	0.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	0.00	0.00
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 0.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	110.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00
0010	202-00203	Removal of Curb and Gutter	258.000	0.000		
			LF	0.000	0.00	
			8.37000	0.000		0.00
0015	202-00206	Removal of Concrete Curb Ramp	124.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
0020	202-00210	Removal of Concrete Pavement	103.000	0.000		
			SY	0.000	0.00	
			15.12000	0.000		0.00
0025	202-00220	Removal of Asphalt Mat	172.000	0.000		
			SY	0.000	0.00	
			11.23000	0.000		0.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	22,514.000	0.000		
			SY	0.000	0.00	
			2.69000	0.000		0.00
0035	202-01300	*Removal of End Anchorage	4.000	0.000		
			EACH	0.000	0.00	
			210.60000	0.000		0.00
0040	202-04010	Clean Inlet	2.000	0.000		
			EACH	0.000	0.00	
			389.88000	0.000		0.00
0045	202-05030	Sawing Asphalt Material (10 Inch)	168.000	0.000		
			LF	0.000	0.00	
			1.94000	0.000		0.00
0050	203-01594	Combination Loader	30.000	0.000		
			HOUR	0.000	0.00	
			127.44000	0.000		0.00
0055	203-01597	*Potholing	10.000	0.000		
			HOUR	0.000	0.00	
			239.76000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-02330	Laborer	55.000	0.000		
			HOURLY	0.000	0.00	
			34.83000	0.000		0.00
0065	207-00205	Topsoil	20.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0070	208-00002	Erosion Log (12 Inch)	100.000	0.000		
			LF	0.000	0.00	
			3.76000	0.000		0.00
0075	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			10,265.64000	0.000		0.00
0080	208-00051	Storm Drain Inlet Protection (Type 1)	100.000	0.000		
			LF	0.000	0.00	
			4.32000	0.000		0.00
0085	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOURLY	0.000	0.00	
			37.08000	0.000		0.00
0090	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOURLY	0.000	0.00	
			94.88000	0.000		0.00
0095	208-00106	Sweeping (Sediment Removal) 20588	20.000	0.000		
			HOURLY	0.000	0.00	
			156.60000	0.000		0.00
0100	208-00205	Erosion Control Supervisor	10.000	0.000		
			HOURLY	0.000	0.00	
			81.00000	0.000		0.00
0105	210-01130	*Reset Guardrail Type 3 20588	5,275.000	0.000		
			LF	0.000	0.00	
			10.10000	0.000		0.00
0110	210-04010	Adjust Manhole 20588	12.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-04050	Adjust Valve Box	25.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0120	212-00006	Seeding (Native)	0.100	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0125	212-00032	Soil Conditioning	0.100	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0130	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	500.000	0.000		
			SY	0.000	0.00	
			2.21000	0.000		0.00
0135	304-06000	Aggregate Base Course (Class 6)	33.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0140	304-07000	Aggregate Base Course (Class 7)	349.000	0.000		
			TON	0.000	0.00	
			35.42000	0.000		0.00
0145	403-00720	*Hot Mix Asphalt (Patching) (Asphalt) 20588	125.000	0.000		
			TON	0.000	0.00	
			216.00000	0.000		0.00
0150	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	7,017.000	0.000		
			TON	0.000	0.00	
			95.04000	0.000		0.00
0155	411-10255	*Emulsified Asphalt (Slow-Setting)	2,890.000	0.000		
			GAL	0.000	0.00	
			2.70000	0.000		0.00
0160	412-00800	Concrete Pavement (8 Inch) 20588	98.000	0.000		
			SY	0.000	0.00	
			112.31000	0.000		0.00
0165	412-00801	Concrete Pavement (8 Inch) (Special) 20588	149.000	0.000		
			SY	0.000	0.00	
			135.04000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 20588	513.000	0.000		
			LF	0.000	0.00	
			23.98000	0.000		0.00
0175	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	175.000	0.000		
			LF	0.000	0.00	
			36.94000	0.000		0.00
0180	606-01460	*Median Terminal	2.000	0.000		
			EACH	0.000	0.00	
			5,081.40000	0.000		0.00
0185	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,111.40000	0.000		0.00
0190	606-02005	*End Anchorage (Flared) 20588	3.000	0.000		
			EACH	0.000	0.00	
			1,728.00000	0.000		0.00
0195	607-11525	Fence (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			4.48000	0.000		0.00
0200	608-00006	Concrete Sidewalk (6 Inch) 20588	33.000	0.000		
			SY	0.000	0.00	
			122.31000	0.000		0.00
0205	608-00010	Concrete Curb Ramp 20588	258.000	0.000		
			SY	0.000	0.00	
			244.84000	0.000		0.00
0210	609-21020	Curb and Gutter Type 2 (Section II-B) 20588	265.000	0.000		
			LF	0.000	0.00	
			48.77000	0.000		0.00
0215	625-00001	Construction Surveying (Hourly)	40.000	0.000		
			HOUR	0.000	0.00	
			162.00000	0.000		0.00
0220	626-00000	*Mobilization 20588	0.000	0.000		
			L S	0.000	0.00	
			136,862.12000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0221	626-00100	Mobilization (w/o Autopay)	0.000	0.000		
			L S	0.000	0.00	
			136,862.12000	0.000		0.00
0225	626-01000	Public Information Services 20588	1.000	0.000		
			L S	0.000	0.00	
			0.01000	0.000		0.00
0230	627-00005	Epoxy Pavement Marking	168.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
0235	627-00011	Pavement Marking Paint (Waterborne)	253.000	0.000		
			GAL	0.000	0.00	
			81.00000	0.000		0.00
0240	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	789.000	0.000		
			SF	0.000	0.00	
			25.92000	0.000		0.00
0245	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (28.000	0.000		
			SF	0.000	0.00	
			15.12000	0.000		0.00
0250	700-70010	F/A Minor Contract Revisions	41,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70012	F/A Asphalt Pavement Incentive	42,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70013	F/A Concrete Pavement Incentive	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70016	F/A Fuel Cost Adjustment	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	700-70019	F/A Asphalt Cement Cost Adjustment	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0280	700-70310	F/A Landscaping	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-71000	CMGC Overrun Pool	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,263,170.19 \$	0.00 \$ 0.00
CAT NO0250 Roadway						
0955		MATERIAL ALLOWANCE		127.000		
			LF	0.000	0.00	
			61.40000	127.000		7,797.80
0960		MATERIAL ALLOWANCE		38.000		
			LF	0.000	0.00	
			73.68000	38.000		2,799.84
0965		MATERIAL ALLOWANCE		131.000		
			LF	0.000	0.00	
			62.61000	131.000		8,201.91
0970		MATERIAL ALLOWANCE		81.000		
			LF	0.000	0.00	
			121.60000	81.000		9,849.60
			CAT 0250	CURRENT AMT	\$ 0.00 \$	0.00 \$ 28,649.15
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0295	620-00020	Sanitary Facility 20588	2.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 1,080.00 \$	0.00 \$ 0.00
PROJECT TOTAL			CURRENT AMT	\$ 1,264,250.19 \$	0.00 \$	28,649.15

ESTIMATE SUMMARY

CONTID: C18158-COMBO

ESTIMATE NO: 0003 PROG

SPEC YR: 2005

PCN: 21116-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GRAND AVENUE BRIDGE (F-0) TIME CHARGED: 75.0 DAYS TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE
 PERCENT TIME: 8.26 ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE

PROJECT NO: NHPP 0821-104
 SH 82 GRAND AVE BRIDGE SAFETY

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture
 585 West Beach Street

PAY PERIOD ENDING 03/19/2016 DATE TIME STARTED 01/05/2016
 DATE LET 12/01/2015 DATE WORK BEGAN 01/05/2016
 DATE AWARDED 12/17/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/05/2016 DATE ACCEPTED
 DATE NOTICE TO PROCEED 01/05/2016

Watsonville CA 95076 (831)724-1011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,603,520.40 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	17,062.82	11,219.26
PERCENT COMPLETE: 0.22% TOTAL EARNINGS	17,062.82	11,219.26
FUNDS AVAILABLE: \$ 7,586,457.58 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	17,062.82
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-511.88	-336.57
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	16,550.94
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	16,550.94
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 10,882.69

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0005	201-00000	*Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			15,498.00000	0.000		0.00
0010	202-00001	Removal of Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0015	202-00002	Removal of Structure (Special)	9.000	0.000		
			EACH	0.000	0.00	
			422.67000	0.000		0.00
0020	202-00019	*Removal of Inlet	11.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0025	202-00021	*Removal of Manhole	3.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0030	202-00035	*Removal of Pipe	2,060.000	0.000		
			LF	0.000	0.00	
			57.56000	0.000		0.00
0035	202-00037	*Removal of End Section	1.000	0.000		
			EACH	0.000	0.00	
			983.88000	0.000		0.00
0040	202-00080	Removal of Guard Post	4.000	0.000		
			EACH	0.000	0.00	
			274.44000	0.000		0.00
0045	202-00155	Removal of Wall	457.000	0.000		
			LF	0.000	0.00	
			53.95000	0.000		0.00
0050	202-00190	*Removal of Concrete Median Cover Material	44.000	0.000		
			SY	0.000	0.00	
			23.76000	0.000		0.00
0055	202-00200	*Removal of Sidewalk	715.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0060	202-00202	*Removal of Gutter	186.000	0.000		
			LF	0.000	0.00	
			19.70000	0.000		0.00
0065	202-00203	*Removal of Curb and Gutter	4,889.000	0.000		
			LF	0.000	0.00	
			8.37000	0.000		0.00
0070	202-00207	*Removal of Brick Pavers	503.000	0.000		
			SY	0.000	0.00	
			16.63000	0.000		0.00
0075	202-00700	*Removal of Light Standard	9.000	0.000		
			EACH	0.000	0.00	
			633.00000	0.000		0.00
0080	202-00810	*Removal of Ground Sign	17.000	0.000		
			EACH	0.000	0.00	
			48.60000	0.000		0.00
0085	202-00815	Removal of Sign (Special)	3.000	0.000		
			EACH	1.000	11,219.26	
			11,219.26000	1.000		11,219.26
0090	202-00821	*Removal of Sign Panel	64.000	0.000		
			EACH	0.000	0.00	
			66.96000	0.000		0.00
0095	202-00827	*Removal of Pull Box	18.000	0.000		
			EACH	0.000	0.00	
			194.77000	0.000		0.00
0100	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			7,187.02000	0.000		0.00
0105	202-00840	*Removal of Traffic Signal Pole	2.000	0.000		
			EACH	0.000	0.00	
			811.54000	0.000		0.00
0110	202-01000	*Removal of Fence	748.000	0.000		
			LF	0.000	0.00	
			8.80000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0115	202-01130	*Removal of Guardrail Type 3	1,192.000	176.000		
			LF	0.000	0.00	
			3.13000	176.000		550.88
0120	202-01170	Removal of Guardrail Type 7	446.000	431.000		
			LF	0.000	0.00	
			12.28000	431.000		5,292.68
0125	202-04001	*Plug Culvert	6.000	0.000		
			EACH	0.000	0.00	
			343.44000	0.000		0.00
0130	202-04010	*Clean Inlet	1.000	0.000		
			EACH	0.000	0.00	
			389.88000	0.000		0.00
0135	203-00100	*Muck Excavation	33.333	0.000		
			CY	0.000	0.00	
			46.33000	0.000		0.00
0140	203-01597	*Potholing	24.000	0.000		
			HOUR	0.000	0.00	
			239.76000	0.000		0.00
0145	207-00205	*Topsoil	1,050.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0150	210-00050	*Reset Fire Hydrant	2.000	0.000		
			EACH	0.000	0.00	
			9,666.00000	0.000		0.00
0155	210-00427	Reset Pipe Handrailing	100.000	0.000		
			LF	0.000	0.00	
			37.80000	0.000		0.00
0160	210-00750	*Reset Light Standard	14.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
0165	210-00810	Reset Ground Sign WAYFINDING SIGN: ST-A1 - VEHICULAR DIRE	7.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0170	210-00810	Reset Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			118.80000	0.000		0.00
0175	210-00810	Reset Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			118.80000	0.000		0.00
0180	210-00815	*Reset Sign Panel REPLACE MESSAGES WAYFINDING SIGN: ST-A1	1.000	0.000		
			EACH	0.000	0.00	
			712.80000	0.000		0.00
0185	210-00840	*Reset Traffic Signal Pole	6.000	0.000		
			EACH	0.000	0.00	
			2,759.24000	0.000		0.00
0190	210-00848	*Reset Traffic Signal Controller and Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			4,230.84000	0.000		0.00
0195	210-00858	*Reset Pedestal Pole	1.000	0.000		
			EACH	0.000	0.00	
			773.67000	0.000		0.00
0200	210-01200	*Reset End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			1,215.32000	0.000		0.00
0205	210-04010	*Adjust Manhole	7.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00
0210	210-04015	*Modify Manhole	4.000	0.000		
			EACH	0.000	0.00	
			311.04000	0.000		0.00
0215	210-04020	*Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,420.20000	0.000		0.00
0220	210-04050	*Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0225	212-00006	Seeding (Native)	1.000	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0230	212-00022	Seeding (Riparian)	1.300	0.000		
			ACRE	0.000	0.00	
			1,609.20000	0.000		0.00
0235	212-00032	Soil Conditioning	2.300	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0240	213-00002	Mulching (Weed Free Hay)	1.000	0.000		
			ACRE	0.000	0.00	
			937.44000	0.000		0.00
0245	213-00005	Mulching (Decorative)	672.000	0.000		
			CF	0.000	0.00	
			9.72000	0.000		0.00
0250	213-00008	Mulching (Wood Chip)	4,105.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0255	213-00012	Spray-on Mulch Blanket	1.300	0.000		
			ACRE	0.000	0.00	
			2,970.00000	0.000		0.00
0260	213-00061	Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0265	213-00462	Metal Landscape Border (3/16 X 5-1/2 Inch)	112.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0270	213-00700	*Landscape Boulder	113.000	0.000		
			EACH	0.000	0.00	
			432.00000	0.000		0.00
0275	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			15,660.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0280	214-00201	Deciduous Tree (Tubeling)	35.000	0.000		
			EACH	0.000	0.00	
			9.61000	0.000		0.00
0285	214-00225	Deciduous Tree (2.5 Inch Caliper)	5.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0290	214-00301	Deciduous Shrub (Tubeling)	40.000	0.000		
			EACH	0.000	0.00	
			106.87000	0.000		0.00
0295	214-00508	Evergreen Tree (8 Foot) (Ball and Burlap)	6.000	0.000		
			EACH	0.000	0.00	
			864.00000	0.000		0.00
0300	214-01010	Brush Layer Cutting	830.000	0.000		
			EACH	0.000	0.00	
			3.24000	0.000		0.00
0305	304-06000	*Aggregate Base Course (Class 6)	5,648.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0310	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	341.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
0315	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	380.000	0.000		
			TON	0.000	0.00	
			109.08000	0.000		0.00
0320	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	871.000	0.000		
			TON	0.000	0.00	
			125.28000	0.000		0.00
0325	420-00200	Geotextile (Weed Barrier)	1,634.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0330	502-00400	End Plate	13.000	0.000		
			EACH	0.000	0.00	
			189.06000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0335	503-00018	*Drilled Caisson (18 Inch)	28.000	0.000		
			LF	0.000	0.00	
			169.11000	0.000		0.00
0340	503-00036	*Drilled Caisson (36 Inch)	142.000	0.000		
			LF	0.000	0.00	
			554.89000	0.000		0.00
0345	503-00042	*Drilled Caisson (42 Inch)	17.000	0.000		
			LF	0.000	0.00	
			712.30000	0.000		0.00
0350	503-00048	*Drilled Caisson (48 Inch)	42.000	0.000		
			LF	0.000	0.00	
			908.56000	0.000		0.00
0355	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	719.000	0.000		
			LF	0.000	0.00	
			20.36000	0.000		0.00
0360	606-00710	Guardrail Type 7 (Style CA)	398.000	0.000		
			LF	0.000	0.00	
			118.65000	0.000		0.00
0365	606-00740	Guardrail Type 7 (Style CE)	245.000	0.000		
			LF	0.000	0.00	
			214.53000	0.000		0.00
0370	606-00741	Guardrail Type 7 (Style CE) (Special)	207.000	0.000		
			LF	0.000	0.00	
			263.72000	0.000		0.00
0375	606-01370	*Transition Type 3G	3.000	0.000		
			EACH	0.000	0.00	
			1,582.52000	0.000		0.00
0380	606-02005	*End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			3,548.34000	0.000		0.00
0385	608-00000	Concrete Sidewalk	335.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0390	608-00006	Concrete Sidewalk (6 Inch)	695.000	0.000		
			SY	0.000	0.00	
			76.08000	0.000		0.00
0395	608-00010	Concrete Curb Ramp	57.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00
0400	608-00012	Curb Ramp (Special)	99.000	0.000		
			SY	0.000	0.00	
			88.74000	0.000		0.00
0405	608-00015	Detectable Warnings	322.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
0410	608-00350	Concrete Sidewalk (Colored)	192.000	0.000		
			SY	0.000	0.00	
			93.30000	0.000		0.00
0415	608-10000	Sidewalk Drain	21.000	0.000		
			LF	0.000	0.00	
			238.25000	0.000		0.00
0420	609-20010	Curb Type 2 (Section B)	261.000	0.000		
			LF	0.000	0.00	
			34.62000	0.000		0.00
0425	609-20100	Curb Type 2 (Section-Variable)	423.000	0.000		
			LF	0.000	0.00	
			33.49000	0.000		0.00
0430	609-21010	Curb and Gutter Type 2 (Section I-B)	230.000	0.000		
			LF	0.000	0.00	
			34.47000	0.000		0.00
0435	609-21011	Curb and Gutter Type 2 (Section I-M)	1,957.000	0.000		
			LF	0.000	0.00	
			35.91000	0.000		0.00
0440	609-21020	Curb and Gutter Type 2 (Section II-B)	3,069.000	0.000		
			LF	0.000	0.00	
			38.85000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0445	609-21021	Curb and Gutter Type 2 (Section II-M)	512.000	0.000		
			LF	0.000	0.00	
			38.88000	0.000		0.00
0450	609-21900	Curb and Gutter Type 2 (Special)	123.000	0.000		
			LF	0.000	0.00	
			40.98000	0.000		0.00
0455	609-24002	Gutter Type 2 (2 Foot)	467.000	0.000		
			LF	0.000	0.00	
			23.38000	0.000		0.00
0460	609-24004	Gutter Type 2 (4 Foot)	50.000	0.000		
			LF	0.000	0.00	
			43.36000	0.000		0.00
0465	609-24006	Gutter Type 2 (6 Foot)	36.000	0.000		
			LF	0.000	0.00	
			58.86000	0.000		0.00
0470	609-24008	Gutter Type 2 (8 Foot)	21.000	0.000		
			LF	0.000	0.00	
			83.10000	0.000		0.00
0475	610-00020	Median Cover Material (Patterned Concrete)	771.000	0.000		
			SF	0.000	0.00	
			13.20000	0.000		0.00
0480	610-00060	Median Cover Material (Brick Pavers)	1,252.000	0.000		
			SF	0.000	0.00	
			34.84000	0.000		0.00
0485	610-00110	Median Edging	244.000	0.000		
			LF	0.000	0.00	
			48.28000	0.000		0.00
0490	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	0.000	0.00	
			124.44000	0.000		0.00
0495	613-00200	2 Inch Electrical Conduit	3,500.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0500	613-00206	*2 Inch Electrical Conduit (Bored)	1,000.000	0.000		
			LF	0.000	0.00	
			80.07000	0.000		0.00
0505	613-00300	3 Inch Electrical Conduit	1,695.000	0.000		
			LF	0.000	0.00	
			12.98000	0.000		0.00
0510	613-01075	*3/4 Inch Electrical Conduit (Plastic)	140.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0515	613-01100	*1 Inch Electrical Conduit (Plastic)	875.000	0.000		
			LF	0.000	0.00	
			3.79000	0.000		0.00
0520	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	895.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
0525	613-01200	2 Inch Electrical Conduit (Plastic)	9,515.000	0.000		
			LF	0.000	0.00	
			10.82000	0.000		0.00
0530	613-01300	3 Inch Electrical Conduit (Plastic)	1,575.000	0.000		
			LF	0.000	0.00	
			7.03000	0.000		0.00
0535	613-07000	*Pull Box (Special)	15.000	0.000		
			EACH	0.000	0.00	
			248.87000	0.000		0.00
0540	613-07001	*Type One Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0545	613-07002	Type Two Pull Box	44.000	0.000		
			EACH	0.000	0.00	
			481.52000	0.000		0.00
0550	613-07004	*Type Four Pull Box	15.000	0.000		
			EACH	0.000	0.00	
			892.70000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0555	613-07005	*Type Five Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			1,141.57000	0.000		0.00
0560	613-07023	*Pull Box (24"x36"x24")	7.000	0.000		
			EACH	0.000	0.00	
			990.08000	0.000		0.00
0565	613-07040	*Pull Box (30"x48"x24")	5.000	0.000		
			EACH	0.000	0.00	
			1,141.57000	0.000		0.00
0570	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			46,834.30000	0.000		0.00
0575	613-16000	Luminaire (Special)	78.000	0.000		
			EACH	0.000	0.00	
			2,692.22000	0.000		0.00
0580	613-20000	*Light Standard and Luminaire (Install Only)	6.000	0.000		
			EACH	0.000	0.00	
			349.50000	0.000		0.00
0585	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			916.50000	0.000		0.00
0590	613-40010	Light Standard Foundation	59.000	0.000		
			EACH	0.000	0.00	
			1,175.11000	0.000		0.00
0595	613-50100	Lighting Control Center	2.000	0.000		
			EACH	0.000	0.00	
			32,581.81000	0.000		0.00
0600	613-50130	*4-Plex Receptacle (With Back Box and Cover)	5.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0605	614-00011	*Sign Panel (Class I)	729.000	0.000		
			SF	0.000	0.00	
			28.08000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0610	614-00012	*Sign Panel (Class II)	212.000	0.000		
		SF		0.000	0.00	
			37.80000	0.000		0.00
0615	614-00013	*Sign Panel (Class III)	139.000	0.000		
		SF		0.000	0.00	
			41.04000	0.000		0.00
0620	614-00037	Sign Panel (Special) ST-A1 - VEHICULAR DIRECTIONAL SIGN	2.000	0.000		
		EACH		0.000	0.00	
			4,492.80000	0.000		0.00
0625	614-00037	Sign Panel (Special) ST-G - PEDESTRIAN-BIKE DIRECTIONAL	5.000	0.000		
		EACH		0.000	0.00	
			2,311.20000	0.000		0.00
0630	614-00037	Sign Panel (Special) ST-J - PEDESTRIAN-BIKE DIRECTIONAL WITH	3.000	0.000		
		EACH		0.000	0.00	
			1,603.80000	0.000		0.00
0635	614-00037	Sign Panel (Special) ST-O - PEDESTRIAN-BIKE REGULATORY	1.000	0.000		
		EACH		0.000	0.00	
			378.00000	0.000		0.00
0640	614-00037	Sign Panel (Special) ST-G.1 - PEDESTRIAN-BIKE DIRECTIONAL	1.000	0.000		
		EACH		0.000	0.00	
			2,160.00000	0.000		0.00
0645	614-00041	Sign Post (Special) 4 INCH SQUARE - LENGTH A	2.000	0.000		
		EACH		0.000	0.00	
			475.20000	0.000		0.00
0650	614-00041	Sign Post (Special) 3 INCH ROUND - LENGTH A	7.000	0.000		
		EACH		0.000	0.00	
			55.08000	0.000		0.00
0655	614-00041	Sign Post (Special) 3 INCH ROUND - LENGTH B	1.000	0.000		
		EACH		0.000	0.00	
			324.00000	0.000		0.00
0660	614-00041	Sign Post (Special) BRACKET- BREAK SAFE AS4 4" RECTANGULAR	5.000	0.000		
		EACH		0.000	0.00	
			1,188.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0665	614-00041	Sign Post (Special) BRACKET 3" ROUND BASE	8.000	0.000		
			EACH	0.000	0.00	
			432.00000	0.000		0.00
0670	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	43.000	0.000		
			EACH	0.000	0.00	
			124.20000	0.000		0.00
0675	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	39.000	0.000		
			EACH	0.000	0.00	
			248.40000	0.000		0.00
0680	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	4.000	0.000		
			EACH	0.000	0.00	
			129.60000	0.000		0.00
0685	614-70150	*Pedestrian Signal Face (16) (Countdown)	18.000	0.000		
			EACH	0.000	0.00	
			551.85000	0.000		0.00
0690	614-70336	*Traffic Signal Face (12-12-12)	46.000	0.000		
			EACH	0.000	0.00	
			762.85000	0.000		0.00
0695	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,136.16000	0.000		0.00
0700	614-70560	*Traffic Signal Face (12-12-12-12-12)	11.000	0.000		
			EACH	0.000	0.00	
			1,290.89000	0.000		0.00
0705	614-72858	*Pedestal Pole (3 Foot 6 Inch)	1.000	0.000		
			EACH	0.000	0.00	
			1,683.68000	0.000		0.00
0710	614-72860	*Pedestrian Push Button	18.000	0.000		
			EACH	0.000	0.00	
			223.99000	0.000		0.00
0715	614-72866	*Fire Preemption Unit and Timer	15.000	0.000		
			EACH	0.000	0.00	
			4,217.86000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 15
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0720	614-72871	*Loop Detector Wire (Prefab) Special	1,990.000	0.000		
			LF	0.000	0.00	
			28.13000	0.000		0.00
0725	614-72875	*Loop Detector Wire	2,760.000	0.000		
			LF	0.000	0.00	
			5.09000	0.000		0.00
0730	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			16,669.08000	0.000		0.00
0735	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			17,309.66000	0.000		0.00
0740	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			17,316.15000	0.000		0.00
0745	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			19,159.98000	0.000		0.00
0750	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			19,742.12000	0.000		0.00
0755	614-81535	*Traffic Signal-Light Pole Steel (2-35&40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			27,186.68000	0.000		0.00
0760	614-84000	*Traffic Signal Pedestal Pole Steel	5.000	0.000		
			EACH	0.000	0.00	
			1,135.08000	0.000		0.00
0765	614-85520	*Paint Traffic Signal Pole	6.000	0.000		
			EACH	0.000	0.00	
			611.36000	0.000		0.00
0770	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,850.000	0.000		
			LF	0.000	0.00	
			2.06000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 16
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0775	614-87325	*Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			9,962.49000	0.000		0.00
0780	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			2,191.17000	0.000		0.00
0785	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	4,900.000	0.000		
			LF	0.000	0.00	
			4.87000	0.000		0.00
0790	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			326,953.94000	0.000		0.00
0795	625-00001	Construction Surveying (Hourly)	66.667	0.000		
			HOURLY	0.000	0.00	
			162.00000	0.000		0.00
0800	626-00100	*Mobilization (without Autopay) 21116	1.000	0.000		
			L S	0.000	0.00	
			1,368,621.21000	0.000		0.00
0805	627-00005	Epoxy Pavement Marking	44.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
0810	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,480.000	0.000		
			SF	0.000	0.00	
			19.44000	0.000		0.00
0815	627-30310	Preformed Plastic Pavement Marking (60 Mil) (Xwalk-Stop Line)	1,053.000	0.000		
			SF	0.000	0.00	
			17.28000	0.000		0.00
0820	700-70002	F/A ANTICIPATED CMO Railing	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70010	F/A Minor Contract Revisions	216,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 17
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 Roadway							
0830	700-70012	F/A Asphalt Pavement Incentive	95,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0835	700-70013	F/A Concrete Pavement Incentive	12,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0840	700-70016	F/A Fuel Cost Adjustment	42,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0845	700-70018	F/A Roadway Smoothness Incentive	8,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0850	700-70019	F/A Asphalt Cement Cost Adjustment	22,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0855	700-70310	F/A Landscaping	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0860	700-70380	F/A Erosion Control	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0865	700-71000	CMGC Overrun Pool	90,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 5,398,566.29 \$	11,219.26 \$	17,062.82
CAT NO0201 Detour							
0870	202-00195	*Removal of Median Cover	293.000	0.000			
			SY	0.000	0.00		
			23.22000	0.000		0.00	
0875	202-00200	*Removal of Sidewalk	78.000	0.000			
			SY	0.000	0.00		
			17.12000	0.000		0.00	

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 18
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0880	202-00203	*Removal of Curb and Gutter	2,115.000	0.000		
			LF	0.000	0.00	
			8.37000	0.000		0.00
0885	202-00206	*Removal of Concrete Curb Ramp	59.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
0890	202-00810	*Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			48.60000	0.000		0.00
0895	202-01130	*Removal of Guardrail Type 3	2,587.000	0.000		
			LF	0.000	0.00	
			3.13000	0.000		0.00
0900	203-01500	*Blading	8.000	0.000		
			HOUR	0.000	0.00	
			166.32000	0.000		0.00
0905	203-01510	*Backhoe	8.000	0.000		
			HOUR	0.000	0.00	
			166.32000	0.000		0.00
0910	203-01550	*Dozing	8.000	0.000		
			HOUR	0.000	0.00	
			120.96000	0.000		0.00
0915	203-01594	*Combination Loader	8.000	0.000		
			HOUR	0.000	0.00	
			127.44000	0.000		0.00
0920	203-01597	*Potholing	20.000	0.000		
			HOUR	0.000	0.00	
			239.76000	0.000		0.00
0925	210-00750	*Reset Light Standard	5.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
0930	210-00810	Reset Ground Sign	19.000	0.000		
			EACH	0.000	0.00	
			118.80000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 19
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0935	210-00815	*Reset Sign Panel	5.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0940	210-00827	*Reset Pull Box	8.000	0.000		
			EACH	0.000	0.00	
			167.72000	0.000		0.00
0945	210-02900	*Relay Riprap	3.000	0.000		
			CY	0.000	0.00	
			73.44000	0.000		0.00
0950	210-04010	*Adjust Manhole	3.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00
0955	210-04020	*Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,420.20000	0.000		0.00
0960	304-06000	*Aggregate Base Course (Class 6)	16,281.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0965	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	4,295.000	0.000		
			TON	0.000	0.00	
			125.28000	0.000		0.00
0970	411-10255	*Emulsified Asphalt (Slow-Setting)	1,139.000	0.000		
			GAL	0.000	0.00	
			2.70000	0.000		0.00
0975	412-00801	Concrete Pavement (8 Inch) (Special)	224.000	0.000		
			SY	0.000	0.00	
			163.07000	0.000		0.00
0980	412-00805	Concrete Pavement (8 Inch) (Fast Track)	1,707.000	0.000		
			SY	0.000	0.00	
			155.23000	0.000		0.00
0985	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,338.000	0.000		
			LF	0.000	0.00	
			20.36000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 20
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0990	606-01340	*End Anchorage Type 3D	5.000	0.000		
			EACH	0.000	0.00	
			2,171.55000	0.000		0.00
0995	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			3,548.34000	0.000		0.00
1000	608-00000	Concrete Sidewalk	53.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
1005	608-00010	Concrete Curb Ramp	88.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00
1010	608-00015	Detectable Warnings	175.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
1015	609-21010	Curb and Gutter Type 2 (Section I-B)	453.000	0.000		
			LF	0.000	0.00	
			34.47000	0.000		0.00
1020	609-21011	Curb and Gutter Type 2 (Section I-M)	239.000	0.000		
			LF	0.000	0.00	
			35.91000	0.000		0.00
1025	609-21020	Curb and Gutter Type 2 (Section II-B)	1,106.000	0.000		
			LF	0.000	0.00	
			38.85000	0.000		0.00
1030	609-21021	Curb and Gutter Type 2 (Section II-M)	221.000	0.000		
			LF	0.000	0.00	
			38.88000	0.000		0.00
1035	610-00020	Median Cover Material (Patterned Concrete)	2,789.000	0.000		
			SF	0.000	0.00	
			13.20000	0.000		0.00
1040	612-00001	*Delineator (Type I)	46.000	0.000		
			EACH	0.000	0.00	
			70.20000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 21
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
1045	612-00002	*Delineator (Type II)	29.000	0.000		
			EACH	0.000	0.00	
			70.20000	0.000		0.00
1050	612-00003	*Delineator (Type III)	7.000	0.000		
			EACH	0.000	0.00	
			70.20000	0.000		0.00
1055	614-00011	*Sign Panel (Class I)	53.000	0.000		
			SF	0.000	0.00	
			28.08000	0.000		0.00
1060	614-00012	*Sign Panel (Class II)	73.500	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
1065	614-00013	*Sign Panel (Class III)	104.000	0.000		
			SF	0.000	0.00	
			41.04000	0.000		0.00
1070	614-00818	*Steel Sign Post (W 8x18)	33.000	0.000		
			LF	0.000	0.00	
			61.56000	0.000		0.00
1075	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	5.000	0.000		
			EACH	0.000	0.00	
			124.20000	0.000		0.00
1080	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	14.000	0.000		
			EACH	0.000	0.00	
			248.40000	0.000		0.00
1085	627-00005	Epoxy Pavement Marking	105.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
1090	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	588.000	0.000		
			SF	0.000	0.00	
			25.92000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 22
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
1095	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	105.000	0.000		
			SF	0.000	0.00	
			15.12000	0.000		0.00
			CAT 0201	CURRENT AMT \$	1,736,365.48 \$	0.00 \$ 0.00
CAT NO0250 Roadway						
0955		MATERIAL ALLOWANCE		127.000		
			LF	0.000	0.00	
			61.40000	127.000		7,797.80
0960		MATERIAL ALLOWANCE		38.000		
			LF	0.000	0.00	
			73.68000	38.000		2,799.84
0965		MATERIAL ALLOWANCE		131.000		
			LF	0.000	0.00	
			62.61000	131.000		8,201.91
0970		MATERIAL ALLOWANCE		81.000		
			LF	0.000	0.00	
			121.60000	81.000		9,849.60
			CAT 0250	CURRENT AMT \$	0.00 \$	0.00 \$ 28,649.15
CAT NO0300 Walls/Ped Underpass						
1100	206-00000	Structure Excavation	548.000	0.000		
			CY	0.000	0.00	
			41.77000	0.000		0.00
1105	504-04410	*Block Facing	2,125.000	0.000		
			SF	0.000	0.00	
			64.15000	0.000		0.00
1110	601-03000	Concrete Class D	155.000	0.000		
			CY	0.000	0.00	
			729.86000	0.000		0.00
1115	601-40400	*Structural Concrete Stain	527.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
1120	602-00000	Reinforcing Steel	3,261.000	0.000		
			LB	0.000	0.00	
			0.93160	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 23
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00300 Walls/Ped Underpass						
1125	602-00020	Reinforcing Steel (Epoxy Coated)	18,657.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
1130	606-00740	Guardrail Type 7 (Style CE)	65.000	0.000		
			LF	0.000	0.00	
			214.53000	0.000		0.00
1135	606-10705	Bridge Rail Type 7 (Special)	726.000	0.000		
			LF	0.000	0.00	
			207.96000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 468,588.63	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 7,603,520.40	\$ 11,219.26
						\$ 45,711.97

ESTIMATE SUMMARY

CONTID: C18158-COMBO	ESTIMATE NO: 0003 PROG	SPEC YR: 2005
PCN: 21122-BID	COFRS REPORTING CATEGORY: 3	FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GRAND AVENUE BRIDGE (F-0)	TIME CHARGED: 75.0 DAYS	TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT
	PERCENT TIME: 8.26	ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT

PROJECT NO: FBR 0821-105
SH 82 GRAND AVE PEDESTRIAN BRIDGE

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR: Granite and RLW Joint Venture 585 West Beach Street Watsonville CA 95076 (831)724-1011	PAY PERIOD ENDING 03/19/2016	DATE TIME STARTED 01/05/2016
	DATE LET 12/01/2015	DATE WORK BEGAN 01/05/2016
	DATE AWARDED 12/17/2015	DATE TIME STOPPED
	DATE CONTRACT EXECUTED 01/05/2016	DATE ACCEPTED
	DATE NOTICE TO PROCEED 01/05/2016	

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 12,357,723.76 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	888,780.06	888,780.06
PERCENT COMPLETE: 7.19% TOTAL EARNINGS	888,780.06	888,780.06
FUNDS AVAILABLE: \$ 11,468,943.70 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 888,780.06	888,780.06
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-26,663.40	-26,663.40
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 862,116.66	862,116.66
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 862,116.66	862,116.66
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 862,116.66

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0003

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 Roadway						
0955		MATERIAL ALLOWANCE		127.000		
			LF	0.000	0.00	
			61.40000	127.000		7,797.80
0960		MATERIAL ALLOWANCE		38.000		
			LF	0.000	0.00	
			73.68000	38.000		2,799.84
0965		MATERIAL ALLOWANCE		131.000		
			LF	0.000	0.00	
			62.61000	131.000		8,201.91
0970		MATERIAL ALLOWANCE		81.000		
			LF	0.000	0.00	
			121.60000	81.000		9,849.60

			CAT 0250	CURRENT AMT \$	0.00 \$	0.00 \$ 28,649.15
CAT NO0252 ROADWAY						
0005	201-00000	*Clearing and Grubbing		1.000	0.000	
			L S	0.000	0.00	
			15,498.00000	0.000		0.00
0010	202-00002	Removal of Structure (Special)		40.000	0.000	
			EACH	0.000	0.00	
			422.67000	0.000		0.00
0015	202-00010	*Removal of Tree		7.000	0.000	
			EACH	0.000	0.00	
			783.00000	0.000		0.00
0020	202-00035	*Removal of Pipe		387.000	0.000	
			LF	0.000	0.00	
			57.56000	0.000		0.00
0025	202-00155	Removal of Wall		296.000	0.000	
			LF	0.000	0.00	
			53.95000	0.000		0.00
0030	202-00155	Removal of Wall (Special)		54.000	0.000	
			LF	54.000	2,919.78	
			54.07000	54.000		2,919.78

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0035	202-00200	*Removal of Sidewalk	1,344.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00
0040	203-00100	*Muck Excavation	33.333	0.000		
			CY	0.000	0.00	
			46.33000	0.000		0.00
0045	207-00205	*Topsoil	60.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0050	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0055	212-00032	Soil Conditioning	0.500	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0060	213-00002	Mulching (Weed Free Hay)	0.100	0.000		
			ACRE	0.000	0.00	
			937.44000	0.000		0.00
0065	213-00008	Mulching (Wood Chip)	284.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0070	213-00061	Mulch Tackifier	5.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0075	214-00225	Deciduous Tree (2.5 Inch Caliper)	3.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0080	214-00508	Evergreen Tree (8 Foot) (Ball and Burlap)	6.000	0.000		
			EACH	0.000	0.00	
			864.00000	0.000		0.00
0085	240-00000	Wildlife Biologist	175.000	0.000		
			HOUR	0.000	0.00	
			102.60000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0090	240-00010	Removal of Nests	125.000	0.000		
			HOUR	0.000	0.00	
			132.89000	0.000		0.00
0095	240-00020	Netting	3,000.000	0.000		
			SY	0.000	0.00	
			10.94000	0.000		0.00
0100	304-06000	*Aggregate Base Course (Class 6)	91.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0105	420-00200	Geotextile (Weed Barrier)	126.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0110	601-03000	Concrete Class D	66.000	0.000		
			CY	0.000	0.00	
			729.86000	0.000		0.00
0115	601-21010	Precast Concrete Unit	0.500	0.000		
			CY	0.000	0.00	
			7,560.00000	0.000		0.00
0120	601-40007	Cut Stone Veneer (Ashler)	202.000	0.000		
			SF	0.000	0.00	
			60.33000	0.000		0.00
0125	602-00000	Reinforcing Steel	428.000	0.000		
			LB	0.000	0.00	
			0.93160	0.000		0.00
0130	603-50006	*6 Inch Plastic Pipe Sanitary	19.000	0.000		
			LF	0.000	0.00	
			109.08000	0.000		0.00
0135	608-00000	Concrete Sidewalk	31.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
0140	608-00006	Concrete Sidewalk (6 Inch)	408.000	0.000		
			SY	0.000	0.00	
			76.08000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0145	608-00010	Concrete Curb Ramp	13.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00
0150	608-00015	Detectable Warnings	24.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
0155	613-00075	*3/4 Inch Electrical Conduit	130.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0160	613-00400	4 Inch Electrical Conduit	1,700.000	0.000		
			LF	0.000	0.00	
			18.94000	0.000		0.00
0165	613-01050	*1/2 Inch Electrical Conduit (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			2.71000	0.000		0.00
0170	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	275.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
0175	613-05200	*Heat Trace Cable	20.000	0.000		
			LF	0.000	0.00	
			81.15000	0.000		0.00
0180	613-07001	*Type One Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0185	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			46,834.30000	0.000		0.00
0190	613-16000	Luminaire (Special)	108.000	0.000		
			EACH	0.000	0.00	
			2,692.22000	0.000		0.00
0195	613-40010	Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			1,175.11000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0200	613-50125	*Control Center Box	1.000	0.000		
			EACH	0.000	0.00	
			6,651.41000	0.000		0.00
0205	613-50130	*4-Plex Receptacle (With Back Box and Cover)	3.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0210	614-00037	Sign Panel (Special) ST-H Ped Bike Directory	3.000	0.000		
			EACH	0.000	0.00	
			1,382.40000	0.000		0.00
0215	614-00037	Sign Panel (Special) ST-J Ped Bike Directory	1.000	0.000		
			EACH	0.000	0.00	
			1,603.80000	0.000		0.00
0220	614-00041	Sign Post (Special) 4" Square - Length B	3.000	0.000		
			EACH	0.000	0.00	
			669.60000	0.000		0.00
0225	614-00041	Sign Post (Special) Bracket Break Safe AS4 4" Rectangular	3.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0230	619-00007	*Connect To Existing Waterline	1.000	0.000		
			EACH	0.000	0.00	
			1,965.60000	0.000		0.00
0235	619-06100	*10 Inch Ductile Iron Pipe	4.000	0.000		
			LF	0.000	0.00	
			251.64000	0.000		0.00
0240	619-06160	*16 Inch Ductile Iron Pipe	548.000	0.000		
			LF	0.000	0.00	
			298.08000	0.000		0.00
0245	619-10160	16 Inch Welded Steel Pipe	632.000	0.000		
			LF	0.000	0.00	
			631.78000	0.000		0.00
0250	619-10240	*24 Inch Welded Steel Pipe	88.000	0.000		
			LF	0.000	0.00	
			132.84000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0255	619-50060	3/4 Inch Plastic Pipe	260.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0260	619-50160	2 Inch Plastic Pipe	210.000	0.000		
			LF	0.000	0.00	
			10.80000	0.000		0.00
0265	619-50240	3 Inch Plastic Pipe	150.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00
0270	619-71516	*2 Inch Air and Vacuum Valve	2.000	0.000		
			EACH	0.000	0.00	
			4,833.00000	0.000		0.00
0275	619-75000	*Cast Iron Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			990.36000	0.000		0.00
0280	619-75080	*10 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			2,937.60000	0.000		0.00
0285	619-76128	*16 Inch Butterfly Valve	3.000	0.000		
			EACH	0.000	0.00	
			4,596.45000	0.000		0.00
0290	623-00156	Irrigation Bubbler	18.000	0.000		
			EACH	0.000	0.00	
			12.96000	0.000		0.00
0295	623-01716	2 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
			514.08000	0.000		0.00
0300	623-03108	1 Inch Automatic Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			152.27000	0.000		0.00
0305	623-04008	1 Inch Quick-Coupler Valve	1.000	0.000		
			EACH	0.000	0.00	
			142.56000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0310	623-05024	3 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			205.20000	0.000		0.00
0315	623-06900	Valve Box	3.000	0.000		
			EACH	0.000	0.00	
			58.32000	0.000		0.00
0320	623-08108	8 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			3,119.04000	0.000		0.00
0325	625-00001	Construction Surveying (Hourly)	66.667	0.000		
			HOOR	0.000	0.00	
			162.00000	0.000		0.00
0330	626-00100	*Mobilization (without Autopay) 21122	1.000	0.000		
			L S	0.000	0.00	
			2,463,518.19000	0.000		0.00
0335	700-70002	F/A ANTICIPATED CMO	1,200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70010	F/A Minor Contract Revisions	245,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70016	F/A Fuel Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70310	F/A Landscaping	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0360	700-71000	CMGC Overrun Pool	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0252	CURRENT AMT \$	5,327,259.94 \$	2,919.78 \$
CAT NO0352 STR F-07-AY						
0365	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	1.000	709,322.43	
			709,322.43000	1.000		709,322.43
0370	206-00000	Structure Excavation	907.000	0.000		
			CY	0.000	0.00	
			41.77000	0.000		0.00
0375	206-00050	*Structure Backfill (Special)	41.000	0.000		
			CY	0.000	0.00	
			78.83000	0.000		0.00
0380	206-00100	Structure Backfill (Class 1)	918.000	0.000		
			CY	0.000	0.00	
			65.14000	0.000		0.00
0385	206-00200	Structure Backfill (Class 2)	40.000	0.000		
			CY	0.000	0.00	
			35.68000	0.000		0.00
0390	206-01795	*Shoring (Area 15)	1.000	0.000		
			L S	1.000	18,448.41	
			18,448.41000	1.000		18,448.41
0395	503-00048	*Drilled Caisson (48 Inch)	230.000	0.000		
			LF	174.000	158,089.44	
			908.56000	174.000		158,089.44
0400	503-00078	*Drilled Caisson (78 Inch)	210.000	0.000		
			LF	0.000	0.00	
			3,400.73000	0.000		0.00
0405	503-01120	*Micropile (12 Inch)	279.000	0.000		
			LF	0.000	0.00	
			334.80000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0410	503-02000	*Verification Test Pile	1.000	0.000		
			EACH	0.000	0.00	
			46,440.00000	0.000		0.00
0415	509-00000	*Structural Steel	527,544.000	0.000		
			LB	0.000	0.00	
			0.21434	0.000		0.00
0420	512-00101	Bearing Device (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			3,452.00000	0.000		0.00
0425	512-00102	Bearing Device (Type II)	4.000	0.000		
			EACH	0.000	0.00	
			2,854.12000	0.000		0.00
0430	512-00103	Bearing Device (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			7,262.47000	0.000		0.00
0435	513-00690	Bridge Drain (Special)	1.000	0.000		
			EACH	0.000	0.00	
			32,055.26000	0.000		0.00
0440	514-01100	Perforated Aluminum Panel	2,194.000	0.000		
			SF	0.000	0.00	
			34.66000	0.000		0.00
0445	515-00300	*Waterproof Coating	165.000	0.000		
			SY	0.000	0.00	
			43.20000	0.000		0.00
0450	515-00400	*Concrete Sealer	2,899.000	0.000		
			SY	0.000	0.00	
			14.58000	0.000		0.00
0455	518-00100	Waterstop	232.000	0.000		
			LF	0.000	0.00	
			16.16000	0.000		0.00
0460	518-01050	Bridge Expansion Device (Special)	36.000	0.000		
			LF	0.000	0.00	
			689.11000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0465	601-03040	Concrete Class D (Bridge)	1,151.000	0.000		
			CY	0.000	0.00	
			989.36000	0.000		0.00
0470	601-40005	Cut Stone Veneer	4,846.000	0.000		
			SF	0.000	0.00	
			55.88000	0.000		0.00
0475	601-40400	*Structural Concrete Stain	17.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
0480	602-00000	Reinforcing Steel	103,919.000	0.000		
			LB	0.000	0.00	
			0.93160	0.000		0.00
0485	602-00020	Reinforcing Steel (Epoxy Coated)	165,539.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
0490	603-50002	2 Inch Plastic Pipe	577.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0495	603-50004	4 Inch Plastic Pipe	6,923.000	0.000		
			LF	0.000	0.00	
			10.80000	0.000		0.00
0500	604-39000	Manhole Special	3.000	0.000		
			EACH	0.000	0.00	
			8,724.89000	0.000		0.00
0505	605-83000	*Geocomposite Drain	114.000	0.000		
			SY	0.000	0.00	
			20.52000	0.000		0.00
0510	613-00075	*3/4 Inch Electrical Conduit	2,054.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0515	613-00100	1 Inch Electrical Conduit	13.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12
 ESTIMATE RUN 04/12/2016
 10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0520	613-00125	*1-1/4 Inch Electrical Conduit	165.000	0.000		
			LF	0.000	0.00	
			7.57000	0.000		0.00
0525	613-00200	2 Inch Electrical Conduit	9.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
0530	613-00400	4 Inch Electrical Conduit	108.000	0.000		
			LF	0.000	0.00	
			18.94000	0.000		0.00
0535	613-00600	6 Inch Electrical Conduit	2,388.000	0.000		
			LF	0.000	0.00	
			51.51000	0.000		0.00
0540	613-04020	Hanger System	1.000	0.000		
			L S	0.000	0.00	
			37,270.02000	0.000		0.00
0545	619-10081	Welded Steel Pipe (8 Inch) (Install Only)	613.000	0.000		
			LF	0.000	0.00	
			92.69000	0.000		0.00
0550	621-00650	Pedestrian Stair Structure	1.000	0.000		
			L S	0.000	0.00	
			178,827.44000	0.000		0.00
0555	622-00100	Shade Shelter	2.000	0.000		
			EACH	0.000	0.00	
			124,239.96000	0.000		0.00
			CAT 0352	CURRENT AMT	\$ 4,681,077.36 \$	885,860.28 \$ 885,860.28
CAT NO0353 Walls						
0560	515-00400	*Concrete Sealer	102.000	0.000		
			SY	0.000	0.00	
			14.58000	0.000		0.00
0565	601-03050	Concrete Class D (Wall)	261.000	0.000		
			CY	0.000	0.00	
			765.98000	0.000		0.00
			CAT 0353	CURRENT AMT	\$ 201,407.94 \$	0.00 \$ 0.00

CONTID: C18158-COMBO

COLORADO DEPARTMENT OF TRANSPORTATION

Page 13

PCN: 21122-BID

ESTIMATE RUN 04/12/2016

PROJECT: FBR 0821-105

ESTIMATE NO: 0003

10:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0354 Elevator Structure						
0570	622-11160	Erect Building	1.000	0.000		
		L S		0.000	0.00	
			2,147,978.52000	0.000		0.00
					0.00 \$	0.00
CAT 0354			CURRENT AMT	\$ 2,147,978.52	\$	0.00
PROJECT TOTAL			CURRENT AMT	\$ 12,357,723.76	\$	888,780.06 \$ 917,429.21