

ESTIMATE SUMMARY

CONTID: C18158-COMBO

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 18158-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 138.0 DAYS

TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT

SH 82 GRAND AVENUE BRIDGE (F-0

PERCENT TIME: 15.20

ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT

PROJECT NO: FBR 0821-094

SH 82 GRAND AVENUE BRIDGE (F-07-A)

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture

PAY PERIOD ENDING 05/21/2016

DATE TIME STARTED 01/05/2016

585 West Beach Street

DATE LET 12/01/2015

DATE WORK BEGAN 01/05/2016

DATE AWARDED 12/17/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/05/2016

DATE ACCEPTED

Watsonville CA 95076 (831)724-1011

DATE NOTICE TO PROCEED 01/05/2016

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 47,903,656.70 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	14,919,157.07	1,804,652.63
PERCENT COMPLETE: 31.14% TOTAL EARNINGS	14,919,157.07	1,804,652.63
FUNDS AVAILABLE: \$ 32,984,499.63 STOCKPILED MATERIALS	25,809.02	-884.16
	GROSS EARNINGS	14,944,966.09
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-244,179.72	-54,139.58
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	14,700,786.37
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	14,700,786.37
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 1,749,628.89

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 Roadway						
0005	201-00000	*Clearing and Grubbing	1.000	0.450		
			L S	0.550	8,523.90	
			15,498.00000	1.000		15,498.00
0010	202-00001	Removal of Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0015	202-00002	Removal of Structure (Special)	62.000	10.000		
			EACH	0.000	0.00	
			422.67000	10.000		4,226.70
0020	202-00010	*Removal of Tree	132.000	101.000		
			EACH	3.000	2,349.00	
			783.00000	104.000		81,432.00
0025	202-00019	*Removal of Inlet	4.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0030	202-00021	*Removal of Manhole	6.000	4.000		
			EACH	1.000	1,350.00	
			1,350.00000	5.000		6,750.00
0035	202-00035	*Removal of Pipe	2,581.000	853.500		
			LF	56.000	3,223.36	
			57.56000	909.500		52,350.82
0040	202-00080	Removal of Guard Post	11.000	7.000		
			EACH	0.000	0.00	
			274.44000	7.000		1,921.08
0045	202-00155	Removal of Wall	2,189.000	919.500		
			LF	61.000	3,290.95	
			53.95000	980.500		52,897.98
0050	202-00155	Removal of Wall	288.000	258.000		
			LF	0.000	0.00	
			53.95000	258.000		13,919.10
0055	202-00200	*Removal of Sidewalk	1,032.760	1,032.760		
			SY	0.000	0.00	
			17.12000	1,032.760		17,680.85

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0060	202-00202	*Removal of Gutter	438.000	438.000		
			LF	0.000	0.00	
			19.70000	438.000		8,628.60
0065	202-00203	*Removal of Curb and Gutter	3,030.000	3,030.000		
			LF	0.000	0.00	
			8.37000	3,030.000		25,361.10
0070	202-00207	*Removal of Brick Pavers	1,616.000	1,098.970		
			SY	300.700	5,000.64	
			16.63000	1,399.670		23,276.51
0075	202-00210	*Removal of Concrete Pavement	4,702.000	263.000		
			SY	57.920	875.75	
			15.12000	320.920		4,852.31
0080	202-00220	*Removal of Asphalt Mat	21,405.000	3,209.010		
			SY	513.900	5,771.10	
			11.23000	3,722.910		41,808.28
0085	202-00250	*Removal of Pavement Marking	2,000.000	142.000		
			SF	0.000	0.00	
			2.97000	142.000		421.74
0090	202-00300	Removal Of Building(s)	4.000	3.000		
			L S	0.000	0.00	
			17,982.00000	3.000		53,946.00
0095	202-00420	Removal of Pedestrian Rail	222.000	222.000		
			LF	0.000	0.00	
			13.50000	222.000		2,997.00
0100	202-00700	*Removal of Light Standard	5.000	0.000		
			EACH	0.000	0.00	
			633.00000	0.000		0.00
0105	202-00827	*Removal of Pull Box	3.000	1.000		
			EACH	0.000	0.00	
			194.77000	1.000		194.77
0110	202-01000	*Removal of Fence	84.000	80.000		
			LF	0.000	0.00	
			8.80000	80.000		704.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0115	202-01170	Removal of Guardrail Type 7	2,760.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
0120	203-00010	*Unclassified Excavation (Complete In Place)	16,010.000	77.000		
			CY	0.000	0.00	
			29.80000	77.000		2,294.60
0125	203-00060	*Embankment Material (Complete In Place)	18,706.000	0.000		
			CY	0.000	0.00	
			15.01000	0.000		0.00
0130	203-00100	*Muck Excavation	33.330	0.000		
			CY	0.000	0.00	
			46.33000	0.000		0.00
0135	203-00510	Rock Fill (Special)	13,512.000	491.200		
			CY	0.000	0.00	
			55.63000	491.200		27,325.46
0140	203-01500	*Blading	100.000	10.000		
			hour	0.000	0.00	
			166.32000	10.000		1,663.20
0145	203-01510	*Backhoe	100.000	34.000		
			hour	6.500	1,081.08	
			166.32000	40.500		6,735.96
0150	203-01550	*Dozing	100.000	1.000		
			hour	0.000	0.00	
			120.96000	1.000		120.96
0155	203-01594	*Combination Loader	16.000	10.000		
			hour	2.000	254.88	
			127.44000	12.000		1,529.28
0160	203-01597	*Potholing	80.000	41.000		
			hour	0.000	0.00	
			239.76000	41.000		9,830.16
0162	203-02330	Laborer / CO-007 MCR No. 1	200.000	0.000		
			hour	68.000	2,368.44	
			34.83000	68.000		2,368.44

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0165	206-00066	*Structure Backfill (Flowable Fly Ash)	182.000	27.000		
			CY	10.000	2,214.00	
			221.40000	37.000		8,191.80
0170	207-00205	*Topsoil	170.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0175	208-00002	Erosion Log (12 Inch)	10,000.000	354.000		
			LF	110.000	413.60	
			3.76000	464.000		1,744.64
0180	208-00020	Silt Fence	500.000	0.000		
			LF	0.000	0.00	
			1.83000	0.000		0.00
0185	208-00035	Aggregate Bag	1,500.000	1,100.000		
			LF	57.000	184.68	
			3.24000	1,157.000		3,748.68
0190	208-00040	Check Dam	40.000	0.000		
			EACH	0.000	0.00	
			105.84000	0.000		0.00
0195	208-00045	Concrete Washout Structure	4.000	2.000		
			EACH	0.000	0.00	
			10,265.64000	2.000		20,531.28
0200	208-00051	Storm Drain Inlet Protection (Type 1)	1,000.000	46.000		
			LF	0.000	0.00	
			4.32000	46.000		198.72
0205	208-00052	Storm Drain Inlet Protection (Type 2)	500.000	0.000		
			LF	0.000	0.00	
			4.32000	0.000		0.00
0210	208-00070	*Vehicle Tracking Pad	4.000	3.000		
			EACH	1.000	1,063.80	
			1,063.80000	4.000		4,255.20
0215	208-00103	Removal and Disposal of Sediment (Labor)	500.000	41.000		
			HOUR	1.000	37.08	
			37.08000	42.000		1,557.36

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0220	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	7.000		
			HOUR	0.000	0.00	
			94.88000	7.000		664.16
0225	208-00106	Sweeping (Sediment Removal)	2,000.000	53.500		
			HOUR	48.000	7,231.68	
			150.66000	101.500		15,291.99
0230	208-00206	Erosion Control Supervisor	670.000	61.000		
			DAY	47.000	15,228.00	
			324.00000	108.000		34,992.00
0235	208-00300	Temporary Berms	1,000.000	0.000		
			LF	0.000	0.00	
			2.56000	0.000		0.00
0240	210-00001	Reset Structure	1.000	0.500		
			EACH	0.000	0.00	
			26,570.64000	0.500		13,285.32
0245	210-00750	*Reset Light Standard	4.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
0250	210-00810	Reset Ground Sign Wayfinding ST-A1	1.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0255	210-00810	Reset Ground Sign Messages Wayfinding ST-A1	1.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0260	210-01050	*Reset Chain Link Fence	296.000	0.000		
			LF	0.000	0.00	
			34.45000	0.000		0.00
0265	210-01130	*Reset Guardrail Type 3	111.000	0.000		
			LF	0.000	0.00	
			18.90000	0.000		0.00
0270	210-01170	Reset Guardrail Type 7	2,760.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0275	210-04010	*Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00
0280	210-04015	*Modify Manhole	5.000	1.000		
			EACH	0.000	0.00	
			311.04000	1.000		311.04
0285	210-04020	*Modify Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,420.20000	2.000		2,840.40
0290	210-04050	*Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0295	212-00006	Seeding (Native)	3.270	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0300	212-00022	Seeding (Riparian)	0.200	0.000		
			ACRE	0.000	0.00	
			1,609.20000	0.000		0.00
0305	212-00032	Soil Conditioning	3.400	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0310	213-00002	Mulching (Weed Free Hay)	3.300	0.000		
			ACRE	0.000	0.00	
			937.44000	0.000		0.00
0315	213-00005	Mulching (Decorative)	60.000	0.000		
			CF	0.000	0.00	
			9.72000	0.000		0.00
0320	213-00008	Mulching (Wood Chip)	3,275.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0325	213-00012	Spray-on Mulch Blanket	2.000	0.000		
			ACRE	0.000	0.00	
			2,970.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0330	213-00061	Mulch Tackifier	607.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0335	213-00500	Tree Grate	2.000	0.000		
			EACH	0.000	0.00	
			3,780.00000	0.000		0.00
0340	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			15,660.00000	0.000		0.00
0345	214-00201	Deciduous Tree (Tubeling)	75.000	0.000		
			EACH	0.000	0.00	
			9.61000	0.000		0.00
0350	214-00225	Deciduous Tree (2.5 Inch Caliper)	2.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0355	214-01010	Brush Layer Cutting	70.000	0.000		
			EACH	0.000	0.00	
			3.24000	0.000		0.00
0360	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	8,000.000	0.000		
			SY	0.000	0.00	
			2.21000	0.000		0.00
0365	240-00000	Wildlife Biologist	175.000	50.000		
			HOURL	33.000	3,385.80	
			102.60000	83.000		8,515.80
0370	240-00010	Removal of Nests	125.000	10.000		
			HOURL	10.000	1,328.90	
			132.89000	20.000		2,657.80
0375	240-00020	Netting	3,000.000	0.000		
			SY	0.000	0.00	
			10.94000	0.000		0.00
0380	304-06000	*Aggregate Base Course (Class 6)	5,736.000	111.770		
			TON	0.000	0.00	
			34.34000	111.770		3,838.18

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0385	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	184.000	0.000		
			TON	0.000	0.00	
			243.00000	0.000		0.00
0390	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	793.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
0395	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	804.000	0.000		
			TON	0.000	0.00	
			109.08000	0.000		0.00
0400	412-00600	Concrete Pavement (6 Inch)	218.000	0.000		
			SY	0.000	0.00	
			77.72000	0.000		0.00
0405	412-00800	Concrete Pavement (8 Inch)	4,970.000	0.000		
			SY	0.000	0.00	
			124.03000	0.000		0.00
0410	412-00801	Concrete Pavement (8 Inch) (Special)	796.000	0.000		
			SY	0.000	0.00	
			163.07000	0.000		0.00
0415	412-01000	Concrete Pavement (10 Inch)	7,609.000	0.000		
			SY	0.000	0.00	
			133.38000	0.000		0.00
0420	412-01001	Concrete Pavement (10 Inch) (Special)	166.000	0.000		
			SY	45.330	7,554.24	
			166.65000	45.330		7,554.24
0425	420-00113	Geotextile (Drainage) (Class 2)	145.000	0.000		
			SY	0.000	0.00	
			5.40000	0.000		0.00
0430	420-00200	Geotextile (Weed Barrier)	64.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0435	506-00036	*Grouted Riprap (36 Inch) (Special)	69.000	56.560		
			CY	0.000	0.00	
			233.28000	56.560		13,194.32

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0440	506-00210	*Riprap (9 Inch)	2,837.000	0.000		
			TON	0.000	0.00	
			66.33000	0.000		0.00
0445	506-00226	Riprap (24 Inch)	842.000	0.000		
			TON	0.000	0.00	
			80.60000	0.000		0.00
0450	507-00000	Concrete Slope and Ditch Paving	0.300	0.000		
			CY	0.000	0.00	
			9,937.08000	0.000		0.00
0455	514-00100	Hand Rail	27.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
0460	601-01000	Concrete Class B	12.000	0.000		
			CY	0.000	0.00	
			1,386.70000	0.000		0.00
0465	601-21010	Precast Concrete Unit	8.000	0.000		
			CY	0.000	0.00	
			7,560.00000	0.000		0.00
0470	601-40002	Masonry Veneer (Brick)	210.000	0.000		
			SF	0.000	0.00	
			40.87000	0.000		0.00
0475	601-40007	Cut Stone Veneer (Ashler)	1,242.000	0.000		
			SF	0.000	0.00	
			60.33000	0.000		0.00
0480	602-00000	*Reinforcing Steel	6,042.000	201.000		
			LB	0.000	0.00	
			0.93160	201.000		187.25
0485	603-01125	*12 Inch Reinforced Concrete Pipe (Complete In Place)	254.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
0490	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	1,209.000	29.000		
			LF	37.000	4,045.95	
			109.35000	66.000		7,217.10

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0495	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	2,717.000	1,045.990		
		LF		819.200	283,025.41	
			345.49000	1,865.190		644,404.49
0500	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	203.000	0.000		
		LF		8.000	1,494.72	
			186.84000	8.000		1,494.72
0505	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	168.000	0.000		
		LF		0.000	0.00	
			312.12000	0.000		0.00
0510	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	416.000	315.500		
		LF		62.900	17,458.52	
			277.56000	378.400		105,028.70
0515	603-02185	*23x14 Inch Reinforced Concrete Pipe (Complete In Place)	87.000	0.000		
		LF		0.000	0.00	
			155.52000	0.000		0.00
0520	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	340.000	64.000		
		LF		0.000	0.00	
			193.32000	64.000		12,372.48
0525	603-02270	*34x22 Inch Reinforced Concrete Pipe Elliptical	61.000	0.000		
		LF		0.000	0.00	
			189.00000	0.000		0.00
0530	603-05024	*24 Inch Reinforced Concrete End Section	2.000	0.000		
		EACH		0.000	0.00	
			1,526.04000	0.000		0.00
0535	603-05042	*42 Inch Reinforced Concrete End Section	1.000	1.000		
		EACH		0.000	0.00	
			3,108.24000	1.000		3,108.24
0540	603-50006	*6 Inch Plastic Pipe	184.000	0.000		
		LF		0.000	0.00	
			12.96000	0.000		0.00
0545	603-50006	*6 Inch Plastic Pipe Sanitary	25.000	0.000		
		LF		0.000	0.00	
			109.08000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0550	603-50012	*12 Inch Plastic Pipe	61.000	0.000		
			LF	0.000	0.00	
			68.96000	0.000		0.00
0555	604-00305	*Inlet Type C (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			5,292.00000	0.000		0.00
0560	604-00310	*Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,428.16000	0.000		0.00
0565	604-13005	*Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,076.00000	0.000		0.00
0570	604-13010	*Inlet Type 13 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,013.60000	0.000		0.00
0575	604-16005	*Inlet Type 16 (5 Foot)	9.000	0.000		
			EACH	0.000	0.00	
			6,053.40000	0.000		0.00
0580	604-19005	Inlet Special (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			5,594.40000	0.000		0.00
0585	604-19105	*Inlet Type R L 5 (5 Foot)	8.000	0.000		
			EACH	1.000	7,111.80	
			7,111.80000	1.000		7,111.80
0590	604-19110	*Inlet Type R L 5 (10 Foot)	6.000	0.000		
			EACH	1.000	11,735.28	
			11,735.28000	1.000		11,735.28
0595	604-19115	*Inlet Type R L 5 (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			13,643.64000	0.000		0.00
0600	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			16,394.40000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0605	604-19305	*Inlet Type R L 15 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			15,444.00000	0.000		0.00
0610	604-19310	*Inlet Type R L 15 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			21,222.00000	0.000		0.00
0615	604-19710	*Inlet Special (Trench Drain) (10 Inch Width)	640.000	0.000		
			LF	0.000	0.00	
			83.70000	0.000		0.00
0620	604-25005	*Vane Grate Inlet (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,865.40000	0.000		0.00
0625	604-25006	*Vane Grate Inlet Special (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,865.40000	0.000		0.00
0630	604-25010	*Vane Grate Inlet (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			14,320.80000	0.000		0.00
0635	604-30000	*Manhole Slab Base (Special)	2.000	3.000		
			EACH	-1.000	-53,886.60	
			53,886.60000	2.000		107,773.20
0640	604-30005	*Manhole Slab Base (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			5,194.80000	0.000		0.00
0645	604-30010	*Manhole Slab Base (10 Foot)	16.000	6.000		
			EACH	1.000	8,377.56	
			8,377.56000	7.000		58,642.92
0650	604-30015	*Manhole Slab Base (15 Foot)	5.000	1.000		
			EACH	1.000	10,557.00	
			10,557.00000	2.000		21,114.00
0655	604-30020	*Manhole Slab Base (20 Foot)	7.000	5.000		
			EACH	0.000	0.00	
			8,537.40000	5.000		42,687.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0660	604-31015	*Manhole Box Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			11,761.20000	0.000		0.00
0665	604-39000	Manhole Special	2.000	0.000		
			EACH	0.000	0.00	
			8,724.89000	0.000		0.00
0670	604-39011	*Manhole Special (10 Foot) (Install Only)	1.000	0.000		
			EACH	1.000	5,132.20	
			5,132.20000	1.000		5,132.20
0675	604-39025	*Manhole Special (25 Foot)	2.000	0.000		
			EACH	2.000	60,037.20	
			30,018.60000	2.000		60,037.20
0680	604-39030	*Manhole Special (30 Foot)	2.000	0.000		
			EACH	2.000	68,191.20	
			34,095.60000	2.000		68,191.20
0685	604-39050	Manhole (Traffic Management System)	1.000	0.000		
			EACH	0.000	0.00	
			4,308.75000	0.000		0.00
0690	607-11525	*Fence (Plastic)	2,000.000	0.000		
			LF	0.000	0.00	
			4.48000	0.000		0.00
0695	607-11580	*Fence (Temporary)	174.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00
0700	608-00000	Concrete Sidewalk	404.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
0705	608-00005	Concrete Sidewalk (Special)	2,940.000	0.000		
			SY	13.420	813.39	
			60.61000	13.420		813.39
0710	608-00010	Concrete Curb Ramp	30.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0715	608-00012	Curb Ramp (Special)	29.000	0.000		
			SY	0.000	0.00	
			88.74000	0.000		0.00
0720	608-00015	Detectable Warnings	516.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
0725	608-00050	Brick Pavers	18,409.000	0.000		
			SF	6.660	213.25	
			32.02000	6.660		213.25
0730	608-00060	Stone Pavers	2,521.000	0.000		
			SF	0.000	0.00	
			40.05000	0.000		0.00
0735	608-01000	*Bituminous Sidewalk	20.000	0.000		
			TON	0.000	0.00	
			243.00000	0.000		0.00
0740	609-20010	Curb Type 2 (Section B)	25.000	0.000		
			LF	0.000	0.00	
			34.62000	0.000		0.00
0745	609-21010	Curb and Gutter Type 2 (Section I-B)	2,124.000	0.000		
			LF	0.000	0.00	
			34.47000	0.000		0.00
0750	609-21020	Curb and Gutter Type 2 (Section II-B)	416.000	0.000		
			LF	0.000	0.00	
			38.85000	0.000		0.00
0755	609-21023	Curb and Gutter Type 2 (Section II-B) (Special)	430.000	0.000		
			LF	0.000	0.00	
			38.79000	0.000		0.00
0760	609-24000	Gutter Type 2 (Special)	55.000	0.000		
			LF	0.000	0.00	
			55.74000	0.000		0.00
0765	609-24002	Gutter Type 2 (2 Foot)	52.000	0.000		
			LF	0.000	0.00	
			23.38000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 16
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0770	609-40010	Curb Type 4 (Section B)	183.000	0.000		
			LF	0.000	0.00	
			21.57000	0.000		0.00
0775	613-00200	*2 Inch Electrical Conduit	1,246.000	0.000		
			LF	95.000	1,695.75	
			17.85000	95.000		1,695.75
0780	613-00400	*4 Inch Electrical Conduit	5,741.000	0.000		
			LF	192.000	3,636.48	
			18.94000	192.000		3,636.48
0785	613-00600	*6 Inch Electrical Conduit	112.000	0.000		
			LF	70.000	3,605.70	
			51.51000	70.000		3,605.70
0790	613-01075	*3/4 Inch Electrical Conduit (Plastic)	305.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0795	613-01100	*1 Inch Electrical Conduit (Plastic)	120.000	0.000		
			LF	0.000	0.00	
			3.79000	0.000		0.00
0800	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	45.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
0805	613-01200	*2 Inch Electrical Conduit (Plastic)	1,100.000	24.000		
			LF	0.000	0.00	
			10.82000	24.000		259.68
0810	613-01300	*3 Inch Electrical Conduit (Plastic)	290.000	0.000		
			LF	0.000	0.00	
			7.03000	0.000		0.00
0815	613-07001	*Type One Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0820	613-07002	*Type Two Pull Box	9.000	0.000		
			EACH	0.000	0.00	
			481.52000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 17
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0825	613-08000	*Vault (Install Only)	6.000	0.000		
			EACH	0.000	0.00	
			6,893.78000	0.000		0.00
0830	613-16000	*Luminaire (Special)	179.000	0.000		
			EACH	0.000	0.00	
			2,692.22000	0.000		0.00
0835	613-20000	*Light Standard and Luminaire (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			349.50000	0.000		0.00
0840	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			916.50000	0.000		0.00
0845	613-40010	*Light Standard Foundation	7.000	0.000		
			EACH	0.000	0.00	
			1,175.11000	0.000		0.00
0850	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			32,581.81000	0.000		0.00
0855	613-50130	*4-Plex Receptacle (With Back Box and Cover)	17.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0860	614-00012	*Sign Panel (Class II)	24.000	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
0865	614-00013	*Sign Panel (Class III)	95.000	0.000		
			SF	0.000	0.00	
			41.04000	0.000		0.00
0870	614-00025	*Sign Panel (Class I) (Install Only)	6.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0875	614-00037	Sign Panel (Special) ST-G Ped-Bike Directional	2.000	0.000		
			EACH	0.000	0.00	
			2,311.20000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 18
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0880	614-00041	*Sign Post (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,026.00000	0.000		0.00
0885	614-00041	Sign Post (Special) 4 Inch Square - Length A	1.000	0.000		
			EACH	0.000	0.00	
			475.20000	0.000		0.00
0890	614-00041	Sign Post (Special) 4 Inch Square - Length B	2.000	0.000		
			EACH	0.000	0.00	
			669.60000	0.000		0.00
0895	614-00041	Sign Post (Special) 3 Inch Round - Length A	3.000	0.000		
			EACH	0.000	0.00	
			55.08000	0.000		0.00
0900	614-00041	Sign Post (Special) Bracket - Break Safe AS4 4 Inch Rectangu	1.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0905	614-00041	Sign Post (Special) Bracket - 3 Inch Round Base	4.000	0.000		
			EACH	0.000	0.00	
			432.00000	0.000		0.00
0910	614-41400	*Monotube Overhead Sign Bridge (14 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			40,716.00000	0.000		0.00
0915	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,000.000	0.000		
			LF	0.000	0.00	
			2.06000	0.000		0.00
0920	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			17,772.78000	0.000		0.00
0925	619-00002	*Water Service	19.000	4.000		
			EACH	13.000	54,966.60	
			4,228.20000	17.000		71,879.40
0930	619-00007	*Connect To Existing Waterline	13.000	2.000		
			EACH	1.000	1,965.60	
			1,965.60000	3.000		5,896.80

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 19
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0935	619-06060	*6 Inch Ductile Iron Pipe	32.000	0.000		
			LF	0.000	0.00	
			187.92000	0.000		0.00
0940	619-06080	*8 Inch Ductile Iron Pipe	905.000	317.000		
			LF	375.000	132,030.00	
			352.08000	692.000		243,639.36
0945	619-06100	*10 Inch Ductile Iron Pipe	55.000	0.000		
			LF	0.000	0.00	
			251.64000	0.000		0.00
0950	619-06120	*12 Inch Ductile Iron Pipe	1,070.000	0.000		
			LF	0.000	0.00	
			178.20000	0.000		0.00
0955	619-06160	*16 Inch Ductile Iron Pipe	831.000	0.000		
			LF	0.000	0.00	
			298.08000	0.000		0.00
0955		MATERIAL ALLOWANCE		127.000		
			LF	0.000	0.00	
			61.40000	127.000		7,797.80
0960	619-10160	*16 Inch Welded Steel Pipe	38.000	15.500		
			LF	12.000	7,581.36	
			631.78000	27.500		17,373.95
0960		MATERIAL ALLOWANCE		22.500		
			LF	-12.000	-884.16	
			73.68000	10.500		773.64
0965	619-10200	*20 Inch Welded Steel Pipe	131.000	13.000		
			LF	0.000	0.00	
			87.48000	13.000		1,137.24
0965		MATERIAL ALLOWANCE		118.000		
			LF	0.000	0.00	
			62.61000	118.000		7,387.98
0970	619-10240	*24 Inch Welded Steel Pipe	81.000	0.000		
			LF	0.000	0.00	
			132.84000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0005

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0970		MATERIAL ALLOWANCE		81.000		
			LF	0.000	0.00	
			121.60000	81.000		9,849.60
0971	900-00014	Added Item (Lump Sum)/ / CO-002 Waterline Casing Pipe Spacers and Rubber Seals	1.000	0.000		
			L S	0.000	0.00	
			18,416.88000	0.000		0.00
0975	619-50060	3/4 Inch Plastic Pipe	340.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0980	619-50120	1-1/2 Inch Plastic Pipe	840.000	0.000		
			LF	0.000	0.00	
			8.64000	0.000		0.00
0985	619-50160	2 Inch Plastic Pipe	716.000	0.000		
			LF	0.000	0.00	
			10.80000	0.000		0.00
0990	619-50200	2-1/2 Inch Plastic Pipe	62.000	0.000		
			LF	0.000	0.00	
			11.34000	0.000		0.00
0995	619-50240	3 Inch Plastic Pipe	540.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00
1000	619-50320	4 Inch Plastic Pipe	1,040.000	0.000		
			LF	0.000	0.00	
			16.20000	0.000		0.00
1005	619-71516	*2 Inch Air and Vacuum Valve	2.000	0.000		
			EACH	0.000	0.00	
			4,833.00000	0.000		0.00
1010	619-75000	*Cast Iron Valve Box	23.000	0.000		
			EACH	0.000	0.00	
			990.36000	0.000		0.00
1015	619-75048	*6 Inch Gate Valve	1.000	0.000		
			EACH	1.000	1,585.44	
			1,585.44000	1.000		1,585.44

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 21
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1020	619-75064	*8 Inch Gate Valve	11.000	2.000		
			EACH	1.000	2,198.88	
			2,198.88000	3.000		6,596.64
1025	619-76120	*12 Inch Butterfly Valve	3.000	0.000		
			EACH	0.000	0.00	
			2,958.12000	0.000		0.00
1030	619-76128	*16 Inch Butterfly Valve	8.000	0.000		
			EACH	0.000	0.00	
			4,596.45000	0.000		0.00
1035	621-00450	*Detour Pavement	3,600.000	2,353.400		
			SY	555.300	38,604.46	
			69.52000	2,908.700		202,212.82
1040	621-00500	*Temporary Bridge	1.000	0.900		
			L S	0.000	0.00	
			418,999.56000	0.900		377,099.60
1045	623-00156	Irrigation Bubbler	4.000	0.000		
			EACH	0.000	0.00	
			12.96000	0.000		0.00
1050	623-01708	1 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
			598.32000	0.000		0.00
1055	623-03108	1 Inch Automatic Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			152.27000	0.000		0.00
1060	623-04008	1 Inch Quick-Coupler Valve	8.000	0.000		
			EACH	0.000	0.00	
			142.56000	0.000		0.00
1065	623-05012	1-1/2 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1070	623-06900	Valve Box	11.000	0.000		
			EACH	0.000	0.00	
			58.32000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 22
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1075	623-08108	8 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			3,119.04000	0.000		0.00
1080	625-00000	*Construction Surveying	1.000	0.531		
			L S	0.174	56,889.99	
			326,953.94000	0.705		230,502.53
1085	625-00001	Construction Surveying (Hourly)	66.670	20.750		
			HOOR	0.000	0.00	
			162.00000	20.750		3,361.50
1090	626-00100	*Mobilization (without Autopay) 18158	1.000	0.700		
			L S	0.000	0.00	
			9,685,475.73000	0.700		6,779,833.01
1095	626-01000	*Public Information Services	0.000	0.000		
			L S	0.000	0.00	
			479,520.00000	0.000		0.00
1096	900-00010	Added Item (Hour)/ CO-003 Public Information Services	2,400.000	419.500		
			HOOR	80.000	15,984.00	
			199.80000	499.500		99,800.10
1100	627-00005	*Epoxy Pavement Marking	22.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
1105	627-00011	*Pavement Marking Paint (Waterborne)	80.000	5.000		
			GAL	6.000	486.00	
			81.00000	11.000		891.00
1110	630-00000	*Flagging	29,000.000	4,361.250		
			HOOR	1,308.000	36,584.76	
			27.97000	5,669.250		158,568.92
1115	630-00007	*Traffic Control Inspection	90.000	15.000		
			DAY	8.000	1,555.20	
			194.40000	23.000		4,471.20
1120	630-00012	*Traffic Control Management	690.000	119.000		
			DAY	29.000	34,452.00	
			1,188.00000	148.000		175,824.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 23
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1125	630-00040	*Traffic Incident Management Plan Development	1.000	0.000		
		L S		0.000	0.00	
			5,184.00000	0.000		0.00
1130	630-00041	*Traffic Incident Management Plan Implementation	24.000	0.000		
		MON		0.000	0.00	
			729.00000	0.000		0.00
1135	630-80001	*Flashing Beacon (Portable)	15.000	0.000		
		EACH		0.000	0.00	
			162.00000	0.000		0.00
1140	630-80002	*Flashing Beacon (Solar)	16.000	4.000		
		EACH		0.000	0.00	
			810.00000	4.000		3,240.00
1145	630-80335	*Barricade (Type 3 M-A) (Temporary)	22.000	10.000		
		EACH		1.000	216.00	
			216.00000	11.000		2,376.00
1150	630-80341	*Construction Traffic Sign (Panel Size A)	175.000	66.000		
		EACH		13.000	702.00	
			54.00000	79.000		4,266.00
1155	630-80342	*Construction Traffic Sign (Panel Size B)	183.000	73.500		
		EACH		18.000	972.00	
			54.00000	91.500		4,941.00
1160	630-80343	*Construction Traffic Sign (Panel Size C)	107.000	53.500		
		EACH		0.000	0.00	
			54.00000	53.500		2,889.00
1165	630-80344	*Construction Traffic Sign (Special)	1,000.000	184.250		
		SF		83.000	1,613.52	
			19.44000	267.250		5,195.34
1170	630-80350	*Vertical Panel	200.000	7.500		
		EACH		0.000	0.00	
			54.00000	7.500		405.00
1175	630-80355	*Portable Message Sign Panel	10.000	2.000		
		EACH		0.000	0.00	
			1,080.00000	2.000		2,160.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 24
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1180	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000 EACH 162.00000	2.000 0.000 2.000	0.00	324.00
1185	630-80360	*Drum Channelizing Device	270.000 EACH 54.00000	62.500 72.500 135.000	3,915.00	7,290.00
1190	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000 EACH 54.00000	0.000 0.000 0.000	0.00	0.00
1195	630-80370	Concrete Barrier (Temporary)	3,740.000 LF 65.25000	287.500 82.500 370.000	5,383.13	24,142.50
1200	630-80380	*Traffic Cone	415.000 EACH 5.40000	192.500 15.000 207.500	81.00	1,120.50
1205	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	5.000 EACH 3,672.00000	1.000 0.000 1.000	0.00	3,672.00
1210	630-85041	*Mobile Attenuator	40.000 DAY 756.00000	8.000 4.000 12.000	3,024.00	9,072.00
1215	630-86810	*Traffic Signal (Temporary)	1.000 EACH 18,304.08000	0.000 0.000 0.000	0.00	0.00
1220	700-70002	F/A ANTICIPATED CMO Railing	700,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
1225	700-70010	F/A Minor Contract Revisions	1,172,933.990 F A 1.00000	0.000 0.000 0.000	0.00	0.00
1230	700-70011	F/A Partnering	15,000.000 F A 1.00000	9,347.760 0.000 9,347.760	0.00	9,347.76

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 25
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1235	700-70012	F/A Asphalt Pavement Incentive	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1240	700-70013	F/A Concrete Pavement Incentive	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1245	700-70014	F/A Incentive Lane Rental	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1250	700-70016	F/A Fuel Cost Adjustment	13,000.000	-474.940		
			F A	-3.760	-3.76	
			1.00000	-478.700		-478.70
1255	700-70018	F/A Roadway Smoothness Incentive	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1260	700-70019	F/A Asphalt Cement Cost Adjustment	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1265	700-70082	F/A Furnish & Install Electrical Service	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1270	700-70195	F/A Utilities and Maintenance of Field Facilities	60,000.000	6,813.440		
			F A	777.680	777.68	
			1.00000	7,591.120		7,591.12
1275	700-70310	F/A Landscaping	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1280	700-70380	F/A Erosion Control	10,000.000	962.960		
			F A	0.000	0.00	
			1.00000	962.960		962.96
1285	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 26
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1290	700-71000	CMGC Overrun Pool	330,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1292	700-70035	F/A / CO-002 Uniform Traffic Control (City of Glenwood Springs)	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1293	700-70035	F/A Public Information	100,000.000	14,716.510		
			F A	4,356.660	4,356.66	
			1.00000	19,073.170		19,073.17
2230	208-00400	Water Control / CO-009	1.000	0.000		
			L S	0.000	0.00	
			38,000.00000	0.000		0.00
2235	250-00050	Monitoring Technician / CO-009	125.000	0.000		
			HOURL	0.000	0.00	
			225.00000	0.000		0.00
2240	250-00120	Material Sampling and Delivery / CO-009	8.000	0.000		
			EACH	0.000	0.00	
			925.00000	0.000		0.00
2245	900-00024	Added Item (Ton)/ Material Handling (Stockpile) / CO-009	250.000	0.000		
			TON	0.000	0.00	
			135.00000	0.000		0.00
2250	900-00024	Added Item (Ton)/ Solid Waste Disposal / CO-009	1,000.000	0.000		
			TON	0.000	0.00	
			210.00000	0.000		0.00
2255	700-70037	F/A Contaminated Soil / CO-009	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2260	700-70035	F/A Snowmelt System Repairs / CO-007 MCR No. 2	1,851.980	1,851.980		
			F A	0.000	0.00	
			1.00000	1,851.980		1,851.98
2265	900-00007	Added Item (Each)/ Install Backflow Prevention / CO-007 MCR No. 3	8.000	0.000		
			EACH	8.000	22,600.00	
			2,825.00000	8.000		22,600.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 27
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
2270	700-70035	F/A Pedestrian ADA Shuttle / CO-007 MCR No. 4	7,507.080	7,507.080		
			F A	0.000	0.00	
			1.00000	7,507.080		7,507.08
			CAT 0250	CURRENT AMT	\$ 27,963,263.22 \$	933,613.05 \$10,322,001.10
CAT NO0251 Detour						
1295	202-00010	*Removal of Tree	6.000	0.000		
			EACH	0.000	0.00	
			783.00000	0.000		0.00
1300	202-00035	*Removal of Pipe	13.000	0.000		
			LF	0.000	0.00	
			57.56000	0.000		0.00
1305	202-00200	*Removal of Sidewalk	374.150	0.000		
			SY	374.150	6,405.45	
			17.12000	374.150		6,405.45
1310	202-00202	*Removal of Gutter	118.000	0.000		
			LF	0.000	0.00	
			19.70000	0.000		0.00
1315	202-00203	*Removal of Curb and Gutter	1,130.500	0.000		
			LF	1,130.500	9,462.29	
			8.37000	1,130.500		9,462.29
1320	202-00206	*Removal of Concrete Curb Ramp	25.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1325	202-00210	*Removal of Concrete Pavement	1,776.000	0.000		
			SY	0.000	0.00	
			15.12000	0.000		0.00
1330	202-00220	*Removal of Asphalt Mat	9,203.000	0.000		
			SY	0.000	0.00	
			11.23000	0.000		0.00
1335	202-00240	*Removal of Asphalt Mat (Planing)	17,426.000	0.000		
			SY	0.000	0.00	
			2.69000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 28
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1340	202-00250	*Removal of Pavement Marking	605.000	0.000		
			SF	0.000	0.00	
			2.97000	0.000		0.00
1345	202-00700	*Removal of Light Standard	6.000	0.000		
			EACH	0.000	0.00	
			633.00000	0.000		0.00
1350	202-00810	*Removal of Ground Sign	16.000	0.000		
			EACH	0.000	0.00	
			48.60000	0.000		0.00
1355	202-00895	Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			1,620.00000	0.000		0.00
1360	202-01000	*Removal of Fence	18.000	0.000		
			LF	0.000	0.00	
			8.80000	0.000		0.00
1365	202-01130	*Removal of Guardrail Type 3	184.000	137.000		
			LF	0.000	0.00	
			3.13000	137.000		428.81
1370	202-01170	Removal of Guardrail Type 7	75.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
1375	202-04002	*Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			777.60000	0.000		0.00
1380	203-00010	*Unclassified Excavation (Complete In Place)	13,537.000	0.000		
			CY	0.000	0.00	
			29.80000	0.000		0.00
1385	203-00060	*Embankment Material (Complete In Place)	9,599.000	0.000		
			CY	0.000	0.00	
			15.01000	0.000		0.00
1390	203-01500	*Blading	8.000	0.000		
			HOURL	0.000	0.00	
			166.32000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 29
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00251 Detour						
1395	203-01510	*Backhoe	8.000	0.000		
			166.32000	0.000	0.00	0.00
1400	203-01550	*Dozing	8.000	0.000		
			120.96000	0.000	0.00	0.00
1405	203-01594	*Combination Loader	8.000	0.000		
			127.44000	0.000	0.00	0.00
1410	203-01597	*Potholing	60.000	0.000		
			239.76000	0.000	0.00	0.00
1415	208-00050	Storm Drain Inlet Protection	24.000	22.000		
			182.52000	2.000	365.04	4,380.48
1420	210-00007	*Reset Wheel Stop	5.000	0.000		
			23.76000	0.000	0.00	0.00
1425	210-00050	*Reset Fire Hydrant	1.000	0.500		
			9,666.00000	0.000	0.00	4,833.00
1430	210-00750	*Reset Light Standard	4.000	0.000		
			1,688.01000	0.000	0.00	0.00
1435	210-00815	*Reset Sign Panel	1.000	0.000		
			135.00000	0.000	0.00	0.00
1440	210-00840	*Reset Traffic Signal Pole	1.000	0.000		
			2,759.24000	0.000	0.00	0.00
1445	210-00855	*Reset Traffic Signal Controller Cabinet	1.000	0.000		
			4,230.84000	0.000	0.00	0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 30
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1450	210-01130	*Reset Guardrail Type 3	260.000	0.000		
			LF	0.000	0.00	
			18.90000	0.000		0.00
1455	210-04010	*Adjust Manhole	24.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00
1460	210-04020	*Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,420.20000	0.000		0.00
1465	210-04050	*Adjust Valve Box	15.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
1470	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
1475	213-00008	Mulching (Wood Chip)	240.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
1480	214-00230	Deciduous Tree (3 Inch Caliper)	5.000	0.000		
			EACH	0.000	0.00	
			415.80000	0.000		0.00
1485	304-06000	*Aggregate Base Course (Class 6)	2,107.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
1490	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	557.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
1495	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	6,141.000	0.000		
			TON	0.000	0.00	
			109.08000	0.000		0.00
1500	411-10255	*Emulsified Asphalt (Slow-Setting)	3,245.000	0.000		
			GAL	0.000	0.00	
			2.70000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 31
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1505	412-00801	Concrete Pavement (8 Inch) (Special)	28.000	0.000		
			SY	0.000	0.00	
			163.07000	0.000		0.00
1510	503-00036	*Drilled Caisson (36 Inch)	15.000	0.000		
			LF	0.000	0.00	
			554.89000	0.000		0.00
1515	506-00209	*Riprap (9 Inch)	22.000	0.000		
			CY	0.000	0.00	
			145.80000	0.000		0.00
1520	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	37.000	0.000		
			LF	0.000	0.00	
			109.35000	0.000		0.00
1525	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	13.000	0.000		
			LF	0.000	0.00	
			345.49000	0.000		0.00
1530	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	10.000	0.000		
			LF	0.000	0.00	
			186.84000	0.000		0.00
1535	603-05030	*30 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	1.000	1,866.24	
			1,866.24000	1.000		1,866.24
1540	604-00505	*Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,453.00000	0.000		0.00
1545	604-19000	*Inlet Special	1.000	0.000		
			EACH	0.000	0.00	
			5,594.40000	0.000		0.00
1550	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			7,111.80000	0.000		0.00
1555	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	101.000	0.000		
			LF	0.000	0.00	
			20.36000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 32
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1560	606-01340	*End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			2,171.55000	0.000		0.00
1565	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,582.52000	0.000		0.00
1570	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			1,015.85000	0.000		0.00
1575	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			2,788.99000	0.000		0.00
1580	608-00000	Concrete Sidewalk	194.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
1585	608-00010	Concrete Curb Ramp	49.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00
1590	608-00015	Detectable Warnings	75.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
1595	608-01000	*Bituminous Sidewalk	45.000	0.000		
			TON	0.000	0.00	
			243.00000	0.000		0.00
1600	609-21010	Curb and Gutter Type 2 (Section I-B)	138.000	0.000		
			LF	0.000	0.00	
			34.47000	0.000		0.00
1605	609-21020	Curb and Gutter Type 2 (Section II-B)	832.000	0.000		
			LF	0.000	0.00	
			38.85000	0.000		0.00
1610	609-24006	Gutter Type 2 (6 Foot)	118.000	0.000		
			LF	0.000	0.00	
			58.86000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 33
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1615	609-60011	Curb Type 6 (Section M)	734.000	0.000		
			LF	0.000	0.00	
			20.97000	0.000		0.00
1620	613-00202	2 Inch Electrical Conduit (Jacked) (Install Only)	410.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
1625	613-00300	*3 Inch Electrical Conduit	700.000	0.000		
			LF	0.000	0.00	
			12.98000	0.000		0.00
1630	613-07050	*Pull Box (13"x24"x18") Deep	4.000	0.000		
			EACH	0.000	0.00	
			481.52000	0.000		0.00
1635	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			46,834.30000	0.000		0.00
1640	614-00011	*Sign Panel (Class I)	432.000	0.000		
			SF	0.000	0.00	
			28.08000	0.000		0.00
1645	614-00012	*Sign Panel (Class II)	491.000	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
1650	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	33.000	0.000		
			EACH	0.000	0.00	
			124.20000	0.000		0.00
1655	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	56.000	0.000		
			EACH	0.000	0.00	
			248.40000	0.000		0.00
1660	614-70150	*Pedestrian Signal Face (16) (Countdown)	3.000	0.000		
			EACH	0.000	0.00	
			551.85000	0.000		0.00
1665	614-70336	*Traffic Signal Face (12-12-12)	13.000	0.000		
			EACH	0.000	0.00	
			762.85000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 34
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1670	614-70560	*Traffic Signal Face (12-12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,290.89000	0.000		0.00
1675	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			27,397.68000	0.000		0.00
1680	614-72858	*Pedestal Pole (3 Foot 6 Inch)	1.000	0.000		
			EACH	0.000	0.00	
			1,683.68000	0.000		0.00
1685	614-72860	*Pedestrian Push Button	3.000	0.000		
			EACH	0.000	0.00	
			223.99000	0.000		0.00
1690	614-72890	*Span Wire Cable	130.000	0.000		
			LF	0.000	0.00	
			19.48000	0.000		0.00
1695	614-79858	*Pedestal Pole (3 Foot 6 Inch) (Furnish Only)	1.000	0.000		
			EACH	0.000	0.00	
			1,097.20000	0.000		0.00
1700	614-85316	*Traffic Signal Span Wire Pole (16 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			12,728.23000	0.000		0.00
1705	619-00002	*Water Service	1.000	0.000		
			EACH	0.000	0.00	
			4,228.20000	0.000		0.00
1710	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			326,953.94000	0.000		0.00
1715	627-00005	*Epoxy Pavement Marking	225.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
1720	627-00011	*Pavement Marking Paint (Waterborne)	87.000	0.000		
			GAL	0.000	0.00	
			81.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 35
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1725	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	93.000	0.000		
		SF		0.000	0.00	
			25.92000	0.000		0.00
1730	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	994.000	0.000		
		SF		278.000	4,203.36	
			15.12000	278.000		4,203.36
1735	630-00000	*Flagging	1,270.000	0.000		
		HOURLY		0.000	0.00	
			27.97000	0.000		0.00
1740	630-00007	*Traffic Control Inspection	125.000	0.000		
		DAY		0.000	0.00	
			194.40000	0.000		0.00
1745	630-00012	*Traffic Control Management	45.000	0.000		
		DAY		0.000	0.00	
			1,188.00000	0.000		0.00
1750	630-80335	*Barricade (Type 3 M-A) (Temporary)	5.000	0.000		
		EACH		0.000	0.00	
			216.00000	0.000		0.00
1755	630-80338	*Barricade (Type 3 M-D) (Temporary)	13.000	0.000		
		EACH		0.000	0.00	
			216.00000	0.000		0.00
1760	630-80341	*Construction Traffic Sign (Panel Size A)	101.000	0.000		
		EACH		0.000	0.00	
			54.00000	0.000		0.00
1765	630-80342	*Construction Traffic Sign (Panel Size B)	85.000	0.000		
		EACH		0.000	0.00	
			54.00000	0.000		0.00
1770	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
		EACH		0.000	0.00	
			54.00000	0.000		0.00
1775	630-80344	*Construction Traffic Sign (Special)	90.000	0.000		
		SF		0.000	0.00	
			19.44000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 36
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1780	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000 EACH	0.000 0.000	0.00	0.00
			162.00000	0.000		0.00
1785	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	172.000 EACH	0.000 0.000	0.00	0.00
			54.00000	0.000		0.00
1790	630-80365	*Portable Message Sign Panel (State Furnished)	10.000 EACH	0.000 0.000	0.00	0.00
			378.00000	0.000		0.00
1795	630-80370	Concrete Barrier (Temporary)	75.000 LF	0.000 0.000	0.00	0.00
			65.25000	0.000		0.00
1800	630-85011	*Impact Attenuator (Temporary)	180.000 DAY	0.000 0.000	0.00	0.00
			27.00000	0.000		0.00
1805	630-86810	*Traffic Signal (Temporary)	3.000 EACH	0.000 0.000	0.00	0.00
			18,304.08000	0.000		0.00
			CAT 0251	CURRENT AMT \$ 2,597,753.29 \$	22,302.38 \$	31,579.63
CAT NO0350 STR F-07-A						
1810	202-00027	*Removal of Riprap	54.000 SY	0.000 0.000	0.00	0.00
			24.52000	0.000		0.00
1815	202-00400	*Removal of Bridge	1.000 EACH	0.000 0.000	0.00	0.00
			709,322.43000	0.000		0.00
1820	206-00000	Structure Excavation	2,265.000 CY	1,636.500 0.000	0.00	0.00
			41.77000	1,636.500		68,356.61
1825	206-00050	*Structure Backfill (Special)	88.000 CY	0.000 0.000	0.00	0.00
			78.83000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 37
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1830	206-00100	*Structure Backfill (Class 1)	2,316.000	0.000		
			CY	0.000	0.00	
			65.14000	0.000		0.00
1835	206-00200	Structure Backfill (Class 2)	1,108.000	0.000		
			CY	0.000	0.00	
			35.68000	0.000		0.00
1840	206-00360	*Mechanical Reinforcement of Soil	1,586.000	0.000		
			CY	0.000	0.00	
			34.47000	0.000		0.00
1845	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			60,647.79000	1.000		60,647.79
1850	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			228,548.80000	0.000		0.00
1855	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			201,988.08000	1.000		201,988.08
1860	206-01784	*Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			52,032.87000	0.000		0.00
1865	206-01785	*Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			25,223.89000	0.000		0.00
1870	208-00400	Water Control	1.000	0.500		
			L S	0.000	0.00	
			1,303,028.01000	0.500		651,514.01
1875	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	93.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
1880	420-00102	Geotextile (Erosion Control) (Class 1)	808.000	0.000		
			SY	0.000	0.00	
			6.72000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 38
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1885	503-00060	*Drilled Caisson (60 Inch)	120.000	120.000		
			LF	0.000	0.00	
			1,639.85000	120.000		196,782.00
1890	503-00078	*Drilled Caisson (78 Inch)	710.000	572.000		
			LF	138.000	469,300.74	
			3,400.73000	710.000		2,414,518.30
1895	503-00300	*Caisson Load Test	1.000	1.000		
			EACH	0.000	0.00	
			156,600.00000	1.000		156,600.00
1900	504-05000	*Wire Mesh Facing	2,649.000	0.000		
			SF	0.000	0.00	
			8.83000	0.000		0.00
1905	506-00224	Riprap (24 Inch)	1,548.000	0.000		
			CY	0.000	0.00	
			153.05000	0.000		0.00
1910	506-01100	Concrete Block Revetment	0.000	0.000		
			SY	0.000	0.00	
			1,363.64000	0.000		0.00
1911	506-00230	Riprap (30 In) (Special) / CO-004	834.000	0.000		
			CY	0.000	0.00	
			83.63000	0.000		0.00
1915	509-00000	*Structural Steel	2,256,130.000	0.000		
			LB	0.000	0.00	
			0.21434	0.000		0.00
1920	512-00101	Bearing Device (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			3,452.00000	0.000		0.00
1925	512-00102	Bearing Device (Type II)	6.000	0.000		
			EACH	0.000	0.00	
			2,854.12000	0.000		0.00
1930	512-00103	Bearing Device (Type III)	21.000	0.000		
			EACH	0.000	0.00	
			7,262.47000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 39
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1935	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			32,055.26000	0.000		0.00
1940	515-00400	*Concrete Sealer	11,219.000	0.000		
			SY	0.000	0.00	
			14.58000	0.000		0.00
1945	518-01004	Bridge Expansion Device (0-4 Inch)	125.000	0.000		
			LF	0.000	0.00	
			321.45000	0.000		0.00
1950	518-01009	Bridge Expansion Device (0-9 Inch)	55.000	0.000		
			LF	0.000	0.00	
			1,897.54000	0.000		0.00
1955	518-02030	Polyester Concrete End Dam	308.000	0.000		
			CF	0.000	0.00	
			181.48000	0.000		0.00
1960	601-03040	*Concrete Class D (Bridge)	3,948.000	0.000		
			CY	363.000	359,137.68	
			989.36000	363.000		359,137.68
1965	601-40002	Masonry Veneer (Brick)	1,605.000	0.000		
			SF	0.000	0.00	
			40.87000	0.000		0.00
1970	601-40005	Cut Stone Veneer	9,223.000	0.000		
			SF	0.000	0.00	
			55.88000	0.000		0.00
1975	601-40400	*Structural Concrete Stain	122.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
1980	602-00000	*Reinforcing Steel	216,480.000	56,536.000		
			LB	16,493.000	15,364.88	
			0.93160	73,029.000		68,033.82
1985	602-00020	*Reinforcing Steel (Epoxy Coated)	764,953.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 40
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1990	604-19000	*Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			5,594.40000	0.000		0.00
1995	606-10705	*Bridge Rail Type 7 (Special)	2,045.000	0.000		
			LF	0.000	0.00	
			207.96000	0.000		0.00
2000	613-00050	*1/2 Inch Electrical Conduit	40.000	0.000		
			LF	0.000	0.00	
			4.87000	0.000		0.00
2005	613-00075	*3/4 Inch Electrical Conduit	640.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
2010	613-00100	*1 Inch Electrical Conduit	155.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
2015	613-00201	2 Inch Electrical Conduit (Jacked)	2,737.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
2020	613-00300	*3 Inch Electrical Conduit	1,683.000	0.000		
			LF	0.000	0.00	
			12.98000	0.000		0.00
			CAT 0350	CURRENT AMT	\$ 13,152,026.24 \$	843,803.30 \$ 4,177,578.29
CAT NO0351 7th St Bridge						
2025	202-00246	*Removal of Asphalt Mat (Planing) (Special)	573.000	0.000		
			SY	0.000	0.00	
			34.45000	0.000		0.00
2030	202-00425	Removal of Bridge Railing	0.000	0.000		
			LF	0.000	0.00	
			312.03000	0.000		0.00
2031	202-00426	Rem Bridge Railing (Spec) / CO-002	16.000	0.000		
			LF	0.000	0.00	
			1,086.70000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 41
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00351 7th St Bridge						
2035	202-00453	Removal of Portions of Present Structure (Class 2)	29.000	0.000		
			SY	0.000	0.00	
			169.63000	0.000		0.00
2040	202-05100	Sandblasting Reinforcing Steel	29.000	0.000		
			SY	0.000	0.00	
			28.02000	0.000		0.00
2045	420-00510	Geotextile (Crack Reduction) (High Density)	110.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
2050	515-00120	*Waterproofing (Membrane)	581.000	0.000		
			SY	0.000	0.00	
			22.68000	0.000		0.00
2055	515-00410	*Concrete Sealer (Calcium Nitrite)	29.000	0.000		
			SY	0.000	0.00	
			34.02000	0.000		0.00
2060	601-03540	Concrete Class DT (Deck Topping)	4.000	0.000		
			CY	0.000	0.00	
			5,234.17000	0.000		0.00
2065	602-00020	*Reinforcing Steel (Epoxy Coated)	1,000.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
2070	606-11015	Bridge Rail Type 10R (Special)	0.000	0.000		
			LF	0.000	0.00	
			1,215.83000	0.000		0.00
2071	606-10200	Brdg Rail (Spec) / CO-002	0.000	0.000		
			LF	0.000	0.00	
			1,548.09000	0.000		0.00
			CAT 0351	CURRENT AMT \$	79,805.74 \$	0.00 \$
CAT N00352 Walls/Pedestrian Underpass						
2075	206-00000	Structure Excavation	5,329.000	1,145.000		
			CY	0.000	0.00	
			41.77000	1,145.000		47,826.65

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 42
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2080	206-00100	*Structure Backfill (Class 1)	4,195.000	0.000		
			CY	0.000	0.00	
			65.14000	0.000		0.00
2085	206-00360	*Mechanical Reinforcement of Soil	525.000	0.000		
			CY	0.000	0.00	
			34.47000	0.000		0.00
2090	206-01790	*Shoring (Area 10)	1.000	0.000		
			L S	0.000	0.00	
			15,882.48000	0.000		0.00
2095	206-01791	*Shoring (Area 11)	1.000	1.000		
			L S	0.000	0.00	
			146,507.45000	1.000		146,507.45
2100	206-01792	*Shoring (Area 12)	1.000	0.000		
			L S	0.000	0.00	
			31,447.00000	0.000		0.00
2105	206-01793	*Shoring (Area 13)	1.000	0.000		
			L S	0.000	0.00	
			34,982.02000	0.000		0.00
2110	502-00400	End Plate	50.000	0.000		
			EACH	0.000	0.00	
			189.06000	0.000		0.00
2115	502-11274	*Steel Piling (HP 12x74)	338.000	338.000		
			LF	0.000	0.00	
			278.37000	338.000		94,089.06
2120	502-11489	*Steel Piling (HP 14x89)	1,597.000	0.000		
			LF	0.000	0.00	
			282.10000	0.000		0.00
2125	504-05000	*Wire Mesh Facing	1,560.000	0.000		
			SF	0.000	0.00	
			8.83000	0.000		0.00
2130	506-00206	*Riprap (6 Inch)	1.000	0.000		
			CY	0.000	0.00	
			149.04000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 43
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2135	515-00400	*Concrete Sealer	990.000	0.000		
			SY	0.000	0.00	
			14.58000	0.000		0.00
2140	518-00100	Waterstop	495.000	0.000		
			LF	0.000	0.00	
			16.16000	0.000		0.00
2145	601-03000	*Concrete Class D	612.000	1.300		
			CY	0.000	0.00	
			729.86000	1.300		948.82
2150	601-03050	*Concrete Class D (Wall)	1,095.000	16.000		
			CY	0.000	0.00	
			765.98000	16.000		12,255.68
2155	601-40002	Masonry Veneer (Brick)	815.000	0.000		
			SF	0.000	0.00	
			40.87000	0.000		0.00
2160	601-40007	Cut Stone Veneer (Ashler)	11,576.000	0.000		
			SF	0.000	0.00	
			60.33000	0.000		0.00
2165	601-40400	*Structural Concrete Stain	604.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
2170	602-00000	*Reinforcing Steel	284,766.000	1,548.000		
			LB	0.000	0.00	
			0.93160	1,548.000		1,442.12
2175	602-00020	*Reinforcing Steel (Epoxy Coated)	26,519.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
2180	605-83002	*Geocomposite Drain with Pipe	1,151.000	0.000		
			SY	0.000	0.00	
			22.03000	0.000		0.00
2185	605-83580	*8 Inch Pipe Underdrain	10.000	0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 44
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0352 Walls/Pedestrian Underpass							
2190	606-10705	*Bridge Rail Type 7 (Special)	956.000	0.000			
			LF	0.000	0.00		
			207.96000	0.000		0.00	
2195	609-24002	Gutter Type 2 (2 Foot)	194.000	0.000			
			LF	0.000	0.00		
			23.38000	0.000		0.00	
2200	613-01075	*3/4 Inch Electrical Conduit (Plastic)	133.000	0.000			
			LF	0.000	0.00		
			3.25000	0.000		0.00	
2205	613-01100	*1 Inch Electrical Conduit (Plastic)	466.000	0.000			
			LF	0.000	0.00		
			3.79000	0.000		0.00	
2210	613-01200	*2 Inch Electrical Conduit (Plastic)	416.000	0.000			
			LF	0.000	0.00		
			10.82000	0.000		0.00	
2215	613-01300	*3 Inch Electrical Conduit (Plastic)	194.000	0.000			
			LF	0.000	0.00		
			7.03000	0.000		0.00	
			CAT 0352	CURRENT AMT	\$ 3,890,727.92	\$ 0.00	\$ 303,069.78
CAT NO0450 Construction Engineering							
2220	620-00005	Field Office (Special)	1.000	0.440			
			EACH	0.020	4,049.74		
			202,487.09000	0.460		93,144.06	
2225	620-00020	Sanitary Facility	2.000	2.000			
			EACH	0.000	0.00		
			8,796.60000	2.000		17,593.20	
			CAT 0450	CURRENT AMT	\$ 220,080.29	\$ 4,049.74	\$ 110,737.26
			PROJECT TOTAL	CURRENT AMT	\$ 47,903,656.70	\$ 1,803,768.47	\$ 14,944,966.06

ESTIMATE SUMMARY

CONTID: C18158-COMBO

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 20588-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GRAND AVENUE BRIDGE (F-0) TIME CHARGED: 138.0 DAYS TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE
 PERCENT TIME: 15.20 ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE

PROJECT NO: NHPP0063-050
 US 6 WEST GLENWOOD

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture
 585 West Beach Street

PAY PERIOD ENDING 05/21/2016 DATE TIME STARTED 01/05/2016
 DATE LET 12/01/2015 DATE WORK BEGAN 01/05/2016
 DATE AWARDED 12/17/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/05/2016 DATE ACCEPTED
 DATE NOTICE TO PROCEED 01/05/2016

Watsonville CA 95076 (831)724-1011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,401,112.31 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.00% TOTAL EARNINGS	0.00	0.00
FUNDS AVAILABLE: \$ 1,401,112.31 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	0.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	0.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 0.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	110.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00
0010	202-00203	Removal of Curb and Gutter	258.000	0.000		
			LF	0.000	0.00	
			8.37000	0.000		0.00
0015	202-00206	Removal of Concrete Curb Ramp	124.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
0020	202-00210	Removal of Concrete Pavement	103.000	0.000		
			SY	0.000	0.00	
			15.12000	0.000		0.00
0025	202-00220	Removal of Asphalt Mat	172.000	0.000		
			SY	0.000	0.00	
			11.23000	0.000		0.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	22,514.000	0.000		
			SY	0.000	0.00	
			2.69000	0.000		0.00
0035	202-01300	*Removal of End Anchorage	4.000	0.000		
			EACH	0.000	0.00	
			210.60000	0.000		0.00
0040	202-04010	Clean Inlet	2.000	0.000		
			EACH	0.000	0.00	
			389.88000	0.000		0.00
0045	202-05030	Sawing Asphalt Material (10 Inch)	168.000	0.000		
			LF	0.000	0.00	
			1.94000	0.000		0.00
0050	203-01594	Combination Loader	30.000	0.000		
			HOUR	0.000	0.00	
			127.44000	0.000		0.00
0055	203-01597	*Potholing	10.000	0.000		
			HOUR	0.000	0.00	
			239.76000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-02330	Laborer	55.000	0.000		
			HOUR	0.000	0.00	
			34.83000	0.000		0.00
0065	207-00205	Topsoil	20.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0070	208-00002	Erosion Log (12 Inch)	100.000	0.000		
			LF	0.000	0.00	
			3.76000	0.000		0.00
0075	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			10,265.64000	0.000		0.00
0080	208-00051	Storm Drain Inlet Protection (Type 1)	100.000	0.000		
			LF	0.000	0.00	
			4.32000	0.000		0.00
0085	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			37.08000	0.000		0.00
0090	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOUR	0.000	0.00	
			94.88000	0.000		0.00
0095	208-00106	Sweeping (Sediment Removal) 20588	20.000	0.000		
			HOUR	0.000	0.00	
			156.60000	0.000		0.00
0100	208-00205	Erosion Control Supervisor	10.000	0.000		
			HOUR	0.000	0.00	
			81.00000	0.000		0.00
0105	210-01130	*Reset Guardrail Type 3 20588	5,275.000	0.000		
			LF	0.000	0.00	
			10.10000	0.000		0.00
0110	210-04010	Adjust Manhole 20588	12.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-04050	Adjust Valve Box	25.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0120	212-00006	Seeding (Native)	0.100	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0125	212-00032	Soil Conditioning	0.100	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0130	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	500.000	0.000		
			SY	0.000	0.00	
			2.21000	0.000		0.00
0135	304-06000	Aggregate Base Course (Class 6)	33.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0140	304-07000	Aggregate Base Course (Class 7)	349.000	0.000		
			TON	0.000	0.00	
			35.42000	0.000		0.00
0145	403-00720	*Hot Mix Asphalt (Patching) (Asphalt) 20588	125.000	0.000		
			TON	0.000	0.00	
			216.00000	0.000		0.00
0150	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	7,017.000	0.000		
			TON	0.000	0.00	
			95.04000	0.000		0.00
0155	411-10255	*Emulsified Asphalt (Slow-Setting)	2,890.000	0.000		
			GAL	0.000	0.00	
			2.70000	0.000		0.00
0160	412-00800	Concrete Pavement (8 Inch) 20588	98.000	0.000		
			SY	0.000	0.00	
			112.31000	0.000		0.00
0165	412-00801	Concrete Pavement (8 Inch) (Special) 20588	149.000	0.000		
			SY	0.000	0.00	
			135.04000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 20588	513.000	0.000		
			LF	0.000	0.00	
			23.98000	0.000		0.00
0175	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	175.000	0.000		
			LF	0.000	0.00	
			36.94000	0.000		0.00
0180	606-01460	*Median Terminal	2.000	0.000		
			EACH	0.000	0.00	
			5,081.40000	0.000		0.00
0185	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,111.40000	0.000		0.00
0190	606-02005	*End Anchorage (Flared) 20588	3.000	0.000		
			EACH	0.000	0.00	
			1,728.00000	0.000		0.00
0195	607-11525	Fence (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			4.48000	0.000		0.00
0200	608-00006	Concrete Sidewalk (6 Inch) 20588	33.000	0.000		
			SY	0.000	0.00	
			122.31000	0.000		0.00
0205	608-00010	Concrete Curb Ramp 20588	258.000	0.000		
			SY	0.000	0.00	
			244.84000	0.000		0.00
0210	609-21020	Curb and Gutter Type 2 (Section II-B) 20588	265.000	0.000		
			LF	0.000	0.00	
			48.77000	0.000		0.00
0215	625-00001	Construction Surveying (Hourly)	40.000	0.000		
			HOUR	0.000	0.00	
			162.00000	0.000		0.00
0220	626-00000	*Mobilization 20588	0.000	0.000		
			L S	0.000	0.00	
			136,862.12000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0221	626-00100	Mobilization (w/o Autopay)	1.000	0.000		
			L S	0.000	0.00	
			136,862.12000	0.000		0.00
0225	626-01000	Public Information Services 20588	1.000	0.000		
			L S	0.000	0.00	
			0.01000	0.000		0.00
0230	627-00005	*Epoxy Pavement Marking	168.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
0235	627-00011	*Pavement Marking Paint (Waterborne)	253.000	0.000		
			GAL	0.000	0.00	
			81.00000	0.000		0.00
0240	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	789.000	0.000		
			SF	0.000	0.00	
			25.92000	0.000		0.00
0245	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	28.000	0.000		
			SF	0.000	0.00	
			15.12000	0.000		0.00
0250	700-70010	F/A Minor Contract Revisions	41,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70012	F/A Asphalt Pavement Incentive	42,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70013	F/A Concrete Pavement Incentive	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70016	F/A Fuel Cost Adjustment	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2016

ESTIMATE NO: 0005

10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	700-70019	F/A Asphalt Cement Cost Adjustment	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0280	700-70310	F/A Landscaping	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-71000	CMGC Overrun Pool	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,400,032.31 \$	0.00 \$ 0.00
CAT NO0250 Roadway						
0955		MATERIAL ALLOWANCE		127.000		
			LF	0.000	0.00	
			61.40000	127.000		7,797.80
0960		MATERIAL ALLOWANCE		22.500		
			LF	-12.000	-884.16	
			73.68000	10.500		773.64
0965		MATERIAL ALLOWANCE		118.000		
			LF	0.000	0.00	
			62.61000	118.000		7,387.98
0970		MATERIAL ALLOWANCE		81.000		
			LF	0.000	0.00	
			121.60000	81.000		9,849.60
			CAT 0250	CURRENT AMT	\$ 0.00 \$	-884.16 \$ 25,809.02
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0295	620-00020	Sanitary Facility 20588	2.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 1,080.00 \$	0.00 \$ 0.00
PROJECT TOTAL			CURRENT AMT	\$ 1,401,112.31 \$	-884.16 \$	25,809.02

ESTIMATE SUMMARY

CONTID: C18158-COMBO

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 21116-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GRAND AVENUE BRIDGE (F-0) TIME CHARGED: 138.0 DAYS TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE
 PERCENT TIME: 15.20 ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE

PROJECT NO: NHPP 0821-104
 SH 82 GRAND AVE BRIDGE SAFETY

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture
 585 West Beach Street

PAY PERIOD ENDING 05/21/2016 DATE TIME STARTED 01/05/2016
 DATE LET 12/01/2015 DATE WORK BEGAN 01/05/2016
 DATE AWARDED 12/17/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/05/2016 DATE ACCEPTED
 DATE NOTICE TO PROCEED 01/05/2016

Watsonville CA 95076 (831)724-1011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,639,520.40 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	80,237.37	59,276.11
PERCENT COMPLETE: 1.05% TOTAL EARNINGS	80,237.37	59,276.11
FUNDS AVAILABLE: \$ 7,559,283.03 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	80,237.37
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,407.12	-1,778.28
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	77,830.25
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	77,830.25
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 57,497.83

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0005	201-00000	*Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			15,498.00000	0.000		0.00
0010	202-00001	Removal of Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00
0015	202-00002	Removal of Structure (Special)	9.000	0.000		
			EACH	0.000	0.00	
			422.67000	0.000		0.00
0020	202-00019	*Removal of Inlet	11.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0025	202-00021	*Removal of Manhole	3.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0030	202-00035	*Removal of Pipe	2,060.000	0.000		
			LF	0.000	0.00	
			57.56000	0.000		0.00
0035	202-00037	*Removal of End Section	1.000	0.000		
			EACH	0.000	0.00	
			983.88000	0.000		0.00
0040	202-00080	Removal of Guard Post	4.000	0.000		
			EACH	0.000	0.00	
			274.44000	0.000		0.00
0045	202-00155	Removal of Wall	457.000	0.000		
			LF	0.000	0.00	
			53.95000	0.000		0.00
0050	202-00190	*Removal of Concrete Median Cover Material	44.000	0.000		
			SY	0.000	0.00	
			23.76000	0.000		0.00
0055	202-00200	*Removal of Sidewalk	715.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0060	202-00202	*Removal of Gutter	186.000	0.000		
			LF	0.000	0.00	
			19.70000	0.000		0.00
0065	202-00203	*Removal of Curb and Gutter	4,889.000	0.000		
			LF	0.000	0.00	
			8.37000	0.000		0.00
0070	202-00207	*Removal of Brick Pavers	503.000	0.000		
			SY	0.000	0.00	
			16.63000	0.000		0.00
0075	202-00700	*Removal of Light Standard	9.000	0.000		
			EACH	0.000	0.00	
			633.00000	0.000		0.00
0080	202-00810	*Removal of Ground Sign	17.000	0.000		
			EACH	0.000	0.00	
			48.60000	0.000		0.00
0085	202-00815	Removal of Sign (Special)	3.000	1.000		
			EACH	0.000	0.00	
			11,219.26000	1.000		11,219.26
0090	202-00821	*Removal of Sign Panel	64.000	0.000		
			EACH	0.000	0.00	
			66.96000	0.000		0.00
0095	202-00827	*Removal of Pull Box	18.000	0.000		
			EACH	0.000	0.00	
			194.77000	0.000		0.00
0100	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			7,187.02000	0.000		0.00
0105	202-00840	*Removal of Traffic Signal Pole	2.000	0.000		
			EACH	0.000	0.00	
			811.54000	0.000		0.00
0110	202-01000	*Removal of Fence	748.000	0.000		
			LF	0.000	0.00	
			8.80000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0115	202-01130	*Removal of Guardrail Type 3	1,192.000	176.000		
			LF	0.000	0.00	
			3.13000	176.000		550.88
0120	202-01170	Removal of Guardrail Type 7	446.000	431.000		
			LF	0.000	0.00	
			12.28000	431.000		5,292.68
0125	202-04001	*Plug Culvert	6.000	1.000		
			EACH	0.000	0.00	
			343.44000	1.000		343.44
0130	202-04010	*Clean Inlet	1.000	0.000		
			EACH	0.000	0.00	
			389.88000	0.000		0.00
0135	203-00100	*Muck Excavation	33.333	0.000		
			CY	0.000	0.00	
			46.33000	0.000		0.00
0140	203-01597	*Potholing	24.000	0.000		
			HOUR	0.000	0.00	
			239.76000	0.000		0.00
0145	207-00205	*Topsoil	1,050.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0150	210-00050	*Reset Fire Hydrant	2.000	0.000		
			EACH	1.000	9,666.00	
			9,666.00000	1.000		9,666.00
0155	210-00427	Reset Pipe Handrailing	100.000	0.000		
			LF	0.000	0.00	
			37.80000	0.000		0.00
0160	210-00750	*Reset Light Standard	14.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
0165	210-00810	Reset Ground Sign WAYFINDING SIGN: ST-A1 - VEHICULAR DIRE	7.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0170	210-00810	*Reset Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			118.80000	0.000		0.00
0175	210-00810	*Reset Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			118.80000	0.000		0.00
0180	210-00815	*Reset Sign Panel REPLACE MESSAGES WAYFINDING SIGN: ST-A1	1.000	0.000		
			EACH	0.000	0.00	
			712.80000	0.000		0.00
0185	210-00840	*Reset Traffic Signal Pole	6.000	0.000		
			EACH	0.000	0.00	
			2,759.24000	0.000		0.00
0190	210-00848	*Reset Traffic Signal Controller and Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			4,230.84000	0.000		0.00
0195	210-00858	*Reset Pedestal Pole	1.000	0.000		
			EACH	0.000	0.00	
			773.67000	0.000		0.00
0200	210-01200	*Reset End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			1,215.32000	0.000		0.00
0205	210-04010	*Adjust Manhole	7.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00
0210	210-04015	*Modify Manhole	4.000	0.000		
			EACH	0.000	0.00	
			311.04000	0.000		0.00
0215	210-04020	*Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,420.20000	0.000		0.00
0220	210-04050	*Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0225	212-00006	*Seeding (Native)	1.000	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0230	212-00022	*Seeding (Riparian)	1.300	0.000		
			ACRE	0.000	0.00	
			1,609.20000	0.000		0.00
0235	212-00032	*Soil Conditioning	2.300	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0240	213-00002	*Mulching (Weed Free Hay)	1.000	0.000		
			ACRE	0.000	0.00	
			937.44000	0.000		0.00
0245	213-00005	Mulching (Decorative)	672.000	0.000		
			CF	0.000	0.00	
			9.72000	0.000		0.00
0250	213-00008	Mulching (Wood Chip)	4,105.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0255	213-00012	*Spray-on Mulch Blanket	1.300	0.000		
			ACRE	0.000	0.00	
			2,970.00000	0.000		0.00
0260	213-00061	*Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0265	213-00462	Metal Landscape Border (3/16 X 5-1/2 Inch)	112.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0270	213-00700	*Landscape Boulder	113.000	0.000		
			EACH	0.000	0.00	
			432.00000	0.000		0.00
0275	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			15,660.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0280	214-00201	*Deciduous Tree (Tubeling)	35.000	0.000		
			EACH	0.000	0.00	
			9.61000	0.000		0.00
0285	214-00225	*Deciduous Tree (2.5 Inch Caliper)	5.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0290	214-00301	*Deciduous Shrub (Tubeling)	40.000	0.000		
			EACH	0.000	0.00	
			106.87000	0.000		0.00
0295	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	6.000	0.000		
			EACH	0.000	0.00	
			864.00000	0.000		0.00
0300	214-01010	*Brush Layer Cutting	830.000	0.000		
			EACH	0.000	0.00	
			3.24000	0.000		0.00
0305	304-06000	*Aggregate Base Course (Class 6)	5,648.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0310	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	341.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
0315	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	380.000	0.000		
			TON	0.000	0.00	
			109.08000	0.000		0.00
0320	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	871.000	0.000		
			TON	0.000	0.00	
			125.28000	0.000		0.00
0325	420-00200	Geotextile (Weed Barrier)	1,634.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0330	502-00400	End Plate	13.000	0.000		
			EACH	0.000	0.00	
			189.06000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0335	503-00018	*Drilled Caisson (18 Inch)	28.000	0.000		
			LF	0.000	0.00	
			169.11000	0.000		0.00
0340	503-00036	*Drilled Caisson (36 Inch)	142.000	0.000		
			LF	0.000	0.00	
			554.89000	0.000		0.00
0345	503-00042	*Drilled Caisson (42 Inch)	17.000	0.000		
			LF	0.000	0.00	
			712.30000	0.000		0.00
0350	503-00048	*Drilled Caisson (48 Inch)	42.000	0.000		
			LF	0.000	0.00	
			908.56000	0.000		0.00
0355	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	719.000	0.000		
			LF	0.000	0.00	
			20.36000	0.000		0.00
0360	606-00710	Guardrail Type 7 (Style CA)	398.000	0.000		
			LF	0.000	0.00	
			118.65000	0.000		0.00
0365	606-00740	Guardrail Type 7 (Style CE)	245.000	0.000		
			LF	0.000	0.00	
			214.53000	0.000		0.00
0370	606-00741	Guardrail Type 7 (Style CE) (Special)	207.000	0.000		
			LF	0.000	0.00	
			263.72000	0.000		0.00
0375	606-01370	*Transition Type 3G	3.000	0.000		
			EACH	0.000	0.00	
			1,582.52000	0.000		0.00
0380	606-02005	*End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			3,548.34000	0.000		0.00
0385	608-00000	Concrete Sidewalk	335.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway							
0390	608-00006	Concrete Sidewalk (6 Inch)		695.000	0.000		
			SY		0.000	0.00	
				76.08000	0.000		0.00
0395	608-00010	Concrete Curb Ramp		57.000	0.000		
			SY		0.000	0.00	
				87.38000	0.000		0.00
0400	608-00012	Curb Ramp (Special)		99.000	0.000		
			SY		0.000	0.00	
				88.74000	0.000		0.00
0405	608-00015	Detectable Warnings		322.000	0.000		
			SF		0.000	0.00	
				62.75000	0.000		0.00
0410	608-00350	Concrete Sidewalk (Colored)		192.000	0.000		
			SY		0.000	0.00	
				93.30000	0.000		0.00
0415	608-10000	Sidewalk Drain		21.000	0.000		
			LF		0.000	0.00	
				238.25000	0.000		0.00
0420	609-20010	Curb Type 2 (Section B)		261.000	0.000		
			LF		0.000	0.00	
				34.62000	0.000		0.00
0425	609-20100	Curb Type 2 (Section-Variable)		423.000	0.000		
			LF		0.000	0.00	
				33.49000	0.000		0.00
0430	609-21010	Curb and Gutter Type 2 (Section I-B)		230.000	0.000		
			LF		0.000	0.00	
				34.47000	0.000		0.00
0435	609-21011	Curb and Gutter Type 2 (Section I-M)		1,957.000	0.000		
			LF		0.000	0.00	
				35.91000	0.000		0.00
0440	609-21020	Curb and Gutter Type 2 (Section II-B)		3,069.000	0.000		
			LF		0.000	0.00	
				38.85000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0445	609-21021	Curb and Gutter Type 2 (Section II-M)	512.000	0.000		
			LF	0.000	0.00	
			38.88000	0.000		0.00
0450	609-21900	Curb and Gutter Type 2 (Special)	123.000	0.000		
			LF	0.000	0.00	
			40.98000	0.000		0.00
0455	609-24002	Gutter Type 2 (2 Foot)	467.000	0.000		
			LF	0.000	0.00	
			23.38000	0.000		0.00
0460	609-24004	Gutter Type 2 (4 Foot)	50.000	0.000		
			LF	0.000	0.00	
			43.36000	0.000		0.00
0465	609-24006	Gutter Type 2 (6 Foot)	36.000	0.000		
			LF	0.000	0.00	
			58.86000	0.000		0.00
0470	609-24008	Gutter Type 2 (8 Foot)	21.000	0.000		
			LF	0.000	0.00	
			83.10000	0.000		0.00
0475	610-00020	Median Cover Material (Patterned Concrete)	771.000	0.000		
			SF	0.000	0.00	
			13.20000	0.000		0.00
0480	610-00060	Median Cover Material (Brick Pavers)	1,252.000	0.000		
			SF	0.000	0.00	
			34.84000	0.000		0.00
0485	610-00110	Median Edging	244.000	0.000		
			LF	0.000	0.00	
			48.28000	0.000		0.00
0490	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	0.000	0.00	
			124.44000	0.000		0.00
0495	613-00200	*2 Inch Electrical Conduit	3,500.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0500	613-00206	*2 Inch Electrical Conduit (Bored)	1,000.000	0.000		
			LF	0.000	0.00	
			80.07000	0.000		0.00
0505	613-00300	*3 Inch Electrical Conduit	1,695.000	0.000		
			LF	0.000	0.00	
			12.98000	0.000		0.00
0510	613-01075	*3/4 Inch Electrical Conduit (Plastic)	140.000	40.000		
			LF	0.000	0.00	
			3.25000	40.000		130.00
0515	613-01100	*1 Inch Electrical Conduit (Plastic)	875.000	20.000		
			LF	0.000	0.00	
			3.79000	20.000		75.80
0520	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	895.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
0525	613-01200	*2 Inch Electrical Conduit (Plastic)	9,515.000	60.000		
			LF	0.000	0.00	
			10.82000	60.000		649.20
0530	613-01300	*3 Inch Electrical Conduit (Plastic)	1,575.000	0.000		
			LF	0.000	0.00	
			7.03000	0.000		0.00
0535	613-07000	*Pull Box (Special)	15.000	0.000		
			EACH	0.000	0.00	
			248.87000	0.000		0.00
0540	613-07001	*Type One Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0545	613-07002	*Type Two Pull Box	44.000	0.000		
			EACH	0.000	0.00	
			481.52000	0.000		0.00
0550	613-07004	*Type Four Pull Box	15.000	0.000		
			EACH	0.000	0.00	
			892.70000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0555	613-07005	*Type Five Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			1,141.57000	0.000		0.00
0560	613-07023	*Pull Box (24"x36"x24")	7.000	0.000		
			EACH	0.000	0.00	
			990.08000	0.000		0.00
0565	613-07040	*Pull Box (30"x48"x24")	5.000	0.000		
			EACH	0.000	0.00	
			1,141.57000	0.000		0.00
0570	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			46,834.30000	0.000		0.00
0575	613-16000	*Luminaire (Special)	78.000	0.000		
			EACH	0.000	0.00	
			2,692.22000	0.000		0.00
0580	613-20000	*Light Standard and Luminaire (Install Only)	6.000	0.000		
			EACH	0.000	0.00	
			349.50000	0.000		0.00
0585	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			916.50000	0.000		0.00
0590	613-40010	*Light Standard Foundation	59.000	0.000		
			EACH	0.000	0.00	
			1,175.11000	0.000		0.00
0595	613-50100	Lighting Control Center	2.000	0.000		
			EACH	0.000	0.00	
			32,581.81000	0.000		0.00
0600	613-50130	*4-Plex Receptacle (With Back Box and Cover)	5.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0605	614-00011	*Sign Panel (Class I)	729.000	0.000		
			SF	0.000	0.00	
			28.08000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0610	614-00012	*Sign Panel (Class II)	212.000	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
0615	614-00013	*Sign Panel (Class III)	139.000	0.000		
			SF	0.000	0.00	
			41.04000	0.000		0.00
0620	614-00037	Sign Panel (Special) ST-A1 - VEHICULAR DIRECTIONAL SIGN	2.000	0.000		
			EACH	0.000	0.00	
			4,492.80000	0.000		0.00
0625	614-00037	Sign Panel (Special) ST-G - PEDESTRIAN-BIKE DIRECTIONAL	5.000	0.000		
			EACH	0.000	0.00	
			2,311.20000	0.000		0.00
0630	614-00037	Sign Panel (Special) ST-J - PEDESTRIAN-BIKE DIRECTIONAL WITH	3.000	0.000		
			EACH	0.000	0.00	
			1,603.80000	0.000		0.00
0635	614-00037	Sign Panel (Special) ST-O - PEDESTRIAN-BIKE REGULATORY	1.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0640	614-00037	Sign Panel (Special) ST-G.1 - PEDESTRIAN-BIKE DIRECTIONAL	1.000	0.000		
			EACH	0.000	0.00	
			2,160.00000	0.000		0.00
0645	614-00041	Sign Post (Special) 4 INCH SQUARE - LENGTH A	2.000	0.000		
			EACH	0.000	0.00	
			475.20000	0.000		0.00
0650	614-00041	Sign Post (Special) 3 INCH ROUND - LENGTH A	7.000	0.000		
			EACH	0.000	0.00	
			55.08000	0.000		0.00
0655	614-00041	Sign Post (Special) 3 INCH ROUND - LENGTH B	1.000	0.000		
			EACH	0.000	0.00	
			324.00000	0.000		0.00
0660	614-00041	Sign Post (Special) BRACKET- BREAK SAFE AS4 4" RECTANGULAR	5.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0665	614-00041	Sign Post (Special) BRACKET 3" ROUND BASE	8.000	0.000		
			EACH	0.000	0.00	
			432.00000	0.000		0.00
0670	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	43.000	0.000		
			EACH	0.000	0.00	
			124.20000	0.000		0.00
0675	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	39.000	0.000		
			EACH	0.000	0.00	
			248.40000	0.000		0.00
0680	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	4.000	0.000		
			EACH	0.000	0.00	
			129.60000	0.000		0.00
0685	614-70150	*Pedestrian Signal Face (16) (Countdown)	18.000	0.000		
			EACH	0.000	0.00	
			551.85000	0.000		0.00
0690	614-70336	*Traffic Signal Face (12-12-12)	46.000	0.000		
			EACH	0.000	0.00	
			762.85000	0.000		0.00
0695	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,136.16000	0.000		0.00
0700	614-70560	*Traffic Signal Face (12-12-12-12-12)	11.000	0.000		
			EACH	0.000	0.00	
			1,290.89000	0.000		0.00
0705	614-72858	*Pedestal Pole (3 Foot 6 Inch)	1.000	0.000		
			EACH	0.000	0.00	
			1,683.68000	0.000		0.00
0710	614-72860	*Pedestrian Push Button	18.000	0.000		
			EACH	0.000	0.00	
			223.99000	0.000		0.00
0715	614-72866	*Fire Preemption Unit and Timer	15.000	0.000		
			EACH	0.000	0.00	
			4,217.86000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0720	614-72871	*Loop Detector Wire (Prefab) Special	1,990.000	0.000		
			LF	0.000	0.00	
			28.13000	0.000		0.00
0725	614-72875	*Loop Detector Wire	2,760.000	0.000		
			LF	0.000	0.00	
			5.09000	0.000		0.00
0730	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			16,669.08000	0.000		0.00
0735	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			17,309.66000	0.000		0.00
0740	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			17,316.15000	0.000		0.00
0745	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			19,159.98000	0.000		0.00
0750	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			19,742.12000	0.000		0.00
0755	614-81535	*Traffic Signal-Light Pole Steel (2-35&40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			27,186.68000	0.000		0.00
0760	614-84000	*Traffic Signal Pedestal Pole Steel	5.000	0.000		
			EACH	0.000	0.00	
			1,135.08000	0.000		0.00
0765	614-85520	*Paint Traffic Signal Pole	6.000	0.000		
			EACH	0.000	0.00	
			611.36000	0.000		0.00
0770	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,850.000	0.000		
			LF	0.000	0.00	
			2.06000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 16
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0775	614-87325	*Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			9,962.49000	0.000		0.00
0780	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			2,191.17000	0.000		0.00
0785	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	4,900.000	0.000		
			LF	0.000	0.00	
			4.87000	0.000		0.00
0790	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			326,953.94000	0.000		0.00
0795	625-00001	Construction Surveying (Hourly)	66.667	0.000		
			HOURLY	0.000	0.00	
			162.00000	0.000		0.00
0800	626-00100	*Mobilization (without Autopay) 21116	1.000	0.000		
			L S	0.000	0.00	
			1,368,621.21000	0.000		0.00
0805	627-00005	*Epoxy Pavement Marking	44.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
0810	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,480.000	0.000		
			SF	0.000	0.00	
			19.44000	0.000		0.00
0815	627-30310	*Preformed Plastic Pavement Marking (60 Mil) (Xwalk-Stop Lin	1,053.000	0.000		
			SF	0.000	0.00	
			17.28000	0.000		0.00
0820	700-70002	F/A ANTICIPATED CMO Railing	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70010	F/A Minor Contract Revisions	216,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 17
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 Roadway							
0830	700-70012	F/A Asphalt Pavement Incentive	95,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0835	700-70013	F/A Concrete Pavement Incentive	12,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0840	700-70016	F/A Fuel Cost Adjustment	42,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0845	700-70018	F/A Roadway Smoothness Incentive	8,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0850	700-70019	F/A Asphalt Cement Cost Adjustment	22,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0855	700-70310	F/A Landscaping	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0860	700-70380	F/A Erosion Control	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0865	700-71000	CMGC Overrun Pool	90,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1140	900-00014	Added Item (Lump Sum)/ Temporary Pedestrian Crossing / CO-005	1.000	0.000			
			L S	1.000	36,000.00		
			36,000.00000	1.000		36,000.00	
			CAT 0200	CURRENT AMT	\$ 5,434,566.29 \$	45,666.00 \$	66,627.26
CAT NO0201 Detour							
0870	202-00195	*Removal of Median Cover	293.000	0.000			
			SY	247.300	5,742.31		
			23.22000	247.300		5,742.31	

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 18
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0875	202-00200	*Removal of Sidewalk	78.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00
0880	202-00203	*Removal of Curb and Gutter	2,115.000	0.000		
			LF	940.000	7,867.80	
			8.37000	940.000		7,867.80
0885	202-00206	*Removal of Concrete Curb Ramp	59.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
0890	202-00810	*Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			48.60000	0.000		0.00
0895	202-01130	*Removal of Guardrail Type 3	2,587.000	0.000		
			LF	0.000	0.00	
			3.13000	0.000		0.00
0900	203-01500	*Blading	8.000	0.000		
			HOUR	0.000	0.00	
			166.32000	0.000		0.00
0905	203-01510	*Backhoe	8.000	0.000		
			HOUR	0.000	0.00	
			166.32000	0.000		0.00
0910	203-01550	*Dozing	8.000	0.000		
			HOUR	0.000	0.00	
			120.96000	0.000		0.00
0915	203-01594	*Combination Loader	8.000	0.000		
			HOUR	0.000	0.00	
			127.44000	0.000		0.00
0920	203-01597	*Potholing	20.000	0.000		
			HOUR	0.000	0.00	
			239.76000	0.000		0.00
0925	210-00750	*Reset Light Standard	5.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 19
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0930	210-00810	*Reset Ground Sign	19.000	0.000		
			EACH	0.000	0.00	
			118.80000	0.000		0.00
0935	210-00815	*Reset Sign Panel	5.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0940	210-00827	*Reset Pull Box	8.000	0.000		
			EACH	0.000	0.00	
			167.72000	0.000		0.00
0945	210-02900	*Relay Riprap	3.000	0.000		
			CY	0.000	0.00	
			73.44000	0.000		0.00
0950	210-04010	*Adjust Manhole	3.000	0.000		
			EACH	0.000	0.00	
			612.36000	0.000		0.00
0955	210-04020	*Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,420.20000	0.000		0.00
0960	304-06000	*Aggregate Base Course (Class 6)	16,281.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0965	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	4,295.000	0.000		
			TON	0.000	0.00	
			125.28000	0.000		0.00
0970	411-10255	*Emulsified Asphalt (Slow-Setting)	1,139.000	0.000		
			GAL	0.000	0.00	
			2.70000	0.000		0.00
0975	412-00801	Concrete Pavement (8 Inch) (Special)	224.000	0.000		
			SY	0.000	0.00	
			163.07000	0.000		0.00
0980	412-00805	Concrete Pavement (8 Inch) (Fast Track)	1,707.000	0.000		
			SY	0.000	0.00	
			155.23000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 20
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0985	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,338.000	0.000		
			LF	0.000	0.00	
			20.36000	0.000		0.00
0990	606-01340	*End Anchorage Type 3D	5.000	0.000		
			EACH	0.000	0.00	
			2,171.55000	0.000		0.00
0995	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			3,548.34000	0.000		0.00
1000	608-00000	Concrete Sidewalk	53.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
1005	608-00010	Concrete Curb Ramp	88.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00
1010	608-00015	Detectable Warnings	175.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
1015	609-21010	Curb and Gutter Type 2 (Section I-B)	453.000	0.000		
			LF	0.000	0.00	
			34.47000	0.000		0.00
1020	609-21011	Curb and Gutter Type 2 (Section I-M)	239.000	0.000		
			LF	0.000	0.00	
			35.91000	0.000		0.00
1025	609-21020	Curb and Gutter Type 2 (Section II-B)	1,106.000	0.000		
			LF	0.000	0.00	
			38.85000	0.000		0.00
1030	609-21021	Curb and Gutter Type 2 (Section II-M)	221.000	0.000		
			LF	0.000	0.00	
			38.88000	0.000		0.00
1035	610-00020	Median Cover Material (Patterned Concrete)	2,789.000	0.000		
			SF	0.000	0.00	
			13.20000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 21
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
1040	612-00001	*Delineator (Type I)	46.000	0.000		
			EACH	0.000	0.00	
			70.20000	0.000		0.00
1045	612-00002	*Delineator (Type II)	29.000	0.000		
			EACH	0.000	0.00	
			70.20000	0.000		0.00
1050	612-00003	*Delineator (Type III)	7.000	0.000		
			EACH	0.000	0.00	
			70.20000	0.000		0.00
1055	614-00011	*Sign Panel (Class I)	53.000	0.000		
			SF	0.000	0.00	
			28.08000	0.000		0.00
1060	614-00012	*Sign Panel (Class II)	73.500	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
1065	614-00013	*Sign Panel (Class III)	104.000	0.000		
			SF	0.000	0.00	
			41.04000	0.000		0.00
1070	614-00818	*Steel Sign Post (W 8x18)	33.000	0.000		
			LF	0.000	0.00	
			61.56000	0.000		0.00
1075	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	5.000	0.000		
			EACH	0.000	0.00	
			124.20000	0.000		0.00
1080	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	14.000	0.000		
			EACH	0.000	0.00	
			248.40000	0.000		0.00
1085	627-00005	*Epoxy Pavement Marking	105.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
1090	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	588.000	0.000		
			SF	0.000	0.00	
			25.92000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 22
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
1095	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	105.000	0.000		
			SF	0.000	0.00	
			15.12000	0.000		0.00
			CAT 0201	CURRENT AMT \$	1,736,365.48 \$	13,610.11 \$
						13,610.11
CAT NO0250 Roadway						
0955		MATERIAL ALLOWANCE		127.000		
			LF	0.000	0.00	
			61.40000	127.000		7,797.80
0960		MATERIAL ALLOWANCE		22.500		
			LF	-12.000	-884.16	
			73.68000	10.500		773.64
0965		MATERIAL ALLOWANCE		118.000		
			LF	0.000	0.00	
			62.61000	118.000		7,387.98
0970		MATERIAL ALLOWANCE		81.000		
			LF	0.000	0.00	
			121.60000	81.000		9,849.60
			CAT 0250	CURRENT AMT \$	0.00 \$	-884.16 \$
						25,809.02
CAT NO0300 Walls/Ped Underpass						
1100	206-00000	Structure Excavation	548.000	0.000		
			CY	0.000	0.00	
			41.77000	0.000		0.00
1105	504-04410	*Block Facing	2,125.000	0.000		
			SF	0.000	0.00	
			64.15000	0.000		0.00
1110	601-03000	*Concrete Class D	155.000	0.000		
			CY	0.000	0.00	
			729.86000	0.000		0.00
1115	601-40400	*Structural Concrete Stain	527.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
1120	602-00000	*Reinforcing Steel	3,261.000	0.000		
			LB	0.000	0.00	
			0.93160	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 23
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 Walls/Ped Underpass						
1125	602-00020	*Reinforcing Steel (Epoxy Coated)	18,657.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
1130	606-00740	Guardrail Type 7 (Style CE)	65.000	0.000		
			LF	0.000	0.00	
			214.53000	0.000		0.00
1135	606-10705	*Bridge Rail Type 7 (Special)	726.000	0.000		
			LF	0.000	0.00	
			207.96000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 468,588.63	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 7,639,520.40	\$ 58,391.95
						\$ 106,046.39

ESTIMATE SUMMARY

CONTID: C18158-COMBO

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 21122-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GRAND AVENUE BRIDGE (F-0) TIME CHARGED: 138.0 DAYS TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE
 PERCENT TIME: 15.20 ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE

PROJECT NO: FBR 0821-105
 SH 82 GRAND AVE PEDESTRIAN BRIDGE

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture
 585 West Beach Street

PAY PERIOD ENDING 05/21/2016 DATE TIME STARTED 01/05/2016
 DATE LET 12/01/2015 DATE WORK BEGAN 01/05/2016
 DATE AWARDED 12/17/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/05/2016 DATE ACCEPTED
 DATE NOTICE TO PROCEED 01/05/2016

Watsonville CA 95076 (831)724-1011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 12,363,612.89 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	1,956,360.24	587,681.30
PERCENT COMPLETE: 15.82% TOTAL EARNINGS	1,956,360.24	587,681.30
FUNDS AVAILABLE: \$ 10,407,252.65 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 1,956,360.24	587,681.30
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-58,690.81	-17,630.44
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 1,897,669.43	570,050.86
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 1,897,669.43	570,050.86
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 570,050.86

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0005

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 Roadway						
0955		MATERIAL ALLOWANCE		127.000		
			LF	0.000	0.00	
			61.40000	127.000		7,797.80
0960		MATERIAL ALLOWANCE		22.500		
			LF	-12.000	-884.16	
			73.68000	10.500		773.64
0965		MATERIAL ALLOWANCE		118.000		
			LF	0.000	0.00	
			62.61000	118.000		7,387.98
0970		MATERIAL ALLOWANCE		81.000		
			LF	0.000	0.00	
			121.60000	81.000		9,849.60

			CAT 0250	CURRENT AMT \$	0.00 \$	-884.16 \$
						25,809.02
CAT NO0252 ROADWAY						
0005	201-00000	*Clearing and Grubbing		1.000	0.000	
			L S	0.000	0.00	
			15,498.00000	0.000		0.00
0010	202-00002	Removal of Structure (Special)		40.000	0.000	
			EACH	0.000	0.00	
			422.67000	0.000		0.00
0015	202-00010	*Removal of Tree		7.000	0.000	
			EACH	0.000	0.00	
			783.00000	0.000		0.00
0020	202-00035	*Removal of Pipe		387.000	0.000	
			LF	0.000	0.00	
			57.56000	0.000		0.00
0025	202-00155	Removal of Wall		296.000	0.000	
			LF	0.000	0.00	
			53.95000	0.000		0.00
0030	202-00155	Removal of Wall (Special)		54.000	54.000	
			LF	0.000	0.00	
			54.07000	54.000		2,919.78

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0035	202-00200	*Removal of Sidewalk	1,344.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00
0040	203-00100	*Muck Excavation	33.333	0.000		
			CY	0.000	0.00	
			46.33000	0.000		0.00
0045	207-00205	*Topsoil	60.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0050	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0055	212-00032	Soil Conditioning	0.500	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0060	213-00002	Mulching (Weed Free Hay)	0.100	0.000		
			ACRE	0.000	0.00	
			937.44000	0.000		0.00
0065	213-00008	Mulching (Wood Chip)	284.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0070	213-00061	Mulch Tackifier	5.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0075	214-00225	Deciduous Tree (2.5 Inch Caliper)	3.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0080	214-00508	Evergreen Tree (8 Foot) (Ball and Burlap)	6.000	0.000		
			EACH	0.000	0.00	
			864.00000	0.000		0.00
0085	240-00000	Wildlife Biologist	175.000	0.000		
			HOURLY	0.000	0.00	
			102.60000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0090	240-00010	Removal of Nests	125.000	0.000		
			HOUR	0.000	0.00	
			132.89000	0.000		0.00
0095	240-00020	Netting	3,000.000	0.000		
			SY	0.000	0.00	
			10.94000	0.000		0.00
0100	304-06000	*Aggregate Base Course (Class 6)	91.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0105	420-00200	Geotextile (Weed Barrier)	126.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0110	601-03000	*Concrete Class D	66.000	0.000		
			CY	0.000	0.00	
			729.86000	0.000		0.00
0115	601-21010	Precast Concrete Unit	0.500	0.000		
			CY	0.000	0.00	
			7,560.00000	0.000		0.00
0120	601-40007	Cut Stone Veneer (Ashler)	202.000	0.000		
			SF	0.000	0.00	
			60.33000	0.000		0.00
0125	602-00000	*Reinforcing Steel	428.000	0.000		
			LB	0.000	0.00	
			0.93160	0.000		0.00
0130	603-50006	*6 Inch Plastic Pipe Sanitary	19.000	0.000		
			LF	0.000	0.00	
			109.08000	0.000		0.00
0135	608-00000	Concrete Sidewalk	31.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
0140	608-00006	Concrete Sidewalk (6 Inch)	408.000	0.000		
			SY	0.000	0.00	
			76.08000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0145	608-00010	Concrete Curb Ramp	13.000	0.000		
			SY	0.000	0.00	
			87.38000	0.000		0.00
0150	608-00015	Detectable Warnings	24.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
0155	613-00075	*3/4 Inch Electrical Conduit	130.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0160	613-00400	*4 Inch Electrical Conduit	1,700.000	0.000		
			LF	0.000	0.00	
			18.94000	0.000		0.00
0165	613-01050	*1/2 Inch Electrical Conduit (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			2.71000	0.000		0.00
0170	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	275.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
0175	613-05200	*Heat Trace Cable	20.000	0.000		
			LF	0.000	0.00	
			81.15000	0.000		0.00
0180	613-07001	*Type One Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0185	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			46,834.30000	0.000		0.00
0190	613-16000	*Luminaire (Special)	108.000	0.000		
			EACH	0.000	0.00	
			2,692.22000	0.000		0.00
0195	613-40010	*Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			1,175.11000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0200	613-50125	*Control Center Box	1.000	0.000		
			EACH	0.000	0.00	
			6,651.41000	0.000		0.00
0205	613-50130	*4-Plex Receptacle (With Back Box and Cover)	3.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0210	614-00037	Sign Panel (Special) ST-H Ped Bike Directory	3.000	0.000		
			EACH	0.000	0.00	
			1,382.40000	0.000		0.00
0215	614-00037	Sign Panel (Special) ST-J Ped Bike Directory	1.000	0.000		
			EACH	0.000	0.00	
			1,603.80000	0.000		0.00
0220	614-00041	Sign Post (Special) 4" Square - Length B	3.000	0.000		
			EACH	0.000	0.00	
			669.60000	0.000		0.00
0225	614-00041	Sign Post (Special) Bracket Break Safe AS4 4" Rectangular	3.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0230	619-00007	*Connect To Existing Waterline	1.000	0.000		
			EACH	0.000	0.00	
			1,965.60000	0.000		0.00
0235	619-06100	*10 Inch Ductile Iron Pipe	4.000	0.000		
			LF	0.000	0.00	
			251.64000	0.000		0.00
0240	619-06160	*16 Inch Ductile Iron Pipe	548.000	0.000		
			LF	0.000	0.00	
			298.08000	0.000		0.00
0245	619-10160	16 Inch Welded Steel Pipe	632.000	0.000		
			LF	0.000	0.00	
			631.78000	0.000		0.00
0250	619-10240	*24 Inch Welded Steel Pipe	88.000	0.000		
			LF	0.000	0.00	
			132.84000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0255	619-50060	3/4 Inch Plastic Pipe	260.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0260	619-50160	2 Inch Plastic Pipe	210.000	0.000		
			LF	0.000	0.00	
			10.80000	0.000		0.00
0265	619-50240	3 Inch Plastic Pipe	150.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00
0270	619-71516	*2 Inch Air and Vacuum Valve	2.000	0.000		
			EACH	0.000	0.00	
			4,833.00000	0.000		0.00
0271	900-00014	Added Item (Lump Sum)/ CO-002 Air Valve Mesh Screen	1.000	0.000		
			L S	0.000	0.00	
			302.32000	0.000		0.00
0275	619-75000	*Cast Iron Valve Box	3.000	0.000		
			EACH	0.000	0.00	
			990.36000	0.000		0.00
0280	619-75080	*10 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			2,937.60000	0.000		0.00
0285	619-76128	*16 Inch Butterfly Valve	4.000	0.000		
			EACH	0.000	0.00	
			4,596.45000	0.000		0.00
0290	623-00156	Irrigation Bubbler	18.000	0.000		
			EACH	0.000	0.00	
			12.96000	0.000		0.00
0295	623-01716	2 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
			514.08000	0.000		0.00
0300	623-03108	1 Inch Automatic Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			152.27000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0305	623-04008	1 Inch Quick-Coupler Valve	1.000	0.000		
			EACH	0.000	0.00	
			142.56000	0.000		0.00
0310	623-05024	3 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			205.20000	0.000		0.00
0315	623-06900	Valve Box	3.000	0.000		
			EACH	0.000	0.00	
			58.32000	0.000		0.00
0320	623-08108	8 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			3,119.04000	0.000		0.00
0325	625-00001	Construction Surveying (Hourly)	66.667	0.000		
			HOUR	0.000	0.00	
			162.00000	0.000		0.00
0330	626-00100	*Mobilization (without Autopay) 21122	1.000	0.000		
			L S	0.000	0.00	
			2,463,518.19000	0.000		0.00
0335	700-70002	F/A ANTICIPATED CMO	1,200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70010	F/A Minor Contract Revisions	245,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70016	F/A Fuel Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70310	F/A Landscaping	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0360	700-71000	CMGC Overrun Pool	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0252	CURRENT AMT \$	5,333,149.07 \$	0.00 \$ 2,919.78
CAT NO0352 STR F-07-AY						
0365	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			709,322.43000	1.000		709,322.43
0370	206-00000	Structure Excavation	907.000	0.000		
			CY	0.000	0.00	
			41.77000	0.000		0.00
0375	206-00050	*Structure Backfill (Special)	41.000	0.000		
			CY	0.000	0.00	
			78.83000	0.000		0.00
0380	206-00100	*Structure Backfill (Class 1)	918.000	0.000		
			CY	0.000	0.00	
			65.14000	0.000		0.00
0385	206-00200	Structure Backfill (Class 2)	40.000	0.000		
			CY	0.000	0.00	
			35.68000	0.000		0.00
0390	206-01795	*Shoring (Area 15)	1.000	1.000		
			L S	0.000	0.00	
			18,448.41000	1.000		18,448.41
0395	503-00048	*Drilled Caisson (48 Inch)	230.000	180.000		
			LF	50.000	45,428.00	
			908.56000	230.000		208,968.80
0400	503-00078	*Drilled Caisson (78 Inch)	210.000	118.000		
			LF	92.000	312,867.16	
			3,400.73000	210.000		714,153.30
0405	503-01120	*Micropile (12 Inch)	279.000	0.000		
			LF	0.000	0.00	
			334.80000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0410	503-02000	*Verification Test Pile	1.000	0.000		
			EACH	0.000	0.00	
			46,440.00000	0.000		0.00
0415	509-00000	*Structural Steel	527,544.000	0.000		
			LB	0.000	0.00	
			0.21434	0.000		0.00
0420	512-00101	Bearing Device (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			3,452.00000	0.000		0.00
0425	512-00102	Bearing Device (Type II)	4.000	0.000		
			EACH	0.000	0.00	
			2,854.12000	0.000		0.00
0430	512-00103	Bearing Device (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			7,262.47000	0.000		0.00
0435	513-00690	Bridge Drain (Special)	1.000	0.000		
			EACH	0.000	0.00	
			32,055.26000	0.000		0.00
0440	514-01100	Perforated Aluminum Panel	2,194.000	0.000		
			SF	0.000	0.00	
			34.66000	0.000		0.00
0445	515-00300	*Waterproof Coating	165.000	0.000		
			SY	0.000	0.00	
			43.20000	0.000		0.00
0450	515-00400	*Concrete Sealer	2,899.000	0.000		
			SY	0.000	0.00	
			14.58000	0.000		0.00
0455	518-00100	Waterstop	232.000	0.000		
			LF	0.000	0.00	
			16.16000	0.000		0.00
0460	518-01050	Bridge Expansion Device (Special)	36.000	0.000		
			LF	0.000	0.00	
			689.11000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0465	601-03040	*Concrete Class D (Bridge)	1,151.000	50.000		
			CY	174.000	172,148.64	
			989.36000	224.000		221,616.64
0470	601-40005	Cut Stone Veneer	4,846.000	0.000		
			SF	0.000	0.00	
			55.88000	0.000		0.00
0475	601-40400	*Structural Concrete Stain	17.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
0480	602-00000	*Reinforcing Steel	103,919.000	25,433.000		
			LB	61,440.000	57,237.50	
			0.93160	86,873.000		80,930.89
0485	602-00020	*Reinforcing Steel (Epoxy Coated)	165,539.000	0.000		
			LB	0.000	0.00	
			1.05450	0.000		0.00
0490	603-50002	2 Inch Plastic Pipe	577.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0495	603-50004	4 Inch Plastic Pipe	6,923.000	0.000		
			LF	0.000	0.00	
			10.80000	0.000		0.00
0500	604-39000	Manhole Special	3.000	0.000		
			EACH	0.000	0.00	
			8,724.89000	0.000		0.00
0505	605-83000	*Geocomposite Drain	114.000	0.000		
			SY	0.000	0.00	
			20.52000	0.000		0.00
0510	613-00075	*3/4 Inch Electrical Conduit	2,054.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0515	613-00100	*1 Inch Electrical Conduit	13.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 06/03/2016
 10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0520	613-00125	*1-1/4 Inch Electrical Conduit	165.000	0.000		
			LF	0.000	0.00	
			7.57000	0.000		0.00
0525	613-00200	*2 Inch Electrical Conduit	9.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
0530	613-00400	*4 Inch Electrical Conduit	108.000	0.000		
			LF	0.000	0.00	
			18.94000	0.000		0.00
0535	613-00600	*6 Inch Electrical Conduit	2,388.000	0.000		
			LF	0.000	0.00	
			51.51000	0.000		0.00
0540	613-04020	Hanger System	1.000	0.000		
			L S	0.000	0.00	
			37,270.02000	0.000		0.00
0545	619-10081	Welded Steel Pipe (8 Inch) (Install Only)	613.000	0.000		
			LF	0.000	0.00	
			92.69000	0.000		0.00
0550	621-00650	Pedestrian Stair Structure	1.000	0.000		
			L S	0.000	0.00	
			178,827.44000	0.000		0.00
0555	622-00100	Shade Shelter	2.000	0.000		
			EACH	0.000	0.00	
			124,239.96000	0.000		0.00
			CAT 0352	CURRENT AMT	\$ 4,681,077.36 \$	587,681.30 \$ 1,953,440.47
CAT NO0353 Walls						
0560	515-00400	*Concrete Sealer	102.000	0.000		
			SY	0.000	0.00	
			14.58000	0.000		0.00
0565	601-03050	*Concrete Class D (Wall)	261.000	0.000		
			CY	0.000	0.00	
			765.98000	0.000		0.00
			CAT 0353	CURRENT AMT	\$ 201,407.94 \$	0.00 \$ 0.00

CONTID: C18158-COMBO

COLORADO DEPARTMENT OF TRANSPORTATION

Page 13

PCN: 21122-BID

ESTIMATE RUN 06/03/2016

PROJECT: FBR 0821-105

ESTIMATE NO: 0005

10:10:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0354 Elevator Structure						
0570	622-11160	Erect Building	1.000	0.000		
		L S		0.000	0.00	
			2,147,978.52000	0.000		0.00
					<hr/>	
			CAT 0354	CURRENT AMT	\$ 2,147,978.52	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 12,363,612.89	\$ 586,797.14
					<hr/>	
					\$ 1,982,169.27	