

ESTIMATE SUMMARY

CONTID: C18158-COMBO

ESTIMATE NO: 0024 PROG

SPEC YR: 2005

PCN: 18158-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 712.0 DAYS

TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT

SH 82 GRAND AVENUE BRIDGE (F-0

PERCENT TIME: 78.41

ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT

PROJECT NO: FBR 0821-094

SH 82 GRAND AVENUE BRIDGE (F-07-A)

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture

PAY PERIOD ENDING 12/16/2017

DATE TIME STARTED 01/05/2016

585 West Beach Street

DATE LET 12/01/2015

DATE WORK BEGAN 01/05/2016

DATE AWARDED 12/17/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/05/2016

DATE ACCEPTED

Watsonville CA 95076 (831)724-1011

DATE NOTICE TO PROCEED 01/05/2016

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 50,639,095.86 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	42,679,089.28	1,031,589.36
PERCENT COMPLETE: 84.28% TOTAL EARNINGS	42,679,089.28	1,031,589.36
FUNDS AVAILABLE: \$ 7,960,006.58 STOCKPILED MATERIALS	247,173.95	-35,396.24
	GROSS EARNINGS	42,926,263.23
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-676,148.75	-4,718.34
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	42,250,114.48
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	42,250,114.48
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 991,474.78

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0024

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0575		MATERIAL ALLOWANCE		68.000		
			EACH	0.000	0.00	
			1,552.00000	68.000		105,536.00

			CAT 0200	CURRENT AMT \$	0.00 \$	0.00 \$ 105,536.00
CAT NO0250 Roadway						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			15,498.00000	1.000		15,498.00
0010	202-00001	Removal of Structure	3.000	3.000		
			EACH	0.000	0.00	
			2,700.00000	3.000		8,100.00
0015	202-00002	Removal of Structure (Special)	62.000	18.000		
			EACH	0.000	0.00	
			422.67000	18.000		7,608.06
0020	202-00010	*Removal of Tree	200.000	162.000		
			EACH	0.000	0.00	
			783.00000	162.000		126,846.00
0025	202-00019	*Removal of Inlet	5.000	5.000		
			EACH	0.000	0.00	
			1,188.00000	5.000		5,940.00
0030	202-00021	*Removal of Manhole	14.000	14.000		
			EACH	0.000	0.00	
			1,350.00000	14.000		18,900.00
0035	202-00035	*Removal of Pipe	2,368.000	2,364.000		
			LF	0.000	0.00	
			57.56000	2,364.000		136,071.84
0040	202-00080	Removal of Guard Post	11.000	7.000		
			EACH	0.000	0.00	
			274.44000	7.000		1,921.08
0045	202-00155	Removal of Wall	2,189.000	2,005.700		
			LF	0.000	0.00	
			53.95000	2,005.700		108,207.52

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 3
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0050	202-00155	Removal of Wall	288.000	258.000		
			LF	0.000	0.00	
			53.95000	258.000		13,919.10
0055	202-00200	*Removal of Sidewalk	1,044.040	1,044.040		
			SY	0.000	0.00	
			17.12000	1,044.040		17,873.96
0060	202-00202	*Removal of Gutter	462.000	462.000		
			LF	0.000	0.00	
			19.70000	462.000		9,101.40
0065	202-00203	*Removal of Curb and Gutter	3,233.000	3,030.000		
			LF	0.000	0.00	
			8.37000	3,030.000		25,361.10
0070	202-00207	*Removal of Brick Pavers	1,628.500	1,628.500		
			SY	0.000	0.00	
			16.63000	1,628.500		27,081.96
0075	202-00210	*Removal of Concrete Pavement	4,702.000	4,605.540		
			SY	0.000	0.00	
			15.12000	4,605.540		69,635.76
0080	202-00220	*Removal of Asphalt Mat	22,530.000	21,853.150		
			SY	0.000	0.00	
			11.23000	21,853.150		245,410.87
0085	202-00250	*Removal of Pavement Marking	5,299.700	5,299.700		
			SF	0.000	0.00	
			2.97000	5,299.700		15,740.11
0090	202-00300	Removal Of Building(s)	4.000	3.000		
			L S	0.000	0.00	
			17,982.00000	3.000		53,946.00
0095	202-00420	Removal of Pedestrian Rail	102.000	102.000		
			LF	0.000	0.00	
			13.50000	102.000		1,377.00
0100	202-00700	*Removal of Light Standard	5.000	2.000		
			EACH	0.000	0.00	
			633.00000	2.000		1,266.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 4
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0105	202-00827	*Removal of Pull Box	3.000	1.000		
			EACH	0.000	0.00	
			194.77000	1.000		194.77
0110	202-01000	*Removal of Fence	199.000	199.000		
			LF	0.000	0.00	
			8.80000	199.000		1,751.20
0115	202-01170	Removal of Guardrail Type 7	2,760.000	1,150.000		
			LF	0.000	0.00	
			12.28000	1,150.000		14,122.00
0120	203-00010	*Unclassified Excavation (Complete In Place)	16,010.000	16,010.000		
			CY	0.000	0.00	
			29.80000	16,010.000		477,098.00
0125	203-00060	*Embankment Material (Complete In Place)	20,000.000	18,941.360		
			CY	0.000	0.00	
			15.01000	18,941.360		284,309.81
0130	203-00100	*Muck Excavation	500.000	388.610		
			CY	0.000	0.00	
			46.33000	388.610		18,004.30
0135	203-00510	Rock Fill (Special)	0.000	0.000		
			CY	0.000	0.00	
			55.63000	0.000		0.00
0136	900-00024	Added Item (Ton)/ CO-023 Rock Fill Special - Causeway	13,512.000	5,458.880		
			TON	0.000	0.00	
			55.63000	5,458.880		303,677.49
0140	203-01500	*Blading	100.000	20.000		
			HOURL	3.000	498.96	
			166.32000	23.000		3,825.36
0145	203-01510	*Backhoe	100.000	94.500		
			HOURL	0.000	0.00	
			166.32000	94.500		15,717.24
0150	203-01550	*Dozing	100.000	3.000		
			HOURL	0.000	0.00	
			120.96000	3.000		362.88

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 5
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0155	203-01594	*Combination Loader	100.000	79.000		
			HOOR	0.000	0.00	
			127.44000	79.000		10,067.76
0160	203-01597	*Potholing	120.000	92.000		
			HOOR	3.000	719.28	
			239.76000	95.000		22,777.20
0162	203-02330	Laborer / CO-007 MCR No. 1	300.000	269.000		
			HOOR	0.000	0.00	
			34.83000	269.000		9,369.27
0165	206-00066	*Structure Backfill (Flowable Fly Ash)	517.950	240.500		
			CY	277.450	61,427.43	
			221.40000	517.950		114,674.13
0170	207-00205	*Topsoil	170.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0175	208-00002	Erosion Log (12 Inch)	5,000.000	2,852.000		
			LF	230.000	864.80	
			3.76000	3,082.000		11,588.32
0180	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.83000	0.000		0.00
0185	208-00035	Aggregate Bag	4,056.000	3,591.000		
			LF	465.000	1,506.60	
			3.24000	4,056.000		13,141.44
0190	208-00040	Check Dam	20.000	0.000		
			EACH	0.000	0.00	
			105.84000	0.000		0.00
0195	208-00045	Concrete Washout Structure	4.000	2.000		
			EACH	0.000	0.00	
			10,265.64000	2.000		20,531.28
0200	208-00051	Storm Drain Inlet Protection (Type 1)	1,000.000	547.000		
			LF	0.000	0.00	
			4.32000	547.000		2,363.04

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 6
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0205	208-00052	Storm Drain Inlet Protection (Type 2)	0.000	0.000		
			LF	0.000	0.00	
			4.32000	0.000		0.00
0210	208-00070	*Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			1,063.80000	6.000		6,382.80
0215	208-00103	Removal and Disposal of Sediment (Labor)	100.000	66.750		
			HOOR	1.000	37.08	
			37.08000	67.750		2,512.17
0220	208-00105	Removal and Disposal of Sediment (Equipment)	50.000	19.500		
			HOOR	0.000	0.00	
			94.88000	19.500		1,850.16
0225	208-00106	Sweeping (Sediment Removal)	1,200.000	858.500		
			HOOR	32.000	4,821.12	
			150.66000	890.500		134,162.73
0230	208-00206	Erosion Control Supervisor	670.000	555.000		
			DAY	19.000	6,156.00	
			324.00000	574.000		185,976.00
0235	208-00300	Temporary Berms	3,050.000	3,050.000		
			LF	0.000	0.00	
			2.56000	3,050.000		7,808.00
0240	210-00001	Reset Structure	1.000	0.500		
			EACH	0.000	0.00	
			26,570.64000	0.500		13,285.32
0245	210-00750	*Reset Light Standard	4.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
0250	210-00810	Reset Ground Sign Wayfinding ST-A1	1.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0255	210-00810	Reset Ground Sign Messages Wayfinding ST-A1	1.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 7
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0260	210-01050	*Reset Chain Link Fence	366.000	18.000		
			LF	0.000	0.00	
			34.45000	18.000		620.10
0265	210-01130	*Reset Guardrail Type 3	111.000	0.000		
			LF	0.000	0.00	
			18.90000	0.000		0.00
0270	210-01170	Reset Guardrail Type 7	2,760.000	2,070.000		
			LF	0.000	0.00	
			11.88000	2,070.000		24,591.60
0275	210-04010	*Adjust Manhole	1.000	1.000		
			EACH	0.000	0.00	
			612.36000	1.000		612.36
0280	210-04015	*Modify Manhole	6.000	6.000		
			EACH	0.000	0.00	
			311.04000	6.000		1,866.24
0285	210-04020	*Modify Inlet	5.000	4.000		
			EACH	0.000	0.00	
			1,420.20000	4.000		5,680.80
0290	210-04050	*Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0295	212-00006	Seeding (Native)	3.656	3.656		
			ACRE	0.000	0.00	
			1,036.80000	3.656		3,790.54
0300	212-00022	Seeding (Riparian)	0.200	0.000		
			ACRE	0.000	0.00	
			1,609.20000	0.000		0.00
0305	212-00032	Soil Conditioning	3.656	3.656		
			ACRE	0.000	0.00	
			2,018.52000	3.656		7,379.71
0310	213-00002	Mulching (Weed Free Hay)	3.300	1.246		
			ACRE	0.000	0.00	
			937.44000	1.246		1,168.05

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 8
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0315	213-00005	Mulching (Decorative)	60.000	0.000		
			CF	0.000	0.00	
			9.72000	0.000		0.00
0320	213-00008	Mulching (Wood Chip)	3,275.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0325	213-00012	Spray-on Mulch Blanket	2.000	0.240		
			ACRE	0.000	0.00	
			2,970.00000	0.240		712.80
0330	213-00061	Mulch Tackifier	607.000	249.000		
			LB	0.000	0.00	
			2.70000	249.000		672.30
0335	213-00500	Tree Grate	2.000	0.000		
			EACH	0.000	0.00	
			3,780.00000	0.000		0.00
0340	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			15,660.00000	0.000		0.00
0345	214-00201	Deciduous Tree (Tubeling)	75.000	0.000		
			EACH	0.000	0.00	
			9.61000	0.000		0.00
0350	214-00225	Deciduous Tree (2.5 Inch Caliper)	2.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0355	214-01010	Brush Layer Cutting	70.000	0.000		
			EACH	0.000	0.00	
			3.24000	0.000		0.00
0360	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	10,710.160	10,710.160		
			SY	0.000	0.00	
			2.21000	10,710.160		23,669.45
0365	240-00000	Wildlife Biologist	320.000	306.000		
			HOURL	0.000	0.00	
			102.60000	306.000		31,395.60

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 9
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0370	240-00010	Removal of Nests	30.000	20.000		
			HOUR	0.000	0.00	
			132.89000	20.000		2,657.80
0375	240-00020	Netting	3,802.000	3,802.000		
			SY	0.000	0.00	
			10.94000	3,802.000		41,593.88
0380	304-06000	*Aggregate Base Course (Class 6)	6,000.380	6,000.380		
			TON	0.000	0.00	
			34.34000	6,000.380		206,053.05
0385	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	676.350	666.340		
			TON	10.010	2,432.43	
			243.00000	676.350		164,353.05
0390	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	0.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
0391	403-34721	HMA (Gr SX) (75) (PG 58-28)	2,123.370	2,123.370		
			TON	0.000	0.00	
			95.04000	2,123.370		201,805.08
0395	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	337.750	337.750		
			TON	0.000	0.00	
			109.08000	337.750		36,841.77
0400	412-00600	Concrete Pavement (6 Inch)	214.830	168.330		
			SY	46.500	3,613.98	
			77.72000	214.830		16,696.59
0401	412-00700	Conc Pvmt (7 In) CO-036 CR-11	923.000	0.000		
			SY	677.700	83,411.32	
			123.08000	677.700		83,411.32
0405	412-00800	*Concrete Pavement (8 Inch)	4,970.000	3,956.140		
			SY	0.000	0.00	
			124.03000	3,956.140		490,680.04
0410	412-00801	Concrete Pavement (8 Inch) (Special)	796.000	432.870		
			SY	206.920	33,742.44	
			163.07000	639.790		104,330.56

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 10
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0415	412-01000	Concrete Pavement (10 Inch)	7,609.000	6,570.370		
			SY	676.100	90,178.22	
			133.38000	7,246.470		966,534.17
0420	412-01001	Concrete Pavement (10 Inch) (Special)	184.540	184.540		
			SY	0.000	0.00	
			166.65000	184.540		30,753.59
0425	420-00113	Geotextile (Drainage) (Class 2)	145.000	0.000		
			SY	0.000	0.00	
			5.40000	0.000		0.00
0430	420-00200	Geotextile (Weed Barrier)	64.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0435	506-00036	*Grouted Riprap (36 Inch) (Special)	69.000	56.560		
			CY	0.000	0.00	
			233.28000	56.560		13,194.32
0440	506-00210	*Riprap (9 Inch)	1,394.000	0.000		
			TON	0.000	0.00	
			66.33000	0.000		0.00
0445	506-00226	Riprap (24 Inch)	0.000	0.000		
			TON	0.000	0.00	
			80.60000	0.000		0.00
0450	507-00000	Concrete Slope and Ditch Paving	0.600	0.600		
			CY	0.000	0.00	
			9,937.08000	0.600		5,962.25
0453	507-00100	Conc S and D Pave (Reinf) Trickle Channel / CO-029 CR-10	0.000	0.000		
			CY	0.000	0.00	
			474.93000	0.000		0.00
0455	514-00100	Hand Rail	50.000	17.000		
			LF	0.000	0.00	
			108.00000	17.000		1,836.00
0460	601-01000	Concrete Class B	12.000	0.000		
			CY	0.000	0.00	
			1,386.70000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 11
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0465	601-21010	Precast Concrete Unit	8.000	3.368		
			CY	0.000	0.00	
			7,560.00000	3.368		25,462.08
0470	601-40002	*Masonry Veneer (Brick)	210.000	0.000		
			SF	0.000	0.00	
			40.87000	0.000		0.00
0475	601-40007	*Cut Stone Veneer (Ashler)	1,242.000	474.298		
			SF	4.910	296.22	
			60.33000	479.208		28,910.62
0480	602-00000	*Reinforcing Steel	6,042.000	2,396.800		
			LB	0.000	0.00	
			0.93160	2,396.800		2,232.86
0485	603-01125	*12 Inch Reinforced Concrete Pipe (Complete In Place)	254.000	170.500		
			LF	0.000	0.00	
			108.00000	170.500		18,414.00
0490	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	1,209.000	900.710		
			LF	0.000	0.00	
			109.35000	900.710		98,492.64
0490		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			17.84000	0.000		0.00
0495	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	3,169.950	3,169.950		
			LF	-88.000	-30,403.12	
			345.49000	3,081.950		1,064,782.91
0495		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			33.32000	0.000		0.00
0500	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	210.890	210.890		
			LF	0.000	0.00	
			186.84000	210.890		39,402.69
0505	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	168.000	168.000		
			LF	0.000	0.00	
			312.12000	168.000		52,436.16

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 12
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0510	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	416.000	416.000		
			LF	0.000	0.00	
			277.56000	416.000		115,464.96
0515	603-02185	*23x14 Inch Reinforced Concrete Pipe (Complete In Place)	87.000	8.000		
			LF	0.000	0.00	
			155.52000	8.000		1,244.16
0515		MATERIAL ALLOWANCE		8.000		
			LF	0.000	0.00	
			38.57000	8.000		308.56
0520	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	340.000	338.740		
			LF	0.000	0.00	
			193.32000	338.740		65,485.22
0525	603-02270	*34x22 Inch Reinforced Concrete Pipe Elliptical	61.000	60.910		
			LF	0.000	0.00	
			189.00000	60.910		11,511.99
0530	603-05024	*24 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,526.04000	0.000		0.00
0535	603-05042	*42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			3,108.24000	1.000		3,108.24
0540	603-50006	*6 Inch Plastic Pipe	282.070	282.070		
			LF	0.000	0.00	
			12.96000	282.070		3,655.63
0545	603-50006	*6 Inch Plastic Pipe Sanitary	25.000	21.000		
			LF	0.000	0.00	
			109.08000	21.000		2,290.68
0550	603-50012	*12 Inch Plastic Pipe	64.660	64.660		
			LF	0.000	0.00	
			68.96000	64.660		4,458.95
0555	604-00305	*Inlet Type C (5 Foot)	5.000	3.000		
			EACH	0.000	0.00	
			5,292.00000	3.000		15,876.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 13
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0560	604-00310	*Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,428.16000	1.000		6,428.16
0565	604-13005	*Inlet Type 13 (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			5,076.00000	3.000		15,228.00
0570	604-13010	*Inlet Type 13 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,013.60000	1.000		8,013.60
0575	604-16005	*Inlet Type 16 (5 Foot)	10.000	7.000		
			EACH	0.000	0.00	
			6,053.40000	7.000		42,373.80
0580	604-19005	Inlet Special (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			5,594.40000	0.000		0.00
0585	604-19105	*Inlet Type R L 5 (5 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			7,111.80000	9.000		64,006.20
0585		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			2,954.70000	0.000		0.00
0590	604-19110	*Inlet Type R L 5 (10 Foot)	6.000	5.000		
			EACH	0.000	0.00	
			11,735.28000	5.000		58,676.40
0595	604-19115	*Inlet Type R L 5 (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			13,643.64000	2.000		27,287.28
0600	604-19210	*Inlet Type R L 10 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			16,394.40000	2.000		32,788.80
0605	604-19305	*Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			15,444.00000	1.000		15,444.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 14
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0610	604-19310	*Inlet Type R L 15 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			21,222.00000	1.000		21,222.00
0615	604-19710	*Inlet Special (Trench Drain) (10 Inch Width)	640.000	180.000		
			LF	0.000	0.00	
			83.70000	180.000		15,066.00
0620	604-25005	*Vane Grate Inlet (5 Foot)	7.000	3.000		
			EACH	0.000	0.00	
			4,865.40000	3.000		14,596.20
0625	604-25006	*Vane Grate Inlet Special (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,865.40000	0.000		0.00
0630	604-25010	*Vane Grate Inlet (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			14,320.80000	0.000		0.00
0635	604-30000	*Manhole Slab Base (Special)	2.000	2.000		
			EACH	0.000	0.00	
			53,886.60000	2.000		107,773.20
0640	604-30005	*Manhole Slab Base (5 Foot)	8.000	8.000		
			EACH	0.000	0.00	
			5,194.80000	8.000		41,558.40
0640		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,708.15000	0.000		0.00
0645	604-30010	*Manhole Slab Base (10 Foot)	17.000	16.000		
			EACH	0.000	0.00	
			8,377.56000	16.000		134,040.96
0645		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,366.95000	0.000		0.00
0650	604-30015	*Manhole Slab Base (15 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			10,557.00000	5.000		52,785.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 15
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0655	604-30020	*Manhole Slab Base (20 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			8,537.40000	7.000		59,761.80
0660	604-31015	*Manhole Box Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			11,761.20000	1.000		11,761.20
0665	604-39000	Manhole Special	2.000	2.000		
			EACH	0.000	0.00	
			8,724.89000	2.000		17,449.78
0670	604-39011	*Manhole Special (10 Foot) (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			5,132.20000	1.000		5,132.20
0675	604-39025	*Manhole Special (25 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			30,018.60000	2.000		60,037.20
0680	604-39030	*Manhole Special (30 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			34,095.60000	2.000		68,191.20
0685	604-39050	Manhole (Traffic Management System)	1.000	1.000		
			EACH	0.000	0.00	
			4,308.75000	1.000		4,308.75
0690	607-11525	*Fence (Plastic)	500.000	286.000		
			LF	0.000	0.00	
			4.48000	286.000		1,281.28
0695	607-11580	*Fence (Temporary)	174.000	0.000		
			LF	0.000	0.00	
			11.88000	0.000		0.00
0700	608-00000	Concrete Sidewalk	700.000	12.670		
			SY	0.000	0.00	
			57.63000	12.670		730.17
0705	608-00005	Concrete Sidewalk (Special)	2,940.000	415.770		
			SY	0.000	0.00	
			60.61000	415.770		25,199.82

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 16
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0706	608-00006	Conc Sidewalk (6 In) / CO-041	0.000	0.000		
			SY	0.000	0.00	
			76.08000	0.000		0.00
0710	608-00010	Concrete Curb Ramp	43.000	37.590		
			SY	0.000	0.00	
			87.38000	37.590		3,284.61
0715	608-00012	Curb Ramp (Special)	21.000	6.800		
			SY	0.000	0.00	
			88.74000	6.800		603.43
0720	608-00015	Detectable Warnings	517.000	76.000		
			SF	140.340	8,806.34	
			62.75000	216.340		13,575.34
0725	608-00050	*Brick Pavers	18,409.000	18.660		
			SF	2,617.780	83,821.32	
			32.02000	2,636.440		84,418.81
0730	608-00060	*Stone Pavers	2,521.000	0.000		
			SF	357.820	14,330.69	
			40.05000	357.820		14,330.69
0735	608-01000	*Bituminous Sidewalk	350.000	325.710		
			TON	0.000	0.00	
			243.00000	325.710		79,147.53
0740	609-20010	Curb Type 2 (Section B)	86.000	0.000		
			LF	86.000	2,977.32	
			34.62000	86.000		2,977.32
0745	609-21010	Curb and Gutter Type 2 (Section I-B)	2,397.000	1,866.000		
			LF	335.500	11,564.69	
			34.47000	2,201.500		75,885.71
0750	609-21020	Curb and Gutter Type 2 (Section II-B)	615.500	615.500		
			LF	0.000	0.00	
			38.85000	615.500		23,912.18
0755	609-21023	Curb and Gutter Type 2 (Section II-B) (Special)	430.000	0.000		
			LF	0.000	0.00	
			38.79000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 17
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0760	609-24000	Gutter Type 2 (Special)	56.000	0.000		
			LF	42.000	2,341.08	
			55.74000	42.000		2,341.08
0765	609-24002	Gutter Type 2 (2 Foot)	63.000	11.500		
			LF	23.000	537.74	
			23.38000	34.500		806.61
0766	609-24003	Gutter Ty 2 (3 Ft) CO-036 CR-11	24.500	0.000		
			LF	24.500	894.25	
			36.50000	24.500		894.25
0767	609-24004	Gutter Ty 2 (4 Ft) CO-036 CR-11	150.000	0.000		
			LF	27.000	1,170.72	
			43.36000	27.000		1,170.72
0770	609-40010	Curb Type 4 (Section B)	183.000	91.160		
			LF	0.000	0.00	
			21.57000	91.160		1,966.32
0775	613-00200	*2 Inch Electrical Conduit	1,763.500	1,763.500		
			LF	0.000	0.00	
			17.85000	1,763.500		31,478.48
0780	613-00400	*4 Inch Electrical Conduit	7,000.000	6,785.000		
			LF	0.000	0.00	
			18.94000	6,785.000		128,507.90
0785	613-00600	*6 Inch Electrical Conduit	1,200.000	1,088.000		
			LF	0.000	0.00	
			51.51000	1,088.000		56,042.88
0790	613-01075	*3/4 Inch Electrical Conduit (Plastic)	500.000	422.000		
			LF	0.000	0.00	
			3.25000	422.000		1,371.50
0795	613-01100	*1 Inch Electrical Conduit (Plastic)	300.000	287.000		
			LF	0.000	0.00	
			3.79000	287.000		1,087.73
0800	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	176.000	176.000		
			LF	0.000	0.00	
			6.49000	176.000		1,142.24

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 18
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0805	613-01200	*2 Inch Electrical Conduit (Plastic)	5,700.000	5,525.000		
			LF	0.000	0.00	
			10.82000	5,525.000		59,780.50
0810	613-01300	*3 Inch Electrical Conduit (Plastic)	453.000	453.000		
			LF	0.000	0.00	
			7.03000	453.000		3,184.59
0815	613-07001	*Type One Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0820	613-07002	*Type Two Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			481.52000	2.000		963.04
0825	613-08000	*Vault (Install Only)	6.000	1.000		
			EACH	0.000	0.00	
			6,893.78000	1.000		6,893.78
0830	613-16000	*Luminaire (Special)	179.000	0.000		
			EACH	22.000	59,228.84	
			2,692.22000	22.000		59,228.84
0830		MATERIAL ALLOWANCE		179.000		
			EACH	-22.000	-34,144.00	
			1,552.00000	157.000		243,664.00
0835	613-20000	*Light Standard and Luminaire (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			349.50000	0.000		0.00
0840	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			916.50000	0.000		0.00
0845	613-40010	*Light Standard Foundation	7.000	0.000		
			EACH	0.000	0.00	
			1,175.11000	0.000		0.00
0850	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			32,581.81000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 19
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0855	613-50130	*4-Plex Receptacle (With Back Box and Cover)	17.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0860	614-00012	*Sign Panel (Class II)	24.000	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
0865	614-00013	*Sign Panel (Class III)	95.000	0.000		
			SF	95.000	3,898.80	
			41.04000	95.000		3,898.80
0870	614-00025	*Sign Panel (Class I) (Install Only)	6.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0875	614-00037	Sign Panel (Special) ST-G Ped-Bike Directional	2.000	0.000		
			EACH	0.000	0.00	
			2,311.20000	0.000		0.00
0880	614-00041	*Sign Post (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,026.00000	0.000		0.00
0885	614-00041	Sign Post (Special) 4 Inch Square - Length A	1.000	0.000		
			EACH	0.000	0.00	
			475.20000	0.000		0.00
0890	614-00041	Sign Post (Special) 4 Inch Square - Length B	2.000	0.000		
			EACH	0.000	0.00	
			669.60000	0.000		0.00
0895	614-00041	Sign Post (Special) 3 Inch Round - Length A	3.000	0.000		
			EACH	0.000	0.00	
			55.08000	0.000		0.00
0900	614-00041	Sign Post (Special) Bracket - Break Safe AS4 4 Inch Rectangu	1.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0905	614-00041	Sign Post (Special) Bracket - 3 Inch Round Base	4.000	0.000		
			EACH	0.000	0.00	
			432.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 20
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0910	614-41400	*Monotube Overhead Sign Bridge (14 Inch Diameter)	1.000	0.000		
			EACH	1.000	40,716.00	
			40,716.00000	1.000		40,716.00
0915	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,000.000	0.000		
			LF	0.000	0.00	
			2.06000	0.000		0.00
0920	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			17,772.78000	0.000		0.00
0925	619-00002	*Water Service	23.000	22.000		
			EACH	1.000	4,228.20	
			4,228.20000	23.000		97,248.60
0930	619-00007	*Connect To Existing Waterline	13.000	13.000		
			EACH	0.000	0.00	
			1,965.60000	13.000		25,552.80
0935	619-06060	*6 Inch Ductile Iron Pipe	35.000	35.000		
			LF	0.000	0.00	
			187.92000	35.000		6,577.20
0940	619-06080	*8 Inch Ductile Iron Pipe	905.000	874.500		
			LF	0.000	0.00	
			352.08000	874.500		307,893.96
0945	619-06100	*10 Inch Ductile Iron Pipe	55.000	43.000		
			LF	0.000	0.00	
			251.64000	43.000		10,820.52
0950	619-06120	*12 Inch Ductile Iron Pipe	1,070.000	1,051.000		
			LF	0.000	0.00	
			178.20000	1,051.000		187,288.20
0950		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			37.05000	0.000		0.00
0955	619-06160	*16 Inch Ductile Iron Pipe	834.830	834.830		
			LF	0.000	0.00	
			298.08000	834.830		248,846.13

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0024

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0955		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			61.40000	0.000		0.00
0960	619-10160	*16 Inch Welded Steel Pipe	38.000	27.500		
			LF	0.000	0.00	
			631.78000	27.500		17,373.95
0960		MATERIAL ALLOWANCE		10.500		
			LF	0.000	0.00	
			73.68000	10.500		773.64
0965	619-10200	*20 Inch Welded Steel Pipe	131.000	120.000		
			LF	0.000	0.00	
			87.48000	120.000		10,497.60
0965		MATERIAL ALLOWANCE		11.000		
			LF	0.000	0.00	
			62.61000	11.000		688.71
0970	619-10240	*24 Inch Welded Steel Pipe	109.000	109.000		
			LF	0.000	0.00	
			132.84000	109.000		14,479.56
0970		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			121.60000	0.000		0.00
0971	900-00014	Added Item (Lump Sum)/ / CO-002 Waterline Casing Pipe Spacers and Rubber Seals	1.000	1.000		
			L S	0.000	0.00	
			18,416.88000	1.000		18,416.88
0975	619-50060	3/4 Inch Plastic Pipe	340.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0980	619-50120	1-1/2 Inch Plastic Pipe	873.000	873.000		
			LF	0.000	0.00	
			8.64000	873.000		7,542.72
0985	619-50160	2 Inch Plastic Pipe	2,741.000	2,741.000		
			LF	0.000	0.00	
			10.80000	2,741.000		29,602.80

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 22
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0990	619-50200	2-1/2 Inch Plastic Pipe	62.000	0.000		
			LF	0.000	0.00	
			11.34000	0.000		0.00
0995	619-50240	3 Inch Plastic Pipe	4,924.500	4,924.500		
			LF	0.000	0.00	
			11.88000	4,924.500		58,503.06
1000	619-50320	4 Inch Plastic Pipe	1,522.000	1,522.000		
			LF	0.000	0.00	
			16.20000	1,522.000		24,656.40
1005	619-71516	*2 Inch Air and Vacuum Valve	2.000	1.000		
			EACH	1.000	4,833.00	
			4,833.00000	2.000		9,666.00
1010	619-75000	*Cast Iron Valve Box	28.000	28.000		
			EACH	0.000	0.00	
			990.36000	28.000		27,730.08
1015	619-75048	*6 Inch Gate Valve	4.000	4.000		
			EACH	0.000	0.00	
			1,585.44000	4.000		6,341.76
1020	619-75064	*8 Inch Gate Valve	11.000	10.000		
			EACH	0.000	0.00	
			2,198.88000	10.000		21,988.80
1025	619-76120	*12 Inch Butterfly Valve	3.000	3.000		
			EACH	0.000	0.00	
			2,958.12000	3.000		8,874.36
1025		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,218.16000	0.000		0.00
1030	619-76128	*16 Inch Butterfly Valve	9.000	9.000		
			EACH	0.000	0.00	
			4,596.45000	9.000		41,368.05
1035	621-00450	*Detour Pavement	6,500.000	6,392.320		
			SY	0.000	0.00	
			69.52000	6,392.320		444,394.09

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 23
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1040	621-00500	*Temporary Bridge	1.000	1.000		
			L S	0.000	0.00	
			418,999.56000	1.000		418,999.56
1045	623-00156	Irrigation Bubbler	4.000	0.000		
			EACH	0.000	0.00	
			12.96000	0.000		0.00
1050	623-01708	1 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
			598.32000	0.000		0.00
1055	623-03108	1 Inch Automatic Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			152.27000	0.000		0.00
1060	623-04008	1 Inch Quick-Coupler Valve	8.000	0.000		
			EACH	0.000	0.00	
			142.56000	0.000		0.00
1065	623-05012	1-1/2 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1070	623-06900	Valve Box	11.000	0.000		
			EACH	0.000	0.00	
			58.32000	0.000		0.00
1075	623-08108	8 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			3,119.04000	0.000		0.00
1080	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			326,953.94000	1.000		326,953.94
1085	625-00001	Construction Surveying (Hourly)	250.000	215.125		
			HOUR	0.000	0.00	
			162.00000	215.125		34,850.25
1090	626-00100	*Mobilization (without Autopay) 18158	1.000	1.000		
			L S	0.000	0.00	
			9,685,475.73000	1.000		9,685,475.73

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 24
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1095	626-01000	*Public Information Services	0.000	0.000		
			L S	0.000	0.00	
			479,520.00000	0.000		0.00
1096	900-00010	Added Item (Hour)/ CO-003 Public Information Services	2,427.500	2,357.500		
			HOURLY	70.000	13,986.00	
			199.80000	2,427.500		485,014.50
1097	900-00010	Added Item (Hour)/ CDOT PPIM / CO-025	481.000	467.500		
			HOURLY	13.500	2,332.80	
			172.80000	481.000		83,116.80
1100	627-00005	*Epoxy Pavement Marking	22.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
1105	627-00011	*Pavement Marking Paint (Waterborne)	80.000	23.000		
			GAL	0.000	0.00	
			81.00000	23.000		1,863.00
1110	630-00000	*Flagging	49,415.000	48,226.500		
			HOURLY	1,188.500	33,242.35	
			27.97000	49,415.000		1,382,137.55
1115	630-00007	*Traffic Control Inspection	160.000	151.000		
			DAY	9.000	1,749.60	
			194.40000	160.000		31,104.00
1120	630-00012	*Traffic Control Management	850.000	666.000		
			DAY	21.000	24,948.00	
			1,188.00000	687.000		816,156.00
1125	630-00040	*Traffic Incident Management Plan Development	1.000	0.900		
			L S	0.000	0.00	
			5,184.00000	0.900		4,665.60
1130	630-00041	*Traffic Incident Management Plan Implementation	0.000	0.000		
			MON	0.000	0.00	
			729.00000	0.000		0.00
1135	630-80001	*Flashing Beacon (Portable)	18.000	16.200		
			EACH	0.000	0.00	
			162.00000	16.200		2,624.40

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 25
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1140	630-80002	*Flashing Beacon (Solar)	16.000	8.100		
			EACH	0.000	0.00	
			810.00000	8.100		6,561.00
1145	630-80335	*Barricade (Type 3 M-A) (Temporary)	22.000	18.000		
			EACH	0.000	0.00	
			216.00000	18.000		3,888.00
1150	630-80341	*Construction Traffic Sign (Panel Size A)	252.000	226.800		
			EACH	0.000	0.00	
			54.00000	226.800		12,247.20
1155	630-80342	*Construction Traffic Sign (Panel Size B)	185.000	108.000		
			EACH	0.000	0.00	
			54.00000	108.000		5,832.00
1160	630-80343	*Construction Traffic Sign (Panel Size C)	107.000	36.000		
			EACH	0.000	0.00	
			54.00000	36.000		1,944.00
1165	630-80344	*Construction Traffic Sign (Special)	2,145.250	1,930.725		
			SF	0.000	0.00	
			19.44000	1,930.725		37,533.29
1170	630-80350	*Vertical Panel	200.000	13.500		
			EACH	0.000	0.00	
			54.00000	13.500		729.00
1175	630-80355	*Portable Message Sign Panel	12.000	7.200		
			EACH	0.000	0.00	
			1,080.00000	7.200		7,776.00
1180	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	7.000	6.300		
			EACH	0.000	0.00	
			162.00000	6.300		1,020.60
1185	630-80360	*Drum Channelizing Device	275.000	247.500		
			EACH	0.000	0.00	
			54.00000	247.500		13,365.00
1190	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 26
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1195	630-80370	Concrete Barrier (Temporary)	4,082.000	3,673.800		
			LF	0.000	0.00	
			65.25000	3,673.800		239,715.45
1200	630-80380	*Traffic Cone	610.000	549.000		
			EACH	0.000	0.00	
			5.40000	549.000		2,964.60
1205	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	5.500	4.950		
			EACH	0.000	0.00	
			3,672.00000	4.950		18,176.40
1210	630-85041	*Mobile Attenuator	175.000	158.000		
			DAY	4.000	3,024.00	
			756.00000	162.000		122,472.00
1215	630-86810	*Traffic Signal (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			18,304.08000	0.000		0.00
1220	700-70002	F/A ANTICIPATED CMO Railing	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70010	F/A Minor Contract Revisions	175,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70011	F/A Partnering	24,653.690	24,653.690		
			F A	0.000	0.00	
			1.00000	24,653.690		24,653.69
1235	700-70012	F/A Asphalt Pavement Incentive	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1240	700-70013	F/A Concrete Pavement Incentive	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1245	700-70014	F/A Incentive Lane Rental	250,000.000	250,000.000		
			F A	0.000	0.00	
			1.00000	250,000.000		250,000.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 27
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1250	700-70016	F/A Fuel Cost Adjustment	13,000.000	-1,146.980		
			F A	1,830.870	1,830.87	
			1.00000	683.890		683.89
1255	700-70018	F/A Roadway Smoothness Incentive	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1260	700-70019	F/A Asphalt Cement Cost Adjustment	20,709.540	16,174.100		
			F A	4,535.440	4,535.44	
			1.00000	20,709.540		20,709.54
1265	700-70082	F/A Furnish & Install Electrical Service	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1270	700-70195	F/A Utilities and Maintenance of Field Facilities	35,000.000	23,478.770		
			F A	1,924.880	1,924.88	
			1.00000	25,403.650		25,403.65
1275	700-70310	F/A Landscaping	25,000.000	1,189.520		
			F A	0.000	0.00	
			1.00000	1,189.520		1,189.52
1280	700-70380	F/A Erosion Control	5,000.000	962.960		
			F A	0.000	0.00	
			1.00000	962.960		962.96
1285	700-70589	F/A Environmental Health & Safety Management	1,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1290	700-71000	CMGC Overrun Pool	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1292	700-70035	F/A / CO-002 Uniform Traffic Control (City of Glenwood Springs)	116,419.400	116,419.400		
			F A	0.000	0.00	
			1.00000	116,419.400		116,419.40
1293	700-70035	F/A Public Information	110,803.520	110,684.720		
			F A	118.800	118.80	
			1.00000	110,803.520		110,803.52

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 28
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
1294	700-70035	F/A Travel Demand Management (CO-038)	100,000.000	24,289.420		
			F A	0.000	0.00	
			1.00000	24,289.420		24,289.42
2230	208-00400	Water Control / CO-009	1.000	1.000		
			L S	0.000	0.00	
			38,000.00000	1.000		38,000.00
2235	250-00050	Monitoring Technician / CO-009	68.760	68.670		
			HOOR	0.000	0.00	
			225.00000	68.670		15,450.75
2240	250-00120	Material Sampling and Delivery / CO-009	8.000	8.000		
			EACH	0.000	0.00	
			925.00000	8.000		7,400.00
2245	900-00024	Added Item (Ton)/ Material Handling (Stockpile) / CO-009	168.840	168.840		
			TON	0.000	0.00	
			135.00000	168.840		22,793.40
2250	900-00024	Added Item (Ton)/ Solid Waste Disposal / CO-009	989.260	989.260		
			TON	0.000	0.00	
			210.00000	989.260		207,744.60
2255	700-70037	F/A Contaminated Soil / CO-009	16,728.660	16,728.660		
			F A	0.000	0.00	
			1.00000	16,728.660		16,728.66
2260	700-70035	F/A Snowmelt System Repairs / CO-007 MCR No. 2	1,851.980	1,851.980		
			F A	0.000	0.00	
			1.00000	1,851.980		1,851.98
2265	900-00007	Added Item (Each)/ Install Backflow Prevention / CO-007 MCR No. 3	8.000	8.000		
			EACH	0.000	0.00	
			2,825.00000	8.000		22,600.00
2270	700-70035	F/A Pedestrian ADA Shuttle / CO-007 MCR No. 4	7,507.080	7,507.080		
			F A	0.000	0.00	
			1.00000	7,507.080		7,507.08
2285	900-00006	Added Item (Dollar)/ Working Time Violation Incident Rate	-3,450.000	-3,450.000		
			DOL	0.000	0.00	
			1.00000	-3,450.000		-3,450.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 29
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
2290	900-00006	Added Item (Dollar)/ Overweight Price Reduction - SS 105.18	-1,340.000	-2,056.000		
			DOL	0.000	0.00	
			1.00000	-2,056.000		-2,056.00
2305	900-00004	Added Item (Cubic Yard)/ Install North Causeway / CO-021	2,918.000	0.000		
			CY	0.000	0.00	
			96.01000	0.000		0.00
2310	700-70035	F/A Winter Protect 8th St Concrete / CO-022 MCR No. 5	3,728.210	3,728.210		
			F A	0.000	0.00	
			1.00000	3,728.210		3,728.21
2365	700-70035	F/A Winter Concrete Protection CO-036 CR-11	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2370	202-05026	Sawing Asphalt Mat (6 In) CO-036 CR-11	1,600.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
2375	900-00022	Added Item (Square Yard)/ Anti-Graffiti Coating / CO-037	2,000.000	0.000		
			SY	444.000	17,018.52	
			38.33000	444.000		17,018.52
			CAT 0250	CURRENT AMT	\$ 28,781,738.64 \$	569,219.01 \$ 24,766,920.61
CAT NO0251 Detour						
1295	202-00010	*Removal of Tree	8.000	8.000		
			EACH	0.000	0.00	
			783.00000	8.000		6,264.00
1300	202-00035	*Removal of Pipe	13.000	0.000		
			LF	0.000	0.00	
			57.56000	0.000		0.00
1305	202-00200	*Removal of Sidewalk	374.150	374.150		
			SY	0.000	0.00	
			17.12000	374.150		6,405.45
1310	202-00202	*Removal of Gutter	118.000	31.500		
			LF	0.000	0.00	
			19.70000	31.500		620.55

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 30
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1315	202-00203	*Removal of Curb and Gutter	1,130.500	1,130.500		
			LF	0.000	0.00	
			8.37000	1,130.500		9,462.29
1320	202-00206	*Removal of Concrete Curb Ramp	25.000	0.000		
			SY	0.000	0.00	
			6.37000	0.000		0.00
1325	202-00210	*Removal of Concrete Pavement	1,831.130	118.330		
			SY	1,712.800	25,897.54	
			15.12000	1,831.130		27,686.69
1330	202-00220	*Removal of Asphalt Mat	9,203.000	5,368.620		
			SY	1,016.800	11,418.66	
			11.23000	6,385.420		71,708.27
1335	202-00240	*Removal of Asphalt Mat (Planing)	19,948.900	19,948.900		
			SY	0.000	0.00	
			2.69000	19,948.900		53,662.54
1340	202-00250	*Removal of Pavement Marking	6,985.000	6,985.000		
			SF	0.000	0.00	
			2.97000	6,985.000		20,745.45
1345	202-00700	*Removal of Light Standard	6.000	0.000		
			EACH	0.000	0.00	
			633.00000	0.000		0.00
1350	202-00810	*Removal of Ground Sign	16.000	0.000		
			EACH	14.000	680.40	
			48.60000	14.000		680.40
1355	202-00895	Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			1,620.00000	0.000		0.00
1360	202-01000	*Removal of Fence	18.000	0.000		
			LF	0.000	0.00	
			8.80000	0.000		0.00
1365	202-01130	*Removal of Guardrail Type 3	184.000	137.000		
			LF	0.000	0.00	
			3.13000	137.000		428.81

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 31
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1370	202-01170	Removal of Guardrail Type 7	75.000	0.000		
			LF	0.000	0.00	
			12.28000	0.000		0.00
1375	202-04002	*Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			777.60000	0.000		0.00
1380	203-00010	*Unclassified Excavation (Complete In Place)	13,537.000	13,188.000		
			CY	0.000	0.00	
			29.80000	13,188.000		393,002.40
1385	203-00060	*Embankment Material (Complete In Place)	9,599.000	5,858.000		
			CY	0.000	0.00	
			15.01000	5,858.000		87,928.58
1390	203-01500	*Blading	8.000	5.000		
			hour	0.000	0.00	
			166.32000	5.000		831.60
1395	203-01510	*Backhoe	8.000	0.000		
			hour	0.000	0.00	
			166.32000	0.000		0.00
1400	203-01550	*Dozing	8.000	0.000		
			hour	0.000	0.00	
			120.96000	0.000		0.00
1405	203-01594	*Combination Loader	8.000	2.000		
			hour	0.000	0.00	
			127.44000	2.000		254.88
1410	203-01597	*Potholing	60.000	0.000		
			hour	0.000	0.00	
			239.76000	0.000		0.00
1415	208-00050	Storm Drain Inlet Protection	105.000	105.000		
			EACH	0.000	0.00	
			182.52000	105.000		19,164.60
1420	210-00007	*Reset Wheel Stop	12.000	12.000		
			EACH	0.000	0.00	
			23.76000	12.000		285.12

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 32
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1425	210-00050	*Reset Fire Hydrant	2.000	1.500		
			EACH	0.000	0.00	
			9,666.00000	1.500		14,499.00
1430	210-00750	*Reset Light Standard	4.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
1431	210-00810	Res Ground Sign / CO-017 CR-7	0.000	0.000		
			EACH	0.000	0.00	
			118.80000	0.000		0.00
1435	210-00815	*Reset Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			135.00000	2.000		270.00
1440	210-00840	*Reset Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			2,759.24000	1.000		2,759.24
1445	210-00855	*Reset Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			4,230.84000	0.000		0.00
1450	210-01130	*Reset Guardrail Type 3	260.000	0.000		
			LF	0.000	0.00	
			18.90000	0.000		0.00
1455	210-04010	*Adjust Manhole	24.000	24.000		
			EACH	0.000	0.00	
			612.36000	24.000		14,696.64
1460	210-04020	*Modify Inlet	2.500	2.500		
			EACH	0.000	0.00	
			1,420.20000	2.500		3,550.50
1465	210-04050	*Adjust Valve Box	15.000	13.000		
			EACH	0.000	0.00	
			378.00000	13.000		4,914.00
1470	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 33
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1475	213-00008	Mulching (Wood Chip)	240.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
1480	214-00230	Deciduous Tree (3 Inch Caliper)	5.000	0.000		
			EACH	0.000	0.00	
			415.80000	0.000		0.00
1485	304-06000	*Aggregate Base Course (Class 6)	2,230.360	2,230.360		
			TON	0.000	0.00	
			34.34000	2,230.360		76,590.56
1490	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	557.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
1495	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	643.000	0.000		
			TON	0.000	0.00	
			109.08000	0.000		0.00
1496	403-34751	HMA (Gr SX) (75) (PG 64-28)	5,645.650	5,645.650		
			TON	0.000	0.00	
			92.85000	5,645.650		524,198.60
1500	411-10255	*Emulsified Asphalt (Slow-Setting)	3,245.000	2,742.000		
			GAL	207.500	560.25	
			2.70000	2,949.500		7,963.65
1505	412-00801	Concrete Pavement (8 Inch) (Special)	28.000	24.000		
			SY	0.000	0.00	
			163.07000	24.000		3,913.68
1510	503-00036	*Drilled Caisson (36 Inch)	15.000	0.000		
			LF	0.000	0.00	
			554.89000	0.000		0.00
1515	506-00209	*Riprap (9 Inch)	31.400	31.400		
			CY	0.000	0.00	
			145.80000	31.400		4,578.12
1520	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	71.500	71.500		
			LF	0.000	0.00	
			109.35000	71.500		7,818.53

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 34
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1525	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	19.000	19.000		
			LF	0.000	0.00	
			345.49000	19.000		6,564.31
1530	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	10.000	0.000		
			LF	0.000	0.00	
			186.84000	0.000		0.00
1535	603-05030	*30 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,866.24000	1.000		1,866.24
1540	604-00505	*Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,453.00000	1.000		6,453.00
1545	604-19000	*Inlet Special	1.000	1.000		
			EACH	0.000	0.00	
			5,594.40000	1.000		5,594.40
1550	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			7,111.80000	1.000		7,111.80
1555	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	375.000	375.000		
			LF	0.000	0.00	
			20.36000	375.000		7,635.00
1560	606-01340	*End Anchorage Type 3D	3.000	3.000		
			EACH	0.000	0.00	
			2,171.55000	3.000		6,514.65
1565	606-01370	*Transition Type 3G	6.000	6.000		
			EACH	0.000	0.00	
			1,582.52000	6.000		9,495.12
1570	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			1,015.85000	0.000		0.00
1575	606-01390	*End Anchorage Type 3K	2.000	2.000		
			EACH	0.000	0.00	
			2,788.99000	2.000		5,577.98

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 35
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1580	608-00000	Concrete Sidewalk	207.660	207.660		
			SY	0.000	0.00	
			57.63000	207.660		11,967.45
1585	608-00010	Concrete Curb Ramp	82.300	82.300		
			SY	0.000	0.00	
			87.38000	82.300		7,191.37
1590	608-00015	Detectable Warnings	92.000	92.000		
			SF	0.000	0.00	
			62.75000	92.000		5,773.00
1595	608-01000	*Bituminous Sidewalk	45.000	0.000		
			TON	0.000	0.00	
			243.00000	0.000		0.00
1600	609-21010	Curb and Gutter Type 2 (Section I-B)	159.000	159.000		
			LF	0.000	0.00	
			34.47000	159.000		5,480.73
1605	609-21020	Curb and Gutter Type 2 (Section II-B)	858.000	858.000		
			LF	0.000	0.00	
			38.85000	858.000		33,333.30
1610	609-24006	Gutter Type 2 (6 Foot)	118.000	51.000		
			LF	0.000	0.00	
			58.86000	51.000		3,001.86
1615	609-60011	Curb Type 6 (Section M)	756.000	756.000		
			LF	0.000	0.00	
			20.97000	756.000		15,853.32
1620	613-00202	2 Inch Electrical Conduit (Jacked) (Install Only)	410.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
1625	613-00300	*3 Inch Electrical Conduit	1,083.000	1,083.000		
			LF	0.000	0.00	
			12.98000	1,083.000		14,057.34
1630	613-07050	*Pull Box (13"x24"x18") Deep	4.000	0.000		
			EACH	0.000	0.00	
			481.52000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 36
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1635	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			46,834.30000	1.000		46,834.30
1640	614-00011	*Sign Panel (Class I)	742.000	634.250		
			SF	0.000	0.00	
			28.08000	634.250		17,809.74
1645	614-00012	*Sign Panel (Class II)	181.000	18.000		
			SF	0.000	0.00	
			37.80000	18.000		680.40
1650	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	33.000	8.000		
			EACH	0.000	0.00	
			124.20000	8.000		993.60
1655	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	56.000	1.000		
			EACH	0.000	0.00	
			248.40000	1.000		248.40
1660	614-70150	*Pedestrian Signal Face (16) (Countdown)	9.000	9.000		
			EACH	0.000	0.00	
			551.85000	9.000		4,966.65
1665	614-70336	*Traffic Signal Face (12-12-12)	13.000	12.000		
			EACH	0.000	0.00	
			762.85000	12.000		9,154.20
1670	614-70560	*Traffic Signal Face (12-12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,290.89000	0.000		0.00
1675	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			27,397.68000	0.000		0.00
1680	614-72858	*Pedestal Pole (3 Foot 6 Inch)	1.000	0.000		
			EACH	0.000	0.00	
			1,683.68000	0.000		0.00
1685	614-72860	*Pedestrian Push Button	10.000	10.000		
			EACH	0.000	0.00	
			223.99000	10.000		2,239.90

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 37
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1690	614-72890	*Span Wire Cable	232.000	232.000		
			LF	0.000	0.00	
			19.48000	232.000		4,519.36
1695	614-79858	*Pedestal Pole (3 Foot 6 Inch) (Furnish Only)	1.000	0.000		
			EACH	0.000	0.00	
			1,097.20000	0.000		0.00
1696	614-80313	Barricade (Ty 3 F-C) / CO-017 CR-7	0.000	0.000		
			EACH	0.000	0.00	
			931.60000	0.000		0.00
1700	614-85316	*Traffic Signal Span Wire Pole (16 Inch)	4.000	4.000		
			EACH	0.000	0.00	
			12,728.23000	4.000		50,912.92
1705	619-00002	*Water Service	1.000	1.000		
			EACH	0.000	0.00	
			4,228.20000	1.000		4,228.20
1710	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			326,953.94000	1.000		326,953.94
1715	627-00005	*Epoxy Pavement Marking	370.600	370.600		
			GAL	0.000	0.00	
			162.00000	370.600		60,037.20
1720	627-00011	*Pavement Marking Paint (Waterborne)	282.800	282.800		
			GAL	0.000	0.00	
			81.00000	282.800		22,906.80
1725	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	618.000	618.000		
			SF	0.000	0.00	
			25.92000	618.000		16,018.56
1730	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,237.000	1,237.000		
			SF	0.000	0.00	
			15.12000	1,237.000		18,703.44
1735	630-00000	*Flagging	1,270.000	0.000		
			HOOR	0.000	0.00	
			27.97000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 38
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1740	630-00007	*Traffic Control Inspection	125.000	0.000		
			DAY	0.000	0.00	
			194.40000	0.000		0.00
1745	630-00012	*Traffic Control Management	45.000	0.000		
			DAY	0.000	0.00	
			1,188.00000	0.000		0.00
1750	630-80335	*Barricade (Type 3 M-A) (Temporary)	5.000	0.000		
			EACH	0.000	0.00	
			216.00000	0.000		0.00
1755	630-80338	*Barricade (Type 3 M-D) (Temporary)	13.000	0.000		
			EACH	0.000	0.00	
			216.00000	0.000		0.00
1760	630-80341	*Construction Traffic Sign (Panel Size A)	101.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1765	630-80342	*Construction Traffic Sign (Panel Size B)	85.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1770	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1775	630-80344	*Construction Traffic Sign (Special)	90.000	0.000		
			SF	0.000	0.00	
			19.44000	0.000		0.00
1780	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			162.00000	0.000		0.00
1785	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	172.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
1790	630-80365	*Portable Message Sign Panel (State Furnished)	10.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 39
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 Detour						
1795	630-80370	Concrete Barrier (Temporary)	75.000	0.000		
		LF		0.000	0.00	
			65.25000	0.000		0.00
1800	630-85011	*Impact Attenuator (Temporary)	547.000	467.100		
		DAY		25.200	680.40	
			27.00000	492.300		13,292.10
1805	630-86810	*Traffic Signal (Temporary)	3.000	0.000		
		EACH		0.000	0.00	
			18,304.08000	0.000		0.00
2350	900-00010	Added Item (Hour)/ Detour Towing / CO-033	475.000	473.000		
		HOUR		0.000	0.00	
			82.20000	473.000		38,880.60
		CAT 0251	CURRENT AMT	\$ 2,747,154.24 \$	39,237.25 \$	2,157,735.33
CAT NO0252 ROADWAY						
0190		MATERIAL ALLOWANCE		8.000		
		EACH		0.000	0.00	
			1,552.00000	8.000		12,416.00
		CAT 0252	CURRENT AMT	\$ 0.00 \$	0.00 \$	12,416.00
CAT NO0350 STR F-07-A						
1810	202-00027	*Removal of Riprap	54.000	0.000		
		SY		0.000	0.00	
			24.52000	0.000		0.00
1815	202-00400	*Removal of Bridge	1.000	0.750		
		EACH		0.250	177,330.61	
			709,322.43000	1.000		709,322.43
1820	206-00000	Structure Excavation	2,265.000	2,265.000		
		CY		0.000	0.00	
			41.77000	2,265.000		94,609.05
1825	206-00050	*Structure Backfill (Special)	88.000	0.000		
		CY		0.000	0.00	
			78.83000	0.000		0.00
1830	206-00100	*Structure Backfill (Class 1)	2,316.000	2,316.000		
		CY		0.000	0.00	
			65.14000	2,316.000		150,864.24

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 40
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1835	206-00200	Structure Backfill (Class 2)	1,108.000	320.000		
			CY	0.000	0.00	
			35.68000	320.000		11,417.60
1840	206-00360	*Mechanical Reinforcement of Soil	1,586.100	1,586.100		
			CY	0.000	0.00	
			34.47000	1,586.100		54,672.87
1845	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			60,647.79000	1.000		60,647.79
1850	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			228,548.80000	1.000		228,548.80
1855	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			201,988.08000	1.000		201,988.08
1860	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			52,032.87000	1.000		52,032.87
1865	206-01785	*Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			25,223.89000	1.000		25,223.89
1870	208-00400	Water Control	1.000	0.500		
			L S	0.000	0.00	
			1,303,028.01000	0.500		651,514.01
1875	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	93.000	0.000		
			TON	0.000	0.00	
			108.87000	0.000		0.00
1880	420-00102	Geotextile (Erosion Control) (Class 1)	808.000	0.000		
			SY	0.000	0.00	
			6.72000	0.000		0.00
1885	503-00060	*Drilled Caisson (60 Inch)	120.000	120.000		
			LF	0.000	0.00	
			1,639.85000	120.000		196,782.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 41
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1890	503-00078	*Drilled Caisson (78 Inch)	710.000	710.000		
			LF	0.000	0.00	
			3,400.73000	710.000		2,414,518.30
1895	503-00300	*Caisson Load Test	1.000	1.000		
			EACH	0.000	0.00	
			156,600.00000	1.000		156,600.00
1900	504-05000	*Wire Mesh Facing	2,649.000	2,649.000		
			SF	0.000	0.00	
			8.83000	2,649.000		23,390.67
1905	506-00224	Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			153.05000	0.000		0.00
1910	506-01100	Concrete Block Revetment	0.000	0.000		
			SY	0.000	0.00	
			1,363.64000	0.000		0.00
1911	506-00230	Riprap (30 In) (Special) / CO-004	834.000	834.000		
			CY	0.000	0.00	
			83.63000	834.000		69,747.42
1915	509-00000	*Structural Steel	2,256,130.000	2,256,130.000		
			LB	0.000	0.00	
			0.21434	2,256,130.000		483,578.90
1920	512-00101	Bearing Device (Type I)	6.000	6.000		
			EACH	0.000	0.00	
			3,452.00000	6.000		20,712.00
1925	512-00102	Bearing Device (Type II)	6.000	6.000		
			EACH	0.000	0.00	
			2,854.12000	6.000		17,124.72
1930	512-00103	Bearing Device (Type III)	21.000	21.000		
			EACH	0.000	0.00	
			7,262.47000	21.000		152,511.87
1935	513-00690	Bridge Drain (Special)	2.000	2.000		
			EACH	0.000	0.00	
			32,055.26000	2.000		64,110.52

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 42
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1937	514-00024	Ped Railing (24 In) / CO-018 / F-07-V	90.000	0.000		
			LF	0.000	0.00	
			330.00000	0.000		0.00
1938	514-00048	Ped Railing (48 In) / CO-018 / F-07-V	61.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
1939	514-00085	Ped Railing (85 Inch) / CO-018 / F-07-V	180.000	0.000		
			LF	0.000	0.00	
			515.00000	0.000		0.00
1940	515-00400	*Concrete Sealer	11,167.000	7,639.000		
			SY	0.000	0.00	
			14.58000	7,639.000		111,376.62
1945	518-01004	Bridge Expansion Device (0-4 Inch)	125.000	123.500		
			LF	0.000	0.00	
			321.45000	123.500		39,699.07
1950	518-01009	Bridge Expansion Device (0-9 Inch)	55.000	54.500		
			LF	0.000	0.00	
			1,897.54000	54.500		103,415.93
1950		MATERIAL ALLOWANCE		0.500		
			LF	0.000	0.00	
			1,280.00000	0.500		640.00
1955	518-02030	Polyester Concrete End Dam	0.000	0.000		
			CF	0.000	0.00	
			181.48000	0.000		0.00
1960	601-03040	*Concrete Class D (Bridge)	3,953.000	3,953.000		
			CY	0.000	0.00	
			989.36000	3,953.000		3,910,940.08
1965	601-40002	*Masonry Veneer (Brick)	1,038.080	1,038.080		
			SF	0.000	0.00	
			40.87000	1,038.080		42,426.33
1970	601-40005	*Cut Stone Veneer	11,371.000	7,296.420		
			SF	1,091.610	60,999.17	
			55.88000	8,388.030		468,723.12

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 43
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
1975	601-40400	*Structural Concrete Stain	122.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
1980	602-00000	*Reinforcing Steel	215,381.000	215,381.000		
			LB	0.000	0.00	
			0.93160	215,381.000		200,648.94
1985	602-00020	*Reinforcing Steel (Epoxy Coated)	764,953.000	764,953.000		
			LB	0.000	0.00	
			1.05450	764,953.000		806,642.94
1990	604-19000	*Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			5,594.40000	0.000		0.00
1995	606-10705	*Bridge Rail Type 7 (Special)	2,222.600	2,222.600		
			LF	0.000	0.00	
			207.96000	2,222.600		462,211.90
2000	613-00050	*1/2 Inch Electrical Conduit	40.000	0.000		
			LF	0.000	0.00	
			4.87000	0.000		0.00
2005	613-00075	*3/4 Inch Electrical Conduit	732.000	732.000		
			LF	0.000	0.00	
			3.25000	732.000		2,379.00
2010	613-00100	*1 Inch Electrical Conduit	500.500	500.500		
			LF	0.000	0.00	
			6.49000	500.500		3,248.25
2015	613-00201	2 Inch Electrical Conduit (Jacked)	7,100.000	7,100.000		
			LF	0.000	0.00	
			17.85000	7,100.000		126,735.00
2020	613-00300	*3 Inch Electrical Conduit	1,683.000	0.000		
			LF	0.000	0.00	
			12.98000	0.000		0.00
2300	900-00014	Added Item (Lump Sum)/ CSL Grouting F-07-V / JV #9 / CO-016	1.000	1.000		
			L S	0.000	0.00	
			30,200.00000	1.000		30,200.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 44
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR F-07-A						
2330	519-03035	Place Thin Bond Overlay (Poly Conc) / CO-024	6,253.000	0.000		
			SY	0.000	0.00	
			41.77000	0.000		0.00
2335	519-03055	Furnish Thin Bond Overlay (Poly Conc) / CO-024	4,696.000	0.000		
			CF	0.000	0.00	
			107.00000	0.000		0.00
2340	626-00100	Mobilization (w/o Autopay) / CO-024	1.000	0.000		
			L S	0.000	0.00	
			97,000.00000	0.000		0.00
2345	202-00217	Rem Conc Pvmt (Planing) (Spec) / CO-024	406.000	0.000		
			SY	0.000	0.00	
			68.50000	0.000		0.00
			CAT 0350	CURRENT AMT	\$ 14,139,012.84 \$	238,329.78 \$12,149,205.22
CAT NO0351 7th St Bridge						
2025	202-00246	*Removal of Asphalt Mat (Planing) (Special)	575.000	575.000		
			SY	0.000	0.00	
			34.45000	575.000		19,808.75
2030	202-00425	Removal of Bridge Railing	0.000	0.000		
			LF	0.000	0.00	
			312.03000	0.000		0.00
2031	202-00426	Rem Bridge Railing (Spec) / CO-002	16.000	16.000		
			LF	0.000	0.00	
			1,086.70000	16.000		17,387.20
2035	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			169.63000	0.000		0.00
2040	202-05100	Sandblasting Reinforcing Steel	0.000	0.000		
			SY	0.000	0.00	
			28.02000	0.000		0.00
2045	420-00510	Geotextile (Crack Reduction) (High Density)	750.000	750.000		
			SY	0.000	0.00	
			7.20000	750.000		5,400.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 45
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0351 7th St Bridge							
2050	515-00120	*Waterproofing (Membrane)	581.000	575.000			
			SY	0.000	0.00		
			22.68000	575.000		13,041.00	
2055	515-00410	*Concrete Sealer (Calcium Nitrite)	0.000	0.000			
			SY	0.000	0.00		
			34.02000	0.000		0.00	
2060	601-03540	Concrete Class DT (Deck Topping)	0.000	0.000			
			CY	0.000	0.00		
			5,234.17000	0.000		0.00	
2065	602-00020	*Reinforcing Steel (Epoxy Coated)	0.000	0.000			
			LB	0.000	0.00		
			1.05450	0.000		0.00	
2070	606-11015	Bridge Rail Type 10R (Special)	0.000	0.000			
			LF	0.000	0.00		
			1,215.83000	0.000		0.00	
2071	606-10200	Brdg Rail (Spec) / CO-002	16.000	16.000			
			LF	0.000	0.00		
			1,548.09000	16.000		24,769.44	
			CAT 0351	CURRENT AMT \$	80,542.47 \$	0.00 \$	80,406.39
CAT NO0352 Walls/Pedestrian Underpass							
2075	206-00000	Structure Excavation	5,308.000	4,564.600			
			CY	272.000	11,361.44		
			41.77000	4,836.600		202,024.78	
2080	206-00100	*Structure Backfill (Class 1)	4,317.000	3,401.540			
			CY	0.000	0.00		
			65.14000	3,401.540		221,576.32	
2085	206-00360	*Mechanical Reinforcement of Soil	805.000	805.000			
			CY	0.000	0.00		
			34.47000	805.000		27,748.35	
2090	206-01790	*Shoring (Area 10)	1.000	0.500			
			L S	0.000	0.00		
			15,882.48000	0.500		7,941.24	

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 46
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2095	206-01791	*Shoring (Area 11)	1.000	1.000		
		L S		0.000	0.00	
			146,507.45000	1.000		146,507.45
2100	206-01792	*Shoring (Area 12)	1.000	1.000		
		L S		0.000	0.00	
			31,447.00000	1.000		31,447.00
2105	206-01793	*Shoring (Area 13)	1.000	1.000		
		L S		0.000	0.00	
			34,982.02000	1.000		34,982.02
2110	502-00400	End Plate	50.000	0.000		
		EACH		0.000	0.00	
			189.06000	0.000		0.00
2115	502-11274	*Steel Piling (HP 12x74)	338.000	338.000		
		LF		0.000	0.00	
			278.37000	338.000		94,089.06
2120	502-11489	*Steel Piling (HP 14x89)	1,597.000	1,437.720		
		LF		156.620	44,182.50	
			282.10000	1,594.340		449,763.31
2125	504-05000	*Wire Mesh Facing	1,560.000	1,560.000		
		SF		0.000	0.00	
			8.83000	1,560.000		13,774.80
2130	506-00206	*Riprap (6 Inch)	1.000	0.000		
		CY		0.000	0.00	
			149.04000	0.000		0.00
2131	514-00024	Ped Railing (24 In) / CO-018 / Walls	791.000	0.000		
		LF		0.000	0.00	
			330.00000	0.000		0.00
2132	514-00048	Ped Railing (48 In) / CO-018 / Walls	636.000	0.000		
		LF		0.000	0.00	
			350.00000	0.000		0.00
2135	515-00400	*Concrete Sealer	990.000	0.000		
		SY		0.000	0.00	
			14.58000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 47
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2140	518-00100	Waterstop	830.500	830.500		
			LF	0.000	0.00	
			16.16000	830.500		13,420.88
2145	601-03000	*Concrete Class D	612.000	483.700		
			CY	0.000	0.00	
			729.86000	483.700		353,033.28
2150	601-03050	*Concrete Class D (Wall)	1,355.000	1,141.400		
			CY	71.700	54,920.77	
			765.98000	1,213.100		929,210.34
2155	601-40002	*Masonry Veneer (Brick)	897.570	879.130		
			SF	18.440	753.64	
			40.87000	897.570		36,683.69
2160	601-40007	*Cut Stone Veneer (Ashler)	10,329.000	7,284.985		
			SF	556.550	33,576.66	
			60.33000	7,841.535		473,079.81
2160		MATERIAL ALLOWANCE		1,045.013		
			SF	-556.551	-1,252.24	
			2.25000	488.462		1,099.04
2165	601-40400	*Structural Concrete Stain	604.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00
2170	602-00000	*Reinforcing Steel	284,575.000	226,213.840		
			LB	0.000	0.00	
			0.93160	226,213.840		210,740.81
2175	602-00020	*Reinforcing Steel (Epoxy Coated)	26,519.000	15,962.000		
			LB	0.000	0.00	
			1.05450	15,962.000		16,831.93
2180	605-83002	*Geocomposite Drain with Pipe	1,151.000	797.850		
			SY	177.000	3,899.31	
			22.03000	974.850		21,475.95
2185	605-83580	*8 Inch Pipe Underdrain	10.000	10.000		
			LF	0.000	0.00	
			54.00000	10.000		540.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 48
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2190	606-10705	*Bridge Rail Type 7 (Special)	956.000	883.119		
			LF	0.000	0.00	
			207.96000	883.119		183,653.43
2195	609-24002	Gutter Type 2 (2 Foot)	194.000	0.000		
			LF	0.000	0.00	
			23.38000	0.000		0.00
2200	613-01075	*3/4 Inch Electrical Conduit (Plastic)	465.000	465.000		
			LF	0.000	0.00	
			3.25000	465.000		1,511.25
2205	613-01100	*1 Inch Electrical Conduit (Plastic)	466.000	354.000		
			LF	0.000	0.00	
			3.79000	354.000		1,341.66
2210	613-01200	*2 Inch Electrical Conduit (Plastic)	1,502.000	1,502.000		
			LF	0.000	0.00	
			10.82000	1,502.000		16,251.64
2215	613-01300	*3 Inch Electrical Conduit (Plastic)	217.500	217.500		
			LF	0.000	0.00	
			7.03000	217.500		1,529.03
2295	900-00014	Added Item (Lump Sum)/ Ped Tunnel Butyl Rubber / JV #17/ CO-017 CR-7	1.000	0.000		
			L S	0.000	0.00	
			4,952.15000	0.000		0.00
2315	900-00012	Added Item (Foot)/ JV #21 Slipform Barrier Wall I / CO-022 MCR No. 6	50.000	0.000		
			LF	0.000	0.00	
			147.00000	0.000		0.00
2320	504-03411	Retaining Wall (Boulder) CO-019 CR-8	965.000	935.000		
			SF	30.000	1,965.00	
			65.50000	965.000		63,207.50
2325	504-04440	Facing (Special) CO-019 CR-8	887.000	887.000		
			SF	0.000	0.00	
			43.91000	887.000		38,948.17

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 49
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 Walls/Pedestrian Underpass						
2360	900-00012	Added Item (Foot)/ Wall Hb Barrier Mod / CO-029 CR-10	93.000	0.000		
		LF		0.000	0.00	
			209.61000	0.000		0.00
			CAT 0352	CURRENT AMT	\$ 4,670,567.38	\$ 149,407.08 \$ 3,592,412.74
CAT NO0450 Construction Engineering						
2220	620-00005	Field Office (Special)	1.000	0.800		
		EACH		0.000	0.00	
			202,487.09000	0.800		161,989.67
2225	620-00020	Sanitary Facility	2.000	2.000		
		EACH		0.000	0.00	
			8,796.60000	2.000		17,593.20
			CAT 0450	CURRENT AMT	\$ 220,080.29	\$ 0.00 \$ 179,582.87
PROJECT TOTAL			CURRENT AMT	\$ 50,639,095.86	\$ 996,193.12	\$ 43,044,215.16

ESTIMATE SUMMARY

CONTID: C18158-COMBO

ESTIMATE NO: 0024 PROG

SPEC YR: 2005

PCN: 20588-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GRAND AVENUE BRIDGE (F-0) TIME CHARGED: 712.0 DAYS TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE:
 PERCENT TIME: 78.41 ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE:

PROJECT NO: NHPP0063-050
 US 6 WEST GLENWOOD

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture
 585 West Beach Street

PAY PERIOD ENDING	12/16/2017	DATE TIME STARTED	01/05/2016
DATE LET	12/01/2015	DATE WORK BEGAN	01/05/2016
DATE AWARDED	12/17/2015	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	01/05/2016	DATE ACCEPTED	
DATE NOTICE TO PROCEED	01/05/2016		

Watsonville CA 95076 (831)724-1011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,371,246.47 PARTICIPATING	\$ 540.00	\$ 0.00
AWARD PROJECT AMT:	\$ 63,377,492.21 NON-PARTICIPATING	1,358,528.01	0.00
PERCENT COMPLETE:	99.11% TOTAL EARNINGS	1,359,068.01	0.00
FUNDS AVAILABLE:	\$ 12,178.46 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,359,068.01	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-25,047.06	627.98
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,334,020.95	627.98
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,334,020.95	627.98
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 627.98

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0024

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0575		MATERIAL ALLOWANCE		68.000		
			EACH	0.000	0.00	
			1,552.00000	68.000		105,536.00

			CAT 0200	CURRENT AMT \$	0.00 \$	0.00 \$ 105,536.00

CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	111.000	111.000		
			SY	0.000	0.00	
			17.12000	111.000		1,900.32
0010	202-00203	Removal of Curb and Gutter	273.900	273.900		
			LF	0.000	0.00	
			8.37000	273.900		2,292.54
0015	202-00206	Removal of Concrete Curb Ramp	117.700	117.700		
			SY	0.000	0.00	
			6.37000	117.700		749.75
0020	202-00210	Removal of Concrete Pavement	675.540	675.540		
			SY	0.000	0.00	
			15.12000	675.540		10,214.16
0025	202-00220	Removal of Asphalt Mat	1,666.330	1,666.330		
			SY	0.000	0.00	
			11.23000	1,666.330		18,712.89
0030	202-00240	*Removal of Asphalt Mat (Planing)	21,548.000	21,548.000		
			SY	0.000	0.00	
			2.69000	21,548.000		57,964.12
0035	202-01300	*Removal of End Anchorage	4.000	2.000		
			EACH	0.000	0.00	
			210.60000	2.000		421.20
0040	202-04010	Clean Inlet	0.000	0.000		
			EACH	0.000	0.00	
			389.88000	0.000		0.00
0045	202-05030	Sawing Asphalt Material (10 Inch)	168.000	168.000		
			LF	0.000	0.00	
			1.94000	168.000		325.92

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 3
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0050	203-01594	Combination Loader	5.000	5.000		
			127.44000	5.000		637.20
0055	203-01597	*Potholing	6.000	6.000		
			239.76000	6.000		1,438.56
0060	203-02330	Laborer	17.500	17.500		
			34.83000	17.500		609.53
0065	207-00205	Topsoil	0.000	0.000		
			80.46000	0.000		0.00
0070	208-00002	Erosion Log (12 Inch)	125.000	125.000		
			3.76000	125.000		470.00
0075	208-00045	Concrete Washout Structure	1.000	1.000		
			10,265.64000	1.000		10,265.64
0080	208-00051	Storm Drain Inlet Protection (Type 1)	340.000	340.000		
			4.32000	340.000		1,468.80
0085	208-00103	Removal and Disposal of Sediment (Labor)	4.000	4.000		
			37.08000	4.000		148.32
0090	208-00105	Removal and Disposal of Sediment (Equipment)	4.000	4.000		
			94.88000	4.000		379.52
0095	208-00106	Sweeping (Sediment Removal) 20588	108.000	108.000		
			156.60000	108.000		16,912.80
0100	208-00205	Erosion Control Supervisor	134.000	134.000		
			81.00000	134.000		10,854.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 4
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	210-01130	*Reset Guardrail Type 3 20588	0.000	0.000		
			LF	0.000	0.00	
			10.10000	0.000		0.00
0110	210-04010	Adjust Manhole 20588	13.000	13.000		
			EACH	0.000	0.00	
			612.36000	13.000		7,960.68
0115	210-04050	Adjust Valve Box	25.000	25.000		
			EACH	0.000	0.00	
			378.00000	25.000		9,450.00
0120	212-00006	Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0125	212-00032	Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0130	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	0.000	0.000		
			SY	0.000	0.00	
			2.21000	0.000		0.00
0135	304-06000	Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0140	304-07000	Aggregate Base Course (Class 7)	1,005.740	1,005.740		
			TON	0.000	0.00	
			35.42000	1,005.740		35,623.31
0145	403-00720	*Hot Mix Asphalt (Patching) (Asphalt) 20588	97.700	97.700		
			TON	0.000	0.00	
			216.00000	97.700		21,103.20
0150	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	6,202.170	6,202.170		
			TON	0.000	0.00	
			95.04000	6,202.170		589,454.24
0155	411-10255	*Emulsified Asphalt (Slow-Setting)	2,056.000	2,056.000		
			GAL	0.000	0.00	
			2.70000	2,056.000		5,551.20

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 5
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	412-00800	Concrete Pavement (8 Inch) 20588	100.800	100.800		
			SY	0.000	0.00	
			112.31000	100.800		11,320.85
0165	412-00801	Concrete Pavement (8 Inch) (Special) 20588	149.000	149.000		
			SY	0.000	0.00	
			135.04000	149.000		20,120.96
0170	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 20588	0.000	0.000		
			LF	0.000	0.00	
			23.98000	0.000		0.00
0175	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	0.000	0.000		
			LF	0.000	0.00	
			36.94000	0.000		0.00
0180	606-01460	*Median Terminal	0.000	0.000		
			EACH	0.000	0.00	
			5,081.40000	0.000		0.00
0185	606-02003	*End Anchorage (Nonflared)	0.000	0.000		
			EACH	0.000	0.00	
			2,111.40000	0.000		0.00
0190	606-02005	*End Anchorage (Flared) 20588	0.000	0.000		
			EACH	0.000	0.00	
			1,728.00000	0.000		0.00
0195	607-11525	Fence (Plastic)	100.000	100.000		
			LF	0.000	0.00	
			4.48000	100.000		448.00
0200	608-00006	Concrete Sidewalk (6 Inch) 20588	33.000	33.000		
			SY	0.000	0.00	
			122.31000	33.000		4,036.23
0205	608-00010	Concrete Curb Ramp 20588	258.000	258.000		
			SY	0.000	0.00	
			244.84000	258.000		63,168.72
0210	609-21020	Curb and Gutter Type 2 (Section II-B) 20588	265.000	265.000		
			LF	0.000	0.00	
			48.77000	265.000		12,924.05

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 6
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	625-00001	Construction Surveying (Hourly)	102.875	102.875		
			HOOR	0.000	0.00	
			162.00000	102.875		16,665.75
0220	626-00000	*Mobilization 20588	0.000	0.000		
			L S	0.000	0.00	
			136,862.12000	0.000		0.00
0221	626-00100	Mobilization (w/o Autopay)	1.000	1.000		
			L S	0.000	0.00	
			136,862.12000	1.000		136,862.12
0225	626-01000	Public Information Services 20588	0.000	0.000		
			L S	0.000	0.00	
			0.01000	0.000		0.00
0230	627-00005	*Epoxy Pavement Marking	158.000	158.000		
			GAL	0.000	0.00	
			162.00000	158.000		25,596.00
0235	627-00011	*Pavement Marking Paint (Waterborne)	482.500	482.500		
			GAL	0.000	0.00	
			81.00000	482.500		39,082.50
0240	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	789.000	789.000		
			SF	0.000	0.00	
			25.92000	789.000		20,450.88
0245	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	0.000	0.000		
			SF	0.000	0.00	
			15.12000	0.000		0.00
0250	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70012	F/A Asphalt Pavement Incentive	22,000.000	21,742.730		
			F A	0.000	0.00	
			1.00000	21,742.730		21,742.73
0260	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 7
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0280	700-70310	F/A Landscaping	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-71000	CMGC Overrun Pool	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	606-00301	Gdrail Ty 3 (6-3) MGS	5,888.000	5,888.000		
			LF	0.000	0.00	
			22.63000	5,888.000		133,245.44
0305	202-01130	Rem Gdrail Ty 3 20588	5,475.000	5,475.000		
			LF	0.000	0.00	
			3.13000	5,475.000		17,136.75
0310	606-02005	End Anchor (Flared) MGS	3.000	3.000		
			EACH	0.000	0.00	
			2,487.64000	3.000		7,462.92
0315	606-00350	Gdrail Ty 3 (D) (6-3) MGS	300.000	300.000		
			LF	0.000	0.00	
			36.94000	300.000		11,082.00
0320	606-01460	Median Terminal MGS	2.000	2.000		
			EACH	0.000	0.00	
			5,081.40000	2.000		10,162.80

CONTID: C18158-COMBO
 PCN: 20588-BID
 PROJECT: NHPP0063-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 8
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	606-02003	End Anchor (Nonflared) MGS	1.000	1.000		
			EACH	0.000	0.00	
			2,111.40000	1.000		2,111.40
0330	629-01001	Survey Monument (Ty 1) CO-034 MCR No. 17	25.000	0.000		
			EACH	0.000	0.00	
			108.00000	0.000		0.00
0335	629-01005	Survey Monument (Ty 5) CO-034 MCR No. 18	25.000	0.000		
			EACH	0.000	0.00	
			82.00000	0.000		0.00
0340	629-01006	Survey Monument (Ty 6) CO-034 MCR No. 19	25.000	0.000		
			EACH	0.000	0.00	
			162.00000	0.000		0.00
0345	629-01110	Locate Monuments CO-034 MCR No. 20	25.000	0.000		
			HOOR	0.000	0.00	
			108.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,370,706.47 \$	0.00 \$ 1,358,528.00
CAT NO0250 Roadway						
0490		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			17.84000	0.000		0.00
0495		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			33.32000	0.000		0.00
0515		MATERIAL ALLOWANCE		8.000		
			LF	0.000	0.00	
			38.57000	8.000		308.56
0585		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			2,954.70000	0.000		0.00
0640		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,708.15000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0024

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0645		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,366.95000	0.000		0.00
0830		MATERIAL ALLOWANCE		179.000		
			EACH	-22.000	-34,144.00	
			1,552.00000	157.000		243,664.00
0950		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			37.05000	0.000		0.00
0955		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			61.40000	0.000		0.00
0960		MATERIAL ALLOWANCE		10.500		
			LF	0.000	0.00	
			73.68000	10.500		773.64
0965		MATERIAL ALLOWANCE		11.000		
			LF	0.000	0.00	
			62.61000	11.000		688.71
0970		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			121.60000	0.000		0.00
1025		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,218.16000	0.000		0.00
				CAT 0250	CURRENT AMT \$	0.00 \$
						-34,144.00 \$
						245,434.91
CAT NO0252 ROADWAY						
0190		MATERIAL ALLOWANCE		8.000		
			EACH	0.000	0.00	
			1,552.00000	8.000		12,416.00
				CAT 0252	CURRENT AMT \$	0.00 \$
						0.00 \$
						12,416.00
CAT NO0350 STR F-07-A						
1950		MATERIAL ALLOWANCE		0.500		
			LF	0.000	0.00	
			1,280.00000	0.500		640.00
				CAT 0350	CURRENT AMT \$	0.00 \$
						0.00 \$
						640.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0024

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0352 Walls/Pedestrian Underpass							
2160		MATERIAL ALLOWANCE		1,045.013			
			SF	-556.551	-1,252.24		
			2.25000	488.462		1,099.04	
			CAT 0352	CURRENT AMT \$	0.00 \$	-1,252.24 \$	1,099.04
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0295	620-00020	Sanitary Facility 20588		1.000			
			EACH	0.000	0.00		
			540.00000	1.000		540.00	
			CAT 0400	CURRENT AMT \$	540.00 \$	0.00 \$	540.00
			PROJECT TOTAL	CURRENT AMT \$	1,371,246.47 \$	-35,396.24 \$	1,724,193.95

ESTIMATE SUMMARY

CONTID: C18158-COMBO ESTIMATE NO: 0024 PROG SPEC YR: 2005
 PCN: 21116-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: SH 82 GRAND AVENUE BRIDGE (F-0) TIME CHARGED: 712.0 DAYS TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE:
 PERCENT TIME: 78.41 ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DATE:

PROJECT NO: NHPP 0821-104
 SH 82 GRAND AVE BRIDGE SAFETY
 NAME OF ROAD:
 PROJECT COUNTIES: GARFIELD

CONTRACTOR: Granite and RLW Joint Venture
 585 West Beach Street
 Watsonville CA 95076 (831)724-1011
 PAY PERIOD ENDING 12/16/2017 DATE TIME STARTED 01/05/2016
 DATE LET 12/01/2015 DATE WORK BEGAN 01/05/2016
 DATE AWARDED 12/17/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/05/2016 DATE ACCEPTED
 DATE NOTICE TO PROCEED 01/05/2016

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,578,043.83 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	5,440,093.65	88,819.43
PERCENT COMPLETE: 71.79% TOTAL EARNINGS	5,440,093.65	88,819.43
FUNDS AVAILABLE: \$ 2,137,950.18 STOCKPILED MATERIALS	105,536.00	0.00
	GROSS EARNINGS	5,545,629.65
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-83,438.00	226.11
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,462,191.65
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,462,191.65
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 89,045.54

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 2
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			15,498.00000	1.000		15,498.00
0010	202-00001	Removal of Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00
0015	202-00002	Removal of Structure (Special)	9.000	0.000		
			EACH	0.000	0.00	
			422.67000	0.000		0.00
0020	202-00019	*Removal of Inlet	11.000	3.000		
			EACH	2.000	2,376.00	
			1,188.00000	5.000		5,940.00
0025	202-00021	*Removal of Manhole	3.000	2.000		
			EACH	0.000	0.00	
			1,350.00000	2.000		2,700.00
0030	202-00035	*Removal of Pipe	2,060.000	320.000		
			LF	0.000	0.00	
			57.56000	320.000		18,419.20
0035	202-00037	*Removal of End Section	1.000	0.000		
			EACH	0.000	0.00	
			983.88000	0.000		0.00
0040	202-00080	Removal of Guard Post	4.000	0.000		
			EACH	0.000	0.00	
			274.44000	0.000		0.00
0045	202-00155	Removal of Wall	457.000	308.000		
			LF	0.000	0.00	
			53.95000	308.000		16,616.60
0050	202-00190	*Removal of Concrete Median Cover Material	44.000	5.440		
			SY	0.000	0.00	
			23.76000	5.440		129.25
0055	202-00200	*Removal of Sidewalk	884.000	822.020		
			SY	0.000	0.00	
			17.12000	822.020		14,072.98

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 3
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0060	202-00202	*Removal of Gutter	197.000	131.000		
			LF	0.000	0.00	
			19.70000	131.000		2,580.70
0065	202-00203	*Removal of Curb and Gutter	4,933.000	4,933.000		
			LF	0.000	0.00	
			8.37000	4,933.000		41,289.21
0070	202-00207	*Removal of Brick Pavers	503.000	271.750		
			SY	0.000	0.00	
			16.63000	271.750		4,519.20
0075	202-00700	*Removal of Light Standard	9.000	0.000		
			EACH	0.000	0.00	
			633.00000	0.000		0.00
0080	202-00810	*Removal of Ground Sign	17.000	5.000		
			EACH	0.000	0.00	
			48.60000	5.000		243.00
0085	202-00815	Removal of Sign (Special)	3.000	3.000		
			EACH	0.000	0.00	
			11,219.26000	3.000		33,657.78
0090	202-00821	*Removal of Sign Panel	64.000	0.000		
			EACH	43.000	2,879.28	
			66.96000	43.000		2,879.28
0095	202-00827	*Removal of Pull Box	18.000	0.000		
			EACH	14.000	2,726.78	
			194.77000	14.000		2,726.78
0100	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			7,187.02000	0.000		0.00
0105	202-00840	*Removal of Traffic Signal Pole	2.000	2.000		
			EACH	0.000	0.00	
			811.54000	2.000		1,623.08
0110	202-01000	*Removal of Fence	748.000	590.000		
			LF	0.000	0.00	
			8.80000	590.000		5,192.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 4
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0115	202-01130	*Removal of Guardrail Type 3	1,574.000	1,574.000		
			LF	0.000	0.00	
			3.13000	1,574.000		4,926.62
0120	202-01170	Removal of Guardrail Type 7	446.000	431.000		
			LF	0.000	0.00	
			12.28000	431.000		5,292.68
0125	202-04001	*Plug Culvert	6.000	2.000		
			EACH	2.000	686.88	
			343.44000	4.000		1,373.76
0130	202-04010	*Clean Inlet	1.000	0.000		
			EACH	0.000	0.00	
			389.88000	0.000		0.00
0135	203-00100	*Muck Excavation	120.000	110.710		
			CY	0.000	0.00	
			46.33000	110.710		5,129.19
0140	203-01597	*Potholing	0.000	0.000		
			HOUR	0.000	0.00	
			239.76000	0.000		0.00
0145	207-00205	*Topsoil	1,050.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0150	210-00050	*Reset Fire Hydrant	3.000	3.000		
			EACH	0.000	0.00	
			9,666.00000	3.000		28,998.00
0155	210-00427	Reset Pipe Handrailing	157.000	157.000		
			LF	0.000	0.00	
			37.80000	157.000		5,934.60
0156	210-00476	Reset MVRD CO-019 CR-8	12.000	0.000		
			EACH	0.000	0.00	
			1,162.43000	0.000		0.00
0160	210-00750	*Reset Light Standard	14.000	11.000		
			EACH	0.000	0.00	
			1,688.01000	11.000		18,568.11

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 5
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0165	210-00810	Reset Ground Sign WAYFINDING SIGN: ST-A1 - VEHICULAR DIRE	7.000 EACH 270.00000	0.000 0.000 0.000	0.00 0.00	0.00
0170	210-00810	*Reset Ground Sign	3.000 EACH 118.80000	3.000 0.000 3.000	0.00 0.00	356.40
0175	210-00810	*Reset Ground Sign	3.000 EACH 118.80000	3.000 0.000 3.000	0.00 0.00	356.40
0180	210-00815	*Reset Sign Panel REPLACE MESSAGES WAYFINDING SIGN: ST-A1	1.000 EACH 712.80000	0.000 0.000 0.000	0.00 0.00	0.00
0185	210-00840	*Reset Traffic Signal Pole	6.000 EACH 2,759.24000	5.000 0.000 5.000	0.00 0.00	13,796.20
0186	210-00845	Res Traf Sig Cntrlr CO-019 CR-8	2.000 EACH 2,615.00000	0.000 0.000 0.000	0.00 0.00	0.00
0190	210-00848	*Reset Traffic Signal Controller and Cabinet	2.000 EACH 4,230.84000	2.000 0.000 2.000	0.00 0.00	8,461.68
0195	210-00858	*Reset Pedestal Pole	1.000 EACH 773.67000	1.000 0.000 1.000	0.00 0.00	773.67
0200	210-01200	*Reset End Anchorage	1.000 EACH 1,215.32000	1.000 0.000 1.000	0.00 0.00	1,215.32
0205	210-04010	*Adjust Manhole	7.000 EACH 612.36000	0.000 0.000 0.000	0.00 0.00	0.00
0210	210-04015	*Modify Manhole	4.000 EACH 311.04000	1.000 0.000 1.000	0.00 0.00	311.04

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 6
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0215	210-04020	*Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,420.20000	1.000		1,420.20
0220	210-04050	*Adjust Valve Box	5.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0225	212-00006	*Seeding (Native)	1.000	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0230	212-00022	*Seeding (Riparian)	1.300	0.000		
			ACRE	0.000	0.00	
			1,609.20000	0.000		0.00
0235	212-00032	*Soil Conditioning	2.300	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0240	213-00002	*Mulching (Weed Free Hay)	1.000	0.000		
			ACRE	0.000	0.00	
			937.44000	0.000		0.00
0245	213-00005	Mulching (Decorative)	672.000	0.000		
			CF	0.000	0.00	
			9.72000	0.000		0.00
0250	213-00008	Mulching (Wood Chip)	4,105.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0255	213-00012	*Spray-on Mulch Blanket	1.300	0.000		
			ACRE	0.000	0.00	
			2,970.00000	0.000		0.00
0260	213-00061	*Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0265	213-00462	Metal Landscape Border (3/16 X 5-1/2 Inch)	112.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 7
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0270	213-00700	*Landscape Boulder	113.000	67.000		
			EACH	0.000	0.00	
			432.00000	67.000		28,944.00
0275	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			15,660.00000	0.000		0.00
0280	214-00201	*Deciduous Tree (Tubeling)	35.000	0.000		
			EACH	0.000	0.00	
			9.61000	0.000		0.00
0285	214-00225	*Deciduous Tree (2.5 Inch Caliper)	5.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0290	214-00301	*Deciduous Shrub (Tubeling)	40.000	0.000		
			EACH	0.000	0.00	
			106.87000	0.000		0.00
0295	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	6.000	0.000		
			EACH	0.000	0.00	
			864.00000	0.000		0.00
0300	214-01010	*Brush Layer Cutting	830.000	0.000		
			EACH	0.000	0.00	
			3.24000	0.000		0.00
0305	304-06000	*Aggregate Base Course (Class 6)	5,631.000	816.670		
			TON	25.820	886.66	
			34.34000	842.490		28,931.11
0310	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	220.860	220.860		
			TON	0.000	0.00	
			108.87000	220.860		24,045.03
0311	403-34721	HMA (Gr SX) (75) (PG 58-28)	0.000	0.000		
			TON	0.000	0.00	
			95.04000	0.000		0.00
0315	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	413.540	413.540		
			TON	0.000	0.00	
			109.08000	413.540		45,108.94

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 8
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0320	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	871.000	568.320		
			TON	0.000	0.00	
			125.28000	568.320		71,199.13
0325	420-00200	Geotextile (Weed Barrier)	1,634.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0330	502-00400	End Plate	0.000	0.000		
			EACH	0.000	0.00	
			189.06000	0.000		0.00
0335	503-00018	*Drilled Caisson (18 Inch)	24.000	0.000		
			LF	0.000	0.00	
			169.11000	0.000		0.00
0340	503-00036	*Drilled Caisson (36 Inch)	165.000	165.000		
			LF	0.000	0.00	
			554.89000	165.000		91,556.85
0345	503-00042	*Drilled Caisson (42 Inch)	68.000	0.000		
			LF	0.000	0.00	
			712.30000	0.000		0.00
0350	503-00048	*Drilled Caisson (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			908.56000	42.000		38,159.52
0355	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	806.000	806.000		
			LF	0.000	0.00	
			20.36000	806.000		16,410.16
0360	606-00710	Guardrail Type 7 (Style CA)	398.000	267.500		
			LF	0.000	0.00	
			118.65000	267.500		31,738.88
0365	606-00740	Guardrail Type 7 (Style CE)	247.000	247.000		
			LF	0.000	0.00	
			214.53000	247.000		52,988.91
0370	606-00741	Guardrail Type 7 (Style CE) (Special)	261.000	261.000		
			LF	0.000	0.00	
			263.72000	261.000		68,830.92

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 9
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0375	606-01370	*Transition Type 3G	3.000	0.000		
			EACH	0.000	0.00	
			1,582.52000	0.000		0.00
0380	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			3,548.34000	1.000		3,548.34
0385	608-00000	Concrete Sidewalk	335.000	217.660		
			SY	36.280	2,090.82	
			57.63000	253.940		14,634.56
0390	608-00006	Concrete Sidewalk (6 Inch)	725.930	725.930		
			SY	0.000	0.00	
			76.08000	725.930		55,228.75
0395	608-00010	Concrete Curb Ramp	103.540	103.540		
			SY	0.000	0.00	
			87.38000	103.540		9,047.33
0400	608-00012	Curb Ramp (Special)	99.000	14.830		
			SY	42.280	3,751.93	
			88.74000	57.110		5,067.94
0405	608-00015	Detectable Warnings	322.000	256.830		
			SF	0.000	0.00	
			62.75000	256.830		16,116.08
0410	608-00350	Concrete Sidewalk (Colored)	192.000	168.860		
			SY	0.000	0.00	
			93.30000	168.860		15,754.64
0415	608-10000	Sidewalk Drain	21.000	0.000		
			LF	0.000	0.00	
			238.25000	0.000		0.00
0420	609-20010	Curb Type 2 (Section B)	286.000	277.750		
			LF	0.000	0.00	
			34.62000	277.750		9,615.71
0425	609-20100	Curb Type 2 (Section-Variable)	719.500	719.500		
			LF	0.000	0.00	
			33.49000	719.500		24,096.06

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 10
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0430	609-21010	Curb and Gutter Type 2 (Section I-B)	875.000	875.000		
			LF	0.000	0.00	
			34.47000	875.000		30,161.25
0435	609-21011	Curb and Gutter Type 2 (Section I-M)	2,293.830	2,293.830		
			LF	0.000	0.00	
			35.91000	2,293.830		82,371.44
0440	609-21020	Curb and Gutter Type 2 (Section II-B)	2,996.000	2,646.750		
			LF	81.000	3,146.85	
			38.85000	2,727.750		105,973.09
0445	609-21021	Curb and Gutter Type 2 (Section II-M)	644.000	644.000		
			LF	0.000	0.00	
			38.88000	644.000		25,038.72
0450	609-21900	Curb and Gutter Type 2 (Special)	189.000	183.000		
			LF	6.000	245.88	
			40.98000	189.000		7,745.22
0455	609-24002	Gutter Type 2 (2 Foot)	591.760	591.760		
			LF	0.000	0.00	
			23.38000	591.760		13,835.35
0460	609-24004	Gutter Type 2 (4 Foot)	50.000	0.000		
			LF	0.000	0.00	
			43.36000	0.000		0.00
0465	609-24006	Gutter Type 2 (6 Foot)	36.000	24.000		
			LF	0.000	0.00	
			58.86000	24.000		1,412.64
0470	609-24008	Gutter Type 2 (8 Foot)	21.000	21.000		
			LF	0.000	0.00	
			83.10000	21.000		1,745.10
0475	610-00020	Median Cover Material (Patterned Concrete)	771.000	0.000		
			SF	0.000	0.00	
			13.20000	0.000		0.00
0480	610-00060	*Median Cover Material (Brick Pavers)	1,252.000	0.000		
			SF	0.000	0.00	
			34.84000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 11
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0485	610-00110	Median Edging	244.000	0.000		
			LF	0.000	0.00	
			48.28000	0.000		0.00
0490	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	0.000	0.00	
			124.44000	0.000		0.00
0495	613-00200	*2 Inch Electrical Conduit	3,907.000	1,181.000		
			LF	0.000	0.00	
			17.85000	1,181.000		21,080.85
0500	613-00206	*2 Inch Electrical Conduit (Bored)	1,000.000	600.000		
			LF	0.000	0.00	
			80.07000	600.000		48,042.00
0505	613-00300	*3 Inch Electrical Conduit	2,535.000	264.000		
			LF	0.000	0.00	
			12.98000	264.000		3,426.72
0506	613-00306	3 In Elec Cond (Bored) CO-019 CR-8	1,830.000	1,816.000		
			LF	0.000	0.00	
			92.00000	1,816.000		167,072.00
0510	613-01075	*3/4 Inch Electrical Conduit (Plastic)	140.000	70.000		
			LF	0.000	0.00	
			3.25000	70.000		227.50
0515	613-01100	*1 Inch Electrical Conduit (Plastic)	875.000	515.000		
			LF	0.000	0.00	
			3.79000	515.000		1,951.85
0520	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	895.000	426.000		
			LF	0.000	0.00	
			6.49000	426.000		2,764.74
0525	613-01200	*2 Inch Electrical Conduit (Plastic)	10,829.500	10,704.500		
			LF	125.000	1,352.50	
			10.82000	10,829.500		117,175.19
0530	613-01300	*3 Inch Electrical Conduit (Plastic)	3,491.000	3,491.000		
			LF	0.000	0.00	
			7.03000	3,491.000		24,541.73

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 12
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0535	613-07000	*Pull Box (Special)	15.000	0.000		
			EACH	0.000	0.00	
			248.87000	0.000		0.00
0540	613-07001	*Type One Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0545	613-07002	*Type Two Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			481.52000	0.000		0.00
0546	613-07003	Type Three Pull Box CO-019 CR-8	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0550	613-07004	*Type Four Pull Box	14.000	0.000		
			EACH	0.000	0.00	
			892.70000	0.000		0.00
0555	613-07005	*Type Five Pull Box	9.000	0.000		
			EACH	0.000	0.00	
			1,141.57000	0.000		0.00
0560	613-07023	*Pull Box (24"x36"x24")	7.000	0.000		
			EACH	0.000	0.00	
			990.08000	0.000		0.00
0565	613-07040	*Pull Box (30"x48"x24")	5.000	0.000		
			EACH	0.000	0.00	
			1,141.57000	0.000		0.00
0570	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			46,834.30000	0.000		0.00
0575	613-16000	*Luminaire (Special)	77.000	10.000		
			EACH	0.000	0.00	
			2,692.22000	10.000		26,922.20
0575		MATERIAL ALLOWANCE		68.000		
			EACH	0.000	0.00	
			1,552.00000	68.000		105,536.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 13
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0580	613-20000	*Light Standard and Luminaire (Install Only)	6.000	0.000		
			EACH	0.000	0.00	
			349.50000	0.000		0.00
0585	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			916.50000	0.000		0.00
0590	613-40010	*Light Standard Foundation	59.000	15.000		
			EACH	13.000	15,276.43	
			1,175.11000	28.000		32,903.08
0595	613-50100	Lighting Control Center	2.000	0.000		
			EACH	0.000	0.00	
			32,581.81000	0.000		0.00
0600	613-50130	*4-Plex Receptacle (With Back Box and Cover)	5.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0605	614-00011	*Sign Panel (Class I)	827.000	412.700		
			SF	179.500	5,040.36	
			28.08000	592.200		16,628.98
0610	614-00012	*Sign Panel (Class II)	233.000	31.000		
			SF	66.000	2,494.80	
			37.80000	97.000		3,666.60
0615	614-00013	*Sign Panel (Class III)	32.500	0.000		
			SF	32.500	1,333.80	
			41.04000	32.500		1,333.80
0620	614-00037	Sign Panel (Special) ST-A1 - VEHICULAR DIRECTIONAL SIGN	2.000	0.000		
			EACH	0.000	0.00	
			4,492.80000	0.000		0.00
0625	614-00037	Sign Panel (Special) ST-G - PEDESTRIAN-BIKE DIRECTIONAL	5.000	0.000		
			EACH	0.000	0.00	
			2,311.20000	0.000		0.00
0630	614-00037	Sign Panel (Special) ST-J - PEDESTRIAN-BIKE DIRECTIONAL WITH	3.000	0.000		
			EACH	0.000	0.00	
			1,603.80000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 14
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0635	614-00037	Sign Panel (Special) ST-O - PEDESTRIAN-BIKE REGULATORY	1.000	0.000		
		EACH		0.000	0.00	
			378.00000	0.000		0.00
0640	614-00037	Sign Panel (Special) ST-G.1 - PEDESTRIAN-BIKE DIRECTIONAL	1.000	0.000		
		EACH		0.000	0.00	
			2,160.00000	0.000		0.00
0645	614-00041	Sign Post (Special) 4 INCH SQUARE - LENGTH A	2.000	0.000		
		EACH		0.000	0.00	
			475.20000	0.000		0.00
0650	614-00041	Sign Post (Special) 3 INCH ROUND - LENGTH A	7.000	0.000		
		EACH		0.000	0.00	
			55.08000	0.000		0.00
0655	614-00041	Sign Post (Special) 3 INCH ROUND - LENGTH B	1.000	0.000		
		EACH		0.000	0.00	
			324.00000	0.000		0.00
0660	614-00041	Sign Post (Special) BRACKET- BREAK SAFE AS4 4" RECTANGULAR	5.000	0.000		
		EACH		0.000	0.00	
			1,188.00000	0.000		0.00
0665	614-00041	Sign Post (Special) BRACKET 3" ROUND BASE	8.000	0.000		
		EACH		0.000	0.00	
			432.00000	0.000		0.00
0670	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	43.000	23.000		
		EACH		17.000	2,111.40	
			124.20000	40.000		4,968.00
0675	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	43.000	27.000		
		EACH		10.000	2,484.00	
			248.40000	37.000		9,190.80
0680	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	2.000	1.000		
		EACH		0.000	0.00	
			129.60000	1.000		129.60
0685	614-70150	*Pedestrian Signal Face (16) (Countdown)	18.000	1.000		
		EACH		0.000	0.00	
			551.85000	1.000		551.85

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 15
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0690	614-70336	*Traffic Signal Face (12-12-12)	47.000	33.000		
			EACH	0.000	0.00	
			762.85000	33.000		25,174.05
0695	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,136.16000	0.000		0.00
0700	614-70560	*Traffic Signal Face (12-12-12-12-12)	12.000	10.000		
			EACH	0.000	0.00	
			1,290.89000	10.000		12,908.90
0704	614-72854	Traf Ctrl Cabinet CO-019 CR-8	2.000	0.000		
			EACH	0.000	0.00	
			27,397.68000	0.000		0.00
0705	614-72858	*Pedestal Pole (3 Foot 6 Inch)	1.000	0.000		
			EACH	0.000	0.00	
			1,683.68000	0.000		0.00
0710	614-72860	*Pedestrian Push Button	18.000	0.000		
			EACH	0.000	0.00	
			223.99000	0.000		0.00
0715	614-72866	*Fire Preemption Unit and Timer	15.000	0.000		
			EACH	0.000	0.00	
			4,217.86000	0.000		0.00
0720	614-72871	*Loop Detector Wire (Prefab) Special	3,205.000	3,205.000		
			LF	0.000	0.00	
			28.13000	3,205.000		90,156.65
0725	614-72875	*Loop Detector Wire	5,520.000	2,894.000		
			LF	0.000	0.00	
			5.09000	2,894.000		14,730.46
0730	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			16,669.08000	0.000		0.00
0735	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	2.000	1.000		
			EACH	0.000	0.00	
			17,309.66000	1.000		17,309.66

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 16
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0740	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			17,316.15000	1.000		17,316.15
0745	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			19,159.98000	0.000		0.00
0746	614-81145	Sig-Light Pole Steel (1-45 Ft) CO-019 CR-8	1.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0747	614-81150	Sig-Light Pole Steel (1-50 Ft) CO-019 CR-8	1.000	1.000		
			EACH	0.000	0.00	
			20,850.00000	1.000		20,850.00
0750	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			19,742.12000	0.000		0.00
0751	614-81160	Sig-Light Pole Steel (1-60 Ft) CO-019 CR-8	2.000	1.000		
			EACH	0.000	0.00	
			24,260.00000	1.000		24,260.00
0755	614-81535	*Traffic Signal-Light Pole Steel (2-35&40 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			27,186.68000	0.000		0.00
0760	614-84000	*Traffic Signal Pedestal Pole Steel	6.000	1.000		
			EACH	0.000	0.00	
			1,135.08000	1.000		1,135.08
0765	614-85520	*Paint Traffic Signal Pole	6.000	0.000		
			EACH	5.000	3,056.80	
			611.36000	5.000		3,056.80
0770	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,850.000	1,688.000		
			LF	0.000	0.00	
			2.06000	1,688.000		3,477.28
0775	614-87325	*Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			9,962.49000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 17
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0780	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			2,191.17000	0.000		0.00
0785	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	4,900.000	2,398.000		
			LF	0.000	0.00	
			4.87000	2,398.000		11,678.26
0790	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			326,953.94000	1.000		326,953.94
0795	625-00001	Construction Surveying (Hourly)	66.667	64.250		
			HOUR	0.000	0.00	
			162.00000	64.250		10,408.50
0800	626-00100	*Mobilization (without Autopay) 21116	1.000	1.000		
			L S	0.000	0.00	
			1,368,621.21000	1.000		1,368,621.21
0805	627-00005	*Epoxy Pavement Marking	85.200	85.200		
			GAL	0.000	0.00	
			162.00000	85.200		13,802.40
0810	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,407.000	1,093.240		
			SF	0.000	0.00	
			19.44000	1,093.240		21,252.59
0815	627-30310	*Preformed Plastic Pavement Marking (60 Mil) (Xwalk-Stop Lin	1,053.000	0.000		
			SF	0.000	0.00	
			17.28000	0.000		0.00
0820	700-70002	F/A ANTICIPATED CMO Railing	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 18
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0835	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70310	F/A Landscaping	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0860	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	700-71000	CMGC Overrun Pool	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1140	900-00014	Added Item (Lump Sum)/ Temporary Pedestrian Crossing / CO-005	1.000	1.000		
			L S	0.000	0.00	
			36,000.00000	1.000		36,000.00
			CAT 0200	CURRENT AMT	\$ 5,272,773.56 \$	51,941.17 \$ 3,794,212.02
CAT NO0201 Detour						
0870	202-00195	*Removal of Median Cover	449.600	449.600		
			SY	0.000	0.00	
			23.22000	449.600		10,439.71
0875	202-00200	*Removal of Sidewalk	78.000	0.000		
			SY	0.000	0.00	
			17.12000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 19
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0880	202-00203	*Removal of Curb and Gutter	2,115.000	1,588.000		
			LF	0.000	0.00	
			8.37000	1,588.000		13,291.56
0885	202-00206	*Removal of Concrete Curb Ramp	76.600	76.600		
			SY	0.000	0.00	
			6.37000	76.600		487.94
0890	202-00810	*Removal of Ground Sign	4.000	1.000		
			EACH	0.000	0.00	
			48.60000	1.000		48.60
0895	202-01130	*Removal of Guardrail Type 3	2,587.000	907.000		
			LF	0.000	0.00	
			3.13000	907.000		2,838.91
0900	203-01500	*Blading	8.000	0.000		
			HOURL	0.000	0.00	
			166.32000	0.000		0.00
0905	203-01510	*Backhoe	8.000	0.000		
			HOURL	0.000	0.00	
			166.32000	0.000		0.00
0910	203-01550	*Dozing	8.000	0.000		
			HOURL	0.000	0.00	
			120.96000	0.000		0.00
0915	203-01594	*Combination Loader	8.000	0.000		
			HOURL	0.000	0.00	
			127.44000	0.000		0.00
0920	203-01597	*Potholing	20.000	0.000		
			HOURL	0.000	0.00	
			239.76000	0.000		0.00
0925	210-00750	*Reset Light Standard	5.000	0.000		
			EACH	0.000	0.00	
			1,688.01000	0.000		0.00
0930	210-00810	*Reset Ground Sign	25.000	19.000		
			EACH	0.000	0.00	
			118.80000	19.000		2,257.20

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 20
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0935	210-00815	*Reset Sign Panel	14.000	13.000		
			EACH	0.000	0.00	
			135.00000	13.000		1,755.00
0940	210-00827	*Reset Pull Box	8.000	2.000		
			EACH	0.000	0.00	
			167.72000	2.000		335.44
0945	210-02900	*Relay Riprap	3.000	3.000		
			CY	0.000	0.00	
			73.44000	3.000		220.32
0950	210-04010	*Adjust Manhole	3.000	1.000		
			EACH	0.000	0.00	
			612.36000	1.000		612.36
0955	210-04020	*Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,420.20000	0.000		0.00
0960	304-06000	*Aggregate Base Course (Class 6)	16,282.810	16,271.440		
			TON	0.000	0.00	
			34.34000	16,271.440		558,761.25
0965	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	4,774.310	4,774.310		
			TON	0.000	0.00	
			125.28000	4,774.310		598,125.56
0970	411-10255	*Emulsified Asphalt (Slow-Setting)	1,139.000	679.000		
			GAL	0.000	0.00	
			2.70000	679.000		1,833.30
0975	412-00801	Concrete Pavement (8 Inch) (Special)	224.000	186.660		
			SY	0.000	0.00	
			163.07000	186.660		30,438.65
0980	412-00805	Concrete Pavement (8 Inch) (Fast Track)	1,707.000	1,635.200		
			SY	0.000	0.00	
			155.23000	1,635.200		253,832.10
0985	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,338.000	2,534.000		
			LF	0.000	0.00	
			20.36000	2,534.000		51,592.24

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 21
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
0990	606-01340	*End Anchorage Type 3D	5.000	3.000		
			EACH	0.000	0.00	
			2,171.55000	3.000		6,514.65
0995	606-02005	*End Anchorage (Flared)	3.000	3.000		
			EACH	0.000	0.00	
			3,548.34000	3.000		10,645.02
1000	608-00000	Concrete Sidewalk	53.000	8.000		
			SY	0.000	0.00	
			57.63000	8.000		461.04
1005	608-00010	Concrete Curb Ramp	88.000	57.040		
			SY	0.000	0.00	
			87.38000	57.040		4,984.16
1010	608-00015	Detectable Warnings	175.000	24.000		
			SF	0.000	0.00	
			62.75000	24.000		1,506.00
1015	609-21010	Curb and Gutter Type 2 (Section I-B)	453.000	106.000		
			LF	0.000	0.00	
			34.47000	106.000		3,653.82
1020	609-21011	Curb and Gutter Type 2 (Section I-M)	239.000	0.000		
			LF	0.000	0.00	
			35.91000	0.000		0.00
1025	609-21020	Curb and Gutter Type 2 (Section II-B)	1,106.000	769.000		
			LF	10.000	388.50	
			38.85000	779.000		30,264.15
1030	609-21021	Curb and Gutter Type 2 (Section II-M)	221.000	50.000		
			LF	0.000	0.00	
			38.88000	50.000		1,944.00
1035	610-00020	Median Cover Material (Patterned Concrete)	3,595.000	3,595.000		
			SF	0.000	0.00	
			13.20000	3,595.000		47,454.00
1040	612-00001	*Delineator (Type I)	46.000	35.000		
			EACH	0.000	0.00	
			70.20000	35.000		2,457.00

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 22
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
1045	612-00002	*Delineator (Type II)	29.000	26.000		
			EACH	0.000	0.00	
			70.20000	26.000		1,825.20
1050	612-00003	*Delineator (Type III)	7.000	5.000		
			EACH	0.000	0.00	
			70.20000	5.000		351.00
1055	614-00011	*Sign Panel (Class I)	144.000	0.000		
			SF	0.000	0.00	
			28.08000	0.000		0.00
1060	614-00012	*Sign Panel (Class II)	15.000	0.000		
			SF	0.000	0.00	
			37.80000	0.000		0.00
1065	614-00013	*Sign Panel (Class III)	104.000	0.000		
			SF	0.000	0.00	
			41.04000	0.000		0.00
1070	614-00818	*Steel Sign Post (W 8x18)	33.000	0.000		
			LF	0.000	0.00	
			61.56000	0.000		0.00
1075	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	4.000	0.000		
			EACH	0.000	0.00	
			124.20000	0.000		0.00
1080	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	20.000	0.000		
			EACH	0.000	0.00	
			248.40000	0.000		0.00
1085	627-00005	*Epoxy Pavement Marking	106.000	0.000		
			GAL	0.000	0.00	
			162.00000	0.000		0.00
1090	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	901.000	840.500		
			SF	0.000	0.00	
			25.92000	840.500		21,785.76

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 23
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Detour						
1095	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	790.000	790.000		
			SF	0.000	0.00	
			15.12000	790.000		11,944.80
CAT 0201 CURRENT AMT \$ 1,836,681.64 \$ 388.50 \$ 1,672,660.74						
CAT NO0250 Roadway						
0490		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			17.84000	0.000		0.00
0495		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			33.32000	0.000		0.00
0515		MATERIAL ALLOWANCE		8.000		
			LF	0.000	0.00	
			38.57000	8.000		308.56
0585		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			2,954.70000	0.000		0.00
0640		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,708.15000	0.000		0.00
0645		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,366.95000	0.000		0.00
0830		MATERIAL ALLOWANCE		179.000		
			EACH	-22.000	-34,144.00	
			1,552.00000	157.000		243,664.00
0950		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			37.05000	0.000		0.00
0955		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			61.40000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0024

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0250 Roadway							
0960		MATERIAL ALLOWANCE		10.500			
			LF	0.000	0.00		
			73.68000	10.500		773.64	
0965		MATERIAL ALLOWANCE		11.000			
			LF	0.000	0.00		
			62.61000	11.000		688.71	
0970		MATERIAL ALLOWANCE		0.000			
			LF	0.000	0.00		
			121.60000	0.000		0.00	
1025		MATERIAL ALLOWANCE		0.000			
			EACH	0.000	0.00		
			1,218.16000	0.000		0.00	
			CAT 0250	CURRENT AMT \$	0.00 \$	-34,144.00 \$	245,434.91
CAT NO0252 ROADWAY							
0190		MATERIAL ALLOWANCE		8.000			
			EACH	0.000	0.00		
			1,552.00000	8.000		12,416.00	
			CAT 0252	CURRENT AMT \$	0.00 \$	0.00 \$	12,416.00
CAT NO0300 Walls/Ped Underpass							
1100	206-00000	Structure Excavation		548.000	0.000		
			CY	548.000	22,889.96		
			41.77000	548.000		22,889.96	
1105	504-04410	*Block Facing		2,125.000	0.000		
			SF	212.000	13,599.80		
			64.15000	212.000		13,599.80	
1110	601-03000	*Concrete Class D		155.000	3.000		
			CY	0.000	0.00		
			729.86000	3.000		2,189.58	
1115	601-40400	*Structural Concrete Stain		527.000	60.000		
			SY	0.000	0.00		
			16.35000	60.000		981.00	
1120	602-00000	*Reinforcing Steel		3,261.000	0.000		
			LB	0.000	0.00		
			0.93160	0.000		0.00	

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 25
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 Walls/Ped Underpass							
1125	602-00020	*Reinforcing Steel (Epoxy Coated)	18,657.000	0.000			
			LB	0.000	0.00		
			1.05450	0.000		0.00	
1130	606-00740	Guardrail Type 7 (Style CE)	65.000	0.000			
			LF	0.000	0.00		
			214.53000	0.000		0.00	
1135	606-10705	*Bridge Rail Type 7 (Special)	726.000	188.000			
			LF	0.000	0.00		
			207.96000	188.000		39,096.48	
			CAT 0300	CURRENT AMT \$	468,588.63 \$	36,489.76 \$	78,756.82
CAT NO0350 STR F-07-A							
1950		MATERIAL ALLOWANCE		0.500			
			LF	0.000	0.00		
			1,280.00000	0.500		640.00	
			CAT 0350	CURRENT AMT \$	0.00 \$	0.00 \$	640.00
CAT NO0352 Walls/Pedestrian Underpass							
2160		MATERIAL ALLOWANCE		1,045.013			
			SF	-556.551	-1,252.24		
			2.25000	488.462		1,099.04	
			CAT 0352	CURRENT AMT \$	0.00 \$	-1,252.24 \$	1,099.04
			PROJECT TOTAL	CURRENT AMT \$	7,578,043.83 \$	53,423.19 \$	5,805,219.53

ESTIMATE SUMMARY

CONTID: C18158-COMBO

ESTIMATE NO: 0024 PROG

SPEC YR: 2005

PCN: 21122-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 712.0 DAYS

TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT

SH 82 GRAND AVENUE BRIDGE (F-0

PERCENT TIME: 78.41

ORIG TIME ALLOW: 6/30/2018 FIXED COMPLETION DAT

PROJECT NO: FBR 0821-105

SH 82 GRAND AVE PEDESTRIAN BRIDGE

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

Granite and RLW Joint Venture

PAY PERIOD ENDING 12/16/2017

DATE TIME STARTED 01/05/2016

585 West Beach Street

DATE LET 12/01/2015

DATE WORK BEGAN 01/05/2016

DATE AWARDED 12/17/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/05/2016

DATE ACCEPTED

Watsonville CA 95076 (831)724-1011

DATE NOTICE TO PROCEED 01/05/2016

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 11,791,486.89 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 63,377,492.21 NON-PARTICIPATING	10,565,110.66	14,205.38
PERCENT COMPLETE: 89.60% TOTAL EARNINGS	10,565,110.66	14,205.38
FUNDS AVAILABLE: \$ 1,226,376.23 STOCKPILED MATERIALS	12,416.00	0.00
	GROSS EARNINGS	10,577,526.66
	10,577,526.66	14,205.38
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-166,028.54	3,864.25
	SECURITIES ENCUMBERED	0.00
	0.00	0.00
	NET EARNINGS	10,411,498.12
	10,411,498.12	18,069.63
	LIQUIDATED DAMAGES	0.00
	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00
	0.00	0.00
	AMOUNT DUE	10,411,498.12
	10,411,498.12	18,069.63
	OTHER ADJUSTMENTS	0.00
	0.00	0.00
	PAYMENT DUE	\$ 18,069.63

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18158-COMBO
 PCN: 21116-BID
 PROJECT: NHPP 0821-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0024

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	Roadway				
0575		MATERIAL ALLOWANCE		68.000		
			EACH	0.000	0.00	
			1,552.00000	68.000		105,536.00
			CAT 0200	CURRENT AMT \$	0.00 \$	0.00 \$
	CAT NO0250	Roadway				105,536.00

0490		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			17.84000	0.000		0.00
0495		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			33.32000	0.000		0.00
0515		MATERIAL ALLOWANCE		8.000		
			LF	0.000	0.00	
			38.57000	8.000		308.56
0585		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			2,954.70000	0.000		0.00
0640		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,708.15000	0.000		0.00
0645		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,366.95000	0.000		0.00
0830		MATERIAL ALLOWANCE		179.000		
			EACH	-22.000	-34,144.00	
			1,552.00000	157.000		243,664.00
0950		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			37.05000	0.000		0.00
0955		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			61.40000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 18158-BID
 PROJECT: FBR 0821-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0024

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 Roadway						
0960		MATERIAL ALLOWANCE		10.500		
			LF	0.000	0.00	
			73.68000	10.500		773.64
0965		MATERIAL ALLOWANCE		11.000		
			LF	0.000	0.00	
			62.61000	11.000		688.71
0970		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			121.60000	0.000		0.00
1025		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,218.16000	0.000		0.00
				CAT 0250	CURRENT AMT \$	
					0.00 \$	-34,144.00 \$
						245,434.91
CAT NO0252 ROADWAY						
0005	201-00000	*Clearing and Grubbing		1.000		
			L S	0.000	0.00	
			15,498.00000	1.000		15,498.00
0010	202-00002	Removal of Structure (Special)		40.000		
			EACH	0.000	0.00	
			422.67000	0.000		0.00
0015	202-00010	*Removal of Tree		7.000		
			EACH	0.000	0.00	
			783.00000	0.000		0.00
0020	202-00035	*Removal of Pipe		387.000		
			LF	0.000	0.00	
			57.56000	0.000		0.00
0025	202-00155	Removal of Wall		296.000		
			LF	0.000	0.00	
			53.95000	0.000		0.00
0030	202-00155	Removal of Wall (Special)		54.000	54.000	
			LF	0.000	0.00	
			54.07000	54.000		2,919.78

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 4
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0035	202-00200	*Removal of Sidewalk	1,344.000	877.620		
			SY	0.000	0.00	
			17.12000	877.620		15,024.85
0040	203-00100	*Muck Excavation	39.440	39.440		
			CY	0.000	0.00	
			46.33000	39.440		1,827.26
0045	207-00205	*Topsoil	60.000	0.000		
			CY	0.000	0.00	
			80.46000	0.000		0.00
0050	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			1,036.80000	0.000		0.00
0055	212-00032	Soil Conditioning	0.500	0.000		
			ACRE	0.000	0.00	
			2,018.52000	0.000		0.00
0060	213-00002	Mulching (Weed Free Hay)	0.100	0.000		
			ACRE	0.000	0.00	
			937.44000	0.000		0.00
0065	213-00008	Mulching (Wood Chip)	284.000	0.000		
			CF	0.000	0.00	
			8.21000	0.000		0.00
0070	213-00061	Mulch Tackifier	5.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0075	214-00225	Deciduous Tree (2.5 Inch Caliper)	0.000	0.000		
			EACH	0.000	0.00	
			351.00000	0.000		0.00
0080	214-00508	Evergreen Tree (8 Foot) (Ball and Burlap)	0.000	0.000		
			EACH	0.000	0.00	
			864.00000	0.000		0.00
0085	240-00000	Wildlife Biologist	0.000	0.000		
			HOUR	0.000	0.00	
			102.60000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 5
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0090	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			132.89000	0.000		0.00
0095	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			10.94000	0.000		0.00
0100	304-06000	*Aggregate Base Course (Class 6)	91.000	0.000		
			TON	0.000	0.00	
			34.34000	0.000		0.00
0105	420-00200	Geotextile (Weed Barrier)	126.000	0.000		
			SY	0.000	0.00	
			3.52000	0.000		0.00
0110	601-03000	*Concrete Class D	0.000	0.000		
			CY	0.000	0.00	
			729.86000	0.000		0.00
0115	601-21010	Precast Concrete Unit	0.500	0.000		
			CY	0.000	0.00	
			7,560.00000	0.000		0.00
0120	601-40007	*Cut Stone Veneer (Ashler)	202.000	61.500		
			SF	0.000	0.00	
			60.33000	61.500		3,710.30
0125	602-00000	*Reinforcing Steel	428.000	0.000		
			LB	0.000	0.00	
			0.93160	0.000		0.00
0130	603-50006	*6 Inch Plastic Pipe Sanitary	19.000	0.000		
			LF	0.000	0.00	
			109.08000	0.000		0.00
0135	608-00000	Concrete Sidewalk	31.000	0.000		
			SY	0.000	0.00	
			57.63000	0.000		0.00
0140	608-00006	Concrete Sidewalk (6 Inch)	408.000	80.000		
			SY	92.730	7,054.90	
			76.08000	172.730		13,141.30

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 6
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0145	608-00010	Concrete Curb Ramp	13.000	0.000		
			SY	12.000	1,048.56	
			87.38000	12.000		1,048.56
0150	608-00015	Detectable Warnings	24.000	0.000		
			SF	0.000	0.00	
			62.75000	0.000		0.00
0155	613-00075	*3/4 Inch Electrical Conduit	167.000	167.000		
			LF	0.000	0.00	
			3.25000	167.000		542.75
0160	613-00400	*4 Inch Electrical Conduit	2,469.000	2,469.000		
			LF	0.000	0.00	
			18.94000	2,469.000		46,762.86
0165	613-01050	*1/2 Inch Electrical Conduit (Plastic)	500.000	170.000		
			LF	0.000	0.00	
			2.71000	170.000		460.70
0170	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	275.000	17.000		
			LF	0.000	0.00	
			6.49000	17.000		110.33
0175	613-05200	*Heat Trace Cable	20.000	0.000		
			LF	0.000	0.00	
			81.15000	0.000		0.00
0180	613-07001	*Type One Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			319.21000	0.000		0.00
0185	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			46,834.30000	0.000		0.00
0190	613-16000	*Luminaire (Special)	108.000	101.000		
			EACH	0.000	0.00	
			2,692.22000	101.000		271,914.22
0190		MATERIAL ALLOWANCE		8.000		
			EACH	0.000	0.00	
			1,552.00000	8.000		12,416.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 7
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0195	613-40010	*Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			1,175.11000	0.000		0.00
0200	613-50125	*Control Center Box	1.000	0.000		
			EACH	0.000	0.00	
			6,651.41000	0.000		0.00
0205	613-50130	*4-Plex Receptacle (With Back Box and Cover)	3.000	0.000		
			EACH	0.000	0.00	
			281.33000	0.000		0.00
0210	614-00037	Sign Panel (Special) ST-H Ped Bike Directory	3.000	0.000		
			EACH	0.000	0.00	
			1,382.40000	0.000		0.00
0215	614-00037	Sign Panel (Special) ST-J Ped Bike Directory	1.000	0.000		
			EACH	0.000	0.00	
			1,603.80000	0.000		0.00
0220	614-00041	Sign Post (Special) 4" Square - Length B	3.000	0.000		
			EACH	0.000	0.00	
			669.60000	0.000		0.00
0225	614-00041	Sign Post (Special) Bracket Break Safe AS4 4" Rectangular	3.000	0.000		
			EACH	0.000	0.00	
			1,188.00000	0.000		0.00
0230	619-00007	*Connect To Existing Waterline	1.000	0.000		
			EACH	0.000	0.00	
			1,965.60000	0.000		0.00
0235	619-06100	*10 Inch Ductile Iron Pipe	7.000	7.000		
			LF	0.000	0.00	
			251.64000	7.000		1,761.48
0240	619-06160	*16 Inch Ductile Iron Pipe	548.000	485.000		
			LF	0.000	0.00	
			298.08000	485.000		144,568.80
0245	619-10160	16 Inch Welded Steel Pipe	628.000	628.000		
			LF	0.000	0.00	
			631.78000	628.000		396,757.84

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 8
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0250	619-10240	*24 Inch Welded Steel Pipe	37.000	37.000		
			LF	0.000	0.00	
			132.84000	37.000		4,915.08
0255	619-50060	3/4 Inch Plastic Pipe	260.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0260	619-50160	2 Inch Plastic Pipe	210.000	75.000		
			LF	0.000	0.00	
			10.80000	75.000		810.00
0265	619-50240	3 Inch Plastic Pipe	150.000	8.000		
			LF	0.000	0.00	
			11.88000	8.000		95.04
0270	619-71516	*2 Inch Air and Vacuum Valve	2.000	2.000		
			EACH	0.000	0.00	
			4,833.00000	2.000		9,666.00
0271	900-00014	Added Item (Lump Sum)/ CO-002 Air Valve Mesh Screen	1.000	0.000		
			L S	0.000	0.00	
			302.32000	0.000		0.00
0275	619-75000	*Cast Iron Valve Box	3.000	0.000		
			EACH	0.000	0.00	
			990.36000	0.000		0.00
0280	619-75080	*10 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			2,937.60000	2.000		5,875.20
0285	619-76128	*16 Inch Butterfly Valve	4.000	4.000		
			EACH	0.000	0.00	
			4,596.45000	4.000		18,385.80
0290	623-00156	Irrigation Bubbler	18.000	0.000		
			EACH	0.000	0.00	
			12.96000	0.000		0.00
0295	623-01716	2 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
			514.08000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 9
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0300	623-03108	1 Inch Automatic Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			152.27000	0.000		0.00
0305	623-04008	1 Inch Quick-Coupler Valve	1.000	0.000		
			EACH	0.000	0.00	
			142.56000	0.000		0.00
0310	623-05024	3 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			205.20000	0.000		0.00
0315	623-06900	Valve Box	3.000	0.000		
			EACH	0.000	0.00	
			58.32000	0.000		0.00
0320	623-08108	8 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			3,119.04000	0.000		0.00
0325	625-00001	Construction Surveying (Hourly)	75.750	67.000		
			HOOR	8.750	1,417.50	
			162.00000	75.750		12,271.50
0330	626-00100	*Mobilization (without Autopay) 21122	1.000	1.000		
			L S	0.000	0.00	
			2,463,518.19000	1.000		2,463,518.19
0335	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70010	F/A Minor Contract Revisions	93,394.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70310	F/A Landscaping	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 10
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0252 ROADWAY						
0355	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-71000	CMGC Overrun Pool	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70035	F/A Utility Vault Access Ladder / CO-022 MCR No. 12	467.540	467.540		
			F A	0.000	0.00	
			1.00000	467.540		467.54
0650	900-00022	Added Item (Square Yard)/ Anti-Graffiti Coating / CO-037	386.000	0.000		
			SY	0.000	0.00	
			38.33000	0.000		0.00
			CAT 0252	CURRENT AMT \$	3,884,842.04 \$	9,520.96 \$ 3,444,469.38
CAT NO0350 STR F-07-A						
1950		MATERIAL ALLOWANCE		0.500		
			LF	0.000	0.00	
			1,280.00000	0.500		640.00
			CAT 0350	CURRENT AMT \$	0.00 \$	0.00 \$ 640.00
CAT NO0352 STR F-07-AY						
0365	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			709,322.43000	1.000		709,322.43
0370	206-00000	Structure Excavation	889.000	83.000		
			CY	0.000	0.00	
			41.77000	83.000		3,466.91
0375	206-00050	*Structure Backfill (Special)	41.000	0.000		
			CY	0.000	0.00	
			78.83000	0.000		0.00
0380	206-00100	*Structure Backfill (Class 1)	907.000	861.000		
			CY	0.000	0.00	
			65.14000	861.000		56,085.54
0385	206-00200	Structure Backfill (Class 2)	40.000	30.000		
			CY	0.000	0.00	
			35.68000	30.000		1,070.40

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 11
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0390	206-01795	*Shoring (Area 15)	1.000	1.000		
			L S	0.000	0.00	
			18,448.41000	1.000		18,448.41
0395	503-00048	*Drilled Caisson (48 Inch)	230.000	230.000		
			LF	0.000	0.00	
			908.56000	230.000		208,968.80
0400	503-00078	*Drilled Caisson (78 Inch)	210.000	210.000		
			LF	0.000	0.00	
			3,400.73000	210.000		714,153.30
0405	503-01120	*Micropile (12 Inch)	279.000	279.000		
			LF	0.000	0.00	
			334.80000	279.000		93,409.20
0410	503-02000	*Verification Test Pile	1.000	1.000		
			EACH	0.000	0.00	
			46,440.00000	1.000		46,440.00
0415	509-00000	*Structural Steel	527,544.000	527,544.000		
			LB	0.000	0.00	
			0.21434	527,544.000		113,073.78
0420	512-00101	Bearing Device (Type I)	6.000	6.000		
			EACH	0.000	0.00	
			3,452.00000	6.000		20,712.00
0425	512-00102	Bearing Device (Type II)	4.000	4.000		
			EACH	0.000	0.00	
			2,854.12000	4.000		11,416.48
0430	512-00103	Bearing Device (Type III)	2.000	2.000		
			EACH	0.000	0.00	
			7,262.47000	2.000		14,524.94
0435	513-00690	Bridge Drain (Special)	1.000	1.000		
			EACH	0.000	0.00	
			32,055.26000	1.000		32,055.26
0436	514-00000	Pipe Railing (42 Inch) / CO-018 / NE Stairs	156.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 12
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0437	514-00054	Ped Railing (54 In) / CO-018 / F-07-BA, N. Vault, Box & Wall T	979.000	490.000		
			LF	0.000	0.00	
			390.00000	490.000		191,100.00
0438	514-00094	Ped Railing (94 In) / CO-018 / F-07-BA	348.000	270.000		
			LF	0.000	0.00	
			535.00000	270.000		144,450.00
0439	514-00120	Ped Railing (120 Inch) / CO-018 / F-07-BA	150.000	90.000		
			LF	0.000	0.00	
			585.00000	90.000		52,650.00
0440	514-01100	Perforated Aluminum Panel	4,654.000	1,500.000		
			SF	0.000	0.00	
			34.66000	1,500.000		51,990.00
0445	515-00300	*Waterproof Coating	165.000	110.000		
			SY	0.000	0.00	
			43.20000	110.000		4,752.00
0450	515-00400	*Concrete Sealer	2,711.000	1,336.000		
			SY	0.000	0.00	
			14.58000	1,336.000		19,478.88
0455	518-00100	Waterstop	232.000	135.000		
			LF	0.000	0.00	
			16.16000	135.000		2,181.60
0460	518-01050	Bridge Expansion Device (Special)	36.000	32.000		
			LF	0.000	0.00	
			689.11000	32.000		22,051.52
0465	601-03040	*Concrete Class D (Bridge)	1,175.000	1,175.000		
			CY	0.000	0.00	
			989.36000	1,175.000		1,162,498.00
0470	601-40005	*Cut Stone Veneer	4,400.000	3,862.600		
			SF	83.830	4,684.42	
			55.88000	3,946.430		220,526.51
0475	601-40400	*Structural Concrete Stain	17.000	0.000		
			SY	0.000	0.00	
			16.35000	0.000		0.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 13
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0480	602-00000	*Reinforcing Steel	170,335.000	170,335.000		
			LB	0.000	0.00	
			0.93160	170,335.000		158,684.09
0485	602-00020	*Reinforcing Steel (Epoxy Coated)	117,725.000	117,725.000		
			LB	0.000	0.00	
			1.05450	117,725.000		124,141.01
0490	603-50002	2 Inch Plastic Pipe	577.000	577.000		
			LF	0.000	0.00	
			5.40000	577.000		3,115.80
0495	603-50004	4 Inch Plastic Pipe	6,923.000	6,923.000		
			LF	0.000	0.00	
			10.80000	6,923.000		74,768.40
0500	604-39000	Manhole Special	3.000	0.000		
			EACH	0.000	0.00	
			8,724.89000	0.000		0.00
0505	605-83000	*Geocomposite Drain	114.000	0.000		
			SY	0.000	0.00	
			20.52000	0.000		0.00
0510	613-00075	*3/4 Inch Electrical Conduit	2,315.500	2,315.500		
			LF	0.000	0.00	
			3.25000	2,315.500		7,525.38
0515	613-00100	*1 Inch Electrical Conduit	13.000	0.000		
			LF	0.000	0.00	
			6.49000	0.000		0.00
0520	613-00125	*1-1/4 Inch Electrical Conduit	165.000	158.000		
			LF	0.000	0.00	
			7.57000	158.000		1,196.06
0525	613-00200	*2 Inch Electrical Conduit	9.000	0.000		
			LF	0.000	0.00	
			17.85000	0.000		0.00
0530	613-00400	*4 Inch Electrical Conduit	450.000	450.000		
			LF	0.000	0.00	
			18.94000	450.000		8,523.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 14
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0352 STR F-07-AY						
0535	613-00600	*6 Inch Electrical Conduit	2,308.000	2,308.000		
			LF	0.000	0.00	
			51.51000	2,308.000		118,885.08
0540	613-04020	Hanger System	1.000	1.000		
			L S	0.000	0.00	
			37,270.02000	1.000		37,270.02
0545	619-10081	Welded Steel Pipe (8 Inch) (Install Only)	630.000	630.000		
			LF	0.000	0.00	
			92.69000	630.000		58,394.70
0550	621-00650	*Pedestrian Stair Structure	1.000	0.750		
			L S	0.000	0.00	
			178,827.44000	0.750		134,120.58
0555	622-00100	Shade Shelter	2.000	2.000		
			EACH	0.000	0.00	
			124,239.96000	2.000		248,479.92
0590	900-00014	Added Item (Lump Sum)/ CSL Grouting F-07-BA/ JV #9 / CO-016	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
0635	900-00014	Added Item (Lump Sum)/ CO-027 Canopy Tile Stain	1.000	1.000		
			L S	0.000	0.00	
			27,264.94000	1.000		27,264.94
0640	900-00014	Added Item (Lump Sum)/ S. Utility Vault Sump Pump / CO-032 MCR No. 15	1.000	1.000		
			L S	0.000	0.00	
			5,095.24000	1.000		5,095.24
0645	900-00014	Added Item (Lump Sum)/ Access Hatch Drains / CO-032 MCR No. 16	1.000	1.000		
			L S	0.000	0.00	
			5,024.66000	1.000		5,024.66
			CAT 0352	CURRENT AMT	\$ 5,553,274.09 \$	4,684.42 \$ 4,946,314.84
CAT NO0352 Walls/Pedestrian Underpass						
2160		MATERIAL ALLOWANCE		1,045.013		
			SF	-556.551	-1,252.24	
			2.25000	488.462		1,099.04
			CAT 0352	CURRENT AMT	\$ 0.00 \$	-1,252.24 \$ 1,099.04

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 15
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0353 Walls						
0560	515-00400	*Concrete Sealer	131.000	131.000		
			SY	0.000	0.00	
			14.58000	131.000		1,909.98
0565	601-03050	*Concrete Class D (Wall)	0.000	0.000		
			CY	0.000	0.00	
			765.98000	0.000		0.00
			CAT 0353	CURRENT AMT \$	1,909.98 \$	0.00 \$
						1,909.98
CAT NO0354 Elevator Structure						
0569	514-00000	Pipe Railing (42 Inch) / CO-018 / Elevator Landing	233.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00
0570	622-11160	Erect Building	1.000	0.969		
			L S	0.000	0.00	
			2,147,978.52000	0.969		2,081,391.19
0575	900-00014	Added Item (Lump Sum)/ Clay Roof Tile / FCI #7 / CO-017 CR-7	1.000	1.000		
			L S	0.000	0.00	
			9,180.00000	1.000		9,180.00
0580	900-00014	Added Item (Lump Sum)/ Signage and Electrical / FCI #6 / CO-017 CR-7	1.000	1.000		
			L S	0.000	0.00	
			1,708.95000	1.000		1,708.95
0585	900-00014	Added Item (Lump Sum)/ Interior Sheathing / FCI #2 / CO-017 CR-7	1.000	1.000		
			L S	0.000	0.00	
			15,062.31000	1.000		15,062.31
0595	900-00014	Added Item (Lump Sum)/ FCI #10 Louver Painting / CO-022 MCR No. 7	1.000	1.000		
			L S	0.000	0.00	
			833.00000	1.000		833.00
0600	900-00014	Added Item (Lump Sum)/ FCI #10 Canopy Columns / CO-022 MCR No. 8	1.000	1.000		
			L S	0.000	0.00	
			11,857.00000	1.000		11,857.00
0605	900-00014	Added Item (Lump Sum)/ FCI #10 Electrical Gear / CO-022 MCR No. 9	1.000	1.000		
			L S	0.000	0.00	
			1,794.00000	1.000		1,794.00

CONTID: C18158-COMBO
 PCN: 21122-BID
 PROJECT: FBR 0821-105

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0024

Page 16
 ESTIMATE RUN 01/09/2018
 11:20:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0354 Elevator Structure							
0610	900-00014	Added Item (Lump Sum)/ FCI #4 Fire Alarm & Knox Box / CO-022 MCR No. 10	1.000	1.000			
		L S		0.000	0.00		
			12,449.00000	1.000		12,449.00	
0615	900-00014	Added Item (Lump Sum)/ FCI #5 Stone Support Lintels / CO-022 MCR No. 11	1.000	1.000			
		L S		0.000	0.00		
			7,190.00000	1.000		7,190.00	
0625	900-00014	Added Item (Lump Sum)/ FCI #15 Elevator Emergency Power / CO-022 MCR No. 13	1.000	0.000			
		L S		0.000	0.00		
			4,511.00000	0.000		0.00	
0630	900-00014	Added Item (Lump Sum)/ FCI #12 Brick Corbel Change / CO-022 MCR No. 14	1.000	1.000			
		L S		0.000	0.00		
			1,761.00000	1.000		1,761.00	
0660	900-00014	Added Item (Lump Sum)/ FCI-08 Elevator Sump Pump / CO-040 MCR-22	1.000	1.000			
		L S		0.000	0.00		
			4,605.00000	1.000		4,605.00	
0665	900-00014	Added Item (Lump Sum)/ FCI-13 Masonry Column / CO-040 MCR-23	1.000	1.000			
		L S		0.000	0.00		
			13,466.00000	1.000		13,466.00	
0670	900-00014	Added Item (Lump Sum)/ FCI-17 Window W7 Rev. / CO-040 MCR-24	1.000	1.000			
		L S		0.000	0.00		
			7,834.00000	1.000		7,834.00	
0675	900-00014	Added Item (Lump Sum)/ FCI-18 Machine & Gen Room Finish / CO-040 MCR-25	1.000	1.000			
		L S		0.000	0.00		
			8,232.00000	1.000		8,232.00	
0680	900-00014	Added Item (Lump Sum)/ FCI-19 Generator Regulator / CO-040 MCR-26	1.000	1.000			
		L S		0.000	0.00		
			4,110.00000	1.000		4,110.00	
0685	900-00014	Added Item (Lump Sum)/ FCI-24 Beam Beveling / CO-040 MCR-27	1.000	1.000			
		L S		0.000	0.00		
			3,359.00000	1.000		3,359.00	
			CAT 0354	CURRENT AMT	\$ 2,351,460.78	\$ 0.00	\$ 2,184,832.45
			PROJECT TOTAL	CURRENT AMT	\$ 11,791,486.89	\$ -21,190.86	\$ 10,930,236.60