

ESTIMATE SUMMARY

CONTID: C18159R

ESTIMATE NO: 0022 PROG

SPEC YR: 2005

PCN: 18159R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 921.0 DAYS

TIME ALLOW: 7/31/2016 FIXED COMPLETION DAT

I-70 EAGLE VAIL BRIDGES (F-11-AC & F-11-AB)

PERCENT TIME: 127.74

ORIG TIME ALLOW: 6/3/2016 FIXED COMPLETION DAT

PROJECT NO: FBR0702-311

I-70 EAGLE VAIL BRIDGES (F-11-AC & F-11-AB)

NAME OF ROAD: 070A

PROJECT COUNTIES: EAGLE

CONTRACTOR:

STRUCTURES, INC.

PAY PERIOD ENDING 02/16/2017

DATE TIME STARTED 08/11/2014

4 INVERNESS COURT E, SUITE 250

DATE LET 05/29/2014

DATE WORK BEGAN 08/18/2014

DATE AWARDED 06/24/2014

DATE TIME STOPPED

DATE CONTRACT EXECUTED 07/17/2014

DATE ACCEPTED

ENGLEWOOD CO 80112 (303)770-7878

DATE NOTICE TO PROCEED 08/11/2014

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,442,008.31 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 8,129,892.98 NON-PARTICIPATING	8,337,803.76	164,528.90
PERCENT COMPLETE: 98.77% TOTAL EARNINGS	8,337,803.76	164,528.90
FUNDS AVAILABLE: \$ 104,204.55 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 8,337,803.76	164,528.90
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-121,948.39	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 8,215,855.37	164,528.90
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 8,215,855.37	164,528.90
	OTHER ADJUSTMENTS 0.00	0.00

PAYMENT DUE \$ 164,528.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 2
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	3.000	3.000		
			ACRE	0.000	0.00	
			3,678.00000	3.000		11,034.00
0010	202-00026	Removal of Slope and Ditch Paving	149.000	149.000		
			SY	0.000	0.00	
			19.00000	149.000		2,831.00
0015	202-00220	Removal of Asphalt Mat	2,045.000	2,045.000		
			SY	0.000	0.00	
			11.00000	2,045.000		22,495.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	3,930.000	3,930.000		
			SY	0.000	0.00	
			8.12000	3,930.000		31,911.60
0025	202-00250	*Removal of Pavement Marking	9,277.000	9,277.000		
			SF	0.000	0.00	
			1.90000	9,277.000		17,626.30
0030	202-01000	*Removal of Fence	78.000	78.000		
			LF	0.000	0.00	
			4.00000	78.000		312.00
0035	202-01130	*Removal of Guardrail Type 3	1,072.000	1,072.000		
			LF	0.000	0.00	
			3.50000	1,072.000		3,752.00
0040	202-01135	*Removal of Guardrail Thrie Beam	152.000	152.000		
			LF	0.000	0.00	
			11.00000	152.000		1,672.00
0045	202-01300	*Removal of End Anchorage	7.000	7.000		
			EACH	0.000	0.00	
			204.00000	7.000		1,428.00
0050	203-00060	*Embankment Material (Complete In Place)	6,434.000	6,434.000		
			CY	0.000	0.00	
			64.00000	6,434.000		411,776.00
0055	203-01510	Backhoe	17.000	17.000		
			HOURL	0.000	0.00	
			153.00000	17.000		2,601.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	203-01550	Dozing	0.000	0.000		
			HOUR	0.000	0.00	
			180.00000	0.000		0.00
0065	203-01594	Combination Loader	75.000	75.000		
			HOUR	0.000	0.00	
			153.00000	75.000		11,475.00
0070	203-01597	*Potholing	0.000	0.000		
			HOUR	0.000	0.00	
			336.00000	0.000		0.00
0075	208-00002	*Erosion Log Type 1 (12 Inch)	2,540.000	2,540.000		
			LF	0.000	0.00	
			4.50000	2,540.000		11,430.00
0080	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,102.00000	2.000		2,204.00
0085	208-00070	Vehicle Tracking Pad	4.000	4.000		
			EACH	0.000	0.00	
			1,695.00000	4.000		6,780.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	8.000	8.000		
			HOUR	0.000	0.00	
			41.00000	8.000		328.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	8.000	8.000		
			HOUR	0.000	0.00	
			99.00000	8.000		792.00
0100	208-00106	*Sweeping (Sediment Removal)	73.000	73.000		
			HOUR	0.000	0.00	
			108.00000	73.000		7,884.00
0105	208-00206	*Erosion Control Supervisor	346.000	346.000		
			DAY	0.000	0.00	
			106.00000	346.000		36,676.00
0110	210-00810	Reset Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			127.00000	4.000		508.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	210-01130	*Reset Guardrail Type 3	0.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0120	210-01200	*Reset End Anchorage	0.000	0.000		
			EACH	0.000	0.00	
			802.00000	0.000		0.00
0125	212-00006	*Seeding (Native)	4.900	4.900		
			ACRE	0.000	0.00	
			1,018.00000	4.900		4,988.20
0130	212-00009	*Seeding (Temporary)	1.380	1.380		
			ACRE	0.000	0.00	
			742.00000	1.380		1,023.96
0135	212-00032	*Soil Conditioning	4.900	4.900		
			ACRE	0.000	0.00	
			1,860.00000	4.900		9,114.00
0140	213-00003	*Mulching (Weed Free)	4.900	4.900		
			ACRE	0.000	0.00	
			912.00000	4.900		4,468.80
0145	213-00012	*Spray-on Mulch Blanket	2.900	2.900		
			ACRE	0.000	0.00	
			3,143.00000	2.900		9,114.70
0150	213-00061	*Mulch Tackifier	493.000	493.000		
			LB	0.000	0.00	
			3.25000	493.000		1,602.25
0155	216-00101	*Soil Retention Blanket (Straw-Coconut) (Photodegradable Cla	1,686.000	1,686.000		
			SY	0.000	0.00	
			2.30000	1,686.000		3,877.80
0160	304-06000	Aggregate Base Course (Class 6)	679.530	679.530		
			TON	0.000	0.00	
			43.00000	679.530		29,219.79
0165	306-01000	Reconditioning	1,467.000	1,467.000		
			SY	0.000	0.00	
			3.50000	1,467.000		5,134.50

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	420.000	420.000		
			SY	0.000	0.00	
			210.00000	420.000		88,200.00
0175	403-34701	*Hot Mix Asphalt (Grading SX) (75)	1,622.630	1,622.630		
			TON	0.000	0.00	
			106.00000	1,622.630		171,998.78
0180	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	88.170	88.170		
			TON	0.000	0.00	
			559.00000	88.170		49,287.03
0185	411-10255	*Emulsified Asphalt (Slow-Setting)	932.000	932.000		
			GAL	0.000	0.00	
			7.25000	932.000		6,757.00
0190	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	1.000	1.000		
			CY	0.000	0.00	
			519.00000	1.000		519.00
0195	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			327.00000	0.000		0.00
0200	603-10180	18 Inch Corrugated Steel Pipe	45.000	45.000		
			LF	0.000	0.00	
			67.00000	45.000		3,015.00
0205	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,218.00000	1.000		4,218.00
0210	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,161.00000	1.000		4,161.00
0215	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,200.000	1,200.000		
			LF	0.000	0.00	
			25.00000	1,200.000		30,000.00
0220	606-01340	*End Anchorage Type 3D	2.000	2.000		
			EACH	0.000	0.00	
			857.00000	2.000		1,714.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 6
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	606-01370	*Transition Type 3G	8.000	8.000		
			EACH	0.000	0.00	
			1,258.00000	8.000		10,064.00
0230	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			2,120.00000	1.000		2,120.00
0235	606-02005	*End Anchorage (Flared)	4.000	4.000		
			EACH	0.000	0.00	
			1,813.00000	4.000		7,252.00
0240	607-00005	*End Post	0.000	0.000		
			EACH	0.000	0.00	
			318.00000	0.000		0.00
0245	607-00010	*Corner and Line Brace Post	0.000	0.000		
			EACH	0.000	0.00	
			348.00000	0.000		0.00
0250	607-01000	*Fence Barbed Wire with Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0255	609-60011	*Curb Type 6 (Section M)	278.000	278.000		
			LF	0.000	0.00	
			13.00000	278.000		3,614.00
0260	612-00001	Delineator (Type I)	24.000	24.000		
			EACH	0.000	0.00	
			49.00000	24.000		1,176.00
0265	612-00003	Delineator (Type III)	12.000	12.000		
			EACH	0.000	0.00	
			52.00000	12.000		624.00
0270	612-00023	*Delineator (Type III) (Barrier)	0.000	0.000		
			EACH	0.000	0.00	
			31.50000	0.000		0.00
0275	614-00011	Sign Panel (Class I)	18.000	18.000		
			SF	0.000	0.00	
			33.60000	18.000		604.80

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 7
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	614-00012	Sign Panel (Class II)	2.000	2.000		
			SF	0.000	0.00	
			16.50000	2.000		33.00
0285	614-01502	Steel Sign Support (2-Inch Round)(Post & Socket)	19.000	19.000		
			LF	0.000	0.00	
			65.50000	19.000		1,244.50
0290	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	0.000	0.000		
			EACH	0.000	0.00	
			312.00000	0.000		0.00
0295	614-80385	*Rumble Strip	3,000.000	3,000.000		
			LF	0.000	0.00	
			2.00000	3,000.000		6,000.00
0300	621-00450	*Detour Pavement	7,221.000	7,221.000		
			SY	0.000	0.00	
			87.00000	7,221.000		628,227.00
0305	624-20300	Detour Drainage Pipe (Class 0)	170.000	170.000		
			LF	0.000	0.00	
			68.00000	170.000		11,560.00
0310	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			90,100.00000	1.000		90,100.00
0315	626-00000	*Mobilization	1.000	0.910		
			L S	0.000	0.00	
			805,004.00000	0.910		732,553.64
0320	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			22,600.00000	1.000		22,600.00
0325	627-00005	*Epoxy Pavement Marking	127.000	127.000		
			GAL	0.000	0.00	
			78.00000	127.000		9,906.00
0330	627-00011	*Pavement Marking Paint (Waterborne)	498.000	498.000		
			GAL	0.000	0.00	
			66.00000	498.000		32,868.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0335	630-00000	*Flagging	2,623.500	2,618.000		
			HOUR	5.500	181.50	
			33.00000	2,623.500		86,575.50
0340	630-00007	*Traffic Control Inspection	186.000	178.000		
			DAY	8.000	2,104.00	
			263.00000	186.000		48,918.00
0345	630-00012	*Traffic Control Management	397.000	389.000		
			DAY	8.000	5,056.00	
			632.00000	397.000		250,904.00
0350	630-00015	*Uniformed Traffic Control Coordination	0.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0355	630-00028	*Rolling Roadblock	8.000	7.200		
			HOUR	0.000	0.00	
			63.00000	7.200		453.60
0360	630-80001	*Flashing Beacon (Portable)	21.000	18.900		
			EACH	0.000	0.00	
			41.00000	18.900		774.90
0365	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	3.600		
			EACH	0.000	0.00	
			331.00000	3.600		1,191.60
0370	630-80336	*Barricade (Type 3 M-B) (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			225.00000	0.900		202.50
0375	630-80341	*Construction Traffic Sign (Panel Size A)	35.000	31.500		
			EACH	0.000	0.00	
			45.00000	31.500		1,417.50
0380	630-80342	*Construction Traffic Sign (Panel Size B)	101.000	90.900		
			EACH	0.000	0.00	
			45.00000	90.900		4,090.50
0385	630-80343	*Construction Traffic Sign (Panel Size C)	14.000	12.600		
			EACH	0.000	0.00	
			62.00000	12.600		781.20

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0390	630-80344	*Construction Traffic Sign (Special)	97.000	87.300		
			SF	0.000	0.00	
			16.00000	87.300		1,396.80
0395	630-80350	*Vertical Panel	0.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0400	630-80355	*Portable Message Sign Panel	4.000	2.700		
			EACH	0.000	0.00	
			6,250.00000	2.700		16,875.00
0405	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.000	0.00	
			3,164.00000	3.600		11,390.40
0410	630-80360	*Drum Channelizing Device	283.000	254.700		
			EACH	0.000	0.00	
			13.00000	254.700		3,311.10
0415	630-80367	*Portable Traffic Speed Monitor	2.000	1.800		
			EACH	0.000	0.00	
			3,164.00000	1.800		5,695.20
0420	630-80370	Concrete Barrier (Temporary)	3,124.000	2,811.600		
			LF	0.000	0.00	
			64.00000	2,811.600		179,942.40
0425	630-80380	*Traffic Cone	105.000	94.500		
			EACH	0.000	0.00	
			7.00000	94.500		661.50
0430	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			1,504.00000	0.900		1,353.60
0435	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			59,570.00000	1.000		59,570.00
0440	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 10
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0445	700-70011	F/A Partnering	1,300.000	1,300.000		
			F A	0.000	0.00	
			1.00000	1,300.000		1,300.00
0450	700-70012	F/A Asphalt Pavement Incentive	-8,011.000	-8,011.000		
			F A	0.000	0.00	
			1.00000	-8,011.000		-8,011.00
0455	700-70016	F/A Fuel Cost Adjustment	-8,123.730	-8,123.730		
			F A	0.000	0.00	
			1.00000	-8,123.730		-8,123.73
0460	700-70019	F/A Asphalt Cement Cost Adjustment	-22,785.610	-22,785.610		
			F A	0.000	0.00	
			1.00000	-22,785.610		-22,785.61
0465	700-70021	F/A On-The-Job Trainee Deleted per CMO # 7	0.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70042	F/A Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70380	F/A Erosion Control	-4,375.000	-4,375.000		
			F A	0.000	0.00	
			1.00000	-4,375.000		-4,375.00
0485	700-70587	F/A Hazardous Waste Disposal PAINT DISPOSAL	667.000	667.000		
			F A	0.000	0.00	
			1.00000	667.000		667.00
0985	900-00006	Added Item (Dollar)/ DRB Standing Committee Added per MCR/CMO #2	12,725.000	12,725.000		
			DOL	0.000	0.00	
			1.00000	12,725.000		12,725.00
0990	630-85041	Mobile Attenuator Added per CMO / MCR #3	83.000	78.000		
			DAY	5.000	2,500.00	
			500.00000	83.000		41,500.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 ROADWAY							
0995	208-00035	Aggregate Bag Added per MCR / CMO #5	354.000	354.000			
			LF	0.000	0.00		
			6.00000	354.000		2,124.00	
1000	607-11525	Fence (Plastic) Added per MCR / CMO # 6	128.000	128.000			
			LF	0.000	0.00		
			3.95000	128.000		505.60	
1005	700-70021	F/A On-The-Job Trainee Added per CMO # 7	1,600.000	1,600.000			
			HOURL	0.000	0.00		
			2.00000	1,600.000		3,200.00	
1010	900-00006	Added Item (Dollar)/ Overweight Load Price Reduction Added per CMO #8	-240.000	-240.000			
			DOL	0.000	0.00		
			1.00000	-240.000		-240.00	
1015	700-70034	F/A Change Order is for the installation of Glare Screen (Temp).	36,381.460	36,381.460			
			F A	0.000	0.00		
			1.00000	36,381.460		36,381.46	
1035	627-01010	Preform Plastic Pvmt Mkg (TY I)(Inlaid)	835.000	835.000			
			SF	0.000	0.00		
			17.00000	835.000		14,195.00	
1075	900-00006	Added Item (Dollar)/ Hazardous Waste Disposal Planned F/A - CMO #17	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1080	900-00006	Added Item (Dollar)/ Structures Overhead Costs for the Month of June 2016	59,631.120	0.000			
			DOL	59,631.120	59,631.12		
			1.00000	59,631.120		59,631.12	
1125	607-11350	Fence Deer	78.000	78.000			
			LF	0.000	0.00		
			30.00000	78.000		2,340.00	
1130	900-00006	Added Item (Dollar)/ Structure Overhead Costs for the Month of July 2016	89,854.490	0.000			
			DOL	89,854.490	89,854.49		
			1.00000	89,854.490		89,854.49	
			CAT 0200	CURRENT AMT	\$ 3,575,074.84	\$ 159,327.11	\$ 3,470,870.28

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 12
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 F-11-AB Structure						
0495	202-00026	Removal of Slope and Ditch Paving	984.000	984.000		
			SY	0.000	0.00	
			19.00000	984.000		18,696.00
0500	202-00027	Removal of Riprap	122.000	122.000		
			SY	0.000	0.00	
			124.00000	122.000		15,128.00
0505	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,762.000	2,762.000		
			SY	0.000	0.00	
			12.00000	2,762.000		33,144.00
0510	202-00425	*Removal of Bridge Railing	0.000	0.000		
			LF	0.000	0.00	
			44.50000	0.000		0.00
0515	202-00453	Removal of Portions of Present Structure (Class 2)	23.000	23.000		
			SY	0.000	0.00	
			225.00000	23.000		5,175.00
0520	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			268.00000	0.000		0.00
0525	202-00504	Removal of Expansion Device	137.000	137.000		
			LF	0.000	0.00	
			219.00000	137.000		30,003.00
0530	202-01000	*Removal of Fence	359.000	359.000		
			LF	0.000	0.00	
			4.00000	359.000		1,436.00
0535	202-05100	Sandblasting Reinforcing Steel	57.000	57.000		
			SY	0.000	0.00	
			8.00000	57.000		456.00
0540	202-05300	*Removal and Disposal of Paint	1.000	1.000		
			L S	0.000	0.00	
			189,850.00000	1.000		189,850.00
0545	203-00060	*Embankment Material (Complete In Place)	426.000	426.000		
			CY	0.000	0.00	
			64.00000	426.000		27,264.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 13
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 F-11-AB Structure						
0550	206-00000	Structure Excavation	416.000	416.000		
			CY	0.000	0.00	
			25.00000	416.000		10,400.00
0555	206-00065	Structure Backfill (Flow-Fill)	10.600	10.600		
			CY	0.000	0.00	
			204.00000	10.600		2,162.40
0560	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			61,464.00000	1.000		61,464.00
0565	210-04027	*Modify Structure (Special)	5.000	5.000		
			EACH	0.000	0.00	
			443.00000	5.000		2,215.00
0570	240-00000	*Wildlife Biologist	7.000	7.000		
			HOURL	0.000	0.00	
			86.00000	7.000		602.00
0575	240-00010	Removal of Nests	0.000	0.000		
			HOURL	0.000	0.00	
			261.00000	0.000		0.00
0580	240-00020	Netting	3,667.000	3,667.000		
			SY	0.000	0.00	
			7.00000	3,667.000		25,669.00
0585	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			4,554.00000	1.000		4,554.00
0590	250-00050	*Monitoring Technician	375.000	375.000		
			HOURL	0.000	0.00	
			83.00000	375.000		31,125.00
0595	250-00110	*Health and Safety Officer	126.000	126.000		
			HOURL	0.000	0.00	
			93.00000	126.000		11,718.00
0600	250-00120	*Material Sampling and Delivery	3.000	3.000		
			EACH	0.000	0.00	
			232.00000	3.000		696.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 F-11-AB Structure						
0605	250-00220	*Hazardous Waste Disposal	1.000	1.000		
			CY	0.000	0.00	
			906.00000	1.000		906.00
0610	403-34701	*Hot Mix Asphalt (Grading SX) (75)	455.570	455.570		
			TON	0.000	0.00	
			106.00000	455.570		48,290.42
0615	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	25.150	25.150		
			TON	0.000	0.00	
			559.00000	25.150		14,058.85
0620	503-01060	*Micropile (6 Inch)	3,065.000	3,065.000		
			LF	0.000	0.00	
			192.00000	3,065.000		588,480.00
0625	506-00010	Riprap (Special)	853.000	853.000		
			CY	0.000	0.00	
			163.00000	853.000		139,039.00
0630	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	10.100	10.100		
			CY	0.000	0.00	
			519.00000	10.100		5,241.90
0635	509-08120	Temporary Bridge Deck	0.000	0.000		
			SF	0.000	0.00	
			112.00000	0.000		0.00
0640	509-08201	*Retrofit/Repair Type I	250.000	250.000		
			EACH	0.000	0.00	
			1,796.00000	250.000		449,000.00
0645	509-08202	*Retrofit/Repair Type II	0.000	0.000		
			EACH	0.000	0.00	
			1,462.00000	0.000		0.00
0650	509-08203	*Retrofit/Repair Type III	213.000	213.000		
			EACH	0.000	0.00	
			1,075.00000	213.000		228,975.00
0655	509-90001	*Paint Existing Structure	1.000	1.000		
			EACH	0.000	0.00	
			106,014.00000	1.000		106,014.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 15
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 F-11-AB Structure						
0660	515-00120	*Waterproofing (Membrane)	2,696.000	2,696.000		
			SY	0.000	0.00	
			13.25000	2,696.000		35,722.00
0665	515-00400	*Concrete Sealer	570.000	570.000		
			SY	0.000	0.00	
			12.50000	570.000		7,125.00
0670	515-00410	Concrete Sealer (Calcium Nitrite)	26.000	26.000		
			SY	0.000	0.00	
			31.00000	26.000		806.00
0675	518-01004	Bridge Expansion Device (0-4 Inch)	137.000	137.000		
			LF	0.000	0.00	
			263.00000	137.000		36,031.00
0675		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-4 INCH)		0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0680	518-02030	Polyester Concrete End Dam	517.000	517.000		
			CF	0.000	0.00	
			179.00000	517.000		92,543.00
0685	601-03000	*Concrete Class D	24.000	24.000		
			CY	0.000	0.00	
			595.00000	24.000		14,280.00
0690	601-03540	Concrete Class DT (Deck Topping)	3.000	3.000		
			CY	0.000	0.00	
			563.00000	3.000		1,689.00
0695	601-06100	Concrete (Patching)	0.200	0.200		
			CY	0.000	0.00	
			6,841.00000	0.200		1,368.20
0700	601-51005	Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
0705	602-00020	Reinforcing Steel (Epoxy Coated)	2,698.000	2,698.000		
			LB	0.000	0.00	
			1.50000	2,698.000		4,047.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 16
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 F-11-AB Structure						
0710	606-11015	Bridge Rail Type 10R (Special)	0.000	0.000		
			LF	0.000	0.00	
			204.00000	0.000		0.00
0715	607-52900	*Line Post (Chain Link)	32.000	32.000		
			EACH	0.000	0.00	
			86.00000	32.000		2,752.00
0720	607-53005	*Fence Chain Link (Special)	0.000	360.000		
			LF	-360.000	-34,560.00	
			96.00000	0.000		0.00
0720		MATERIAL ALLOWANCE Fence Chain Link (Special)		0.000		
			LF	0.000	0.00	
			31.89000	0.000		0.00
0725	627-00005	*Epoxy Pavement Marking	5.000	5.000		
			GAL	0.000	0.00	
			78.00000	5.000		390.00
1040	627-01010	Preform Plastic Pvmt Mkg (TY I)(Inlaid)	67.000	67.000		
			SF	0.000	0.00	
			17.00000	67.000		1,139.00
1050	900-00007	Added Item (Each)/ Gland Change at Abutments #1 and #6 at WB I 70 (F-11-AB)	2.000	2.000		
			EACH	0.000	0.00	
			1,019.00000	2.000		2,038.00
1060	900-00021	Added Item (Square Foot)/ Removal & Disposal of Lead Based Paint	175.000	175.000		
			SF	0.000	0.00	
			287.65000	175.000		50,338.75
1065	900-00021	Added Item (Square Foot)/ Paint Existing Structure	175.000	175.000		
			SF	0.000	0.00	
			160.63000	175.000		28,110.25
1070	700-70036	F/A Mag Particale Testing	19,535.000	19,535.000		
			F A	0.000	0.00	
			1.00000	19,535.000		19,535.00
1085	900-00004	Added Item (Cubic Yard)/ Slope and Ditch Paving (Reinforced) - F-11-AB	219.700	219.700		
			CY	0.000	0.00	
			562.15000	219.700		123,504.36

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

Page 17
 ESTIMATE RUN 02/16/2017
 15:24:44

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 F-11-AB Structure						
1095	700-70034	F/A Roughening and Cleaning Primer - WB I 70	9,330.770	9,330.770		
			F A	0.000	0.00	
			1.00000	9,330.770		9,330.77
1100	900-00012	Added Item (Foot)/ Fence Chain Link (Special) on WB I 70	360.000	360.000		
			LF	0.000	0.00	
			106.35000	360.000		38,286.00
1110	900-00014	Added Item (Lump Sum)/ Install / Remove Galvanized Fence & Mob	0.000	1.000		
			L S	-1.000	-1.00	
			1.00000	0.000		0.00
1115	900-00006	Added Item (Dollar)/ Material Price of Galvanized Fence Chain Link (Special) WB	11,447.910	0.000		
			DOL	11,447.910	11,447.91	
			1.00000	11,447.910		11,447.91
1165	700-70035	F/A Repair Expansion Joint F-11-AB - CMO/MCR #22	13,406.980	0.000		
			F A	13,406.980	13,406.98	
			1.00000	13,406.980		13,406.98
1170	900-00014	Added Item (Lump Sum)/ CMO #23 - Change Order #20 Correction	1.000	0.000		
			L S	1.000	3,460.00	
			3,460.00000	1.000		3,460.00
			CAT 0300	CURRENT AMT	\$ 2,549,112.79 \$	-6,246.11 \$ 2,549,112.79
CAT NO0301 0301 F-11-AC Structure						
0730	202-00026	Removal of Slope and Ditch Paving	1,149.000	1,149.000		
			SY	0.000	0.00	
			19.00000	1,149.000		21,831.00
0735	202-00027	Removal of Riprap	138.000	138.000		
			SY	0.000	0.00	
			124.00000	138.000		17,112.00
0740	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,715.000	2,715.000		
			SY	0.000	0.00	
			12.00000	2,715.000		32,580.00
0745	202-00425	*Removal of Bridge Railing	0.000	0.000		
			LF	0.000	0.00	
			44.50000	0.000		0.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 18
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 F-11-AC Structure						
0750	202-00453	Removal of Portions of Present Structure (Class 2)	55.000	55.000		
			SY	0.000	0.00	
			225.00000	55.000		12,375.00
0755	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			268.00000	0.000		0.00
0760	202-00504	Removal of Expansion Device	137.000	137.000		
			LF	0.000	0.00	
			219.00000	137.000		30,003.00
0765	202-01000	*Removal of Fence	359.000	359.000		
			LF	0.000	0.00	
			4.00000	359.000		1,436.00
0770	202-05100	Sandblasting Reinforcing Steel	86.000	86.000		
			SY	0.000	0.00	
			8.00000	86.000		688.00
0775	202-05300	*Removal and Disposal of Paint	1.000	1.000		
			L S	0.000	0.00	
			189,850.00000	1.000		189,850.00
0780	203-00060	*Embankment Material (Complete In Place)	344.000	344.000		
			CY	0.000	0.00	
			64.00000	344.000		22,016.00
0785	206-00000	Structure Excavation	163.000	163.000		
			CY	0.000	0.00	
			25.00000	163.000		4,075.00
0790	206-00065	Structure Backfill (Flow-Fill)	4.400	4.400		
			CY	0.000	0.00	
			204.00000	4.400		897.60
0795	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			61,464.00000	1.000		61,464.00
0800	210-04027	*Modify Structure (Special)	1.000	1.000		
			EACH	0.000	0.00	
			443.00000	1.000		443.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 19
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 F-11-AC Structure						
0805	240-00000	*Wildlife Biologist	22.000	22.000		
			HOOR	0.000	0.00	
			86.00000	22.000		1,892.00
0810	240-00010	Removal of Nests	34.000	34.000		
			HOOR	0.000	0.00	
			261.00000	34.000		8,874.00
0815	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0820	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			4,554.00000	1.000		4,554.00
0825	250-00050	*Monitoring Technician	340.000	340.000		
			HOOR	0.000	0.00	
			83.00000	340.000		28,220.00
0830	250-00110	*Health and Safety Officer	136.000	136.000		
			HOOR	0.000	0.00	
			93.00000	136.000		12,648.00
0835	250-00120	*Material Sampling and Delivery	3.000	3.000		
			EACH	0.000	0.00	
			232.00000	3.000		696.00
0840	250-00220	*Hazardous Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			906.00000	0.000		0.00
0845	403-34701	*Hot Mix Asphalt (Grading SX) (75)	461.000	461.000		
			TON	0.000	0.00	
			106.00000	461.000		48,866.00
0850	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	24.420	24.420		
			TON	0.000	0.00	
			559.00000	24.420		13,650.78
0855	503-01060	*Micropile (6 Inch)	3,045.000	3,045.000		
			LF	0.000	0.00	
			192.00000	3,045.000		584,640.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 20
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 F-11-AC Structure						
0860	506-00010	Riprap (Special)	600.000	600.000		
			CY	0.000	0.00	
			163.00000	600.000		97,800.00
0865	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	0.000	0.000		
			CY	0.000	0.00	
			519.00000	0.000		0.00
0870	509-08010	*Alter and Erect Structural Steel	1.000	1.000		
			L S	0.000	0.00	
			3,644.00000	1.000		3,644.00
0875	509-08120	Temporary Bridge Deck	479.000	479.000		
			SF	0.000	0.00	
			112.00000	479.000		53,648.00
0880	509-08201	*Retrofit/Repair Type I	118.000	118.000		
			EACH	0.000	0.00	
			1,796.00000	118.000		211,928.00
0885	509-08202	*Retrofit/Repair Type II	2.000	2.000		
			EACH	0.000	0.00	
			1,462.00000	2.000		2,924.00
0890	509-08203	*Retrofit/Repair Type III	213.000	213.000		
			EACH	0.000	0.00	
			1,075.00000	213.000		228,975.00
0895	509-90001	*Paint Existing Structure	1.000	1.000		
			EACH	0.000	0.00	
			106,014.00000	1.000		106,014.00
0900	515-00120	*Waterproofing (Membrane)	2,696.000	2,696.000		
			SY	0.000	0.00	
			13.25000	2,696.000		35,722.00
0905	515-00400	*Concrete Sealer	570.000	570.000		
			SY	0.000	0.00	
			12.50000	570.000		7,125.00
0910	515-00410	Concrete Sealer (Calcium Nitrite)	128.000	128.000		
			SY	0.000	0.00	
			31.00000	128.000		3,968.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 21
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 F-11-AC Structure						
0915	518-01004	Bridge Expansion Device (0-4 Inch)	137.000	137.000		
			LF	0.000	0.00	
			263.00000	137.000		36,031.00
0915		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-4 INCH)		0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0920	518-02030	Polyester Concrete End Dam	491.800	491.800		
			CF	0.000	0.00	
			179.00000	491.800		88,032.20
0925	601-03000	*Concrete Class D	22.000	22.000		
			CY	0.000	0.00	
			595.00000	22.000		13,090.00
0930	601-03540	Concrete Class DT (Deck Topping)	7.000	7.000		
			CY	0.000	0.00	
			563.00000	7.000		3,941.00
0935	601-06100	Concrete (Patching)	0.400	0.400		
			CY	0.000	0.00	
			6,841.00000	0.400		2,736.40
0940	601-51005	Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
0945	602-00020	Reinforcing Steel (Epoxy Coated)	4,941.000	4,941.000		
			LB	0.000	0.00	
			1.50000	4,941.000		7,411.50
0950	606-11015	Bridge Rail Type 10R (Special)	0.000	0.000		
			LF	0.000	0.00	
			204.00000	0.000		0.00
0955	607-52900	*Line Post (Chain Link)	39.000	39.000		
			EACH	0.000	0.00	
			86.00000	39.000		3,354.00
0960	607-53005	*Fence Chain Link (Special)	0.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 F-11-AC Structure						
0960		MATERIAL ALLOWANCE Fence Chain Link (Special)		0.000		
			LF	0.000	0.00	
			31.89000	0.000		0.00
0965	627-00005	*Epoxy Pavement Marking	5.000	5.000		
			GAL	0.000	0.00	
			78.00000	5.000		390.00
1020	900-00021	Added Item (Square Foot)/ Removal & Disposal of Lead Based Paint	102.000	102.000		
			SF	0.000	0.00	
			287.65000	102.000		29,340.30
1025	900-00021	Added Item (Square Foot)/ Paint existing structure	102.000	102.000		
			SF	0.000	0.00	
			160.63000	102.000		16,384.26
1030	700-70130	F/A Repair Expansion Joint F-11-AC	8,763.000	8,763.000		
			F A	0.000	0.00	
			1.00000	8,763.000		8,763.00
1045	627-01010	Preform Plastic Pvmt Mkg (TY I)(Inlaid)	67.000	67.000		
			SF	0.000	0.00	
			17.00000	67.000		1,139.00
1055	900-00007	Added Item (Each)/ Gland Change at Abutments #1 and #6 at EB I 70 (F-11-AC)	2.000	2.000		
			EACH	0.000	0.00	
			1,019.00000	2.000		2,038.00
1090	900-00004	Added Item (Cubic Yard)/ Slope and Ditch Paving (Reinforced) - F-11-AC	183.600	183.600		
			CY	0.000	0.00	
			562.15000	183.600		103,210.74
1105	900-00012	Added Item (Foot)/ Fence Chain Link (Special) on EB I70	360.000	360.000		
			LF	0.000	0.00	
			106.35000	360.000		38,286.00
1120	900-00006	Added Item (Dollar)/ Material Price of Galvanized Fence Chain Link (Special) EB	11,447.900	0.000		
			DOL	11,447.900	11,447.90	
			1.00000	11,447.900		11,447.90
			CAT 0301	CURRENT AMT	\$ 2,216,154.68 \$	11,447.90 \$ 2,216,154.68

CONTID: C18159R
 PCN: 18159R-BID
 PROJECT: FBR0702-311

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 23
 ESTIMATE RUN 02/16/2017
 15:24:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0970	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			51,168.00000	1.000		51,168.00
0975	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			47,427.00000	1.000		47,427.00
0980	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,071.00000	1.000		3,071.00
			CAT 0400	CURRENT AMT	\$ 101,666.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 8,442,008.31	\$ 164,528.90
						\$ 8,337,803.75