

ESTIMATE SUMMARY

14:14:18

 CONTID: C18203 ESTIMATE NO: 0013 FINL SPEC YR: 2005
 PCN: 18203-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: SH 24 EAST, FASTER, STR H-18-A
 TIME CHARGED: 181.0 DAYS TIME ALLOW: 179 WORK DAYS
 PERCENT TIME: 101.12 ORIG TIME ALLOW: 160 WORK DAYS

PROJECT NO: FBR0243-081
 SH 24 EAST, FASTER, STR H-18-A
 NAME OF ROAD: 024G
 PROJECT COUNTIES: EL PASO

CONTRACTOR: LAWRENCE CONSTRUCTION COMPANY
 9002 N. MOORE RD.
 LITTLETON CO 80125 303-791-5642
 PAY PERIOD ENDING 07/31/2013 DATE TIME STARTED 11/15/2011
 DATE LET 10/06/2011 DATE WORK BEGAN
 DATE AWARDED 10/27/2011 DATE TIME STOPPED 12/18/2012
 DATE CONTRACT EXECUTED 11/10/2011 DATE ACCEPTED 12/18/2012
 DATE NOTICE TO PROCEED 11/15/2011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,156,433.77 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,002,000.00 NON-PARTICIPATING	2,141,350.09	-4.98
PERCENT COMPLETE: 99.30% TOTAL EARNINGS	2,141,350.09	-4.98
FUNDS AVAILABLE: \$ 15,083.68 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 2,141,350.09	-4.98
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	5,000.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 2,141,350.09	4,995.02
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 2,141,350.09	4,995.02
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 4,995.02

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			13,540.67000	1.000		13,540.67
0010	202-00024	Removal of Embankment Protector Type 5	4.000	4.000		
			EACH	0.000	0.00	
			159.86000	4.000		639.44
0015	202-00090	Removal of Delineator	13.000	13.000		
			EACH	0.000	0.00	
			3.97000	13.000		51.61
0020	202-00220	*Removal of Asphalt Mat	6,082.000	6,082.000		
			SY	0.000	0.00	
			2.28000	6,082.000		13,866.96
0025	202-00250	*Removal of Pavement Marking	1,756.000	1,756.000		
			SF	0.000	0.00	
			4.41000	1,756.000		7,743.96
0030	202-01000	*Removal of Fence	0.000	0.000		
			LF	0.000	0.00	
			0.88000	0.000		0.00
0035	202-01130	*Removal of Guardrail Type 3	429.000	429.000		
			LF	0.000	0.00	
			2.92000	429.000		1,252.68
0040	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			115.88000	4.000		463.52
0045	203-00010	*Unclassified Excavation (Complete In Place)	4,261.000	4,261.000		
			CY	0.000	0.00	
			7.32000	4,261.000		31,190.52
0050	203-01100	Proof Rolling	6.000	6.000		
			HOUR	0.000	0.00	
			88.69000	6.000		532.14
0055	203-01550	Dozing	0.000	0.000		
			HOUR	0.000	0.00	
			143.53000	0.000		0.00

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0060	203-01597	Potholing	6.000	6.000		
			190.61000	6.000		1,143.66
				0.000	0.00	
				6.000		
				0.000		
0065	207-00205	Topsoil	457.000	457.000		
			11.16000	457.000		5,100.12
				0.000	0.00	
				457.000		
				0.000		
0066	207-00405	Topsoil (Spec)	1,749.000	1,749.000		
			13.25000	1,749.000		23,174.25
				0.000	0.00	
				1,749.000		
				0.000		
0070	208-00002	*Erosion Log (12 Inch)	884.000	884.000		
			3.51000	884.000		3,102.84
				0.000	0.00	
				884.000		
				0.000		
0075	208-00020	*Silt Fence	1,642.000	1,642.000		
			1.24000	1,642.000		2,036.08
				0.000	0.00	
				1,642.000		
				0.000		
0080	208-00030	Sediment Basin	1.000	1.000		
			2,652.04000	1.000		2,652.04
				0.000	0.00	
				1.000		
				0.000		
0085	208-00045	Concrete Washout Structure	2.000	2.000		
			668.60000	2.000		1,337.20
				0.000	0.00	
				2.000		
				0.000		
0090	208-00070	Vehicle Tracking Pad	3.000	3.000		
			1,334.71000	3.000		4,004.13
				0.000	0.00	
				3.000		
				0.000		
0095	208-00103	Removal and Disposal of Sediment (Labor)	113.000	113.000		
			70.41000	113.000		7,956.33
				0.000	0.00	
				113.000		
				0.000		
0100	208-00106	Sweeping (Sediment Removal)	39.000	39.000		
			94.87000	39.000		3,699.93
				0.000	0.00	
				39.000		
				0.000		
0105	208-00206	Erosion Control Supervisor	176.000	176.000		
			91.51000	176.000		16,105.76
				0.000	0.00	
				176.000		
				0.000		

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0110	212-00006	*Seeding (Native)	5.800	5.800		
			ACRE	0.000	0.00	
			364.20000	5.800		2,112.36
0115	212-00032	*Soil Conditioning	5.400	5.400		
			ACRE	0.000	0.00	
			3,694.93000	5.400		19,952.62
0120	213-00002	*Mulching (Weed Free Hay)	3.400	3.400		
			ACRE	0.000	0.00	
			540.77000	3.400		1,838.62
0125	214-00215	*Deciduous Tree (1.5 Inch Caliper)	13.000	13.000		
			EACH	0.000	0.00	
			176.58000	13.000		2,295.54
0130	216-00021	*Soil Retention Blanket (Class 1)	10,587.000	10,587.000		
			SY	0.000	0.00	
			1.52000	10,587.000		16,092.24
0131	216-00303	Turf Reinf Mat (Cl 3)	967.000	967.000		
			SY	0.000	0.00	
			5.60000	967.000		5,415.20
0135	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			40.11000	0.000		0.00
0140	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			2,865.00000	1.000		2,865.00
0145	250-00050	*Monitoring Technician	133.000	133.000		
			HOUR	0.000	0.00	
			56.90000	133.000		7,567.70
0150	250-00110	*Health and Safety Officer	19.000	19.000		
			HOUR	0.000	0.00	
			60.70000	19.000		1,153.30
0155	250-00220	*Hazardous Waste Disposal	126.000	126.000		
			CY	0.000	0.00	
			413.99000	126.000		52,162.74

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0160	304-06007	*Aggregate Base Course (Class 6)	2,318.000	2,318.000		
			CY	0.000	0.00	
			22.64000	2,318.000		52,479.52
0161	900-00006	Added Item (Dollar)/ Price Reduction - Gradation of ABC Class 6	0.000	-3,406.870		
			DOL	0.000	0.00	
			1.00000	-3,406.870		-3,406.87
0165	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			120.76000	0.000		0.00
0170	403-34821	*Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	2,109.000	2,109.000		
			TON	0.000	0.00	
			68.03000	2,109.000		143,475.27
0175	411-10255	*Emulsified Asphalt (Slow-Setting)	645.000	645.000		
			GAL	0.000	0.00	
			2.76000	645.000		1,780.20
0180	506-00209	Riprap (9 Inch)	70.000	70.000		
			CY	0.000	0.00	
			48.23000	70.000		3,376.10
0185	603-10180	18 Inch Corrugated Steel Pipe	394.000	394.000		
			LF	0.000	0.00	
			19.22000	394.000		7,572.68
0186	603-10300	30 In CSP	50.000	50.000		
			LF	0.000	0.00	
			117.05000	50.000		5,852.50
0187	603-30030	30 In SES	1.000	1.000		
			EACH	0.000	0.00	
			710.00000	1.000		710.00
0190	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	426.000	426.000		
			LF	0.000	0.00	
			14.40000	426.000		6,134.40
0195	606-01370	*Transition Type 3G	4.000	4.000		
			EACH	0.000	0.00	
			998.78000	4.000		3,995.12

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0200	606-02003	*End Anchorage (Nonflared)	4.000	4.000		
			EACH	0.000	0.00	
			1,843.05000	4.000		7,372.20
0205	607-00010	*Corner and Line Brace Post	0.000	0.000		
			EACH	0.000	0.00	
			275.91000	0.000		0.00
0210	607-01000	*Fence Barbed Wire with Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			1.77000	0.000		0.00
0215	607-11525	*Fence (Plastic)	687.000	687.000		
			LF	0.000	0.00	
			3.31000	687.000		2,273.97
0220	609-60011	*Curb Type 6 (Section M)	702.000	702.000		
			LF	0.000	0.00	
			6.25000	702.000		4,387.50
0225	612-00001	Delineator (Type I)	20.000	20.000		
			EACH	0.000	0.00	
			13.57000	20.000		271.40
0230	612-00003	Delineator (Type III)	2.000	2.000		
			EACH	0.000	0.00	
			15.88000	2.000		31.76
0235	614-80387	*Rumble Strip (Grinding)	2,729.000	2,729.000		
			LF	0.000	0.00	
			1.88000	2,729.000		5,130.52
0240	615-00030	Embankment Protector Type 3	6.000	6.000		
			EACH	0.000	0.00	
			1,026.28000	6.000		6,157.68
0245	621-00425	*Detour	1.000	1.000		
			L S	0.000	0.00	
			207,060.62000	1.000		207,060.62
0250	624-20301	Detour Drainage Pipe (Class 0)	1.000	1.000		
			L S	0.000	0.00	
			15,967.48000	1.000		15,967.48

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0251	900-00004	Added Item (Cubic Yard)/ Subgrade Stallization	1,360.000	1,360.000		
			CY	0.000	0.00	
			27.25000	1,360.000		37,060.00
0252	900-00004	Added Item (Cubic Yard)/ ABC Class 6 Subgrade Stabilization	310.000	310.000		
			CY	0.000	0.00	
			39.99000	310.000		12,396.90
0255	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			10,718.37000	1.000		10,718.37
0260	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			126,694.55000	1.000		126,694.55
0265	627-00005	*Epoxy Pavement Marking	23.000	23.000		
			GAL	0.000	0.00	
			209.69000	23.000		4,822.87
0270	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	103.000	103.000		
			GAL	0.000	0.00	
			38.63000	103.000		3,978.89
0275	630-00000	*Flagging	1,056.250	1,056.250		
			HOURL	-0.250	-4.98	
			19.92000	1,056.000		21,035.52
0280	630-00007	*Traffic Control Inspection	200.000	200.000		
			DAY	0.000	0.00	
			73.40000	200.000		14,680.00
0285	630-00012	*Traffic Control Management	90.000	90.000		
			DAY	0.000	0.00	
			377.47000	90.000		33,972.30
0290	630-80001	*Flashing Beacon (Portable)	2.000	2.000		
			EACH	0.000	0.00	
			993.26000	2.000		1,986.52
0295	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			110.36000	4.000		441.44

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0300	630-80341	*Construction Traffic Sign (Panel Size A)	55.000	55.000		
			EACH	0.000	0.00	
			49.66000	55.000		2,731.30
0305	630-80342	*Construction Traffic Sign (Panel Size B)	35.000	35.000		
			EACH	0.000	0.00	
			110.36000	35.000		3,862.60
0310	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	10.000		
			EACH	0.000	0.00	
			49.66000	10.000		496.60
0315	630-80344	*Construction Traffic Sign (Special)	90.000	90.000		
			SF	0.000	0.00	
			13.24000	90.000		1,191.60
0320	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			2,427.97000	2.000		4,855.94
0325	630-80360	*Drum Channelizing Device	48.000	48.000		
			EACH	0.000	0.00	
			44.14000	48.000		2,118.72
0330	630-80363	*Drum Channelizing Device (With Light) (Flashing)	2.000	2.000		
			EACH	0.000	0.00	
			49.66000	2.000		99.32
0335	630-80370	Concrete Barrier (Temporary)	4,280.000	3,980.000		
			LF	0.000	0.00	
			20.70000	3,980.000		82,386.00
0340	630-80380	*Traffic Cone	50.000	40.000		
			EACH	0.000	0.00	
			9.93000	40.000		397.20
0345	630-80570	Mobile Profilograph Operation Zone	0.000	0.000		
			DAY	0.000	0.00	
			1,655.43000	0.000		0.00
0350	630-85010	*Impact Attenuator (Temporary)	4.000	3.000		
			EACH	0.000	0.00	
			1,655.43000	3.000		4,966.29

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0355	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0356	900-00014	Added Item (Lump Sum)/ Transportation Costs	1.000	1.000		
			L S	0.000	0.00	
			700.00000	1.000		700.00
0360	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70016	F/A Fuel Cost Adjustment	-1,011.780	-1,011.780		
			F A	0.000	0.00	
			1.00000	-1,011.780		-1,011.78
0370	700-70018	F/A Roadway Smoothness Incentive	0.000	-244.720		
			F A	0.000	0.00	
			1.00000	-244.720		-244.72
0375	700-70021	F/A On-The-Job Trainee	1,294.000	1,294.000		
			HOUR	0.000	0.00	
			1.00000	1,294.000		1,294.00
0380	700-70025	F/A Quality Incentive Payment	3,099.670	3,099.670		
			F A	0.000	0.00	
			1.00000	3,099.670		3,099.67
0385	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70380	F/A Erosion Control	1,539.500	1,539.500		
			F A	0.000	0.00	
			1.00000	1,539.500		1,539.50
0500	208-00034	Gravel Bag	1,016.000	1,016.000		
			LF	0.000	0.00	
			5.65000	1,016.000		5,740.40
0505	900-00014	*Added Item (Lump Sum)/	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0510	900-00014	Added Item (Lump Sum)/ One half of Overlay Cost	1.000	1.000		
			L S	0.000	0.00	
			35,488.37000	1.000		35,488.37
0520	900-00014	Added Item (Lump Sum)/ Removal of Debris	1.000	1.000		
			L S	0.000	0.00	
			2,635.00000	1.000		2,635.00
0525	605-00040	4 In PP Underdrain	400.000	400.000		
			LF	0.000	0.00	
			11.18000	400.000		4,472.00
0540	614-00012	Sign Panel (CL II)	27.000	27.000		
			SF	0.000	0.00	
			20.00000	27.000		540.00
0545	614-01583	Stl Sign Supp (2-1/2 In Rd 80)(Po&Slip)	3.000	3.000		
			EACH	0.000	0.00	
			398.00000	3.000		1,194.00
0550	700-70034	F/A Asphalt Grinding	9,544.860	6,082.430		
			F A	0.000	0.00	
			1.00000	6,082.430		6,082.43
			CAT 0250	CURRENT AMT \$ 1,171,676.74 \$	-4.98 \$	1,156,593.01
CAT NO0350 STR H-18-AD						
0156	900-00014	Added Item (Lump Sum)/ Additional Hazardous Waste Costs	1.000	1.000		
			L S	0.000	0.00	
			7,498.73000	1.000		7,498.73
0351	900-00014	Added Item (Lump Sum)/ Additional Bridge Drain Piping	1.000	1.000		
			L S	0.000	0.00	
			5,637.07000	1.000		5,637.07
0400	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			28,814.31000	1.000		28,814.31
0405	206-00000	Structure Excavation	700.000	700.000		
			CY	0.000	0.00	
			4.34000	700.000		3,038.00

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR H-18-AD						
0410	206-00100	Structure Backfill (Class 1)	803.000	803.000		
			CY	0.000	0.00	
			22.82000	803.000		18,324.46
0415	403-34821	*Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	198.000	198.000		
			TON	0.000	0.00	
			68.03000	198.000		13,469.94
0420	420-00102	Geotextile (Erosion Control) (Class 1)	670.000	670.000		
			SY	0.000	0.00	
			2.03000	670.000		1,360.10
0425	503-00024	*Drilled Caisson (24 Inch)	373.000	373.000		
			LF	0.000	0.00	
			140.64000	373.000		52,458.72
0430	503-00042	*Drilled Caisson (42 Inch)	97.000	97.000		
			LF	0.000	0.00	
			302.16000	97.000		29,309.52
0435	506-00224	Riprap (24 Inch)	585.000	585.000		
			CY	0.000	0.00	
			45.27000	585.000		26,482.95
0440	513-00690	Bridge Drain (Special)	4.000	4.000		
			EACH	0.000	0.00	
			6,209.38000	4.000		24,837.52
0440		MATERIAL ALLOWANCE Bridge Drian (Special)		0.000		
			EACH	0.000	0.00	
			2,081.50000	0.000		0.00
0445	515-00120	*Waterproofing (Membrane)	1,186.000	1,186.000		
			SY	0.000	0.00	
			15.14000	1,186.000		17,956.04
0450	518-01004	Bridge Expansion Device (0-4 Inch)	86.000	86.000		
			LF	0.000	0.00	
			170.27000	86.000		14,643.22
0455	518-03000	Sawing and Sealing Bridge Joint	80.000	80.000		
			LF	0.000	0.00	
			12.61000	80.000		1,008.80

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR H-18-AD						
0460	601-03040	Concrete Class D (Bridge)	548.000	548.000		
			CY	0.000	0.00	
			439.03000	548.000		240,588.44
0460		MATERIAL ALLOWANCE Precast Prestressed Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			439.03000	0.000		0.00
0461	900-00006	Added Item (Dollar)/ Price Reduction - Out of Spec. Air	-280.980	-280.980		
			DOL	0.000	0.00	
			1.00000	-280.980		-280.98
0465	602-00020	*Reinforcing Steel (Epoxy Coated)	157,753.000	157,753.000		
			LB	0.000	0.00	
			0.82000	157,753.000		129,357.46
0465		MATERIAL ALLOWANCE Epoxy Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.56200	0.000		0.00
0470	603-10300	30 Inch Corrugated Steel Pipe	50.000	50.000		
			LF	0.000	0.00	
			117.05000	50.000		5,852.50
0475	606-11030	*Bridge Rail Type 10M	537.000	537.000		
			LF	0.000	0.00	
			101.64000	537.000		54,580.68
0480	618-00172	*Prestressed Concrete I (BT72)	903.000	903.000		
			LF	0.000	0.00	
			280.04000	903.000		252,876.12
0480		MATERIAL ALLOWANCE Precast Prestressed Bulb-T Girds		0.000		
			LF	0.000	0.00	
			141.58000	0.000		0.00
0480		MATERIAL ALLOWANCE Precast Prestressed Bulb-T Girds		0.000		
			LF	0.000	0.00	
			141.58000	0.000		0.00
0480		MATERIAL ALLOWANCE Intermediate Diaphragms		0.000		
			NCU	0.000	0.00	
			10,836.00000	0.000		0.00

CONTID: C18203
 PCN: 18203-BID
 PROJECT: FBR0243-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 07/31/2013
 14:14:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR H-18-AD						
0515	900-00014	Added Item (Lump Sum)/ Nondestructive Testing of Caissons	1.000	1.000		
			L S	0.000	0.00	
			3,725.00000	1.000		3,725.00
0530	601-40301	Struct Conc Coating	8,983.000	8,983.000		
			SF	0.000	0.00	
			2.27000	8,983.000		20,391.41
0535	900-00014	Added Item (Lump Sum)/ Reveal Forming	1.000	1.000		
			L S	0.000	0.00	
			1,250.00000	1.000		1,250.00
			CAT 0350	CURRENT AMT \$	953,180.01 \$	0.00 \$ 953,180.01
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
0485	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,127.22000	1.000		15,127.22
0490	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,152.42000	1.000		11,152.42
0495	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,648.69000	2.000		5,297.38
			CAT 0450	CURRENT AMT \$	31,577.02 \$	0.00 \$ 31,577.02
PROJECT TOTAL			CURRENT AMT \$	2,156,433.77 \$	-4.98 \$	2,141,350.04