

ESTIMATE SUMMARY

12:56:57

-----  
 CONTID: C18204 ESTIMATE NO: 0007 PROG SPEC YR: 2005  
 PCN: 18204-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: US40ML EBND OVER TOLLGATE CREEK  
 TIME CHARGED: 122.0 DAYS TIME ALLOW: 395 WORK DAYS  
 PERCENT TIME: 30.89 ORIG TIME ALLOW: 395 WORK DAYS

PROJECT NO: FBR0404-051  
 US40:OVER TOLLGATE CREEK - FBR  
 NAME OF ROAD: 040C  
 PROJECT COUNTIES: ADAMS, REGION 6 ARAPAHOE, REGION 6

CONTRACTOR: LAWRENCE CONSTRUCTION COMPANY  
 9002 N. MOORE RD.  
 LITTLETON CO 80125 303-791-5642  
 PAY PERIOD ENDING 01/02/2015 DATE TIME STARTED 06/09/2014  
 DATE LET 02/27/2014 DATE WORK BEGAN 06/09/2014  
 DATE AWARDED 03/14/2014 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 04/01/2014 DATE ACCEPTED  
 DATE NOTICE TO PROCEED 06/09/2014

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,051,014.06 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 7,069,788.75 NON-PARTICIPATING	1,975,229.90	368,055.90
PERCENT COMPLETE: 24.53% TOTAL EARNINGS	1,975,229.90	368,055.90
FUNDS AVAILABLE: \$ 6,075,784.16 STOCKPILED MATERIALS	29,215.34	-28,505.21
	GROSS EARNINGS	2,004,445.24
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-50,256.90	-9,541.68
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,954,188.34
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,954,188.34
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 330,009.01

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 0200 Aurora Roadway						
0005	202-00000	Removal of Structures and Obstructions	3.000	0.000		
			L S	0.000	0.00	
			1,282.69000	0.000		0.00
0010	202-00010	Removal of Tree	3.000	0.000		
			EACH	0.000	0.00	
			496.65000	0.000		0.00
0015	202-00019	*Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			354.37000	0.000		0.00
0020	202-00027	Removal of Riprap	31.000	0.000		
			SY	0.000	0.00	
			46.02000	0.000		0.00
0025	202-00031	*Removal of Fire Hydrant	1.000	0.000		
			EACH	0.000	0.00	
			679.21000	0.000		0.00
0030	202-00032	*Removal of Valve	1.000	0.000		
			EACH	0.000	0.00	
			428.77000	0.000		0.00
0035	202-00035	Removal of Pipe	165.000	0.000		
			LF	0.000	0.00	
			25.86000	0.000		0.00
0040	202-00155	Removal of Wall	10.000	0.000		
			LF	0.000	0.00	
			84.93000	0.000		0.00
0045	202-00200	Removal of Sidewalk	424.000	0.000		
			SY	0.000	0.00	
			7.55000	0.000		0.00
0050	202-00202	Removal of Gutter	55.000	0.000		
			LF	0.000	0.00	
			15.65000	0.000		0.00
0055	202-00203	Removal of Curb and Gutter	377.000	0.000		
			LF	0.000	0.00	
			5.65000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 Aurora Roadway						
0060	202-00207	Removal of Brick Pavers	46.000	0.000		
			SY	0.000	0.00	
			26.52000	0.000		0.00
0065	202-00220	Removal of Asphalt Mat	320.000	0.000		
			SY	0.000	0.00	
			4.34000	0.000		0.00
0070	202-00810	*Removal of Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			53.59000	0.000		0.00
0075	210-00001	Reset Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,817.59000	0.000		0.00
0080	210-00750	*Reset Light Standard	2.000	0.000		
			EACH	0.000	0.00	
			643.15000	0.000		0.00
0085	210-00827	*Reset Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			535.97000	0.000		0.00
0090	210-04010	Adjust Manhole	4.000	0.000		
			EACH	0.000	0.00	
			2,708.35000	0.000		0.00
0095	210-04050	Adjust Valve Box	7.000	0.000		
			EACH	0.000	0.00	
			189.87000	0.000		0.00
0100	213-00500	Tree Grate	3.000	0.000		
			EACH	0.000	0.00	
			2,326.08000	0.000		0.00
0105	214-00220	*Deciduous Tree (2 Inch Caliper)	3.000	0.000		
			EACH	0.000	0.00	
			493.08000	0.000		0.00
0110	304-06000	Aggregate Base Course (Class 6)	169.000	0.000		
			TON	0.000	0.00	
			28.73000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 Aurora Roadway						
0115	403-09210	*Stone Matrix Asphalt	46.000	0.000		
			TON	0.000	0.00	
			127.12000	0.000		0.00
0120	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	171.000	0.000		
			TON	0.000	0.00	
			83.66000	0.000		0.00
0125	411-10255	*Emulsified Asphalt (Slow-Setting)	27.000	0.000		
			GAL	0.000	0.00	
			9.11000	0.000		0.00
0130	420-00132	Geotextile (Separator) (Class 1)	554.000	0.000		
			SY	0.000	0.00	
			4.08000	0.000		0.00
0135	603-50006	*6 Inch Plastic Pipe	54.000	0.000		
			LF	0.000	0.00	
			87.90000	0.000		0.00
0140	603-50008	*8 Inch Plastic Pipe	58.000	58.000		
			LF	0.000	0.00	
			66.46000	58.000		3,854.68
0145	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,035.76000	0.000		0.00
0150	604-30005	*Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,591.58000	0.000		0.00
0155	604-30010	*Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,433.55000	0.000		0.00
0160	604-30015	*Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,922.72000	1.000		3,922.72
0165	608-00000	*Concrete Sidewalk	328.000	0.000		
			SY	0.000	0.00	
			34.30000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 Aurora Roadway						
0170	608-00010	*Concrete Curb Ramp	18.000	0.000		
			SY	0.000	0.00	
			95.40000	0.000		0.00
0175	608-00050	*Brick Pavers	284.000	0.000		
			SF	0.000	0.00	
			58.95000	0.000		0.00
0180	609-20010	*Curb Type 2 (Section B)	49.000	0.000		
			LF	0.000	0.00	
			15.01000	0.000		0.00
0185	609-21020	*Curb and Gutter Type 2 (Section II-B)	320.000	0.000		
			LF	0.000	0.00	
			15.01000	0.000		0.00
0190	609-24008	*Gutter Type 2 (8 Foot)	55.000	0.000		
			LF	0.000	0.00	
			41.81000	0.000		0.00
0195	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			1,071.92000	0.000		0.00
0200	613-70250	*Luminaire High Pressure Sodium (250 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			428.77000	0.000		0.00
0205	614-00011	*Sign Panel (Class I)	30.000	0.000		
			SF	0.000	0.00	
			19.30000	0.000		0.00
0210	614-00012	*Sign Panel (Class II)	36.000	0.000		
			SF	0.000	0.00	
			23.58000	0.000		0.00
0215	614-00216	*Steel Sign Post (2x2 Inch Tubing)	96.000	0.000		
			LF	0.000	0.00	
			18.22000	0.000		0.00
0220	614-00218	*Steel Sign Post (2.25x2.25 Inch Tubing)	27.000	0.000		
			LF	0.000	0.00	
			22.51000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 Aurora Roadway							
0225	616-50048	*6 Inch Valve and Valve Box	1.000	0.000			
			EACH	0.000	0.00		
			4,352.88000	0.000		0.00	
0230	619-78042	*5-1/4 Inch Fire Hydrant	1.000	0.000			
			EACH	0.000	0.00		
			13,233.05000	0.000		0.00	
0235	624-27019	*18 Inch Drainage Pipe (Class 7) (Complete In Place)	136.000	0.000			
			LF	0.000	0.00		
			85.68000	0.000		0.00	
0240	627-00005	*Epoxy Pavement Marking	2.000	0.000			
			GAL	0.000	0.00		
			98.62000	0.000		0.00	
0245	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	32.000	0.000			
			SF	0.000	0.00		
			15.28000	0.000		0.00	
0250	700-70035	F/A Irrigation Restoration	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	180,276.40 \$	0.00 \$	7,777.40
CAT NO0250 0250 ROADWAY							
0255	201-00000	Clearing and Grubbing	1.000	0.500			
			L S	0.000	0.00		
			7,927.68000	0.500		3,963.84	
0260	202-00000	*Removal of Structures and Obstructions	2.000	2.000			
			L S	0.000	0.00		
			1,282.69000	2.000		2,565.38	
0265	202-00010	Removal of Tree	16.000	4.000			
			EACH	0.000	0.00		
			496.65000	4.000		1,986.60	
0270	202-00019	*Removal of Inlet	1.000	0.000			
			EACH	1.000	354.37		
			354.37000	1.000		354.37	

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0275	202-00021	*Removal of Manhole	6.000	0.000		
			EACH	2.000	908.36	
			454.18000	2.000		908.36
0280	202-00023	Removal of Embankment Protector Type 3	2.000	1.000		
			EACH	0.000	0.00	
			690.99000	1.000		690.99
0285	202-00035	*Removal of Pipe	664.000	192.000		
			LF	124.000	3,206.64	
			25.86000	316.000		8,171.76
0290	202-00200	Removal of Sidewalk	299.000	0.000		
			SY	106.000	800.30	
			7.55000	106.000		800.30
0295	202-00201	Removal of Curb	153.000	0.000		
			LF	0.000	0.00	
			10.08000	0.000		0.00
0300	202-00203	Removal of Curb and Gutter	487.000	0.000		
			LF	133.000	751.45	
			5.65000	133.000		751.45
0305	202-00210	Removal of Concrete Pavement	1,601.000	0.000		
			SY	23.000	156.63	
			6.81000	23.000		156.63
0310	202-00220	Removal of Asphalt Mat	5,025.000	86.000		
			SY	292.000	1,267.28	
			4.34000	378.000		1,640.52
0315	202-00246	*Removal of Asphalt Mat (Planing) (Special)	336.000	0.000		
			SY	0.000	0.00	
			10.21000	0.000		0.00
0320	202-00700	*Removal of Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			535.97000	1.000		535.97
0325	202-00810	*Removal of Ground Sign	10.000	2.000		
			EACH	0.000	0.00	
			53.59000	2.000		107.18

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0330	202-00827	*Removal of Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			107.19000	0.000		0.00
0335	202-00828	*Removal of Traffic Signal Equipment	1.000	0.750		
			L S	0.000	0.00	
			2,679.82000	0.750		2,009.87
0340	202-00895	*Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			267.99000	1.000		267.99
0345	202-01000	Removal of Fence	243.000	70.500		
			LF	0.000	0.00	
			0.49000	70.500		34.55
0350	202-01130	*Removal of Guardrail Type 3	76.000	76.000		
			LF	0.000	0.00	
			106.12000	76.000		8,065.12
0355	202-01170	Removal of Guardrail Type 7	82.000	82.000		
			LF	0.000	0.00	
			68.73000	82.000		5,635.86
0360	202-04002	Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			1,521.03000	0.000		0.00
0365	202-04005	Clean Valve Box	7.000	0.000		
			EACH	0.000	0.00	
			428.77000	0.000		0.00
0370	203-00010	*Unclassified Excavation (Complete In Place)	19,580.000	6,200.000		
			CY	1,500.000	21,720.00	
			14.48000	7,700.000		111,496.00
0375	203-00100	Muck Excavation	500.000	0.000		
			CY	0.000	0.00	
			11.36000	0.000		0.00
0380	203-01597	*Potholing	106.500	102.000		
			HOOR	4.500	1,288.98	
			286.44000	106.500		30,505.86



CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0385	203-01622	*Sweeping (With Pickup Broom)	600.000	14.000		
			150.06000	14.000	0.00	2,100.84
0390	206-00065	Structure Backfill (Flow-Fill)	18.000	0.000		
			98.51000	0.000	0.00	0.00
0395	206-00066	*Structure Backfill (Flowable Fly Ash)	5.000	0.000		
			98.94000	0.000	0.00	0.00
0400	206-00510	Filter Material (Class A)	627.000	0.000		
			43.51000	0.000	0.00	0.00
0405	207-00205	Topsoil	233.000	0.000		
			22.69000	0.000	0.00	0.00
0410	208-00002	*Erosion Log (12 Inch)	6,012.000	1,255.000		
			3.54000	1,287.000	113.28	4,555.98
0415	208-00021	*Silt Fence (Reinforced)	346.000	0.000		
			2.14000	0.000	0.00	0.00
0420	208-00045	Concrete Washout Structure	2.000	1.000		
			1,256.94000	1.000	0.00	1,256.94
0425	208-00050	*Storm Drain Inlet Protection	10.000	8.000		
			321.58000	8.000	0.00	2,572.64
0430	208-00060	Temporary Slope Drain	400.000	80.000		
			8.91000	217.000	1,220.67	1,933.47
0435	208-00070	Vehicle Tracking Pad	4.000	1.000		
			2,005.16000	1.000	0.00	2,005.16

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0440	208-00103	Removal and Disposal of Sediment (Labor)	600.000	77.500		
			HOOR	27.000	1,099.98	
			40.74000	104.500		4,257.33
0445	208-00105	Removal and Disposal of Sediment (Equipment)	600.000	9.500		
			HOOR	0.000	0.00	
			80.39000	9.500		763.71
0450	208-00206	Erosion Control Supervisor	395.000	107.000		
			DAY	17.000	1,843.82	
			108.46000	124.000		13,449.04
0455	208-00300	Temporary Berms	600.000	30.000		
			LF	30.000	93.00	
			3.10000	60.000		186.00
0460	208-00400	Water Control	1.000	0.950		
			L S	0.000	0.00	
			85,724.59000	0.950		81,438.36
0465	209-00100	Water (Landscaping)	49.000	0.000		
			MGAL	0.000	0.00	
			139.34000	0.000		0.00
0470	209-00200	*Time-Released Water Product	2,940.000	0.000		
			EACH	0.000	0.00	
			5.99000	0.000		0.00
0475	210-00890	*Reset Intersection Detection System (Camera)	1.000	0.000		
			EACH	0.000	0.00	
			1,286.32000	0.000		0.00
0480	210-04010	Adjust Manhole	4.000	0.000		
			EACH	0.000	0.00	
			2,708.35000	0.000		0.00
0485	212-00006	*Seeding (Native)	0.560	0.100		
			ACRE	0.000	0.00	
			2,419.01000	0.100		241.90
0490	212-00032	*Soil Conditioning	0.560	0.100		
			ACRE	0.000	0.00	
			829.48000	0.100		82.95

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0495	213-00002	*Mulching (Weed Free Hay)	0.560	0.000		
			ACRE	0.000	0.00	
			974.12000	0.000		0.00
0500	213-00061	*Mulch Tackifier	112.000	0.000		
			LB	0.000	0.00	
			4.29000	0.000		0.00
0505	213-00150	*Bonded Fiber Matrix	1.000	0.000		
			ACRE	0.000	0.00	
			3,376.58000	0.000		0.00
0510	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			9,111.37000	0.000		0.00
0515	214-00210	*Deciduous Tree (1 Inch Caliper)	49.000	0.000		
			EACH	0.000	0.00	
			251.90000	0.000		0.00
0520	214-01010	*Brush Layer Cutting	833.000	0.000		
			EACH	0.000	0.00	
			2.63000	0.000		0.00
0525	216-00041	*Soil Retention Blanket (Straw/Coconut)	1,053.000	492.000		
			SY	0.000	0.00	
			1.88000	492.000		924.96
0530	217-00020	*Herbicide Treatment	80.000	6.000		
			HOURL	0.000	0.00	
			95.40000	6.000		572.40
0535	240-00000	*Wildlife Biologist	88.000	61.500		
			HOURL	0.000	0.00	
			75.03000	61.500		4,614.35
0540	250-00010	*Environmental Health and Safety Management	1.000	0.950		
			L S	0.000	0.00	
			2,465.44000	0.950		2,342.17
0545	250-00050	*Monitoring Technician	300.000	0.000		
			HOURL	0.000	0.00	
			68.60000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0550	250-00110	*Health and Safety Officer	125.000	0.000		
			93.26000	0.000	0.00	0.00
0555	304-06000	Aggregate Base Course (Class 6)	1,758.000	0.000		
			28.73000	0.000	0.00	0.00
0560	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	100.000	2.130		
			209.03000	2.130	0.00	445.23
0565	403-00800	*Emergency Pothole Repair	50.000	1.500		
			686.04000	1.500	0.00	1,029.06
0570	403-09210	*Stone Matrix Asphalt	350.000	0.000		
			127.12000	0.000	0.00	0.00
0575	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,312.000	0.000		
			83.66000	0.000	0.00	0.00
0580	411-10255	*Emulsified Asphalt (Slow-Setting)	212.000	0.000		
			9.11000	0.000	0.00	0.00
0585	412-00870	*Concrete Pavement (8-1/2 Inch) (Fast Track)	1,569.000	0.000		
			73.96000	0.000	0.00	0.00
0590	420-00112	Geotextile (Drainage) (Class 1)	3,759.000	0.000		
			3.79000	0.000	0.00	0.00
0595	420-00132	Geotextile (Separator) (Class 1)	5,811.000	0.000		
			4.08000	0.000	0.00	0.00
0600	503-00018	*Drilled Caisson (18 Inch)	4.000	0.000		
			160.78000	0.000	0.00	0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0605	503-00030	*Drilled Caisson (30 Inch)	12.000	0.000		
			LF	0.000	0.00	
			173.30000	0.000		0.00
0610	503-00036	*Drilled Caisson (36 Inch)	16.000	0.000		
			LF	0.000	0.00	
			252.99000	0.000		0.00
0615	503-00042	*Drilled Caisson (42 Inch)	19.000	0.000		
			LF	0.000	0.00	
			329.45000	0.000		0.00
0620	506-00030	*Grouted Riprap	3,759.000	0.000		
			CY	0.000	0.00	
			128.70000	0.000		0.00
0625	518-00000	*Bridge Compression Joint Sealer	115.000	0.000		
			LF	0.000	0.00	
			67.99000	0.000		0.00
0630	601-03000	*Concrete Class D	4.000	0.000		
			CY	0.000	0.00	
			408.60000	0.000		0.00
0635	604-19110	*Inlet Type R L 5 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,637.03000	0.000		0.00
0640	604-19205	*Inlet Type R L 10 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,664.13000	0.000		0.00
0645	604-19410	*Inlet Type R Special (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,181.91000	0.000		0.00
0650	604-30010	*Manhole Slab Base (10 Foot)	3.000	1.000		
			EACH	0.000	0.00	
			3,433.55000	1.000		3,433.55
0655	604-30015	*Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,922.72000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0660	604-30020	*Manhole Slab Base (20 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,386.43000	1.000		5,386.43
0665	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			3,550.23000	0.000		0.00
0670	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			4,266.27000	0.000		0.00
0675	607-11525	Fence (Plastic)	799.000	799.000		
			LF	0.000	0.00	
			2.59000	799.000		2,069.41
0680	608-00000	*Concrete Sidewalk	213.000	0.000		
			SY	0.000	0.00	
			34.30000	0.000		0.00
0685	608-00010	*Concrete Curb Ramp	38.000	0.000		
			SY	0.000	0.00	
			95.40000	0.000		0.00
0690	609-20011	*Curb Type 2 (Section M)	697.000	0.000		
			LF	0.000	0.00	
			17.15000	0.000		0.00
0695	609-21020	*Curb and Gutter Type 2 (Section II-B)	285.000	0.000		
			LF	0.000	0.00	
			15.01000	0.000		0.00
0700	610-00020	*Median Cover Material (Patterned Concrete)	2,342.000	0.000		
			SF	0.000	0.00	
			7.50000	0.000		0.00
0705	612-00001	*Delineator (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			21.44000	0.000		0.00
0710	612-00260	*Location Marker (Fiber Optic)(Dome)	7.000	0.000		
			EACH	0.000	0.00	
			214.38000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0715	613-00200	*2 Inch Electrical Conduit	148.000	148.000		
			LF	0.000	0.00	
			8.58000	148.000		1,269.84
0720	613-00206	*2 Inch Electrical Conduit (Bored)	784.000	784.000		
			LF	0.000	0.00	
			8.58000	784.000		6,726.72
0725	613-00300	*3 Inch Electrical Conduit	160.000	0.000		
			LF	0.000	0.00	
			10.72000	0.000		0.00
0730	613-00306	*3 Inch Electrical Conduit (Bored)	670.000	0.000		
			LF	0.000	0.00	
			10.72000	0.000		0.00
0735	613-00402	*4 Inch Electrical Conduit (Install Only)	792.000	792.000		
			LF	0.000	0.00	
			6.43000	792.000		5,092.56
0740	613-01200	*2 Inch Electrical Conduit (Plastic)	386.000	0.000		
			LF	0.000	0.00	
			8.58000	0.000		0.00
0745	613-07002	*Type Two Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			643.15000	0.000		0.00
0750	613-07003	*Type Three Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			857.54000	0.000		0.00
0755	613-07023	*Pull Box (24"x36"x24")	7.000	3.000		
			EACH	0.000	0.00	
			964.73000	3.000		2,894.19
0760	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			19,937.83000	0.000		0.00
0765	614-00011	*Sign Panel (Class I)	71.000	4.000		
			SF	0.000	0.00	
			19.30000	4.000		77.20

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0770	614-00012	*Sign Panel (Class II)	9.000	0.000		
			SF	0.000	0.00	
			23.58000	0.000		0.00
0775	614-00013	*Sign Panel (Class III)	30.000	0.000		
			SF	0.000	0.00	
			28.94000	0.000		0.00
0780	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	94.000	0.000		
			EACH	0.000	0.00	
			40.74000	0.000		0.00
0785	614-70250	*Pedestrian Signal Face (16)(Countdown)(LED Replacement)	3.000	0.000		
			EACH	0.000	0.00	
			750.35000	0.000		0.00
0790	614-70336	*Traffic Signal Face (12-12-12)	10.000	0.000		
			EACH	0.000	0.00	
			750.35000	0.000		0.00
0795	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			964.73000	0.000		0.00
0800	614-72832	*Communications Cabinet (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			10,183.30000	0.000		0.00
0805	614-72860	*Pedestrian Push Button	3.000	0.000		
			EACH	0.000	0.00	
			321.58000	0.000		0.00
0810	614-72866	*Fire Preemption Unit and Timer	1.000	0.000		
			EACH	0.000	0.00	
			4,823.67000	0.000		0.00
0815	614-72895	*Vehicle Detection System (Single Camera)	2.000	0.000		
			EACH	0.000	0.00	
			6,967.53000	0.000		0.00
0820	614-81000	*Traffic Signal-Light Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			12,863.12000	0.000		0.00



CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0825	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			17,150.83000	0.000		0.00
0830	614-81170	*Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			21,438.53000	0.000		0.00
0835	614-84000	*Traffic Signal Pedestal Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			1,822.27000	0.000		0.00
0840	614-85003	*Impact Attenuator (Low Maintenance)	1.000	0.000		
			EACH	0.000	0.00	
			20,366.59000	0.000		0.00
0845	614-86106	*Telemetry (Field)(Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			535.97000	0.000		0.00
0850	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,917.000	1,917.000		
			LF	0.000	0.00	
			5.36000	1,917.000		10,275.12
0855	614-87028	*Video Optical Transceiver	2.000	0.000		
			EACH	0.000	0.00	
			3,751.74000	0.000		0.00
0860	614-87320	*Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			6,431.55000	0.000		0.00
0865	614-87330	*Remove and Relocate CCTV and Wiring	1.000	1.000		
			L S	0.000	0.00	
			6,431.55000	1.000		6,431.55
0870	621-00450	*Detour Pavement	900.000	397.000		
			SY	0.000	0.00	
			58.75000	397.000		23,323.75
0875	624-27019	*18 Inch Drainage Pipe (Class 7) (Complete In Place)	323.000	0.000		
			LF	0.000	0.00	
			85.68000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0880	624-27025	*24 Inch Drainage Pipe (Class 7) (Complete In Place)	8.000	0.000		
		LF		0.000	0.00	
			339.71000	0.000		0.00
0885	624-27037	*36 Inch Drainage Pipe (Class 7) (Complete In Place)	131.000	76.000		
		LF		0.000	0.00	
			196.76000	76.000		14,953.76
0890	625-00000	*Construction Surveying	1.000	0.301		
		L S		0.000	0.00	
			72,963.87000	0.301		21,962.12
0895	626-00000	*Mobilization	1.000	0.500		
		L S		0.100	50,000.00	
			500,000.00000	0.600		300,000.00
0900	626-01000	*Public Information Services	1.000	0.350		
		L S		0.050	1,259.51	
			25,190.27000	0.400		10,076.11
0905	627-00005	*Epoxy Pavement Marking	29.000	0.000		
		GAL		0.000	0.00	
			98.62000	0.000		0.00
0910	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	111.000	44.200		
		GAL		0.000	0.00	
			30.02000	44.200		1,326.88
0915	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	284.000	69.000		
		SF		0.000	0.00	
			15.28000	69.000		1,054.32
0920	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,208.000	0.000		
		SF		0.000	0.00	
			10.18000	0.000		0.00
0925	629-01001	*Survey Monument (Type 1)	4.000	0.000		
		EACH		0.000	0.00	
			107.19000	0.000		0.00
0930	629-01005	*Survey Monument (Type 5)	1.000	0.000		
		EACH		0.000	0.00	
			107.19000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0935	629-01065	*Survey Monument (Type 5S)	28.000	0.000		
			EACH	0.000	0.00	
			107.19000	0.000		0.00
0940	630-00000	*Flagging	2,400.000	375.500		
			HOURL	0.000	0.00	
			17.15000	375.500		6,439.83
0945	630-00003	*Uniformed Traffic Control	1,440.000	203.500		
			HOURL	0.000	0.00	
			66.46000	203.500		13,524.61
0950	630-00006	*Uniformed Traffic Control (Vehicle)	1,440.000	199.500		
			HOURL	0.000	0.00	
			16.08000	199.500		3,207.96
0955	630-00007	*Traffic Control Inspection	200.000	119.000		
			DAY	27.000	4,485.78	
			166.14000	146.000		24,256.44
0960	630-00012	*Traffic Control Management	395.000	55.000		
			DAY	1.000	643.14	
			643.14000	56.000		36,015.84
0965	630-80335	*Barricade (Type 3 M-A) (Temporary)	18.000	5.500		
			EACH	0.000	0.00	
			53.59000	5.500		294.75
0970	630-80341	*Construction Traffic Sign (Panel Size A)	168.000	84.000		
			EACH	0.000	0.00	
			10.72000	84.000		900.48
0975	630-80342	*Construction Traffic Sign (Panel Size B)	25.000	12.500		
			EACH	0.000	0.00	
			10.72000	12.500		134.00
0980	630-80344	*Construction Traffic Sign (Special)	50.000	25.000		
			SF	0.000	0.00	
			16.08000	25.000		402.00
0985	630-80355	*Portable Message Sign Panel	3.000	1.500		
			EACH	0.000	0.00	
			1,607.90000	1.500		2,411.85

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
0990	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	2.500		
			EACH	0.000	0.00	
			535.97000	2.500		1,339.93
0995	630-80360	*Drum Channelizing Device	150.000	25.000		
			EACH	0.000	0.00	
			32.16000	25.000		804.00
1000	630-80370	Concrete Barrier (Temporary)	870.000	390.000		
			LF	0.000	0.00	
			41.47000	390.000		16,173.30
1005	630-80380	*Traffic Cone	275.000	137.500		
			EACH	0.000	0.00	
			0.27000	137.500		37.13
1010	630-80384	*Tubular Marker	18.000	8.500		
			EACH	0.000	0.00	
			32.16000	8.500		273.36
1015	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	7.000	3.000		
			EACH	0.000	0.00	
			2,143.85000	3.000		6,431.55
1020	630-85011	*Impact Attenuator (Temporary)	14.000	0.000		
			DAY	0.000	0.00	
			26.80000	0.000		0.00
1025	630-85041	*Mobile Attenuator	160.000	0.000		
			DAY	0.000	0.00	
			241.18000	0.000		0.00
1030	630-86800	*Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			30,013.92000	1.000		30,013.92
1035	700-70010	F/A Minor Contract Revisions	675,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70011	F/A Partnering	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
1045	700-70012	F/A Asphalt Pavement Incentive	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70016	F/A Fuel Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70019	F/A Asphalt Cement Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70021	F/A On-The-Job Trainee	3,840.000	150.000		
			HOUR	0.000	0.00	
			1.00000	150.000		150.00
1065	700-70025	F/A Quality Incentive Payment	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70034	F/A Paleontologist Monitoring	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70036	Forced Accounts Utility Restoration	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70082	F/A Furnish & Install Electrical Service	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70230	F/A Communication Lines	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70589	F/A Environmental Health & Safety Management	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 22  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 0250 ROADWAY						
1260	202-00250	Rem Pavement Marking	10,822.000	1,864.400		
			SF	0.000	0.00	
			2.20000	1,864.400		4,101.68
1265	625-00001	Const Surveying (Hour) Additional Surveying as needed	100.000	6.000		
			HOUR	0.000	0.00	
			100.00000	6.000		600.00
1270	700-70131	F/A Modify Protected Left Signal	2,229.770	2,229.770		
			F A	0.000	0.00	
			1.00000	2,229.770		2,229.77
1275	900-00007	Added Item (Each)/ Reset Sand Barrel Array	2.000	1.000		
			EACH	0.000	0.00	
			850.74000	1.000		850.74
1280	700-70050	F/A Removal and Disposal of Concrete Debris	8,600.000	1,245.550		
			F A	0.000	0.00	
			1.00000	1,245.550		1,245.55
			CAT 0250	CURRENT AMT	\$ 4,410,428.11 \$	91,213.19 \$ 873,613.29
CAT NO0350 0350 STRUCTURES						
1100	202-00400	*Removal of Bridge	2.000	1.100		
			EACH	0.000	0.00	
			65,814.44000	1.100		72,395.88
1105	206-00000	Structure Excavation	2,970.000	1,557.680		
			CY	0.000	0.00	
			12.42000	1,557.680		19,346.39
1110	206-00065	Structure Backfill (Flow-Fill)	2,113.000	261.000		
			CY	20.000	1,970.20	
			98.51000	281.000		27,681.31
1115	206-00200	Structure Backfill (Class 2)	73.000	0.000		
			CY	0.000	0.00	
			11.25000	0.000		0.00
1120	206-01781	Shoring (Area 1)	1.000	0.950		
			L S	0.000	0.00	
			21,520.71000	0.950		20,444.67

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 23  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 0350 STRUCTURES						
1125	206-01782	Shoring (Area 2)	1.000	0.950		
			L S	0.000	0.00	
			21,520.71000	0.950		20,444.67
1130	206-01783	Shoring (Area 3)	1.000	0.950		
			L S	0.000	0.00	
			6,324.27000	0.950		6,008.06
1135	206-01784	Shoring (Area 4)	1.000	0.950		
			L S	0.000	0.00	
			6,324.27000	0.950		6,008.06
1140	403-09210	*Stone Matrix Asphalt	451.000	0.000		
			TON	0.000	0.00	
			127.12000	0.000		0.00
1145	502-00100	*Drilling Hole to Facilitate Pile Driving	650.000	143.000		
			LF	244.000	3,923.52	
			16.08000	387.000		6,222.96
1150	502-00460	Pile Tip	20.000	4.000		
			EACH	8.000	1,294.00	
			161.75000	12.000		1,941.00
1150		MATERIAL ALLOWANCE 12" Pile Points		16.000		
			EACH	-8.000	-498.40	
			62.30000	8.000		498.40
1155	502-11284	*Steel Piling (HP 12x84)	1,160.000	231.500		
			LF	481.800	28,850.18	
			59.88000	713.300		42,712.40
1155		MATERIAL ALLOWANCE 12x84 Steel H-Pile		668.500		
			LF	-481.800	-18,554.12	
			38.51000	186.700		7,189.82
1160	503-00024	*Drilled Caisson (24 Inch)	1,377.000	593.600		
			LF	197.000	19,599.53	
			99.49000	790.600		78,656.79
1160		MATERIAL ALLOWANCE CSL Tubing and Steel End Caps		783.400		
			LF	-197.000	-1,657.52	
			8.41381	586.400		4,933.86

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 0350 STRUCTURES						
1160		MATERIAL ALLOWANCE CSL Tubing		783.400		
			LF	-197.000	-1,602.28	
			8.13342	586.400		4,769.44
1165	503-00048	*Drilled Caisson (48 Inch)	577.000	118.000		
			LF	231.250	82,921.63	
			358.58000	349.250		125,234.07
1165		MATERIAL ALLOWANCE CSL Tubing and End Caps		459.000		
			LF	-231.250	-3,955.46	
			17.10468	227.750		3,895.59
1170	509-08120	Temporary Bridge Deck	1,217.000	1,217.000		
			SF	0.000	0.00	
			80.74000	1,217.000		98,260.58
1175	515-00120	*Waterproofing (Membrane)	2,781.000	0.000		
			SY	0.000	0.00	
			15.81000	0.000		0.00
1180	518-01004	Bridge Expansion Device (0-4 Inch)	139.000	0.000		
			LF	0.000	0.00	
			247.79000	0.000		0.00
1185	601-03040	*Concrete Class D (Bridge)	1,393.000	156.980		
			CY	30.090	9,987.17	
			331.91000	187.070		62,090.40
1190	601-21000	*Precast Wall Segment	2.000	0.000		
			EACH	0.000	0.00	
			5,504.72000	0.000		0.00
1195	601-40300	*Structural Concrete Coating	1,853.000	0.000		
			SY	0.000	0.00	
			6.12000	0.000		0.00
1200	602-00000	*Reinforcing Steel	23,433.000	3,944.000		
			LB	6,258.000	4,443.18	
			0.71000	10,202.000		7,243.42
1205	602-00020	*Reinforcing Steel (Epoxy Coated)	278,634.000	37,840.000		
			LB	0.000	0.00	
			0.89000	37,840.000		33,677.60



CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 25  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0350 0350 STRUCTURES							
1210	606-10700	*Bridge Rail Type 7	411.000	0.000			
			LF	0.000	0.00		
			90.15000	0.000		0.00	
1215	606-10705	*Bridge Rail Type 7 (Special)	20.000	0.000			
			LF	0.000	0.00		
			140.66000	0.000		0.00	
1220	607-53137	Fence Chain Link (Special) (36 Inch)	431.000	0.000			
			LF	0.000	0.00		
			30.02000	0.000		0.00	
1225	613-00200	*2 Inch Electrical Conduit	944.000	26.170			
			LF	0.000	0.00		
			8.58000	26.170		224.54	
1230	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	26,410.000	4,401.600			
			SF	0.000	0.00		
			38.23000	4,401.600		168,273.17	
1235	618-05030	*Prestressed Concrete Unit (Special)	345.000	81.480			
			LF	58.000	22,929.14		
			395.33000	139.480		55,140.63	
1235		MATERIAL ALLOWANCE Grout Sleeves, Hardware, Grout		263.520			
			LF	-58.000	-2,237.43		
			38.57641	205.520		7,928.22	
1240	618-05035	*Prestressed Concrete Unit (Special)	7,622.000	1,324.790			
			CF	2,368.000	100,924.16		
			42.62000	3,692.790		157,386.71	
1285	700-70036	F/A Sandblast CSL Tubes	1,354.000	835.660			
			F A	0.000	0.00		
			1.00000	835.660		835.66	
			CAT 0350	CURRENT AMT	\$ 3,376,699.33	\$ 248,337.50	\$ 1,039,444.30
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS							
1245	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			47,164.75000	1.000		47,164.75	

CONTID: C18204  
 PCN: 18204-BID  
 PROJECT: FBR0404-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 26  
 ESTIMATE RUN 01/13/2015  
 12:56:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
1250	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			32,157.77000	1.000		32,157.77
1255	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,143.85000	2.000		4,287.70
		CAT 0400	CURRENT AMT	\$ 83,610.22	\$ 0.00	\$ 83,610.22
		PROJECT TOTAL	CURRENT AMT	\$ 8,051,014.06	\$ 339,550.69	\$ 2,004,445.21