

ESTIMATE SUMMARY

08:08:47

CONTID: C18208

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 18208-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 23.0 DAYS

TIME ALLOW:

120 WORK DAYS

SH 350 BRIDGE REPLACEMENT (O-1)

PERCENT TIME: 19.17

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO: FBR3501-013

SH 350 BRIDGE REPLACEMENT (O-1)

NAME OF ROAD: 350A

PROJECT COUNTIES: LAS ANIMAS

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY

PAY PERIOD ENDING 08/31/2013

DATE TIME STARTED 04/29/2013

9002 N. MOORE RD.

DATE LET 03/14/2013

DATE WORK BEGAN

DATE AWARDED 03/25/2013

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/10/2013

DATE ACCEPTED

LITTLETON CO 80125 303-791-5642

DATE NOTICE TO PROCEED 04/29/2013

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,257,920.12 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,217,700.00 NON-PARTICIPATING	313,417.52	9,090.95
PERCENT COMPLETE: 13.88% TOTAL EARNINGS	313,417.52	9,090.95
FUNDS AVAILABLE: \$ 1,944,502.60 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	313,417.52
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-6,551.53	-272.72
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	306,865.99
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	306,865.99
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 8,818.23

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 ROADWAY						
0005	201-00001	*Clearing and Grubbing	1.500	0.800		
			ACRE	0.000	0.00	
			3,500.00000	0.800		2,800.00
0010	202-00010	*Removal of Tree	42.000	42.000		
			EACH	0.000	0.00	
			385.05000	42.000		16,172.10
0015	202-00090	*Removal of Delineator	23.000	3.000		
			EACH	0.000	0.00	
			5.52000	3.000		16.56
0020	202-00240	*Removal of Asphalt Mat (Planing)	716.000	0.000		
			SY	0.000	0.00	
			4.19000	0.000		0.00
0025	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			62.56000	0.000		0.00
0030	202-01000	*Removal of Fence	590.000	590.000		
			LF	0.000	0.00	
			2.02000	590.000		1,191.80
0035	202-01130	*Removal of Guardrail Type 3	665.000	88.000		
			LF	0.000	0.00	
			3.43000	88.000		301.84
0040	203-00010	*Unclassified Excavation (Complete In Place)	3,725.000	0.000		
			CY	0.000	0.00	
			9.31000	0.000		0.00
0045	203-01500	Blading	50.000	0.000		
			HOUR	0.000	0.00	
			107.17000	0.000		0.00
0050	207-00205	Topsoil	333.000	260.000		
			CY	0.000	0.00	
			7.32000	260.000		1,903.20
0055	207-00310	*Stockpile Wetland Topsoil	60.000	0.000		
			CY	0.000	0.00	
			40.50000	0.000		0.00

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0060	208-00002	*Erosion Log (12 Inch)	442.000	442.000		
			LF	0.000	0.00	
			4.81000	442.000		2,126.02
0065	208-00011	*Erosion Bales (Weed Free)	25.000	0.000		
			EACH	0.000	0.00	
			20.44000	0.000		0.00
0070	208-00020	*Silt Fence	2,250.000	1,283.000		
			LF	0.000	0.00	
			1.33000	1,283.000		1,706.39
0075	208-00034	*Gravel Bag	50.000	0.000		
			LF	0.000	0.00	
			6.63000	0.000		0.00
0080	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			1,121.48000	0.000		0.00
0085	208-00070	Vehicle Tracking Pad	4.000	2.000		
			EACH	0.000	0.00	
			2,868.09000	2.000		5,736.18
0090	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			40.52000	0.000		0.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOUR	0.000	0.00	
			69.78000	0.000		0.00
0100	208-00106	Sweeping (Sediment Removal)	120.000	0.000		
			HOUR	0.000	0.00	
			77.76000	0.000		0.00
0105	208-00107	Removal of Trash	120.000	0.000		
			HOUR	0.000	0.00	
			61.07000	0.000		0.00
0110	208-00206	Erosion Control Supervisor	120.000	14.000		
			DAY	8.000	614.32	
			76.79000	22.000		1,689.38

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0115	212-00006	*Seeding (Native)	2.000	0.000		
			ACRE	0.000	0.00	
			767.82000	0.000		0.00
0120	212-00032	*Soil Conditioning	2.000	0.000		
			ACRE	0.000	0.00	
			2,099.06000	0.000		0.00
0125	213-00002	*Mulching (Weed Free Hay)	2.000	0.000		
			ACRE	0.000	0.00	
			800.96000	0.000		0.00
0130	214-00215	*Deciduous Tree (1.5 Inch Caliper) (Cottonwood Tree)(Populus deltoides)	24.000	0.000		
			EACH	0.000	0.00	
			414.29000	0.000		0.00
0135	214-01010	*Brush Layer Cutting	365.000	0.000		
			EACH	0.000	0.00	
			4.42000	0.000		0.00
0140	216-00201	*Soil Retention Blanket (Straw-Coconut)	1,525.000	0.000		
			SY	0.000	0.00	
			2.19000	0.000		0.00
0145	304-06000	Aggregate Base Course (Class 6)	1,716.000	0.000		
			TON	0.000	0.00	
			19.51000	0.000		0.00
0150	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			154.67000	0.000		0.00
0155	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	926.630	0.000		
			TON	0.000	0.00	
			118.76000	0.000		0.00
0160	411-10255	*Emulsified Asphalt (Slow-Setting)	122.000	0.000		
			GAL	0.000	0.00	
			4.42000	0.000		0.00
0165	420-00112	Geotextile (Drainage) (Class 1)	1,188.000	0.000		
			SY	0.000	0.00	
			2.44000	0.000		0.00

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0170	506-00209	Riprap (9 Inch)	792.000	0.000		
			CY	0.000	0.00	
			81.04000	0.000		0.00
0175	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	20.000	0.000		
			TON	0.000	0.00	
			220.96000	0.000		0.00
0180	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	400.000	0.000		
			LF	0.000	0.00	
			20.50000	0.000		0.00
0185	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,276.01000	0.000		0.00
0190	606-01385	*Transition Type 3J	2.000	0.000		
			EACH	0.000	0.00	
			878.29000	0.000		0.00
0195	606-01390	*End Anchorage Type 3K	2.000	0.000		
			EACH	0.000	0.00	
			1,055.06000	0.000		0.00
0200	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			2,391.82000	0.000		0.00
0205	607-00005	*End Post	8.000	0.000		
			EACH	0.000	0.00	
			192.23000	0.000		0.00
0210	607-00010	*Corner and Line Brace Post	8.000	0.000		
			EACH	0.000	0.00	
			215.43000	0.000		0.00
0215	607-01000	*Fence Barbed Wire with Metal Posts	905.000	0.000		
			LF	0.000	0.00	
			3.26000	0.000		0.00
0220	607-11525	*Fence (Plastic)	100.000	80.000		
			LF	0.000	0.00	
			2.60000	80.000		208.00

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0225	607-11580	*Fence (Temporary)	1,367.000	881.000		
			LF	486.000	1,798.20	
			3.70000	1,367.000		5,057.90
0230	609-60011	Curb Type 6 (Section M)	200.000	0.000		
			LF	0.000	0.00	
			8.47000	0.000		0.00
0235	612-00001	*Delineator (Type I)	12.000	0.000		
			EACH	0.000	0.00	
			16.57000	0.000		0.00
0240	612-00003	*Delineator (Type III)	12.000	0.000		
			EACH	0.000	0.00	
			19.89000	0.000		0.00
0245	613-01300	*3 Inch Electrical Conduit (Plastic)	3,633.000	0.000		
			LF	0.000	0.00	
			5.52000	0.000		0.00
0250	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			883.82000	0.000		0.00
0255	614-00011	*Sign Panel (Class I)	3.000	0.000		
			SF	0.000	0.00	
			19.89000	0.000		0.00
0260	614-00012	*Sign Panel (Class II)	11.000	0.000		
			SF	0.000	0.00	
			22.10000	0.000		0.00
0265	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	2.000	0.000		
			EACH	0.000	0.00	
			193.33000	0.000		0.00
0270	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	2.000	0.000		
			EACH	0.000	0.00	
			386.67000	0.000		0.00
0275	615-00050	Embankment Protector Type 5	4.000	0.000		
			EACH	0.000	0.00	
			1,055.88000	0.000		0.00

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0280	621-00425	*Detour	1.000	0.350		
			L S	0.000	0.00	
			301,421.39000	0.350		105,497.49
0285	625-00000	*Construction Surveying	1.000	0.050		
			L S	0.000	0.00	
			17,123.92000	0.050		856.20
0290	626-00000	*Mobilization	1.000	0.500		
			L S	0.000	0.00	
			190,066.11000	0.500		95,033.06
0295	626-01000	*Public Information Services	1.000	0.400		
			L S	0.000	0.00	
			3,148.59000	0.400		1,259.44
0300	627-00005	*Epoxy Pavement Marking	17.000	0.000		
			GAL	0.000	0.00	
			220.96000	0.000		0.00
0305	630-00000	*Flagging	700.000	268.500		
			HOUR	0.000	0.00	
			19.89000	268.500		5,340.47
0310	630-00007	*Traffic Control Inspection	150.000	17.000		
			DAY	20.000	5,855.40	
			292.77000	37.000		10,832.49
0315	630-00012	*Traffic Control Management	35.000	7.000		
			DAY	1.000	441.91	
			441.91000	8.000		3,535.28
0320	630-80001	*Flashing Beacon (Portable)	10.000	2.000		
			EACH	0.000	0.00	
			828.58000	2.000		1,657.16
0325	630-80338	*Barricade (Type 3 M-D) (Temporary)	2.000	0.000		
			EACH	1.000	82.86	
			82.86000	1.000		82.86
0330	630-80341	*Construction Traffic Sign (Panel Size A)	22.000	3.000		
			EACH	0.000	0.00	
			44.19000	3.000		132.57

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0335	630-80342	*Construction Traffic Sign (Panel Size B)	28.000	14.000		
			EACH	0.000	0.00	
			66.29000	14.000		928.06
0340	630-80343	*Construction Traffic Sign (Panel Size C)	22.000	0.000		
			EACH	0.000	0.00	
			77.34000	0.000		0.00
0345	630-80344	*Construction Traffic Sign (Special)	106.000	29.000		
			SF	0.000	0.00	
			16.57000	29.000		480.53
0350	630-80355	*Portable Message Sign Panel	4.000	0.500		
			EACH	0.000	0.00	
			3,314.30000	0.500		1,657.15
0355	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			276.19000	0.000		0.00
0360	630-80360	*Drum Channelizing Device	100.000	6.000		
			EACH	6.000	298.26	
			49.71000	12.000		596.52
0365	630-80380	*Traffic Cone	200.000	0.000		
			EACH	0.000	0.00	
			11.05000	0.000		0.00
0370	630-86810	*Traffic Signal (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			24,503.77000	0.000		0.00
0375	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70016	F/A Fuel Cost Adjustment	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0390	700-70018	F/A Roadway Smoothness Incentive	1,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70019	F/A Asphalt Cement Cost Adjustment	2,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70021	F/A On-The-Job Trainee	1,280.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70025	F/A Quality Incentive Payment	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT	\$ 1,108,944.67 \$	9,090.95 \$ 266,798.65
CAT NO0350 STRUCTURES						
0415	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			73,600.00000	0.000		0.00
0420	206-00000	Structure Excavation	851.000	0.000		
			CY	0.000	0.00	
			8.46000	0.000		0.00
0425	206-00100	Structure Backfill (Class 1)	422.000	0.000		
			CY	0.000	0.00	
			26.76000	0.000		0.00
0430	206-00200	Structure Backfill (Class 2)	262.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0435	206-00360	Mechanical Reinforcement of Soil	422.000	0.000		
			CY	0.000	0.00	
			18.22000	0.000		0.00

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
0440	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	191.000	0.000		
			TON	0.000	0.00	
			118.76000	0.000		0.00
0445	502-00100	*Drilling Hole to Facilitate Pile Driving	150.000	0.000		
			LF	0.000	0.00	
			89.38000	0.000		0.00
0450	502-00460	Pile Tip	20.000	0.000		
			EACH	0.000	0.00	
			103.87000	0.000		0.00
0455	502-11274	Steel Piling (HP 12x74)	559.000	0.000		
			LF	0.000	0.00	
			49.23000	0.000		0.00
0460	503-00042	*Drilled Caisson (42 Inch)	195.000	0.000		
			LF	0.000	0.00	
			386.55000	0.000		0.00
0465	515-00120	*Waterproofing (Membrane)	1,177.000	0.000		
			SY	0.000	0.00	
			14.92000	0.000		0.00
0470	518-01004	Bridge Expansion Device (0-4 Inch)	75.000	0.000		
			LF	0.000	0.00	
			260.18000	0.000		0.00
0475	601-03040	*Concrete Class D (Bridge)	555.000	0.000		
			CY	0.000	0.00	
			362.35000	0.000		0.00
0480	602-00020	*Reinforcing Steel (Epoxy Coated)	117,655.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0485	606-11030	*Bridge Rail Type 10M	607.000	0.000		
			LF	0.000	0.00	
			100.93000	0.000		0.00

CONTID: C18208
 PCN: 18208-BID
 PROJECT: FBR3501-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 09/16/2013
 08:08:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES						
0490	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	9,057.000	0.000		
			SF	0.000	0.00	
			50.54000	0.000		0.00
			CAT 0350	CURRENT AMT	\$ 1,102,356.58 \$	0.00 \$ 0.00
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
0495	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,514.45000	1.000		26,514.45
0500	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			17,010.00000	1.000		17,010.00
0505	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,547.21000	2.000		3,094.42
			CAT 0450	CURRENT AMT	\$ 46,618.87 \$	0.00 \$ 46,618.87
			PROJECT TOTAL	CURRENT AMT	\$ 2,257,920.12 \$	9,090.95 \$ 313,417.52