

ESTIMATE SUMMARY

CONTID: C18221

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 18221-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 12.0 DAYS

TIME ALLOW:

45 WORK DAYS

UTILITY PROJECT: POWERS SH 83

PERCENT TIME: 26.67

ORIG TIME ALLOW:

45 WORK DAYS

PROJECT NO: STA0212-004

UTILITY PROJECT: POWERS SH 83

NAME OF ROAD: Future Powers Extension

PROJECT COUNTIES: EL PASO

CONTRACTOR:

R.E. MONKS CONSTRUCTION COMPANY LLC

PAY PERIOD ENDING 02/25/2013

DATE TIME STARTED 02/04/2013

8355 VOLLMER ROAD

DATE LET 01/17/2013

DATE WORK BEGAN

DATE AWARDED 01/29/2013

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/04/2013

DATE ACCEPTED

COLORADO SPRINGS CO 80908 719-495-3621

DATE NOTICE TO PROCEED 02/04/2013

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 847,957.45	PARTICIPATING	\$ 500.00	\$ 500.00
AWARD PROJECT AMT:	\$ 444,007.45	NON-PARTICIPATING	300,892.00	300,892.00
PERCENT COMPLETE:	35.54%	TOTAL EARNINGS	301,392.00	301,392.00
FUNDS AVAILABLE:	\$ 546,565.45	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	301,392.00	301,392.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-6,660.11	-6,660.11
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	294,731.89	294,731.89
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	294,731.89	294,731.89
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 294,731.89

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18221  
 PCN: 18221-BID  
 PROJECT: STA0212-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/15/2013

16:20:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	203-00000	*Unclassified Excavation	279,226.000	0.000		
			CY	225,840.000	293,592.00	
			1.30000	225,840.000		293,592.00
0010	203-01510	Backhoe	20.000	0.000		
			HOURL	0.000	0.00	
			68.00000	0.000		0.00
0015	203-01550	Dozing	40.000	0.000		
			HOURL	0.000	0.00	
			95.00000	0.000		0.00
0020	203-01594	Combination Loader	40.000	0.000		
			HOURL	0.000	0.00	
			81.00000	0.000		0.00
0025	203-01622	Sweeping (With Pickup Broom)	40.000	0.000		
			HOURL	0.000	0.00	
			63.00000	0.000		0.00
0030	207-00205	Topsoil	330.000	0.000		
			CY	0.000	0.00	
			9.50000	0.000		0.00
0035	208-00002	*Erosion Log (12 Inch)	210.000	0.000		
			LF	0.000	0.00	
			4.25000	0.000		0.00
0040	208-00033	Sediment Trap	1.000	0.000		
			EACH	0.000	0.00	
			448.00000	0.000		0.00
0045	208-00060	Temporary Slope Drain	100.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0050	208-00070	Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			1,150.00000	0.000		0.00
0055	208-00103	Removal and Disposal of Sediment (Labor)	50.000	0.000		
			HOURL	0.000	0.00	
			23.50000	0.000		0.00

CONTID: C18221  
 PCN: 18221-BID  
 PROJECT: STA0212-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 03/15/2013  
 16:20:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	0.000		
			HOURLY	0.000	0.00	
			31.00000	0.000		0.00
0065	208-00107	Removal of Trash	50.000	0.000		
			HOURLY	0.000	0.00	
			45.00000	0.000		0.00
0070	208-00205	Erosion Control Supervisor	100.000	0.000		
			HOURLY	20.000	800.00	
			40.00000	20.000		800.00
0075	212-00006	*Seeding (Native)	6.200	0.000		
			ACRE	0.000	0.00	
			530.00000	0.000		0.00
0080	212-00032	*Soil Conditioning	6.200	0.000		
			ACRE	0.000	0.00	
			1,550.00000	0.000		0.00
0085	213-00002	*Mulching (Weed Free Hay)	6.000	0.000		
			ACRE	0.000	0.00	
			710.00000	0.000		0.00
0090	213-00007	*Mulching (Wood Strand)	1.000	0.000		
			ACRE	0.000	0.00	
			925.00000	0.000		0.00
0095	213-00012	*Spray-on Mulch Blanket	1.000	0.000		
			ACRE	0.000	0.00	
			2,920.00000	0.000		0.00
0100	213-00061	*Mulch Tackifier	1,150.000	0.000		
			LB	0.000	0.00	
			2.85000	0.000		0.00
0105	213-00100	*Soil Binder	2.000	0.000		
			ACRE	0.000	0.00	
			685.00000	0.000		0.00
0110	216-00201	*Soil Retention Blanket (Straw-Coconut)	900.000	0.000		
			SY	0.000	0.00	
			2.65000	0.000		0.00

CONTID: C18221  
 PCN: 18221-BID  
 PROJECT: STA0212-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 03/15/2013  
 16:20:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	420-00112	Geotextile (Drainage) (Class 1)	64.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0120	506-00212	Riprap (12 Inch)	39.000	0.000		
			CY	0.000	0.00	
			52.00000	0.000		0.00
0125	607-00005	*End Post	4.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0130	607-00010	*Corner and Line Brace Post	11.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0135	607-01000	*Fence Barbed Wire with Metal Posts	6,677.000	0.000		
			LF	0.000	0.00	
			1.45000	0.000		0.00
0140	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.500	1,500.00	
			3,000.00000	0.500		1,500.00
0145	626-00000	*Mobilization	1.000	0.000		
			L S	1.000	5,000.00	
			5,000.00000	1.000		5,000.00
0150	700-70002	F/A ANTICIPATED CMO	362,950.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0155	700-70010	F/A Minor Contract Revisions	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0160	700-70011	F/A Partnering	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0165	700-70016	F/A Fuel Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18221  
 PCN: 18221-BID  
 PROJECT: STA0212-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/15/2013

ESTIMATE NO: 0001

16:20:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	700-70380	F/A Erosion Control	10,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	847,457.45 \$	300,892.00 \$ 300,892.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0175	620-00020	Sanitary Facility	1.000	0.000		
		EACH		1.000	500.00	
			500.00000	1.000		500.00
			CAT 0400	CURRENT AMT \$	500.00 \$	500.00 \$ 500.00
PROJECT TOTAL			CURRENT AMT \$	847,957.45 \$	301,392.00 \$	301,392.00