

ESTIMATE SUMMARY

14:37:30

 CONTID: C18224 ESTIMATE NO: 0026 PROG SPEC YR: 2005
 PCN: 18224-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: BRIDGE REPLACEMENT @ SH 66 AND
 TIME CHARGED: 162.5 DAYS TIME ALLOW: 181 WORK DAYS
 PERCENT TIME: 89.78 ORIG TIME ALLOW: 154 WORK DAYS

PROJECT NO: FBR066A-002
 BRIDGE REPLACEMENT @ SH 66 AND
 NAME OF ROAD: 066B
 PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR: ZAK DIRT INCORPORATED
 14290 HILLTOP RD.
 LONGMONT CO 80504
 PAY PERIOD ENDING 04/06/2014 DATE TIME STARTED 11/05/2012
 DATE LET 09/20/2012 DATE WORK BEGAN
 DATE AWARDED 10/17/2012 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 11/06/2012 DATE ACCEPTED
 DATE NOTICE TO PROCEED 11/05/2012

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,045,014.20 PARTICIPATING	\$ 1,747,704.68	\$ 50,317.30
AWARD PROJECT AMT: \$ 5,246,225.30 NON-PARTICIPATING	3,236,749.60	0.00
PERCENT COMPLETE: 82.46% TOTAL EARNINGS	4,984,454.28	50,317.30
FUNDS AVAILABLE: \$ 1,060,559.92 STOCKPILED MATERIALS	9.27	0.00
	GROSS EARNINGS 4,984,463.55	50,317.30
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-78,693.38	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 4,905,770.17	50,317.30
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 4,905,770.17	50,317.30
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 50,317.30

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 2
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY-18225						
0005	201-00000	Clearing and Grubbing	0.400	0.400		
			L S	0.000	0.00	
			40,000.00000	0.400		16,000.00
0010	202-00010	Removal of Tree	5.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0015	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0020	202-00035	Removal of Pipe	252.000	252.000		
			LF	0.000	0.00	
			30.00000	252.000		7,560.00
0025	202-00037	Removal of End Section	5.000	4.000		
			EACH	0.000	0.00	
			250.00000	4.000		1,000.00
0030	202-00220	*Removal of Asphalt Mat	1,098.200	1,098.200		
			SY	0.000	0.00	
			3.90000	1,098.200		4,282.98
0035	202-00240	*Removal of Asphalt Mat (Planing)	27,377.000	26,265.000		
			SY	0.000	0.00	
			2.05000	26,265.000		53,843.25
0040	202-00250	*Removal of Pavement Marking	16,154.000	16,154.000		
			SF	0.000	0.00	
			1.00000	16,154.000		16,154.00
0045	202-00810	*Removal of Ground Sign	19.000	14.000		
			EACH	5.000	255.00	
			51.00000	19.000		969.00
0050	202-00825	*Removal of Flashing Beacon	3.000	2.000		
			EACH	1.000	51.00	
			51.00000	3.000		153.00
0055	202-01000	*Removal of Fence	2,930.000	0.000		
			LF	0.000	0.00	
			0.45000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 3
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0060	202-04100	Abandon Well	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0065	203-00010	*Unclassified Excavation (Complete In Place)	25,729.000	25,542.000		
			CY	0.000	0.00	
			12.00000	25,542.000		306,504.00
0070	203-01500	Blading	53.000	24.000		
			HOUR	0.000	0.00	
			120.00000	24.000		2,880.00
0075	203-01550	Dozing	66.500	66.500		
			HOUR	0.000	0.00	
			165.00000	66.500		10,972.50
0080	203-01597	*Potholing	48.500	48.500		
			HOUR	0.000	0.00	
			155.00000	48.500		7,517.50
0085	208-00002	*Erosion Log (12 Inch)	4,600.000	1,408.000		
			LF	180.000	729.00	
			4.05000	1,588.000		6,431.40
0090	208-00020	*Silt Fence	5,461.000	5,461.000		
			LF	0.000	0.00	
			1.20000	5,461.000		6,553.20
0095	208-00034	*Gravel Bag	22.000	22.000		
			LF	0.000	0.00	
			6.80000	22.000		149.60
0096	208-00041	Rock Check Dam Rock Check Dam MCR	9.000	0.000		
			EACH	9.000	2,970.00	
			330.00000	9.000		2,970.00
0100	208-00045	*Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00
0105	208-00070	*Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 4
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0110	208-00103	*Removal and Disposal of Sediment (Labor)	64.000	25.500		
			HOURLY	15.500	620.00	
			40.00000	41.000		1,640.00
0115	208-00105	*Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			HOURLY	0.000	0.00	
			81.00000	0.000		0.00
0120	208-00106	*Sweeping (Sediment Removal)	63.000	36.000		
			HOURLY	0.000	0.00	
			190.00000	36.000		6,840.00
0125	208-00107	Removal of Trash	74.000	0.000		
			HOURLY	0.000	0.00	
			35.00000	0.000		0.00
0130	208-00206	*Erosion Control Supervisor	114.000	111.000		
			DAY	3.000	405.00	
			135.00000	114.000		15,390.00
0135	210-00011	*Reset Mailbox Structure (Type 1)	7.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0140	210-00015	Reset End Section	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0145	210-00065	Reset Monument (Type 3A)	2.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0150	210-01011	*Reset Gate	1.000	0.000		
			EACH	1.000	200.00	
			200.00000	1.000		200.00
0155	212-00006	*Seeding (Native)	10.000	7.550		
			ACRE	0.000	0.00	
			430.00000	7.550		3,246.50
0160	212-00032	*Soil Conditioning	10.000	7.550		
			ACRE	0.000	0.00	
			2,250.00000	7.550		16,987.50

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 5
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0165	213-00002	*Mulching (Weed Free Hay)	15.000	7.430		
			ACRE	0.000	0.00	
			550.00000	7.430		4,086.50
0170	213-00012	*Spray-on Mulch Blanket	6.000	0.000		
			ACRE	4.300	10,105.00	
			2,350.00000	4.300		10,105.00
0175	213-00061	*Mulch Tackifier	3,000.000	1,486.000		
			LB	0.000	0.00	
			2.30000	1,486.000		3,417.80
0180	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	6,550.000	586.200		
			SY	352.000	651.20	
			1.85000	938.200		1,735.67
0185	216-00303	*Turf Reinforcement Mat (Class 3)	2,500.000	1,520.000		
			SY	0.000	0.00	
			5.40000	1,520.000		8,208.00
0190	304-06007	*Aggregate Base Course (Class 6)	3,102.000	3,102.000		
			CY	0.000	0.00	
			29.00000	3,102.000		89,958.00
0195	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	195.580	195.580		
			TON	0.000	0.00	
			103.00000	195.580		20,144.74
0200	403-33741	*Hot Mix Asphalt (Grading S) (75) (PG 64-22)	10,025.250	10,025.250		
			TON	0.000	0.00	
			56.50000	10,025.250		566,426.63
0205	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	5,100.000	0.000		
			TON	0.000	0.00	
			69.50000	0.000		0.00
0210	420-00113	Geotextile (Drainage) (Class 2)	166.000	0.000		
			SY	0.000	0.00	
			1.60000	0.000		0.00
0215	506-00212	*Riprap (12 Inch)	85.000	0.000		
			CY	0.000	0.00	
			51.00000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 6
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0220	507-00000	Concrete Slope and Ditch Paving	5.000	0.000		
			CY	5.000	2,800.00	
			560.00000	5.000		2,800.00
0225	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,750.00000	1.000		3,750.00
0230	607-00005	*End Post	13.000	7.000		
			EACH	6.000	900.00	
			150.00000	13.000		1,950.00
0235	607-00010	*Corner and Line Brace Post	11.000	3.000		
			EACH	0.000	0.00	
			175.00000	3.000		525.00
0240	607-01000	*Fence Barbed Wire with Metal Posts	2,359.000	1,255.000		
			LF	0.000	0.00	
			1.45000	1,255.000		1,819.75
0245	607-11200	*Fence Combination Wire With Metal Posts	490.000	0.000		
			LF	490.000	1,788.50	
			3.65000	490.000		1,788.50
0250	607-11525	*Fence (Plastic)	750.000	480.000		
			LF	0.000	0.00	
			2.40000	480.000		1,152.00
0255	607-60316	*16 Foot Gate Twin	1.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0260	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0261	612-00101	Delin (Drv Conc Inst) (Ty I) MCR	0.000	0.000		
			EACH	0.000	0.00	
			89.07000	0.000		0.00
0265	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 7
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0266	612-00102	Delin (Drv Conc Inst) (Ty II) MCR	0.000	0.000		
			EACH	0.000	0.00	
			89.52000	0.000		0.00
0270	612-00003	*Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0271	612-00103	Delin (Drv Conc Inst) (Ty III) MCR	0.000	0.000		
			EACH	0.000	0.00	
			94.71000	0.000		0.00
0275	614-00011	Sign Panel (Class I)	40.500	0.000		
			SF	40.500	749.25	
			18.50000	40.500		749.25
0280	614-00012	Sign Panel (Class II)	310.000	0.000		
			SF	309.500	5,725.75	
			18.50000	309.500		5,725.75
0285	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	4.000	0.000		
			EACH	4.000	1,400.00	
			350.00000	4.000		1,400.00
0290	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	24.000	0.000		
			EACH	24.000	8,400.00	
			350.00000	24.000		8,400.00
0295	621-00450	*Detour Pavement	1,460.000	1,460.000		
			SY	0.000	0.00	
			46.00000	1,460.000		67,160.00
0300	624-20018	18 Inch Drainage Pipe (Class 0)	581.000	544.000		
			LF	37.000	1,591.00	
			43.00000	581.000		24,983.00
0305	624-20024	24 Inch Drainage Pipe (Class 0)	87.000	87.000		
			LF	0.000	0.00	
			53.00000	87.000		4,611.00
0310	624-20030	30 Inch Drainage Pipe (Class 0)	62.000	62.000		
			LF	0.000	0.00	
			93.00000	62.000		5,766.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 8
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0315	624-20066	66 Inch Drainage Pipe (Class 0)	120.000	120.000		
			LF	0.000	0.00	
			190.00000	120.000		22,800.00
0320	624-24024	24 Inch Drainage Pipe (Class 4)	47.000	47.000		
			LF	0.000	0.00	
			82.00000	47.000		3,854.00
0321	624-24024	24 In Drainage Pipe (CL 4) MCR	144.000	144.000		
			LF	0.000	0.00	
			90.00000	144.000		12,960.00
0325	624-24036	36 Inch Drainage Pipe (Class 4)	189.000	189.000		
			LF	0.000	0.00	
			175.00000	189.000		33,075.00
0330	624-26018	18 Inch Drainage Pipe (Class 6)	122.000	122.000		
			LF	0.000	0.00	
			77.00000	122.000		9,394.00
0335	624-26030	30 Inch Drainage Pipe (Class 6)	0.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0340	624-26042	42 Inch Drainage Pipe (Class 6)	95.000	95.000		
			LF	0.000	0.00	
			180.00000	95.000		17,100.00
0345	625-00000	*Construction Surveying	0.400	0.350		
			L S	0.000	0.00	
			31,000.00000	0.350		10,850.00
0350	626-00000	*Mobilization	0.400	0.400		
			L S	0.000	0.00	
			229,500.00000	0.400		91,800.00
0355	626-01000	Public Information Services	0.400	0.200		
			L S	0.000	0.00	
			3,000.00000	0.200		600.00
0360	627-00005	*Epoxy Pavement Marking	153.000	0.000		
			GAL	0.000	0.00	
			68.00000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 9
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0365	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	437.000	396.000		
			GAL	0.000	0.00	
			32.00000	396.000		12,672.00
0370	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	321.000	0.000		
			SF	0.000	0.00	
			17.75000	0.000		0.00
0375	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	95.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0380	629-01050	Monument Box	3.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0385	630-00000	*Flagging	3,240.000	2,588.500		
			HOUR	210.500	5,473.00	
			26.00000	2,799.000		72,774.00
0390	630-00007	*Traffic Control Inspection	191.000	180.000		
			DAY	11.000	3,300.00	
			300.00000	191.000		57,300.00
0395	630-00012	*Traffic Control Management	150.000	76.000		
			DAY	11.000	2,200.00	
			200.00000	87.000		17,400.00
0400	630-80335	*Barricade (Type 3 M-A) (Temporary)	13.000	7.200		
			EACH	0.000	0.00	
			51.00000	7.200		367.20
0405	630-80341	*Construction Traffic Sign (Panel Size A)	55.000	21.600		
			EACH	0.000	0.00	
			51.00000	21.600		1,101.60
0410	630-80342	*Construction Traffic Sign (Panel Size B)	53.000	47.700		
			EACH	0.000	0.00	
			51.00000	47.700		2,432.70
0415	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.000	0.00	
			2,600.00000	3.600		9,360.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 10
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0420	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000 EACH	0.000 0.000	0.00	0.00
			50.00000	0.000		0.00
0425	630-80360	*Drum Channelizing Device	127.000 EACH	111.600 0.000	0.00	6,138.00
			55.00000	111.600		6,138.00
0430	630-80370	Concrete Barrier (Temporary)	90.000 LF	81.000 0.000	0.00	2,146.50
			26.50000	81.000		2,146.50
0435	630-80380	*Traffic Cone	100.000 EACH	63.000 0.000	0.00	693.00
			11.00000	63.000		693.00
0440	630-80384	*Tubular Marker	0.000 EACH	0.000 0.000	0.00	0.00
			75.00000	0.000		0.00
0445	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000 EACH	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0450	700-70010	F/A Minor Contract Revisions	10,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0455	700-70011	F/A Partnering	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0460	700-70016	F/A Fuel Cost Adjustment	-5,322.490 F A	-5,326.090 3.600	3.60	-5,322.49
			1.00000	-5,322.490		-5,322.49
0465	700-70018	F/A Roadway Smoothness Incentive	10,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0470	700-70019	F/A Asphalt Cement Cost Adjustment	60,000.000 F A	11,653.150 0.000	0.00	11,653.15
			1.00000	11,653.150		11,653.15

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 11
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY-18225						
0475	700-70020	F/A On-The-Job Trainee	1,536.000	1,024.000		
			EACH	0.000	0.00	
			1.00000	1,024.000		1,024.00
0480	700-70025	F/A Quality Incentive Payment	31,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70380	F/A Erosion Control	1,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0486	700-70034	F/A Ground Water Monitoring Well	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0981	630-80344	Const Traf Sign (Spec) Added Category 0200	50.000	45.000		
			SF	0.000	0.00	
			55.00000	45.000		2,475.00
			CAT 0200	CURRENT AMT	\$ 2,309,810.16 \$	50,317.30 \$ 1,725,504.68
CAT NO0250 B.E. ROADWAY-18224						
0490	201-00000	Clearing and Grubbing	0.600	0.600		
			L S	0.000	0.00	
			40,000.00000	0.600		24,000.00
0495	202-00010	Removal of Tree	6.000	6.000		
			EACH	0.000	0.00	
			550.00000	6.000		3,300.00
0500	202-00035	Removal of Pipe	258.000	258.000		
			LF	0.000	0.00	
			30.00000	258.000		7,740.00
0505	202-00037	Removal of End Section	2.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0510	202-00220	*Removal of Asphalt Mat	7,330.000	7,330.000		
			SY	0.000	0.00	
			3.90000	7,330.000		28,587.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 12
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0515	202-00240	*Removal of Asphalt Mat (Planing)	3,324.000	3,324.000		
			SY	0.000	0.00	
			2.05000	3,324.000		6,814.20
0520	202-00250	*Removal of Pavement Marking	4,276.000	4,276.000		
			SF	0.000	0.00	
			1.00000	4,276.000		4,276.00
0525	202-00810	*Removal of Ground Sign	19.000	11.000		
			EACH	0.000	0.00	
			51.00000	11.000		561.00
0530	202-00825	*Removal of Flashing Beacon	1.000	1.000		
			EACH	0.000	0.00	
			51.00000	1.000		51.00
0535	202-01000	*Removal of Fence	3,784.000	3,103.000		
			LF	0.000	0.00	
			0.45000	3,103.000		1,396.35
0540	202-01130	*Removal of Guardrail Type 3	58.000	58.000		
			LF	0.000	0.00	
			11.00000	58.000		638.00
0545	203-00010	*Unclassified Excavation (Complete In Place)	7,000.000	7,000.000		
			CY	0.000	0.00	
			12.00000	7,000.000		84,000.00
0550	203-00060	*Embankment Material (Complete In Place)	42,793.000	42,793.000		
			CY	0.000	0.00	
			9.25000	42,793.000		395,835.25
0555	203-01500	Blading	40.000	4.000		
			hour	0.000	0.00	
			120.00000	4.000		480.00
0560	203-01550	Dozing	48.000	23.000		
			hour	0.000	0.00	
			165.00000	23.000		3,795.00
0565	207-00305	Wetland Topsoil	1,240.000	1,240.000		
			CY	0.000	0.00	
			7.50000	1,240.000		9,300.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 13
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0570	207-00310	Stockpile Wetland Topsoil	1,240.000	1,240.000		
			CY	0.000	0.00	
			4.50000	1,240.000		5,580.00
0575	208-00002	*Erosion Log (12 Inch)	1,126.000	1,126.000		
			LF	0.000	0.00	
			4.05000	1,126.000		4,560.30
0580	208-00007	*Erosion Log (8 Inch)	0.000	0.000		
			LF	0.000	0.00	
			3.05000	0.000		0.00
0585	208-00020	*Silt Fence	3,604.000	3,604.000		
			LF	0.000	0.00	
			1.20000	3,604.000		4,324.80
0590	208-00033	Sediment Trap	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0595	208-00034	*Gravel Bag	500.000	13.000		
			LF	0.000	0.00	
			6.80000	13.000		88.40
0600	208-00045	*Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			590.00000	3.000		1,770.00
0605	208-00070	*Vehicle Tracking Pad	4.000	4.000		
			EACH	0.000	0.00	
			2,200.00000	4.000		8,800.00
0610	208-00103	*Removal and Disposal of Sediment (Labor)	90.000	31.000		
			HOURL	0.000	0.00	
			40.00000	31.000		1,240.00
0615	208-00105	*Removal and Disposal of Sediment (Equipment)	42.000	0.000		
			HOURL	0.000	0.00	
			81.00000	0.000		0.00
0620	208-00106	*Sweeping (Sediment Removal)	30.000	28.500		
			HOURL	0.000	0.00	
			190.00000	28.500		5,415.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 14
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0625	208-00107	Removal of Trash	80.000	0.000		
			HOOR	0.000	0.00	
			35.00000	0.000		0.00
0630	208-00206	*Erosion Control Supervisor	116.000	116.000		
			DAY	0.000	0.00	
			135.00000	116.000		15,660.00
0635	210-00001	Reset Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,540.00000	1.000		1,540.00
0640	210-00011	*Reset Mailbox Structure (Type 1)	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0645	210-00013	*Reset Mailbox Structure (Type 3)	1.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0650	210-00015	Reset End Section	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0655	210-00065	Reset Monument (Type 3A)	2.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0660	210-01011	*Reset Gate	3.000	2.000		
			EACH	0.000	0.00	
			200.00000	2.000		400.00
0665	211-03005	Dewatering	1.000	1.000		
			L S	0.000	0.00	
			65,000.00000	1.000		65,000.00
0670	212-00006	*Seeding (Native)	10.000	7.450		
			ACRE	0.000	0.00	
			430.00000	7.450		3,203.50
0675	212-00028	*Seeding (Wetlands)	1.200	1.200		
			ACRE	0.000	0.00	
			3,500.00000	1.200		4,200.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 15
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0680	212-00032	*Soil Conditioning	10.000	5.850		
			ACRE	0.000	0.00	
			2,250.00000	5.850		13,162.50
0685	213-00002	*Mulching (Weed Free Hay)	16.000	7.700		
			ACRE	0.000	0.00	
			550.00000	7.700		4,235.00
0690	213-00012	*Spray-on Mulch Blanket	4.000	0.540		
			ACRE	0.000	0.00	
			2,350.00000	0.540		1,269.00
0695	213-00061	*Mulch Tackifier	3,000.000	1,370.000		
			LB	0.000	0.00	
			2.30000	1,370.000		3,151.00
0700	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			11,500.00000	0.000		0.00
0705	214-00310	*Deciduous Shrub (1 Gallon Container)	25.000	25.000		
			EACH	0.000	0.00	
			36.00000	25.000		900.00
0710	214-01015	*Willow Cuttings	500.000	500.000		
			EACH	0.000	0.00	
			4.35000	500.000		2,175.00
0715	214-01200	*Plant (Tubeling)	2,300.000	2,300.000		
			EACH	0.000	0.00	
			7.95000	2,300.000		18,285.00
0720	215-00000	*Transplant Shrub	50.000	50.000		
			EACH	0.000	0.00	
			130.00000	50.000		6,500.00
0725	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	5,190.000	3,640.000		
			SY	0.000	0.00	
			1.85000	3,640.000		6,734.00
0730	240-00010	Removal of Nests	9.000	9.000		
			HOURL	0.000	0.00	
			57.00000	9.000		513.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 16
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0735	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0740	304-06007	*Aggregate Base Course (Class 6)	2,537.000	2,460.000		
			CY	0.000	0.00	
			29.00000	2,460.000		71,340.00
0745	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	81.010	81.010		
			TON	0.000	0.00	
			103.00000	81.010		8,344.03
0750	403-33741	*Hot Mix Asphalt (Grading S) (75) (PG 64-22)	6,505.860	6,505.860		
			TON	0.000	0.00	
			56.50000	6,505.860		367,581.09
0755	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	2,018.000	0.000		
			TON	0.000	0.00	
			69.50000	0.000		0.00
0760	420-00113	Geotextile (Drainage) (Class 2)	58.000	0.000		
			SY	0.000	0.00	
			1.60000	0.000		0.00
0765	506-00012	*Riprap (Special)	22.000	22.000		
			EACH	0.000	0.00	
			2,900.00000	22.000		63,800.00
0770	506-00212	*Riprap (12 Inch)	294.000	0.000		
			CY	0.000	0.00	
			51.00000	0.000		0.00
0775	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	650.000	650.000		
			LF	0.000	0.00	
			15.25000	650.000		9,912.50
0780	606-01370	*Transition Type 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0785	606-01385	*Transition Type 3J	3.000	3.000		
			EACH	0.000	0.00	
			440.00000	3.000		1,320.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 17
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0790	606-01390	*End Anchorage Type 3K	3.000	3.000		
			EACH	0.000	0.00	
			975.00000	3.000		2,925.00
0795	606-02005	*End Anchorage (Flared)	6.000	6.000		
			EACH	0.000	0.00	
			1,450.00000	6.000		8,700.00
0795		MATERIAL ALLOWANCE flared end anchors		0.000		
			EACH	0.000	0.00	
			1,044.00000	0.000		0.00
0795		MATERIAL ALLOWANCE End Anchor (Flared)		0.000		
			EACH	0.000	0.00	
			1,044.00000	0.000		0.00
0800	607-00005	*End Post	13.000	13.000		
			EACH	0.000	0.00	
			150.00000	13.000		1,950.00
0805	607-00010	*Corner and Line Brace Post	19.000	15.000		
			EACH	0.000	0.00	
			175.00000	15.000		2,625.00
0810	607-01000	*Fence Barbed Wire with Metal Posts	4,875.000	4,875.000		
			LF	0.000	0.00	
			1.45000	4,875.000		7,068.75
0815	607-01100	*Fence Barbed Wire With Treated Wooden Posts	369.000	369.000		
			LF	0.000	0.00	
			4.55000	369.000		1,678.95
0820	607-11525	*Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			2.40000	0.000		0.00
0825	607-60120	*20 Foot Gate	2.000	2.000		
			EACH	0.000	0.00	
			145.00000	2.000		290.00
0830	609-60011	*Curb Type 6 (Section M)	746.000	0.000		
			LF	0.000	0.00	
			9.25000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 18
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0835	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0836	612-00101	Delin (Drv Conc Inst) (Ty I) MCR	0.000	0.000		
			EACH	0.000	0.00	
			89.07000	0.000		0.00
0840	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0841	612-00102	Delin (Drv Conc Inst) (Ty II) MCR	0.000	0.000		
			EACH	0.000	0.00	
			89.52000	0.000		0.00
0845	612-00003	*Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0846	612-00103	Delin (Drv Conc Inst) (Ty III) MCR	0.000	0.000		
			EACH	0.000	0.00	
			94.71000	0.000		0.00
0850	614-00011	Sign Panel (Class I)	25.000	25.000		
			SF	0.000	0.00	
			18.50000	25.000		462.50
0855	614-00012	Sign Panel (Class II)	150.000	116.500		
			SF	0.000	0.00	
			18.50000	116.500		2,155.25
0860	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	1.000	1.000		
			EACH	0.000	0.00	
			350.00000	1.000		350.00
0865	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	14.000	13.000		
			EACH	0.000	0.00	
			350.00000	13.000		4,550.00
0870	615-00030	Embankment Protector Type 3	5.000	5.000		
			EACH	0.000	0.00	
			1,400.00000	5.000		7,000.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 19
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0875	621-00450	*Detour Pavement	1,195.000	1,195.000		
			SY	0.000	0.00	
			46.00000	1,195.000		54,970.00
0880	624-20024	24 Inch Drainage Pipe (Class 0)	318.000	309.000		
			LF	0.000	0.00	
			53.00000	309.000		16,377.00
0885	624-22015	15 Inch Drainage Pipe (Class 2)	76.000	60.000		
			LF	0.000	0.00	
			31.00000	60.000		1,860.00
0890	624-22018	18 Inch Drainage Pipe (Class 2)	40.000	40.000		
			LF	0.000	0.00	
			71.00000	40.000		2,840.00
0895	624-22036	36 Inch Drainage Pipe (Class 2)	92.000	92.000		
			LF	0.000	0.00	
			150.00000	92.000		13,800.00
0900	624-24015	15 Inch Drainage Pipe (Class 4)	133.000	100.000		
			LF	0.000	0.00	
			35.00000	100.000		3,500.00
0905	624-24018	18 Inch Drainage Pipe (Class 4)	227.000	227.000		
			LF	0.000	0.00	
			70.00000	227.000		15,890.00
0910	624-24024	24 Inch Drainage Pipe (Class 4)	159.000	159.000		
			LF	0.000	0.00	
			82.00000	159.000		13,038.00
0915	625-00000	*Construction Surveying	0.600	0.530		
			L S	0.000	0.00	
			31,000.00000	0.530		16,430.00
0920	626-00000	*Mobilization	0.600	0.600		
			L S	0.000	0.00	
			229,500.00000	0.600		137,700.00
0925	626-01000	Public Information Services	0.600	0.600		
			L S	0.000	0.00	
			3,000.00000	0.600		1,800.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 20
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0930	627-00005	*Epoxy Pavement Marking	57.000	0.000		
			GAL	0.000	0.00	
			68.00000	0.000		0.00
0935	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	214.000	214.000		
			GAL	0.000	0.00	
			32.00000	214.000		6,848.00
0940	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	54.000	0.000		
			SF	0.000	0.00	
			17.75000	0.000		0.00
0945	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	58.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0950	629-01050	Monument Box	2.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0955	630-00000	*Flagging	1,969.500	1,969.500		
			HOUR	0.000	0.00	
			26.00000	1,969.500		51,207.00
0960	630-00007	*Traffic Control Inspection	95.000	95.000		
			DAY	0.000	0.00	
			300.00000	95.000		28,500.00
0965	630-00012	*Traffic Control Management	69.000	69.000		
			DAY	0.000	0.00	
			200.00000	69.000		13,800.00
0970	630-80341	*Construction Traffic Sign (Panel Size A)	16.000	14.400		
			EACH	0.000	0.00	
			51.00000	14.400		734.40
0975	630-80342	*Construction Traffic Sign (Panel Size B)	20.000	18.000		
			EACH	0.000	0.00	
			51.00000	18.000		918.00
0980	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 21
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
0985	630-80360	*Drum Channelizing Device	73.000	65.700		
			EACH	0.000	0.00	
			55.00000	65.700		3,613.50
0990	630-80370	Concrete Barrier (Temporary)	3,116.000	2,804.400		
			LF	0.000	0.00	
			26.50000	2,804.400		74,316.60
0995	630-85010	*Impact Attenuator (Temporary)	7.000	6.300		
			EACH	0.000	0.00	
			2,500.00000	6.300		15,750.00
1000	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			100.00000	0.900		90.00
1005	700-70010	F/A Minor Contract Revisions	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70016	F/A Fuel Cost Adjustment	10,000.000	-4,139.380		
			F A	0.000	0.00	
			1.00000	-4,139.380		-4,139.38
1020	700-70018	F/A Roadway Smoothness Incentive	54,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70019	F/A Asphalt Cement Cost Adjustment	40,000.000	12,175.630		
			F A	0.000	0.00	
			1.00000	12,175.630		12,175.63
1030	700-70020	F/A On-The-Job Trainee	1,536.000	1,536.000		
			EACH	0.000	0.00	
			1.00000	1,536.000		1,536.00
1035	700-70025	F/A Quality Incentive Payment	46,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 22
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY-18224						
1040	700-70380	F/A Erosion Control	2,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT \$ 2,236,272.47 \$	0.00 \$	1,799,888.12
CAT NO0350 B. E. STRUCTURES-18224						
1045	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			62,000.00000	1.000		62,000.00
1050	206-00000	Structure Excavation	105.000	105.000		
			CY	0.000	0.00	
			20.00000	105.000		2,100.00
1055	206-00100	Structure Backfill (Class 1)	678.000	678.000		
			CY	0.000	0.00	
			30.00000	678.000		20,340.00
1060	206-00200	Structure Backfill (Class 2)	172.000	172.000		
			CY	0.000	0.00	
			8.50000	172.000		1,462.00
1065	206-00360	Mechanical Reinforcement of Soil	678.000	678.000		
			CY	0.000	0.00	
			15.00000	678.000		10,170.00
1070	206-00520	Filter Material (Class B)	41.000	41.000		
			CY	0.000	0.00	
			76.70000	41.000		3,144.70
1075	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			62,000.00000	1.000		62,000.00
1080	207-00205	Topsoil	0.000	0.000		
			CY	0.000	0.00	
			21.00000	0.000		0.00
1085	216-00022	*Soil Retention Blanket (Class 2)	386.000	0.000		
			SY	0.000	0.00	
			2.10000	0.000		0.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 23
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 B. E. STRUCTURES-18224						
1090	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	326.570	326.570		
			TON	0.000	0.00	
			69.50000	326.570		22,696.62
1095	420-00113	Geotextile (Drainage) (Class 2)	2,577.000	1,380.000		
			SY	0.000	0.00	
			1.60000	1,380.000		2,208.00
1100	502-00100	*Drilling Hole to Facilitate Pile Driving	0.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
1105	502-00460	*Pile Tip	26.000	26.000		
			EACH	0.000	0.00	
			150.00000	26.000		3,900.00
1110	502-11274	*Steel Piling (HP 12x74)	885.000	885.000		
			LF	0.000	0.00	
			75.00000	885.000		66,375.00
1111	900-00012	Added Item (Foot)/ Steel Piling Cut-offs >1.0' <10.0' / CO 003 / Line 01	164.000	164.000		
			LF	0.000	0.00	
			60.00000	164.000		9,840.00
1115	503-00048	*Drilled Caisson (48 Inch)	96.000	96.000		
			LF	0.000	0.00	
			450.00000	96.000		43,200.00
1120	506-00212	*Riprap (12 Inch)	812.000	290.500		
			CY	0.000	0.00	
			51.00000	290.500		14,815.50
1125	506-00218	*Riprap (18 Inch)	1,540.000	1,382.000		
			CY	0.000	0.00	
			47.00000	1,382.000		64,954.00
1130	506-00412	Soil Riprap (12 Inch)	193.000	156.000		
			CY	0.000	0.00	
			50.00000	156.000		7,800.00
1135	515-00120	*Waterproofing (Membrane)	1,488.000	1,488.000		
			SY	0.000	0.00	
			13.25000	1,488.000		19,716.00

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 24
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 B. E. STRUCTURES-18224						
1140	518-01004	Bridge Expansion Device (0-4 Inch)	88.000	88.000		
			LF	0.000	0.00	
			225.00000	88.000		19,800.00
1140		MATERIAL ALLOWANCE Bridge Expansion Device (0 - 4 Inch)		0.000		
			LF	0.000	0.00	
			109.00000	0.000		0.00
1145	601-03040	*Concrete Class D (Bridge)	737.060	737.000		
			CY	0.000	0.00	
			505.00000	737.000		372,185.00
1150	602-00020	*Reinforcing Steel (Epoxy Coated)	134,908.000	134,908.000		
			LB	0.000	0.00	
			0.95000	134,908.000		128,162.60
1155	604-25000	Vane Grate Inlet Special	2.000	2.000		
			EACH	0.000	0.00	
			5,100.00000	2.000		10,200.00
1160	606-11030	*Bridge Rail Type 10M	621.000	621.000		
			LF	0.000	0.00	
			105.00000	621.000		65,205.00
1160		MATERIAL ALLOWANCE Bridge rail type 10m		0.000		
			LF	0.000	0.00	
			56.58000	0.000		0.00
1165	613-00200	*2 Inch Electrical Conduit	637.000	627.000		
			LF	0.000	0.00	
			4.15000	627.000		2,602.05
1170	618-00154	*Prestressed Concrete I (BT54)	2,101.000	2,101.000		
			LF	0.000	0.00	
			185.00000	2,101.000		388,685.00
1170		MATERIAL ALLOWANCE W16x26 Diaphragms		0.017		
			EACH	0.000	0.00	
			544.86000	0.017		9.26
			CAT 0350	CURRENT AMT	\$ 1,442,231.57 \$	0.00 \$ 1,403,570.73

CONTID: C18224
 PCN: 18224-BID
 PROJECT: FBR066A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 25
 ESTIMATE RUN 05/09/2014
 14:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING ITEMS 18225							
1175	620-00002	Field Office (Class 2)	0.400	0.400			
			EACH	0.000	0.00		
			27,000.00000	0.400		10,800.00	
1180	620-00012	Field Laboratory (Class 2)	0.400	0.400			
			EACH	0.000	0.00		
			25,000.00000	0.400		10,000.00	
1185	620-00020	Sanitary Facility	0.400	0.400			
			EACH	0.000	0.00		
			3,500.00000	0.400		1,400.00	
1190	700-70230	F/A Communication Lines	480.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	22,680.00 \$	0.00 \$	22,200.00
CAT NO0450 B.E. CONST. ENG. ITEMS 18224							
1195	620-00002	Field Office (Class 2)	0.600	0.600			
			EACH	0.000	0.00		
			27,000.00000	0.600		16,200.00	
1200	620-00012	Field Laboratory (Class 2)	0.600	0.600			
			EACH	0.000	0.00		
			25,000.00000	0.600		15,000.00	
1205	620-00020	Sanitary Facility	0.600	0.600			
			EACH	0.000	0.00		
			3,500.00000	0.600		2,100.00	
1210	700-70230	F/A Communication Lines	720.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0450	CURRENT AMT \$	34,020.00 \$	0.00 \$	33,300.00
			PROJECT TOTAL	CURRENT AMT \$	6,045,014.20 \$	50,317.30 \$	4,984,463.53