

ESTIMATE SUMMARY

08:10:27

-----  
 CONTID: C18226 ESTIMATE NO: 0014 FINL SPEC YR: 2005  
 PCN: 18226-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 84.0 DAYS TIME ALLOW: 84 WORK DAYS  
 I-270:VASQUEZ TO I-76 PERCENT TIME: 100.00 ORIG TIME ALLOW: 75 WORK DAYS

PROJECT NO: IM2706-035  
 I-270:VASQUEZ TO I-76  
 NAME OF ROAD: 270A  
 PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR: MARTIN MARIETTA MATERIALS  
 10170 Church Ranch Way, Ste. 201  
 Westminster CO 80021 720-245-6400

PAY PERIOD ENDING	02/06/2015	DATE TIME STARTED	09/05/2012
DATE LET	07/12/2012	DATE WORK BEGAN	09/05/2012
DATE AWARDED	07/24/2012	DATE TIME STOPPED	08/11/2014
DATE CONTRACT EXECUTED	08/07/2012	DATE ACCEPTED	08/11/2014
DATE NOTICE TO PROCEED	09/05/2012		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,856,765.06 PARTICIPATING	\$ 3,519,193.74	\$ -7,137.39
AWARD PROJECT AMT:	\$ 4,080,037.18 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	91.25% TOTAL EARNINGS	3,519,193.74	-7,137.39
FUNDS AVAILABLE:	\$ 337,571.32 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,519,193.74	-7,137.39
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	15,000.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,519,193.74	7,862.61
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,519,193.74	7,862.61
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 7,862.61

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00240	*Removal of Asphalt Mat (Planing)	116,990.640	116,990.640		
			SY	0.000	0.00	
			1.07000	116,990.640		125,179.98
0010	202-00250	*Removal of Pavement Marking	1,000.000	65.000		
			SF	0.000	0.00	
			1.89000	65.000		122.85
0015	202-04002	*Clean Culvert	65.000	65.000		
			EACH	0.000	0.00	
			972.19000	65.000		63,192.35
0020	202-04010	*Clean Inlet	64.000	64.000		
			EACH	0.000	0.00	
			518.50000	64.000		33,184.00
0025	203-01500	Blading	35.000	14.000		
			HOUR	0.000	0.00	
			105.39000	14.000		1,475.46
0030	203-01597	*Potholing	24.000	24.000		
			HOUR	0.000	0.00	
			194.44000	24.000		4,666.56
0035	203-01622	*Sweeping (With Pickup Broom)	40.000	0.000		
			HOUR	0.000	0.00	
			135.03000	0.000		0.00
0040	207-00205	*Topsoil	800.000	400.000		
			CY	0.000	0.00	
			31.06000	400.000		12,424.00
0045	208-00034	*Gravel Bag	400.000	334.000		
			LF	0.000	0.00	
			7.56000	334.000		2,525.04
0050	208-00045	*Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			918.18000	0.000		0.00
0055	208-00052	*Storm Drain Inlet Protection (Type 2)	57.000	57.000		
			LF	0.000	0.00	
			118.82000	57.000		6,772.74

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00070	*Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			918.18000	0.000		0.00
0065	208-00103	*Removal and Disposal of Sediment (Labor)	49.000	49.000		
			HOUR	0.000	0.00	
			43.21000	49.000		2,117.29
0070	208-00206	*Erosion Control Supervisor	90.000	14.000		
			DAY	0.000	0.00	
			124.22000	14.000		1,739.08
0075	212-00006	*Seeding (Native)	3.000	0.650		
			ACRE	0.000	0.00	
			810.16000	0.650		526.60
0080	216-00201	*Soil Retention Blanket (Straw-Coconut)	6,000.000	3,101.000		
			SY	0.000	0.00	
			2.11000	3,101.000		6,543.11
0085	240-00000	*Wildlife Biologist	0.000	0.000		
			HOUR	0.000	0.00	
			63.32000	0.000		0.00
0090	240-00010	*Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			44.70000	0.000		0.00
0095	240-00100	*Prairie Dog Management	0.000	0.000		
			L S	0.000	0.00	
			6,917.64000	0.000		0.00
0100	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	590.000	299.770		
			TON	0.000	0.00	
			87.12000	299.770		26,115.96
0105	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	14,437.670	14,437.670		
			TON	-0.300	-25.36	
			84.52000	14,437.370		1,220,246.51
0106	900-00024	Added Item (Ton)/ Additional Cost SMA (Fibers)(Asphalt) CMO #02	1,163.150	1,163.150		
			TON	0.000	0.00	
			6.86000	1,163.150		7,979.21

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	1,490.140	1,490.140		
			TON	0.000	0.00	
			54.31000	1,490.140		80,929.50
0111	900-00024	Added Item (Ton)/ Additional Costs - Leveling Operations CMO #03	1,307.430	1,307.430		
			TON	0.000	0.00	
			37.18000	1,307.430		48,610.25
0115	409-09000	*Micro-Surfacing Seal Coat	178.640	178.640		
			TON	0.000	0.00	
			211.24000	178.640		37,735.91
0120	411-10255	Emulsified Asphalt (Slow-Setting)	5,608.000	5,608.000		
			GAL	0.000	0.00	
			2.45000	5,608.000		13,739.60
0125	612-00001	*Delineator (Type I)	266.000	266.000		
			EACH	0.000	0.00	
			23.76000	266.000		6,320.16
0130	612-00002	*Delineator (Type II)	53.000	53.000		
			EACH	0.000	0.00	
			24.84000	53.000		1,316.52
0135	612-00003	*Delineator (Type III)	132.000	132.000		
			EACH	0.000	0.00	
			25.93000	132.000		3,422.76
0140	614-72875	*Loop Detector Wire	1,300.000	512.000		
			LF	0.000	0.00	
			2.16000	512.000		1,105.92
0145	625-00001	*Construction Surveying (Hourly)	109.000	109.000		
			HOUR	0.000	0.00	
			127.71000	109.000		13,920.39
0150	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			117,716.98000	1.000		117,716.98
0151	900-00006	Added Item (Dollar)/ Additional Mobilization CMO #02	1,304.120	1,304.120		
			DOL	0.000	0.00	
			1.00000	1,304.120		1,304.12

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			9,526.12000	1.000		9,526.12
0160	627-00005	*Epoxy Pavement Marking	249.350	249.350		
			GAL	0.000	0.00	
			72.91000	249.350		18,180.11
0165	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	440.000	438.080		
			GAL	0.000	0.00	
			28.63000	438.080		12,542.23
0170	627-01001	*Preformed Plastic Pavement Marking (Type I)	3,580.000	3,578.580		
			SF	0.000	0.00	
			10.53000	3,578.580		37,682.45
0175	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	100.000	89.000		
			SF	0.000	0.00	
			23.76000	89.000		2,114.64
0180	630-00000	*Flagging	120.000	99.000		
			HOUR	0.000	0.00	
			22.68000	99.000		2,245.32
0185	630-00007	*Traffic Control Inspection	75.000	75.000		
			DAY	0.000	0.00	
			75.62000	75.000		5,671.50
0190	630-00012	*Traffic Control Management	107.000	107.000		
			DAY	0.000	0.00	
			648.13000	107.000		69,349.91
0195	630-00015	*Uniformed Traffic Control Coordination	30.000	30.000		
			HOUR	0.000	0.00	
			10.80000	30.000		324.00
0200	630-80001	*Flashing Beacon (Portable)	6.000	6.000		
			EACH	0.000	0.00	
			324.06000	6.000		1,944.36
0205	630-80335	*Barricade (Type 3 M-A) (Temporary)	27.000	27.000		
			EACH	0.000	0.00	
			23.76000	27.000		641.52

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	630-80341	*Construction Traffic Sign (Panel Size A)	91.000	91.000		
			EACH	0.000	0.00	
			8.64000	91.000		786.24
0215	630-80342	*Construction Traffic Sign (Panel Size B)	137.000	133.000		
			EACH	0.000	0.00	
			10.80000	133.000		1,436.40
0220	630-80343	*Construction Traffic Sign (Panel Size C)	18.000	14.000		
			EACH	0.000	0.00	
			16.20000	14.000		226.80
0225	630-80355	*Portable Message Sign Panel	12.000	12.000		
			EACH	0.000	0.00	
			2,700.54000	12.000		32,406.48
0230	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	5.000		
			EACH	0.000	0.00	
			432.09000	5.000		2,160.45
0235	630-80360	*Drum Channelizing Device	300.000	280.000		
			EACH	0.000	0.00	
			21.60000	280.000		6,048.00
0240	630-80380	*Traffic Cone	500.000	500.000		
			EACH	0.000	0.00	
			7.56000	500.000		3,780.00
0245	630-85041	*Mobile Attenuator	120.000	120.000		
			DAY	0.000	0.00	
			324.06000	120.000		38,887.20
0250	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70012	F/A Asphalt Pavement Incentive	10,000.000	-1,068.840		
			F A	0.000	0.00	
			1.00000	-1,068.840		-1,068.84

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	700-70016	F/A Fuel Cost Adjustment	11,600.000	11,592.240		
			F A	0.000	0.00	
			1.00000	11,592.240		11,592.24
0270	700-70018	F/A Roadway Smoothness Incentive	20,000.000	-10,863.210		
			F A	0.000	0.00	
			1.00000	-10,863.210		-10,863.21
0275	700-70019	F/A Asphalt Cement Cost Adjustment	53,763.490	53,140.010		
			F A	0.000	0.00	
			1.00000	53,140.010		53,140.01
0280	700-70021	F/A On-The-Job Trainee	3,072.000	399.500		
			HOOR	419.500	419.50	
			1.00000	819.000		819.00
0285	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70034	F/A Adjust Utilities	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70042	F/A Railroad Flagging Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70082	F/A Furnish & Install Electrical Service Furnish & Install Electrical Service	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	606-01380	Transition Ty 3H CMO #05	15.000	15.000		
			EACH	0.000	0.00	
			920.00000	15.000		13,800.00
0710		MATERIAL ALLOWANCE Transition Type 3H		0.000		
			EACH	0.000	0.00	
			541.70000	0.000		0.00

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	606-01395	Transition Ty 3L CMO #05	11.000	11.000		
			EACH	0.000	0.00	
			1,035.00000	11.000		11,385.00
0720	606-01340	End Anchor Ty 3D	16.000	16.000		
			EACH	0.000	0.00	
			1,006.25000	16.000		16,100.00
0720		MATERIAL ALLOWANCE End Anchor Type 3D		0.000		
			EACH	0.000	0.00	
			718.50000	0.000		0.00
0730	900-00006	Added Item (Dollar)/ Price Reduction for Overweight Loads	0.000	0.000		
			DOL	-280.000	-280.00	
			1.00000	-280.000		-280.00
0735	900-00006	Added Item (Dollar)/ OJT Penalty	7,251.530	0.000		
			DOL	-7,251.530	-7,251.53	
			1.00000	-7,251.530		-7,251.53
			CAT 0200	CURRENT AMT	\$ 2,414,484.43 \$	-7,137.39 \$ 2,174,259.25
CAT NO0201 SAFETY RELATED ITEMS						
0315	202-00201	Removal of Curb	8,800.000	8,381.000		
			LF	0.000	0.00	
			1.83000	8,381.000		15,337.23
0320	202-00750	*Removal of Luminaire	28.000	4.000		
			EACH	0.000	0.00	
			54.01000	4.000		216.04
0325	202-00806	*Removal of Walkway	228.000	228.000		
			LF	0.000	0.00	
			8.64000	228.000		1,969.92
0330	202-00810	*Removal of Ground Sign	7.000	7.000		
			EACH	0.000	0.00	
			91.82000	7.000		642.74
0335	202-00821	*Removal of Sign Panel	29.000	27.000		
			EACH	0.000	0.00	
			135.03000	27.000		3,645.81



CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 SAFETY RELATED ITEMS						
0340	202-01130	*Removal of Guardrail Type 3	27,915.000	27,915.000		
			LF	0.000	0.00	
			2.00000	27,915.000		55,830.00
0345	210-01130	*Reset Guardrail Type 3	800.000	112.500		
			LF	0.000	0.00	
			12.96000	112.500		1,458.00
0350	210-04200	*Adjust Guardrail	500.000	500.000		
			LF	0.000	0.00	
			12.96000	500.000		6,480.00
0355	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	1,728.070	1,728.070		
			TON	0.000	0.00	
			54.31000	1,728.070		93,851.48
0360	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	28,420.000	28,420.000		
			LF	0.000	0.00	
			17.12000	28,420.000		486,550.40
0360		MATERIAL ALLOWANCE Guardrail Type 3		0.000		
			LF	0.000	0.00	
			10.80190	0.000		0.00
0365	606-01370	*Transition Type 3G	37.000	17.000		
			EACH	0.000	0.00	
			1,107.22000	17.000		18,822.74
0365		MATERIAL ALLOWANCE Transition Type 3G		0.000		
			EACH	0.000	0.00	
			827.84290	0.000		0.00
0370	606-01460	*Median Terminal	1.000	1.000		
			EACH	0.000	0.00	
			3,240.65000	1.000		3,240.65
0370		MATERIAL ALLOWANCE Median Terminals		0.000		
			EACH	0.000	0.00	
			2,475.00000	0.000		0.00
0375	606-02003	*End Anchorage (Nonflared)	16.000	16.000		
			EACH	0.000	0.00	
			1,836.37000	16.000		29,381.92

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 SAFETY RELATED ITEMS						
0375		MATERIAL ALLOWANCE End Anchor (Nonflared)		0.000		
			EACH	0.000	0.00	
			1,355.00000	0.000		0.00
0380	606-02005	*End Anchorage (Flared)	15.000	15.000		
			EACH	0.000	0.00	
			1,620.32000	15.000		24,304.80
0380		MATERIAL ALLOWANCE End Anchor (Flared)		0.000		
			EACH	0.000	0.00	
			1,044.00000	0.000		0.00
0385	609-60011	Curb Type 6 (Section M)	18,209.000	17,417.000		
			LF	0.000	0.00	
			6.28000	17,417.000		109,378.76
0390	612-00070	*Reflector Strip (4 Inch)	193.000	193.000		
			EACH	0.000	0.00	
			10.80000	193.000		2,084.40
0395	613-00206	*2 Inch Electrical Conduit (Bored)	3,722.000	3,722.000		
			LF	0.000	0.00	
			7.56000	3,722.000		28,138.32
0400	613-01200	*2 Inch Electrical Conduit (Plastic)	640.000	640.000		
			LF	0.000	0.00	
			21.60000	640.000		13,824.00
0405	613-07040	*Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			1,512.30000	1.000		1,512.30
0410	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			4,860.97000	1.000		4,860.97
0415	613-32400	*Light Standard Steel (40 Foot)	8.000	8.000		
			EACH	0.000	0.00	
			3,456.69000	8.000		27,653.52
0415		MATERIAL ALLOWANCE Light Standards		0.000		
			EACH	0.000	0.00	
			2,937.93000	0.000		0.00

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 SAFETY RELATED ITEMS						
0420	613-40010	*Light Standard Foundation	8.000	8.000		
			EACH	0.000	0.00	
			648.13000	8.000		5,185.04
0425	613-50100	*Lighting Control Center	2.000	2.000		
			EACH	0.000	0.00	
			2,160.43000	2.000		4,320.86
0430	613-70250	*Luminaire High Pressure Sodium (250 Watt)	8.000	8.000		
			EACH	0.000	0.00	
			324.06000	8.000		2,592.48
0435	614-00011	*Sign Panel (Class I)	60.000	60.000		
			SF	0.000	0.00	
			16.20000	60.000		972.00
0440	614-00012	*Sign Panel (Class II)	375.000	375.000		
			SF	0.000	0.00	
			23.76000	375.000		8,910.00
0445	614-00013	*Sign Panel (Class III)	2,576.000	2,576.000		
			SF	0.000	0.00	
			30.25000	2,576.000		77,924.00
0450	614-01026	*Steel Sign Post (W 10x26)	52.000	52.000		
			LF	0.000	0.00	
			83.18000	52.000		4,325.36
0455	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	22.000	21.000		
			EACH	0.000	0.00	
			399.68000	21.000		8,393.28
0460	614-03006	*Concrete Footing (Type 6)	2.000	2.000		
			EACH	0.000	0.00	
			2,376.47000	2.000		4,752.94
0465	614-70225	*Traffic Signal Face (12-12)	4.000	4.000		
			EACH	0.000	0.00	
			432.09000	4.000		1,728.36
0470	614-70336	*Traffic Signal Face (12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			540.11000	4.000		2,160.44

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 SAFETY RELATED ITEMS						
0475	614-72887	*Microwave Vehicle Radar Detector	2.000	2.000		
			EACH	0.000	0.00	
			8,425.68000	2.000		16,851.36
0475		MATERIAL ALLOWANCE Wavetronix SmartSensor HD System		0.000		
			EACH	0.000	0.00	
			7,161.83000	0.000		0.00
0480	614-72900	*Wireless Magnetometer Vehicle Detection system	1.000	1.000		
			EACH	0.000	0.00	
			12,962.59000	1.000		12,962.59
0480		MATERIAL ALLOWANCE Magnometer System		0.000		
			EACH	0.000	0.00	
			8,405.00000	0.000		0.00
0485	614-80000	*Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			1,836.37000	2.000		3,672.74
0490	614-80391	*Rumble Strip (Grinding)(Asphalt)	21,660.000	18,576.000		
			LF	0.000	0.00	
			0.19000	18,576.000		3,529.44
0495	614-80392	*Rumble Strip (Grinding)(Concrete)	8,520.000	4,195.000		
			LF	0.000	0.00	
			0.53000	4,195.000		2,223.35
0500	614-84100	*Traffic Signal Pedestal Pole Aluminum	4.000	4.000		
			EACH	0.000	0.00	
			1,296.26000	4.000		5,185.04
0500		MATERIAL ALLOWANCE Pedestal Pole Aluminum		0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
0505	614-86246	*Controller (Type 170E-HC11)	1.000	1.000		
			EACH	0.000	0.00	
			8,101.62000	1.000		8,101.62
0505		MATERIAL ALLOWANCE 170E Controller		0.000		
			EACH	0.000	0.00	
			6,600.00000	0.000		0.00

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 SAFETY RELATED ITEMS						
0510	614-87011	*Fiber Optic Cable (Single Mode) (24 Fiber)	2,200.000	2,200.000		
			LF	0.000	0.00	
			3.24000	2,200.000		7,128.00
0515	614-87020	*Optical Transceiver	2.000	2.000		
			EACH	0.000	0.00	
			2,700.54000	2.000		5,401.08
0515		MATERIAL ALLOWANCE Optical Transceiver		0.000		
			EACH	0.000	0.00	
			2,295.46000	0.000		0.00
0520	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			2,700.54000	1.000		2,700.54
0525	700-70082	F/A Furnish & Install Electrical Service	54,627.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	304-06007	ABC (CL 6) CMO #6	270.000	270.000		
			CY	0.000	0.00	
			35.00000	270.000		9,450.00
			CAT 0201	CURRENT AMT	\$ 1,223,920.64 \$	0.00 \$ 1,127,654.52
CAT NO0300 STRUCTURE E-17-ID						
0530	202-00240	*Removal of Asphalt Mat (Planing)	1,284.000	1,284.000		
			SY	0.000	0.00	
			1.07000	1,284.000		1,373.88
0535	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	155.000	155.000		
			TON	0.000	0.00	
			84.52000	155.000		13,100.60
0540	411-10255	Emulsified Asphalt (Slow-Setting)	64.000	64.000		
			GAL	0.000	0.00	
			2.45000	64.000		156.80
			CAT 0300	CURRENT AMT	\$ 14,631.28 \$	0.00 \$ 14,631.28
CAT NO0301 STRUCTURE E-17-IF						
0545	202-00240	*Removal of Asphalt Mat (Planing)	920.000	920.000		
			SY	0.000	0.00	
			1.07000	920.000		984.40

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURE E-17-IF							
0550	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	106.000	106.000			
			TON	0.000	0.00		
			84.52000	106.000		8,959.12	
0555	411-10255	Emulsified Asphalt (Slow-Setting)	44.000	44.000			
			GAL	0.000	0.00		
			2.45000	44.000		107.80	
			CAT 0301	CURRENT AMT \$	10,051.32 \$	0.00 \$	10,051.32
CAT NO0302 STRUCTURE E-17-IH							
0560	202-00240	*Removal of Asphalt Mat (Planing)	1,526.400	1,526.400			
			SY	0.000	0.00		
			1.07000	1,526.400		1,633.25	
0565	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	178.000	178.000			
			TON	0.000	0.00		
			84.52000	178.000		15,044.56	
0570	411-10255	Emulsified Asphalt (Slow-Setting)	0.000	0.000			
			GAL	0.000	0.00		
			2.45000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	16,677.81 \$	0.00 \$	16,677.81
CAT NO0303 STRUCTURE E-17-IJ							
0575	202-00240	*Removal of Asphalt Mat (Planing)	1,403.900	1,403.900			
			SY	0.000	0.00		
			1.07000	1,403.900		1,502.17	
0580	202-00453	*Removal of Portions of Present Structure (Class 2)	7.000	7.000			
			SY	0.000	0.00		
			609.24000	7.000		4,264.68	
0585	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	173.000	173.000			
			TON	0.000	0.00		
			84.52000	173.000		14,621.96	
0590	411-10255	Emulsified Asphalt (Slow-Setting)	0.000	0.000			
			GAL	0.000	0.00		
			2.45000	0.000		0.00	
0595	515-00400	*Concrete Sealer	2.000	2.000			
			SY	0.000	0.00		
			17.82000	2.000		35.64	

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE E-17-IJ						
0600	601-06100	*Concrete (Patching)	1.530	1.530		
			CY	0.000	0.00	
			3,776.43000	1.530		5,777.94
0605	602-00020	*Reinforcing Steel (Epoxy Coated)	100.000	0.000		
			LB	0.000	0.00	
			5.40000	0.000		0.00
			CAT 0303	CURRENT AMT \$	26,742.39 \$	0.00 \$
CAT NO0304 STRUCTURE E-17-IE						
0610	202-00240	*Removal of Asphalt Mat (Planing)	1,328.000	1,328.000		
			SY	0.000	0.00	
			1.07000	1,328.000		1,420.96
0615	202-00453	*Removal of Portions of Present Structure (Class 2)	40.900	40.900		
			SY	0.000	0.00	
			609.24000	40.900		24,917.92
0620	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	137.500	137.500		
			TON	0.000	0.00	
			84.52000	137.500		11,621.50
0625	411-10255	Emulsified Asphalt (Slow-Setting)	76.000	76.000		
			GAL	0.000	0.00	
			2.45000	76.000		186.20
0630	515-00120	*Waterproofing (Membrane)	1,328.000	1,328.000		
			SY	0.000	0.00	
			17.28000	1,328.000		22,947.84
0635	515-00400	*Concrete Sealer	40.900	40.900		
			SY	0.000	0.00	
			17.82000	40.900		728.84
0640	601-06100	*Concrete (Patching)	4.790	4.790		
			CY	0.000	0.00	
			3,776.43000	4.790		18,089.10
0645	602-00020	*Reinforcing Steel (Epoxy Coated)	225.000	225.000		
			LB	0.000	0.00	
			5.40000	225.000		1,215.00
			CAT 0304	CURRENT AMT \$	81,127.36 \$	0.00 \$
						81,127.36

CONTID: C18226  
 PCN: 18226-BID  
 PROJECT: IM2706-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16  
 ESTIMATE RUN 02/06/2015  
 08:10:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 STRUCTURE E-17-WZ							
0650	202-00453	*Removal of Portions of Present Structure (Class 2)	30.290	30.290			
			SY	0.000	0.00		
			609.24000	30.290		18,453.88	
0655	210-00400	*Reset Bridge Expansion Device	25.000	25.000			
			LF	0.000	0.00		
			145.83000	25.000		3,645.75	
0660	515-00400	*Concrete Sealer	30.290	30.290			
			SY	0.000	0.00		
			17.82000	30.290		539.77	
0665	601-06100	*Concrete (Patching)	3.020	3.020			
			CY	0.000	0.00		
			3,776.43000	3.020		11,404.82	
0670	602-00020	*Reinforcing Steel (Epoxy Coated)	100.000	0.000			
			LB	0.000	0.00		
			5.40000	0.000		0.00	
			CAT 0305	CURRENT AMT \$	34,584.22 \$	0.00 \$	34,044.22
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0675	620-00005	Field Office (Special)	1.000	1.000			
			EACH	0.000	0.00		
			18,730.83000	1.000		18,730.83	
0680	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			13,952.34000	1.000		13,952.34	
0685	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			1,862.44000	1.000		1,862.44	
			CAT 0400	CURRENT AMT \$	34,545.61 \$	0.00 \$	34,545.61
			PROJECT TOTAL	CURRENT AMT \$	3,856,765.06 \$	-7,137.39 \$	3,519,193.76