

ESTIMATE SUMMARY

13:25:33

-----  
 CONTID: C18316 ESTIMATE NO: 0014 PROG SPEC YR: 2005  
 PCN: 18316-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: SH 14 WEST MAIN IN STERLING  
 TIME CHARGED: 226.5 DAYS TIME ALLOW: 244 WORK DAYS  
 PERCENT TIME: 92.83 ORIG TIME ALLOW: 190 WORK DAYS

PROJECT NO: STA0142-058  
 SH 14 WEST MAIN IN STERLING  
 NAME OF ROAD: 014C  
 PROJECT COUNTIES: LOGAN

CONTRACTOR: SCOTT CONTRACTING INC.  
 6880 South Yosemite Ct., STE 150  
 Centennial CO 80112 303-279-0900

PAY PERIOD ENDING	07/25/2015	DATE TIME STARTED	03/03/2014
DATE LET	11/14/2013	DATE WORK BEGAN	
DATE AWARDED	11/22/2013	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	12/18/2013	DATE ACCEPTED	
DATE NOTICE TO PROCEED	03/03/2014		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 8,642,230.98 PARTICIPATING	\$ 6,217,829.18	\$ 796,753.95
AWARD PROJECT AMT:	\$ 7,017,511.53 NON-PARTICIPATING	1,031,454.47	0.00
PERCENT COMPLETE:	83.88% TOTAL EARNINGS	7,249,283.65	796,753.95
FUNDS AVAILABLE:	\$ 1,392,947.33 STOCKPILED MATERIALS	207,069.27	-108,390.19
	GROSS EARNINGS	7,456,352.92	688,363.76
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-105,262.67	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	7,351,090.25	688,363.76
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	7,351,090.25	688,363.76
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 688,363.76

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00001	Removal of Structure	20.000	20.000		
			EACH	0.000	0.00	
			532.47000	20.000		10,649.40
0006	202-00010	Rem Tree	16.000	16.000		
			EACH	0.000	0.00	
			523.52000	16.000		8,376.32
0010	202-00019	Removal of Inlet	25.000	25.000		
			EACH	0.000	0.00	
			266.23000	25.000		6,655.75
0015	202-00035	Removal of Pipe	1,446.000	1,446.000		
			LF	0.000	0.00	
			10.24000	1,446.000		14,807.04
0020	202-00195	Removal of Median Cover	5,605.000	5,605.000		
			SY	0.000	0.00	
			1.33000	5,605.000		7,454.65
0025	202-00200	Removal of Sidewalk	973.000	973.000		
			SY	0.000	0.00	
			1.33000	973.000		1,294.09
0030	202-00201	Removal of Curb	174.000	174.000		
			LF	0.000	0.00	
			1.33000	174.000		231.42
0035	202-00202	Removal of Gutter	823.000	823.000		
			LF	0.000	0.00	
			2.76000	823.000		2,271.48
0040	202-00203	Removal of Curb and Gutter	34,969.000	34,280.000		
			LF	0.000	0.00	
			0.67000	34,280.000		22,967.60
0045	202-00210	Removal of Concrete Pavement	4,800.000	4,349.000		
			SY	0.000	0.00	
			1.66000	4,349.000		7,219.34
0050	202-00220	Removal of Asphalt Mat	2,900.000	2,790.000		
			SY	68.000	90.44	
			1.33000	2,858.000		3,801.14

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	202-00250	*Removal of Pavement Marking	24,000.000	20,735.000		
			SF	0.000	0.00	
			2.43000	20,735.000		50,386.05
0060	202-00425	*Removal of Bridge Railing	88.000	88.000		
			LF	0.000	0.00	
			43.14000	88.000		3,796.32
0065	202-00700	*Removal of Light Standard	0.000	0.000		
			EACH	0.000	0.00	
			498.18000	0.000		0.00
0070	202-00810	*Removal of Ground Sign	48.000	48.000		
			EACH	0.000	0.00	
			72.90000	48.000		3,499.20
0075	202-00821	*Removal of Sign Panel	76.000	28.000		
			EACH	0.000	0.00	
			103.28000	28.000		2,891.84
0080	202-00831	*Removal of Traffic Signal Head	10.000	9.000		
			EACH	0.000	0.00	
			186.81000	9.000		1,681.29
0085	202-01130	*Removal of Guardrail Type 3	54.000	54.000		
			LF	0.000	0.00	
			5.37000	54.000		289.98
0090	202-05150	Sandblasting	2,000.000	0.000		
			SF	0.000	0.00	
			0.61000	0.000		0.00
0095	203-00010	Unclassified Excavation (Complete In Place)	15,774.000	15,774.000		
			CY	0.000	0.00	
			6.00000	15,774.000		94,644.00
0100	203-00062	Embankment Material (Complete In Place) (Special)	2,770.000	1,626.000		
			CY	1,144.000	17,583.28	
			15.37000	2,770.000		42,574.90
0105	203-00100	Muck Excavation	6,580.000	5,433.000		
			CY	1,144.000	7,516.08	
			6.57000	6,577.000		43,210.89

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	203-01100	Proof Rolling	50.000	34.000		
			201.42	2.000	201.42	
			100.71000	36.000		3,625.56
0115	203-01500	Blading	75.000	50.000		
			274.78	2.000	274.78	
			137.39000	52.000		7,144.28
0120	203-01594	Combination Loader	75.000	35.000		
			0.000	0.000	0.00	
			93.62000	35.000		3,276.70
0125	203-01597	Potholing	275.000	261.000		
			3,149.13	12.500	3,149.13	
			251.93000	273.500		68,902.86
0130	206-00000	Structure Excavation	1,061.000	1,061.000		
			0.000	0.000	0.00	
			3.53000	1,061.000		3,745.33
0135	206-00100	Structure Backfill (Class 1)	652.000	652.000		
			0.000	0.000	0.00	
			28.60000	652.000		18,647.20
0140	206-01781	Shoring (Area 1)	0.000	0.000		
			0.000	0.000	0.00	
			6,180.83000	0.000		0.00
0145	206-01782	Shoring (Area 2)	0.000	0.000		
			0.000	0.000	0.00	
			6,180.83000	0.000		0.00
0150	206-01783	Shoring (Area 3)	0.000	0.000		
			0.000	0.000	0.00	
			6,180.83000	0.000		0.00
0155	208-00002	*Erosion Log (12 Inch)	4,741.000	4,741.000		
			0.000	0.000	0.00	
			4.50000	4,741.000		21,334.50
0155		MATERIAL ALLOWANCE		0.000		
			0.000	0.000	0.00	
			2.06000	0.000		0.00

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	208-00020	*Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.52000	0.000		0.00
0165	208-00035	*Aggregate Bag	550.000	530.000		
			LF	0.000	0.00	
			7.31000	530.000		3,874.30
0170	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			1,406.34000	0.000		0.00
0175	208-00051	*Storm Drain Inlet Protection (Type 1)	0.000	0.000		
			LF	0.000	0.00	
			16.88000	0.000		0.00
0180	208-00052	*Storm Drain Inlet Protection (Type 2)	160.000	160.000		
			LF	0.000	0.00	
			28.13000	160.000		4,500.80
0185	208-00103	Removal and Disposal of Sediment (Labor)	250.000	207.000		
			HOURL	8.000	317.60	
			39.70000	215.000		8,535.50
0190	208-00105	Removal and Disposal of Sediment (Equipment)	120.000	90.000		
			HOURL	7.000	562.52	
			80.36000	97.000		7,794.92
0195	208-00106	Sweeping (Sediment Removal)	450.000	396.500		
			HOURL	11.000	1,670.79	
			151.89000	407.500		61,895.18
0200	208-00107	Removal of Trash	25.000	14.000		
			HOURL	0.000	0.00	
			80.36000	14.000		1,125.04
0205	208-00206	Erosion Control Supervisor	170.000	133.000		
			DAY	2.000	787.56	
			393.78000	135.000		53,160.30
0210	210-00010	*Reset Mailbox Structure	13.000	11.000		
			EACH	0.000	0.00	
			200.48000	11.000		2,205.28

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	210-00815	*Reset Sign Panel	30.000	0.000		
			EACH	0.000	0.00	
			182.27000	0.000		0.00
0220	210-00831	*Reset Traffic Signal Head	33.000	24.000		
			EACH	0.000	0.00	
			249.09000	24.000		5,978.16
0225	210-01700	Reset Sprinkler Head	0.000	0.000		
			EACH	0.000	0.00	
			60.76000	0.000		0.00
0230	210-04010	*Adjust Manhole	12.000	10.000		
			EACH	0.000	0.00	
			303.77000	10.000		3,037.70
0235	212-00006	*Seeding (Native)	4.000	3.600		
			ACRE	0.000	0.00	
			716.89000	3.600		2,580.80
0240	212-00032	*Soil Conditioning	4.000	3.600		
			ACRE	0.000	0.00	
			2,904.01000	3.600		10,454.44
0245	213-00002	*Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			668.29000	0.000		0.00
0250	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			3.65000	0.000		0.00
0255	213-00150	*Bonded Fiber Matrix	4.000	3.600		
			ACRE	0.000	0.00	
			6,561.37000	3.600		23,620.93
0260	216-00201	*Soil Retention Blanket (Straw-Coconut)	0.000	0.000		
			SY	0.000	0.00	
			2.43000	0.000		0.00
0265	216-00302	*Turf Reinforcement Mat (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			26.73000	0.000		0.00

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	304-06000	Aggregate Base Course (Class 6)	6,606.830	5,303.280		
			TON	1,303.550	47,475.29	
				36.42000	6,606.830	240,620.75
0271	304-06007	ABC (CL 6)	2,165.000	2,165.000		
			CY	0.000	0.00	
				65.39000	2,165.000	141,569.35
0275	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	71,666.000	71,666.000		
			SY	0.000	0.00	
				2.19000	71,666.000	156,948.54
0280	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,100.000	1,062.220		
			TON	3.460	987.97	
				285.54000	1,065.680	304,294.27
0285	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	185.760	185.760		
			TON	0.000	0.00	
				48.61000	185.760	9,029.79
0290	412-00600	Concrete Pavement (6 Inch)	1,349.000	765.000		
			SY	496.000	13,496.16	
				27.21000	1,261.000	34,311.81
0295	412-00605	Concrete Pavement (6 Inch) (Fast Track)	921.000	751.000		
			SY	0.000	0.00	
				28.64000	751.000	21,508.64
0300	412-00805	Concrete Pavement (8 Inch) (Fast Track)	941.000	821.000		
			SY	0.000	0.00	
				50.26000	821.000	41,263.46
0300		MATERIAL ALLOWANCE		695.998		
			SY	0.000	0.00	
				4.04192	695.998	2,813.17
0305	412-00900	Concrete Pavement (9 Inch)	66,183.000	50,474.000		
			SY	15,709.000	573,692.68	
				36.52000	66,183.000	2,417,003.16
0305		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			SY	0.000	0.00	
				4.22000	0.000	0.00

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			SY	0.000	0.00	
			4.22000	0.000		0.00
0305		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			SY	0.000	0.00	
			3.20000	0.000		0.00
0305		MATERIAL ALLOWANCE Reinforcing Steel		15,248.000		
			SY	-15,248.000	-48,793.60	
			3.20000	0.000		0.00
0305		MATERIAL ALLOWANCE Intermediate Rock		14,919.506		
			SY	-14,919.506	-25,363.16	
			1.70000	0.000		0.00
0305		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			SY	0.000	0.00	
			4.22000	0.000		0.00
0305		MATERIAL ALLOWANCE AIR ENTRAINMENT AEA		15,248.238		
			SY	-15,248.238	-281.33	
			0.01845	0.000		0.00
0305		MATERIAL ALLOWANCE WATER REDUCER		9,180.459		
			SY	-9,180.459	-2,130.05	
			0.23202	0.000		0.00
0305		MATERIAL ALLOWANCE		15,248.000		
			SY	-15,248.000	-6,099.20	
			0.40000	0.000		0.00
0305		MATERIAL ALLOWANCE		10,179.000		
			SY	-10,179.000	-42,955.38	
			4.22000	0.000		0.00
0310	412-00920	Concrete Pavement (9 Inch) (Fast Track)	11,163.000	6,395.000		
			SY	716.000	28,854.80	
			40.30000	7,111.000		286,573.30
0310		MATERIAL ALLOWANCE REBAR		3,839.998		
			SY	-715.999	-942.42	
			1.31623	3,123.999		4,111.90



CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0310		MATERIAL ALLOWANCE COARSE AGGREGATE		4,768.000		
			SY	-716.000	-3,021.52	
			4.22000	4,052.000		17,099.44
0310		MATERIAL ALLOWANCE INTEERMEDIATE ROCK		4,768.000		
			SY	-716.000	-1,217.20	
			1.70000	4,052.000		6,888.40
0315	412-05000	Partial Depth Repair of Concrete Pavement	400.000	102.000		
			SF	0.000	0.00	
			2.83000	102.000		288.66
0320	503-00018	*Drilled Caisson (18 Inch)	12.000	0.000		
			LF	0.000	0.00	
			280.23000	0.000		0.00
0325	504-08255	Masonry Landscape Wall (Dry Stack)	506.000	506.000		
			SF	0.000	0.00	
			36.46000	506.000		18,448.76
0330	506-01020	Geogrid Reinforcement	16,160.000	13,593.000		
			SY	2,567.000	9,369.55	
			3.65000	16,160.000		58,984.00
0330		MATERIAL ALLOWANCE GEOGRID		0.000		
			SY	0.000	0.00	
			1.23000	0.000		0.00
0330		MATERIAL ALLOWANCE		0.000		
			SY	0.000	0.00	
			1.17000	0.000		0.00
0335	601-03000	Concrete Class D	36.200	36.200		
			CY	0.000	0.00	
			644.09000	36.200		23,316.06
0340	602-00000	Reinforcing Steel	10,000.000	6,091.000		
			LB	3,081.000	3,697.20	
			1.20000	9,172.000		11,006.40
0345	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	934.000	934.000		
			LF	0.000	0.00	
			59.66000	934.000		55,722.44

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	494.000	494.000		
			LF	0.000	0.00	
			72.91000	494.000		36,017.54
0355	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	282.000	282.000		
			LF	0.000	0.00	
			93.39000	282.000		26,335.98
0360	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	64.000	64.000		
			LF	0.000	0.00	
			111.53000	64.000		7,137.92
0365	603-70604	6x4 Foot Concrete Box Culvert (Precast)	162.000	162.000		
			LF	0.000	0.00	
			553.41000	162.000		89,652.42
0370	604-16005	Inlet Type 16 (5 Foot)	11.000	11.000		
			EACH	0.000	0.00	
			3,354.20000	11.000		36,896.20
0370		MATERIAL ALLOWANCE		2.000		
			EACH	0.000	0.00	
			533.22000	2.000		1,066.44
0375	604-16050	Inlet Type 16 (Single) (Special)	7.000	7.000		
			EACH	0.000	0.00	
			4,611.32000	7.000		32,279.24
0375		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			533.22000	0.000		0.00
0375		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			533.22000	0.000		0.00
0380	604-19000	Inlet Special	3.000	3.000		
			EACH	0.000	0.00	
			4,755.30000	3.000		14,265.90
0385	604-19205	Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,711.89000	1.000		6,711.89

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	604-19305	Inlet Type R L 15 (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			9,104.62000	3.000		27,313.86
0395	604-30010	Manhole Slab Base (10 Foot)	8.000	8.000		
			EACH	0.000	0.00	
			2,497.04000	8.000		19,976.32
0400	605-00040	4 Inch Perforated Pipe Underdrain	450.000	0.000		
			LF	0.000	0.00	
			91.08000	0.000		0.00
0405	605-84000	Subsurface Drain Outlet	282.000	0.000		
			LF	0.000	0.00	
			53.33000	0.000		0.00
0410	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	613.000	613.000		
			LF	0.000	0.00	
			41.56000	613.000		25,476.28
0415	606-01340	*End Anchorage Type 3D	5.000	5.000		
			EACH	0.000	0.00	
			856.62000	5.000		4,283.10
0420	606-01385	*Transition Type 3J	1.000	1.000		
			EACH	0.000	0.00	
			996.36000	1.000		996.36
0425	606-01390	*End Anchorage Type 3K	1.000	1.000		
			EACH	0.000	0.00	
			1,415.56000	1.000		1,415.56
0430	606-02005	*End Anchorage (Flared)	4.000	4.000		
			EACH	0.000	0.00	
			838.40000	4.000		3,353.60
0434	607-11460	Fence Wood Rail	116.000	0.000		
			LF	0.000	0.00	
			15.37000	0.000		0.00
0435	607-11525	Fence (Plastic)	500.000	500.000		
			LF	0.000	0.00	
			2.43000	500.000		1,215.00

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	607-11580	Fence (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			2.43000	0.000		0.00
0445	608-00000	Concrete Sidewalk	1,917.000	1,284.000		
			SY	0.000	0.00	
			24.58000	1,284.000		31,560.72
0450	608-00010	Concrete Curb Ramp	176.000	104.000		
			SY	0.000	0.00	
			62.10000	104.000		6,458.40
0455	609-21010	Curb and Gutter Type 2 (Section I-B)	7,020.000	40.000		
			LF	0.000	0.00	
			8.63000	40.000		345.20
0460	609-21020	Curb and Gutter Type 2 (Section II-B)	18,696.000	14,190.000		
			LF	3,748.000	36,543.00	
			9.75000	17,938.000		174,895.50
0465	609-21021	Curb and Gutter Type 2 (Section II-M)	19.000	0.000		
			LF	0.000	0.00	
			13.48000	0.000		0.00
0470	609-24006	Gutter Type 2 (6 Foot)	532.000	288.000		
			LF	0.000	0.00	
			39.60000	288.000		11,404.80
0475	609-24008	Gutter Type 2 (8 Foot)	315.000	315.000		
			LF	-101.000	-3,999.60	
			39.60000	214.000		8,474.40
0480	610-00024	Median Cover Material (4 Inch Patterned Concrete)	19,724.000	0.000		
			SF	0.000	0.00	
			4.15000	0.000		0.00
0482	612-00043	Delin (Flex) (Ty III)	72.000	72.000		
			EACH	0.000	0.00	
			57.50000	72.000		4,140.00
0485	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	60.000	60.000		
			EACH	0.000	0.00	
			75.33000	60.000		4,519.80

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	6.000	6.000		
		EACH		0.000	0.00	
			77.76000	6.000		466.56
0495	613-00206	*2 Inch Electrical Conduit (Bored)	499.000	499.000		
		LF		0.000	0.00	
			14.95000	499.000		7,460.05
0500	613-00306	*3 Inch Electrical Conduit (Bored)	566.000	566.000		
		LF		0.000	0.00	
			17.44000	566.000		9,871.04
0505	613-01200	*2 Inch Electrical Conduit (Plastic)	2,631.000	0.000		
		LF		0.000	0.00	
			9.96000	0.000		0.00
0510	613-01300	*3 Inch Electrical Conduit (Plastic)	965.000	965.000		
		LF		0.000	0.00	
			11.21000	965.000		10,817.65
0515	613-07026	*Pull Box (16"x24"x12")	12.000	0.000		
		EACH		0.000	0.00	
			622.72000	0.000		0.00
0520	613-07029	*Pull Box (24"x24"x12")	3.000	0.000		
		EACH		0.000	0.00	
			996.36000	0.000		0.00
0525	613-10000	*Wiring	1.000	0.000		
		L S		0.000	0.00	
			62,272.28000	0.000		0.00
0530	613-16000	*Luminaire (Special)	42.000	0.000		
		EACH		0.000	0.00	
			1,893.08000	0.000		0.00
0530		MATERIAL ALLOWANCE		42.000		
		EACH		0.000	0.00	
			1,150.00000	42.000		48,300.00
0535	613-34303	*Light Standard Metal (30 Foot) (2 Arm) (Spec)	21.000	0.000		
		EACH		0.000	0.00	
			5,822.46000	0.000		0.00

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535		MATERIAL ALLOWANCE		21.000		
			EACH	0.000	0.00	
			3,973.75000	21.000		83,448.75
0540	613-40012	*Light Standard Foundation Special	21.000	0.000		
			EACH	0.000	0.00	
			1,369.99000	0.000		0.00
0540		MATERIAL ALLOWANCE		0.000		
			EACH	21.000	10,059.00	
			479.00000	21.000		10,059.00
0545	613-50100	*Lighting Control Center	2.000	0.000		
			EACH	0.000	0.00	
			9,963.56000	0.000		0.00
0545		MATERIAL ALLOWANCE		0.000		
			EACH	2.000	12,354.67	
			6,177.34000	2.000		12,354.68
0550	614-00011	*Sign Panel (Class I)	353.000	56.000		
			SF	0.000	0.00	
			20.05000	56.000		1,122.80
0555	614-00012	*Sign Panel (Class II)	559.000	230.000		
			SF	0.000	0.00	
			27.95000	230.000		6,428.50
0560	614-00013	*Sign Panel (Class III)	28.000	0.000		
			SF	0.000	0.00	
			30.38000	0.000		0.00
0565	614-01512	*Steel Sign Support (2-Inch Round)(Post)	158.000	10.000		
			LF	0.000	0.00	
			6.08000	10.000		60.80
0570	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	16.000	7.000		
			EACH	0.000	0.00	
			46.18000	7.000		323.26
0575	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	375.000	111.000		
			LF	0.000	0.00	
			14.58000	111.000		1,618.38

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	33.000	17.000		
		EACH		0.000	0.00	
			218.71000	17.000		3,718.07
0585	614-10160	*Signal Head Backplates	9.000	0.000		
		EACH		0.000	0.00	
			124.54000	0.000		0.00
0590	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	0.000		
		EACH		0.000	0.00	
			591.58000	0.000		0.00
0590		MATERIAL ALLOWANCE		4.000		
		EACH		0.000	0.00	
			275.00000	4.000		1,100.00
0595	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
		EACH		0.000	0.00	
			1,183.17000	4.000		4,732.68
0600	614-72860	*Pedestrian Push Button	4.000	0.000		
		EACH		0.000	0.00	
			292.68000	0.000		0.00
0600		MATERIAL ALLOWANCE		4.000		
		EACH		0.000	0.00	
			135.00000	4.000		540.00
0605	614-72895	*Vehicle Detection System (Single Camera)	4.000	0.000		
		EACH		0.000	0.00	
			6,849.95000	0.000		0.00
0605		MATERIAL ALLOWANCE		4.000		
		EACH		0.000	0.00	
			4,535.00000	4.000		18,140.00
0610	614-75336	*Traffic Signal Face (12-12-12) (Install Only)	6.000	0.000		
		EACH		0.000	0.00	
			249.09000	0.000		0.00
0615	614-84000	*Traffic Signal Pedestal Pole Steel	3.000	0.000		
		EACH		0.000	0.00	
			560.45000	0.000		0.00

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0615		MATERIAL ALLOWANCE		3.000		
			EACH	0.000	0.00	
			382.50000	3.000		1,147.50
0620	625-00000	*Construction Surveying	1.000	0.690		
			L S	0.050	4,556.51	
			91,130.15000	0.740		67,436.31
0625	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			289,848.15000	1.000		289,848.15
0630	626-01000	*Public Information Services	1.000	0.850		
			L S	0.000	0.00	
			13,037.69000	0.850		11,082.04
0635	627-00001	*Pavement Marking Paint	401.000	379.000		
			GAL	0.000	0.00	
			78.98000	379.000		29,933.42
0640	627-00005	*Epoxy Pavement Marking	100.000	77.000		
			GAL	0.000	0.00	
			115.43000	77.000		8,888.11
0645	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	2,858.000	1,243.000		
			SF	0.000	0.00	
			13.37000	1,243.000		16,618.91
0650	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	842.000	271.000		
			SF	0.000	0.00	
			14.58000	271.000		3,951.18
0655	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,854.000	0.000		
			SF	0.000	0.00	
			12.15000	0.000		0.00
0660	629-01031	Survey Monument (Type 3A)	5.000	0.000		
			EACH	0.000	0.00	
			874.85000	0.000		0.00
0665	630-00000	*Flagging	10,000.000	7,702.500		
			HOOR	953.000	25,473.69	
			26.73000	8,655.500		231,361.52



CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 17  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0670	630-00003	*Uniformed Traffic Control	20.000	6.000		
			HOUR	0.000	0.00	
			78.98000	6.000		473.88
0675	630-00004	*Traffic Control Vehicle	0.000	0.000		
			EACH	0.000	0.00	
			1,215.07000	0.000		0.00
0680	630-00007	*Traffic Control Inspection	65.000	55.000		
			DAY	0.000	0.00	
			121.51000	55.000		6,683.05
0685	630-00012	*Traffic Control Management	380.000	308.000		
			DAY	35.000	24,453.10	
			698.66000	343.000		239,640.38
0690	630-80002	*Flashing Beacon (Solar)	2.000	1.800		
			EACH	0.000	0.00	
			546.79000	1.800		984.22
0695	630-80335	*Barricade (Type 3 M-A) (Temporary)	40.000	28.800		
			EACH	0.000	0.00	
			72.90000	28.800		2,099.52
0700	630-80336	*Barricade (Type 3 M-B) (Temporary)	25.000	1.800		
			EACH	0.000	0.00	
			145.81000	1.800		262.46
0705	630-80341	*Construction Traffic Sign (Panel Size A)	179.000	161.100		
			EACH	0.000	0.00	
			48.61000	161.100		7,831.07
0710	630-80342	*Construction Traffic Sign (Panel Size B)	49.000	44.100		
			EACH	0.000	0.00	
			85.05000	44.100		3,750.71
0715	630-80344	*Construction Traffic Sign (Special)	150.000	135.000		
			SF	0.000	0.00	
			17.01000	135.000		2,296.35
0720	630-80353	*Vertical Panel (With Light) (Flashing)	25.000	3.600		
			EACH	0.000	0.00	
			60.76000	3.600		218.74

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 18  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0725	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.000	0.00	
			1,215.07000	3.600		4,374.25
0730	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	4.500		
			EACH	0.000	0.00	
			5,467.81000	4.500		24,605.15
0735	630-80360	*Drum Channelizing Device	275.000	247.500		
			EACH	0.000	0.00	
			34.02000	247.500		8,419.95
0740	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	27.900		
			EACH	0.000	0.00	
			78.98000	27.900		2,203.54
0745	630-80370	*Concrete Barrier (Temporary)	560.000	504.000		
			LF	0.000	0.00	
			38.89000	504.000		19,600.56
0750	630-80380	*Traffic Cone	150.000	96.300		
			EACH	0.000	0.00	
			12.15000	96.300		1,170.05
0755	630-80391	*Channelizing Device (Fixed)	141.000	126.900		
			EACH	0.000	0.00	
			34.02000	126.900		4,317.14
0760	630-80393	*Stackable Vertical Panels	100.000	49.500		
			EACH	0.000	0.00	
			36.46000	49.500		1,804.77
0761	630-85006	Impact Atten (Sand Fill) (Temp)	1.000	0.900		
			EACH	0.000	0.00	
			1,304.97000	0.900		1,174.47
0765	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 19  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	700-70013	F/A Concrete Pavement Incentive	100,000.000	29,546.580		
			F A	0.000	0.00	
			1.00000	29,546.580		29,546.58
0780	700-70014	F/A Incentive Liquidated Incentive/Disincentive	164,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70021	F/A On-The-Job Trainee	3,840.000	1,509.000		
			HOURL	0.000	0.00	
			1.00000	1,509.000		1,509.00
0805	700-70082	F/A Furnish & Install Electrical Service	1,012.100	1,012.100		
			F A	0.000	0.00	
			1.00000	1,012.100		1,012.10
0810	700-70220	F/A Phone Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0816	900-00006	Added Item (Dollar)/ Price Reduction - ABC (Class 6)_Overweight Loads	-212.900	-212.900		
			DOL	0.000	0.00	
			1.00000	-212.900		-212.90

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 20  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0957	700-70034	F/A Landscape Restoration	80,000.000	53,731.680		
			F A	0.000	0.00	
			1.00000	53,731.680		53,731.68
			CAT 0200	CURRENT AMT \$	7,556,341.43 \$	688,363.76 \$ 6,370,463.29
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0820	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,123.98000	1.000		26,123.98
0825	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,123.98000	1.000		26,123.98
0830	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,187.12000	1.000		2,187.12
			CAT 0400	CURRENT AMT \$	54,435.08 \$	0.00 \$ 54,435.08
CAT NO0500 WATER LINE						
0835	202-00032	Removal of Valve	7.000	7.000		
			EACH	0.000	0.00	
			164.82000	7.000		1,153.74
0840	203-00062	Embankment Material (Complete In Place) (Special)	2,366.000	2,366.000		
			CY	0.000	0.00	
			15.37000	2,366.000		36,365.42
0845	206-00000	Structure Excavation	3,183.000	3,183.000		
			CY	0.000	0.00	
			3.53000	3,183.000		11,235.99
0850	206-00066	Structure Backfill (Flowable Fly Ash)	259.000	259.000		
			CY	0.000	0.00	
			109.56000	259.000		28,376.04
0855	250-00210	Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			29.53000	0.000		0.00
0860	604-39010	Manhole Special (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,088.13000	1.000		4,088.13

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 21  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 WATER LINE						
0865	613-00026	*1-1/4 Inch HDPE Conduit (Bored)	816.000	816.000		
			LF	0.000	0.00	
			18.68000	816.000		15,242.88
0870	619-00002	Water Service	16.000	16.000		
			EACH	0.000	0.00	
			1,904.78000	16.000		30,476.48
0875	619-10240	24 Inch Welded Steel Pipe	30.000	30.000		
			LF	0.000	0.00	
			345.98000	30.000		10,379.40
0880	619-10307	*30 Inch Welded Steel Pipe (Jacked)	30.000	30.000		
			LF	0.000	0.00	
			1,149.81000	30.000		34,494.30
0885	619-50320	4 Inch Plastic Pipe	89.000	89.000		
			LF	0.000	0.00	
			77.17000	89.000		6,868.13
0890	619-50480	6 Inch Plastic Pipe	434.000	434.000		
			LF	0.000	0.00	
			72.26000	434.000		31,360.84
0895	619-50640	8 Inch Plastic Pipe	108.000	108.000		
			LF	0.000	0.00	
			116.63000	108.000		12,596.04
0900	619-50800	10 Inch Plastic Pipe	519.000	519.000		
			LF	0.000	0.00	
			136.36000	519.000		70,770.84
0905	619-51100	14 Inch Plastic Pipe	204.000	204.000		
			LF	0.000	0.00	
			137.69000	204.000		28,088.76
0910	619-51280	16 Inch Plastic Pipe	4,485.000	4,485.000		
			LF	0.000	0.00	
			90.35000	4,485.000		405,219.75
0915	619-75000	Cast Iron Valve Box	28.000	28.000		
			EACH	0.000	0.00	
			342.22000	28.000		9,582.16

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 22  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 WATER LINE						
0920	619-75032	4 Inch Gate Valve	1.000	1.000		
			EACH	0.000	0.00	
			731.80000	1.000		731.80
0925	619-75048	6 Inch Gate Valve	4.000	4.000		
			EACH	0.000	0.00	
			913.09000	4.000		3,652.36
0930	619-75064	8 Inch Gate Valve	1.000	1.000		
			EACH	0.000	0.00	
			1,396.05000	1.000		1,396.05
0935	619-75080	10 Inch Gate Valve	5.000	5.000		
			EACH	0.000	0.00	
			2,173.35000	5.000		10,866.75
0940	619-76124	14 Inch Butterfly Valve	3.000	3.000		
			EACH	0.000	0.00	
			5,889.49000	3.000		17,668.47
0945	619-76128	16 Inch Butterfly Valve	13.000	13.000		
			EACH	0.000	0.00	
			6,468.98000	13.000		84,096.74
0950	619-78048	6 Inch Fire Hydrant	7.000	7.000		
			EACH	0.000	0.00	
			7,442.58000	7.000		52,098.06
0955	623-07008	1 Inch Water Meter	15.000	15.000		
			EACH	0.000	0.00	
			1,082.38000	15.000		16,235.70
0960	700-70080	F/A Furnish & INSTALL LOWERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0961	203-01549	Pump	19.000	19.000		
			HOUR	0.000	0.00	
			295.00000	19.000		5,605.00
0962	900-00007	Added Item (Each)/ 4" Water line Lowering	1.000	1.000		
			EACH	0.000	0.00	
			4,825.00000	1.000		4,825.00

CONTID: C18316  
 PCN: 18316-BID  
 PROJECT: STA0142-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 23  
 ESTIMATE RUN 07/27/2015  
 13:25:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0500 WATER LINE							
0963	900-00007	Added Item (Each)/ 6" Water Line Lowering	4.000	4.000			
			EACH	0.000	0.00		
			5,425.00000	4.000		21,700.00	
0964	900-00007	Added Item (Each)/ 10" Water Line Lowering	1.000	1.000			
			EACH	0.000	0.00		
			6,470.00000	1.000		6,470.00	
0965	900-00007	Added Item (Each)/ 12" Water Line Lowering	0.000	0.000			
			EACH	0.000	0.00		
			8,280.00000	0.000		0.00	
0966	900-00007	Added Item (Each)/ 14" Water Line Lowering	0.000	0.000			
			EACH	0.000	0.00		
			11,570.00000	0.000		0.00	
0967	900-00007	Added Item (Each)/ 16" Water Line Lowering	0.000	0.000			
			EACH	0.000	0.00		
			12,868.00000	0.000		0.00	
0968	900-00007	Added Item (Each)/ 16" T Connection CMO 5	2.000	2.000			
			EACH	0.000	0.00		
			8,820.00000	2.000		17,640.00	
0969	900-00007	Added Item (Each)/ 16"x10" Water Line Tee CO 005	1.000	1.000			
			EACH	0.000	0.00		
			4,650.00000	1.000		4,650.00	
0970	900-00007	Added Item (Each)/ 10"x2" Blow Off Valve	1.000	1.000			
			EACH	0.000	0.00		
			1,325.00000	1.000		1,325.00	
0971	900-00014	Added Item (Lump Sum)/ Waterline Delays	1.000	1.000			
			L S	0.000	0.00		
			46,194.64000	1.000		46,194.64	
			CAT 0500	CURRENT AMT	\$ 1,031,454.47	\$ 0.00	\$ 1,031,454.47
			PROJECT TOTAL	CURRENT AMT	\$ 8,642,230.98	\$ 688,363.76	\$ 7,456,352.84