

ESTIMATE SUMMARY

08:54:13

CONTID: C18338

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 18338-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 52.0 DAYS

TIME ALLOW:

90 WORK DAYS

SH2:SIGNALS @ 12TH AVE & EB I-70

PERCENT TIME: 57.78

ORIG TIME ALLOW:

90 WORK DAYS

PROJECT NO: FSA002A-005

SH2:SIGNALS @ 12TH AVE & EB I-

NAME OF ROAD: 002A

PROJECT COUNTIES: DENVER

CONTRACTOR:

INTERFACE COMMUNICATIONS, COMPANY

PAY PERIOD ENDING 01/26/2013

DATE TIME STARTED 05/07/2012

4909 NAUTILUS COURT NORTH, SUITE 201

DATE LET 03/15/2012

DATE WORK BEGAN 05/07/2012

DATE AWARDED 04/02/2012

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/12/2012

DATE ACCEPTED

BOULDER CO 80301 303-530-4212

DATE NOTICE TO PROCEED 05/07/2012

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 660,468.32 PARTICIPATING	\$ 741.00	\$ 0.00
AWARD PROJECT AMT:	\$ 559,855.00 NON-PARTICIPATING	477,332.90	8,512.00
PERCENT COMPLETE:	72.38% TOTAL EARNINGS	478,073.90	8,512.00
FUNDS AVAILABLE:	\$ 182,394.42 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	478,073.90	8,512.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-8,397.83	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	469,676.07	8,512.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	469,676.07	8,512.00
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 8,512.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00190	*Removal of Concrete Median Cover Material	21.000	21.000		
			SY	0.000	0.00	
			12.43000	21.000		261.03
0010	202-00200	*Removal of Sidewalk	84.000	11.000		
			SY	0.000	0.00	
			12.43000	11.000		136.73
0015	202-00201	*Removal of Curb	40.000	40.000		
			LF	0.000	0.00	
			3.39000	40.000		135.60
0020	202-00203	*Removal of Curb and Gutter	238.000	127.000		
			LF	0.000	0.00	
			5.09000	127.000		646.43
0025	202-00206	*Removal of Concrete Curb Ramp	27.000	0.000		
			SY	0.000	0.00	
			14.69000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	92.000	21.000		
			SY	0.000	0.00	
			20.34000	21.000		427.14
0035	202-00250	*Removal of Pavement Marking	1,267.000	121.000		
			SF	0.000	0.00	
			4.52000	121.000		546.92
0040	202-00810	Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			84.00000	2.000		168.00
0045	202-00828	Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			8,185.00000	1.000		8,185.00
0050	203-01597	*Potholing	120.000	49.500		
			HOURL	0.000	0.00	
			97.00000	49.500		4,801.50
0055	203-01622	Sweeping (With Pickup Broom)	60.000	0.000		
			HOURL	0.000	0.00	
			62.36000	0.000		0.00

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00034	Gravel Bag	150.000	0.000		
			LF	0.000	0.00	
			3.89000	0.000		0.00
0065	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			490.00000	2.000		980.00
0070	208-00052	Storm Drain Inlet Protection (Type 2)	90.000	35.000		
			LF	0.000	0.00	
			12.00000	35.000		420.00
0075	208-00103	Removal and Disposal of Sediment (Labor)	36.000	0.000		
			HOUR	0.000	0.00	
			34.00000	0.000		0.00
0080	208-00205	*Erosion Control Supervisor	90.000	37.500		
			HOUR	0.000	0.00	
			82.24000	37.500		3,084.00
0085	210-00815	Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00
0090	210-04020	*Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			3,390.00000	0.000		0.00
0095	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	55.000	1.960		
			TON	0.000	0.00	
			134.00000	1.960		262.64
0100	503-00036	*Drilled Caisson (36 Inch)	88.000	88.000		
			LF	0.000	0.00	
			238.00000	88.000		20,944.00
0105	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place)	7.000	0.000		
			LF	0.000	0.00	
			226.00000	0.000		0.00
0110	604-16005	*Inlet Type 16 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,520.00000	0.000		0.00

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	607-11525	Fence (Plastic)	120.000	0.000		
			LF	0.000	0.00	
			4.45000	0.000		0.00
0120	608-00006	*Concrete Sidewalk (6 Inch)	171.000	14.000		
			SY	0.000	0.00	
			39.55000	14.000		553.70
0125	608-00010	*Concrete Curb Ramp	63.000	46.000		
			SY	0.000	0.00	
			100.57000	46.000		4,626.22
0130	608-00012	*Curb Ramp (Special)	52.000	0.000		
			SY	0.000	0.00	
			110.74000	0.000		0.00
0135	609-21010	*Curb and Gutter Type 2 (Section I-B)	35.000	29.000		
			LF	0.000	0.00	
			20.34000	29.000		589.86
0140	609-21020	*Curb and Gutter Type 2 (Section II-B)	62.000	62.000		
			LF	0.000	0.00	
			22.60000	62.000		1,401.20
0145	609-22900	*Curb, Gutter and Sidewalk (Special)	51.000	0.000		
			LF	0.000	0.00	
			48.59000	0.000		0.00
0150	610-00030	*Median Cover Material (Concrete)	103.000	103.000		
			SF	0.000	0.00	
			5.65000	103.000		581.95
0155	613-00206	*2 Inch Electrical Conduit (Bored)	1,042.000	1,042.000		
			LF	0.000	0.00	
			11.63000	1,042.000		12,118.46
0160	613-00306	*3 Inch Electrical Conduit (Bored)	924.000	924.000		
			LF	0.000	0.00	
			13.26000	924.000		12,252.24
0165	613-01200	2 Inch Electrical Conduit (Plastic)	226.000	226.000		
			LF	0.000	0.00	
			6.03000	226.000		1,362.78

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	613-01300	3 Inch Electrical Conduit (Plastic)	348.000	348.000		
			LF	0.000	0.00	
			7.49000	348.000		2,606.52
0175	613-07000	Pull Box (Special)	21.000	21.000		
			EACH	0.000	0.00	
			706.00000	21.000		14,826.00
0180	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			10,020.00000	1.000		10,020.00
0185	613-32350	Light Standard Steel (35 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,143.00000	2.000		8,286.00
0185		MATERIAL ALLOWANCE Light Standard Steel (35 Foot)		0.000		
			EACH	0.000	0.00	
			3,299.00000	0.000		0.00
0190	613-40010	Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			623.00000	2.000		1,246.00
0195	613-50105	*Lighting Control Center (Pedestal Only)	2.000	2.000		
			EACH	0.000	0.00	
			1,619.00000	2.000		3,238.00
0200	613-70250	*Luminaire High Pressure Sodium (250 Watt)	8.000	8.000		
			EACH	0.000	0.00	
			377.00000	8.000		3,016.00
0205	614-00011	Sign Panel (Class I)	131.000	131.000		
			SF	0.000	0.00	
			25.53000	131.000		3,344.43
0205		MATERIAL ALLOWANCE Sign Panel (Class I)		0.000		
			SF	0.000	0.00	
			25.53000	0.000		0.00
0210	614-00216	Steel Sign Post (2x2 Inch Tubing)	12.000	12.000		
			LF	0.000	0.00	
			6.83000	12.000		81.96

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	614-70150	Pedestrian Signal Face (16) (Countdown)	10.000	10.000		
			EACH	0.000	0.00	
			477.00000	10.000		4,770.00
0215		MATERIAL ALLOWANCE Pedestrian Signal Face (16) (Countdown)		0.000		
			EACH	0.000	0.00	
			477.00000	0.000		0.00
0220	614-70336	Traffic Signal Face (12-12-12)	25.000	25.000		
			EACH	0.000	0.00	
			562.00000	25.000		14,050.00
0220		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12)		0.000		
			EACH	0.000	0.00	
			562.00000	0.000		0.00
0225	614-70560	Traffic Signal Face (12-12-12-12-12)	3.000	3.000		
			EACH	0.000	0.00	
			943.00000	3.000		2,829.00
0225		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12-12-12)		0.000		
			EACH	0.000	0.00	
			943.00000	0.000		0.00
0225		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12-12-12)		0.000		
			EACH	0.000	0.00	
			943.00000	0.000		0.00
0230	614-72855	Traffic Signal Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			17,268.00000	2.000		34,536.00
0235	614-72866	Fire Preemption Unit and Timer	2.000	2.000		
			EACH	0.000	0.00	
			4,525.00000	2.000		9,050.00
0235		MATERIAL ALLOWANCE Fire Preemption Unit and Timer		0.000		
			EACH	0.000	0.00	
			4,525.00000	0.000		0.00
0240	614-72886	Intersection Detection System (Camera)	3.000	3.000		
			EACH	0.000	0.00	
			8,520.00000	3.000		25,560.00

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	614-81125	Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			17,972.00000	1.000		17,972.00
0245		MATERIAL ALLOWANCE Traffic Signal-Light Pole Steel (1-25 Ft Mast Arm)		0.000		
			EACH	0.000	0.00	
			13,718.00000	0.000		0.00
0250	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			18,376.00000	1.000		18,376.00
0250		MATERIAL ALLOWANCE Traffic Signal-Light Pole Steel (1-30 Ft Mast Arm)		0.000		
			EACH	0.000	0.00	
			14,354.00000	0.000		0.00
0255	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			18,872.00000	1.000		18,872.00
0255		MATERIAL ALLOWANCE Traffic Signal-Light Pole Steel (1-35 Ft Mast Arm)		0.000		
			EACH	0.000	0.00	
			14,790.00000	0.000		0.00
0260	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			19,391.00000	1.000		19,391.00
0260		MATERIAL ALLOWANCE Traffic Signal-Light Pole Steel (1-40 Ft Mast Arm)		0.000		
			EACH	0.000	0.00	
			15,245.00000	0.000		0.00
0265	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			22,345.00000	1.000		22,345.00
0265		MATERIAL ALLOWANCE Traffic Signal-Light Pole Steel (1-45 Ft Mast Arm)		0.000		
			EACH	0.000	0.00	
			17,836.00000	0.000		0.00
0270	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			22,947.00000	1.000		22,947.00

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270		MATERIAL ALLOWANCE Traffic Signal-Light Pole Steel (1-50 Ft Mast Arm)		0.000		
			EACH	0.000	0.00	
			18,364.00000	0.000		0.00
0275	614-86105	Telemetry (Field)	2.000	2.000		
			EACH	0.000	0.00	
			2,129.00000	2.000		4,258.00
0280	614-86239	Traffic Signal Controller (Solid State) (Full-Actuated)	2.000	2.000		
			EACH	0.000	0.00	
			3,323.00000	2.000		6,646.00
0285	614-87320	Closed Circuit Television	2.000	2.000		
			EACH	0.000	0.00	
			4,233.00000	2.000		8,466.00
0285		MATERIAL ALLOWANCE Closed Circuit Television		0.000		
			EACH	0.000	0.00	
			4,233.00000	0.000		0.00
0290	614-87690	Ethernet Switch	2.000	2.000		
			EACH	0.000	0.00	
			3,534.00000	2.000		7,068.00
0290		MATERIAL ALLOWANCE Ethernet Switch		0.000		
			EACH	0.000	0.00	
			3,534.00000	0.000		0.00
0295	625-00000	*Construction Surveying	1.000	0.750		
			L S	0.000	0.00	
			2,091.00000	0.750		1,568.25
0300	626-00000	*Mobilization	1.000	0.936		
			L S	0.000	0.00	
			54,061.19000	0.936		50,601.27
0305	627-00005	*Epoxy Pavement Marking	1.000	0.000		
			GAL	0.000	0.00	
			650.00000	0.000		0.00
0310	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	2.000	0.000		
			GAL	0.000	0.00	
			198.00000	0.000		0.00

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	627-01001	*Preformed Plastic Pavement Marking (Type I)	60.000	0.000		
			SF	0.000	0.00	
			12.43000	0.000		0.00
0320	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	118.000	0.000		
			SF	0.000	0.00	
			23.73000	0.000		0.00
0325	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,388.000	456.000		
			SF	0.000	0.00	
			8.48000	456.000		3,866.88
0330	629-01110	*Locate Monuments	4.000	0.000		
			HOUR	0.000	0.00	
			113.00000	0.000		0.00
0335	630-00000	*Flagging	513.500	513.500		
			HOUR	0.000	0.00	
			23.73000	513.500		12,185.36
0340	630-00003	*Uniformed Traffic Control	80.000	60.500		
			HOUR	0.000	0.00	
			68.00000	60.500		4,114.00
0345	630-00007	*Traffic Control Inspection	53.000	53.000		
			DAY	0.000	0.00	
			91.00000	53.000		4,823.00
0350	630-00012	*Traffic Control Management	90.000	45.000		
			DAY	0.000	0.00	
			272.00000	45.000		12,240.00
0355	630-80335	*Barricade (Type 3 M-A) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0360	630-80341	*Construction Traffic Sign (Panel Size A)	31.000	17.100		
			EACH	0.000	0.00	
			57.00000	17.100		974.70
0365	630-80342	*Construction Traffic Sign (Panel Size B)	41.000	36.900		
			EACH	0.000	0.00	
			62.00000	36.900		2,287.80

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	9.000		
			EACH	0.000	0.00	
			68.00000	9.000		612.00
0375	630-80344	*Construction Traffic Sign (Special)	152.000	136.800		
			SF	0.000	0.00	
			17.00000	136.800		2,325.60
0380	630-80355	*Portable Message Sign Panel	5.000	4.500		
			EACH	0.000	0.00	
			1,356.00000	4.500		6,102.00
0385	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	3.600		
			EACH	0.000	0.00	
			622.00000	3.600		2,239.20
0390	630-80360	*Drum Channelizing Device	60.000	20.700		
			EACH	0.000	0.00	
			23.00000	20.700		476.10
0395	630-80363	*Drum Channelizing Device (With Light) (Flashing)	5.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0400	630-80370	*Concrete Barrier (Temporary)	100.000	0.000		
			LF	0.000	0.00	
			39.00000	0.000		0.00
0405	630-80380	*Traffic Cone	300.000	180.000		
			EACH	0.000	0.00	
			1.13000	180.000		203.40
0410	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70011	F/A Partnering Program	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70060	F/A Adjust Utilities	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18338
 PCN: 18338-BID
 PROJECT: FSA002A-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 01/28/2013
 08:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0425	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0430	700-70380	F/A Erosion Control	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0440	625-00001	Const Surveying (Hour)	4.000	4.000			
			HOUR	0.000	0.00		
			100.00000	4.000		400.00	
0445	900-00006	Added Item (Dollar)/ Add By CO #4	1.000	1.000			
			DOL	0.000	0.00		
			5,515.00000	1.000		5,515.00	
0450	900-00006	Added Item (Dollar)/ Relocation of Electric Meters	5,032.000	0.000			
			DOL	5,032.000	5,032.00		
			1.00000	5,032.000		5,032.00	
0455	900-00006	Added Item (Dollar)/ Removal & Replacement of Luminaire Wiring	2,303.000	0.000			
			DOL	2,303.000	2,303.00		
			1.00000	2,303.000		2,303.00	
0460	900-00006	Added Item (Dollar)/ Removal & Replacement of (Flow-fill) Patching	1,005.000	0.000			
			DOL	1,005.000	1,005.00		
			1.00000	1,005.000		1,005.00	
0465	900-00006	Added Item (Dollar)/ Correction of CCD Street Signs	172.000	0.000			
			DOL	172.000	172.00		
			1.00000	172.000		172.00	
			CAT 0200	CURRENT AMT \$	659,727.32 \$	8,512.00 \$	477,332.87
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0435	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			741.00000	1.000		741.00	
			CAT 0400	CURRENT AMT \$	741.00 \$	0.00 \$	741.00
			PROJECT TOTAL	CURRENT AMT \$	660,468.32 \$	8,512.00 \$	478,073.87