

ESTIMATE SUMMARY

16:23:00

-----  
 CONTID: C18340R ESTIMATE NO: 0001 PROG SPEC YR: 2005  
 PCN: 18340R-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: US 85 Evans and SH 52 Ft Lupton  
 TIME CHARGED: 5.0 DAYS TIME ALLOW: 80 WORK DAYS  
 PERCENT TIME: 6.25 ORIG TIME ALLOW: 80 WORK DAYS

PROJECT NO: STL 0853-081  
 US 85 Park & Ride, Ft. Lupton and Evans  
 NAME OF ROAD: 052A  
 PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR: CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC  
 6374 S. RACINE CIRCLE  
 PAY PERIOD ENDING 04/25/2015 DATE TIME STARTED 04/13/2015  
 DATE LET 12/11/2014 DATE WORK BEGAN  
 DATE AWARDED 01/05/2015 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 01/22/2015 DATE ACCEPTED  
 CENTENNIAL CO 80111 303-688-6611 DATE NOTICE TO PROCEED 04/13/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,802,116.24 PARTICIPATING	\$ 41,825.00	\$ 41,825.00
AWARD PROJECT AMT: \$ 2,707,809.04 NON-PARTICIPATING	145,893.77	145,893.77
PERCENT COMPLETE: 6.70% TOTAL EARNINGS	187,718.77	187,718.77
FUNDS AVAILABLE: \$ 2,614,397.47 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	187,718.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-3,823.31	-3,823.31
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	183,895.46
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	183,895.46
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 183,895.46

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT N00200 Roadway Evans site						
0005	201-00000	Clearing and Grubbing	0.500	0.000		
			L S	0.500	17,125.00	
			34,250.00000	0.500		17,125.00
0010	202-00012	Removal of Tree Stump	24.000	0.000		
			EACH	24.000	1,028.40	
			42.85000	24.000		1,028.40
0015	202-00200	Removal of Sidewalk	94.000	0.000		
			SY	0.000	0.00	
			25.35000	0.000		0.00
0020	202-00203	Removal of Curb and Gutter	131.000	0.000		
			LF	0.000	0.00	
			6.25000	0.000		0.00
0025	202-00220	Removal of Asphalt Mat	29.000	0.000		
			SY	0.000	0.00	
			7.60000	0.000		0.00
0030	202-01000	*Removal of Fence	183.000	0.000		
			LF	0.000	0.00	
			1.60000	0.000		0.00
0035	203-00010	Unclassified Excavation (Complete In Place)	14,066.000	0.000		
			CY	2,245.000	33,450.50	
			14.90000	2,245.000		33,450.50
0040	203-00100	Muck Excavation	20.000	0.000		
			CY	0.000	0.00	
			26.10000	0.000		0.00
0045	203-01100	Proof Rolling	20.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00
0050	203-01500	Blading	10.000	0.000		
			HOURL	0.000	0.00	
			155.00000	0.000		0.00
0055	203-01510	Backhoe	10.000	0.000		
			HOURL	0.000	0.00	
			107.00000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway Evans site						
0060	203-01550	Dozing	10.000	0.000		
			155.00000	0.000	0.00	0.00
0065	203-01594	Combination Loader	10.000	0.000		
			155.00000	0.000	0.00	0.00
0070	203-01597	*Potholing	10.000	0.000		
			250.00000	3.000	750.00	750.00
0075	206-00520	Filter Material (Class B)	6.000	0.000		
			40.00000	0.000	0.00	0.00
0080	208-00002	*Erosion Log (12 Inch)	3,689.000	0.000		
			4.20000	2,607.000	10,949.40	10,949.40
0085	208-00020	*Silt Fence	100.000	0.000		
			5.25000	0.000	0.00	0.00
0090	208-00035	*Aggregate Bag	10.000	0.000		
			9.45000	0.000	0.00	0.00
0095	208-00040	*Check Dam	1.000	0.000		
			1,250.00000	1.000	1,250.00	1,250.00
0100	208-00045	*Concrete Washout Structure	1.000	0.000		
			761.25000	0.000	0.00	0.00
0105	208-00051	*Storm Drain Inlet Protection (Type 1)	31.000	0.000		
			9.45000	0.000	0.00	0.00
0110	208-00070	*Vehicle Tracking Pad	1.000	0.000		
			2,047.50000	1.000	2,047.50	2,047.50

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway Evans site						
0115	208-00103	Removal and Disposal of Sediment (Labor)	25.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0120	208-00105	Removal and Disposal of Sediment (Equipment)	25.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00
0125	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOUR	0.000	0.00	
			72.35000	0.000		0.00
0130	208-00206	Erosion Control Supervisor	20.000	0.000		
			DAY	0.000	0.00	
			226.20000	0.000		0.00
0135	212-00006	*Seeding (Native)	8.600	0.000		
			ACRE	0.000	0.00	
			474.60000	0.000		0.00
0140	212-00032	*Soil Conditioning	8.600	0.000		
			ACRE	0.000	0.00	
			3,139.50000	0.000		0.00
0145	213-00002	*Mulching (Weed Free Hay)	8.600	0.000		
			ACRE	0.000	0.00	
			813.75000	0.000		0.00
0150	213-00012	*Spray-on Mulch Blanket	0.300	0.000		
			ACRE	0.000	0.00	
			5,250.00000	0.000		0.00
0155	213-00061	*Mulch Tackifier	2,560.000	0.000		
			LB	0.000	0.00	
			2.65000	0.000		0.00
0160	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0165	217-00000	*Herbicide Treatment	52,274.000	0.000		
			SY	0.000	0.00	
			0.40000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway Evans site						
0170	304-06007	Aggregate Base Course (Class 6)	2,367.000	0.000		
			CY	0.000	0.00	
			33.75000	0.000		0.00
0175	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	10.000	0.000		
			TON	0.000	0.00	
			155.00000	0.000		0.00
0180	403-34621	Hot Mix Asphalt (Grading SX) (50) (PG 58-28)	1,340.000	0.000		
			TON	0.000	0.00	
			84.80000	0.000		0.00
0185	412-00600	Concrete Pavement (6 Inch)	108.000	0.000		
			SY	0.000	0.00	
			45.65000	0.000		0.00
0190	412-01100	*Concrete Pavement (11 Inch)	3,247.000	0.000		
			SY	0.000	0.00	
			65.40000	0.000		0.00
0195	506-00010	*Riprap (Special)	18.000	0.000		
			CY	0.000	0.00	
			192.45000	0.000		0.00
0200	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place)	55.000	0.000		
			LF	0.000	0.00	
			58.20000	0.000		0.00
0205	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	580.000	0.000		
			LF	0.000	0.00	
			72.90000	0.000		0.00
0210	603-02185	*23x14 Inch Reinforced Concrete Pipe (Complete In Place)	61.000	0.000		
			LF	0.000	0.00	
			82.90000	0.000		0.00
0215	603-05018	*18 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,922.85000	0.000		0.00
0220	603-05118	*23x14 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			2,202.05000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway Evans site						
0225	604-19105	*Inlet Type R L 5 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,746.30000	0.000		0.00
0230	604-19305	*Inlet Type R L 15 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,429.35000	0.000		0.00
0235	604-20000	*Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,947.50000	0.000		0.00
0240	604-30010	*Manhole Slab Base (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			8,223.60000	0.000		0.00
0245	607-11525	*Fence (Plastic)	789.000	0.000		
			LF	789.000	3,787.20	
			4.80000	789.000		3,787.20
0250	607-11530	*Fence (Special)	545.000	0.000		
			LF	0.000	0.00	
			61.15000	0.000		0.00
0255	608-00006	Concrete Sidewalk (6 Inch)	696.000	0.000		
			SY	0.000	0.00	
			35.15000	0.000		0.00
0260	608-00010	Concrete Curb Ramp	40.000	0.000		
			SY	0.000	0.00	
			109.20000	0.000		0.00
0265	609-21010	Curb and Gutter Type 2 (Section I-B)	610.000	0.000		
			LF	0.000	0.00	
			25.25000	0.000		0.00
0270	609-21020	Curb and Gutter Type 2 (Section II-B)	2,482.000	0.000		
			LF	0.000	0.00	
			27.45000	0.000		0.00
0275	609-24004	Gutter Type 2 (4 Foot)	339.000	0.000		
			LF	0.000	0.00	
			36.55000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway Evans site						
0280	609-24010	Gutter Type 2 (10 Foot)	73.000	0.000		
			LF	0.000	0.00	
			80.25000	0.000		0.00
0285	610-00020	Median Cover Material (Patterned Concrete)	1,984.000	0.000		
			SF	0.000	0.00	
			8.65000	0.000		0.00
0290	613-01100	*1 Inch Electrical Conduit (Plastic)	930.000	0.000		
			LF	0.000	0.00	
			12.30000	0.000		0.00
0295	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	380.000	0.000		
			LF	0.000	0.00	
			11.55000	0.000		0.00
0300	613-01200	*2 Inch Electrical Conduit (Plastic)	1,310.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0305	613-01300	*3 Inch Electrical Conduit (Plastic)	80.000	0.000		
			LF	0.000	0.00	
			47.55000	0.000		0.00
0310	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			29,900.00000	0.000		0.00
0315	613-13000	*Luminaire (LED)	15.000	0.000		
			EACH	0.000	0.00	
			664.65000	0.000		0.00
0320	613-34250	*Light Standard Metal (25 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			2,949.70000	0.000		0.00
0325	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			723.45000	0.000		0.00
0330	613-40010	*Light Standard Foundation	12.000	0.000		
			EACH	0.000	0.00	
			1,131.50000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway Evans site						
0335	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			6,515.00000	0.000		0.00
0340	614-00011	*Sign Panel (Class I)	57.000	0.000		
			SF	0.000	0.00	
			18.90000	0.000		0.00
0345	614-00012	*Sign Panel (Class II)	83.000	0.000		
			SF	0.000	0.00	
			23.10000	0.000		0.00
0350	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	121.000	0.000		
			LF	0.000	0.00	
			14.70000	0.000		0.00
0355	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	12.000	0.000		
			EACH	0.000	0.00	
			152.25000	0.000		0.00
0360	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	2.000	0.000		
			EACH	0.000	0.00	
			4,485.00000	0.000		0.00
0365	625-00000	*Construction Surveying	0.500	0.000		
			L S	0.053	2,413.54	
			45,538.50000	0.053		2,413.54
0370	626-00000	*Mobilization	0.500	0.000		
			L S	0.125	30,137.50	
			241,100.00000	0.125		30,137.50
0375	627-00005	*Epoxy Pavement Marking	10.000	0.000		
			GAL	0.000	0.00	
			630.00000	0.000		0.00
0380	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	192.000	0.000		
			SF	0.000	0.00	
			12.60000	0.000		0.00
0385	629-01031	*Survey Monument (Type 3A)	1.000	0.000		
			EACH	0.000	0.00	
			787.50000	0.000		0.00



CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway Evans site						
0390	630-00000	*Flagging	100.000	0.000		
			HOUR	0.000	0.00	
			18.90000	0.000		0.00
0395	630-00007	*Traffic Control Inspection	120.000	0.000		
			DAY	0.000	0.00	
			126.00000	0.000		0.00
0400	630-00012	*Traffic Control Management	30.000	0.000		
			DAY	0.000	0.00	
			418.95000	0.000		0.00
0405	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	0.000		
			EACH	0.000	0.00	
			10.50000	0.000		0.00
0410	630-80342	*Construction Traffic Sign (Panel Size B)	8.000	0.000		
			EACH	1.500	15.75	
			10.50000	1.500		15.75
0415	630-80360	*Drum Channelizing Device	30.000	0.000		
			EACH	0.000	0.00	
			26.25000	0.000		0.00
0420	630-80380	*Traffic Cone	50.000	0.000		
			EACH	0.000	0.00	
			1.05000	0.000		0.00
0425	660-00000	*Special Systems	0.500	0.000		
			L S	0.000	0.00	
			78,830.00000	0.000		0.00
0430	700-70010	F/A Minor Contract Revisions	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70011	F/A Partnering	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70012	F/A Asphalt Pavement Incentive	3,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway Evans site						
0445	700-70013	F/A Concrete Pavement Incentive	5,950.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70016	F/A Fuel Cost Adjustment	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70019	F/A Asphalt Cement Cost Adjustment	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70082	F/A Furnish & Install Electrical Service	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70380	F/A Erosion Control	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,472,898.11 \$	102,954.79 \$ 102,954.79
CAT NO0201 Roadway Ft Lupton site						
0470	201-00000	Clearing and Grubbing	0.500	0.000		
			L S	0.000	0.00	
			34,250.00000	0.000		0.00
0475	202-00012	Removal of Tree Stump	171.000	0.000		
			EACH	171.000	7,327.35	
			42.85000	171.000		7,327.35
0480	202-00035	*Removal of Pipe	32.000	0.000		
			LF	0.000	0.00	
			38.75000	0.000		0.00
0485	202-00200	Removal of Sidewalk	3.000	0.000		
			SY	0.000	0.00	
			25.35000	0.000		0.00
0490	202-00203	Removal of Curb and Gutter	6.000	0.000		
			LF	0.000	0.00	
			6.25000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Roadway Ft Lupton site						
0495	202-00220	*Removal of Asphalt Mat	1,344.000	0.000		
			SY	0.000	0.00	
			7.60000	0.000		0.00
0500	202-00700	*Removal of Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			369.00000	0.000		0.00
0505	202-00810	*Removal of Ground Sign	6.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0510	202-01000	*Removal of Fence	1,175.000	0.000		
			LF	0.000	0.00	
			1.60000	0.000		0.00
0515	202-01170	Removal of Guardrail Type 7	265.000	0.000		
			LF	0.000	0.00	
			19.65000	0.000		0.00
0520	203-00010	Unclassified Excavation (Complete In Place)	4,435.000	0.000		
			CY	0.000	0.00	
			14.90000	0.000		0.00
0525	203-00100	Muck Excavation	20.000	0.000		
			CY	0.000	0.00	
			26.10000	0.000		0.00
0530	203-01100	Proof Rolling	20.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00
0535	203-01500	Blading	10.000	0.000		
			HOURL	0.000	0.00	
			155.00000	0.000		0.00
0540	203-01510	Backhoe	10.000	0.000		
			HOURL	0.000	0.00	
			107.00000	0.000		0.00
0545	203-01550	Dozing	10.000	0.000		
			HOURL	0.000	0.00	
			155.00000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00201 Roadway Ft Lupton site						
0550	203-01594	Combination Loader	10.000	0.000		
			155.00000	0.000	0.00	0.00
0555	203-01597	*Potholing	10.000	0.000		
			250.00000	3.000	750.00	750.00
0560	206-00520	Filter Material (Class B)	18.000	0.000		
			40.00000	0.000	0.00	0.00
0565	208-00002	*Erosion Log (12 Inch)	1,550.000	0.000		
			4.20000	0.000	0.00	0.00
0570	208-00020	*Silt Fence	50.000	0.000		
			5.25000	0.000	0.00	0.00
0575	208-00035	*Aggregate Bag	10.000	0.000		
			9.45000	0.000	0.00	0.00
0580	208-00040	*Check Dam	1.000	0.000		
			1,250.00000	0.000	0.00	0.00
0585	208-00045	*Concrete Washout Structure	1.000	0.000		
			761.25000	0.000	0.00	0.00
0590	208-00051	*Storm Drain Inlet Protection (Type 1)	49.000	0.000		
			9.45000	0.000	0.00	0.00
0595	208-00070	*Vehicle Tracking Pad	1.000	0.000		
			2,047.50000	0.000	0.00	0.00
0600	208-00103	Removal and Disposal of Sediment (Labor)	25.000	0.000		
			45.00000	0.000	0.00	0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00201 Roadway Ft Lupton site						
0605	208-00105	Removal and Disposal of Sediment (Equipment)	25.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00
0610	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOUR	0.000	0.00	
			72.35000	0.000		0.00
0615	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0620	210-00815	*Reset Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0625	210-01011	*Reset Gate	1.000	0.000		
			EACH	0.000	0.00	
			173.25000	0.000		0.00
0630	212-00006	*Seeding (Native)	2.000	0.000		
			ACRE	0.000	0.00	
			474.60000	0.000		0.00
0635	212-00028	*Seeding (Wetlands)	0.100	0.000		
			ACRE	0.000	0.00	
			5,250.00000	0.000		0.00
0640	212-00032	*Soil Conditioning	2.000	0.000		
			ACRE	0.000	0.00	
			3,139.50000	0.000		0.00
0645	213-00002	*Mulching (Weed Free Hay)	2.100	0.000		
			ACRE	0.000	0.00	
			813.75000	0.000		0.00
0650	213-00012	*Spray-on Mulch Blanket	0.200	0.000		
			ACRE	0.000	0.00	
			5,250.00000	0.000		0.00
0655	213-00061	*Mulch Tackifier	420.000	0.000		
			LB	0.000	0.00	
			2.65000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Roadway Ft Lupton site						
0660	217-00000	*Herbicide Treatment	10,200.000	0.000		
			SY	0.000	0.00	
			0.40000	0.000		0.00
0665	304-06007	Aggregate Base Course (Class 6)	2,602.000	0.000		
			CY	0.000	0.00	
			33.75000	0.000		0.00
0670	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	25.000	0.000		
			TON	0.000	0.00	
			155.00000	0.000		0.00
0675	403-34621	Hot Mix Asphalt (Grading SX) (50) (PG 58-28)	1,794.000	0.000		
			TON	0.000	0.00	
			84.80000	0.000		0.00
0680	412-00600	Concrete Pavement (6 Inch)	42.000	0.000		
			SY	0.000	0.00	
			45.65000	0.000		0.00
0685	412-01100	*Concrete Pavement (11 Inch)	3,627.000	0.000		
			SY	0.000	0.00	
			65.40000	0.000		0.00
0690	412-01105	*Concrete Pavement (11 Inch) (Special)	57.000	0.000		
			SY	0.000	0.00	
			110.90000	0.000		0.00
0695	506-00010	*Riprap (Special)	50.000	0.000		
			CY	0.000	0.00	
			192.45000	0.000		0.00
0700	506-00036	*Grouted Riprap (36 Inch) (Special)	61.000	0.000		
			CY	0.000	0.00	
			468.70000	0.000		0.00
0705	601-03050	*Concrete Class D (Wall)	30.000	0.000		
			CY	0.000	0.00	
			656.25000	0.000		0.00
0710	602-00000	*Reinforcing Steel	2,292.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Roadway Ft Lupton site						
0715	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	210.000	0.000		
			LF	0.000	0.00	
			72.90000	0.000		0.00
0720	603-05018	*18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,922.85000	0.000		0.00
0725	607-00005	*End Post	3.000	0.000		
			EACH	0.000	0.00	
			299.25000	0.000		0.00
0730	607-00010	*Corner and Line Brace Post	4.000	0.000		
			EACH	0.000	0.00	
			341.25000	0.000		0.00
0735	607-01000	*Fence Barbed Wire with Metal Posts	1,533.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
0740	607-11460	*Fence Wood Railing	85.000	0.000		
			LF	0.000	0.00	
			27.35000	0.000		0.00
0745	607-11525	*Fence (Plastic)	2,000.000	0.000		
			LF	0.000	0.00	
			4.80000	0.000		0.00
0750	608-00006	Concrete Sidewalk (6 Inch)	1,050.000	0.000		
			SY	0.000	0.00	
			35.15000	0.000		0.00
0755	608-00010	Concrete Curb Ramp	45.000	0.000		
			SY	0.000	0.00	
			109.20000	0.000		0.00
0760	608-10010	Sidewalk Drain	1.000	0.000		
			EACH	0.000	0.00	
			4,802.10000	0.000		0.00
0765	609-21010	Curb and Gutter Type 2 (Section I-B)	485.000	0.000		
			LF	0.000	0.00	
			25.25000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Roadway Ft Lupton site						
0770	609-21020	Curb and Gutter Type 2 (Section II-B)	2,565.000	0.000		
			LF	0.000	0.00	
			27.45000	0.000		0.00
0775	609-24004	Gutter Type 2 (4 Foot)	271.000	0.000		
			LF	0.000	0.00	
			36.55000	0.000		0.00
0780	610-00020	Median Cover Material (Patterned Concrete)	1,681.000	0.000		
			SF	0.000	0.00	
			8.65000	0.000		0.00
0785	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	12.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0790	613-00306	*3 Inch Electrical Conduit (Bored)	160.000	0.000		
			LF	59.500	1,115.63	
			18.75000	59.500		1,115.63
0795	613-01100	*1 Inch Electrical Conduit (Plastic)	660.000	0.000		
			LF	100.000	1,230.00	
			12.30000	100.000		1,230.00
0800	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	810.000	0.000		
			LF	0.000	0.00	
			11.55000	0.000		0.00
0805	613-01200	*2 Inch Electrical Conduit (Plastic)	1,130.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0810	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			29,900.00000	0.000		0.00
0815	613-13000	*Luminaire (LED)	16.000	0.000		
			EACH	0.000	0.00	
			664.65000	0.000		0.00
0820	613-34250	*Light Standard Metal (25 Foot)	13.000	0.000		
			EACH	0.000	0.00	
			2,949.70000	0.000		0.00



CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Roadway Ft Lupton site						
0825	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			723.45000	0.000		0.00
0830	613-40010	*Light Standard Foundation	13.000	0.000		
			EACH	0.000	0.00	
			1,131.50000	0.000		0.00
0835	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			6,515.00000	0.000		0.00
0840	614-00011	*Sign Panel (Class I)	52.000	0.000		
			SF	0.000	0.00	
			18.90000	0.000		0.00
0845	614-00012	*Sign Panel (Class II)	95.000	0.000		
			SF	0.000	0.00	
			23.10000	0.000		0.00
0850	614-00013	*Sign Panel (Class III)	80.000	0.000		
			SF	0.000	0.00	
			28.35000	0.000		0.00
0855	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	213.000	0.000		
			LF	0.000	0.00	
			14.70000	0.000		0.00
0860	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	20.000	0.000		
			EACH	0.000	0.00	
			152.25000	0.000		0.00
0865	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	2.000	0.000		
			EACH	0.000	0.00	
			4,485.00000	0.000		0.00
0870	625-00000	*Construction Surveying	0.500	0.000		
			L S	0.052	2,368.00	
			45,538.50000	0.052		2,368.00
0875	626-00000	*Mobilization	0.500	0.000		
			L S	0.125	30,137.50	
			241,100.00000	0.125		30,137.50

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00201 Roadway Ft Lupton site						
0880	627-00005	*Epoxy Pavement Marking	11.000	0.000		
			GAL	0.000	0.00	
			630.00000	0.000		0.00
0885	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	31.000	0.000		
			SF	0.000	0.00	
			22.05000	0.000		0.00
0890	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	320.000	0.000		
			SF	0.000	0.00	
			12.60000	0.000		0.00
0895	629-01003	*Survey Monument (Type 3)	1.000	0.000		
			EACH	0.000	0.00	
			787.50000	0.000		0.00
0900	630-00000	*Flagging	200.000	0.000		
			HOUR	0.000	0.00	
			18.90000	0.000		0.00
0905	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	0.000		
			EACH	0.000	0.00	
			10.50000	0.000		0.00
0910	630-80342	*Construction Traffic Sign (Panel Size B)	8.000	0.000		
			EACH	1.000	10.50	
			10.50000	1.000		10.50
0915	630-80360	*Drum Channelizing Device	30.000	0.000		
			EACH	0.000	0.00	
			26.25000	0.000		0.00
0920	630-80380	*Traffic Cone	50.000	0.000		
			EACH	0.000	0.00	
			1.05000	0.000		0.00
0925	660-00000	*Special Systems	0.500	0.000		
			L S	0.000	0.00	
			78,830.00000	0.000		0.00
0930	700-70010	F/A Minor Contract Revisions	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18340R  
 PCN: 18340R-BID  
 PROJECT: STL 0853-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 05/06/2015  
 16:23:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 Roadway Ft Lupton site							
0935	700-70011	F/A Partnering	500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0940	700-70012	F/A Asphalt Pavement Incentive	3,250.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0945	700-70013	F/A Concrete Pavement Incentive	5,950.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0950	700-70016	F/A Fuel Cost Adjustment	9,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0955	700-70019	F/A Asphalt Cement Cost Adjustment	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0960	700-70082	F/A Furnish & Install Electrical Service	2,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0965	700-70380	F/A Erosion Control	500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0201	CURRENT AMT	\$ 1,285,093.13	\$ 42,938.98	\$ 42,938.98
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0970	620-00002	Field Office (Class 2)	1.000	0.000			
			EACH	0.900	15,412.50		
			17,125.00000	0.900		15,412.50	
0975	620-00012	Field Laboratory (Class 2)	2.000	0.000			
			EACH	1.950	22,912.50		
			11,750.00000	1.950		22,912.50	
0980	620-00020	Sanitary Facility	4.000	0.000			
			EACH	4.000	3,500.00		
			875.00000	4.000		3,500.00	
			CAT 0400	CURRENT AMT	\$ 44,125.00	\$ 41,825.00	\$ 41,825.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,802,116.24	\$ 187,718.77	\$ 187,718.77