

ESTIMATE SUMMARY

CONTID: C18354

ESTIMATE NO: 0003 FINL

SPEC YR: 2005

PCN: 18354-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 24.0 DAYS

TIME ALLOW: 11/2/2012 FIXED COMPLETION DAT

SH 133 CULVERT REPAIRS MP 43.1 AND 43.5

PERCENT TIME: 51.06

ORIG TIME ALLOW: 11/2/2012 FIXED COMPLETION DAT

PROJECT NO: C 133A-040

SH 133 CULVERT REPAIRS MP 43.1 AND 43.5

NAME OF ROAD: 133A

PROJECT COUNTIES: PITKIN

GUNNISON

CONTRACTOR:

AMERICAN WEST CONSTRUCTION, LLC

275 E 64th AVENUE

DENVER

CO 80221 303-455-0838

PAY PERIOD ENDING	01/29/2013	DATE TIME STARTED	09/17/2012
DATE LET	06/28/2012	DATE WORK BEGAN	09/17/2012
DATE AWARDED	07/03/2012	DATE TIME STOPPED	10/10/2012
DATE CONTRACT EXECUTED	07/23/2012	DATE ACCEPTED	10/10/2012
DATE NOTICE TO PROCEED	09/17/2012		

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 381,049.26	PARTICIPATING	\$ 650.00	\$ 0.00
AWARD PROJECT AMT:	\$ 373,737.00	NON-PARTICIPATING	380,399.27	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	381,049.27	0.00
FUNDS AVAILABLE:	\$ -0.01	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	381,049.27	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	5,606.06
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	381,049.27	5,606.06
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	381,049.27	5,606.06
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 5,606.06

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18354
 PCN: 18354-BID
 PROJECT: C 133A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 01/29/2013
 09:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00010	Removal of Tree	38.000	38.000		
			EACH	0.000	0.00	
			200.00000	38.000		7,600.00
0010	202-00037	Removal of End Section	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0015	202-01140	Removal of Guardrail Type 4	252.000	252.000		
			LF	0.000	0.00	
			14.25000	252.000		3,591.00
0020	202-01300	*Removal of End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			220.00000	3.000		660.00
0025	203-01140	Rolling	6.000	6.000		
			HOURL	0.000	0.00	
			145.00000	6.000		870.00
0030	203-01500	Blading	11.500	11.500		
			HOURL	0.000	0.00	
			150.00000	11.500		1,725.00
0035	203-01594	Combination Loader	10.500	10.500		
			HOURL	0.000	0.00	
			105.00000	10.500		1,102.50
0040	203-02330	Laborer	58.500	58.500		
			HOURL	0.000	0.00	
			45.00000	58.500		2,632.50
0045	208-00011	*Erosion Bales (Weed Free)	0.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0050	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0055	208-00205	*Erosion Control Supervisor	2.000	2.000		
			HOURL	0.000	0.00	
			85.00000	2.000		170.00

CONTID: C18354
 PCN: 18354-BID
 PROJECT: C 133A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 01/29/2013
 09:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0065	210-01130	*Reset Guardrail Type 3	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0070	212-00006	*Seeding (Native)	0.130	0.130		
			ACRE	0.000	0.00	
			1,000.00000	0.130		130.00
0075	212-00032	*Soil Conditioning	0.130	0.130		
			ACRE	0.000	0.00	
			3,850.00000	0.130		500.50
0080	213-00004	*Mulching (Weed Free Straw)	0.080	0.080		
			ACRE	0.000	0.00	
			1,000.00000	0.080		80.00
0085	213-00061	*Mulch Tackifier	10.000	10.000		
			LB	0.000	0.00	
			5.50000	10.000		55.00
0090	216-00041	*Soil Retention Blanket (Straw/Coconut)	248.000	248.000		
			SY	0.000	0.00	
			5.00000	248.000		1,240.00
0095	304-07000	Aggregate Base Course (Class 7)	74.020	74.020		
			TON	0.000	0.00	
			58.50000	74.020		4,330.17
0100	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	148.070	148.070		
			TON	0.000	0.00	
			352.00000	148.070		52,120.64
0105	420-00102	*Geotextile (Erosion Control) (Class 1)	184.000	184.000		
			SY	0.000	0.00	
			3.00000	184.000		552.00
0110	506-00212	Riprap (12 Inch)	61.000	61.000		
			CY	0.000	0.00	
			175.00000	61.000		10,675.00

CONTID: C18354
 PCN: 18354-BID
 PROJECT: C 133A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 01/29/2013
 09:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	601-01050	*Concrete Class B (Wall)	17.000	17.000		
			CY	0.000	0.00	
			1,450.00000	17.000		24,650.00
0120	602-00000	*Reinforcing Steel	750.000	750.000		
			LB	0.000	0.00	
			1.00000	750.000		750.00
0125	603-00001	Annular Space Grouting	89.000	89.000		
			CY	0.000	0.00	
			270.00000	89.000		24,030.00
0130	603-00036	Culvert Lining (36 Inch)	395.000	395.000		
			LF	0.000	0.00	
			275.00000	395.000		108,625.00
0135	603-10120	12 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0140	606-00710	Guardrail Type 7 (Style CA)	195.000	195.000		
			LF	0.000	0.00	
			84.00000	195.000		16,380.00
0145	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,150.00000	2.000		2,300.00
0150	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			1,950.00000	1.000		1,950.00
0155	606-02005	*End Anchorage (Flared)	4.000	4.000		
			EACH	0.000	0.00	
			4,350.00000	4.000		17,400.00
0160	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0165	609-60011	*Curb Type 6 (Section M)	300.000	300.000		
			LF	0.000	0.00	
			15.50000	300.000		4,650.00

CONTID: C18354
 PCN: 18354-BID
 PROJECT: C 133A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 01/29/2013
 09:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	615-00030	Embankment Protector Type 3	0.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0175	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			5,678.00000	1.000		5,678.00
0180	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			32,000.00000	1.000		32,000.00
0185	630-00000	*Flagging	486.500	486.500		
			HOOR	0.000	0.00	
			27.50000	486.500		13,378.75
0190	630-00007	*Traffic Control Inspection	6.000	6.000		
			DAY	0.000	0.00	
			165.00000	6.000		990.00
0195	630-00012	*Traffic Control Management	17.000	17.000		
			DAY	0.000	0.00	
			600.00000	17.000		10,200.00
0200	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	4.000		
			EACH	0.000	0.00	
			44.00000	4.000		176.00
0205	630-80342	*Construction Traffic Sign (Panel Size B)	20.000	20.000		
			EACH	0.000	0.00	
			49.00000	20.000		980.00
0210	630-80359	*Portable Message Sign Panel	42.000	42.000		
			DAY	0.000	0.00	
			82.00000	42.000		3,444.00
0215	630-80380	*Traffic Cone	90.000	90.000		
			EACH	0.000	0.00	
			11.00000	90.000		990.00
0220	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18354
 PCN: 18354-BID
 PROJECT: C 133A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 01/29/2013
 09:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	900-00007	Added Item (Each)/ CO-002 / Fire Box	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0255	202-01130	Rem Gdrail Ty 3 CO-003	625.000	625.000		
			LF	0.000	0.00	
			3.80000	625.000		2,375.00
0260	606-00301	Gdrail Ty 3 (6-3) CO-003	612.000	612.000		
			LF	0.000	0.00	
			17.10000	612.000		10,465.20
0265	630-80360	Drum Channel Dev CO-003	33.000	33.000		
			EACH	0.000	0.00	
			22.00000	33.000		726.00
0270	900-00007	Added Item (Each)/ CO-003 / Flared End Anchorage Weathered Steel Upcharge	4.000	4.000		
			EACH	0.000	0.00	
			235.00000	4.000		940.00
0275	900-00014	Added Item (Lump Sum)/ CO-003 / Type 3 Upcharge to 7 Foot Posts	1.000	1.000		
			L S	0.000	0.00	
			1,087.00000	1.000		1,087.00
			CAT 0200	CURRENT AMT \$	380,399.26 \$	0.00 \$ 380,399.26
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0245	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			325.00000	2.000		650.00
			CAT 0400	CURRENT AMT \$	650.00 \$	0.00 \$ 650.00
PROJECT TOTAL			CURRENT AMT \$	381,049.26 \$	0.00 \$	381,049.26